

Activity ID	Activity Name	Original Duration	Start	Finish	Gantt Chart																											
					Feb 02	Feb 09	Feb 16	Feb 23	Mar 02	Mar 09	Mar 16	Mar 23	Mar 30	Apr 06	Apr 13	Apr 20	Apr 27	May 04	May 11	May 18	May 25											
HY/2013/01 HKZMB HKBCF - PCB - Initial 3MRP - Feb					[Gantt Chart Data]																											
GENERAL/PRELIMINARIES					[Gantt Chart Data]																											
Salient Key Dates and Milestones					[Gantt Chart Data]																											
Portion Possession Dates					[Gantt Chart Data]																											
PCB-PPA12	Possession of Portion A2 East Stage 1	0.0	15-Feb-15 A		[Gantt Chart Data]																											
PCB-PPA22	Possession of Portion A2 East Stage 2	0.0	30-Mar-15*		[Gantt Chart Data]																											
PCB-PPC10	Possession of Portion C South for Piling Works	0.0	02-May-15*		[Gantt Chart Data]																											
Submissions and Approvals					[Gantt Chart Data]																											
Initial General Submission					[Gantt Chart Data]																											
PCB-1610	Submit an Interface Management Plan	60.0	23-Jun-14 A	06-Jan-15 A	[Gantt Chart Data]																											
PROCUREMENT, MANUFACTURING & DELIVER					[Gantt Chart Data]																											
Procurement, Manufacturing; Deliveries					[Gantt Chart Data]																											
Major Sub-Contractor Procurement					[Gantt Chart Data]																											
S/C - Concrete Placing - Structure					[Gantt Chart Data]																											
PCB-XX-1720	Structure - JV Issue Award Recommendation/Process Engineer to ENG	30.0	16-Oct-14 A	06-Mar-15	[Gantt Chart Data]																											
PCB-XX-1730	Structure - ENG Subcontractor Approval	14.0	07-Mar-15	20-Mar-15	[Gantt Chart Data]																											
PCB-XX-1740	Structure - Subcontractor Award	0.0		20-Mar-15	[Gantt Chart Data]																											
S/C - Reinforcement Fixing - Structure					[Gantt Chart Data]																											
PCB-XX-1780	Rebar - JV Issue Award Recommendation/Process Engineer to ENG	30.0	25-Oct-14 A	09-Mar-15	[Gantt Chart Data]																											
PCB-XX-1790	Rebar - ENG Subcontractor Approval	14.0	09-Mar-15	23-Mar-15	[Gantt Chart Data]																											
PCB-XX-1800	Rebar - Subcontractor Award	0.0		23-Mar-15	[Gantt Chart Data]																											
S/C - Formwork and Carpentry - Structure					[Gantt Chart Data]																											
PCB-XX-1840	Formwork - JV Issue Award Recommendation/Process Engineer to ENG	30.0	25-Oct-14 A	10-Mar-15	[Gantt Chart Data]																											
PCB-XX-1850	Formwork - ENG Subcontractor Approval	14.0	11-Mar-15	24-Mar-15	[Gantt Chart Data]																											
PCB-XX-1860	Formwork - Subcontractor Award	0.0		24-Mar-15	[Gantt Chart Data]																											
Structural Steel Roof					[Gantt Chart Data]																											
Structural Steelwork (Materials)					[Gantt Chart Data]																											
PCB-1060	Award sub-contractor (Steel Roof)	90.0	15-May-14 A	16-Mar-15	[Gantt Chart Data]																											
CONSTRUCTION					[Gantt Chart Data]																											
Passenger Clearance Building					[Gantt Chart Data]																											
Site Establishment Works					[Gantt Chart Data]																											
PCB-2470	PCB(A1) - Site Hoarding and Fencing	36.0	13-Jun-14 A	18-Mar-15	[Gantt Chart Data]																											
Piling					[Gantt Chart Data]																											
HY/2013/01 HKZMB HKBCF - CHUN WO PILING UPDATE - FEB5					[Gantt Chart Data]																											
BORED PILING					[Gantt Chart Data]																											
Sam Wo Contractor					[Gantt Chart Data]																											
PLANT F1 - 1.5m pile use 2.5 casing at Drop off area and 2.0m Pile Use 3.0m Casing					[Gantt Chart Data]																											
PCBCW-0250	DC7 (DS220)	29.0	27-Dec-14 A	21-Mar-15	[Gantt Chart Data]																											
PCBCW-0450	DC38 (DS220)	29.0	16-Jan-15 A	27-Mar-15	[Gantt Chart Data]																											
PCBCW-0170	BP150(T) (2000(3000))	29.0	21-Jan-15 A	12-Feb-15 A	[Gantt Chart Data]																											
PCBCW-0490	DC21 (DS220)	29.0	08-Mar-15	06-Apr-15	[Gantt Chart Data]																											
PCBCW-0290	DC20 (DS220)	29.0	18-Mar-15	16-Apr-15	[Gantt Chart Data]																											
PCBCW-0330	DC6 (DS220)	29.0	28-Mar-15	26-Apr-15	[Gantt Chart Data]																											
PCBCW-0370	DC22 (DS220)	29.0	07-Apr-15	06-May-15	[Gantt Chart Data]																											
PLANT F2 - 1.5m pile use 2.5 casing at Drop off area and 2.0m Pile Use 3.0m Casing					[Gantt Chart Data]																											
PCBCW-0570	BPR1(1500(2250))	26.0	21-Jan-15 A	08-Feb-15 A	[Gantt Chart Data]																											
PCBCW-0650	BPR2(1500(2250))	26.0	21-Jan-15 A	26-Mar-15	[Gantt Chart Data]																											
PCBCW-0610	BPS1(1500(2250))	26.0	02-Feb-15 A	28-Feb-15 A	[Gantt Chart Data]																											
PCBCW-0530	DC37 (DS220)	28.0	10-Feb-15 A	05-Apr-15	[Gantt Chart Data]																											
PLANT E2 - 1.5m pile use 2.5 casing at drop off area and 2.0m Pile Use 2.5m Casing					[Gantt Chart Data]																											
PCBCW-1260	CBP19(2000(3000))	29.0	13-Jan-15 A	04-Feb-15 A	[Gantt Chart Data]																											
PLANT A - 2.0 pile use 2.5m casing & 2.5m Pile use 3m Casing					[Gantt Chart Data]																											
PCBCW-1590	BP115(2500(3500))	28.0	04-Dec-14 A	03-Mar-15	[Gantt Chart Data]																											
PCBCW-1710	BP116(T) (2500(3500))	29.0	15-Jan-15 A	16-Feb-15 A	[Gantt Chart Data]																											
PCBCW-1550	BP93(T) (2000(3000))	29.0	27-Jan-15 A	28-Feb-15 A	[Gantt Chart Data]																											
PCBCW-1830	BP103 (2500(3500))	29.0	01-Mar-15	29-Mar-15	[Gantt Chart Data]																											
PLANT C - 1.5 pile use 2.0m casing					[Gantt Chart Data]																											
PCBCW-2160	BPJ2 (1500(2250))	26.0	03-Dec-14 A	01-Feb-15 A	[Gantt Chart Data]																											
PCBCW-2000	BPK2 (1500(2250))	26.0	21-Jan-15 A	05-Feb-15 A	[Gantt Chart Data]																											
PCBCW-1960	BPH1(1500(2250))	26.0	22-Jan-15 A	13-Feb-15 A	[Gantt Chart Data]																											
PCBCW-1920	BPJ1(1500(2250))	25.0	03-Feb-15 A	25-Mar-15	[Gantt Chart Data]																											
PCBCW-2200	BPH3 (1500(2250))	26.0	14-Feb-15 A	26-Mar-15	[Gantt Chart Data]																											
PCBCW-2080	BPH2 (1500(2250))	26.0	01-Mar-15	26-Mar-15	[Gantt Chart Data]																											
PCBCW-2240	BPJ3 (1500(2250))	26.0	11-Mar-15	05-Apr-15	[Gantt Chart Data]																											
PCB-TS-1660	Box Culvert (A1 area only) - BC01	26.0	21-Mar-15	15-Apr-15	[Gantt Chart Data]																											
PCB-TS-1670	Box Culvert (A1 area only) - BC02	26.0	31-Mar-15	25-Apr-15	[Gantt Chart Data]																											

■ Actual Work
■ Remaining Work
■ Critical Remaining Work
◆ Milestone

THREE MONTH ROLLING PROGRAMME

Date	Revision	Checked	Approved
01-Mar-15	3 Month Rolling Programme - 1st March 2015	SGJ	

