





Activity ID	Activity Name	Original Duration	Start	Finish	11							12							13							14									
					Mar 02	Mar 09	Mar 16	Mar 23	Mar 30	Apr 06	Apr 13	Apr 20	Apr 27	May 04	May 11	May 18	May 25	Jun 01	Jun 08	Jun 15	Jun 22	Jun 29													
HY/2013/01 HKZMB HKBCF - PCB - Initial 3MRP - Mar					371.0	15-May-14 A	28-Aug-15																												
GENERAL/PRELIMINARIES					61.0	15-Feb-15 A	01-Jun-15																												
Salient Key Dates and Milestones					61.0	15-Feb-15 A	01-Jun-15																												
Portion Possession Dates					61.0	15-Feb-15 A	01-Jun-15																												
PCB-PPA12	Possession of Portion A2 East Stage 1	0.0	15-Feb-15 A																																
PCB-PPA22	Possession of Portion A2 East Stage 2	0.0	29-Mar-15 A																																
PCB-PPA32	Possession of Temporary Jetty Unloading Area	0.0	01-Jun-15*																																
PROCUREMENT, MANUFACTURING & DELIVER					90.0	15-May-14 A	16-Apr-15																												
Procurement, Manufacturing; Deliveries					90.0	15-May-14 A	16-Apr-15																												
Structural Steel Roof					90.0	15-May-14 A	16-Apr-15																												
Structural Steelwork (Materials)					90.0	15-May-14 A	16-Apr-15																												
PCB-1060	Award sub-contractor (Steel Roof Erection)	90.0	15-May-14 A	16-Apr-15																															
CONSTRUCTION					174.0	15-Dec-14 A	28-Aug-15																												
Passenger Clearance Building					144.0	15-Dec-14 A	24-Jul-15																												
Piling					139.0	15-Dec-14 A	18-Jul-15																												
HY/2013/01 HKZMB HKBCF - CHUN WO PILING UPDATE - MAR5					127.0	20-Dec-14 A	21-Apr-15																												
BORED PILING					127.0	20-Dec-14 A	21-Apr-15																												
Sam Wo Contractor					122.3	20-Dec-14 A	21-Apr-15																												
PLANT F1 - 1.5m pile use 2.5 casing at Drop off area and 2.0m Pile Use 3.0m Casing					122.3	27-Dec-14 A	21-Apr-15																												
PCBCW-0250	DC7 (DS220)	29.0	27-Dec-14 A	03-Mar-15 A																															
PCBCW-0450	DC38 (DS220)	29.0	16-Jan-15 A	09-Apr-15																															
PCBCW-0330	DC6 (DS220)	29.0	30-Jan-15 A	10-Mar-15 A																															
PCBCW-0290	DC20 (DS220)	29.0	25-Feb-15 A	13-Mar-15 A																															
PCBCW-0370	DC22 (DS220)	29.0	05-Mar-15 A	21-Apr-15																															
PCBCW-0490	DC21 (DS220)	29.0	12-Mar-15 A	28-Mar-15 A																															
PLANT F2 - 1.5m pile use 2.5 casing at Drop off area and 2.0m Pile Use 3.0m Casing					51.0	03-Feb-15 A	18-Mar-15 A																												
PCBCW-0610	BPS1(1500(2250))	26.0	03-Feb-15 A	06-Mar-15 A																															
PCBCW-0530	DC37 (DS220)	28.0	10-Feb-15 A	18-Mar-15 A																															
PCBCW-0650	BPR2(1500(2250))	26.0	10-Feb-15 A	08-Mar-15 A																															
PLANT A - 2.0 pile use 2.5m casing & 2.5m Pile use 3m Casing					29.0	29-Jan-15 A	09-Mar-15 A																												
PCBCW-1830	BP103 (2500(3500))	29.0	29-Jan-15 A	09-Mar-15 A																															
PLANT C - 1.5 pile use 2.0m casing					56.0	03-Feb-15 A	12-Apr-15																												
PCBCW-1920	BPJ1(1500(2250))	25.0	03-Feb-15 A	12-Apr-15																															
PCBCW-2080	BPH2 (1500(2250))	26.0	12-Feb-15 A	27-Mar-15 A																															
PCBCW-2200	BPH3 (1500(2250))	26.0	14-Feb-15 A	13-Mar-15 A																															
PCBCW-2240	BPJ3 (1500(2250))	26.0	08-Mar-15 A	03-Apr-15																															
PLANT B - 2.0m Pile Use 2.5m Casing					45.0	20-Dec-14 A	02-Apr-15																												
PCBCW-2740	BP119 (2000(3000))	29.0	20-Dec-14 A	02-Apr-15																															
PCBCW-2980	BP105 (2000(3000))	29.0	25-Feb-15 A	17-Mar-15 A																															
PCBCW-2780	BP104 (2000(3000))	29.0	10-Mar-15 A	31-Mar-15 A																															
PLANT D - 1.5m Pile Use 2.0m Casing					54.0	06-Feb-15 A	14-Mar-15 A																												
PCBCW-3270	BP133 (1500(2250))	26.0	06-Feb-15 A	04-Mar-15 A																															
PCBCW-3350	BP167 (1500(2250))	26.0	11-Feb-15 A	14-Mar-15 A																															
CGC Contractor					29.0	10-Feb-15 A	04-Mar-15 A																												
PLANT D -1.5m pile use 2.0 casing & 2.0 pile use 2.5m casing					29.0	10-Feb-15 A	04-Mar-15 A																												
PCBCW-5470	DC23 (2000(DS220))	29.0	10-Feb-15 A	04-Mar-15 A																															
Chun Wu Contractor					93.0	04-Feb-15 A	03-Apr-15																												
PLANT A - 2.0 pile use 2.5m casing					29.0	20-Mar-15 A	03-Apr-15																												
PCBCW-7050	BP153(T) (2000(3000))	29.0	20-Mar-15 A	03-Apr-15																															
PLANT C - 2.0 pile use 2.5m casing					29.0	13-Feb-15 A	19-Mar-15 A																												
PCBCW-7800	BP162(T) (2000(3000))	29.0	13-Feb-15 A	19-Mar-15 A																															
PLANT D - 2.0 pile use 2.5m casing					93.0	04-Feb-15 A	27-Mar-15 A																												
PCBCW-8130	CBP32 (2000(3000))	28.0	04-Feb-15 A	05-Mar-15 A																															
PCBCW-8090	CBP33 (2000(3000))	29.0	09-Feb-15 A	01-Mar-15 A																															
PCBCW-8050	BP131 (2000(3000))	29.0	12-Feb-15 A	07-Mar-15 A																															
PCBCW-8250	BP152(T) (2000(3000))	26.0	14-Feb-15 A	16-Mar-15 A																															
PCBCW-7970	CBP35 (2000(3000))	29.0	02-Mar-15 A	27-Mar-15 A																															
PCBCW-7930	CBP34 (2000(3000))	29.0	06-Mar-15 A	20-Mar-15 A																															
PCBCW-8010	CBP31 (2000(3000))	29.0	09-Mar-15 A	26-Mar-15 A																															
Box Culvert Piles (22 no)					1.0	09-Mar-15 A	01-Apr-15																												
PCB-XX-01010	BC-BP6	1.0	09-Mar-15 A	26-Mar-15 A																															
PCB-XX-21210	BC-BP12	1.0	09-Mar-15 A	29-Mar-15 A																															
PCB-XX-21230	BC-BP18	1.0	13-Mar-15 A	01-Apr-15																															
PCB-XX-21220	BC-BP8	1.0	14-Mar-15 A	01-Apr-15																															
HY/2013/01 HKZMB HKBCF - TYSAN PILING UPDATE - MAR5					134.0	15-Dec-14 A	18-Jul-15																												
1st Group					95.0	23-Jan-15 A	23-Jun-15																												
PCB-TS-0210	BP60	23.0	23-Jan-15 A	05-Mar-15 A																															
PCB-TS-0200	BP47a	23.0	06-Mar-15 A	27-Mar-15 A																															

- Actual Work
- Remaining Work
- Critical Remaining Work
- ◆ Milestone

THREE MONTH ROLLING PROGRAMME

Date	Revision	Checked	Approved
01-Apr-15	3 Month Rolling Programme - 1st April 2015	SGJ	

Activity ID	Activity Name	Original Duration	Start	Finish	11							12							13							14						
					Mar 02	Mar 09	Mar 16	Mar 23	Mar 30	Apr 06	Apr 13	Apr 20	Apr 27	May 04	May 11	May 18	May 25	Jun 01	Jun 08	Jun 15	Jun 22	Jun 29										
PCB-16-310	DoA - EAST - Backfill up to GL (+6.0mPD) (21 No)	66.0	24-Jun-15	28-Aug-15	[Gantt bar from Mar 24 to Aug 28]																											
Common Utilities Enclosure					[Gantt bar from Mar 01 to May 30]																											
Piling					[Gantt bar from Mar 01 to May 30]																											
PCB-9A-1810	CUE - Prebored socket H-piles (5 nos)	16.0	01-Mar-15 A	16-Mar-15 A	[Gantt bar from Mar 01 to Mar 16]																											
PCB-9A-1820	CUE - Prebored socket H-piles (5 nos)	16.0	17-Mar-15 A	04-Apr-15	[Gantt bar from Mar 17 to Apr 04]																											
PCB-9A-1830	CUE - Prebored socket H-piles (5 nos)	16.0	05-Apr-15	20-Apr-15	[Gantt bar from Apr 05 to Apr 20]																											
PCB-9A-1840	CUE - Prebored socket H-piles (6 nos)	16.0	21-Apr-15	06-May-15	[Gantt bar from Apr 21 to May 06]																											
PCB-9A-120	CUE - Proof drilling & loading test	36.0	25-Apr-15	30-May-15	[Gantt bar from Apr 25 to May 30]																											

-  Actual Work
-  Remaining Work
-  Critical Remaining Work
-  Milestone

THREE MONTH ROLLING PROGRAMME

Date	Revision	Checked	Approved
01-Apr-15	3 Month Rolling Programme - 1st April 2015	SGJ	