

Activity ID	Activity Name	Original Duration	Start	Finish	H2620-TEI	Gantt Chart																											
						Jun 29	Jul 06	Jul 13	Jul 20	Jul 27	Aug 03	Aug 10	Aug 17	Aug 24	Aug 31	Sep 07	Sep 14	Sep 21	Sep 28	Oct 05	Oct 12	Oct 19	Oct 26										
HY/2013/01 HKZMB HKBCF - PCB - 3MRP - July 2015						[Gantt Chart: 198 days, 14-Apr-15 A to 28-Dec-15]																											
CONSTRUCTION						[Gantt Chart: 198 days, 14-Apr-15 A to 28-Dec-15]																											
Passenger Clearance Building						[Gantt Chart: 198 days, 18-May-15 A to 28-Dec-15]																											
Piling						[Gantt Chart: 100 days, 18-May-15 A to 30-Aug-15]																											
HY/2013/01 HKZMB HKBCF - TYSAN PILING UPDATE - JUN5						[Gantt Chart: 100 days, 18-May-15 A to 30-Aug-15]																											
1st Group						[Gantt Chart: 21 days, 13-Jun-15 A to 04-Jul-15 A]																											
PCB-TS-0420	Box Culvert (A1 area only) - BC37	21	13-Jun-15 A	04-Jul-15 A	TEMP	[Gantt Chart: 21 days, 13-Jun-15 A to 04-Jul-15 A]																											
3rd Group						[Gantt Chart: 23 days, 19-Jun-15 A to 17-Jul-15 A]																											
PCB-TS-0390	Box Culvert (A1 Area only) - BC30	23	19-Jun-15 A	17-Jul-15 A	TEMP	[Gantt Chart: 23 days, 19-Jun-15 A to 17-Jul-15 A]																											
4th Group						[Gantt Chart: 21 days, 17-Jun-15 A to 10-Jul-15 A]																											
PCB-TS-0310	Box Culvert (A1 area only) - BC33	21	17-Jun-15 A	10-Jul-15 A	TEMP	[Gantt Chart: 21 days, 17-Jun-15 A to 10-Jul-15 A]																											
6th Group						[Gantt Chart: 23 days, 18-May-15 A to 29-Jul-15 A]																											
PCB-TS-0400	Box Culvert (A1 Area only) - BC29	23	18-May-15 A	29-Jul-15 A	TEMP	[Gantt Chart: 23 days, 18-May-15 A to 29-Jul-15 A]																											
17th Group						[Gantt Chart: 39 days, 03-Jun-15 A to 15-Jul-15 A]																											
PCB-TS-1780	Box Culvert (A1 area only) - BC26	21	26-Jun-15 A	14-Jul-15 A	TEMP	[Gantt Chart: 21 days, 26-Jun-15 A to 14-Jul-15 A]																											
PCB-TS-1810	Box Culvert (A1 area only) - BC23	18	03-Jun-15 A	15-Jul-15 A	TEMP	[Gantt Chart: 18 days, 03-Jun-15 A to 15-Jul-15 A]																											
19th Group						[Gantt Chart: 27 days, 03-Jun-15 A to 27-Jul-15 A]																											
PCB-TS-1460	Northern Footbridge (Portion A1) N3-2-1	27	03-Jun-15 A	27-Jul-15 A	TEMP	[Gantt Chart: 27 days, 03-Jun-15 A to 27-Jul-15 A]																											
Pile Testing						[Gantt Chart: 30 days, 30-Jul-15 A to 30-Aug-15]																											
PCB-PT-00010	Pile Testing	30	30-Jul-15 A	30-Aug-15	TEMP	[Gantt Chart: 30 days, 30-Jul-15 A to 30-Aug-15]																											
Sub-Structure						[Gantt Chart: 149 days, 01-Jun-15 A to 28-Dec-15]																											
Basement Level						[Gantt Chart: 149 days, 01-Jun-15 A to 28-Dec-15]																											
Tower Cranes						[Gantt Chart: 14 days, 31-Aug-15 to 15-Sep-15]																											
Tower Crane No.6 - SOUTH EAST						[Gantt Chart: 14 days, 31-Aug-15 to 15-Sep-15]																											
PCB-02-2000	PCB(A1) - Construct Tower Crane Footings TC6	8	31-Aug-15	08-Sep-15	TEMP	[Gantt Chart: 8 days, 31-Aug-15 to 08-Sep-15]																											
PCB-02-2095	PCB(A1) - Erect Tower Crane TC6	6	09-Sep-15	15-Sep-15	TEMP	[Gantt Chart: 6 days, 09-Sep-15 to 15-Sep-15]																											
Bulk Excavation (to -3.845 -1.495mPD)						[Gantt Chart: 112 days, 01-Jun-15 A to 12-Nov-15]																											
South						[Gantt Chart: 98 days, 01-Jun-15 A to 27-Oct-15]																											
South East - Zone 1 & 1A						[Gantt Chart: 54 days, 01-Jun-15 A to 11-Aug-15]																											
PCB-02-1620	PCB - Excavation for Basement Zone E1 (South East) 76,000m³	17	01-Jun-15 A	07-Jul-15 A	TEMP	[Gantt Chart: 17 days, 01-Jun-15 A to 07-Jul-15 A]																											
PCB-02-26650	PCB - Excavation for Basement Zone E2 (Middle East) 36,000m³	24	16-Jul-15 A	11-Aug-15	TEMP	[Gantt Chart: 24 days, 16-Jul-15 A to 11-Aug-15]																											
South West - Zone 2 & 2A						[Gantt Chart: 34 days, 14-Sep-15 to 27-Oct-15]																											
PCB-02-1630	PCB - Excavation for Basement Zone W1 (South West) 40,030m³	34	14-Sep-15*	27-Oct-15	TEMP	[Gantt Chart: 34 days, 14-Sep-15* to 27-Oct-15]																											
Middle - 120.090m³						[Gantt Chart: 77 days, 12-Aug-15 to 12-Nov-15]																											
PCB-02-1770	PCB - Excavation for Basement Stage C1 (Middle Centre) to -1.495mPD Only	26	12-Aug-15	10-Sep-15	TEMP	[Gantt Chart: 26 days, 12-Aug-15 to 10-Sep-15]																											
PCB-02-1780	PCB - Excavation for Basement Stage C2 (Middle Centre) to -1.495mPD Only	13	27-Aug-15	10-Sep-15	TEMP	[Gantt Chart: 13 days, 27-Aug-15 to 10-Sep-15]																											
PCB-02-1810	PCB - Excavation for Basement Stage C1 (Middle Centre) below -1.495 to -3.8mPD (for beams)	9	30-Oct-15	09-Nov-15	TEMP	[Gantt Chart: 9 days, 30-Oct-15 to 09-Nov-15]																											
PCB-02-1840	PCB - Excavation for Basement Stage C2 (Middle Centre) below -1.495 to -3.8mPD (for beams)	9	03-Nov-15	12-Nov-15	TEMP	[Gantt Chart: 9 days, 03-Nov-15 to 12-Nov-15]																											
Pile Caps and Tie Beam Construction						[Gantt Chart: 122 days, 02-Jul-15 A to 28-Nov-15]																											
Pile Cropping and Blinding						[Gantt Chart: 122 days, 02-Jul-15 A to 28-Nov-15]																											
Zone E1						[Gantt Chart: 34 days, 02-Jul-15 A to 14-Aug-15]																											
PCB-02-26710	Pile Cropping and Blinding to BF05 (6 Number) Mega Pile Cap	12	02-Jul-15 A	07-Jul-15 A	TEMP	[Gantt Chart: 12 days, 02-Jul-15 A to 07-Jul-15 A]																											
PCB-02-26700	Pile Cropping and Blinding to BF04 (7 Number)	12	01-Aug-15	14-Aug-15	TEMP	[Gantt Chart: 12 days, 01-Aug-15 to 14-Aug-15]																											
PCB-02-20090	Pile Cropping and Blinding to BF06 (6 Number)	12	01-Aug-15	14-Aug-15	TEMP	[Gantt Chart: 12 days, 01-Aug-15 to 14-Aug-15]																											
Zone E2						[Gantt Chart: 42 days, 05-Aug-15 to 22-Sep-15]																											
PCB-02-20270	Pile Cropping and Blinding to BF11 (6 Number) Mega Pile Cap	12	05-Aug-15	18-Aug-15	TEMP	[Gantt Chart: 12 days, 05-Aug-15 to 18-Aug-15]																											
PCB-02-20160	Pile Cropping and Blinding to BF10 (7 Number)	12	09-Sep-15	22-Sep-15	TEMP	[Gantt Chart: 12 days, 09-Sep-15 to 22-Sep-15]																											
PCB-02-20280	Pile Cropping and Blinding to BF12 (6 Number)	12	09-Sep-15	22-Sep-15	TEMP	[Gantt Chart: 12 days, 09-Sep-15 to 22-Sep-15]																											
Zone W1						[Gantt Chart: 12 days, 27-Oct-15 to 08-Nov-15]																											
PCB-02-26680	Pile Cropping and Blinding to BF02 (6 Number) Mega Pile Cap	12	27-Oct-15	08-Nov-15	TEMP	[Gantt Chart: 12 days, 27-Oct-15 to 08-Nov-15]																											
Zone C1						[Gantt Chart: 14 days, 30-Oct-15 to 14-Nov-15]																											
PCB-02-20170	Pile Cropping and Blinding to BF17 (3 Number)	12	30-Oct-15	12-Nov-15	TEMP	[Gantt Chart: 12 days, 30-Oct-15 to 12-Nov-15]																											
PCB-02-20260	Pile Cropping and Blinding to BF18 (2 Number)	12	02-Nov-15	14-Nov-15	TEMP	[Gantt Chart: 12 days, 02-Nov-15 to 14-Nov-15]																											
Zone C2						[Gantt Chart: 14 days, 15-Nov-15 to 28-Nov-15]																											
PCB-02-20180	Pile Cropping and Blinding to BF15 (10 Number)	12	15-Nov-15	26-Nov-15	TEMP	[Gantt Chart: 12 days, 15-Nov-15 to 26-Nov-15]																											
PCB-02-20240	Pile Cropping and Blinding to BF16 (8 Number)	12	17-Nov-15	28-Nov-15	TEMP	[Gantt Chart: 12 days, 17-Nov-15 to 28-Nov-15]																											
Basement Tie Beams & Pile Caps						[Gantt Chart: 94 days, 08-Jul-15 A to 21-Nov-15]																											
Zone E1						[Gantt Chart: 25 days, 08-Jul-15 A to 29-Aug-15]																											
PCB-02-20530	Pile Caps to BF05 (6 Number) and Base Slab Mega Pile Cap Gridline H-G East	12	08-Jul-15 A	28-Jul-15 A	TEMP	[Gantt Chart: 12 days, 08-Jul-15 A to 28-Jul-15 A]																											
PCB-02-20540	Pile Caps to BF06 (6 Number)	18	08-Aug-15*	28-Aug-15	TEMP	[Gantt Chart: 18 days, 08-Aug-15* to 28-Aug-15]																											
PCB-02-20520	Pile Caps to BF04 (7 Number)	19	08-Aug-15*	29-Aug-15	TEMP	[Gantt Chart: 19 days, 08-Aug-15* to 29-Aug-15]																											
Zone E2						[Gantt Chart: 57 days, 12-Aug-15 to 19-Oct-15]																											
PCB-02-20440	Pile Caps to BF11 (6 Number) Mega Pile Cap Gridline E-F East	24	12-Aug-15	08-Sep-15	TEMP	[Gantt Chart: 24 days, 12-Aug-15 to 08-Sep-15]																											
PCB-02-20450	Pile Caps to BF12 (6 Number)	21	23-Sep-15	19-Oct-15	TEMP	[Gantt Chart: 21 days, 23-Sep-15 to 19-Oct-15]																											
PCB-02-20550	Pile Caps to BF10 (7 Number)	21	23-Sep-15	19-Oct-15	TEMP	[Gantt Chart: 21 days, 23-Sep-15 to 19-Oct-15]																											
Zone C1						[Gantt Chart: 14 days, 06-Nov-15 to 21-Nov-15]																											
PCB-02-20560	Pile Caps to BF17 (3 Number)	12	06-Nov-15	19-Nov-15	TEMP	[Gantt Chart: 12 days, 06-Nov-15 to 19-Nov-15]																											
PCB-02-20430	Pile Caps to BF18 (2 Number)	12	09-Nov-15	21-Nov-15	TEMP	[Gantt Chart: 12 days, 09-Nov-15 to 21-Nov-15]																											
Pile Cap and Tie Beam Waterproofing						[Gantt Chart: 70 days, 01-Aug-15 to 24-Oct-15]																											
Zone E1						[Gantt Chart: 29 days, 01-Aug-15 to 03-Sep-15]																											

- █ Actual Work
- █ Remaining Work
- █ Critical Remaining Work
- ◆ Milestone

THREE MONTH ROLLING PROGRAMME

Date	Revision	Checked	Approved
01-Aug-15	3 Month Rolling Programme - 1st August 2015	SGJ	

Activity ID	Activity Name	Original Duration	Start	Finish	H2620-TEI 2	15							16							17							18						
						Jun 29	Jul 06	Jul 13	Jul 20	Jul 27	Aug 03	Aug 10	Aug 17	Aug 24	Aug 31	Sep 07	Sep 14	Sep 21	Sep 28	Oct 05	Oct 12	Oct 19	Oct 26										
Bay 4																																	
3MRP-A400	Bay 4 - Blinding and RC works to Baseslab	15	03-Sep-15*	19-Sep-15	TEMP																												
3MRP-A410	Bay 4 - RC works to Top Slab	24	21-Sep-15	20-Oct-15	TEMP																												
3MRP-A420	Bay 4 - Curing and Stripping	3	22-Oct-15	24-Oct-15	TEMP																												
Bay 5																																	
3MRP-A610	Bay 5 - Blinding and RC works to Baseslab	15	09-Sep-15*	25-Sep-15	TEMP																												
3MRP-A620	Bay 5 - RC works to Top Slab	12	26-Sep-15	12-Oct-15	TEMP																												
3MRP-A750	Bay 5 - RC works to Top Slab	12	13-Oct-15	27-Oct-15	TEMP																												
3MRP-A630	Bay 5 - Curing and Stripping	3	28-Oct-15	30-Oct-15	TEMP																												
Bay 6																																	
3MRP-A580	Bay 6 - Blinding and RC works to Baseslab	15	11-Sep-15*	29-Sep-15	TEMP																												
3MRP-A590	Bay 6 - RC works to Top Slab	12	30-Sep-15	14-Oct-15	TEMP																												
3MRP-A740	Bay 6 - RC works to Top Slab	12	15-Oct-15	29-Oct-15	TEMP																												
3MRP-A600	Bay 6 - Curing and Stripping	3	30-Oct-15	02-Nov-15	TEMP																												
Bay 7																																	
3MRP-A550	Bay 7 - Blinding and RC works to Baseslab	15	24-Sep-15*	13-Oct-15	TEMP																												
3MRP-A560	Bay 7 - RC works to Top Slab	12	14-Oct-15	28-Oct-15	TEMP																												
3MRP-A730	Bay 7 - RC works to Top Slab	12	29-Oct-15	11-Nov-15	TEMP																												
3MRP-A570	Bay 7 - Curing and Stripping	3	12-Nov-15	14-Nov-15	TEMP																												
Bay 8																																	
3MRP-A520	Bay 8 - Blinding and RC works to Baseslab	15	22-Sep-15*	10-Oct-15	TEMP																												
3MRP-A530	Bay 8 - RC works to Top Slab	24	12-Oct-15	09-Nov-15	TEMP																												
3MRP-A540	Bay 8 - Curing and Stripping	3	10-Nov-15	12-Nov-15	TEMP																												
Bay 9																																	
3MRP-A640	Bay 9 - Blinding and RC works to Baseslab	15	16-Sep-15*	05-Oct-15	TEMP																												
3MRP-A650	Bay 9 - RC works to Top Slab	24	06-Oct-15	03-Nov-15	TEMP																												
3MRP-A660	Bay 9 - Curing and Stripping	3	04-Nov-15	06-Nov-15	TEMP																												
Bay 10																																	
3MRP-A670	Bay 10 - Blinding and RC works to Baseslab	15	14-Sep-15*	02-Oct-15	TEMP																												
3MRP-A680	Bay 10 - RC works to Top Slab	12	03-Oct-15	16-Oct-15	TEMP																												
3MRP-A760	Bay 10 - RC works to Top Slab	12	17-Oct-15	31-Oct-15	TEMP																												
3MRP-A690	Bay 10 - Curing and Stripping	3	02-Nov-15	04-Nov-15	TEMP																												

- Actual Work
- Remaining Work
- Critical Remaining Work
- Milestone

THREE MONTH ROLLING PROGRAMME

Date	Revision	Checked	Approved
01-Aug-15	3 Month Rolling Programme - 1st August 2015	SGJ	