

Activity ID	Activity Name	Original Duration	Start	Finish	Gantt Chart																											
					Aug 01	Aug 08	Aug 15	Aug 22	Aug 29	Sep 05	Sep 12	Sep 19	Sep 26	Oct 03	Oct 10	Oct 17	Oct 24	Oct 31	Nov 07	Nov 14	Nov 21	Nov 28										
HY/2013/01 HKZMB HKBCF - PCB - 3MRP - August 2016																																
CONSTRUCTION																																
Passenger Clearance Building																																
Tower Cranes																																
Tower Crane No.4 - SOUTH WEST																																
PCB-02-22100	PCB(A1) - Dismantle Tower Crane TC4	2	30-Nov-16	01-Dec-16																												
PCB-02-22110	PCB(A1) - Tower Crane in Use TC4	225	25-Nov-15 A	01-Dec-16																												
Tower Crane No.6 - SOUTH EAST																																
PCB-02-22020	PCB(A1) - Dismantle Tower Crane TC6	2	04-Nov-16	05-Nov-16																												
PCB-02-22030	PCB(A1) - Tower Crane in Use TC6	214	15-Sep-15 A	05-Nov-16																												
Tower Crane No.5 - SOUTH MIDDLE																																
PCB-02-22070	PCB(A1) - Tower Crane in Use TC5	183	03-Dec-15 A	03-Dec-16																												
Tower Crane No.2 - NORTH MIDDLE																																
PCB-02-22160	PCB(A1) - Construct Tower Crane Footings TC2	8	01-Sep-16	09-Sep-16																												
PCB-02-22170	PCB(A1) - Erect Tower Crane TC2	6	10-Sep-16	17-Sep-16																												
PCB-02-22190	PCB(A1) - Tower Crane in Use TC2	112	10-Sep-16	25-Jan-17																												
Tower Crane No.1 - NORTH WEST																																
PCB-02-22230	PCB(A1) - Tower Crane in Use TC1	208	14-Mar-16 A	23-Jan-17																												
Tower Crane No.3 - NORTH EAST																																
PCB-02-22150	PCB(A1) - Tower Crane in Use TC3	198	22-Jan-16 A	04-Jan-17																												
Superstructure																																
Ground Floor Foundations South																																
Ground Slabs (+5.450mPD)																																
PCB-02-51750	Construct Ground Floor Base Slab GS20a - Middle South	23	09-Aug-16 A	05-Sep-16																												
PCB-02-51740	Construct Ground Floor Base Slab GS20b - South West Corner	17	09-Aug-16 A	06-Sep-16																												
Ground Floor Foundations North																																
Waterproofing Trench Base slab																																
PCB-02-25020	PCB - Waterproofing Service Trench Base Slab B28	3	01-Sep-16	03-Sep-16																												
PCB-02-25040	PCB - Waterproofing Service Trench Base Slab B30a	3	01-Sep-16	03-Sep-16																												
PCB-02-25030	PCB - Waterproofing Service Trench Base Slab B29a	3	05-Sep-16	07-Sep-16																												
PCB-02-35640	PCB - Waterproofing Service Trench Base Slab B29b	3	08-Sep-16	10-Sep-16																												
PCB-02-35650	PCB - Waterproofing Service Trench Base Slab B31b	3	12-Sep-16	14-Sep-16																												
PCB-02-51930	PCB - Waterproofing Service Trench Base Slab B30b	3	15-Sep-16	19-Sep-16																												
Service Trough Slabs																																
PCB-02-21860	PCB - Service Trough Base Slab - 134m³ Pour BS28	8	05-Sep-16	13-Sep-16																												
PCB-02-21870	PCB - Service Trough Base Slab - 134m³ Pour BS29a	8	08-Sep-16	17-Sep-16																												
PCB-02-35660	PCB - Service Trough Base Slab - 134m³ Pour BS29b	8	12-Sep-16	21-Sep-16																												
PCB-02-21880	PCB - Service Trough Base Slab - 134m³ Pour BS30a	8	14-Sep-16	23-Sep-16																												
PCB-02-35670	PCB - Service Trough Base Slab - 134m³ Pour BS31b	8	15-Sep-16	24-Sep-16																												
PCB-02-51920	PCB - Service Trough Base Slab - 134m³ Pour BS30b	8	20-Sep-16	28-Sep-16																												
Service Trough Walls																																
PCB-02-22950	PCB - Basement Ext Walls to BS31a	8	27-Aug-16 A	05-Sep-16																												
PCB-02-22960	PCB - Basement Ext Walls to BS28	8	14-Sep-16	23-Sep-16																												
PCB-02-22970	PCB - Basement Ext Walls to BS29a	8	19-Sep-16	27-Sep-16																												
PCB-02-35680	PCB - Basement Ext Walls to BS29b	8	22-Sep-16	30-Sep-16																												
PCB-02-21750	PCB - Basement Ext Walls to BS30a	8	24-Sep-16	04-Oct-16																												
PCB-02-35690	PCB - Basement Ext Walls to BS31b	8	26-Sep-16	05-Oct-16																												
PCB-02-51910	PCB - Basement Ext Walls to BS30b	8	29-Sep-16	08-Oct-16																												
Backfilling behind Service Trough Walls																																
PCB-02-23180	PCB - Backfilling to Ground Level at Basement Ext Walls BS31a	4	06-Sep-16	09-Sep-16																												
PCB-02-23290	PCB - Backfilling to Ground Level at Basement Ext Walls BS28	4	24-Sep-16	28-Sep-16																												
PCB-02-23210	PCB - Backfilling to Ground Level at Basement Ext Walls BS29a	4	28-Sep-16	03-Oct-16																												
PCB-02-35700	PCB - Backfilling to Ground Level at Basement Ext Walls BS29b	4	03-Oct-16	06-Oct-16																												
PCB-02-23150	PCB - Backfilling to Ground Level at Basement Ext Walls BS30a	4	05-Oct-16	08-Oct-16																												
PCB-02-35710	PCB - Backfilling to Ground Level at Basement Ext Walls BS31b	4	06-Oct-16	11-Oct-16																												
PCB-02-51900	PCB - Backfilling to Ground Level at Basement Ext Walls BS30b	4	11-Oct-16	14-Oct-16																												
Excavate for Pile Caps and Beams																																
SOUTH Gridline E-D																																
PCB-02-34780	PCB - Excavate Pile caps and Beams GF24c	5	29-Sep-16	05-Oct-16																												
PCB-02-34830	PCB - Excavate Pile caps and Beams GF25a	5	04-Oct-16	08-Oct-16																												
PCB-02-51960	PCB - Excavate Pile caps and Beams GF24f	5	07-Oct-16	13-Oct-16																												
MIDDLE Gridline D-C																																
PCB-02-34810	PCB - Excavate Pile caps and Beams GF24d	5	07-Sep-16	12-Sep-16																												
NORTH Gridline C-B																																
PCB-02-34880	PCB - Excavate Pile caps and Beams GF16c	5	01-Sep-16	06-Sep-16																												
PCB-02-34890	PCB - Excavate Pile caps and Beams GF17c	5	01-Sep-16	06-Sep-16																												
PCB-02-34850	PCB - Excavate Pile caps and Beams GF27	5	10-Sep-16	15-Sep-16																												
PCB-02-34860	PCB - Excavate Pile caps and Beams GF26a	5	12-Oct-16	17-Oct-16																												
PCB-02-34870	PCB - Excavate Pile caps and Beams GF26b	5	15-Oct-16	20-Oct-16																												

- ▬ Actual Work
- ▬ Remaining Work
- ▬ Critical Remaining Work
- ◆ Milestone

3 MONTH ROLLING PROGRAMME

Date	Revision	Checked	Approved
01-Sep-16	3 Month Rolling Programme - 1-Sep-16	SGJ	

Activity ID	Activity Name	Original Duration	Start	Finish	28																											
					Aug 01	Aug 08	Aug 15	Aug 22	Aug 29	Sep 05	Sep 12	Sep 19	Sep 26	Oct 03	Oct 10	Oct 17	Oct 24	Oct 31	Nov 07	Nov 14	Nov 21	Nov 28										
Pile Cropping					[Gantt bars for Pile Cropping activities]																											
SOUTH Gridline E-D					[Gantt bars for SOUTH Gridline E-D activities]																											
MIDDLE Gridline D-C					[Gantt bars for MIDDLE Gridline D-C activities]																											
NORTH Gridline C-B					[Gantt bars for NORTH Gridline C-B activities]																											
Pile Capping					[Gantt bars for Pile Capping activities]																											
SOUTH Gridline E-D					[Gantt bars for SOUTH Gridline E-D activities]																											
MIDDLE Gridline D-C					[Gantt bars for MIDDLE Gridline D-C activities]																											
NORTH Gridline C-B					[Gantt bars for NORTH Gridline C-B activities]																											
Waterproofing					[Gantt bars for Waterproofing activities]																											
SOUTH Gridline E-D					[Gantt bars for SOUTH Gridline E-D activities]																											
MIDDLE Gridline D-C					[Gantt bars for MIDDLE Gridline D-C activities]																											
NORTH Gridline C-B					[Gantt bars for NORTH Gridline C-B activities]																											
Backfilling to Top Level of Ground Beams (+5.0mPD Generally)					[Gantt bars for Backfilling activities]																											
SOUTH Gridline E-D					[Gantt bars for SOUTH Gridline E-D activities]																											
MIDDLE Gridline D-C					[Gantt bars for MIDDLE Gridline D-C activities]																											
NORTH Gridline C-B					[Gantt bars for NORTH Gridline C-B activities]																											
Ground Slabs (+5.450mPD)					[Gantt bars for Ground Slabs activities]																											
SOUTH Gridline E-D					[Gantt bars for SOUTH Gridline E-D activities]																											
MIDDLE Gridline D-C					[Gantt bars for MIDDLE Gridline D-C activities]																											
NORTH Gridline C-B					[Gantt bars for NORTH Gridline C-B activities]																											

- Actual Work
- Remaining Work
- Critical Remaining Work
- Milestone

3 MONTH ROLLING PROGRAMME

Date	Revision	Checked	Approved
01-Sep-16	3 Month Rolling Programme - 1-Sep-16	SGJ	

Activity ID	Activity Name	Original Duration	Start	Finish	28							29							30							31						
					Aug 01	Aug 08	Aug 15	Aug 22	Aug 29	Sep 05	Sep 12	Sep 19	Sep 26	Oct 03	Oct 10	Oct 17	Oct 24	Oct 31	Nov 07	Nov 14	Nov 21	Nov 28										
SOUTH - Gridline J-G																																
First Floor Beams																																
PCB-02-51830	Construct 1st Floor Table Form Beams FSB02 - 341m³	26	01-Aug-16 A	05-Sep-16	[Actual Work Bar]																											
MIDDLE - Gridline G-E																																
First Floor Beams																																
PCB-02-33210	Construct 1st Floor Beams FSB11 - 372m³	16	15-Sep-16	05-Oct-16	[Remaining Work Bar]																											
PCB-02-33230	Construct 1st Floor Beams FSB17 - 526m³	16	15-Sep-16	05-Oct-16	[Remaining Work Bar]																											
PCB-02-33220	Construct 1st Floor Beams FSB12 - 476m³	16	30-Sep-16	20-Oct-16	[Remaining Work Bar]																											
PCB-02-33310	Construct 1st Floor Beams FSB13 - 244m³	16	17-Oct-16	03-Nov-16	[Remaining Work Bar]																											
PCB-02-33300	Construct 1st Floor Beams FSB16 - 542m³	16	31-Oct-16	17-Nov-16	[Remaining Work Bar]																											
NORTH - Gridline E-B																																
First Floor Beams																																
PCB-02-33380	Construct 1st Floor Beams FSB24 - 489m³	16	24-Nov-16	12-Dec-16	[Remaining Work Bar]																											
PCB-02-33350	Construct 1st Floor Beams FSB21 - 485m³	16	28-Nov-16	15-Dec-16	[Remaining Work Bar]																											
PCB-02-33400	Construct 1st Floor Beams FSB26 - 513m³	16	28-Nov-16	15-Dec-16	[Remaining Work Bar]																											
First Floor Level Slabs (+14.7mPD)																																
SOUTH - Gridline J-G																																
PCB-XX-950	This Programme Earliest Row 2 Temp Works (Complete all RC Slabs)	0		12-Oct-16	◆																											
PCB-XX-260	This Programme Earliest Set up of Row 2 Rail (Complete Mega Column Cas	0		21-Oct-16	◆																											
Suspended Slabs																																
PCB-02-51840	Construct 1st Floor Suspended Slab FS02 - After Beams	14	06-Sep-16	22-Sep-16	[Remaining Work Bar]																											
PCB-02-51770	Construct 1st Floor Suspended Slab FS03	20	01-Sep-16	24-Sep-16	[Remaining Work Bar]																											
PCB-02-51860	Construct 1st Floor Suspended Slab FS07	20	06-Sep-16	29-Sep-16	[Remaining Work Bar]																											
PCB-02-51850	Construct 1st Floor Suspended Slab FS04	18	09-Sep-16	30-Sep-16	[Remaining Work Bar]																											
PCB-02-51880	Construct 1st Floor Suspended Slab FS05	23	06-Sep-16	04-Oct-16	[Remaining Work Bar]																											
PCB-02-51870	Construct 1st Floor Suspended Slab FS08	23	06-Sep-16	04-Oct-16	[Remaining Work Bar]																											
PCB-02-51890	Construct 1st Floor Suspended Slab FS06	20	12-Sep-16	06-Oct-16	[Remaining Work Bar]																											
PCB-02-20900	Construct 1st Floor Suspended Slab FS09 - Above MS01	21	15-Sep-16	12-Oct-16	[Remaining Work Bar]																											
Cure and Strip																																
PCB-02-20930	Cure & Strip 1st Floor Suspended Slab FS02	15	23-Sep-16	12-Oct-16	[Remaining Work Bar]																											
PCB-02-20440	Cure & Strip 1st Floor Suspended Slab FS03	15	26-Sep-16	14-Oct-16	[Remaining Work Bar]																											
PCB-02-33680	Cure & Strip 1st Floor Suspended Slab FS07	15	30-Sep-16	19-Oct-16	[Remaining Work Bar]																											
PCB-02-20450	Cure & Strip 1st Floor Suspended Slab FS04	15	03-Oct-16	20-Oct-16	[Remaining Work Bar]																											
PCB-02-33710	Cure & Strip 1st Floor Suspended Slab FS08	15	05-Oct-16	22-Oct-16	[Remaining Work Bar]																											
PCB-02-33700	Cure & Strip 1st Floor Suspended Slab FS05	15	05-Oct-16	22-Oct-16	[Remaining Work Bar]																											
PCB-02-20920	Cure & Strip 1st Floor Suspended Slab FS09 - Cabin 1 (West)	15	13-Oct-16	29-Oct-16	[Remaining Work Bar]																											
PCB-02-33720	Cure & Strip 1st Floor Suspended Slab FS06	15	13-Oct-16	29-Oct-16	[Remaining Work Bar]																											
MIDDLE - Gridline G-E																																
PCB-AB-A0190	Earliest Commencement of ABWF/MEP in Cabin 7&8 Mezz Floor MIDDLE	0	17-Nov-16		◆																											
PCB-XX-940	This Programme Earliest Row 3 Launch (Complete all RC Works)	0		26-Nov-16	◆																											
Suspended Slabs																																
PCB-02-20940	Construct 1st Floor Suspended Slab FS11 - 115m³ After Beams	8	06-Oct-16	15-Oct-16	[Remaining Work Bar]																											
PCB-02-33610	Construct 1st Floor Suspended Slab FS17 - 189m³ After Beams	8	06-Oct-16	15-Oct-16	[Remaining Work Bar]																											
PCB-02-20950	Construct 1st Floor Suspended Slab FS12 - 149m³ After Beams	8	21-Oct-16	29-Oct-16	[Remaining Work Bar]																											
PCB-02-33580	Construct 1st Floor Suspended Slab FS14 - 155m³ Above MS08	23	05-Oct-16	01-Nov-16	[Remaining Work Bar]																											
PCB-02-21140	Construct 1st Floor Suspended Slab FS13 - 78m³ After Beams	8	04-Nov-16	12-Nov-16	[Remaining Work Bar]																											
PCB-02-33590	Construct 1st Floor Suspended Slab FS15 - 185m³ Above MS07	23	25-Oct-16	19-Nov-16	[Remaining Work Bar]																											
PCB-02-20390	Construct 1st Floor Suspended Slab FS18 - 109m³ - Above MS02	23	29-Oct-16	24-Nov-16	[Remaining Work Bar]																											
PCB-02-33600	Construct 1st Floor Suspended Slab FS16 - 189m³ After Beams	8	18-Nov-16	26-Nov-16	[Remaining Work Bar]																											
Cure and Strip																																
PCB-02-20960	Cure & Strip 1st Floor Suspended Slab FS11	15	17-Oct-16	02-Nov-16	[Remaining Work Bar]																											
PCB-02-33750	Cure & Strip 1st Floor Suspended Slab FS17	15	17-Oct-16	02-Nov-16	[Remaining Work Bar]																											
PCB-02-20970	Cure & Strip 1st Floor Suspended Slab FS12	15	31-Oct-16	16-Nov-16	[Remaining Work Bar]																											
PCB-02-21160	Cure & Strip 1st Floor Suspended Slab FS13	15	14-Nov-16	30-Nov-16	[Remaining Work Bar]																											
PCB-02-33760	Cure & Strip 1st Floor Suspended Slab FS15	15	21-Nov-16	07-Dec-16	[Remaining Work Bar]																											
PCB-02-20380	Cure & Strip 1st Floor Suspended Slab FS18 - Cabin 2 (West)	15	25-Nov-16	12-Dec-16	[Remaining Work Bar]																											
PCB-02-33730	Cure & Strip 1st Floor Suspended Slab FS16	15	28-Nov-16	14-Dec-16	[Remaining Work Bar]																											
PCB-02-33740	Cure & Strip 1st Floor Suspended Slab FS14	15	28-Nov-16	14-Dec-16	[Remaining Work Bar]																											
NORTH - Gridline E-B																																
Suspended Slabs																																
PCB-02-20860	Construct 1st Floor Suspended Slab FS27 - 108m³ - Above MS03	23	01-Nov-16	26-Nov-16	[Remaining Work Bar]																											
PCB-02-20340	Construct 1st Floor Suspended Slab FS19 - 108m³ - Above MS06	23	08-Nov-16	03-Dec-16	[Remaining Work Bar]																											
Cure and Strip																																
PCB-02-20880	Cure & Strip 1st Floor Suspended Slab FS27 - Cabin 3 (West)	15	28-Nov-16	14-Dec-16	[Remaining Work Bar]																											
Internal Mega Columns to +19.5mPD (Multi Lift)																																
South - Gridline G to H																																
Gridline G																																
Mega Column G1																																
PCB-02-23890	Construct Mega Column G1 (+15.45mPD to +19.50mPD)	4	13-Oct-16	17-Oct-16	[Remaining Work Bar]																											
PCB-02-24570	Mega Column G5 Minimum Curing Time and Strip	4	18-Oct-16	21-Oct-16	[Remaining Work Bar]																											
Mega Column G2																																
PCB-02-24180	Construct Mega Column G2 (+15.45mPD to +19.50mPD)	4	30-Sep-16	05-Oct-16	[Remaining Work Bar]																											
PCB-02-24600	Mega Column G2 Minimum Curing Time and Strip	4	06-Oct-16	11-Oct-16	[Remaining Work Bar]																											
Mega Column G3																																
PCB-02-24190	Construct Mega Column G3 (+15.45mPD to +19.50mPD)	4	05-Oct-16	08-Oct-16	[Remaining Work Bar]																											
PCB-02-24590	Mega Column G3 Minimum Curing Time and Strip	4	11-Oct-16	14-Oct-16	[Remaining Work Bar]																											
Mega Column G4																																
PCB-02-24200	Construct Mega Column G4 (+15.45mPD to +19.50mPD)	4	26-Sep-16	29-Sep-16	[Remaining Work Bar]																											

- █ Actual Work
- █ Remaining Work
- █ Critical Remaining Work
- ◆ Milestone

3 MONTH ROLLING PROGRAMME

Date	Revision	Checked	Approved
01-Sep-16	3 Month Rolling Programme - 1-Sep-16	SGJ	

Activity ID	Activity Name	Original Duration	Start	Finish	28																											
					Aug 01	Aug 08	Aug 15	Aug 22	Aug 29	Sep 05	Sep 12	Sep 19	Sep 26	Oct 03	Oct 10	Oct 17	Oct 24	Oct 31	Nov 07	Nov 14	Nov 21	Nov 28										
MIDDLE - Gridline G-E - CABIN 2																																
Ground Floor																																
PCB-02-30690	PCB (GF) - Completion and Stripping of Cabin 2 Mezz Floor Slab	0	01-Nov-16	06-Dec-16																												
PCB-02-31200	PCB (GF) - Set up works for GF Window wall erection	12	02-Nov-16	15-Nov-16																												
PCB-02-31390	PCB (GF) - Window Wall Primary Steelwork (Cabin 2)	10	16-Nov-16	26-Nov-16																												
PCB-02-31400	PCB (GF) - Window Wall Secondary Steelwork (Cabin 2)	10	18-Nov-16	29-Nov-16																												
PCB-02-31410	PCB (GF) - Window Wall Glazing and Louvers (Unit Installation) (Cabin 2)	14	21-Nov-16	06-Dec-16																												
NORTH - Gridline E-B - CABIN 3																																
Ground Floor																																
PCB-02-30700	PCB (GF) - Completion and Stripping of Cabin 3 Mezz Floor Slab	0	03-Nov-16	08-Dec-16																												
PCB-02-31180	PCB (MF) - Set up works for GF Window wall erection	12	04-Nov-16	17-Nov-16																												
PCB-02-31360	PCB (GF) - Window Wall Primary Steelwork (Cabin 3)	10	18-Nov-16	29-Nov-16																												
PCB-02-31370	PCB (GF) - Window Wall Secondary Steelwork (Cabin 3)	10	21-Nov-16	01-Dec-16																												
PCB-02-31380	PCB (GF) - Window Wall Glazing (Cabin 3)	14	23-Nov-16	08-Dec-16																												
Gridline B																																
Gridline B - RC Works (5 Mega Columns)																																
B1 (to +19.0mPD)																																
PCB-02-2135	Construct Pile Cap - B1	10	05-Sep-16	15-Sep-16																												
PCB-02-2140	PCB - Mega Columns B Kicker (+4.0 to +6.2mPD) - B1	4	17-Sep-16	21-Sep-16																												
PCB-ZZ-4140	Scaffolding and Rebar Fixing - B1	7	22-Sep-16	29-Sep-16																												
PCB-02-33880	PCB - Mega Column Fix Shutters and Cast (+6.2 to +16.5mPD) - B1	2	30-Sep-16	03-Oct-16																												
PCB-ZZ-5030	PCB - Scaffolding+Embed Rebar Fixing+MEP - B1	7	04-Oct-16	12-Oct-16																												
PCB-ZZ-4920	PCB - Mega Column Final Pour (+16.5 to +19.45mPD) - B1	1	13-Oct-16	13-Oct-16																												
PCB-02-2145	Minimum Curing before Stripping Shutter - B1	2	14-Oct-16	15-Oct-16																												
B2 (to +19.0mPD)																																
PCB-02-26660	Construct Pile Cap - B2	10	17-Sep-16	28-Sep-16																												
PCB-02-26670	PCB - Mega Columns B Kicker (+4.0 to +6.2mPD) - B2	4	29-Sep-16	04-Oct-16																												
PCB-ZZ-4680	Scaffolding and Rebar Fixing - B2	7	05-Oct-16	13-Oct-16																												
PCB-02-33890	PCB - Mega Column Fix Shutters and Cast (+6.2 to +16.5mPD) - B2	2	14-Oct-16	15-Oct-16																												
PCB-ZZ-5050	PCB - Scaffolding+Embed Rebar Fixing+MEP - B2	7	17-Oct-16	24-Oct-16																												
PCB-ZZ-4930	PCB - Mega Column Final Pour (+16.5 to +19.45mPD) - B2	1	25-Oct-16	25-Oct-16																												
PCB-02-26680	Minimum Curing before Stripping Shutter - B2	2	26-Oct-16	27-Oct-16																												
B3 (to +19.0mPD)																																
PCB-02-26700	Construct Pile Cap - B3	10	29-Sep-16	12-Oct-16																												
PCB-02-26710	PCB - Mega Columns B Kicker (+4.0 to +6.2mPD) - B3	4	13-Oct-16	17-Oct-16																												
PCB-ZZ-4700	Scaffolding and Rebar Fixing - B3	7	18-Oct-16	25-Oct-16																												
PCB-02-33900	PCB - Mega Column Fix Shutters and Cast (+6.2 to +16.5mPD) - B3	2	26-Oct-16	27-Oct-16																												
PCB-ZZ-5070	PCB - Scaffolding+Embed Rebar Fixing+MEP - B3	7	28-Oct-16	04-Nov-16																												
PCB-ZZ-4940	PCB - Mega Column Final Pour (+16.5 to +19.45mPD) - B3	1	05-Nov-16	05-Nov-16																												
PCB-02-26720	Minimum Curing before Stripping Shutter - B3	2	07-Nov-16	08-Nov-16																												
B4 (to +19.0mPD)																																
PCB-02-26740	Construct Pile Cap - B4	10	13-Oct-16	24-Oct-16																												
PCB-02-26750	PCB - Mega Columns B Kicker (+4.0 to +6.2mPD) - B4	4	25-Oct-16	28-Oct-16																												
PCB-ZZ-4720	Scaffolding and Rebar Fixing - B4	7	29-Oct-16	05-Nov-16																												
PCB-02-33910	PCB - Mega Column Fix Shutters and Cast (+6.2 to +16.5mPD) - B4	2	07-Nov-16	08-Nov-16																												
PCB-ZZ-5090	PCB - Scaffolding+Embed Rebar Fixing+MEP - B4	7	09-Nov-16	16-Nov-16																												
PCB-ZZ-4950	PCB - Mega Column Final Pour (+16.5 to +19.45mPD) - B4	1	17-Nov-16	17-Nov-16																												
PCB-02-26760	Minimum Curing before Stripping Shutter - B4	2	18-Nov-16	19-Nov-16																												
B5 (to +19.0mPD)																																
PCB-02-26780	Construct Pile Cap - B5	10	25-Oct-16	04-Nov-16																												
PCB-02-26790	PCB - Mega Columns B Kicker (+4.0 to +6.2mPD) - B5	4	05-Nov-16	09-Nov-16																												
PCB-ZZ-4740	Scaffolding and Rebar Fixing - B5	7	10-Nov-16	17-Nov-16																												
PCB-02-33920	PCB - Mega Column Fix Shutters and Cast (+6.2 to +16.5mPD) - B5	2	18-Nov-16	19-Nov-16																												
PCB-ZZ-5110	PCB - Scaffolding+Embed Rebar Fixing+MEP - B5	7	21-Nov-16	28-Nov-16																												
PCB-ZZ-4960	PCB - Mega Column Final Pour (+16.5 to +19.45mPD) - B5	1	29-Nov-16	29-Nov-16																												
PCB-02-26800	Minimum Curing before Stripping Shutter - B5	2	30-Nov-16	01-Dec-16																												
Gridline A																																
Gridline A - RC Works (5 Mega Columns)																																
Tie Beams Gridline 1																																
PCB-XX-1500	GL1 - Excavate, Pile Trimming and blinding Tie Beam B	3	31-Aug-16 A	03-Sep-16																												
PCB-XX-1480	GL1 - Construct Tie Beam A	10	01-Sep-16	12-Sep-16																												
PCB-XX-1510	GL1 - Construct Tie Beam B	10	05-Sep-16	15-Sep-16																												
PCB-XX-1520	GL1 - Backfill to +4.28mPD on top of box culvert	3	17-Sep-16	20-Sep-16																												
PCB-XX-1530	GL1 - Blinding to beam (middle)	1	21-Sep-16	21-Sep-16																												
PCB-XX-1540	GL1 - Form and Cast beam (middle)	8	22-Sep-16	30-Sep-16																												
PCB-XX-1550	GL1 - Backfill to ground level at Box Culvert Bay 15 to 17	6	03-Oct-16	08-Oct-16																												
Tie Beams Gridline 2																																
PCB-XX-1370	GL2 - Excavate, Pile Trimming and blinding Tie Beam A	3	31-Aug-16 A	02-Sep-16																												
PCB-XX-1400	GL2 - Excavate, Pile Trimming and blinding Tie Beam B	3	03-Sep-16	06-Sep-16																												
PCB-XX-1380	GL2 - Construct Tie Beam A	10	13-Sep-16	24-Sep-16																												
PCB-XX-1410	GL2 - Construct Tie Beam B	10	17-Sep-16	28-Sep-16																												
PCB-XX-1420	GL2 - Backfill to +4.28mPD on top of box culvert	3	29-Sep-16	03-Oct-16																												
PCB-XX-1430	GL2 - Blinding to beam (middle)	1	04-Oct-16	04-Oct-16																												
PCB-XX-1440	GL2 - Form and Cast beam (middle)	8	05-Oct-16	14-Oct-16																												
PCB-XX-1450	GL2 - Backfill to ground level at Box Culvert Bay 12 to 14	6	15-Oct-16	21-Oct-16																												

- █ Actual Work
- █ Remaining Work
- █ Critical Remaining Work
- ◆ Milestone

3 MONTH ROLLING PROGRAMME

Date	Revision	Checked	Approved
01-Sep-16	3 Month Rolling Programme - 1-Sep-16	SGJ	

Activity ID	Activity Name	Original Duration	Start	Finish	28																											
					Aug 01	Aug 08	Aug 15	Aug 22	Aug 29	Sep 05	Sep 12	Sep 19	Sep 26	Oct 03	Oct 10	Oct 17	Oct 24	Oct 31	Nov 07	Nov 14	Nov 21	Nov 28										
Tie Beams Gridline 3																																
PCB-XX-1270	GL3 - Excavate, Pile Trimming and blinding Tie Beam A	3	03-Sep-16	02-Sep-16																												
PCB-XX-1300	GL3 - Excavate, Pile Trimming and blinding Tie Beam B	3	07-Sep-16	09-Sep-16																												
PCB-XX-1280	GL3 - Construct Tie Beam A	10	26-Sep-16	07-Oct-16																												
PCB-XX-1310	GL3 - Construct Tie Beam B	10	29-Sep-16	12-Oct-16																												
PCB-XX-1320	GL3 - Backfill to +4.28mPD on top of box culvert	3	13-Oct-16	15-Oct-16																												
PCB-XX-1330	GL3 - Blinding to beam (middle)	1	17-Oct-16	17-Oct-16																												
PCB-XX-1340	GL3 - Form and Cast beam (middle)	8	18-Oct-16	26-Oct-16																												
PCB-XX-1350	GL3 - Backfill to ground level at Box Culvert Bay 9 to 11	6	27-Oct-16	02-Nov-16																												
Tie Beams Gridline 4																																
PCB-XX-1170	GL4 - Excavate, Pile Trimming and blinding Tie Beam A	3	07-Sep-16	09-Sep-16																												
PCB-XX-1200	GL4 - Excavate, Pile Trimming and blinding Tie Beam B	3	10-Sep-16	13-Sep-16																												
PCB-XX-1180	GL4 - Construct Tie Beam A	10	08-Oct-16	20-Oct-16																												
PCB-XX-1210	GL4 - Construct Tie Beam B	10	13-Oct-16	24-Oct-16																												
PCB-XX-1220	GL4 - Backfill to +4.28mPD on top of box culvert	3	25-Oct-16	27-Oct-16																												
PCB-XX-1230	GL4 - Blinding to beam (middle)	1	28-Oct-16	28-Oct-16																												
PCB-XX-1240	GL4 - Form and Cast beam (middle)	8	29-Oct-16	07-Nov-16																												
PCB-XX-1250	GL4 - Backfill to ground level at Box Culvert Bay 7 to 8	6	08-Nov-16	14-Nov-16																												
Tie Beams Gridline 5																																
PCB-XX-1070	GL5 - Excavate, Pile Trimming and blinding Tie Beam A	3	10-Sep-16	13-Sep-16																												
PCB-XX-1090	GL5 - Excavate, Pile Trimming and blinding Tie Beam B	3	14-Sep-16	17-Sep-16																												
PCB-XX-1080	GL5 - Construct Tie Beam A	10	21-Oct-16	01-Nov-16																												
PCB-XX-1100	GL5 - Construct Tie Beam B	10	25-Oct-16	04-Nov-16																												
PCB-XX-1120	GL5 - Backfill to +4.28mPD on top of box culvert	3	05-Nov-16	08-Nov-16																												
PCB-XX-1130	GL5 - Blinding to beam (middle)	1	09-Nov-16	09-Nov-16																												
PCB-XX-1140	GL5 - Construct and Cast beam (middle)	8	10-Nov-16	18-Nov-16																												
PCB-XX-1150	GL5 - Backfill to ground level at Box Culvert Bay 4 to 6	6	19-Nov-16	25-Nov-16																												
A5 (to +19.0mPD)																																
PCB-02-34540	Excavate and Break Piles to Cut Off Level (+2.08mPD) and Blind - A5	3	02-Sep-16	06-Sep-16																												
PCB-02-34550	Construct Pile Cap - A5	10	21-Oct-16	01-Nov-16																												
PCB-02-34560	PCB - Mega Columns Kicker (+4.0 to +6.2mPD) - A5	4	02-Nov-16	05-Nov-16																												
PCB-ZZ-5300	Scaffolding and Rebar Fixing - A5	7	07-Nov-16	14-Nov-16																												
PCB-02-34620	PCB - Mega Column Fix Shutters and Cast (+6.2 to +16.5mPD) - A5	2	15-Nov-16	16-Nov-16																												
PCB-ZZ-5360	PCB - Scaffolding+Embed Rebar Fixing+MEP - A5	7	17-Nov-16	24-Nov-16																												
PCB-ZZ-5310	PCB - Mega Column Final Pour (+16.5 to +19.45mPD) - A5	1	25-Nov-16	25-Nov-16																												
PCB-02-34570	Minimum Curing before Stripping Shutter - A5	2	26-Nov-16	28-Nov-16																												
A4 (to +19.0mPD)																																
PCB-02-34500	Excavate and Break Piles to Cut Off Level (+2.08mPD) and Blind - A4	3	06-Sep-16	09-Sep-16																												
PCB-02-34510	Construct Pile Cap - A4	10	08-Oct-16	20-Oct-16																												
PCB-02-34520	PCB - Mega Columns Kicker (+4.0 to +6.2mPD) - A4	4	21-Oct-16	25-Oct-16																												
PCB-ZZ-5280	Scaffolding and Rebar Fixing - A4	7	26-Oct-16	02-Nov-16																												
PCB-02-34610	PCB - Mega Column Fix Shutters and Cast (+6.2 to +16.5mPD) - A4	2	03-Nov-16	04-Nov-16																												
PCB-ZZ-5350	PCB - Scaffolding+Embed Rebar Fixing+MEP - A4	7	05-Nov-16	12-Nov-16																												
PCB-ZZ-5290	PCB - Mega Column Final Pour (+16.5 to +19.45mPD) - A4	1	14-Nov-16	14-Nov-16																												
PCB-02-34530	Minimum Curing before Stripping Shutter - A4	2	15-Nov-16	16-Nov-16																												
A3 (to +19.0mPD)																																
PCB-02-34460	Excavate and Break Piles to Cut Off Level (+2.08mPD) and Blind - A3	3	09-Sep-16	13-Sep-16																												
PCB-02-34470	Construct Pile Cap - A3	10	26-Sep-16	07-Oct-16																												
PCB-02-34480	PCB - Mega Columns Kicker (+4.0 to +6.2mPD) - A3	4	08-Oct-16	13-Oct-16																												
PCB-ZZ-5260	Scaffolding and Rebar Fixing - A3	7	14-Oct-16	21-Oct-16																												
PCB-02-34600	PCB - Mega Column Fix Shutters and Cast (+6.2 to +16.5mPD) - A3	2	22-Oct-16	24-Oct-16																												
PCB-ZZ-5340	PCB - Scaffolding+Embed Rebar Fixing+MEP - A3	7	25-Oct-16	01-Nov-16																												
PCB-ZZ-5270	PCB - Mega Column Final Pour (+16.5 to +19.45mPD) - A3	1	02-Nov-16	02-Nov-16																												
PCB-02-34490	Minimum Curing before Stripping Shutter - A3	2	03-Nov-16	04-Nov-16																												
A2 (to +19.0mPD)																																
PCB-02-34420	Break Piles to Cut Off Level (+2.08mPD) and Blind - A2	3	13-Sep-16	17-Sep-16																												
PCB-02-34430	Construct Pile Cap - A2	10	17-Sep-16	29-Sep-16																												
PCB-02-34440	PCB - Mega Columns Kicker (+4.0 to +6.2mPD) - A2	4	29-Sep-16	05-Oct-16																												
PCB-ZZ-5240	Scaffolding and Rebar Fixing - A2	7	05-Oct-16	14-Oct-16																												
PCB-02-34590	PCB - Mega Column Fix Shutters and Cast (+6.2 to +16.5mPD) - A2	2	14-Oct-16	17-Oct-16																												
PCB-ZZ-5330	PCB - Scaffolding+Embed Rebar Fixing+MEP - A2	7	17-Oct-16	25-Oct-16																												
PCB-ZZ-5250	PCB - Mega Column Final Pour (+16.5 to +19.45mPD) - A2	1	25-Oct-16	26-Oct-16																												
PCB-02-34450	Minimum Curing before Stripping Shutter - A2	2	26-Oct-16	28-Oct-16																												
A1 (to +19.0mPD)																																
PCB-02-34380	Break Piles to Cut Off Level (+2.08mPD) and Blind - A1	3	17-Sep-16	21-Sep-16																												
PCB-02-34390	Construct Pile Cap - A1	10	21-Sep-16	04-Oct-16																												
PCB-02-34400	PCB - Mega Columns Kicker (+4.0 to +6.2mPD) - A1	4	04-Oct-16	08-Oct-16																												
PCB-ZZ-5220	Scaffolding and Rebar Fixing - A1	7	08-Oct-16	18-Oct-16																												
PCB-02-34580	PCB - Mega Column Fix Shutters and Cast (+6.2 to +16.5mPD) - A1	2	18-Oct-16	20-Oct-16																												
PCB-ZZ-5320	PCB - Scaffolding+Embed Rebar Fixing+MEP - A1	7	20-Oct-16	28-Oct-16																												
PCB-ZZ-5230	PCB - Mega Column Final Pour (+16.5 to +19.45mPD) - A1	1	28-Oct-16	29-Oct-16																												
PCB-02-34410	Minimum Curing before Stripping Shutter - A1	2	29-Oct-16	01-Nov-16																												
Northern Footbridge Links																																
Pile Caps & Piers																																
Footbridge 2																																
Abutment																																

- █ Actual Work
- █ Remaining Work
- █ Critical Remaining Work
- ◆ Milestone

3 MONTH ROLLING PROGRAMME

Date	Revision	Checked	Approved
01-Sep-16	3 Month Rolling Programme - 1-Sep-16	SGJ	

