

Activity ID	Activity Name	Original Duration	Start	Finish	Performance % Complete	8							9							10							11						
						Dec 01	Dec 08	Dec 15	Dec 22	Dec 29	Jan 05	Jan 12	Jan 19	Jan 26	Feb 02	Feb 09	Feb 16	Feb 23	Mar 02	Mar 09	Mar 16	Mar 23	ir 30										
PCB-TS-1110	Installation of Bored Piles (13th group - 2.0m dia. X 4 nos.- Pile No.BP76)	25.0	17-Nov-14 A	08-Dec-14 A	100%																												
PCB-TS-1130	BP84	25.0	09-Dec-14 A	31-Dec-14 A	100%																												
PCB-TS-1120	BP77	25.0	01-Jan-15	25-Jan-15	0%																												
PCB-TS-1140	BP86	23.0	26-Jan-15	17-Feb-15	0%																												
PCB-TS-1150	BP69	25.0	18-Feb-15	14-Mar-15	0%																												
14th Group		193.0	20-Nov-14 A	31-May-15	0%																												
PCB-TS-1160	Installation of Bored Piles (14th group - 2.0m dia. X 2 nos.- Pile No.BP27)	25.0	20-Nov-14 A	16-Dec-14 A	100%																												
PCB-TS-1190	CBP10	25.0	17-Dec-14 A	24-Jan-15	10%																												
PCB-TS-1170	BP28	29.0	25-Jan-15	22-Feb-15	0%																												
PCB-TS-1180	CBP12	25.0	23-Feb-15	19-Mar-15	0%																												
PCB-TS-1200	CBP8	25.0	20-Mar-15	13-Apr-15	0%																												
PCB-TS-1730	BP18	25.0	14-Apr-15	08-May-15	0%																												
PCB-TS-1740	BP7	23.0	09-May-15	31-May-15	0%																												
15th Group		84.0	13-Nov-14 A	03-Jan-15	0%																												
PCB-TS-1210	Installation of Bored Piles (15th group - 2.0m dia. X 2 nos.- Pile No.EP1)	25.0	13-Nov-14 A	07-Dec-14 A	100%																												
PCB-TS-1220	EP2	25.0	08-Dec-14 A	03-Jan-15	90%																												
16th Group		71.0	01-Jan-15	12-Mar-15	0%																												
PCB-TS-1270	Installation of Bored Piles (16th group - 2.5m dia. X 2 nos.- Pile No.BP83)	25.0	01-Jan-15*	25-Jan-15	0%																												
PCB-TS-1280	BP85	23.0	26-Jan-15	17-Feb-15	0%																												
PCB-TS-1290	BP68	23.0	18-Feb-15	12-Mar-15	0%																												
17th Group		100.0	19-Nov-14 A	05-May-15	0%																												
PCB-TS-1310	BP61	25.0	19-Nov-14 A	09-Dec-14 A	100%																												
PCB-TS-1320	BP11A	25.0	26-Jan-15	19-Feb-15	0%																												
PCB-TS-1330	BPF3	25.0	20-Feb-15	16-Mar-15	0%																												
PCB-TS-1340	BPF2	25.0	17-Mar-15	10-Apr-15	0%																												
PCB-TS-1350	BP34	25.0	11-Apr-15	05-May-15	0%																												
18th Group		104.0	26-Jan-15	09-May-15	0%																												
PCB-TS-1370	Installation of Bored Piles (18th group - 1.5m dia. X 2 nos.- Pile No.BP33)	25.0	26-Jan-15*	19-Feb-15	0%																												
PCB-TS-1380	BPG3	25.0	20-Feb-15	16-Mar-15	0%																												
PCB-TS-1390	BPG2	25.0	17-Mar-15	10-Apr-15	0%																												
PCB-TS-1400	BPG1	29.0	11-Apr-15	09-May-15	0%																												
19th Group		98.0	26-Jan-15	03-May-15	0%																												
PCB-TS-1440	Installation of Bored Piles (19th group - 1.5m dia. X 2 nos.- Pile No.BPF1)	25.0	26-Jan-15*	19-Feb-15	0%																												
PCB-TS-1450	BP12	23.0	20-Feb-15	14-Mar-15	0%																												
PCB-TS-1460	N3-2-1	27.0	15-Mar-15	10-Apr-15	0%																												
PCB-TS-1470	N3-2-2	23.0	11-Apr-15	03-May-15	0%																												
20th Group		100.0	01-Jan-15	10-Apr-15	0%																												
PCB-TS-1510	Installation of Bored Piles (20th group - 2.0m dia. X 2 nos.- Pile No.CBP18)	25.0	01-Jan-15*	25-Jan-15	0%																												
PCB-TS-1520	BP21	25.0	26-Jan-15	19-Feb-15	0%																												
PCB-TS-1530	BP32	25.0	20-Feb-15	16-Mar-15	0%																												
PCB-TS-1540	BP46a	25.0	17-Mar-15	10-Apr-15	0%																												
Earthwork		30.0	19-Jan-15	28-Feb-15	0%																												
Dewatering		30.0	19-Jan-15	28-Feb-15	0%																												
PCB-02-1680	GWC - Construct Dewatering Wells/Observation wells	6.0	19-Jan-15*	24-Jan-15	0%																												
PCB-02-1670	GWC - Pump Test	12.0	26-Jan-15	07-Feb-15	0%																												
PCB-02-1660	GWC - Engineer Approve Pump Test Results	12.0	09-Feb-15	28-Feb-15	0%																												
PCB-02-1650	GWC - Commence Dewatering	0.0		28-Feb-15	0%																												
Common Utilities Enclosure		192.0	26-Sep-14 A	12-Apr-15	0%																												
Piling		192.0	26-Sep-14 A	12-Apr-15	0%																												
PCB-9A-100	CUE - Predrilling 13 number	26.0	26-Sep-14 A	20-Dec-14 A	100%																												
PCB-9A-1790	CUE - Site Set up and Establishment for Socketed H-Piles	26.0	24-Nov-14 A	31-Dec-14 A	100%																												
PCB-9A-110	CUE - Prebored socket H-piles (5 nos)	8.0	03-Jan-15*	10-Jan-15	0%																												
PCB-9A-1010	CUE - Prebored socket H-piles (5 nos)	8.0	11-Jan-15	18-Jan-15	0%																												
PCB-9A-1800	CUE - Prebored socket H-piles (5 nos)	8.0	19-Jan-15	26-Jan-15	0%																												
PCB-9A-1810	CUE - Prebored socket H-piles (5 nos)	8.0	27-Jan-15	03-Feb-15	0%																												
PCB-9A-1820	CUE - Prebored socket H-piles (5 nos)	8.0	04-Feb-15	11-Feb-15	0%																												
PCB-9A-120	CUE - Proof drilling & loading test	63.0	09-Feb-15	12-Apr-15	0%																												
PCB-9A-1830	CUE - Prebored socket H-piles (5 nos)	8.0	12-Feb-15	19-Feb-15	0%																												
PCB-9A-1840	CUE - Prebored socket H-piles (5 nos)	8.0	20-Feb-15	27-Feb-15	0%																												
PCB-9A-1850	CUE - Prebored socket H-piles (5 nos)	8.0	28-Feb-15	07-Mar-15	0%																												
PCB-9A-1860	CUE - Prebored socket H-piles (2 nos)	8.0	08-Mar-15	15-Mar-15	0%																												

- Actual Work
- Remaining Work
- Critical Remaining Work
- Milestone

THREE MONTH ROLLING PROGRAMME

Date	Revision	Checked	Approved
01-Jan-15	3 Month Rolling Programme - 1st January 2015	SGJ	