







HKBCF Infrastructure (Western Portion) - Monthly Progress 19 - Three Month Rolling Programme

WPDD11-MRP19

Activity Name	Original Start Duration	Finish	Actual % Complete	Actual Start	Actual End	Actual Duration
B5-1020 B5 - Bore Pile P504-P505 (4 nos)	63 24-02-16	12-05-11	0%	6d/h	-58	
B5-1030 B5 - Bore Pile P507-A508 (4 nos)	63 31-03-16	16-06-11	0%	6d/h	-58	
B5-1040 B5 - Pile Cap P502-A503 (2 nos)	14 13-05-16	30-05-11	6d/h	-54		
B5-1050 B5 - Pile Cap P502-A503 (2 nos)	14 13-05-16	30-05-11	0%	6d/h	-54	
B5-1060 B5 - Pile Cap P504-P505 (2 nos)	14 13-05-16	30-05-11	0%	6d/h	-54	
Storm & Sewer Drainage Works	93 24-02-16	18-06-11	6d/h	-144		
Storm Drain below +1.3m (2m/day)	33 11-05-16	07-06-11	6d/h	-144		
D1-G1 - Culvert G3 near B1 end	10 11-05-16	23-05-11	0%	6d/h	-385	
D1-0010 Box C3-2 - M42E.5 (6m) 1050mm	13 24-05-16	07-06-11	0%	6d/h	-385	
D1-0020 M42E.5 - M38E.1 (25m) 900mm	10 18-05-16	28-05-11	0%	6d/h	-376	
D1-0070 Box C3.1 - M34E.8 (2.65m) 1200mm	10 18-05-16	28-05-11	0%	6d/h	-376	
D1-0090 M76A.23 - M53A.9 (44m) 1200mm	22 24-05-16	18-06-11	0%	6d/h	-144	
Storm Drain about 4.3m (7m/day)	73 24-02-16	25-05-11	6d/h	-328		
A11 - sewer line to B2	26 24-02-16	24-03-11	0%	6d/h	-361	
D2-0010 M4E.8 - M4E.3 (083m) 750mm	11 29-03-16	11-04-11	0%	6d/h	-326	
D2-0020 M4E.3 - M4E.1 (71m) 600mm	6 12-04-16	18-04-11	0%	6d/h	-326	
D2-0660 M4E.7 - M1E.1 (39m) 300mm	33 24-02-16	06-05-11	6d/h	-328		
B11 - CIP for P4C	10 24-02-16	05-03-11	0%	6d/h	-361	
D2-0030 M31C.8 - M31C.7 (66m) 900mm	10 07-03-16	17-03-11	0%	6d/h	-361	
D2-0040 M31C.7 - M31C.5 (70m) 750mm	15 18-03-16	08-04-11	0%	6d/h	-361	
D2-0050 M31C.5 - M31C.2 (105m) 600mm	5 09-04-16	14-04-11	0%	6d/h	-361	
D2-0060 M12E.4 - M12E.3 (35m) 750mm	5 15-04-16	20-04-11	0%	6d/h	-328	
D2-0070 M12E.3 - M12E.2 (35m) 600mm	6 21-04-16	27-04-11	0%	6d/h	-328	
D2-0080 M12E.2 - M12E.1 (41m) 450mm	2 28-04-16	29-04-11	0%	6d/h	-328	
D2-0085 M12E.2 - M12E.2 (8m) 450mm	5 30-04-16	06-05-11	0%	6d/h	-328	
D2-0090 M31C.2 - M31C.1 (35m) 450mm	33 24-02-16	25-05-11	6d/h	-328		
A11 - storm B2	19 12-04-16	04-05-11	0%	6d/h	-326	
D2-0100 M61A.1 - M61A.4 (130m) 300mm	10 07-05-16	19-05-11	0%	6d/h	-328	
D2-0110 M66A.E1 - M66A.B1 (66m) 450mm	5 20-05-16	25-05-11	0%	6d/h	-328	
D2-0120 M66A.B1 - M66A.C1 (35m) 600mm	335 28-05-15	13-07-11	0%	6d/h	-941	
Utilities	141 24-02-16	13-07-11	WP-7d	-309		
CIP Cable trench & duct	141 24-02-16	13-07-11	WP-7d	-309		
Portion A1 & A3	60 16-03-16	14-05-11	0%	WP-7d	-309	
UT-1000 CIP trench & Duct - bridge 2 to Sub-station	60 15-05-16	13-07-11	0%	WP-7d	-309	
UT-1010 CIP trench & Duct - bridge 2 to South Portion	21 24-02-16	15-03-11	0%	WP-7d	-309	
UT-1080 CHEC cross road duct for CIP works	45 28-05-15	05-03-11	6d/h	1044		
Cable Duct (TCSS, EV & LV)	45 28-05-15	05-03-11	6d/h	1044		
Portion 1	105 24-02-16	04-07-11	77.78%	1044		
UT-1170 Cable duct for TCSS, EV, LV & other department (I)	105 24-02-16	04-07-11	77.78%	1044		
Road Works	105 24-02-16	04-07-11	6d/h	-240		
Road Furniture & Fit out	105 24-02-16	04-07-11	6d/h	-240		
Road Lighting Design & Submission	105 24-02-16	04-07-11	6d/h	-240		
Road Lighting Design & Submission	60 24-02-16	09-05-11	0%	6d/h	-240	
RW-0050 Submit & approval of road lighting system sub-contractor	60 21-04-16	04-07-11	0%	6d/h	-240	
RW-2000 Prepare, submit & approval of road lighting system design	120 24-02-16	22-06-11	0%	WP-7d	-239	
Landscape	120 24-02-16	22-06-11	0%	WP-7d	-239	
Submit & design of Irrigation system	120 24-02-16	22-06-11	0%	WP-7d	-239	
RW-2020 Prepare, submit & approval of Irrigation System sub-contract	120 24-02-16	22-06-11	0%	WP-7d	-239	

Remaining Level of Effort

Actual Level of Effort

Remaining Work

Critical Remaining Work

Milestone

Summary

Page 3 of 3

Date: 24-02-16 ... | Revision: | Ch... | Approved