



HKBCF Infrastructure (Western Portion) - Monthly Progress 21 - Three Month Rolling Programme												
Activity ID	Activity Name	Original Start	Start	Finish	Activity % Complete	Total Final	2016					
		Division	2016	2016			Apr	May	June	July	August	
			28	27	10		03	08	05	10	07	
HKBCF Infrastructure (Western Portion) - Monthly Progress												
Preliminaries			79	24-04-16	12-07-11	WP-7d	1125					
Construction			0	24-04-16	24-04-11	WP-7d	1204					
CA4	Possession of Portion A4 (COW-386d)		0	24-04-16	24-04-11	WP-7d	-152					
CA5	Possession of Portion A5 (COW-386d)		0	24-04-16	24-04-11	WP-7d	-253					
CF1	Possession of Portion F (COW-487d)		0	24-04-16	24-04-11	WP-7d	-152					
CG1	Possession of Portion G (COW-174d)		0	24-04-16	24-04-11	WP-7d	-465					
Key Dates			0	24-04-16	24-04-11	WP-7d	1700					
KD04	KD4-Civil & Power supply to Cap Park System (COW-4510d)		0	24-04-11	24-04-11	WP-7d	-29					
KD09	KD9-CLP cabling for portion A4, A5, E & F (COW-290c)		0	24-04-11	24-04-11	WP-7d	-349					
KD10	KD10-CLP cabling for portion A4, A5, E & F (COW-510d)		0	24-04-11	24-04-11	WP-7d	-129					
KD15	KD15-handover of Portion B2 to HV2013/03 (COW-250d)		0	24-04-11	24-04-11	WP-7d	1204					
KD16	KD16-handover of Portion A2 & B3 to HV2013/04 (COW-25-		0	24-04-11	24-04-11	WP-7d	1204					
Handover			0	24-04-16	24-04-11	WP-7d	1204					
HA2	Handover of Portion A2 (KD16)		0	24-04-11	24-04-11	WP-7d	1204					
HB2	Handover of Portion B2 (KD15)		0	24-04-11	24-04-11	WP-7d	1204					
HB3	Handover of Portion B3 (KD16)		0	24-04-11	24-04-11	WP-7d	1204					
HH1	Handover of Portion H (KD11)		0	24-04-11	24-04-11	WP-7d	-89					
Interacts with other			0	24-04-16	24-04-11	WP-7d	1204					
Handover			0	24-04-16	24-04-11	WP-7d	1204					
HV2013/01	Passenger Change Building		0	24-04-16	24-04-11	WP-7d	1204					
A1-0100	Handover of B1 & B3 to PCB for there works		0	24-04-16	24-04-11	WP-7d	1204					
A1-0110	Handover of Abutment at Bridge 6		0	24-04-11	24-04-11	WP-7d	-131					
A1-0120	Handover of Abutment at Bridge 5b (A506)		0	24-04-11	24-04-11	WP-7d	23					
A1-0130	Handover of Pumping Station, Gen set Building, intake & disc		0	24-04-11	24-04-11	WP-7d	1204					
A1-0140	Handover of Gen set Building to PCB		0	24-04-16	24-04-11	WP-7d	1204					
Handover			0	24-04-16	24-04-11	WP-7d	1204					
HV2013/03	Signal Interlocking		0	24-04-16	24-04-11	WP-7d	1204					
A1-0150	Handover of B2 to VCP for there works		0	24-04-16	24-04-11	WP-7d	1204					
Alternative Design - Bridge Works			74	29-04-16	12-07-11	WP-7d	-139					
Bridge B1			0	29-04-16	29-04-11	WP-7d	-492					
A3-1130	B1 Substructure - Cap const work start		0	29-04-16	12-07-11	WP-7d	-492					
Bridge B2			0	12-05-16	12-05-11	WP-7d	-388					
A3-1280	B2 Substructure - Cap const work start		0	12-05-16	12-05-11	WP-7d	-388					
Bridge B4			0	12-07-16	12-07-11	WP-7d	-530					
A3-1480	B4 Substructure - Cap const work start		0	12-07-16	12-07-11	WP-7d	-530					
Bridge B5			0	12-07-16	12-07-11	WP-7d	-129					
A3-1680	B5 Substructure - Cap const work start		0	12-07-16	12-07-11	WP-7d	-129					
Bridge Structure			266	26-10-15	16-09-11	6d/h	-135					
Bridge 3			151	07-01-16	30-07-11	6d/h	-247					
Bore Pile (14d/pile - 35d for test & report)			120	07-01-16	10-06-11	6d/h	-307					
B3-0010	B3 - Bore Pile A301-P3005 P1 (5 nos)		49	07-01-16	28-05-11	42.86%	-322					
B3-0020	B3 - Bore Pile A301-P3005 P2 (5 nos)		49	08-04-16	10-06-11	22.45%	-307					
Pile Cap			44	08-04-16	10-06-11	6d/h	-247					
B3-0030	B3 - Pile cap P305, P304 (2 nos)		21	02-06-16	27-06-11	0%	-307					
B3-0040	B3 - Pile cap P303-P302 (2 nos)		21	20-06-16	14-07-11	0%	-293					
B3-0045	B3 - Pile cap A301 (1 nos)		21	07-07-16	30-07-11	0%	-247					
Pier & Abutment			28	28-06-16	30-07-11	6d/h	-293					
B3-0050	B3 - Pier & Abutment P305, P304 (2 nos)		14	28-06-16	14-07-11	0%	-307					
B3-0060	B3 - Pier & Abutment P303, P302 (2 nos)		14	15-07-16	30-07-11	0%	-293					
Deck 1 (P305-P304)			14	15-07-16	30-07-11	6d/h	-307					
B3-0070	B3 - Falsework & Base F/W (P305-P304)		14	15-07-16	30-07-11	0%	-307					
Bridge 2N			219	30-10-15	27-07-11	6d/h	-211					

■ Remaining Level of Effort
■ Actual Level of Effort
■ Actual Work
◆ Milestone
◆ Critical Remaining Work

Date	Revision	Check...	Approved
24-04-16	Monthly Report No. 21		





