

HKBCF Infrastructure (Western Portion) - Monthly Progress 28 - Three Month Rolling Programme

Activity Name	Original Duration	% Comp.	Start	End	2018	2019	2020	2021	2022	2023	2024	2025	2026	2027	2028	2029	2030
B1 - Concrete top slab (P108-A108)	1	0%															
B1 - Curing & pvc meshing (P108-A108)	14	0%															
B1 - Rebar & post-tensioning member (P108-A108)	14	50%															
B1 - Site formwork (P108-A108)	5	0%															
B1 - Top slab rebar (P108-A108)	8	0%															
Deck 3 (P103-A104)	14	0%															
B1 - Concrete base portion (P103-A104)	7	0%															
B1 - Concrete top slab (P103-A104)	7	0%															
B1 - Curing & post-tensioning (P103-A104)	14	0%															
B1 - Columns & base F/W (P103-A104)	14	0%															
B1 - Rebar & post-tensioning member (P103-A104)	14	0%															
B1 - Site formwork (P103-A104)	5	0%															
B1 - Top slab rebar (P103-A104)	5	0%															
Deck 4 (P105-A105)	39	0%															
B1 - Concrete base portion (P105-A105)	1	0%															
B1 - Concrete top slab (P105-A105)	14	0%															
B1 - Columns & base F/W (P105-A105)	14	0%															
B1 - Site formwork (P105-A105)	5	0%															
B1 - Top slab rebar (P105-A105)	5	0%															
Deck 4	121	0%															
Deck Cap	83	0%															
B4 - Pre Cast Paving (P104-A104)	21	0%															
B4 - Pre Cast Paving (P104-A104)	21	61.9%															
B4 - Pre Cast Paving (P104-A104)	21	100%															
Pre & Abutment	56	0%															
B4 - Pre & Abutment Paving (P104-A104)	14	0%															
B4 - Pre & Abutment Paving (P104-A104)	14	0%															
B4 - Pre & Abutment Paving (P104-A104)	14	82.86%															
Deck 1 - (Pre-Cast)	59	0%															
B4 - Concrete base portion (P104-A104)	1	0%															
B4 - Concrete top slab (P104-A104)	1	0%															
B4 - Curing & post-tensioning (P104-A104)	14	0%															
B4 - Columns & base F/W (P104-A104)	14	0%															
B4 - Rebar & post-tensioning member (P104-A104)	14	0%															
B4 - Site formwork (P104-A104)	5	0%															
B4 - Top slab rebar (P104-A104)	5	0%															
Deck 2 - (Pre-Cast)	50	0%															
B4 - Concrete base portion (P104-A104)	1	0%															
B4 - Concrete top slab (P104-A104)	1	0%															
B4 - Curing & post-tensioning (P104-A104)	14	0%															
B4 - Columns & base F/W (P104-A104)	14	0%															
B4 - Rebar & post-tensioning member (P104-A104)	14	0%															
B4 - Site formwork (P104-A104)	5	0%															
B4 - Top slab rebar (P104-A104)	5	0%															
Deck 3 - (Pre-Cast)	28	0%															
B4 - Columns & base F/W (P104-A104)	14	0%															
B4 - Rebar & post-tensioning member (P104-A104)	14	0%															
Deck 7	159	0%															
Deck Pile	159	0%															
B7 - Bore Pile (P107-A107) (4 nos)	83	100%															
B7 - Bore Pile (P107-A107) (4 nos)	83	77.36%															
B7 - Bore Pile (P107-A107) (4 nos)	83	45.52%															
Pre Cap	67	0%															
B7 - Pre Cap (P107-A107) (2 nos)	21	0%															
B7 - Pre Cap (P107-A107) (2 nos)	21	0%															
B7 - Pre Cap (P107-A107) (2 nos)	21	0%															
Pre & Abutment	40	0%															
B7 - Pre & Abutment (P107-A107) (2 nos)	14	0%															
B7 - Pre & Abutment (P107-A107) (2 nos)	14	0%															
B7 - Pre & Abutment (P107-A107) (2 nos)	14	0%															
Deck 1 - (Pre-Cast)	36	0%															
B7 - Concrete base portion (P107-A107)	1	0%															
B7 - Concrete top slab (P107-A107)	1	0%															
B7 - Curing & post-tensioning (P107-A107)	14	0%															
B7 - Columns & base F/W (P107-A107)	14	0%															
B7 - Rebar & post-tensioning member (P107-A107)	8	0%															
B7 - Site formwork (P107-A107)	5	0%															
B7 - Top slab rebar (P107-A107)	5	0%															
Deck 2 - (Pre-Cast)	14	0%															
B7 - Columns & base F/W (P107-A107)	14	0%															
Deck 8	119	0%															
Deck Pile	119	0%															
B8 - Bore Pile (P108-A108) (4 nos)	63	0%															
B8 - Bore Pile (P108-A108) (4 nos)	63	44.03%															
B8 - Bore Pile (P108-A108) (4 nos)	63	1.13%															

HKRCF Infrastructure (Western Portion) - Monthly Progress 28 - Three Month Rolling Programme

Activity Name	Original Duration	Comp. %	2018		2017	
			Nov	Dec	Jul	Aug
D1-0101 - Complete CA near B1 end	10	100%				
D1-0102 - M&E 2 - M&E 2 (10m) 1000mm	13	100%				
D1-0103 - M&E 3 - M&E 3 (20m) 2000mm	80	100%				
D1-0104 - M&E 4 - M&E 4 (40m) 4000mm	13	100%				
D1-0105 - M&E 5 - M&E 5 (20m) 2000mm	96	0%				
D1-0106 - M&E 6 - M&E 6 (20m) 2000mm	12	0%				
D1-0107 - M&E 7 - M&E 7 (20m) 2000mm	19	50%				
D1-0108 - M&E 8 - M&E 8 (20m) 2000mm	99	0%				
D1-0109 - M&E 9 - M&E 9 (20m) 2000mm	10	100%				
D1-0110 - M&E 10 - M&E 10 (20m) 2000mm	20	100%				
D1-0111 - M&E 11 - M&E 11 (20m) 2000mm	17	0%				
D1-0112 - M&E 12 - M&E 12 (20m) 2000mm	17	0%				
D1-0113 - M&E 13 - M&E 13 (20m) 2000mm	21	100%				
D1-0114 - M&E 14 - M&E 14 (20m) 2000mm	14	0%				
D1-0115 - M&E 15 - M&E 15 (20m) 2000mm	44	0%				
D1-0116 - M&E 16 - M&E 16 (20m) 2000mm	26	100%				
D1-0117 - M&E 17 - M&E 17 (20m) 2000mm	10	100%				
D1-0118 - M&E 18 - M&E 18 (20m) 2000mm	10	100%				
D1-0119 - M&E 19 - M&E 19 (20m) 2000mm	10	100%				
D1-0120 - M&E 20 - M&E 20 (20m) 2000mm	10	100%				
D1-0121 - M&E 21 - M&E 21 (20m) 2000mm	8	37.5%				
D1-0122 - M&E 22 - M&E 22 (20m) 2000mm	28	0%				
D1-0123 - M&E 23 - M&E 23 (20m) 2000mm	18	0%				
D1-0124 - M&E 24 - M&E 24 (20m) 2000mm	18	0%				
D1-0125 - M&E 25 - M&E 25 (20m) 2000mm	15	100%				
D1-0126 - M&E 26 - M&E 26 (20m) 2000mm	58	0%				
D1-0127 - M&E 27 - M&E 27 (20m) 2000mm	10	100%				
D1-0128 - M&E 28 - M&E 28 (20m) 2000mm	8	0%				
D1-0129 - M&E 29 - M&E 29 (20m) 2000mm	9	0%				
D1-0130 - M&E 30 - M&E 30 (20m) 2000mm	18	50%				
D1-0131 - M&E 31 - M&E 31 (20m) 2000mm	7	100%				
D1-0132 - M&E 32 - M&E 32 (20m) 2000mm	9	0%				
D1-0133 - M&E 33 - M&E 33 (20m) 2000mm	18	0%				
D1-0134 - M&E 34 - M&E 34 (20m) 2000mm	18	0%				
D1-0135 - M&E 35 - M&E 35 (20m) 2000mm	45	0%				
D1-0136 - M&E 36 - M&E 36 (20m) 2000mm	17	0%				
D1-0137 - M&E 37 - M&E 37 (20m) 2000mm	26	0%				
D1-0138 - M&E 38 - M&E 38 (20m) 2000mm	15	0%				
D1-0139 - M&E 39 - M&E 39 (20m) 2000mm	15	0%				
D1-0140 - M&E 40 - M&E 40 (20m) 2000mm	17	0%				
D1-0141 - M&E 41 - M&E 41 (20m) 2000mm	17	0%				
D1-0142 - M&E 42 - M&E 42 (20m) 2000mm	15	0%				
D1-0143 - M&E 43 - M&E 43 (20m) 2000mm	15	0%				
D1-0144 - M&E 44 - M&E 44 (20m) 2000mm	15	0%				
D1-0145 - M&E 45 - M&E 45 (20m) 2000mm	15	0%				
D1-0146 - M&E 46 - M&E 46 (20m) 2000mm	15	0%				
D1-0147 - M&E 47 - M&E 47 (20m) 2000mm	15	0%				
D1-0148 - M&E 48 - M&E 48 (20m) 2000mm	15	0%				
D1-0149 - M&E 49 - M&E 49 (20m) 2000mm	15	0%				
D1-0150 - M&E 50 - M&E 50 (20m) 2000mm	15	0%				
D1-0151 - M&E 51 - M&E 51 (20m) 2000mm	15	0%				
D1-0152 - M&E 52 - M&E 52 (20m) 2000mm	15	0%				
D1-0153 - M&E 53 - M&E 53 (20m) 2000mm	15	0%				
D1-0154 - M&E 54 - M&E 54 (20m) 2000mm	15	0%				
D1-0155 - M&E 55 - M&E 55 (20m) 2000mm	15	0%				
D1-0156 - M&E 56 - M&E 56 (20m) 2000mm	15	0%				
D1-0157 - M&E 57 - M&E 57 (20m) 2000mm	15	0%				
D1-0158 - M&E 58 - M&E 58 (20m) 2000mm	15	0%				
D1-0159 - M&E 59 - M&E 59 (20m) 2000mm	15	0%				
D1-0160 - M&E 60 - M&E 60 (20m) 2000mm	15	0%				
D1-0161 - M&E 61 - M&E 61 (20m) 2000mm	15	0%				
D1-0162 - M&E 62 - M&E 62 (20m) 2000mm	15	0%				
D1-0163 - M&E 63 - M&E 63 (20m) 2000mm	15	0%				
D1-0164 - M&E 64 - M&E 64 (20m) 2000mm	15	0%				
D1-0165 - M&E 65 - M&E 65 (20m) 2000mm	15	0%				
D1-0166 - M&E 66 - M&E 66 (20m) 2000mm	15	0%				
D1-0167 - M&E 67 - M&E 67 (20m) 2000mm	15	0%				
D1-0168 - M&E 68 - M&E 68 (20m) 2000mm	15	0%				
D1-0169 - M&E 69 - M&E 69 (20m) 2000mm	15	0%				
D1-0170 - M&E 70 - M&E 70 (20m) 2000mm	15	0%				
D1-0171 - M&E 71 - M&E 71 (20m) 2000mm	15	0%				
D1-0172 - M&E 72 - M&E 72 (20m) 2000mm	15	0%				
D1-0173 - M&E 73 - M&E 73 (20m) 2000mm	15	0%				
D1-0174 - M&E 74 - M&E 74 (20m) 2000mm	15	0%				
D1-0175 - M&E 75 - M&E 75 (20m) 2000mm	15	0%				
D1-0176 - M&E 76 - M&E 76 (20m) 2000mm	15	0%				
D1-0177 - M&E 77 - M&E 77 (20m) 2000mm	15	0%				
D1-0178 - M&E 78 - M&E 78 (20m) 2000mm	15	0%				
D1-0179 - M&E 79 - M&E 79 (20m) 2000mm	15	0%				
D1-0180 - M&E 80 - M&E 80 (20m) 2000mm	15	0%				
D1-0181 - M&E 81 - M&E 81 (20m) 2000mm	15	0%				
D1-0182 - M&E 82 - M&E 82 (20m) 2000mm	15	0%				
D1-0183 - M&E 83 - M&E 83 (20m) 2000mm	15	0%				
D1-0184 - M&E 84 - M&E 84 (20m) 2000mm	15	0%				
D1-0185 - M&E 85 - M&E 85 (20m) 2000mm	15	0%				
D1-0186 - M&E 86 - M&E 86 (20m) 2000mm	15	0%				
D1-0187 - M&E 87 - M&E 87 (20m) 2000mm	15	0%				
D1-0188 - M&E 88 - M&E 88 (20m) 2000mm	15	0%				
D1-0189 - M&E 89 - M&E 89 (20m) 2000mm	15	0%				
D1-0190 - M&E 90 - M&E 90 (20m) 2000mm	15	0%				
D1-0191 - M&E 91 - M&E 91 (20m) 2000mm	15	0%				
D1-0192 - M&E 92 - M&E 92 (20m) 2000mm	15	0%				
D1-0193 - M&E 93 - M&E 93 (20m) 2000mm	15	0%				
D1-0194 - M&E 94 - M&E 94 (20m) 2000mm	15	0%				
D1-0195 - M&E 95 - M&E 95 (20m) 2000mm	15	0%				
D1-0196 - M&E 96 - M&E 96 (20m) 2000mm	15	0%				
D1-0197 - M&E 97 - M&E 97 (20m) 2000mm	15	0%				
D1-0198 - M&E 98 - M&E 98 (20m) 2000mm	15	0%				
D1-0199 - M&E 99 - M&E 99 (20m) 2000mm	15	0%				
D1-0200 - M&E 100 - M&E 100 (20m) 2000mm	15	0%				

Remaining Level of Effort
 Actual Work
 Remaining Work
 Critical Remaining
 Milestone

Date: 20-Nov-15
 Period: Monthly Report 28
 Checked: Approved

