



東業德勤測試顧問有限公司
ETS-TESTCONSULT LIMITED

Appendix C

Construction Programme

MKOCF Infrastructure (Western Portion) - Monthly Progress 61 - Three Month Rolling Programme

Activity ID	Activity Name	Original Duration	% Comp	Start	Finish	2018			2019	
						Oct	Nov	Dec	Jan	Feb
MKOCF Infrastructure (Western Portion) - Monthly Progress 61	Flood Works	365	100%	02/May/18A	29/Mar/19					
	Landscaping	365	100%	02/May/18A	29/Mar/19					
	Landscaping Establishment	365	100%	02/May/18A	29/Mar/19					
	EW-1630	365	56.44%	02/May/18A	29/Mar/19					