









### HKBCF Infrastructure (Western Portion) - Monthly Progress 23 - Three Month Rolling Programme

WPD01F-MRP23

Activity ID	Activity Name	Original Duration	Start	Finish	Activity % Complete	Calendar	Total Float	2016																											
								22	23	05	12	19	26	03	10	17	24	31	07	14	21	28	04	11	18	25	02	09							
<b>D2(4) - from A1 to culvert C4</b>																																			
D2-0370	M2E.1 - M2E.1A (33m) 300mm	5	01-09-16	06-09-16	0%	6d/h	-352																												
D2-0380	M3E.2 - M3E.A1 (70m) 450mm	10	07-09-16	19-09-16	0%	6d/h	-352																												
D2-0385	M4E.9 - M4E.8 (35m) 750mm	5	20-09-16	24-09-16	0%	6d/h	-352																												
<b>Watermain</b>																																			
<b>Fresh Watermain</b>																																			
<b>Portion A</b>																																			
WM-1240	Fresh main H DN300 (CH700-CH1200) - Installation	42	24-06-16	12-08-16	0%	6d/h	-98																												
WM-1250	Fresh main H DN300 (CH700-CH1200) - Testing & backfill	14	13-08-16	29-08-16	0%	6d/h	-98																												
WM-1300	Fresh main P NS250 (CH217-CH50) - Installation	14	13-08-16	29-08-16	0%	6d/h	-98																												
WM-1310	Fresh main P NS250 (CH217-CH50) - Testing & backfill	14	30-08-16	14-09-16	0%	6d/h	-98																												
<b>Utilities</b>																																			
<b>CLP Cable trench &amp; duct</b>																																			
<b>Portion A1 &amp; A3</b>																																			
UT-1000	CLP trench & Duct - bridge 2 to Sub-station	60	15-07-16	12-09-16	0%	WP-7d	-430																												
UT-1010	CLP trench & Duct - bridge 2 to South Portion	60	13-09-16	11-11-16	0%	WP-7d	-430																												
UT-1080	CHEC cross road duct for CLP works	21	24-06-16	14-07-16	0%	WP-7d	-430																												
<b>Cable Duct (TCSS, ELV &amp; LV)</b>																																			
<b>Portion I</b>																																			
UT-1170	Cable duct for TCSS, ELV, LV & other department (I)	45	28-05-15	06-07-16	77.78%	6d/h	947																												
<b>Road Works</b>																																			
<b>Road Furniture &amp; Fit out</b>																																			
<b>Road Lighting Design &amp; Submission</b>																																			
RW-2050	Submit & approval of road lighting system sub-contractor	60	24-06-16	02-09-16	0%	6d/h	-337																												
RW-2060	Prepare, submit & approval of road lighting system design	60	17-08-16	28-10-16	0%	6d/h	-337																												
RW-2070	Submit & approval of road lighting system material	90	22-09-16	10-01-17	0%	6d/h	-337																												
<b>Landscape</b>																																			
<b>Sublet &amp; design of Irrigation system</b>																																			
RW-2020	Prepare, submit & approval of Irrigation System sub-contract	120	24-06-16	21-10-16	0%	WP-7d	-360																												

█ Remaining Level of Effort     ▬ Remaining Work     ▬ Summary  
▬ Actual Level of Effort     ▬ Critical Remaining Work  
▬ Actual Work     ◆ Milestone

Date	Revision	C...	Approved
24-06-16 ...	monthly Report No. 23		