

Activity ID	Activity Name	Original Duration	Start	Finish	2016				
					Mar	Apr	May	Jun	Jul
HY/2014/05 HKMZB HKBCF - Remaining Ancillary Buildings and Facilities - 3MRP - I									
GENERAL/PRELIMINARIES									
Submissions and Approvals									
Initial Submission and Procurement									
RAB-XX-0280	Appoint concrete suppliers	6	15-Jan-16 A	06-Apr-16					
RAB-XX-0360	Appoint Glass canopy specialist contractor	30	18-Jan-16 A	13-Apr-16					
RAB-XX-0365	Submission of design and shop drawings of glass canopy at Building 059 for approval before construc	60	31-Jan-16 A	30-Apr-16					
RAB-XX-0370	Coordination of Radiation Shielding doors frame and louvers details (before casting of concrete walls)	50	18-Jan-16 A	08-Apr-16					
RAB-XX-0380	Coordination of CSD/CBWD with C3 and C6 contractors for Building 059 MEP services	28	05-Jan-16 A	06-Apr-16					
RAB-XX-0390	Submission of CSD and CBWD for approval (before construct ground slab)	35	31-Jan-16 A	05-Apr-16					
AECOM									
RAB-XX-0500	AECOM - Aecom Issue Underground Drainage Drawings to C3 and C8	0		15-Apr-16*					
RAB-XX-0520	Latest Excision of Section VI - (Day 140) Building 025	0		18-May-16*					
RAB-XX-0530	Latest Excision of Section VII - (Day 140) Building 032	0		18-May-16*					
RAB-XX-0540	Latest Excision of Section IV - (Day 140) Building 021	0		18-May-16*					
RAB-XX-0550	Latest Excision of Section V - (Day 140) Building 022	0		18-May-16*					
CONSTRUCTION									
Building 059 - Inbound X-Ray Scan Tunnel									
Raft									
RAB-59-280	059 - Construct G/F - North GL6-12	27	12-Mar-16 A	16-Apr-16					
RAB-59-290	059 - Construct G/F - South GL1-6	27	27-Jun-16	28-Jul-16					
RAB-59-440	059 - Place blinding layer (South)	4	22-Jun-16	25-Jun-16					
Structure									
Walls, Columns and Roof									
RAB-59-0230	059 - Construct 600mm high kicer for North Walls	6	18-Apr-16	23-Apr-16					
RAB-59-0240	059 - Construct North Walls & Columns to +12.4mPD	18	25-Apr-16	16-May-16					
RAB-59-0250	059 - Construct North Walls & Columns to +17.375mPD	18	17-May-16	06-Jun-16					
RAB-59-420	059 - Construct Roof floor and parapets up to +17.375mPD North	12	07-Jun-16	21-Jun-16					
Cure and Strip									
RAB-59-0290	059 - Cure and Strip Roof floor up to +17.375mPD North	8	22-Jun-16	30-Jun-16					

- Actual Work
- Remaining Work
- Critical Remaining Work
- Milestone

Three Month Rolling Programme

HKMZB HKBCF - Remaining Ancillary Buildings and Facilities

Date	Revision	Checked	Approved
01-Apr-16	Three Month Rolling Programme	JW/SGJ	