

Activity ID	Activity Name	Original Duration	Start	Finish	Apr	May	2016	Jun	Jul	Aug
<b>HY/2014/05 HKMZB HKBCF - Remaining Ancillary Buildings and Facilities - 3MRP - /</b>										
<b>GENERAL/PRELIMINARIES</b>										
<b>Salient Key Dates and Milestones</b>										
<b>Commencement</b>										
SECTION IV	Section subject to Excision Section IV - (Day 140) Building 021	0	18-May-16*			◆				
SECTION IX	Section subject to Excision Section IX - (Day 200) Building 050 (H1)	0	17-Jul-16*						◆	
SECTION V	Section subject to Excision Section V - (Day 140) Building 022	0	18-May-16*			◆				
SECTION VI	Section subject to Excision Section VI - (Day 140) Building 025	0	18-May-16*			◆				
SECTION VII	Section subject to Excision Section VII - (Day 140) Building 032	0	18-May-16*			◆				
SECTION VIII	Section subject to Excision Section VIII - (Day 200) Building 044 and 045	0	17-Jul-16*						◆	
SECTION X	Section subject to Excision Section X - (Day 200) Building 050 (H2)	0	17-Jul-16*						◆	
SECTION XI	Section subject to Excision Section XI - (Day 200) Building 050 (A1)	0	17-Jul-16*						◆	
SECTION XII	Section subject to Excision Section XII - (Day 200) Building 050 (A2)	0	17-Jul-16*						◆	
<b>Submissions and Approvals</b>										
<b>Initial Submission and Procurement</b>										
RAB-XX-0360	Appoint Glass canopy specialist contractor	30	18-Jan-16 A	20-May-16	[Blue bar]					
RAB-XX-0365	Submission of design and shop drawings of glass canopy at Building 059 for approval before constr	60	31-Jan-16 A	20-May-16	[Blue bar]					
RAB-XX-0370	Coordination of Radiation Shielding doors frame and louvers details (before casting of concrete wall	50	18-Jan-16 A	08-May-16	[Blue bar]					
<b>CONSTRUCTION</b>										
<b>Building 021 - C&amp;ED Dangerous Goods Store</b>										
RAB-21-0100	Possession of Portion G2 - If Exercised	0	02-Jun-16*			◆				
<b>Raft</b>										
RAB-21-0120	021 - Construct Raft Foundations and Base Slab	18	25-Jul-16	13-Aug-16						[Blue bar]
<b>Building 022 - Customs Detective Dog Base Building</b>										
RAB-22-0100	Possession of Portion G3 - If Exercised	0	02-Jun-16*			◆				
<b>Excavation</b>										
RAB-22-0120	022 - Open cut excavation down to formation level (1047m³) (incl 021)	5	13-Jun-16	17-Jun-16				[Blue bar]		
RAB-22-0130	022 - Underground Utilities/Temp Drainage (Incl 021)	12	18-Jun-16	02-Jul-16				[Blue bar]		
<b>Raft Foundations</b>										
RAB-22-0140	022 - Construct Raft Foundation and Baseslab North	18	04-Jul-16	23-Jul-16					[Blue bar]	
RAB-22-0260	022 - Construct Raft Foundations and Baseslab South	18	18-Jul-16	06-Aug-16					[Blue bar]	
<b>Structure</b>										
<b>External Walls</b>										
RAB-22-0230	022 - Construct External Walls and Support Columns to +11.00mPD (N)	16	25-Jul-16	11-Aug-16						[Blue bar]
<b>ABWF/E&amp;M</b>										
<b>Specialist Installations</b>										
<b>Window Wall</b>										
RAB-23-7090	022 - Install Window Wall Cast In Items (North)	8	25-Jul-16	02-Aug-16						[Blue bar]
<b>Building 023 - C&amp;ED Outbound Cargo Examination Building and Examination Platform</b>										
RAB-23-5000	Possession of Portion G1	0	02-Jun-16*			◆				
<b>Excavation</b>										
RAB-23-5020	023 - Open cut excavation down to formation level (GL 1-10) (2295m³)	10	24-Jun-16	06-Jul-16				[Blue bar]		
RAB-23-5030	023 - Underground Utilities/Temp Drainage	12	07-Jul-16	20-Jul-16				[Blue bar]		
<b>Raft Foundations - Inspection Platform</b>										
RAB-23-5050	023 - Construct Raft Foundations for Platform Bay 1	18	21-Jul-16	10-Aug-16					[Blue bar]	
<b>Raft Foundations - Main Building</b>										
RAB-23-5040	023 - Construct Raft Foundations for Main Building Bay 1 (GL8-10) (376.6m³)	18	21-Jul-16	10-Aug-16					[Blue bar]	
RAB-23-5100	023 - Construct Lift Pit for L-01 (GL5-6)	12	21-Jul-16	03-Aug-16					[Blue bar]	
<b>Building 025 - Inbound Private Car Annexure</b>										
RAB-25-0100	Possession of Portion D - If Exercised	0	02-Jun-16*			◆				
<b>Excavation</b>										
RAB-25-0120	025 - Open cut excavation down to formation level (1463m³)	8	02-Jun-16	11-Jun-16		[Blue bar]				
RAB-25-0130	025 - Underground Utilities and Temp Drainage Works	8	02-Jun-16	11-Jun-16		[Blue bar]				
<b>Raft Foundations</b>										
RAB-25-0140	025 - Construct Raft Foundations for Main Building North Bay 1 (321m³)	12	13-Jun-16	25-Jun-16				[Blue bar]		
RAB-25-0160	025 - Construct Raft Foundations for Main Building Middle Bay 2 (321m³)	12	20-Jun-16	04-Jul-16				[Blue bar]		
RAB-25-0190	025 - Construct Raft Foundations for Main Building Middle Bay 3 (321m³) - Shrinkage Strip	12	05-Jul-16	18-Jul-16				[Blue bar]		
RAB-25-0240	025 - Construct Raft Foundations for Main Building South Bay 4 (321m³)	12	27-Jun-16	11-Jul-16				[Blue bar]		
<b>Structure</b>										
<b>External Walls</b>										
RAB-25-0180	025 - Construct Walls and Columns to +12.65mPD North Bay 1	12	27-Jun-16	11-Jul-16				[Blue bar]		
RAB-25-0220	025 - Construct Walls and Columns to +12.65mPD Middle Bay 2	12	05-Jul-16	18-Jul-16				[Blue bar]		
RAB-25-0270	025 - Construct Walls and Columns to +12.65mPD South Bay 4	12	12-Jul-16	25-Jul-16				[Blue bar]		
RAB-25-0300	025 - Construct Walls and Columns to +12.65mPD Middle Bay 3	12	19-Jul-16	01-Aug-16				[Blue bar]		
RAB-25-600	025 - Construct SPR & FS RC Watertanks (GF North)	12	27-Jun-16	11-Jul-16				[Blue bar]		
<b>Roof Slab</b>										
RAB-25-0200	025 - Construct Roof floor up to +12.65mPD North Bay 1 (321m³) (Approx 48m³)	12	12-Jul-16	25-Jul-16				[Blue bar]		
RAB-25-0280	025 - Construct Roof floor up to +12.65mPD Middle Bay 2 (321m³) (Approx 48m³)	12	19-Jul-16	01-Aug-16				[Blue bar]		

- Actual Work
- Remaining Work
- Critical Remaining Work
- ◆ Milestone

**Three Month Rolling Programme**  
HKMZB HKBCF - Remaining Ancillary Buildings and Facilities

Date	Revision	Checked	Approved
01-May-16	Three Month Rolling Programme	JW/SGJ	

Activity ID	Activity Name	Original Duration	Start	Finish	2016												
					Apr			May			Jun			Jul			Aug
RAB-25-0310	025 - Construct Roof floor up to +12.65mPD South Bay 4 (321m²) (Approx 48m)	12	26-Jul-16	08-Aug-16													
<b>Cure and Strip</b>																	
RAB-25-0230	025 - Cure and Strip False/Formwork Bay 1	8	26-Jul-16	03-Aug-16													
<b>ABWF/E&amp;M</b>																	
<b>Specialist Installations</b>																	
<b>IMMD Kiosk</b>																	
RAB-25-0250	025 - Construct Kiosk Baseslab and Walls	18	26-Jul-16	15-Aug-16													
<b>Building 032 - Outbound Private Car Annexure</b>																	
RAB-32-0100	Possession of Portion E - If Exercised	0	02-Jun-16*														
<b>Excavation</b>																	
RAB-32-0120	032 - Open cut excavation down to formation level (2831m³)	10	13-Jun-16	23-Jun-16													
RAB-32-0130	032 - Underground Utilities and Temp Drainage Works	12	24-Jun-16	08-Jul-16													
<b>Raft Foundations</b>																	
RAB-32-0140	032 - Construct Raft Foundations for Main Building North Bay 1 (321m²)	18	09-Jul-16	29-Jul-16													
RAB-32-0160	032 - Construct Raft Foundations for Main Building Middle Bay 2 (321m²)	18	23-Jul-16	12-Aug-16													
<b>Structure</b>																	
<b>External Walls</b>																	
RAB-32-0180	032 - Construct Walls and Columns to +12.65mPD North Bay 1	12	30-Jul-16	12-Aug-16													
<b>Building 059 - Inbound X-Ray Scan Tunnel</b>																	
<b>Raft</b>																	
RAB-59-285	059 - Place blinding layer (South)	4	15-Jun-16	18-Jun-16													
RAB-59-290	059 - Construct G/F - South GL1-6	10	20-Jun-16	30-Jun-16													
<b>Structure</b>																	
<b>Walls, Columns and Roof</b>																	
RAB-59-0230	059 - Construct 600mm high kicer for North Walls	6	10-May-16*	16-May-16													
RAB-59-0240	059 - Construct North Walls & Columns to +12.4mPD	9	17-May-16	26-May-16													
RAB-59-0250	059 - Construct North Walls & Columns to +17.375mPD	14	25-May-16	10-Jun-16													
RAB-59-0260	059 - Construct 600mm high kicer for South Walls	4	02-Jul-16	06-Jul-16													
RAB-59-0300	059 - Construct South Walls to +12.4mPD	10	07-Jul-16	18-Jul-16													
RAB-59-0310	059 - Construct South Walls to +17.375mPD	12	19-Jul-16	01-Aug-16													
RAB-59-420	059 - Construct Roof floor and parapets up to +17.375mPD North	5	11-Jun-16	16-Jun-16													
<b>Cure and Strip</b>																	
RAB-59-0290	059 - Cure and Strip Roof floor up to +17.375mPD North	8	17-Jun-16	25-Jun-16													
<b>Building 058 - Outbound X-Ray Scan Tunnel</b>																	
RAB-58-0120	058 - Cone Penetration Test	3	04-May-16*	06-May-16													
<b>Excavation</b>																	
RAB-58-0150	058 - Plate load test & Open cut excavation down to Foundation Level	6	09-May-16*	14-May-16													
<b>Raft</b>																	
RAB-58-0160	058 - Construct Raft Foundation - North GL8-12 (313m²) (204m³)	18	08-Jun-16	29-Jun-16													
RAB-58-0170	058 - Construct Raft Foundation - South GL1-5 (313m²) (204m³)	18	23-Jun-16	14-Jul-16													
RAB-58-0190	058 - Construct Raft Foundation - Middle GL5-8 (258m²) (167m³) - Shrinkage Strip	18	22-Jul-16	11-Aug-16													
<b>Structure</b>																	
<b>Walls</b>																	
<b>North</b>																	
RAB-58-0210	058 - Construct North Walls to +17.375mPD (1-2) Corner Curved Walls	8	30-Jun-16	09-Jul-16													
RAB-58-0230	058 - Construct North Walls to +17.375mPD (3-4)	8	06-Jul-16	14-Jul-16													
RAB-58-0240	058 - Construct North Walls to +17.375mPD (5-6)	8	11-Jul-16	19-Jul-16													
RAB-58-0250	058 - Construct North Walls to +17.375mPD (7-8)	8	15-Jul-16	23-Jul-16													
RAB-58-0260	058 - Construct North Walls to +17.375mPD (9-10)	8	20-Jul-16	28-Jul-16													
RAB-58-0280	058 - Construct North Walls to +17.375mPD (10-12)	8	25-Jul-16	02-Aug-16													
<b>Roof Slabs</b>																	
RAB-58-0270	058 - Construct Roof floor to +17.375mPD Pour 1 (227m²) (34m³)	12	20-Jul-16	02-Aug-16													
<b>Building 053 - Outbound X-Ray Building</b>																	
RAB-53-0170	053 - Cone Penetration Test	4	03-May-16	06-May-16													
<b>Excavation</b>																	
RAB-53-0120	053 - 2 x Plate Load Test	6	03-May-16	09-May-16													
RAB-53-0130	053 - Open cut excavation down to Foundation Level	6	10-May-16	16-May-16													
<b>Raft</b>																	
RAB-53-0150	053 - Construct lift pit	10	17-May-16	27-May-16													
RAB-53-0160	053 - Construct Raft Foundations North	12	21-May-16	03-Jun-16													
RAB-53-0165	053 - backfill to G/L	3	04-Jun-16	07-Jun-16													
RAB-53-0200	053 - Construct Raft Foundations South	10	28-May-16	08-Jun-16													
RAB-53-0201	053 - Construct Raft Foundations Centre - Shrinking Strip	10	02-Jun-16	14-Jun-16													
<b>Structure</b>																	
<b>External Walls</b>																	
<b>To First Floor Level</b>																	
RAB-53-0190	053 - Construct External Walls and Columns to +12.85mPD North	12	04-Jun-16	18-Jun-16													
RAB-53-0230	053 - Construct External Walls and Columns to +12.85mPD Centre	12	09-Jul-16	22-Jul-16													
RAB-53-0250	053 - Construct External Walls and Columns to +12.85mPD South	12	10-Jun-16	23-Jun-16													
<b>Internal Structures</b>																	

- Actual Work
- Remaining Work
- Critical Remaining Work
- Milestone

## Three Month Rolling Programme

HKMZB HKBCF - Remaining Ancillary Buildings and Facilities

Date	Revision	Checked	Approved
01-May-16	Three Month Rolling Programme	JW/SGJ	

Activity ID	Activity Name	Original Duration	Start	Finish	2016											
					Apr			May			Jun			Jul		
RAB-53-7490	053 - Construct Internal Staircase S-01 +12.85mPD South	12	10-Jun-16	23-Jun-16												
RAB-53-7500	053 - Construct Internal Staircase S-02 +12.85mPD North	12	04-Jun-16	18-Jun-16												
RAB-53-7550	053 - Construct Internal Liftshaft L-01 +12.85mPD North	12	14-Jul-16	27-Jul-16												
<b>First Floor</b>																
<b>Slabs</b>																
RAB-53-0240	053 - Construct 1/F Suspended Slab +12.85mPD North	12	20-Jun-16	04-Jul-16												
RAB-53-0270	053 - Construct 1/F Suspended Slab +12.85mPD Centre	12	23-Jul-16	05-Aug-16												
RAB-53-0310	053 - Construct 1/F Suspended Slab +12.85mPD South	12	24-Jun-16	08-Jul-16												
RAB-53-1130	053 - Install SPR and FS Glass Reinforced Polyester Water Tanks (F/F South)	12	09-Jul-16	22-Jul-16												
<b>Cure and Strip</b>																
RAB-53-0260	053 - Cure and Strip False/Formwork at +12.85mPD North	8	05-Jul-16	13-Jul-16												
RAB-53-0340	053 - Cure and Strip False/Formwork at +12.85mPD South	8	09-Jul-16	18-Jul-16												
<b>To Roof Level</b>																
RAB-53-0280	053 - Construct External Walls and Columns to +17.1mPD North	12	14-Jul-16	27-Jul-16												
RAB-53-0360	053 - Construct External Walls and Columns to +17.1mPD South	12	19-Jul-16	01-Aug-16												
<b>Staircases</b>																
RAB-53-7510	053 - Construct Internal Staircase S-01 +17.1mPD South	12	19-Jul-16	01-Aug-16												
RAB-53-7520	053 - Construct Internal Staircase S-02 +17.1mPD North	12	14-Jul-16	27-Jul-16												
<b>Roof Floor</b>																
<b>Slabs</b>																
RAB-53-0320	053 - Construct R/F Suspended Slab at +17.1mPD North	12	28-Jul-16	10-Aug-16												

- Actual Work
- Remaining Work
- Critical Remaining Work
- Milestone

## Three Month Rolling Programme

HKMZB HKBCF - Remaining Ancillary Buildings and Facilities

Date	Revision	Checked	Approved
01-May-16	Three Month Rolling Programme	JW/SGJ	