

| Activity ID   | Activity Name  | Original Duration | Start       | Finish     | 2016       |     |     |     |     |
|---|--|-------------------|-------------|------------|------------|-----|-----|-----|-----|
|   |  |                   |             |            | Mar        | Apr | May | Jun | Jul |
| <b>HY/2014/05 HKMZB HKBCF - Remaining Ancillary Buildings and Facilities - 3MRP - I</b> |  |                   |             |            |            |     |     |     |     |
| <b>GENERAL/PRELIMINARIES</b>  |  |                   |             |            |            |     |     |     |     |
| <b>Submissions and Approvals</b>  |  |                   |             |            |            |     |     |     |     |
| <b>Initial Submission and Procurement</b>   |  |                   |             |            |            |     |     |     |     |
| RAB-XX-0280   | Appoint concrete suppliers   | 6                 | 15-Jan-16 A | 06-Apr-16  | [Blue bar] |     |     |     |     |
| RAB-XX-0360   | Appoint Glass canopy specialist contractor   | 30                | 18-Jan-16 A | 13-Apr-16  | [Blue bar] |     |     |     |     |
| RAB-XX-0365   | Submission of design and shop drawings of glass canopy at Building 059 for approval before construc    | 60                | 31-Jan-16 A | 30-Apr-16  | [Blue bar] |     |     |     |     |
| RAB-XX-0370   | Coordination of Radiation Shielding doors frame and louvers details (before casting of concrete walls) | 50                | 18-Jan-16 A | 08-Apr-16  | [Blue bar] |     |     |     |     |
| RAB-XX-0380   | Coordination of CSD/CBWD with C3 and C6 contractors for Building 059 MEP services                      | 28                | 05-Jan-16 A | 06-Apr-16  | [Blue bar] |     |     |     |     |
| RAB-XX-0390   | Submission of CSD and CBWD for approval (before construct ground slab)                                 | 35                | 31-Jan-16 A | 05-Apr-16  | [Blue bar] |     |     |     |     |
| <b>AECOM</b>  |  |                   |             |            |            |     |     |     |     |
| RAB-XX-0500   | AECOM - Aecom Issue Underground Drainage Drawings to C3 and C8   | 0                 |             | 15-Apr-16* | ◆          |     |     |     |     |
| RAB-XX-0520   | Latest Excision of Section VI - (Day 140) Building 025   | 0                 |             | 18-May-16* | ◆          |     |     |     |     |
| RAB-XX-0530   | Latest Excision of Section VII - (Day 140) Building 032  | 0                 |             | 18-May-16* | ◆          |     |     |     |     |
| RAB-XX-0540   | Latest Excision of Section IV - (Day 140) Building 021   | 0                 |             | 18-May-16* | ◆          |     |     |     |     |
| RAB-XX-0550   | Latest Excision of Section V - (Day 140) Building 022  | 0                 |             | 18-May-16* | ◆          |     |     |     |     |
| <b>CONSTRUCTION</b>   |  |                   |             |            |            |     |     |     |     |
| <b>Building 059 - Inbound X-Ray Scan Tunnel</b>   |  |                   |             |            |            |     |     |     |     |
| <b>Raft</b>   |  |                   |             |            |            |     |     |     |     |
| RAB-59-280  | 059 - Construct G/F - North GL6-12   | 27                | 12-Mar-16 A | 16-Apr-16  | [Blue bar] |     |     |     |     |
| RAB-59-290  | 059 - Construct G/F - South GL1-6  | 27                | 27-Jun-16   | 28-Jul-16  | [Blue bar] |     |     |     |     |
| RAB-59-440  | 059 - Place blinding layer (South)   | 4                 | 22-Jun-16   | 25-Jun-16  | [Blue bar] |     |     |     |     |
| <b>Structure</b>  |  |                   |             |            |            |     |     |     |     |
| <b>Walls, Columns and Roof</b>  |  |                   |             |            |            |     |     |     |     |
| RAB-59-0230   | 059 - Construct 600mm high kicer for North Walls   | 6                 | 18-Apr-16   | 23-Apr-16  | [Blue bar] |     |     |     |     |
| RAB-59-0240   | 059 - Construct North Walls & Columns to +12.4mPD  | 18                | 25-Apr-16   | 16-May-16  | [Blue bar] |     |     |     |     |
| RAB-59-0250   | 059 - Construct North Walls & Columns to +17.375mPD  | 18                | 17-May-16   | 06-Jun-16  | [Blue bar] |     |     |     |     |
| RAB-59-420  | 059 - Construct Roof floor and parapets up to +17.375mPD North   | 12                | 07-Jun-16   | 21-Jun-16  | [Blue bar] |     |     |     |     |
| <b>Cure and Strip</b>   |  |                   |             |            |            |     |     |     |     |
| RAB-59-0290   | 059 - Cure and Strip Roof floor up to +17.375mPD North   | 8                 | 22-Jun-16   | 30-Jun-16  | [Blue bar] |     |     |     |     |
| <b>Building 058 - Outbound X-Ray Scan Tunnel</b>  |  |                   |             |            |            |     |     |     |     |
| RAB-58-0110   | 058 - Early Possession of Bld 058  | 0                 | 03-May-16*  |            | ◆          |     |     |     |     |
| RAB-58-0120   | 058 - Cone Penetration Test  | 6                 | 03-May-16   | 09-May-16  | [Red bar]  |     |     |     |     |
| <b>Excavation</b>   |  |                   |             |            |            |     |     |     |     |
| RAB-58-0130   | 058 - 2 x Plate load test  | 8                 | 24-May-16   | 01-Jun-16  | [Red bar]  |     |     |     |     |
| RAB-58-0150   | 058 - Underground Utilities/Temp Drainage  | 10                | 10-Jun-16   | 21-Jun-16  | [Red bar]  |     |     |     |     |
| RAB-58-670  | 058 - Mobilisation and Site Set up   | 12                | 10-May-16   | 23-May-16  | [Red bar]  |     |     |     |     |
| <b>Raft</b>   |  |                   |             |            |            |     |     |     |     |
| RAB-58-0160   | 058 - Construct Raft Foundation - North GL8-12 (313m²) (204m³)   | 18                | 22-Jun-16   | 13-Jul-16  | [Red bar]  |     |     |     |     |
| <b>Building 053 - Outbound X-Ray Building</b>   |  |                   |             |            |            |     |     |     |     |
| RAB-53-0110   | 053 - Early Possession of Bld 053  | 0                 | 03-May-16*  |            | ◆          |     |     |     |     |
| RAB-53-0170   | 053 - Cone Penetration Test  | 6                 | 03-May-16   | 09-May-16  | [Red bar]  |     |     |     |     |
| <b>Excavation</b>   |  |                   |             |            |            |     |     |     |     |
| RAB-53-0120   | 053 - 2 x Plate Load Test  | 8                 | 10-May-16   | 18-May-16  | [Red bar]  |     |     |     |     |
| RAB-53-0130   | 053 - Open cut excavation down to Foundation Level (1314m³) (Incl 058)                                 | 6                 | 02-Jun-16   | 08-Jun-16  | [Red bar]  |     |     |     |     |
| RAB-53-0140   | 053 - Underground Utilities/Temp Drainage  | 6                 | 10-Jun-16   | 16-Jun-16  | [Red bar]  |     |     |     |     |
| <b>Raft</b>   |  |                   |             |            |            |     |     |     |     |
| RAB-53-0150   | 053 - Construct lift pit   | 12                | 17-Jun-16   | 30-Jun-16  | [Red bar]  |     |     |     |     |
| RAB-53-0160   | 053 - Construct Raft Foundations North   | 18                | 24-Jun-16   | 15-Jul-16  | [Red bar]  |     |     |     |     |

- Actual Work
- Remaining Work
- Critical Remaining Work
- Milestone

### Three Month Rolling Programme

HKMZB HKBCF - Remaining Ancillary Buildings and Facilities

| Date      | Revision                      | Checked | Approved |
|-----------|-------------------------------|---------|----------|
| 01-Apr-16 | Three Month Rolling Programme | JW/SGJ  |          |
|           |                               |         |          |
|           |                               |         |          |
|           |                               |         |          |