

HKZMB HK Boundary Crossing Facilities - Phase 2 and Other Works

03-Feb-20

Activity ID	Activity Name	Remaining Duration	Start	Latest Start	Finish	Latest Finish	Total Float	2020					
								Jan	Feb	Mar	Apr	May	
<b>Revised Works Programme for HKZMB Phase 2 and Other Works (HY/2019/01)</b>													
<b>CONTRACT DATES</b>													
<b>Key Date</b>													
A0150	KD4 Provide Rectification Program of Approx. 288 nos. of Fault Signals as Shown in the AFA Panel (100 days)	0			13-Mar-20*	13-Mar-20	0						
A0160	KD4 Completion of Approx. 30% of Fault Signal Rectification Works (100 days)	0			14-Mar-20*	13-Mar-20	-1						
A0170	KD5 Identification of the Number of Faulty Long Lead Items such as Probe Type Detectors Shown in the AFA Panel (60 days)	0			03-Feb-20*	02-Feb-20	0						
<b>SUBMISSIONS</b>													
A0440	Submission of Subcontractors for Acceptance	0	20-Dec-19 A	29-Jan-20	20-Jan-20 A	29-Jan-20							
A0460	Acceptance of TTA	0	01-Jan-20 A	28-Jan-20	03-Feb-20	28-Jan-20	-5						
A0490	Submission of Identification of the Number of Faulty Long Lead Items	0	04-Dec-19 A	03-Feb-20	02-Feb-20 A	03-Feb-20							
A6120	Acceptance of Security Arrangement Proposal	0	01-Jan-20 A	29-Jan-20	28-Jan-20 A	29-Jan-20							
A6170	Submission of Concrete Mix	1	04-Dec-19 A	31-Jan-20	03-Feb-20	31-Jan-20	-3						
A6180	Acceptance of Concrete Mix	28	04-Feb-20	01-Feb-20	02-Mar-20	28-Feb-20	-3						
A6190	Submission of Bitumen	58	04-Dec-19 A	19-Oct-20	31-Mar-20	15-Dec-20	259						
A6200	Acceptance of Bitumen	28	01-Apr-20	16-Dec-20	28-Apr-20	12-Jan-21	259						
<b>CONTRACTOR'S DESIGN</b>													
A4840	Design for Signage	34	04-Dec-19 A	15-Jan-20	07-Mar-20*	17-Feb-20	-19						
A4845	Acceptance of Design for Signage	12	08-Mar-20	18-Feb-20	19-Mar-20*	29-Feb-20	-19						
A4870	Design for Structural Support for E&M System	34	04-Dec-19 A	15-Jan-23	07-Mar-20	17-Feb-23	1077						
A4875	Acceptance of Design for Structural Support for E&M System	14	08-Mar-20	18-Feb-23	21-Mar-20	03-Mar-23	1077						
A4890	Design for Aluminum Cladding	34	04-Dec-19 A	17-Mar-20	07-Mar-20	19-Apr-20	43						
A4900	Acceptanc of Design for Aluminum Cladding	14	08-Mar-20	20-Apr-20	21-Mar-20	03-May-20	43						
A4910	Design for Raised Access Floor System	34	04-Dec-19 A	19-Aug-20	07-Mar-20	21-Sep-20	198						
A4920	Acceptance of Design for Raised Access Floor System	14	08-Mar-20	22-Sep-20	21-Mar-20	05-Oct-20	198						
A4930	Design for Mechanical Handling and Lifting Installation	34	04-Dec-19 A	19-Aug-20	07-Mar-20	21-Sep-20	198						
A4935	Acceptance of Design for Mechanical Handling and Lifting Installation	14	08-Mar-20	22-Sep-20	21-Mar-20	05-Oct-20	198						
A4940	Design for Skylight	34	04-Dec-19 A	15-Jan-23	07-Mar-20	17-Feb-23	1077						
A4945	Acceptance of Design for Skylight	14	08-Mar-20	18-Feb-23	21-Mar-20	03-Mar-23	1077						
A4950	Design for BS Items	34	04-Dec-19 A	17-Mar-20	07-Mar-20	19-Apr-20	43						
A4955	Acceptance of Design for BS Items	14	08-Mar-20	20-Apr-20	21-Mar-20	03-May-20	43						
A4960	Design for Blockwall	34	04-Dec-19 A	19-Aug-20	07-Mar-20	21-Sep-20	198						
A4965	Acceptance of Design for Blockwall	14	08-Mar-20	22-Sep-20	21-Mar-20	05-Oct-20	198						
A4970	Design for Structural Support for E&M System	34	04-Dec-19 A	17-Mar-20	07-Mar-20	19-Apr-20	43						
A4975	Acceptance of Design for Structural Support for E&M System	14	08-Mar-20	20-Apr-20	21-Mar-20	03-May-20	43						
A4990	Design for External False Ceiling System at Kiosks	34	04-Dec-19 A	15-Jan-23	07-Mar-20	17-Feb-23	1077						
A5000	Acceptance of Design for External False Ceiling System at Kiosks	14	08-Mar-20	18-Feb-23	21-Mar-20	03-Mar-23	1077						
A5020	Design for Public Address (PA) System	76	04-Dec-19 A	04-Dec-22	18-Apr-20	17-Feb-23	1035						
A5025	Acceptance of Design for Public Address (PA) System	14	19-Apr-20	18-Feb-23	02-May-20	03-Mar-23	1035						
A5030	Design for Access Control and Security Alarm (ACS)	76	04-Dec-19 A	04-Dec-22	18-Apr-20	17-Feb-23	1035						
A5035	Acceptance of Design for Access Control and Security Alarm (ACS)	14	19-Apr-20	18-Feb-23	02-May-20	03-Mar-23	1035						
A5040	Design for Closed Circuit Television (CCTV) System	76	04-Dec-19 A	04-Dec-22	18-Apr-20	17-Feb-23	1035						
A5045	Acceptance of Design for Closed Circuit Television (CCTV) System	14	19-Apr-20	18-Feb-23	02-May-20	03-Mar-23	1035						

■ Actual Work    ◆ Milestone  
■ Remaining Work  
■ Critical

**THREE MONTH ROLLING PROGRAMME FOR PHASE 2 AND OTHER WORKS**  
**HKZMB - HONG KONG BOUNDARY CROSSING FACILITIES**  
 Page 1 of 5

Date	Revision	Checked	A
03-Feb-20	3mth Rolling Programme, updated as of 8 Jan. 2020	ZJ	

**HKZMB HK Boundary Crossing Facilities - Phase 2 and Other Works**

03-Feb-20

Activity ID	Activity Name	Remaining Duration	Start	Latest Start	Finish	Latest Finish	Total Float	2020						
								Jan	Feb	Mar	Apr	May		
A5050	Design for IT Network System	76	04-Dec-19 A	04-Dec-22	18-Apr-20	17-Feb-23	1035							
A5055	Acceptance of Design for IT Network System	14	19-Apr-20	18-Feb-23	02-May-20	03-Mar-23	1035							
A5060	Design for PABX System	76	04-Dec-19 A	04-Dec-22	18-Apr-20	17-Feb-23	1035							
A5065	Acceptance of Design for PABX System	14	19-Apr-20	18-Feb-23	02-May-20	03-Mar-23	1035							
A5070	Design for 2-Way Radio for MOM	88	04-Dec-19 A	22-Nov-22	30-Apr-20	17-Feb-23	1023							
A5075	Acceptance of Design for 2-Way Radio for MOM	14	01-May-20	18-Feb-23	14-May-20	03-Mar-23	1023							
A5080	Design for Coach Parking Information System (CPIS)	88	04-Dec-19 A	22-Nov-22	30-Apr-20	17-Feb-23	1023							
A5085	Acceptance of Design for Coach Parking Information System (CPIS)	14	01-May-20	18-Feb-23	14-May-20	03-Mar-23	1023							
A5090	Design for Island Wide SCADA	88	04-Dec-19 A	22-Nov-22	30-Apr-20	17-Feb-23	1023							
A5100	Acceptance of Design for Island Wide SCADA	14	01-May-20	18-Feb-23	14-May-20	03-Mar-23	1023							
A6010	Design for HAVC System	88	04-Dec-19 A	22-Nov-22	30-Apr-20	17-Feb-23	1023							
A7510	Acceptance of Designs for HAVC System	14	01-May-20	18-Feb-23	14-May-20	03-Mar-23	1023							
A7520	8.1.1.1-Design for Automatic Vehicle Clearance Support System (AVCSS) - Approval with comments	51	04-Dec-19 A	03-Feb-20	24-Mar-20	24-Mar-20	0							
A7530	8.1.1.2-Design for Automatic Vehicle Clearance Support System (AVCSS) - Approval	115	25-Mar-20	25-Mar-20	17-Jul-20	17-Jul-20	0							
<b>BUILDING INFORMATION MODELING</b>														
A7540	Acceptance of BIM Manager	24	02-Jan-20 A	08-Jan-20	26-Feb-20	31-Jan-20	-26							
A7550	Completion of BIM 3D Model	672	27-Feb-20	01-Feb-20	29-Dec-21	03-Dec-21	-26							
<b>REFINEMENT WORKS AT HKP (4A)</b>														
<b>Installation of Vehicle Barrier Gate at Existing Vehicle Kiosks (4A.B)</b>														
A4340	4A.2.1.1-Condition Survey & Design of Barrier Gate and Gate Control	60	03-Feb-20	18-Jun-20	16-Apr-20	28-Aug-20	111							
A4342	4A.2.1.1A-Approval of Design - Barrier Gate and Gate Control (by Engineer)	20	17-Apr-20	29-Aug-20	11-May-20	21-Sep-20	111							
<b>Provision of Security Measures at Existing Gate at South-west of PCB (4A.C) (KD2)</b>														
A3740	Design for Security Measure at Existing Gate (E&M works)	1	04-Dec-19 A	31-Jan-20	03-Feb-20	31-Jan-20	-3							
A6570	Acceptance of Design for Security Measure at Existing Gate	28	04-Feb-20	01-Feb-20	02-Mar-20	28-Feb-20	-3							
A6580	Procurement/Supply for Security Measure at Existing Gate	61	03-Mar-20	29-Feb-20	02-May-20	29-Apr-20	-3							
<b>Replacement of Recess Type Cover for Manhole/Drawpit/Catchpit (4A.E) (KD1)</b>														
A1650	Submission of Measures and Material	1	04-Dec-19 A	22-Jan-20	03-Feb-20	22-Jan-20	-7							
A4330	Acceptance and Procurement of Recess Cover	50	04-Feb-20	23-Jan-20	01-Apr-20	24-Mar-20	-7							
A6080	Installation of Recess Cover in SPTI	90	03-Mar-20	24-Feb-20	22-Jun-20	13-Jun-20	-7							
A6090	Installation of Recess Cover in NPPI	90	03-Mar-20	24-Feb-20	22-Jun-20	13-Jun-20	-7							
<b>Installation of New Security Fence (4A.D)(KD3)</b>														
A2500	Submissions of SF Steelwork Material	1	10-Dec-19 A	20-Jan-20	03-Feb-20	20-Jan-20	-14							
A2520	Acceptance of Submissions of SF Steelwork Material	28	04-Feb-20	21-Jan-20	02-Mar-20	17-Feb-20	-14							
A2530	Procurement of SF Steel Material	60	03-Mar-20	18-Feb-20	01-May-20	17-Apr-20	-14							
A6060	Construction of SF Footing and Maintenance Path	52	03-Mar-20	18-Feb-20	07-May-20	22-Apr-20	-12							
<b>Installation of Sliding Gate at Building No. 041 (4A.J)</b>														
A4980	Design for Sliding Gate	44	04-Dec-19 A	23-Sep-20	17-Mar-20	05-Nov-20	233							
A6650	Acceptance for Design of Sliding Gate	91	18-Mar-20	06-Nov-20	16-Jun-20	04-Feb-21	233							
<b>SECTION 1: WORKS OF VERTICAL ACCESS TO THE ROOF OF PCB WITHIN PORTION A (4)</b>														
<b>Vertical Access to the Roof of PCB at Zone C (4.B)</b>														
A3700	Design for Maintenance Access Equipment and Fittings and Walkway at Roof	5	04-Dec-19 A	03-Feb-20	07-Feb-20	07-Feb-20	0							
A3710	Acceptance of the Design for Maintenance Access Equipment and Fittings and Walkway at Roof	3	08-Feb-20	08-Feb-20	10-Feb-20*	10-Feb-20	0							
A3720	Design for Steel Grating at Vertical Access to PCB, the Associated Support and Fixings	65	08-Jan-20 A	23-Feb-20	07-Apr-20	27-Apr-20	20							
A3730	Acceptance of Design for Steel Grating at Vertical Access to PCB, the Associated Support and Fixings	31	08-Apr-20	28-Apr-20	08-May-20	28-May-20	20							
A3750	Steel Prefabrication for the Staircase (include shop drawing)	75	11-Feb-20	11-Feb-20	13-May-20	13-May-20	0							

█ Actual Work    ◆ Milestone  
█ Remaining Work  
█ Critical

**THREE MONTH ROLLING PROGRAMME FOR PHASE 2 AND OTHER WORKS**  
**HKZMB - HONG KONG BOUNDARY CROSSING FACILITIES**  
 Page 2 of 5

Date	Revision	Checked	A
03-Feb-20	3mth Rolling Programme, updated as of 8 Jan. 2020	ZJ	

**HKZMB HK Boundary Crossing Facilities - Phase 2 and Other Works**

03-Feb-20

Activity ID	Activity Name	Remaining Duration	Start	Latest Start	Finish	Latest Finish	Total Float	2020						
								Jan	Feb	Mar	Apr	May		
A3760	Plinth Construction	50	08-Feb-20	25-Mar-20	07-Apr-20	28-May-20	39							
<b>Vertical Access to the Roof of PCB at Zone G (4.C)</b>														
A3810	Steel Prefabrication for the Staircase	75	11-Feb-20	11-Feb-20	13-May-20	13-May-20	0							
A3820	Plinth Construction	50	08-Feb-20	25-Mar-20	07-Apr-20	28-May-20	39							
<b>SECTION 1A: IMPROVEMENT WORKS FOR THE EXISTING WATER FEATURES AT PCB WITHIN PORTION A (4.D-W)</b>														
A6220	Acceptance for the Design for Water Leakage Detection System	0	02-Jan-20 A	01-Feb-20	28-Jan-20 A	01-Feb-20								
A6230	Procurement for the Existing Water Features WF1 - 20	20	29-Jan-20 A	03-Feb-20	25-Feb-20	25-Feb-20	0							
A6310	Installation for the Existing Water Features WF1 - 20	80	27-Feb-20	26-Feb-20	05-Jun-20	04-Jun-20	-1							
A6410	Improvement Works for the Existing Water Feature inside Plant Room and MCC Room	80	27-Feb-20	26-Feb-20	05-Jun-20	04-Jun-20	-1							
<b>SECTION 1B: INSTALLATION OF WATERPROOF MEMBRANE FOR THE EXISTING WATER FEATURES (Omission PMI 10)</b>														
A6780	Acceptance for the Material	0	02-Jan-20 A	01-Feb-20	12-Jan-20 A	01-Feb-20								
A6790	Procurement of material	0	13-Jan-20 A	01-Feb-20	29-Jan-20 A	01-Feb-20								
A6810	Installation of Waterproof Membrane at Water features WF1 - 20	0	31-Jan-20 A	01-Feb-20	31-Jan-20 A	01-Feb-20								
A6820	Time Risk Allowance for Installation Works	0	31-Jan-20 A	21-Jun-20	31-Jan-20 A	21-Jun-20								
A6830	T&C	0	31-Jan-20 A	21-Jun-20	31-Jan-20 A	21-Jun-20								
A7280	Section 1B: Installation of Waterproof Membrane for the Existing Water Features at PCB within Portion A (200 days)	0			31-Jan-20 A	21-Jun-20								
<b>SECTION 1C: INSTALLATION OF WATER SKIMMERS, SOLAR REFLECTIVE FILMS AND GLAZED DOORS</b>														
A3910	Installation of Water Skimmers at Water Features WF6 - 15 (4.Y) Omission PMI 10)	0	31-Jan-20 A	21-Jun-20	31-Jan-20 A	21-Jun-20								
A3920	Installation of Solar Reflective Films	100	03-Feb-20	29-Jan-20	04-Jun-20	30-May-20	-4							
A3930	Installation of Glazed Doors and Door Stop (4A.G)	100	03-Feb-20	29-Jan-20	04-Jun-20	30-May-20	-4							
A3940	Supply and Install C&ED Dog Latrine (4A.F)	100	03-Feb-20	29-Jan-20	04-Jun-20	30-May-20	-4							
<b>SECTION 1D: INSTALLATION OF MINOR REMAINING WORKS AT PCB WITHIN PORTION A (4B)</b>														
<b>Civil Items</b>														
A0710	Drainage Works - Storm & Foul Water: CCTV (4B.A)	100	03-Feb-20	29-Jan-20	04-Jun-20	30-May-20	-4							
A0720	Road Works: TTA: Demolition and Re-pave (4B.B)	100	10-Feb-20	05-Feb-20	11-Jun-20	06-Jun-20	-4							
A0730	Paved Footpath: Rectify Paving Block and Cover of the Delivery Hatch and Smoke Vent (4B.C)	100	17-Feb-20	12-Feb-20	18-Jun-20	13-Jun-20	-4							
A0740	Drop Off Deck: Rectify Defects, Stop Leakage and Install a SS Channel and Connecting Drain Pipe (4B.D)	100	24-Feb-20	19-Feb-20	26-Jun-20	20-Jun-20	-4							
A0750	External Footbridges: Removal of Extra Sealant at Movement Joint and Paint (4B.E)	100	24-Feb-20	19-Feb-20	26-Jun-20	20-Jun-20	-4							
A0760	CUE: Rectification of Ground Water Seepage at the Movement Joint Trench (4B.F)	100	24-Feb-20	19-Feb-20	26-Jun-20	20-Jun-20	-4							
<b>ABWF Items (4B.G)</b>														
A0830	Paint Touch-up Remedial Works to the Emblem of C&ED and Alignment Rectification of Character Blocks	100	03-Feb-20	29-Jan-20	04-Jun-20	30-May-20	-4							
A0840	Repair Defective Self-Closing Device of External Facade Glass Doors	100	10-Feb-20	05-Feb-20	11-Jun-20	06-Jun-20	-4							
A0850	Installation of Missing Pins at Smoke vent's Fail-safe Catch	100	17-Feb-20	12-Feb-20	18-Jun-20	13-Jun-20	-4							
A0860	Modification Works to Existing Doors in the PCB	100	24-Feb-20	19-Feb-20	26-Jun-20	20-Jun-20	-4							
A0870	Investigation of Automatic Swing Facade Door and Submission of Report	100	24-Feb-20	19-Feb-20	26-Jun-20	20-Jun-20	-4							
<b>Mechanical, Electrical and Plumbing (MEP) Works (4B.S-W)</b>														
A0910	DCS: Installation of Straining Element for Each of the Two Sea Water ABS (4B.S)	100	03-Feb-20	19-Feb-20	04-Jun-20	20-Jun-20	14							
A0920	Supplement and Installation of 104 nos. MSFD with Air Ducting and Grilles for TAD	100	03-Feb-20	19-Feb-20	04-Jun-20	20-Jun-20	14							
A0930	Interface Testing between PCB SCADA and the MSFDs Microswitches for the 104 nos. of Newly Installed MSFDs of TADs	50	01-Apr-20	22-Apr-20	04-Jun-20	20-Jun-20	14							
A0940	Investigation and Rectification of the Interfacing of Monitoring of the Fire Services Systems	100	03-Feb-20	19-Feb-20	04-Jun-20	20-Jun-20	14							
A0950	Fire Services System: Provide Rectification Program of Faults Signals (288 nos.) in AFA (KD4 achievement)	35	04-Feb-20	03-Feb-20	14-Mar-20	13-Mar-20	-1							
A0960	Fire Services System: Completion of Approx. 30% Rectification of Faults in AFA (KD4 achievement)	35	04-Feb-20	03-Feb-20	14-Mar-20	13-Mar-20	-1							
A0970	Fire Services System: Completion of Remaining Rectification of Faults in AFA	60	16-Mar-20	07-Apr-20	30-May-20	20-Jun-20	18							

█ Actual Work    ◆ Milestone  
█ Remaining Work  
█ Critical

**THREE MONTH ROLLING PROGRAMME FOR PHASE 2 AND OTHER WORKS  
HKZMB - HONG KONG BOUNDARY CROSSING FACILITIES**

Date	Revision	Checked	A
03-Feb-20	3mth Rolling Programme, updated as of 8 Jan. 2020	ZJ	

**HKZMB HK Boundary Crossing Facilities - Phase 2 and Other Works**

03-Feb-20

Activity ID	Activity Name	Remaining Duration	Start	Latest Start	Finish	Latest Finish	Total Float	2020							
								Jan	Feb	Mar	Apr	May			
A0980	Coordination with and Provision of Information to the PCB SCADA	114	04-Feb-20	03-Feb-20	22-Jun-20	20-Jun-20	-1								
A0990	Modification and Testing of the Existing UPS LVSBs and UPS system.	90	03-Feb-20	29-Jan-20	23-May-20	18-May-20	-4								
A4740	Electrical Services: Modification and Lighting Rectification Work	90	03-Feb-20	29-Jan-20	23-May-20	18-May-20	-4								
A4760	Providing Zoning and Proposal of Zoning and T&C of BOH LCS	90	03-Feb-20	29-Jan-20	23-May-20	18-May-20	-4								
A4780	Checking Investigating and Rectifying any Defect of Insulation of Outgoing Circuit of Essential LVSB	90	03-Feb-20	29-Jan-20	23-May-20	18-May-20	-4								
A4800	Checking and Site-investigating, Rectifying and Replacing Defective Existing Lighting FOH LED	90	03-Feb-20	29-Jan-20	23-May-20	18-May-20	-4								
A7310	KD4 Completion of Approx. 30% of Fault Signal Rectification Works (100 days)	0			14-Mar-20*	13-Mar-20	-1							◆ KD4 Completion of Approx. 30% of Fault Signal Rectification	
<b>OTHER IMPROVEMENT WORKS AT PCB</b>															
A0900	Identification of the Number of Faulty Long Lead Items such as Probe Type Detectors Shown in the AFA Panel (Omission)	0	04-Dec-19 A	02-Feb-20	31-Jan-20 A	02-Feb-20									
A6020	Fabrication and Supply of Holding Brackets for Baffle Ceiling Panel	100	03-Feb-20	29-Jan-20	04-Jun-20	30-May-20	-4								
A6030	Modification of Existing Sub-main Power Distribution System for TD's Room in PCB	100	10-Feb-20	05-Feb-20	11-Jun-20	06-Jun-20	-4								
A6040	Supply and Installation of Drip Tray at CUE	100	24-Feb-20	19-Feb-20	26-Jun-20	20-Jun-20	-4								
A7320	KD5 Identification of the Number of Faulty Long Lead Items such as Probe Type Detectors Shown in the AFA Panel (60 days)	0			31-Jan-20 A	02-Feb-20								◆ KD5 Identification of the Number of Faulty Long Lead Items such as Probe Type Detectors Shown in the AF	
<b>SECTION 2A: BUILDING NO. 062 - GENERATOR AND UPS ROOM WITHIN PORTION C (4A.L)</b>															
<b>Generator and UPS Room 062</b>															
A4210	Procurement of Generator	72	04-Dec-19 A	13-Feb-20	30-Apr-20	12-May-20	9								
A4220	Formation & Plate Load Test	25	03-Feb-20	31-Jan-20	02-Mar-20	28-Feb-20	-2								
A4230	Footing Construction	18	03-Mar-20	29-Feb-20	23-Mar-20	20-Mar-20	-2								
A4240	Construction of Wall, Beams, Slab	32	24-Mar-20	21-Mar-20	05-May-20	02-May-20	-2								
<b>SECTION 3: NPTI - REFUSE COLLECTION POINT, PUBLIC TOILET, COVERED WALKWAY &amp; PAVEMENT (6)</b>															
<b>Erection of Hoarding</b>															
A6960	Acceptance of Security Arrangement Proposal	0	01-Jan-20 A	28-Jan-20	03-Feb-20	28-Jan-20	-5								
A6970	Erection of Hoarding	50	03-Feb-20	29-Jan-20	31-Mar-20	26-Mar-20	-4								
<b>Modification of Existing Covered Walkway (6.E)</b>															
A1670	Submission of Design for Covered Walkway	12	04-Dec-19 A	12-Mar-20	14-Feb-20	23-Mar-20	38								
A1680	Acceptance of Submission of Design for Covered Walkway	29	15-Feb-20	24-Mar-20	14-Mar-20	21-Apr-20	38								
A1690	Submission of Shop Drawings	31	15-Mar-20	22-Apr-20	14-Apr-20	22-May-20	38								
A1700	Acceptance of Submission of Shop Drawings	30	15-Apr-20	23-May-20	14-May-20	21-Jun-20	38								
A2540	Footing for Covered Walkway	50	27-Apr-20	22-Apr-20	26-Jun-20	20-Jun-20	-4								
<b>Additional Covered Walkway adjacent to Building 003 (6.C)</b>															
A4400	Shop Drawing & Acceptance	54	04-Dec-19 A	21-Feb-20	06-Apr-20	28-Apr-20	16								
A4410	Demolition Works	24	09-Mar-20	27-Mar-20	06-Apr-20	28-Apr-20	16								
A4420	Footing for Covered Walkway	50	07-Apr-20	29-Apr-20	09-Jun-20	29-Jun-20	16								
<b>Satellite Refuse Collection Point, Building 007 (6.A)</b>															
A1720	Formation/Earthworks	18	01-Apr-20	04-Jun-20	25-Apr-20	24-Jun-20	49								
A1730	Raft Foundation	18	27-Apr-20	26-Jun-20	18-May-20	17-Jul-20	49								
<b>Public Toilet Type 1, Building 003 (6.B)</b>															
A1660	Design for Toilet Partitions	88	04-Dec-19 A	07-Mar-20	30-Apr-20	02-Jun-20	33								
A1710	Acceptance of Design for Toilet Partitions	24	01-May-20	03-Jun-20	24-May-20	26-Jun-20	33								
A1740	Submission of Material for Toilet	29	04-Dec-19 A	25-May-20	02-Mar-20	22-Jun-20	112								
A1770	Acceptance of Material for Toilet	24	03-Mar-20	23-Jun-20	26-Mar-20	16-Jul-20	112								
A1780	Procurement of Materials	75	27-Mar-20	17-Jul-20	09-Jun-20	29-Sep-20	112								
A1790	Formation/Earthworks/Plate Load Test	18	01-Apr-20	27-Mar-20	25-Apr-20	21-Apr-20	-4								
A1800	Raft Foundation	18	27-Apr-20	22-Apr-20	18-May-20	13-May-20	-4								
A2260	Approval of CMS	0			12-Mar-20	01-Sep-20	173							◆ Approval of CMS	
A2270	Delivery of Furniture	48	13-Mar-20	02-Sep-20	13-May-20	30-Oct-20	140								
<b>Drainage, Pavement, Kerbing, Lighting, Marking and Signs (6.F)</b>															
A1410	Demolition of Road Marking	26	03-Feb-20	12-Jun-20	03-Mar-20	14-Jul-20	106								
A1420	Sewerage Pipelaying	75	04-Mar-20	12-Sep-20	05-Jun-20	11-Dec-20	157								
A1620	Drainage & Sewerage, Fresh and Flush Water Main Laying	100	04-Mar-20	15-Jul-20	07-Jul-20	11-Nov-20	106								
<b>SECTION 4: REMOVAL OF WATERMAIN AT THE SKYCITY INTERCHANGE WITHIN PORTION C AND D</b>															

█ Actual Work    ◆ Milestone  
█ Remaining Work  
█ Critical

**THREE MONTH ROLLING PROGRAMME FOR PHASE 2 AND OTHER WORKS  
HKZMB - HONG KONG BOUNDARY CROSSING FACILITIES**

Date	Revision	Checked	A
03-Feb-20	3mth Rolling Programme, updated as of 8 Jan. 2020	ZJ	

**HKZMB HK Boundary Crossing Facilities - Phase 2 and Other Works**

**03-Feb-20**

Activity ID	Activity Name	Remaining Duration	Start	Latest Start	Finish	Latest Finish	Total Float	2020						
								Jan	Feb	Mar	Apr	May		
A3610	Submission of TTA	27	04-Dec-19 A	04-Feb-20	29-Feb-20	01-Mar-20	1							
A3650	Acceptance of TTA	28	01-Mar-20	02-Mar-20	28-Mar-20	29-Mar-20	1							
A4040	Preparation Works for Implementation of TTA	100	30-Mar-20	30-Mar-20	01-Aug-20	01-Aug-20	0							
A4050	Liaise with AAHK for Site Access	100	30-Mar-20	30-Mar-20	01-Aug-20	01-Aug-20	0							
A4060	Liaise with HyD & WSD for the Road Permit, Removed Details	100	30-Mar-20	30-Mar-20	01-Aug-20	01-Aug-20	0							
<b>SECTION 5: REMAINING WORKS</b>														
<b>Erection of Hoarding</b>														
A2510	Erection of Hoarding (incl. removal of plant material and site clearance)	37	13-Feb-20	10-Feb-20	26-Mar-20	23-Mar-20	-3							
<b>External Works at Plaza</b>														
A1510	Site Formation	75	27-Mar-20	17-Apr-20	30-Jun-20	17-Jul-20	14							
<b>Design, Design Acceptance &amp; Procurement for Kiosks</b>														
A1120	Design for Window System	3	04-Dec-19 A	15-Feb-20	05-Feb-20	17-Feb-20	12							
A1130	Acceptance of Design for Window System	30	06-Feb-20	18-Feb-20	06-Mar-20	18-Mar-20	12							
A1310	Design for Metal Roofing System	3	04-Dec-19 A	15-Feb-20	05-Feb-20	17-Feb-20	12							
A1320	Acceptance of Design for Metal Roofing System	30	06-Feb-20	18-Feb-20	06-Mar-20	18-Mar-20	12							
A7110	Procurement of Steelwork/Glazing/ABWF/E&M Material	180	07-Mar-20	19-Mar-20	14-Oct-20	27-Oct-20	10							
A7120	Procurement of Y-Junction	200	07-Mar-20	29-May-20	07-Nov-20	26-Jan-21	65							
<b>Inbound: 11 No. of Private Car Kiosks between 027/028</b>														
<b>Builder Works (5.A)</b>														
A1010	Formation and Demolishment of Existing Slab and Associated Works (FS Hoarding)	75	27-Mar-20	24-Mar-20	30-Jun-20	26-Jun-20	-3							
A1050	Construction of Base Slab, RC Wall and Roof at Kiosks	144	30-Mar-20	20-Apr-20	22-Sep-20	10-Oct-20	14							
<b>E&amp;M Works</b>														
A1120-10	8.1.2.0-Install Concealed Conduits at Base Slabs for AVCSS (027/028)	75	30-Mar-20	26-Mar-20	03-Jul-20	29-Jun-20	-3							
A1120-11	8.1.2.0-Install Concealed Conduits/EDU Mount at RS Wall and Conduits at Roof of Kiosk for AVCSS (027/028)	144	31-Mar-20	12-May-20	23-Sep-20	02-Nov-20	31							
<b>Outbound: 11 No. of Private Car Kiosks between 029/030</b>														
<b>Builder's Works (5.A)</b>														
A1200	Formation and Demolishment of Existing Slab and Associated Works	75	27-Mar-20	24-Mar-20	30-Jun-20	26-Jun-20	-3							
A1240	Construction of Base Slab, RC Wall and Roof at Kiosks	144	30-Mar-20	20-Apr-20	22-Sep-20	10-Oct-20	14							
<b>E&amp;M Works</b>														
A1310-10	8.1.2.0-Install Concealed Conduits at Base Slabs for AVCSS (029/030)	75	30-Mar-20	26-Mar-20	03-Jul-20	29-Jun-20	-3							
A1310-11	8.1.2.0-Install Concealed Conduits/EDU Mount at RS Wall and Conduits at Roof of Kiosk for AVCSS (029/030)	144	31-Mar-20	12-May-20	23-Sep-20	02-Nov-20	31							
<b>Observation Guard Booths, Building 002-1</b>														
A1810	Liaison with Relevant Party	51	04-Dec-19 A	29-Nov-20	24-Mar-20	18-Jan-21	300							
A1820	Demolition of Existing Guard Booth	50	27-Mar-20	19-Jan-21	30-May-20	20-Mar-21	241							
<b>SPTI Stage 1</b>														
A2600	Liaison with Bus Operators for Site Possession and Relocation of Office	11	04-Dec-19 A	05-Nov-19	13-Feb-20	15-Nov-19	-90							
A2620	TTA/Hoarding for Stage 1	36	14-Feb-20	16-Mar-21	26-Mar-20	29-Apr-21	322							
A2630	Site Formation Works	48	27-Mar-20	30-Apr-21	28-May-20	28-Jun-21	322							
<b>SPTI Stage 1A (3rd Lane)</b>														
A7610	TTA/Hoarding for Stage 1	12	14-Feb-20	16-Nov-19	27-Feb-20	29-Nov-19	-71							
A7620	Remove E&M System	24	28-Feb-20	30-Nov-19	26-Mar-20	30-Dec-19	-71							
A7630	Demolish Existing Covered Walkway	24	27-Mar-20	31-Dec-19	28-Apr-20	31-Jan-20	-71							
A7640	Site Formation Works & Demolish Existing Drainage & Footing	12	29-Apr-20	01-Feb-20	13-May-20	14-Feb-20	-71							
<b>Landscape Works (2)</b>														
A4150	Import CDG for Soilmix & Stockpile	274	02-May-20	02-May-20	31-Mar-21	31-Mar-21	0							

█ Actual Work    ◆ Milestone  
█ Remaining Work  
█ Critical

**THREE MONTH ROLLING PROGRAMME FOR PHASE 2 AND OTHER WORKS  
HKZMB - HONG KONG BOUNDARY CROSSING FACILITIES**

Date	Revision	Checked	A
03-Feb-20	3mth Rolling Programme, updated as of 8 Jan. 2020	ZJ	