

HKZMB HK Boundary Crossing Facilities - Phase 2 and Other Works

08-Jul-20

| Activity ID | Activity Name | Remaining Duration | Start | Finish | Total Float | 2020 | | | | | |
|--|---|--------------------|-------------|-------------|-------------|------|-----|-----|-----|-----|---|
| | | | | | | Jun | Jul | Aug | Sep | Oct | |
| 3mth Rolling Programme for HKZMB Phase 2 and Other Works (HY/2019/01) | | | | | | | | | | | |
| CONTRACT DATES | | | | | | | | | | | |
| Key Date | | | | | | | | | | | |
| A0110 | KD1: Replacement of Recess Cover at N/S PTI within Portion C (200 days), P.3 | 0 | | 21-Jun-20 A | | | | | | | |
| A0130 | KD2 Completion of Security Measure at Existing Gate at South-west of PCB (200 days), P.3 | 0 | | 19-Jun-20 A | | | | | | | |
| A0140 | KD3 Completion of Security Fence (200 days), P.4 | 0 | | 21-Jun-20 A | | | | | | | |
| Sectional Completion | | | | | | | | | | | |
| A0210 | Section 1: Works of Vertical Access to Roof of PCB within Portion A (270 days) P.4 | 0 | | 10-Sep-20* | -11 | | | | | | ◆ Section 1: Works of Vertical Access to Ro |
| A0220 | Section 1A: Improvement Works for the Existing Water Features at PCB within Portion A (200 Days) P.4 | 0 | | 20-Jun-20 A | | | | | | | ◆ Section 1A: Improvement Works for the Existing Water Features at PCB within Portion A (200 Days) P.4 |
| A0230 | Section 1B: Installation of Waterproof Membrane for the Existing Water Features at PCB within Portion A (200 days) | 0 | | 21-Jun-20 A | | | | | | | ◆ Section 1B: Installation of Waterproof Membrane for the Existing Water Features at PCB within Portion A (200 days) |
| A0240 | Section 1C: Installation of Water Skimmers, C&ED Dog Latrine, Solar Reflectives Films and Glazed Doors (200 days) P.5 | 0 | | 21-Jun-20 A | | | | | | | ◆ Section 1C: Installation of Water Skimmers, C&ED Dog Latrine, Solar Reflectives Films and Glazed Doors (200 days) P.5 |
| A0250 | Section 1D: Installation of Minor Remaining Works at PCB within Portion A (200 days) P.5 | 0 | | 20-Jun-20 A | | | | | | | ◆ Section 1D: Installation of Minor Remaining Works at PCB within Portion A (200 days) P.5 |
| A0270 | Section 2A: Works of Building No. 062 - Generator and UPS Room (230 days) P.6 | 0 | | 21-Jul-20* | 0 | | | | | | ◆ Section 2A: Works of Building No. 062 - Generator and UPS Room (230 days) P.6 |
| SUBMISSIONS | | | | | | | | | | | |
| A6180 | Acceptance of Concrete Mix | 0 | 04-May-20 A | 03-Jun-20 A | | | | | | | |
| CONTRACTOR'S DESIGN | | | | | | | | | | | |
| A4945 | Acceptance of Design for Skylight | 0 | 30-May-20 A | 12-Jun-20 A | | | | | | | |
| A4951 | Acceptance of Design for BS & ELV Items (062) | 0 | 17-Apr-20 A | 17-Jun-20 A | | | | | | | |
| A4951A | Design for BS & ELV Items (SPTI) | 13 | 01-May-20 A | 15-Jul-20 | 926 | | | | | | |
| A4951B | Acceptance of Design for BS & ELV Items (SPTI) | 46 | 03-Jul-20 A | 17-Aug-20 | 926 | | | | | | |
| A4952 | Design for BS & ELV Items (002) | 52 | 04-Dec-19 A | 01-Sep-20 | 712 | | | | | | |
| A4953 | Acceptance of Design for BS & ELV Items (002) | 31 | 02-Sep-20 | 02-Oct-20 | 880 | | | | | | |
| A4954 | Design for BS & ELV Items (003) | 10 | 04-Dec-19 A | 14-Jul-20 | 769 | | | | | | |
| A4955 | Acceptance of Design for BS & ELV Items (003) | 14 | 15-Jul-20 | 28-Jul-20 | 946 | | | | | | |
| A4956 | Design for BS & ELV Items (007) | 0 | 04-Dec-19 A | 30-Jun-20 A | | | | | | | |
| A4957 | Acceptance of Design for BS & ELV Items (007) | 10 | 01-Jul-20 A | 12-Jul-20 | 962 | | | | | | |
| A4958 | Design for BS & ELV Items (Kiosks) | 101 | 04-Dec-19 A | 31-Oct-20 | 678 | | | | | | |
| A5020 | Design for Public Address (PA) System | 13 | 04-Dec-19 A | 15-Jul-20 | 926 | | | | | | |
| A5025 | Acceptance of Design for Public Address (PA) System | 46 | 19-Jun-20 A | 17-Aug-20 | 926 | | | | | | |
| A5030 | Design for Access Control and Security Alarm (ACS) | 13 | 04-Dec-19 A | 15-Jul-20 | 945 | | | | | | |
| A5035 | Acceptance of Design for Access Control and Security Alarm (ACS) | 14 | 16-Jul-20 | 29-Jul-20 | 945 | | | | | | |
| A5040 | Design for Closed Circuit Television (CCTV) System | 13 | 04-Dec-19 A | 15-Jul-20 | 926 | | | | | | |
| A5045 | Acceptance of Design for Closed Circuit Television (CCTV) System | 46 | 17-Jun-20 A | 17-Aug-20 | 926 | | | | | | |
| A5080 | Design for Coach Parking Information System (CPIS) | 11 | 04-Dec-19 A | 13-Jul-20 | 926 | | | | | | |
| A5085 | Acceptance of Design for Coach Parking Information System (CPIS) | 46 | 17-Jun-20 A | 17-Aug-20 | 926 | | | | | | |
| A5100 | Acceptance of Design for Island Wide SCADA | 27 | 11-Feb-20 A | 29-Jul-20 | 945 | | | | | | |

■ Actual Work ◆ Milestone
■ Remaining Work
■ Critical

**THREE MONTH ROLLING PROGRAMME FOR PHASE 2 AND OTHER WORKS
HKZMB - HONG KONG BOUNDARY CROSSING FACILITIES**

| Date | Revision | Checked | A... |
|-----------|--|---------|------|
| 08-Jul-20 | 3mth Rolling Programme, Jun. - Aug. 2020 | ZJ | |

HKZMB HK Boundary Crossing Facilities - Phase 2 and Other Works

08-Jul-20

| Activity ID | Activity Name | Remaining Duration | Start | Finish | Total Float | 2020 | | | | |
|---|--|--------------------|-------------|-------------|-------------|--|-----|-----|-----|-----|
| | | | | | | Jun | Jul | Aug | Sep | Oct |
| REFINEMENT WORKS AT HKP (4A) | | | | | | | | | | |
| Installation of Vehicle Barrier Gate at Existing Vehicle Kiosks (4A.B) | | | | | | | | | | |
| A4340 | 4A.2.1.1-Condition Survey & Design of Barrier Gate and Gate Control | 0 | 03-Feb-20 A | 15-Jun-20 A | | [Actual Work Bar] | | | | |
| A4342 | 4A.2.1.1A-Approval of Design - Barrier Gate and Gate Control (by Engineer) | 7 | 16-Jun-20 A | 10-Jul-20 | 16 | [Actual Work Bar] | | | | |
| A4345-1 | 4A.2.1.2.1-Procurement and Delivery of Barrier Gate - Batch 1 (24 nos) | 90 | 11-Jul-20 | 27-Oct-20 | 16 | [Remaining Work Bar] | | | | |
| Provision of Security Measures at Existing Gate at South-west of PCB (4A.C) (KD2) | | | | | | | | | | |
| A6640 | T&C | 0 | 03-Jun-20 A | 19-Jun-20 A | | [Actual Work Bar] | | | | |
| A7230 | KD2 Completion of Security Measure at Existing Gate at South-west of PCB (200 days) | 0 | | 19-Jun-20 A | | ◆ KD2 Completion of Security Measure at Existing Gate at South-west of PCB (200 days) | | | | |
| Replacement of Recess Type Cover for Manhole/Drawpit/Catchpit (4A.E) (KD1) | | | | | | | | | | |
| A6080 | Installation of Recess Cover in SPTI | 0 | 30-Apr-20 A | 29-Jun-20 A | | [Actual Work Bar] | | | | |
| A6090 | Installation of Recess Cover in NPTI | 0 | 30-Apr-20 A | 20-Jun-20 A | | [Actual Work Bar] | | | | |
| A6610 | Time Risk Allowance for Provision of Security Measure (KD1 achievement) | 0 | 21-Jun-20 A | 21-Jun-20 A | | | | | | |
| A7240 | KD1: Replacement of Recess Cover at N/S PTI within Portion C (200 days) | 0 | | 21-Jun-20 A | | ◆ KD1: Replacement of Recess Cover at N/S PTI within Portion C (200 days) | | | | |
| Installation of New Security Fence (4A.D)(KD3) | | | | | | | | | | |
| A6070 | Installation of SF Steelwork | 13 | 02-Jun-20 A | 17-Jul-20 | -29 | [Actual Work Bar] | | | | |
| A6620 | Time Risk Allowance for Installation Works | 4 | 18-Jul-20 | 22-Jul-20 | -29 | [Critical Bar] | | | | |
| A6630 | T&C | 4 | 23-Jul-20 | 27-Jul-20 | -29 | [Critical Bar] | | | | |
| A7250 | KD3 Completion of Security Fence (200 days) | 0 | | 27-Jul-20* | -36 | ◆ KD3 Completion of Security Fence (200 days) | | | | |
| Construction of Additional Drains at Vehicle Inspection Pit Near Building No. 023 (4A.K) | | | | | | | | | | |
| A4360 | Additional Drainage Works | 27 | 03-Jun-20 A | 03-Aug-20 | 23 | [Actual Work Bar] | | | | |
| Installation of Sliding Gate at Building No. 041 (4A.J) | | | | | | | | | | |
| A6650 | Acceptance for Design of Sliding Gate | 28 | 02-May-20 A | 30-Jul-20 | 189 | [Actual Work Bar] | | | | |
| A6660 | Procurement of Sliding Gate | 91 | 31-Jul-20 | 29-Oct-20 | 189 | [Remaining Work Bar] | | | | |
| SECTION 1: WORKS OF VERTICAL ACCESS TO THE ROOF OF PCB WITHIN PORTION A (4) | | | | | | | | | | |
| Vertical Access to the Roof of PCB at Zone C (4.B) | | | | | | | | | | |
| A3750 | Steel Prefabrication for the Staircase (include shop drawing) | 8 | 01-Jun-20 A | 11-Jul-20 | -9 | [Actual Work Bar] | | | | |
| A3760 | Plinth Construction | 0 | 27-Apr-20 A | 12-Jun-20 A | | [Actual Work Bar] | | | | |
| A3770 | Site Delivery and Assembly | 5 | 12-Jul-20 | 16-Jul-20 | -11 | [Critical Bar] | | | | |
| A3780 | Installation of the Steel Staircase | 28 | 17-Jul-20 | 18-Aug-20 | -10 | [Critical Bar] | | | | |
| A3790 | Install Additional Cleansing Water System | 20 | 19-Aug-20 | 10-Sep-20 | -10 | [Critical Bar] | | | | |
| A3800 | Install Power Socket | 20 | 19-Aug-20 | 10-Sep-20 | -10 | [Critical Bar] | | | | |
| Vertical Access to the Roof of PCB at Zone G (4.C) | | | | | | | | | | |
| A3810 | Steel Prefabrication for the Staircase | 9 | 01-Jun-20 A | 13-Jul-20 | -9 | [Actual Work Bar] | | | | |
| A3820 | Plinth Construction | 0 | 27-Apr-20 A | 12-Jun-20 A | | [Actual Work Bar] | | | | |
| A3830 | Site Delivery and Assembly | 3 | 14-Jul-20 | 16-Jul-20 | -11 | [Critical Bar] | | | | |
| A3840 | Installation of the Steel Staircase | 28 | 17-Jul-20 | 18-Aug-20 | -10 | [Critical Bar] | | | | |
| A3890 | Install Addition Cleansing Water System | 20 | 19-Aug-20 | 10-Sep-20 | -10 | [Critical Bar] | | | | |
| A3900 | Install Power Socket | 20 | 19-Aug-20 | 10-Sep-20 | -10 | [Critical Bar] | | | | |
| Existing Temporary Access Scaffold Tower at Zone F (4.A) | | | | | | | | | | |
| A4300 | Maintenance of the Existing Temporary Access Scaffold Tower at Zone F | 40 | 04-Dec-19 A | 18-Aug-20 | 0 | [Actual Work Bar] | | | | |
| A4310 | Demolition of the Existing Temporary Access Scaffold Tower at Zone F | 10 | 19-Aug-20 | 29-Aug-20 | 0 | [Critical Bar] | | | | |
| T&C | | | | | | | | | | |
| A6140 | T&C | 24 | 14-Aug-20 | 10-Sep-20 | -10 | [Critical Bar] | | | | |
| A6150 | TPIDC Inspection & Approval | 21 | 18-Aug-20 | 10-Sep-20 | -10 | [Critical Bar] | | | | |
| A6160 | Completion of Section 1: Works of Vertical Access to Roof of PCB within Portion A (270 days) | 0 | | 10-Sep-20 | -10 | ◆ Completion of Section 1: Works of Vertical Access to Roof of PCB within Portion A (270 days) | | | | |

█ Actual Work ◆ Milestone
█ Remaining Work
█ Critical

**THREE MONTH ROLLING PROGRAMME FOR PHASE 2 AND OTHER WORKS
HKZMB - HONG KONG BOUNDARY CROSSING FACILITIES**

| Date | Revision | Checked | A... |
|-----------|--|---------|------|
| 08-Jul-20 | 3mth Rolling Programme, Jun. - Aug. 2020 | ZJ | |

| Activity ID | Activity Name | Remaining Duration | Start | Finish | Total Float | 2020 | | | | |
|--|---|--------------------|-------------|-------------|-------------|---|-----|-----|-----|-----|
| | | | | | | Jun | Jul | Aug | Sep | Oct |
| SECTION 1A: IMPROVEMENT WORKS FOR THE EXISTING WATER FEATURES AT PCB WITHIN PORTION A (4.D-W) | | | | | | | | | | |
| A6410 | Improvement Works for the Existing Water Feature inside Plant Room and MCC Room | 0 | 09-Apr-20 A | 04-Jun-20 A | | ◆ Section 1A: Improvement Works for the Existing Water Features at PCB within Portion A (200 Days) | | | | |
| A6750 | Time Risk Allowance for Installation Works | 0 | 05-Jun-20 A | 11-Jun-20 A | | | | | | |
| A6760 | T&C | 0 | 12-Jun-20 A | 20-Jun-20 A | | | | | | |
| A7270 | Section 1A: Improvement Works for the Existing Water Features at PCB within Portion A (200 Days) | 0 | | 20-Jun-20 A | | | | | | |
| SECTION 1C: INSTALLATION OF WATER SKIMMERS, SOLAR REFLECTIVE FILMS AND GLAZED DOORS | | | | | | | | | | |
| A6840 | Time Risk Allowance for Installation | 0 | 01-Jun-20 A | 20-Jun-20 A | | ◆ Section 1C: Installation of Water Skimmers, C&ED Dog Latrine, Solar Reflectives Films and Glazed Doors (200 days) | | | | |
| A6850 | Handing over the Completed Minor Works to the Maintenance Authority | 0 | 20-Jun-20 A | 20-Jun-20 A | | | | | | |
| A7290 | Section 1C: Installation of Water Skimmers, C&ED Dog Latrine, Solar Reflectives Films and Glazed Doors (200 days) | 0 | | 21-Jun-20 A | | | | | | |
| SECTION 1D: INSTALLATION OF MINOR REMAINING WORKS AT PCB WITHIN PORTION A (4B) | | | | | | | | | | |
| Mechanical, Electrical and Plumbing (MEP) Works (4B.S-W) | | | | | | | | | | |
| A6000 | Time for Risk Allowance | 0 | 27-May-20 A | 20-Jun-20 A | | ◆ Completion of Minor Remaining Works | | | | |
| A6870 | T&C and Production of As-built Drawings | 0 | 15-Jun-20 A | 20-Jun-20 A | | | | | | |
| A6910A | Completion of Minor Remaining Works | 0 | | 20-Jun-20 A | | | | | | |
| OTHER IMPROVEMENT WORKS AT PCB | | | | | | | | | | |
| A6020 | Fabrication and Supply of Holding Brackets for Baffle Ceiling Panel | 0 | 03-Apr-20 A | 03-Jul-20 | 426 | | | | | |
| A6030 | Modification of Existing Sub-main Power Distribution System for TD's Room in PCB | 0 | 15-Apr-20 A | 20-Jun-20 A | | | | | | |
| Completion of Section 1D | | | | | | | | | | |
| A7300 | Section 1D: Installation of Minor Remaining Works at PCB within Portion A (200 days) | 0 | | 20-Jun-20 A | | ◆ Section 1D: Installation of Minor Remaining Works at PCB within Portion A (200 days) | | | | |
| SECTION 2: IRRIGATION SYSTEM AT SLOPES OF NPTI WITHIN PORTION B (3) | | | | | | | | | | |
| Design and Design Acceptance | | | | | | | | | | |
| A6460 | Design for Irrigation System (NPTI) | 13 | 04-Dec-19 A | 15-Jul-20 | 0 | | | | | |
| A6470 | Acceptance of the Design for Irrigation System (NPTI) | 47 | 16-Jul-20 | 31-Aug-20 | 0 | | | | | |
| A6475 | Liaison with WSD | 47 | 16-Jul-20 | 31-Aug-20 | 140 | | | | | |
| A6480 | Submission of Material | 29 | 04-Dec-19 A | 31-Jul-20 | 1 | | | | | |
| A6890 | Acceptance of Submission of Material | 29 | 16-Jun-20 A | 30-Aug-20 | 1 | | | | | |
| A7140 | Procurement of Material | 73 | 01-Sep-20 | 12-Nov-20 | 0 | | | | | |
| SECTION 2A: BUILDING NO. 062 - GENERATOR AND UPS ROOM WITHIN PORTION C (4A.L) | | | | | | | | | | |
| Generator and UPS Room 062 | | | | | | | | | | |
| A4210 | Procurement of Generator | 0 | 04-Dec-19 A | 30-Jun-20 A | | | | | | |
| A4250 | Installation of Lifting Beams | 0 | 30-May-20 A | 13-Jun-20 A | | | | | | |
| A4252 | Waterproofing Roof | 0 | 01-Jun-20 A | 30-Jun-20 A | | | | | | |
| A4260 | BS Installation | 7 | 02-Jun-20 A | 10-Jul-20 | 0 | | | | | |
| A4270 | ABWF Installation (by CHEC) | 16 | 06-Jun-20 A | 21-Jul-20 | 0 | | | | | |
| A4280 | Generator Installation | 7 | 15-Jun-20 A | 10-Jul-20 | 9 | | | | | |
| A4281 | UPS and Panel Installation | 0 | 30-May-20 A | 19-Jun-20 A | | | | | | |
| A4282 | SCADA Installation Works | 0 | 23-Jun-20 A | 26-Jun-20 A | | | | | | |
| A4283 | SCADA Interface with HY/2017/10 | 10 | 10-Jul-20 | 21-Jul-20 | 0 | | | | | |
| A4284 | Power Interface with TCSS contractor | 10 | 10-Jul-20 | 21-Jul-20 | 0 | | | | | |

█ Actual Work ◆ Milestone
█ Remaining Work
█ Critical

**THREE MONTH ROLLING PROGRAMME FOR PHASE 2 AND OTHER WORKS
HKZMB - HONG KONG BOUNDARY CROSSING FACILITIES**

| Date | Revision | Checked | A... |
|-----------|--|---------|------|
| 08-Jul-20 | 3mth Rolling Programme, Jun. - Aug. 2020 | ZJ | |

HKZMB HK Boundary Crossing Facilities - Phase 2 and Other Works

08-Jul-20

| Activity ID | Activity Name | Remaining Duration | Start | Finish | Total Float | 2020 | | | | |
|---|---|--------------------|-------------|-------------|-------------|---|-----|-----|-----|-----|
| | | | | | | Jun | Jul | Aug | Sep | Oct |
| A4288 | Relocation of cutout fuse/New CLP Pillar box by CLP (by CHEC) | 0 | 01-Feb-20 A | 19-Jun-20 A | | [Gantt bar: Jun 1 to Jun 19] | | | | |
| A4290 | External Cable Duct Installation (by CHEC) | 0 | 01-Jun-20 A | 19-Jun-20 A | | [Gantt bar: Jun 1 to Jun 19] | | | | |
| A6930 | T&C and Power On | 16 | 20-Jun-20 A | 21-Jul-20 | 0 | [Gantt bar: Jun 20 to Jul 21] | | | | |
| A6940 | CLP Inspection & Approval | 0 | 08-Jun-20 A | 19-Jun-20 A | | [Gantt bar: Jun 8 to Jun 19] | | | | |
| A7500 | Section 2A: Works of Building No. 062 - Generator and UPS Room (230 days) | 0 | | 21-Jul-20* | 0 | ◆ Section 2A: Works of Building No. 062 - Generator and UPS Room (230 days) | | | | |
| SECTION 3: NPTI - REFUSE COLLECTION POINT, PUBLIC TOILET, COVERED WALKWAY & PAVEMENT (6) | | | | | | | | | | |
| Modification of Existing Covered Walkway (6.E) | | | | | | | | | | |
| A1690 | Submission of Shop Drawings | 0 | 30-May-20 A | 29-Jun-20 A | | [Gantt bar: May 30 to Jun 29] | | | | |
| A1700 | Acceptance of Submission of Shop Drawings | 27 | 30-Jun-20 A | 29-Jul-20 | -38 | [Gantt bar: Jun 30 to Jul 29] | | | | |
| A2540 | Footing for Covered Walkway | 42 | 22-Jun-20 A | 20-Aug-20 | -50 | [Gantt bar: Jun 22 to Aug 20] | | | | |
| A2550 | Ducting at Footpath | 75 | 21-Aug-20 | 19-Nov-20 | -25 | [Gantt bar: Aug 21 to Nov 19] | | | | |
| A2560 | Steel prefabrication | 100 | 21-Aug-20 | 18-Dec-20 | -50 | [Gantt bar: Aug 21 to Dec 18] | | | | |
| Additional Covered Walkway adjacent to Building 003 (6.C) | | | | | | | | | | |
| A4420 | Footing for Covered Walkway | 24 | 01-Jun-20 A | 30-Jul-20 | -26 | [Gantt bar: Jun 1 to Jul 30] | | | | |
| A4430 | Drainage & Ducting at Footpath | 75 | 31-Jul-20 | 29-Oct-20 | -1 | [Gantt bar: Jul 31 to Oct 29] | | | | |
| A4440 | Steel prefabrication | 100 | 31-Jul-20 | 27-Nov-20 | -26 | [Gantt bar: Jul 31 to Nov 27] | | | | |
| Satellite Refuse Collection Point, Building 007 (6.A) | | | | | | | | | | |
| A1720 | Formation/Earthworks | 0 | 01-Jun-20 A | 20-Jun-20 A | | [Gantt bar: Jun 1 to Jun 20] | | | | |
| A1730 | Raft Foundation | 10 | 22-Jun-20 A | 14-Jul-20 | 3 | [Gantt bar: Jun 22 to Jul 14] | | | | |
| A1750 | Walls and Roof | 24 | 15-Jul-20 | 11-Aug-20 | 3 | [Gantt bar: Jul 15 to Aug 11] | | | | |
| A1760 | Wall Finishing | 24 | 12-Aug-20 | 08-Sep-20 | 21 | [Gantt bar: Aug 12 to Sep 8] | | | | |
| A3150 | Doors (3 Nos. of Metal Doors) | 12 | 09-Sep-20 | 22-Sep-20 | 21 | [Gantt bar: Sep 9 to Sep 22] | | | | |
| A3160 | Metal Works (1 No. of Cat Ladder, 1 No. of Louvre, 1 No. of AP) | 21 | 23-Sep-20 | 19-Oct-20 | 21 | [Gantt bar: Sep 23 to Oct 19] | | | | |
| A3230 | Drainage | 24 | 12-Aug-20 | 08-Sep-20 | 21 | [Gantt bar: Aug 12 to Sep 8] | | | | |
| A3240 | Floor & Roof Finishing | 21 | 09-Sep-20 | 05-Oct-20 | 21 | [Gantt bar: Sep 9 to Oct 5] | | | | |
| A3260 | BS & E&M Works | 150 | 12-Aug-20 | 09-Feb-21 | 3 | [Gantt bar: Aug 12 to Feb 9] | | | | |
| A3270 | WWO542 & WWO46 Part 1-3 Submission | 15 | 12-Jun-20 A | 20-Jul-20 | 3 | [Gantt bar: Jun 12 to Jul 20] | | | | |
| A3280 | Cable ducting installation (from PU-PB-01 to building 007) | 38 | 21-Jul-20 | 02-Sep-20 | 3 | [Gantt bar: Jul 21 to Sep 2] | | | | |
| A3280A | Power cable laying and submission of WR1A | 9 | 03-Sep-20 | 12-Sep-20 | 3 | [Gantt bar: Sep 3 to Sep 12] | | | | |
| A3280B | T&C | 122 | 14-Sep-20 | 09-Feb-21 | 3 | [Gantt bar: Sep 14 to Feb 9] | | | | |
| Public Toilet Type 1, Building 003 (6.B) | | | | | | | | | | |
| A1710 | Acceptance of Design for Toilet Partitions | 0 | 01-Jun-20 A | 24-Jun-20 A | | [Gantt bar: Jun 1 to Jun 24] | | | | |
| A1770 | Acceptance of Material for Toilet | 0 | 01-Jun-20 A | 24-Jun-20 A | | [Gantt bar: Jun 1 to Jun 24] | | | | |
| A1780 | Procurement of Materials | 67 | 25-Jun-20 A | 07-Sep-20 | 22 | [Gantt bar: Jun 25 to Sep 7] | | | | |
| A1790 | Formation/Earthworks/Plate Load Test | 0 | 01-Jun-20 A | 20-Jun-20 A | | [Gantt bar: Jun 1 to Jun 20] | | | | |
| A1800 | Raft Foundation | 10 | 22-Jun-20 A | 14-Jul-20 | -50 | [Gantt bar: Jun 22 to Jul 14] | | | | |
| A2110 | Walls | 12 | 15-Jul-20 | 28-Jul-20 | -28 | [Gantt bar: Jul 15 to Jul 28] | | | | |
| A2120 | Roof Slab & Beams | 12 | 29-Jul-20 | 11-Aug-20 | -28 | [Gantt bar: Jul 29 to Aug 11] | | | | |
| A2130 | UG Drainage | 12 | 12-Aug-20 | 25-Aug-20 | 24 | [Gantt bar: Aug 12 to Aug 25] | | | | |
| A2140 | Floor Screeding | 6 | 26-Aug-20 | 01-Sep-20 | 24 | [Gantt bar: Aug 26 to Sep 1] | | | | |
| A2150 | Water Proofing Works | 12 | 02-Sep-20 | 15-Sep-20 | 36 | [Gantt bar: Sep 2 to Sep 15] | | | | |
| A2170 | Wall Finishing (with Furring Walls) | 24 | 16-Sep-20 | 15-Oct-20 | 36 | [Gantt bar: Sep 16 to Oct 15] | | | | |
| A2190 | Doors (7 Nos. of Metal Doors) | 12 | 08-Sep-20 | 21-Sep-20 | 19 | [Gantt bar: Sep 8 to Sep 21] | | | | |
| A2210 | Metal Works (1 No. of Cat Ladder, 1 No. of Louvre, 1 No. of Ap) | 12 | 22-Sep-20 | 07-Oct-20 | 19 | [Gantt bar: Sep 22 to Oct 7] | | | | |
| A2260 | Approval of CMS | 0 | | 20-Jun-20 A | | ◆ Approval of CMS | | | | |

█ Actual Work ◆ Milestone
█ Remaining Work
█ Critical

**THREE MONTH ROLLING PROGRAMME FOR PHASE 2 AND OTHER WORKS
HKZMB - HONG KONG BOUNDARY CROSSING FACILITIES**

| Date | Revision | Checked | A... |
|-----------|--|---------|------|
| 08-Jul-20 | 3mth Rolling Programme, Jun. - Aug. 2020 | ZJ | |

HKZMB HK Boundary Crossing Facilities - Phase 2 and Other Works

08-Jul-20

| Activity ID | Activity Name | Remaining Duration | Start | Finish | Total Float | 2020 | | | | |
|--|---|--------------------|-------------|-------------|-------------|------|-----|-----|-----|-----|
| | | | | | | Jun | Jul | Aug | Sep | Oct |
| A2270 | Delivery of Furniture | 40 | 22-Jun-20 A | 18-Aug-20 | 60 | | | | | |
| A3379 | WWO542 & WWO46 Part 1-3 Submission | 30 | 08-Jul-20 | 11-Aug-20 | -28 | | | | | |
| A3380A | Concealed conduit work and cabling works | 61 | 12-Aug-20 | 23-Oct-20 | -28 | | | | | |
| A3380B | BS Installation (above ceiling area) | 50 | 23-Sep-20 | 23-Nov-20 | -28 | | | | | |
| Drainage, Pavement, Kerbing, Lighting, Marking and Signs (6.F) | | | | | | | | | | |
| A1420 | Sewerage Pipelaying | 30 | 03-Apr-20 A | 06-Aug-20 | 106 | | | | | |
| SECTION 4: REMOVAL OF WATERMAIN AT THE SKYCITY INTERCHANGE WITHIN PORTION C AND D | | | | | | | | | | |
| A3610 | Submission of TTA | 0 | 04-Dec-19 A | 30-Jun-20 A | | | | | | |
| A3650 | Acceptance of TTA | 26 | 01-Jul-20 A | 28-Jul-20 | 0 | | | | | |
| A4040 | Preparation Works for Implementation of TTA (Release TTA by AA Contractor on 25.8.2020) | 100 | 29-Jul-20 | 25-Nov-20 | 0 | | | | | |
| A4050 | Liaise with AAHK for Site Access | 100 | 29-Jul-20 | 25-Nov-20 | 0 | | | | | |
| A4060 | Liaise with HyD & WSD for the Road Permit, Removed Details | 100 | 29-Jul-20 | 25-Nov-20 | 0 | | | | | |
| A4080 | Removal of Watermain at Skycity Interchange, Stage 1 (Inside Existing TTA of AA contractor) | 0 | 09-Apr-20 A | 30-Jun-20 A | | | | | | |
| SECTION 5: REMAINING WORKS | | | | | | | | | | |
| External Works at Plaza | | | | | | | | | | |
| A1510 | Site Formation | 5 | 23-Mar-20 A | 08-Jul-20 | -58 | | | | | |
| A1520 | Additional Drainage Works | 127 | 03-Jun-20 A | 01-Dec-20 | -26 | | | | | |
| A1530 | Additional Ducting, Drawpits & Utilities and Civil Provisions Works to Facilitate E&M Installations | 145 | 30-Sep-20 | 27-Mar-21 | -26 | | | | | |
| Design, Design Acceptance & Procurement for Kiosks | | | | | | | | | | |
| A1120 | Design for Window System | 0 | 03-Apr-20 A | 15-Jun-20 A | | | | | | |
| A1130 | Acceptance of Design for Window System | 13 | 16-Jun-20 A | 15-Jul-20 | 861 | | | | | |
| A1310 | Design for Metal Roofing System | 0 | 03-Apr-20 A | 03-Jun-20 A | | | | | | |
| A1320 | Acceptance of Design for Metal Roofing System | 0 | 03-May-20 A | 27-Jun-20 A | | | | | | |
| A1320A | Design for Block Wall | 6 | 17-Apr-20 A | 08-Jul-20 | 941 | | | | | |
| A1320B | Acceptance of Design of Block Wall | 25 | 09-Jul-20 | 02-Aug-20 | 941 | | | | | |
| A7110 | Procurement of Steelwork/Glazing/ABWF/E&M Material | 2 | 07-Apr-20 A | 04-Jul-20 | -42 | | | | | |
| A7850 | Material Submission for Windows | 70 | 16-Jul-20 | 23-Sep-20 | 861 | | | | | |
| A7860 | Material Submission for Doors | 62 | 21-Aug-20 | 21-Oct-20 | 861 | | | | | |
| A7870 | Material Submission for Cladding | 69 | 31-Jul-20 | 07-Oct-20 | 875 | | | | | |
| Structural Steelworks | | | | | | | | | | |
| A1000C | Fabrication for Short Column + Ring Beam | 63 | 18-Jun-20 A | 14-Sep-20 | 567 | | | | | |
| A1000D | Fabrication for Y-Junction Cladding | 77 | 23-Jun-20 A | 30-Sep-20 | 567 | | | | | |
| A1000E | Fabrication for Y-junctions & Roof Beams | 123 | 03-Sep-20 | 30-Jan-21 | 567 | | | | | |
| Drainage Works | | | | | | | | | | |
| A7880 | Exposing of Existing DI drain outlet from CUE | 0 | 08-Jun-20 A | 11-Jun-20 A | | | | | | |
| A7890 | Manholes construction | 13 | 12-Jun-20 A | 17-Jul-20 | 199 | | | | | |
| A7900 | DI drain pipes installation | 13 | 22-Jun-20 A | 17-Jul-20 | 199 | | | | | |
| A7910 | Conc. pipelines installation | 51 | 02-Jul-20 A | 31-Aug-20 | 199 | | | | | |
| A7920 | Test of Pipelines | 45 | 29-Jun-20 A | 24-Aug-20 | 199 | | | | | |
| A7930 | Backfilling to sub-base bottom formation | 59 | 03-Jul-20 A | 09-Sep-20 | 199 | | | | | |

█ Actual Work ◆ Milestone
█ Remaining Work
█ Critical

**THREE MONTH ROLLING PROGRAMME FOR PHASE 2 AND OTHER WORKS
HKZMB - HONG KONG BOUNDARY CROSSING FACILITIES**

| Date | Revision | Checked | A... |
|-----------|--|---------|------|
| 08-Jul-20 | 3mth Rolling Programme, Jun. - Aug. 2020 | ZJ | |

HKZMB HK Boundary Crossing Facilities - Phase 2 and Other Works

08-Jul-20

| Activity ID | Activity Name | Remaining Duration | Start | Finish | Total Float | 2020 | | | | |
|---|--|--------------------|-------------|-------------|-------------|-------------|----------------|----------------|----------------|-----|
| | | | | | | Jun | Jul | Aug | Sep | Oct |
| A7940 | Surface channels, conc drain pipe & catchpits | 19 | 12-Jun-20 A | 24-Jul-20 | 359 | Actual Work | Remaining Work | | | |
| A7950 | Demolition of existing channels | 48 | 01-Sep-20 | 29-Oct-20 | 327 | | | | Remaining Work | |
| A7960 | Deposition of sub-base | 202 | 01-Aug-20 | 07-Apr-21 | 199 | | | Remaining Work | | |
| Relocation of Existing CCTV | | | | | | | | | | |
| A8010 | TMLG meeting for TTA | 0 | 11-Jun-20 A | 12-Jun-20 A | | Milestone | | | | |
| A8020 | RA application | 7 | 16-Jun-20 A | 10-Jul-20 | 80 | Actual Work | Remaining Work | | | |
| A8030 | Implementation of TTA | 1 | 13-Jul-20 | 13-Jul-20 | 80 | | Milestone | | | |
| A8040 | Excavation & blinding for footing | 8 | 14-Jul-20 | 22-Jul-20 | 80 | | Remaining Work | | | |
| A8050 | Provision of temp CCTV | 11 | 13-Jul-20 | 24-Jul-20 | 82 | | Remaining Work | | | |
| A8060 | Switch off & disconnection of existing CCTV | 10 | 16-Jul-20 | 27-Jul-20 | 82 | | Remaining Work | | | |
| A8070 | Construction/delivery of footing to new location | 5 | 23-Jul-20 | 28-Jul-20 | 81 | | Remaining Work | | | |
| A8080 | Ducting & drawpits/earthpits installation | 9 | 20-Jul-20 | 29-Jul-20 | 80 | | Remaining Work | | | |
| A8090 | Installation of CCTV at new location | 8 | 30-Jul-20 | 07-Aug-20 | 80 | | Remaining Work | | | |
| A8100 | T&C | 11 | 03-Aug-20 | 14-Aug-20 | 83 | | Remaining Work | | | |
| A8110 | Backfilling & reinstatement of ground | 8 | 10-Aug-20 | 18-Aug-20 | 80 | | Remaining Work | | | |
| Relocation of Existing VTS/VID | | | | | | | | | | |
| A8140 | Ducting & drawpits/earthpits installation | 0 | 08-Jun-20 A | 15-Jun-20 A | | Actual Work | | | | |
| A8150 | Excavation & blinding for footing | 0 | 16-Jun-20 A | 18-Jun-20 A | | Actual Work | | | | |
| A8170 | Switch off & disconnection of VTS/VID | 0 | 19-Jun-20 A | 22-Jun-20 A | | Actual Work | | | | |
| A8180 | Relocation of footing | 0 | 23-Jun-20 A | 23-Jun-20 A | | Milestone | | | | |
| A8200 | Re-assemble & re-connection of VTS/VID | 0 | 24-Jun-20 A | 26-Jun-20 A | | Actual Work | | | | |
| A8210 | T&C | 0 | 27-Jun-20 A | 02-Jul-20 A | | Actual Work | | | | |
| A8220 | Backfilling & reinstatement of ground | 0 | 27-Jun-20 A | 03-Jul-20 A | | Actual Work | | | | |
| Inbound: 11 No. of Private Car Kiosks between 027/028 | | | | | | | | | | |
| Builder Works (5.A) | | | | | | | | | | |
| A1010 | Formation and Demolishment of Existing Slab and Associated Works (FS Hoarding) | 19 | 23-Mar-20 A | 24-Jul-20 | 18 | Actual Work | Remaining Work | | | |
| A1010A | Exposed Remaining Breakout Slab for Construction | 0 | 01-Jun-20 A | 03-Jul-20 A | | Actual Work | | | | |
| A1010B | Joint Formation /Drill and Fix Rebar | 19 | 08-Jun-20 A | 24-Jul-20 | 37 | Actual Work | Remaining Work | | | |
| A1010C | Formwork, Steel Fixing and Concrete | 70 | 06-Jul-20 | 24-Sep-20 | 48 | | Remaining Work | | | |
| A1030 | Short Columns (22 nos.) Erection | 77 | 04-Sep-20 | 05-Dec-20 | -36 | | | | Critical | |
| A1040 | Erection of Ring Beams (11 Nos.) | 124 | 26-Sep-20 | 27-Feb-21 | -36 | | | | Critical | |
| E&M Works | | | | | | | | | | |
| A1120-10 | 8.1.2.0-Install Concealed Conduits at Base Slabs for AVCSS (027/028) | 49 | 01-Jun-20 A | 28-Aug-20 | 306 | Actual Work | Remaining Work | | | |
| A1120-60 | 8.1.3 - System Configuration of AVCSS | 26 | 03-Jun-20 A | 01-Aug-20 | 257 | Actual Work | Remaining Work | | | |
| A1120-70 | 8.1.4-Complete Training, SAT (exclude ODB) (12 AVCSS Kiosks at 027/028) | 58 | 03-Aug-20 | 10-Oct-20 | 257 | | Remaining Work | | | |
| A1120-80 | 8.1.5-Preparation of O&M Manual and Spare Parts | 58 | 03-Aug-20 | 10-Oct-20 | 257 | | Remaining Work | | | |
| A1130-10 | 8.1.7-D1-TTA for OPT (027/028) | 30 | 01-Sep-20 | 07-Oct-20 | 260 | | Remaining Work | | | |
| Outbound: 11 No. of Private Car Kiosks between 029/030 | | | | | | | | | | |
| Builder's Works (5.A) | | | | | | | | | | |
| A1200 | Formation and Demolishment of Existing Slab and Associated Works | 19 | 03-Apr-20 A | 24-Jul-20 | 18 | Actual Work | Remaining Work | | | |
| A1200A | Exposed Remaining Breakout Slab for Construction | 0 | 01-Jun-20 A | 03-Jul-20 A | | Actual Work | | | | |
| A1200B | Joint Formation /Drill and Fix Rebar | 19 | 08-Jun-20 A | 24-Jul-20 | 48 | Actual Work | Remaining Work | | | |
| A1200C | Formwork, Steel Fixing and Concrete | 70 | 06-Jul-20 | 24-Sep-20 | 48 | | Remaining Work | | | |
| A1220 | Short Columns (22 nos.) Erection | 77 | 04-Sep-20 | 05-Dec-20 | -36 | | | | Critical | |
| A1230 | Erection of Ring Beams (11 Nos.) | 124 | 26-Sep-20 | 27-Feb-21 | -36 | | | | Critical | |

■ Actual Work ◆ Milestone
■ Remaining Work
■ Critical

THREE MONTH ROLLING PROGRAMME FOR PHASE 2 AND OTHER WORKS
HKZMB - HONG KONG BOUNDARY CROSSING FACILITIES
 Page 6 of 8

| | | | |
|-----------|--|---------|------|
| Date | Revision | Checked | A... |
| 08-Jul-20 | 3mth Rolling Programme, Jun. - Aug. 2020 | ZJ | |

HKZMB HK Boundary Crossing Facilities - Phase 2 and Other Works

08-Jul-20

| Activity ID | Activity Name | Remaining Duration | Start | Finish | Total Float | 2020 | | | | | |
|---|--|--------------------|-------------|-------------|-------------|------|-----|-----|-----|-----|--|
| | | | | | | Jun | Jul | Aug | Sep | Oct | |
| E&M Works | | | | | | | | | | | |
| A1310-10 | 8.1.2.0-Install Concealed Conduits at Base Slabs for AVCSS (029/030) | 49 | 01-Jun-20 A | 28-Aug-20 | 306 | | | | | | |
| A1310-60 | 8.1.3 - System Configuration of AVCSS | 26 | 03-Jun-20 A | 01-Aug-20 | 257 | | | | | | |
| A1310-70 | 8.1.4-Complete Training, SAT (exclude ODB) (12 AVCSS Kiosks at 029/030) | 58 | 03-Aug-20 | 10-Oct-20 | 257 | | | | | | |
| A1310-80 | 8.1.5-Preparation of O&M Manual and Spare Parts | 58 | 03-Aug-20 | 10-Oct-20 | 257 | | | | | | |
| A1320-10 | 8.1.7-D1-TTA for OPT (029/030) | 30 | 01-Sep-20 | 07-Oct-20 | 260 | | | | | | |
| Observation Guard Booths, Building 002 | | | | | | | | | | | |
| A1820 | Demolition of Existing Guard Booth | 0 | 02-May-20 A | 06-Jun-20 A | | | | | | | |
| A1960 | Formation/Earthworks, Footing for Proposed Guard Booth | 0 | 08-Jun-20 A | 02-Jul-20 A | | | | | | | |
| A1970 | Erection of the Superstructure | 11 | 03-Jul-20 A | 15-Jul-20 | 277 | | | | | | |
| A1990 | Cladding and Windows Installation | 21 | 16-Jul-20 | 08-Aug-20 | 277 | | | | | | |
| A2000 | Roof Installation | 12 | 10-Aug-20 | 22-Aug-20 | 277 | | | | | | |
| A2010 | Raised Floor | 6 | 24-Aug-20 | 29-Aug-20 | 277 | | | | | | |
| A3040 | Approval of CMS | 0 | | 28-Jul-20 | 387 | | | | | | |
| A3050 | Delivery of Furniture | 40 | 29-Jul-20 | 12-Sep-20 | 316 | | | | | | |
| A3080 | Ceiling | 4 | 29-Sep-20 | 05-Oct-20 | 293 | | | | | | |
| A3110 | Electrical Installation (after completion of raised floor, before furniture and ceiling works) | 25 | 31-Aug-20 | 28-Sep-20 | 277 | | | | | | |
| A3110A | MVAC Equipment Installation | 32 | 29-Sep-20 | 07-Nov-20 | 277 | | | | | | |
| SPTI Stage 1 | | | | | | | | | | | |
| A2610 | TTA/Hoarding for Stage 1 | 0 | 03-Apr-20 A | 06-Jun-20 A | | | | | | | |
| A2630 | Site Formation Works | 0 | 23-Mar-20 A | 11-Jun-20 A | | | | | | | |
| A2640 | Constructs of Footing | 0 | 30-Mar-20 A | 08-Jun-20 A | | | | | | | |
| A2650 | E&M Ducting at Footpath | 3 | 09-Jun-20 A | 06-Jul-20 | -69 | | | | | | |
| A2660 | Covered Walkway Steel Prefabrication | 34 | 08-Jul-20 | 15-Aug-20 | -65 | | | | | | |
| A2670 | Erect Covered Walkway Steel Portion | 40 | 17-Aug-20 | 03-Oct-20 | -65 | | | | | | |
| A2672 | Canopy Lighting Installation | 26 | 28-Aug-20 | 26-Sep-20 | -65 | | | | | | |
| A2673 | Electrical Work inside EL Pillar Box | 14 | 28-Aug-20 | 12-Sep-20 | -65 | | | | | | |
| A2674 | Readiness of cutout fuse/CLP pillar box and CLP cable laying | 16 | 14-Sep-20 | 03-Oct-20 | -65 | | | | | | |
| A2690 | Road Lighting & E&M Works | 44 | 08-Jul-20 | 27-Aug-20 | -69 | | | | | | |
| A7210 | T&C for Lane 1 | 6 | 28-Aug-20 | 03-Sep-20 | -69 | | | | | | |
| A7210A | CCTV, PA, FCS, Radio Equipment Reinstate Works | 26 | 28-Aug-20 | 26-Sep-20 | -49 | | | | | | |
| A7210B | CPIS, CCTV & PA Equipment Installation | 26 | 28-Aug-20 | 26-Sep-20 | -49 | | | | | | |
| A7210C | T&C for CPIS and CCTV, PA | 24 | 29-Sep-20 | 29-Oct-20 | -49 | | | | | | |
| A7220 | Kerbing, Concrete Carriageway, Bitumen | 47 | 28-Aug-20 | 23-Oct-20 | -69 | | | | | | |
| SPTI Stage 1A (3rd Lane) | | | | | | | | | | | |
| A7640 | Site Formation Works & Demolish Existing Drainage & Footing | 0 | 01-Apr-20 A | 11-Jun-20 A | | | | | | | |
| A7650 | Constructs New Drainage and Covered Walkway Footing | 0 | 01-Apr-20 A | 11-Jun-20 A | | | | | | | |
| A7660 | Constructs Covered Walkway Drainage | 42 | 12-Jun-20 A | 20-Aug-20 | -59 | | | | | | |
| A7670A | Kerb, Concrete Carriageway, Bitumen, Paving Block (4 bays in PMI-006) | 50 | 01-Apr-20 A | 29-Aug-20 | -67 | | | | | | |
| A7670B | Kerb, Concrete Carriageway, Bitumen, Paving Block | 43 | 02-Sep-20 | 23-Oct-20 | -69 | | | | | | |
| Pump House for Landscape (2) | | | | | | | | | | | |
| A2890 | Design for Pump House | 44 | 04-Dec-19 A | 15-Aug-20 | 0 | | | | | | |
| A2900 | Submission of Materials | 29 | 04-Dec-19 A | 31-Jul-20 | 103 | | | | | | |
| A2910 | Acceptance of the Design for Pump House | 46 | 16-Aug-20 | 30-Sep-20 | 0 | | | | | | |
| A2915 | Liaison with WSD | 46 | 16-Aug-20 | 30-Sep-20 | 0 | | | | | | |
| A2920 | Acceptance for Submission of Materials | 31 | 01-Jul-20 A | 31-Aug-20 | 756 | | | | | | |

- Actual Work
- Remaining Work
- Critical
- Milestone

**THREE MONTH ROLLING PROGRAMME FOR PHASE 2 AND OTHER WORKS
HKZMB - HONG KONG BOUNDARY CROSSING FACILITIES**

| | | | |
|-----------|--|---------|------|
| Date | Revision | Checked | A... |
| 08-Jul-20 | 3mth Rolling Programme, Jun. - Aug. 2020 | ZJ | |

HKZMB HK Boundary Crossing Facilities - Phase 2 and Other Works

08-Jul-20

| Activity ID | Activity Name | Remaining Duration | Start | Finish | Total Float | 2020 | | | | |
|------------------------------|---|--------------------|-------------|-----------|-------------|------|-----|-----|-----|-----|
| | | | | | | Jun | Jul | Aug | Sep | Oct |
| A2930 | Purchasing & Delivery of Water Pump & Associated Equipment | 156 | 01-Sep-20 | 03-Feb-21 | 756 | | | | | |
| Landscape Works (2) | | | | | | | | | | |
| A4150A | Import CDG for Soilmix & Stockpile (G1 Access Landscaping Area) | 126 | 02-Jul-20 A | 30-Nov-20 | 0 | | | | | |
| A4160 | Mix & Place Soilmix - G1 Access Tree Planting Area | 92 | 01-Sep-20 | 19-Dec-20 | 54 | | | | | |
| A4160A | Mix & place Soilmix (G1 Access Landscaping Area) | 118 | 01-Aug-20 | 19-Dec-20 | 54 | | | | | |
| Irrigation System (3) | | | | | | | | | | |
| A6510 | Design for Irrigation System | 29 | 04-Dec-19 A | 31-Jul-20 | 4 | | | | | |
| A6520 | Acceptance of the Design for Irrigation System | 46 | 01-Aug-20 | 15-Sep-20 | 4 | | | | | |
| A6530 | Liaison with WSD for Obtaining Statutory Approval | 118 | 01-Aug-20 | 26-Nov-20 | 4 | | | | | |

- Actual Work
- Remaining Work
- Critical
- ◆ Milestone

**THREE MONTH ROLLING PROGRAMME FOR PHASE 2 AND OTHER WORKS
HKZMB - HONG KONG BOUNDARY CROSSING FACILITIES**

| Date | Revision | Checked | A... |
|-----------|--|---------|------|
| 08-Jul-20 | 3mth Rolling Programme, Jun. - Aug. 2020 | ZJ | |