

Activity ID	Activity Name	Remaining Duration	Start	Finish	2020					
					Aug	Sep	Oct	Nov	Dec	
Revised Works Programme for HKZMB Phase 2 and Other Works (HY/2019/01)										
CONTRACT DATES										
Sectional Completion										
A0210	Section 1: Works of Vertical Access to Roof of PCB within Portion A (270 days) P.4	0		30-Sep-20*			◆			
A0270	Section 2A: Works of Building No. 062 - Generator and UPS Room (230 days) P.6	0		21-Jul-20 A						
CONTRACTOR'S DESIGN										
A4910	Design for Raised Access Floor System for Kiosks 027 & 030	54	07-Sep-20*	30-Oct-20						
A4920	Acceptance of Design for Raised Access Floor System for Kiosk 027 & 030	54	21-Sep-20	13-Nov-20						
A4940	Design for Skylight for Kiosks 027 & 030	49	07-Aug-20 A	21-Oct-20						
A4945	Acceptance of Design for Skylight for Kiosks 027 & 030	41	21-Sep-20	31-Oct-20						
A4951B	Acceptance of Design for BS & ELV Items (SPTI)	0	03-Jul-20 A	17-Aug-20 A						
A4952	Design for BS & ELV Items (002)	0	04-Dec-19 A	01-Sep-20 A						
A4953	Acceptance of Design for BS & ELV Items (002)	30	02-Sep-20 A	02-Oct-20						
A4955	Acceptance of Design for BS & ELV Items (003)	0	15-Jul-20 A	28-Jul-20 A						
A4958	Design for BS & ELV Items (Kiosks)	48	04-Dec-19 A	31-Oct-20						
A4959	Acceptance of Design for BS & ELV Items (Kiosks)	14	01-Nov-20	14-Nov-20						
A5025	Acceptance of Design for Public Address (PA) System	0	19-Jun-20 A	17-Aug-20 A						
A5035	Acceptance of Design for Access Control and Security Alarm (ACS)	0	16-Jul-20 A	29-Jul-20 A						
A5045	Acceptance of Design for Closed Circuit Television (CCTV) System	0	17-Jun-20 A	17-Aug-20 A						
A5050	Design for IT Network System	59	04-Dec-19 A	31-Oct-20						
A5055	Acceptance of Design for IT Network System	14	01-Nov-20	14-Nov-20						
A5060	Design for PABX System	59	04-Dec-19 A	31-Oct-20						
A5065	Acceptance of Design for PABX System	14	01-Nov-20	14-Nov-20						
A5075	Acceptance of Design for 2-Way Radio for MOM	59	11-Feb-20 A	31-Oct-20						
A5085	Acceptance of Design for Coach Parking Information System (CPIS)	0	17-Jun-20 A	17-Aug-20 A						
A6010	Design for HAVC System	59	04-Dec-19 A	31-Oct-20						
A7510	Acceptance of Designs for HAVC System	14	01-Nov-20	14-Nov-20						
A7950	Acceptance of the Design for Irrigation System (NPTI)	13	01-Aug-20 A	15-Sep-20						
A7960	Design for Pump House	0	04-Dec-19 A	15-Aug-20 A						
A7980	Acceptance of the Design for Pump House	28	16-Aug-20 A	30-Sep-20						
A7990	Design for Irrigation System (Southern Portion)	0	04-Dec-19 A	15-Aug-20 A						
A8000	Acceptance of the Design for Irrigation System (Southern Portion)	28	16-Aug-20 A	30-Sep-20						
A8010	Design for Irrigation System (Water Point)	0	04-Dec-19 A	31-Aug-20 A						
A8020	Acceptance of the Design for Irrigation System (Water Point)	43	01-Sep-20 A	15-Oct-20						
REFINEMENT WORKS AT HKP (4A)										
Installation of Vehicle Barrier Gate at Existing Vehicle Kiosks (4A.B)										
A4345-1	4A.2.1.2.1-Procurement and Delivery of Barrier Gate - Batch 1 (24 nos)	44	11-Jul-20 A	27-Oct-20						
A4345-2	4A.2.1.2.2-Procurement and Delivery of Barrier Gate - Batch 2 (24 nos)	90	28-Oct-20	16-Feb-21						

█ Actual Work ◆ Milestone
█ Remaining Work
█ Critical

**THREE MONTH ROLLING PROGRAMME FOR PHASE 2 AND OTHER WORKS
HKZMB - HONG KONG BOUNDARY CROSSING FACILITIES**

Date	Revision	Checked	Ap...
04-Sep-20	3mth Rolling Programme, Sep. - Nov. 2020	ZJ	

HKZMB HK Boundary Crossing Facilities - Phase 2 and Other Works

04-Sep-20

Activity ID	Activity Name	Remaining Duration	Start	Finish	2020				
					Aug	Sep	Oct	Nov	Dec
A4350-10	4A.2.1.3.1- User Approval to Replace Gates - Batch 1 (24 nos.) PA01-06, PA17-22, PD01-06, PD17-22	13	28-Oct-20	11-Nov-20					
A4350-12	4A.2.1.3.2 Replacement of Gates - Batch 1 (24 nos) PA01-06, PA17-22, PD01-06, PD17-22	60	12-Nov-20	23-Jan-21					
Construction of Additional Drains at Vehicle Inspection Pit Near Building No. 023 (4A.K)									
A4360	Additional Drainage Works	0	03-Jun-20 A	03-Aug-20 A					
Installation of Sliding Gate at Building No. 041 (4A.J)									
A6660	Procurement of Sliding Gate	57	31-Jul-20 A	29-Oct-20					
A6710	Installation of Security Fence and Sliding Gate (Fire Station cum Ambulance Depot 041)	75	30-Oct-20	28-Jan-21					
SECTION 1: WORKS OF VERTICAL ACCESS TO THE ROOF OF PCB WITHIN PORTION A (4)									
Vertical Access to the Roof of PCB at Zone C (4.B)									
A3770	Site Delivery and Assembly	0	20-Jul-20 A	25-Jul-20 A					
A3780	Installation of the Steel Staircase	9	27-Jul-20 A	12-Sep-20					
A3790	Install Additional Cleansing Water System	14	14-Sep-20	29-Sep-20					
A3800	Install Power Socket	14	14-Sep-20	29-Sep-20					
Vertical Access to the Roof of PCB at Zone G (4.C)									
A3810	Steel Prefabrication for the Staircase	0	01-Jun-20 A	18-Aug-20 A					
A3830	Site Delivery and Assembly	0	20-Jul-20 A	25-Jul-20 A					
A3840	Installation of the Steel Staircase	9	27-Jul-20 A	12-Sep-20					
A3890	Install Addition Cleansing Water System	14	14-Sep-20	29-Sep-20					
A3900	Install Power Socket	14	14-Sep-20	29-Sep-20					
Existing Temporary Access Scaffold Tower at Zone F (4.A)									
A4300	Maintenance of the Existing Temporary Access Scaffold Tower at Zone F	32	04-Dec-19 A	12-Oct-20					
A4310	Demolition of the Existing Temporary Access Scaffold Tower at Zone F	10	13-Oct-20	23-Oct-20					
T&C									
A6140	T&C	24	03-Sep-20	30-Sep-20					
A6150	TPIDC Inspection & Approval	21	07-Sep-20	30-Sep-20					
A6160	Completion of Section 1: Works of Vertical Access to Roof of PCB within Portion A (270 days)	0		30-Sep-20					
SECTION 2: IRRIGATION SYSTEM AT SLOPES OF NPTI WITHIN PORTION B (3)									
Design and Design Acceptance									
A6470	Acceptance of the Design for Irrigation System (NPTI)	13	01-Aug-20 A	15-Sep-20					
A6475	Liaison with WSD	13	16-Jul-20 A	15-Sep-20					
A6480	Submission of Material	0	04-Dec-19 A	31-Aug-20 A					
A6890	Acceptance of Submission of Material	28	01-Sep-20 A	30-Sep-20					
A7140	Procurement of Material	93	01-Oct-20	01-Jan-21					
SECTION 2A: BUILDING NO. 062 - GENERATOR AND UPS ROOM WITHIN PORTION C (4A.L)									
Generator and UPS Room 062									
A4283	Alarm Signal Interface with HY/2017/10	0	10-Jul-20 A	21-Jul-20 A					
A4284	Power Interface with TCSS contractor	0	10-Jul-20 A	21-Jul-20 A					
A4288	Relocation of cutout fuse/New CLP Pillar box by CLP (by CHEC)	11	01-Feb-20 A	15-Sep-20					
A4290B	Energization Date	0		14-Jul-20 A					
A6930	T&C	0	21-Jul-20 A	21-Aug-20 A					
A6940A	Pre-inspection for FSI	0	03-Aug-20 A	08-Aug-20 A					

█ Actual Work ◆ Milestone
█ Remaining Work
█ Critical

**THREE MONTH ROLLING PROGRAMME FOR PHASE 2 AND OTHER WORKS
HKZMB - HONG KONG BOUNDARY CROSSING FACILITIES**

Date	Revision	Checked	Ap...
04-Sep-20	3mth Rolling Programme, Sep. - Nov. 2020	ZJ	

Activity ID	Activity Name	Remaining Duration	Start	Finish	2020				
					Aug	Sep	Oct	Nov	Dec
A6940B	Provision of Direct Link for Fire Alarm system	0		18-Jul-20 A	Link for Fire Alarm system				
A6940C	GBP Approval	0		07-Jul-20 A					
A6940D	FSI 314 Submission	0		10-Jul-20 A					
A6940E	FSI 501 Submission	0		10-Jul-20 A					
A6940F	FSD Approval of 314/501	0		24-Jul-20 A	Approval of 314/501				
A6940G	FSD Inspection	12	03-Sep-20	16-Sep-20	[Green bar]				
A6940J	SAT for generator	0	07-Aug-20 A	07-Aug-20 A					
A6940K	SAT for UPS	0	25-Aug-20 A	25-Aug-20 A					
A7500	Section 2A: Works of Building No. 062 - Generator and UPS Room (230 days)	0		21-Jul-20 A	Works of Building No. 062 - Generator and UPS Room (230 days)				
SECTION 3: NPTI - PUBLIC TOILET, COVERED WALKWAY & PAVEMENT (6)									
Additional and Modification to Existing Covered Walkway, Area 1 - 6 (6.E)									
A2550	Ducting at Footpath	75	30-Oct-20	28-Jan-21	[Red bar]				
A2560	Steel prefabrication	100	28-Sep-20	28-Jan-21	[Red bar]				
Additional & Modification of Covered Walkway adjacent to Building 003, Area 7 (6.C)									
A4420	Footing for Covered Walkway	73	01-Aug-20 A	30-Nov-20	[Blue bar]				
A4430	Drainage & Ducting at Footpath	74	03-Oct-20	31-Dec-20	[Red bar]				
A4440	Steel prefabrication	98	31-Jul-20 A	31-Dec-20	[Blue bar]				
A4450	Erection of Covered Walkway	73	01-Dec-20	02-Mar-21	[Red bar]				
A4470A	E&M Access for Ducting	0	01-Dec-20		◆ E&M Access for				
A4470B	Readiness of cutout fuse/CLP pillar box and CLP cable laying	30	01-Dec-20	07-Jan-21	[Red bar]				
Satellite Refuse Collection Point, Building 007 (6.A) - Omission									
A1750	Walls and Roof	0	15-Jul-20 A	11-Aug-20 A	[Blue bar]				
A1760	Wall Finishing	24	03-Sep-20	30-Sep-20	[Green bar]				
A3150	Doors (3 Nos. of Metal Doors)	12	03-Oct-20	16-Oct-20	[Green bar]				
A3160	Metal Works (1 No. of Cat Ladder, 1 No. of Louvre, 1 No. of AP)	21	17-Oct-20	11-Nov-20	[Green bar]				
A3170	Roof Metal Railing	12	12-Nov-20	25-Nov-20	[Green bar]				
A3180	Cladding	12	26-Nov-20	09-Dec-20	[Green bar]				
A3190	Roller Shutter	12	26-Nov-20	09-Dec-20	[Green bar]				
A3230	Drainage	24	03-Sep-20	30-Sep-20	[Green bar]				
A3240	Floor & Roof Finishing	21	03-Oct-20	28-Oct-20	[Green bar]				
A3250	Sanitary Fitting (2 Nos. of Basin)	12	29-Oct-20	11-Nov-20	[Green bar]				
A3260	BS & E&M Works	150	21-Sep-20	24-Mar-21	[Red bar]				
A3270	WWO542 & WWO46 Part 1-3 Submission	15	12-Jun-20 A	19-Sep-20	[Blue bar]				
A3280	Cable ducting installation (from PU-PB-01 to building 007)	38	21-Sep-20	06-Nov-20	[Red bar]				
A3280A	Power cable laying and submission of WR1A	9	07-Nov-20	17-Nov-20	[Red bar]				
A3280B	T&C	122	18-Nov-20	19-Apr-21	[Red bar]				
Public Toilet Type 1, Building 003 (6.B)									
A1660	Design for Toilet Partitions (Cladding & Blockwall)	0	04-Dec-19 A	03-Aug-20 A	[Blue bar]				
A1710	Acceptance of Design for Toilet Partitions	0	03-Aug-20 A	26-Aug-20 A	[Blue bar]				
A1740	Submission of Material for Toilet	0	04-Dec-19 A	03-Aug-20 A	[Blue bar]				
A1770	Acceptance of Material for Toilet	0	03-Aug-20 A	26-Aug-20 A	[Blue bar]				
A1780	Procurement of Materials	29	25-Jun-20 A	01-Oct-20	[Blue bar]				
A1790	Formation/Earthworks/Plate Load Test	11	03-Jun-20 A	15-Sep-20	[Blue bar]				
A3379	WWO542 & WWO46 Part 1-3 Submission	47	08-Jul-20 A	30-Oct-20	[Blue bar]				

█ Actual Work ◆ Milestone
█ Remaining Work
█ Critical

THREE MONTH ROLLING PROGRAMME FOR PHASE 2 AND OTHER WORKS
HKZMB - HONG KONG BOUNDARY CROSSING FACILITIES
 Page 3 of 6

Date	Revision	Checked	Ap...
04-Sep-20	3mth Rolling Programme, Sep. - Nov. 2020	ZJ	

HKZMB HK Boundary Crossing Facilities - Phase 2 and Other Works

04-Sep-20

Activity ID	Activity Name	Remaining Duration	Start	Finish	2020					
					Aug	Sep	Oct	Nov	Dec	
SECTION 4: REMOVAL OF WATERMAIN AT THE SKYCITY INTERCHANGE WITHIN PORTION C AND D										
A4040	Preparation Works for Implementation of TTA (Release TTA by AA Contractor on 31.10.2020)	69	29-Jul-20 A	25-Nov-20						
A4050	Liaise with AAHK for Site Access	69	29-Jul-20 A	25-Nov-20						
A4060	Liaise with HyD & WSD for the Road Permit, Removed Details	69	29-Jul-20 A	25-Nov-20						
A7370	Removal of Watermain at Skycity Interchange, Stage 2	22	26-Nov-20	21-Dec-20						
SECTION 5: REMAINING WORKS										
External Works at Plaza										
A1510	Site Formation	11	23-Mar-20 A	15-Sep-20						
A1520	Additional Drainage Works	74	03-Jun-20 A	01-Dec-20						
A1530	Additional Ducting, Drawpits & Utilities and Civil Provisions Works to Facilitate E&M Installations	145	30-Sep-20	27-Mar-21						
Design, Design Acceptance & Procurement for Kiosks										
A7120	Procurement of Y-Junction	28	08-May-20 A	30-Sep-20						
Inbound: 11 No. of Private Car Kiosks between 027/028										
Builder Works (5.A)										
A1010	Formation and Demolishment of Existing Slab and Associated Works (FS Hoarding)	6	23-Mar-20 A	09-Sep-20						
A1030	Short Columns (22 nos.) Erection	53	05-Oct-20	05-Dec-20						
A1040	Erection of Ring Beams (11 Nos.)	47	27-Oct-20	19-Dec-20						
A1150	Fabrication of Roof Beams with Y-Junction	142	03-Oct-20	25-Mar-21						
A1170	Fabrication of Metal Roof Panel	135	28-Nov-20	15-May-21						
E&M Works										
A1120-10	8.1.2.0-Install Concealed Conduits at Base Slabs for AVCSS (027/028)	0	01-Jun-20 A	28-Aug-20 A						
A1120-15	8.1.2.0-FAT AVCSS	60	22-Sep-20	03-Dec-20						
Outbound: 11 No. of Private Car Kiosks between 029/030										
Builder's Works (5.A)										
A1220	Short Columns (22 nos.) Erection	48	04-Sep-20	02-Nov-20						
A1230	Erection of Ring Beams (11 Nos.)	40	26-Sep-20	14-Nov-20						
A1340	Fabrication of Roof Beams with Y-Junction	142	03-Oct-20	25-Mar-21						
A1360	Fabrication of Metal Roof Panel	135	28-Nov-20	15-May-21						
E&M Works										
A1310-10	8.1.2.0- Install Concealed Conduits at Base Slabs for AVCSS (029/030)	0	01-Jun-20 A	28-Aug-20 A						
A1310-15	8.1.2.0-FAT AVCSS	60	22-Sep-20	03-Dec-20						
Observation Guard Booths, Building 002										
A1820	Demolition of Existing Guard Booth	0	02-May-20 A	03-Aug-20 A						
A1970	Erection of the Superstructure	11	03-Jul-20 A	15-Sep-20						
A1990	Cladding and Windows Installation	35	16-Jul-20 A	15-Oct-20						
A2000	Roof Installation	12	16-Oct-20	30-Oct-20						
A2010	Raised Floor	54	24-Aug-20 A	07-Nov-20						
A3040	Approval of CMS	0		03-Aug-20 A						
A3050	Delivery of Furniture	47	29-Aug-20 A	30-Oct-20						
A3060	Furniture Installation	9	31-Oct-20	10-Nov-20						
A3080	Ceiling	17	11-Nov-20	30-Nov-20						
A3090	Internal Finishing	13	01-Dec-20	15-Dec-20						
A3110	Electrical Installation (after completion of raised floor, before furniture and ceiling works)	45	16-Sep-20	10-Nov-20						
A3110A	MVAC Equipment Installation	34	11-Nov-20	19-Dec-20						
SPTI Stage 1										

█ Actual Work ◆ Milestone
█ Remaining Work
█ Critical

**THREE MONTH ROLLING PROGRAMME FOR PHASE 2 AND OTHER WORKS
HKZMB - HONG KONG BOUNDARY CROSSING FACILITIES**

Date	Revision	Checked	Ap...
04-Sep-20	3mth Rolling Programme, Sep. - Nov. 2020	ZJ	

HKZMB HK Boundary Crossing Facilities - Phase 2 and Other Works

04-Sep-20

Activity ID	Activity Name	Remaining Duration	Start	Finish	2020				
					Aug	Sep	Oct	Nov	Dec
A2660	Covered Walkway Steel Prefabrication	24	08-Jul-20 A	30-Sep-20					
A2670	Erect Covered Walkway Steel Portion	36	03-Oct-20	14-Nov-20					
A2671	Footpath Paving Block	18	20-Nov-20	10-Dec-20					
A2672	Canopy Lighting Installation	22	16-Nov-20	10-Dec-20					
A2673	Electrical Work inside EL Pillar Box	22	16-Nov-20	10-Dec-20					
A2675	CLP Meter Application	26	16-Nov-20	15-Dec-20					
A2690	Road Lighting & E&M Works	47	08-Jul-20 A	30-Oct-20					
A7210	T&C for Lane 1	6	31-Oct-20	06-Nov-20					
A7210A	CCTV, PA, FCS, Radio Equipment Reinstate Works	39	31-Oct-20	15-Dec-20					
A7210B	CPIS, CCTV & PA Equipment Installation	39	31-Oct-20	15-Dec-20					
A7210C	T&C for CPIS and CCTV, PA	24	18-Nov-20	15-Dec-20					
A7220	Kerbing, Concrete Carriageway, Bitumen	60	28-Aug-20 A	14-Nov-20					
SPTI Stage 1A (3rd Lane)									
A7660	Constructs Covered Walkway Drainage	0	12-Jun-20 A	20-Aug-20 A					
A7670A	Kerb, Concrete Carriageway, Bitumen, Paving Block (4 bays in PMI-006)	24	01-Apr-20 A	30-Sep-20					
A7670B	Kerb, Concrete Carriageway, Bitumen, Paving Block	49	03-Oct-20	30-Nov-20					
SPTI Stage 2 (3rd Lane)									
A2700	TTA/Hoarding Works for Stage 2	10	01-Dec-20	11-Dec-20					
A2710	Temp. Road Lighting Installation	18	06-Nov-20	26-Nov-20					
A2720	Remove Existing Road Lighting & E&M Item	30	27-Nov-20	04-Jan-21					
Pump House for Landscape (2)									
A2890	Design for Pump House	0	04-Dec-19 A	15-Aug-20 A					
A2900	Submission of Materials	0	04-Dec-19 A	15-Aug-20 A					
A2910	Acceptance of the Design for Pump House	28	16-Aug-20 A	30-Sep-20					
A2912	Liaison with WSD & Water Meter Installation	239	16-Aug-20 A	29-Apr-21					
A2920	Acceptance for Submission of Materials	13	16-Aug-20 A	15-Sep-20					
A2930	Purchasing & Delivery of Water Pump & Associated Equipment	156	16-Sep-20	18-Feb-21					
Landscape Works (2)									
A4140	Material Submission for CDG and Acceptance	0	04-Dec-19 A	31-Aug-20 A					
A4140A	Material Submission for Tree and Acceptance	0	04-Dec-19 A	31-Aug-20 A					
A4140B	Material Submission for Plants (exclude Tree) and Acceptance	0	04-Dec-19 A	31-Aug-20 A					
A4150A	Import CDG for Soilmix & Stockpile (G1 Access Landscaping Area)	73	27-Jul-20 A	30-Nov-20					
A4150B	Import CDG for Soilmix & Stockpile (G5 Access Landscaping Area)	124	26-Nov-20	29-Apr-21					
A4160	Mix & Place Soilmix - G1 Access Tree Planting Area	92	03-Sep-20	22-Dec-20					
A4160A	Mix & place Soilmix (G1 Access Landscaping Area)	111	26-Aug-20 A	16-Jan-21					
A4170A	Tree Planting Works and Reinstatement Works at Closed Area	373	01-Sep-20 A	03-Dec-21					
Irrigation System (Southern Portion)									
Design and Design Acceptance									
A7850	Design for Irrigation System (Southern Portion)	0	04-Dec-19 A	15-Aug-20 A					
A7860	Acceptance of the Design for Irrigation System (Southern Portion)	28	16-Aug-20 A	30-Sep-20					
A7870	Liaison with WSD & Water Meter Installation	239	16-Aug-20 A	29-Apr-21					
A7880	Submission of Material	0	04-Dec-19 A	31-Aug-20 A					
A7890	Acceptance of Submission of Material	28	01-Sep-20 A	30-Sep-20					

█ Actual Work ◆ Milestone
█ Remaining Work
█ Critical

THREE MONTH ROLLING PROGRAMME FOR PHASE 2 AND OTHER WORKS
HKZMB - HONG KONG BOUNDARY CROSSING FACILITIES
 Page 5 of 6

Date	Revision	Checked	Ap...
04-Sep-20	3mth Rolling Programme, Sep. - Nov. 2020	ZJ	

HKZMB HK Boundary Crossing Facilities - Phase 2 and Other Works

04-Sep-20

Activity ID	Activity Name	Remaining Duration	Start	Finish	2020				
					Aug	Sep	Oct	Nov	Dec
A7900	Procurement of Material	80	01-Oct-20	19-Dec-20			[Green bar]		
Irrigation System (Water Point)									
A6510	Design for Irrigation System (Water Point)	0	04-Dec-19 A	31-Aug-20 A	[Blue bar]				
A6520	Acceptance of the Design for Irrigation System	43	01-Sep-20 A	15-Oct-20		[Green bar]			
A6530	Liaison with WSD for Obtaining Statutory Approval	351	01-Aug-20 A	19-Aug-21	[Green bar]				
A6540	Procurement of Materials	104	11-Nov-20	22-Feb-21				[Green bar]	

- Actual Work
- Remaining Work
- Critical
- Milestone

**THREE MONTH ROLLING PROGRAMME FOR PHASE 2 AND OTHER WORKS
HKZMB - HONG KONG BOUNDARY CROSSING FACILITIES**

Date	Revision	Checked	Ap...
04-Sep-20	3mth Rolling Programme, Sep. - Nov. 2020	ZJ	