

**HKZMB HK Boundary Crossing Facilities - Phase 2 and Other Works**

**05-Oct-20**

| Activity ID   | Activity Name   | Remaining Duration | Start       | Finish      | 2020   |     |     |     |     | 2021 |
|---|---|--------------------|-------------|-------------|--|-----|-----|-----|-----|------|
|   |   |                    |             |             | Sep  | Oct | Nov | Dec | Jan |      |
| <b>Revised Works Programme for HKZMB Phase 2 and Other Works (HY/2019/01)</b> |   |                    |             |             |  |     |     |     |     |      |
| <b>CONTRACT DATES</b>   |   |                    |             |             |  |     |     |     |     |      |
| <b>Sectional Completion</b>   |   |                    |             |             |  |     |     |     |     |      |
| A0210   | Section 1: Works of Vertical Access to Roof of PCB within Portion A (270 days) P.4                          | 0                  |             | 07-Oct-20*  | ◆ Section 1: Works of Vertical Access to Roof of PCB within Portion A (270 days) P.4 |     |     |     |     |      |
| <b>CONTRACTOR'S DESIGN</b>  |   |                    |             |             |  |     |     |     |     |      |
| A4910   | Design for Raised Access Floor System for Kiosks 027 & 030  | 76                 | 07-Sep-20 A | 17-Dec-20   | [Gantt bar: 07-Sep-20 to 17-Dec-20]  |     |     |     |     |      |
| A4920   | Acceptance of Design for Raised Access Floor System for Kiosk 027 & 030                                     | 90                 | 21-Sep-20 A | 31-Dec-20   | [Gantt bar: 21-Sep-20 to 31-Dec-20]  |     |     |     |     |      |
| A4940   | Design for Skylight for Kiosks 027 & 030  | 137                | 07-Aug-20 A | 16-Feb-21   | [Gantt bar: 07-Aug-20 to 16-Feb-21]  |     |     |     |     |      |
| A4945   | Acceptance of Design for Skylight for Kiosks 027 & 030  | 151                | 21-Sep-20 A | 02-Mar-21   | [Gantt bar: 21-Sep-20 to 02-Mar-21]  |     |     |     |     |      |
| A4953   | Acceptance of Design for BS & ELV Items (002)   | 0                  | 02-Sep-20 A | 02-Oct-20 A | [Gantt bar: 02-Sep-20 to 02-Oct-20]  |     |     |     |     |      |
| A4958   | Design for BS & ELV Items (Kiosks)  | 24                 | 04-Dec-19 A | 31-Oct-20   | [Gantt bar: 04-Dec-19 to 31-Oct-20]  |     |     |     |     |      |
| A4959   | Acceptance of Design for BS & ELV Items (Kiosks)  | 14                 | 01-Nov-20   | 14-Nov-20   | [Gantt bar: 01-Nov-20 to 14-Nov-20]  |     |     |     |     |      |
| A5050   | Design for IT Network System  | 29                 | 04-Dec-19 A | 31-Oct-20   | [Gantt bar: 04-Dec-19 to 31-Oct-20]  |     |     |     |     |      |
| A5055   | Acceptance of Design for IT Network System  | 14                 | 01-Nov-20   | 14-Nov-20   | [Gantt bar: 01-Nov-20 to 14-Nov-20]  |     |     |     |     |      |
| A5060   | Design for PABX System  | 29                 | 04-Dec-19 A | 31-Oct-20   | [Gantt bar: 04-Dec-19 to 31-Oct-20]  |     |     |     |     |      |
| A5065   | Acceptance of Design for PABX System  | 14                 | 01-Nov-20   | 14-Nov-20   | [Gantt bar: 01-Nov-20 to 14-Nov-20]  |     |     |     |     |      |
| A5075   | Acceptance of Design for 2-Way Radio for MOM  | 29                 | 11-Feb-20 A | 31-Oct-20   | [Gantt bar: 11-Feb-20 to 31-Oct-20]  |     |     |     |     |      |
| A6010   | Design for HAVC System  | 29                 | 04-Dec-19 A | 31-Oct-20   | [Gantt bar: 04-Dec-19 to 31-Oct-20]  |     |     |     |     |      |
| A7510   | Acceptance of Designs for HAVC System   | 14                 | 01-Nov-20   | 14-Nov-20   | [Gantt bar: 01-Nov-20 to 14-Nov-20]  |     |     |     |     |      |
| A7950   | Acceptance of the Design for Irrigation System (NPTI)   | 13                 | 01-Aug-20 A | 15-Oct-20   | [Gantt bar: 01-Aug-20 to 15-Oct-20]  |     |     |     |     |      |
| A7980   | Acceptance of the Design for Pump House   | 13                 | 16-Aug-20 A | 15-Oct-20   | [Gantt bar: 16-Aug-20 to 15-Oct-20]  |     |     |     |     |      |
| A8000   | Acceptance of the Design for Irrigation System (Southern Portion)   | 13                 | 16-Aug-20 A | 15-Oct-20   | [Gantt bar: 16-Aug-20 to 15-Oct-20]  |     |     |     |     |      |
| A8020   | Acceptance of the Design for Irrigation System (Water Point)  | 13                 | 01-Sep-20 A | 15-Oct-20   | [Gantt bar: 01-Sep-20 to 15-Oct-20]  |     |     |     |     |      |
| A8030   | Design for Window System for Building No. 002 and Kiosks 027 & 030  | 45                 | 03-Sep-20 A | 16-Nov-20   | [Gantt bar: 03-Sep-20 to 16-Nov-20]  |     |     |     |     |      |
| A8040   | Acceptance of Design for Window System for Building No. 002 and Kiosks 027 & 030                            | 59                 | 17-Sep-20 A | 30-Nov-20   | [Gantt bar: 17-Sep-20 to 30-Nov-20]  |     |     |     |     |      |
| A8050   | Design for Metal Roofing for Building No. 002 and Kiosks 027 & 030  | 31                 | 03-Sep-20 A | 02-Nov-20   | [Gantt bar: 03-Sep-20 to 02-Nov-20]  |     |     |     |     |      |
| A8060   | Acceptance of Design for Metal Roofing for Building No. 002 and Kiosks 027 & 030                            | 45                 | 17-Sep-20 A | 16-Nov-20   | [Gantt bar: 17-Sep-20 to 16-Nov-20]  |     |     |     |     |      |
| A8070   | Design for Maintenance Access Equipment and Fittings and Walkway at Roof for Kiosks 027 & 030 (Kiosks)      | 31                 | 03-Sep-20 A | 02-Nov-20   | [Gantt bar: 03-Sep-20 to 02-Nov-20]  |     |     |     |     |      |
| A8080   | Acceptance of Design for Maintenance Access Equipment and Fittings and Walkway at Roof for Kiosks 027 & 030 | 45                 | 17-Sep-20 A | 16-Nov-20   | [Gantt bar: 17-Sep-20 to 16-Nov-20]  |     |     |     |     |      |
| A8090   | Design for Signage for Building No. 002 & 003 and Kiosks 027 & 030  | 165                | 03-Sep-20 A | 16-Mar-21   | [Gantt bar: 03-Sep-20 to 16-Mar-21]  |     |     |     |     |      |
| A8100   | Acceptance of Design for Signage for Building No. 002 & 003 and Kiosks 027 & 030                            | 180                | 17-Sep-20 A | 31-Mar-21   | [Gantt bar: 17-Sep-20 to 31-Mar-21]  |     |     |     |     |      |
| A8110   | Design for Aluminum Cladding for for Building No. 002 & 003 and Kiosks 027 & 030                            | 45                 | 03-Sep-20 A | 16-Nov-20   | [Gantt bar: 03-Sep-20 to 16-Nov-20]  |     |     |     |     |      |
| A8120   | Acceptance of Design for Aluminum Cladding for for Building No. 002 & 003 and Kiosks 027 & 030              | 59                 | 17-Sep-20 A | 30-Nov-20   | [Gantt bar: 17-Sep-20 to 30-Nov-20]  |     |     |     |     |      |
| A8130   | Design for Blockwall System for Kiosks 027 & 030  | 45                 | 03-Sep-20 A | 16-Nov-20   | [Gantt bar: 03-Sep-20 to 16-Nov-20]  |     |     |     |     |      |
| A8140   | Acceptance of Design for Blockwall System for Kiosks 027 & 030  | 59                 | 17-Sep-20 A | 30-Nov-20   | [Gantt bar: 17-Sep-20 to 30-Nov-20]  |     |     |     |     |      |
| A8150   | Design for External False Ceiling system for Kiosks 027 & 030   | 74                 | 03-Sep-20 A | 15-Dec-20   | [Gantt bar: 03-Sep-20 to 15-Dec-20]  |     |     |     |     |      |

■ Actual Work    ◆ Milestone  
■ Remaining Work  
■ Critical

**THREE MONTH ROLLING PROGRAMME FOR PHASE 2 AND OTHER WORKS**  
**HKZMB - HONG KONG BOUNDARY CROSSING FACILITIES**  
 Page 1 of 6

|           |  |         |       |
|-----------|--|---------|-------|
| Date      | Revision                                 | Checked | Ap... |
| 05-Oct-20 | 3mth Rolling Programme, Oct. - Dec. 2020 | ZJ      |       |

**HKZMB HK Boundary Crossing Facilities - Phase 2 and Other Works**

05-Oct-20

| Activity ID  | Activity Name   | Remaining Duration | Start       | Finish      | 2020   |     |     |     | 2021 |
|--|---|--------------------|-------------|-------------|--|-----|-----|-----|------|
|  |   |                    |             |             | Sep  | Oct | Nov | Dec | Jan  |
| A8160  | Acceptance of Design for External False Ceiling system for Kiosks 027 & 030                       | 90                 | 17-Sep-20 A | 31-Dec-20   |  |     |     |     |      |
| <b>REFINEMENT WORKS AT HKP (4A)</b>  |   |                    |             |             |  |     |     |     |      |
| <b>Installation of Vehicle Barrier Gate at Existing Vehicle Kiosks (4A.B)</b>        |   |                    |             |             |  |     |     |     |      |
| A4345-1  | 4A.2.1.2.1-Procurement and Delivery of Barrier Gate - Batch 1 (24 nos)                            | 20                 | 11-Jul-20 A | 27-Oct-20   |  |     |     |     |      |
| A4345-2  | 4A.2.1.2.2-Procurement and Delivery of Barrier Gate - Batch 2 (24 nos)                            | 90                 | 28-Oct-20   | 16-Feb-21   |  |     |     |     |      |
| A4350-10   | 4A.2.1.3.1- User Approval to Replace Gates - Batch 1 (24 nos.) PA01-06, PA17-22, PD01-06, PD17-22 | 13                 | 28-Oct-20   | 11-Nov-20   |  |     |     |     |      |
| A4350-12   | 4A.2.1.3.2 Replacement of Gates - Batch 1 (24 nos) PA01-06, PA17-22, PD01-06, PD17-22             | 60                 | 12-Nov-20   | 23-Jan-21   |  |     |     |     |      |
| <b>Installation of Sliding Gate at Building No. 041 (4A.J)</b>                       |   |                    |             |             |  |     |     |     |      |
| A6650  | Acceptance for Design of Sliding Gate   | 0                  | 01-Aug-20 A | 30-Sep-20 A |  |     |     |     |      |
| A6660  | Procurement of Sliding Gate   | 89                 | 01-Oct-20 A | 30-Dec-20   |  |     |     |     |      |
| A6710  | Installation of Security Fence and Sliding Gate (Fire Station cum Ambulance Depot 041)            | 75                 | 31-Dec-20   | 01-Apr-21   |  |     |     |     |      |
| <b>SECTION 1: WORKS OF VERTICAL ACCESS TO THE ROOF OF PCB WITHIN PORTION A (4)</b>   |   |                    |             |             |  |     |     |     |      |
| <b>Vertical Access to the Roof of PCB at Zone C (4.B)</b>                            |   |                    |             |             |  |     |     |     |      |
| A3780  | Installation of the Steel Staircase   | 3                  | 27-Jul-20 A | 06-Oct-20   |  |     |     |     |      |
| A3790  | Install Additional Cleansing Water System   | 4                  | 28-Sep-20 A | 07-Oct-20   |  |     |     |     |      |
| A3800  | Install Power Socket  | 4                  | 28-Sep-20 A | 07-Oct-20   |  |     |     |     |      |
| A3850  | T&C   | 3                  | 05-Oct-20   | 07-Oct-20   |  |     |     |     |      |
| <b>Vertical Access to the Roof of PCB at Zone G (4.C)</b>                            |   |                    |             |             |  |     |     |     |      |
| A3840  | Installation of the Steel Staircase   | 0                  | 27-Jul-20 A | 12-Sep-20 A |  |     |     |     |      |
| A3890  | Install Addition Cleansing Water System   | 0                  | 14-Sep-20 A | 29-Sep-20 A |  |     |     |     |      |
| A3900  | Install Power Socket  | 0                  | 14-Sep-20 A | 29-Sep-20 A |  |     |     |     |      |
| A8170  | T&C   | 3                  | 05-Oct-20   | 07-Oct-20   |  |     |     |     |      |
| <b>Existing Temporary Access Scaffold Tower at Zone F (4.A)</b>                      |   |                    |             |             |  |     |     |     |      |
| A4300  | Maintenance of the Existing Temporary Access Scaffold Tower at Zone F                             | 8                  | 04-Dec-19 A | 12-Oct-20   |  |     |     |     |      |
| A4310  | Demolition of the Existing Temporary Access Scaffold Tower at Zone F                              | 10                 | 13-Oct-20   | 23-Oct-20   |  |     |     |     |      |
| <b>T&amp;C</b>   |   |                    |             |             |  |     |     |     |      |
| A6140  | T&C and statutory inspection for the cleansing water system and additional power sockets          | 0                  | 03-Sep-20 A | 30-Sep-20 A |  |     |     |     |      |
| A6150  | TPIDC Inspection & Approval   | 0                  | 07-Sep-20 A | 30-Sep-20 A |  |     |     |     |      |
| A6160  | Completion of Section 1: Works of Vertical Access to Roof of PCB within Portion A (270 days)      | 0                  |             | 07-Oct-20   | ◆ Completion of Section 1: Works of Vertical Access to Roof of PCB within Portion A (270 days) |     |     |     |      |
| <b>SECTION 2: IRRIGATION SYSTEM AT SLOPES OF NPTI WITHIN PORTION B (3)</b>           |   |                    |             |             |  |     |     |     |      |
| <b>Design and Design Acceptance</b>  |   |                    |             |             |  |     |     |     |      |
| A6470  | Acceptance of the Design for Irrigation System (NPTI)   | 13                 | 01-Aug-20 A | 15-Oct-20   |  |     |     |     |      |
| A6890  | Acceptance of Submission of Material  | 0                  | 01-Sep-20 A | 30-Sep-20 A |  |     |     |     |      |
| A7140  | Procurement of Material   | 91                 | 01-Oct-20 A | 01-Jan-21   |  |     |     |     |      |
| <b>Irrigation System at Slopes of NPTI within Portion B</b>                          |   |                    |             |             |  |     |     |     |      |
| A6900  | Irrigation Pipe Laying (incl. install sprinklers, QCV and feature posts)                          | 100                | 02-Jan-21   | 06-May-21   |  |     |     |     |      |
| <b>SECTION 2A: BUILDING NO. 062 - GENERATOR AND UPS ROOM WITHIN PORTION C (4A.L)</b> |   |                    |             |             |  |     |     |     |      |
| <b>Generator and UPS Room 062</b>  |   |                    |             |             |  |     |     |     |      |
| A4288  | Relocation of cutout fuse/New CLP Pillar box by CLP (by CHEC)                                     | 0                  | 01-Feb-20 A | 15-Sep-20 A |  |     |     |     |      |
| A6940A   | Pre-inspection for FSI  | 6                  | 05-Oct-20*  | 10-Oct-20   |  |     |     |     |      |
| A6940G   | FSD Inspection  | 12                 | 12-Oct-20   | 24-Oct-20   |  |     |     |     |      |

Actual Work    ◆ Milestone  
 Remaining Work  
 Critical

**THREE MONTH ROLLING PROGRAMME FOR PHASE 2 AND OTHER WORKS  
HKZMB - HONG KONG BOUNDARY CROSSING FACILITIES**

| Date      | Revision                                 | Checked | Ap... |
|-----------|--|---------|-------|
| 05-Oct-20 | 3mth Rolling Programme, Oct. - Dec. 2020 | ZJ      |       |

**HKZMB HK Boundary Crossing Facilities - Phase 2 and Other Works**

**05-Oct-20**

| Activity ID  | Activity Name  | Remaining Duration | Start       | Finish      | 2020 |     |     |     |     | 2021 |
|--|--|--------------------|-------------|-------------|------|-----|-----|-----|-----|------|
|  |  |                    |             |             | Sep  | Oct | Nov | Dec | Jan |      |
| A6940J   | SAT for generator  | 0                  | 07-Aug-20 A | 07-Aug-20 A |      |     |     |     |     |      |
| A6940K   | SAT for UPS  | 0                  | 26-Aug-20 A | 27-Aug-20 A |      |     |     |     |     |      |
| <b>SECTION 3: NPTI - PUBLIC TOILET, COVERED WALKWAY &amp; PAVEMENT (6)</b>                     |  |                    |             |             |      |     |     |     |     |      |
| <b>Additional and Modification to Existing Covered Walkway, Area 1 - 6 (6.E)</b>               |  |                    |             |             |      |     |     |     |     |      |
| A2540  | Footing for Covered Walkway  | 0                  | 22-Jun-20 A | 03-Oct-20 A |      |     |     |     |     |      |
| A2550  | Ducting at Footpath  | 51                 | 03-Sep-20 A | 02-Dec-20   |      |     |     |     |     |      |
| A2560  | Steel prefabrication   | 74                 | 03-Sep-20 A | 31-Dec-20   |      |     |     |     |     |      |
| A2570  | Erection of Covered Walkway  | 50                 | 02-Jan-21   | 04-Mar-21   |      |     |     |     |     |      |
| <b>Additional &amp; Modification of Covered Walkway adjacent to Building 003, Area 7 (6.C)</b> |  |                    |             |             |      |     |     |     |     |      |
| A4420  | Footing for Covered Walkway  | 30                 | 21-Oct-20   | 25-Nov-20   |      |     |     |     |     |      |
| A4430  | Drainage & Ducting at Footpath   | 74                 | 03-Oct-20   | 31-Dec-20   |      |     |     |     |     |      |
| A4440  | Steel prefabrication   | 74                 | 31-Jul-20 A | 31-Dec-20   |      |     |     |     |     |      |
| A4450  | Erection of Covered Walkway  | 72                 | 28-Nov-20   | 26-Feb-21   |      |     |     |     |     |      |
| A4470A   | E&M Access for Ducting   | 0                  | 01-Dec-20   |             |      |     |     |     |     |      |
| A4470B   | Readiness of cutout fuse/CLP pillar box and CLP cable laying                             | 30                 | 01-Dec-20   | 07-Jan-21   |      |     |     |     |     |      |
| <b>Satellite Refuse Collection Point, Building 007 (6.A) - Omission</b>                        |  |                    |             |             |      |     |     |     |     |      |
| A1760  | Wall Finishing   | 24                 | 03-Oct-20   | 31-Oct-20   |      |     |     |     |     |      |
| A3150  | Doors (3 Nos. of Metal Doors)  | 12                 | 02-Nov-20   | 14-Nov-20   |      |     |     |     |     |      |
| A3160  | Metal Works (1 No. of Cat Ladder, 1 No. of Louvre, 1 No. of AP)                          | 21                 | 16-Nov-20   | 09-Dec-20   |      |     |     |     |     |      |
| A3170  | Roof Metal Railing   | 12                 | 10-Dec-20   | 23-Dec-20   |      |     |     |     |     |      |
| A3180  | Cladding   | 12                 | 24-Dec-20   | 09-Jan-21   |      |     |     |     |     |      |
| A3190  | Roller Shutter   | 12                 | 24-Dec-20   | 09-Jan-21   |      |     |     |     |     |      |
| A3230  | Drainage   | 24                 | 03-Oct-20   | 31-Oct-20   |      |     |     |     |     |      |
| A3240  | Floor & Roof Finishing   | 21                 | 02-Nov-20   | 25-Nov-20   |      |     |     |     |     |      |
| A3250  | Sanitary Fitting (2 Nos. of Basin)   | 12                 | 26-Nov-20   | 09-Dec-20   |      |     |     |     |     |      |
| A3260  | BS & E&M Works   | 150                | 21-Oct-20   | 24-Apr-21   |      |     |     |     |     |      |
| A3270  | WWO542 & WWO46 Part 1-3 Submission   | 15                 | 12-Jun-20 A | 20-Oct-20   |      |     |     |     |     |      |
| A3280  | Cable ducting installation (from PU-PB-01 to building 007)                               | 38                 | 21-Oct-20   | 04-Dec-20   |      |     |     |     |     |      |
| A3280A   | Power cable laying and submission of WR1A  | 9                  | 05-Dec-20   | 15-Dec-20   |      |     |     |     |     |      |
| A3280B   | T&C  | 122                | 16-Dec-20   | 18-May-21   |      |     |     |     |     |      |
| <b>Public Toilet Type 1, Building 003 (6.B)</b>  |  |                    |             |             |      |     |     |     |     |      |
| A1660  | Design for Toilet Partitions (Cladding & Blockwall)                                      | 44                 | 01-Oct-20 A | 15-Nov-20   |      |     |     |     |     |      |
| A1710  | Acceptance of Design for Toilet Partitions   | 30                 | 16-Nov-20   | 15-Dec-20   |      |     |     |     |     |      |
| A1740  | Submission of Material for Toilet  | 44                 | 20-May-20 A | 15-Nov-20   |      |     |     |     |     |      |
| A1770  | Acceptance of Material for Toilet  | 30                 | 16-Nov-20   | 15-Dec-20   |      |     |     |     |     |      |
| A1780  | Procurement of Materials   | 62                 | 16-Dec-20   | 15-Feb-21   |      |     |     |     |     |      |
| A1790  | Formation/Earthworks/Plate Load Test   | 0                  | 22-Jun-20 A | 07-Sep-20 A |      |     |     |     |     |      |
| A1790A   | TTA for Raft Foundation  | 1                  | 15-Aug-20 A | 03-Oct-20   |      |     |     |     |     |      |
| A1800  | Raft Foundation  | 14                 | 05-Oct-20   | 20-Oct-20   |      |     |     |     |     |      |
| A2110  | Walls  | 12                 | 16-Dec-20   | 31-Dec-20   |      |     |     |     |     |      |
| A2120  | Roof Slab & Beams  | 12                 | 02-Jan-21   | 15-Jan-21   |      |     |     |     |     |      |
| A3379  | WWO542 & WWO46 Part 1-3 Submission   | 47                 | 08-Jul-20 A | 27-Nov-20   |      |     |     |     |     |      |
| <b>Drainage, Pavement, Kerbing, Lighting, Marking and Signs (6.F)</b>                          |  |                    |             |             |      |     |     |     |     |      |
| A1400  | Submission of canopy lighting for obtaining HyD/LD's approval                            | 76                 | 03-Sep-20 A | 04-Jan-21   |      |     |     |     |     |      |
| <b>SECTION 4: REMOVAL OF WATERMAIN AT THE SKYCITY INTERCHANGE WITHIN PORTION C AND D</b>       |  |                    |             |             |      |     |     |     |     |      |
| A4040  | Preparation Works for Implementation of TTA (Release TTA by AA Contractor on 31.10.2020) | 45                 | 29-Jul-20 A | 25-Nov-20   |      |     |     |     |     |      |
| A4050  | Liaise with AAHK for Site Access   | 45                 | 29-Jul-20 A | 25-Nov-20   |      |     |     |     |     |      |

█ Actual Work    ◆ Milestone  
█ Remaining Work  
█ Critical

**THREE MONTH ROLLING PROGRAMME FOR PHASE 2 AND OTHER WORKS  
HKZMB - HONG KONG BOUNDARY CROSSING FACILITIES**

| Date      | Revision                                 | Checked | Ap... |
|-----------|--|---------|-------|
| 05-Oct-20 | 3mth Rolling Programme, Oct. - Dec. 2020 | ZJ      |       |

**HKZMB HK Boundary Crossing Facilities - Phase 2 and Other Works**

05-Oct-20

| Activity ID   | Activity Name   | Remaining Duration | Start       | Finish      | 2020                    |     |     |     |     | 2021 |
|---|---|--------------------|-------------|-------------|-------------------------|-----|-----|-----|-----|------|
|   |   |                    |             |             | Sep                     | Oct | Nov | Dec | Jan |      |
| A4060   | Liaise with HyD & WSD for the Road Permit, Removed Details  | 45                 | 29-Jul-20 A | 25-Nov-20   | [Gantt bar: Sep to Nov] |     |     |     |     |      |
| A7370   | Removal of Watermain at Skycity Interchange, Stage 2  | 22                 | 26-Nov-20   | 21-Dec-20   | [Gantt bar: Nov to Dec] |     |     |     |     |      |
| A7380   | Removal of Watermain at Skycity Interchange, Stage 3  | 25                 | 22-Dec-20   | 22-Jan-21   | [Gantt bar: Dec to Jan] |     |     |     |     |      |
| <b>SECTION 5: REMAINING WORKS</b>                             |   |                    |             |             |                         |     |     |     |     |      |
| <b>External Works at Plaza</b>                                |   |                    |             |             |                         |     |     |     |     |      |
| A1510   | Site Formation  | 0                  | 23-Mar-20 A | 15-Sep-20 A | [Gantt bar: Mar to Sep] |     |     |     |     |      |
| A1520   | Additional Drainage Works   | 50                 | 03-Jun-20 A | 01-Dec-20   | [Gantt bar: Jun to Dec] |     |     |     |     |      |
| A1530   | Additional Ducting, Drawpits & Utilities and Civil Provisions Works to Facilitate E&M Installations | 144                | 30-Sep-20 A | 27-Mar-21   | [Gantt bar: Sep to Mar] |     |     |     |     |      |
| <b>Design, Design Acceptance &amp; Procurement for Kiosks</b> |   |                    |             |             |                         |     |     |     |     |      |
| A1130   | Acceptance of Design for Window System  | 45                 | 03-Sep-20 A | 16-Nov-20   | [Gantt bar: Sep to Nov] |     |     |     |     |      |
| A7120   | Procurement of Y-Junction   | 0                  | 08-May-20 A | 30-Sep-20 A | [Gantt bar: May to Sep] |     |     |     |     |      |
| <b>Inbound: 11 No. of Private Car Kiosks between 027/028</b>  |   |                    |             |             |                         |     |     |     |     |      |
| <b>Builder Works (5.A)</b>                                    |   |                    |             |             |                         |     |     |     |     |      |
| A1010   | Formation and Demolishment of Existing Slab and Associated Works (FS Hoarding)                      | 0                  | 23-Mar-20 A | 09-Sep-20 A | [Gantt bar: Mar to Sep] |     |     |     |     |      |
| A1030   | Short Columns (22 nos.) Erection  | 53                 | 05-Oct-20   | 05-Dec-20   | [Gantt bar: Oct to Dec] |     |     |     |     |      |
| A1040   | Erection of Ring Beams (11 Nos.)  | 47                 | 27-Oct-20   | 19-Dec-20   | [Gantt bar: Oct to Dec] |     |     |     |     |      |
| A1150   | Fabrication of Roof Beams with Y-Junction   | 142                | 03-Oct-20   | 25-Mar-21   | [Gantt bar: Oct to Mar] |     |     |     |     |      |
| A1170   | Fabrication of Metal Roof Panel   | 135                | 28-Nov-20   | 15-May-21   | [Gantt bar: Nov to May] |     |     |     |     |      |
| <b>E&amp;M Works</b>  |   |                    |             |             |                         |     |     |     |     |      |
| A1120-15  | 8.1.2.0-FAT AVCSS   | 52                 | 22-Sep-20 A | 03-Dec-20   | [Gantt bar: Sep to Dec] |     |     |     |     |      |
| A1120-20  | 8.1.2.1-Delivery of Major Equipment (Servers, Workstations, Core Switches, Access Switches)         | 100                | 04-Dec-20   | 09-Apr-21   | [Gantt bar: Dec to Apr] |     |     |     |     |      |
| A1120-30  | 8.1.2.1A-Delivery of Remaining AVCSS Equipment  | 100                | 04-Dec-20   | 09-Apr-21   | [Gantt bar: Dec to Apr] |     |     |     |     |      |
| <b>Outbound: 11 No. of Private Car Kiosks between 029/030</b> |   |                    |             |             |                         |     |     |     |     |      |
| <b>Builder's Works (5.A)</b>                                  |   |                    |             |             |                         |     |     |     |     |      |
| A1220   | Short Columns (22 nos.) Erection  | 25                 | 04-Sep-20 A | 02-Nov-20   | [Gantt bar: Sep to Nov] |     |     |     |     |      |
| A1230   | Erection of Ring Beams (11 Nos.)  | 36                 | 26-Sep-20 A | 14-Nov-20   | [Gantt bar: Sep to Nov] |     |     |     |     |      |
| A1340   | Fabrication of Roof Beams with Y-Junction   | 142                | 03-Oct-20   | 25-Mar-21   | [Gantt bar: Oct to Mar] |     |     |     |     |      |
| A1360   | Fabrication of Metal Roof Panel   | 135                | 28-Nov-20   | 15-May-21   | [Gantt bar: Nov to May] |     |     |     |     |      |
| <b>E&amp;M Works</b>  |   |                    |             |             |                         |     |     |     |     |      |
| A1310-15  | 8.1.2.0-FAT AVCSS   | 52                 | 22-Sep-20 A | 03-Dec-20   | [Gantt bar: Sep to Dec] |     |     |     |     |      |
| A1310-20  | 8.1.2.1-Delivery of Major Equipment (Servers, Workstations, Core Switches, Access Switches)         | 100                | 04-Dec-20   | 09-Apr-21   | [Gantt bar: Dec to Apr] |     |     |     |     |      |
| A1310-30  | 8.1.2.1A-Delivery of Remaining AVCSS Equipment  | 100                | 04-Dec-20   | 09-Apr-21   | [Gantt bar: Dec to Apr] |     |     |     |     |      |
| <b>Observation Guard Booths, Building 002</b>                 |   |                    |             |             |                         |     |     |     |     |      |
| A1970   | Erection of the Superstructure  | 0                  | 03-Jul-20 A | 15-Sep-20 A | [Gantt bar: Jul to Sep] |     |     |     |     |      |
| A1990   | Cladding and Windows Installation   | 11                 | 16-Jul-20 A | 15-Oct-20   | [Gantt bar: Jul to Oct] |     |     |     |     |      |
| A2000   | Roof Installation   | 12                 | 16-Oct-20   | 30-Oct-20   | [Gantt bar: Oct to Oct] |     |     |     |     |      |
| A2010   | Raised Floor  | 30                 | 24-Aug-20 A | 07-Nov-20   | [Gantt bar: Aug to Nov] |     |     |     |     |      |
| A3040   | Approval of CMS   | 49                 | 13-Jul-20 A | 20-Nov-20   | [Gantt bar: Jul to Nov] |     |     |     |     |      |
| A3050   | Delivery of Furniture   | 23                 | 29-Aug-20 A | 30-Oct-20   | [Gantt bar: Aug to Oct] |     |     |     |     |      |
| A3060   | Furniture Installation  | 9                  | 31-Oct-20   | 10-Nov-20   | [Gantt bar: Oct to Nov] |     |     |     |     |      |
| A3080   | Ceiling   | 17                 | 11-Nov-20   | 30-Nov-20   | [Gantt bar: Nov to Nov] |     |     |     |     |      |
| A3090   | Internal Finishing  | 13                 | 01-Dec-20   | 15-Dec-20   | [Gantt bar: Dec to Dec] |     |     |     |     |      |
| A3110   | Electrical Installation (after completion of raised floor, before furniture and ceiling works)      | 32                 | 16-Sep-20 A | 10-Nov-20   | [Gantt bar: Sep to Nov] |     |     |     |     |      |
| A3110A  | MVAC Equipment Installation   | 34                 | 11-Nov-20   | 19-Dec-20   | [Gantt bar: Nov to Dec] |     |     |     |     |      |

█ Actual Work    ◆ Milestone  
█ Remaining Work  
█ Critical

**THREE MONTH ROLLING PROGRAMME FOR PHASE 2 AND OTHER WORKS  
HKZMB - HONG KONG BOUNDARY CROSSING FACILITIES**

| Date      | Revision                                 | Checked | Ap... |
|-----------|--|---------|-------|
| 05-Oct-20 | 3mth Rolling Programme, Oct. - Dec. 2020 | ZJ      |       |

**HKZMB HK Boundary Crossing Facilities - Phase 2 and Other Works**

05-Oct-20

| Activity ID                                 | Activity Name   | Remaining Duration | Start       | Finish      | 2020 |     |     |     |     | 2021 |  |
|---|---|--------------------|-------------|-------------|------|-----|-----|-----|-----|------|--|
|   |   |                    |             |             | Sep  | Oct | Nov | Dec | Jan |      |  |
| A3110B                                      | Drainage Pipework Installation  | 7                  | 21-Dec-20   | 30-Dec-20   |      |     |     |     |     |      |  |
| A3120                                       | TPIDC Inspection  | 26                 | 31-Dec-20   | 30-Jan-21   |      |     |     |     |     |      |  |
| <b>SPTI Stage 1</b>                         |   |                    |             |             |      |     |     |     |     |      |  |
| A2660                                       | Covered Walkway Steel Prefabrication  | 0                  | 08-Jul-20 A | 30-Sep-20 A | █    |     |     |     |     |      |  |
| A2670                                       | Erect Covered Walkway Steel Portion   | 36                 | 03-Oct-20   | 14-Nov-20   |      | █   |     |     |     |      |  |
| A2671                                       | Footpath Paving Block   | 18                 | 20-Nov-20   | 10-Dec-20   |      |     | █   |     |     |      |  |
| A2672                                       | Canopy Lighting Installation  | 22                 | 16-Nov-20   | 10-Dec-20   |      |     | █   |     |     |      |  |
| A2673                                       | Electrical Work inside EL Pillar Box  | 22                 | 16-Nov-20   | 10-Dec-20   |      |     | █   |     |     |      |  |
| A2674                                       | Readiness of cutout fuse/CLP pillar box and CLP cable laying                        | 15                 | 11-Dec-20   | 30-Dec-20   |      |     |     | █   |     |      |  |
| A2675                                       | CLP Meter Application   | 26                 | 16-Nov-20   | 15-Dec-20   |      |     | █   |     |     |      |  |
| A2676                                       | T&C for canopy lighting   | 19                 | 16-Dec-20   | 09-Jan-21   |      |     |     | █   |     |      |  |
| A2690                                       | Road Lighting & E&M Works   | 23                 | 08-Jul-20 A | 30-Oct-20   | █    |     |     |     |     |      |  |
| A7210                                       | T&C for Lane 1  | 6                  | 31-Oct-20   | 06-Nov-20   |      |     | █   |     |     |      |  |
| A7210A                                      | CCTV, PA, FCS, Radio Equipment Reinstate Works                                      | 39                 | 31-Oct-20   | 15-Dec-20   |      |     | █   |     |     |      |  |
| A7210B                                      | CPIS, CCTV & PA Equipment Installation  | 39                 | 31-Oct-20   | 15-Dec-20   |      |     | █   |     |     |      |  |
| A7210C                                      | T&C for CPIS and CCTV, PA   | 24                 | 18-Nov-20   | 15-Dec-20   |      |     | █   |     |     |      |  |
| A7220                                       | Kerbing, Concrete Carriageway, Bitumen  | 36                 | 28-Aug-20 A | 14-Nov-20   | █    |     |     |     |     |      |  |
| <b>SPTI Stage 1A (3rd Lane)</b>             |   |                    |             |             |      |     |     |     |     |      |  |
| A7670A                                      | Kerb, Concrete Carriageway, Bitumen, Paving Block (4 bays in PMI-006)               | 0                  | 01-Apr-20 A | 30-Sep-20 A | █    |     |     |     |     |      |  |
| A7670B                                      | Kerb, Concrete Carriageway, Bitumen, Paving Block                                   | 49                 | 03-Oct-20   | 30-Nov-20   |      | █   |     |     |     |      |  |
| <b>SPTI Stage 2 (3rd Lane)</b>              |   |                    |             |             |      |     |     |     |     |      |  |
| A2700                                       | TTA/Hoarding Works for Stage 2  | 10                 | 01-Dec-20   | 11-Dec-20   |      |     |     | █   |     |      |  |
| A2710                                       | Temp. Road Lighting Installation  | 18                 | 06-Nov-20   | 26-Nov-20   |      |     | █   |     |     |      |  |
| A2720                                       | Remove Existing Road Lighting & E&M Item  | 30                 | 27-Nov-20   | 04-Jan-21   |      |     |     | █   |     |      |  |
| A2740                                       | Erect Covered Walkway (Steel Works)   | 48                 | 11-Dec-20   | 08-Feb-21   |      |     |     | █   |     |      |  |
| <b>Pump House for Landscape (2)</b>         |   |                    |             |             |      |     |     |     |     |      |  |
| A2910                                       | Acceptance of the Design for Pump House   | 13                 | 16-Aug-20 A | 15-Oct-20   | █    |     |     |     |     |      |  |
| A2912                                       | Liaison with WSD & Water Meter Installation   | 209                | 16-Aug-20 A | 29-Apr-21   | █    |     |     |     |     |      |  |
| A2920                                       | Acceptance for Submission of Materials  | 0                  | 16-Aug-20 A | 15-Sep-20 A | █    |     |     |     |     |      |  |
| A2930                                       | Purchasing & Delivery of Water Pump & Associated Equipment                          | 139                | 16-Sep-20 A | 18-Feb-21   | █    |     |     |     |     |      |  |
| A2960                                       | Formation, Footing and RC Structure   | 120                | 30-Nov-20   | 28-Apr-21   |      |     |     | █   |     |      |  |
| <b>Landscape Works (2)</b>                  |   |                    |             |             |      |     |     |     |     |      |  |
| A4140                                       | Material Submission for CDG and Acceptance  | 29                 | 04-Dec-19 A | 31-Oct-20   | █    |     |     |     |     |      |  |
| A4140A                                      | Material Submission for Tree and Acceptance   | 29                 | 04-Dec-19 A | 31-Oct-20   | █    |     |     |     |     |      |  |
| A4142                                       | Backfilling Surplus fill material to Hydroseeding Area C33                          | 29                 | 21-Apr-20 A | 31-Oct-20   | █    |     |     |     |     |      |  |
| A4144                                       | Backfilling Additional 300m for Hydroseeding Area C25 & C52 (PMI)                   | 0                  | 17-Aug-20 A | 31-Aug-20 A | █    |     |     |     |     |      |  |
| A4146                                       | Excavation & Backfilling Top Soil from VCP Inbound to Hydroseeding Area C33         | 57                 | 05-Oct-20*  | 30-Nov-20   |      | █   |     |     |     |      |  |
| A4148                                       | Disposal of Surplus Fill Material Off Site from VCP Inbound & Hydroseeding Area C33 | 57                 | 05-Oct-20*  | 30-Nov-20   |      | █   |     |     |     |      |  |
| A4150A                                      | Import CDG for Soilmix & Stockpile (G1 Access Landscaping Area)                     | 49                 | 27-Jul-20 A | 30-Nov-20   | █    |     |     |     |     |      |  |
| A4150B                                      | Import CDG for Soilmix & Stockpile (G5 Access Landscaping Area)                     | 124                | 26-Nov-20   | 29-Apr-21   |      |     |     | █   |     |      |  |
| A4160                                       | Mix & Place Soilmix - G1 Access Tree Planting Area                                  | 68                 | 03-Sep-20 A | 22-Dec-20   | █    |     |     |     |     |      |  |
| A4160A                                      | Mix & place Soilmix (G1 Access Landscaping Area)                                    | 87                 | 26-Aug-20 A | 16-Jan-21   | █    |     |     |     |     |      |  |
| A4160B                                      | Mix & place Soilmix (G5 Access Landscaping Area)                                    | 121                | 28-Dec-20   | 27-May-21   |      |     |     |     | █   |      |  |
| A4170A                                      | Tree Planting Works and Reinstatement Works at Closed Area                          | 349                | 01-Sep-20 A | 03-Dec-21   | █    |     |     |     |     |      |  |
| <b>Irrigation System (Southern Portion)</b> |   |                    |             |             |      |     |     |     |     |      |  |
| <i>Design and Design Acceptance</i>         |   |                    |             |             |      |     |     |     |     |      |  |

█ Actual Work    ◆ Milestone  
█ Remaining Work  
█ Critical

**THREE MONTH ROLLING PROGRAMME FOR PHASE 2 AND OTHER WORKS**  
**HKZMB - HONG KONG BOUNDARY CROSSING FACILITIES**  
 Page 5 of 6

|           |  |         |       |
|-----------|--|---------|-------|
| Date      | Revision                                 | Checked | Ap... |
| 05-Oct-20 | 3mth Rolling Programme, Oct. - Dec. 2020 | ZJ      |       |

**HKZMB HK Boundary Crossing Facilities - Phase 2 and Other Works**

**05-Oct-20**

| Activity ID                                  | Activity Name   | Remaining Duration | Start       | Finish      | 2020 |     |     |     |     | 2021 |
|--|---|--------------------|-------------|-------------|------|-----|-----|-----|-----|------|
|  |   |                    |             |             | Sep  | Oct | Nov | Dec | Jan |      |
| A7860  | Acceptance of the Design for Irrigation System (Southern Portion)                         | 13                 | 16-Aug-20 A | 15-Oct-20   |      |     |     |     |     |      |
| A7870  | Liaison with WSD & Water Meter Installation   | 209                | 16-Aug-20 A | 29-Apr-21   |      |     |     |     |     |      |
| A7890  | Acceptance of Submission of Material  | 0                  | 01-Sep-20 A | 30-Sep-20 A |      |     |     |     |     |      |
| A7900  | Procurement of Material   | 78                 | 01-Oct-20 A | 19-Dec-20   |      |     |     |     |     |      |
| <b>Irrigation System at Southern Portion</b> |   |                    |             |             |      |     |     |     |     |      |
| A7910  | Irrigation Pipe Laying (incl. install sprinklers and QCV)                                 | 254                | 21-Dec-20   | 30-Oct-21   |      |     |     |     |     |      |
| <b>Irrigation System (Water Point)</b>       |   |                    |             |             |      |     |     |     |     |      |
| A6520  | Acceptance of the Design for Irrigation System  | 13                 | 01-Sep-20 A | 15-Oct-20   |      |     |     |     |     |      |
| A6540  | Procurement of Materials  | 104                | 11-Nov-20   | 22-Feb-21   |      |     |     |     |     |      |
| A6550  | Irrigation Pipe Installation and Water Meter Installation                                 | 222                | 21-Dec-20   | 20-Sep-21   |      |     |     |     |     |      |
| <b>Group 1: WP 12 - 14 &amp; WP 16 - 18</b>  |   |                    |             |             |      |     |     |     |     |      |
| A6561  | Construction of Additional Waterpoints (WP 12) for Irrigation                             | 120                | 21-Dec-20   | 21-May-21   |      |     |     |     |     |      |
| A6562  | Construction of Additional Waterpoints (WP 13) for Irrigation                             | 120                | 21-Dec-20   | 21-May-21   |      |     |     |     |     |      |
| A6563  | Construction of Additional Waterpoints (WP 14) for Irrigation                             | 120                | 21-Dec-20   | 21-May-21   |      |     |     |     |     |      |
| A6565  | Construction of Additional Waterpoints (WP 16) for Irrigation                             | 120                | 21-Dec-20   | 21-May-21   |      |     |     |     |     |      |
| A6566  | Construction of Additional Waterpoints (WP 17) for Irrigation                             | 120                | 21-Dec-20   | 21-May-21   |      |     |     |     |     |      |
| A6567  | Construction of Additional Waterpoints (WP 18) for Irrigation                             | 120                | 21-Dec-20   | 21-May-21   |      |     |     |     |     |      |
| <b>Group 3: Water Point NPTI</b>             |   |                    |             |             |      |     |     |     |     |      |
| A6905  | Construction of Additional Water Point (WP15) for Irrigation and Water Meter Installation | 120                | 21-Dec-20   | 21-May-21   |      |     |     |     |     |      |

Actual Work    ◆ Milestone  
 Remaining Work  
 Critical

**THREE MONTH ROLLING PROGRAMME FOR PHASE 2 AND OTHER WORKS  
HKZMB - HONG KONG BOUNDARY CROSSING FACILITIES**

| Date      | Revision                                 | Checked | Ap... |
|-----------|--|---------|-------|
| 05-Oct-20 | 3mth Rolling Programme, Oct. - Dec. 2020 | ZJ      |       |