

Activity ID	Activity Name	Remaining Duration	Start	Finish	2020						
					Oct	Nov	Dec	2021			
					Jan	Feb					
Revised Works Programme for HKZMB Phase 2 and Other Works (HY/2019/01)											
CONTRACT DATES											
Sectional Completion											
A0210	Section 1: Works of Vertical Access to Roof of PCB within Portion A (270 days) P.4	0		10-Oct-20 A	◆ Section 1: Works of Vertical Access to Roof of PCB within Portion A (270 days) P.4						
CONTRACTOR'S DESIGN											
A4910	Design for Raised Access Floor System for Kiosks 027 & 030	45	07-Sep-20 A	17-Dec-20							
A4920	Acceptance of Design for Raised Access Floor System for Kiosk 027 & 030	59	21-Sep-20 A	31-Dec-20							
A4945	Acceptance of Design for Skylight for Kiosks 027 & 030	120	21-Sep-20 A	02-Mar-21							
A4958	Design for BS & ELV Items (Kiosks)	0	04-Dec-19 A	31-Oct-20 A							
A4959	Acceptance of Design for BS & ELV Items (Kiosks)	12	01-Nov-20 A	14-Nov-20							
A5050	Design for IT Network System	0	04-Dec-19 A	31-Oct-20 A							
A5055	Acceptance of Design for IT Network System	12	01-Nov-20 A	14-Nov-20							
A5060	Design for PABX System	0	04-Dec-19 A	31-Oct-20 A							
A5065	Acceptance of Design for PABX System	12	01-Nov-20 A	14-Nov-20							
A5075	Acceptance of Design for 2-Way Radio for MOM	0	11-Feb-20 A	31-Oct-20 A							
A6010	Design for HAVC System	0	04-Dec-19 A	31-Oct-20 A							
A7510	Acceptance of Designs for HAVC System	12	01-Nov-20 A	14-Nov-20							
A7950	Acceptance of the Design for Irrigation System (NPTI)	28	01-Aug-20 A	30-Nov-20							
A7980	Acceptance of the Design for Pump House	28	16-Aug-20 A	30-Nov-20							
A8000	Acceptance of the Design for Irrigation System (Southern Portion)	28	16-Aug-20 A	30-Nov-20							
A8020	Acceptance of the Design for Irrigation System (Water Point)	28	01-Sep-20 A	30-Nov-20							
A8030	Design for Window System for Building No. 002 and Kiosks 027 & 030	14	03-Sep-20 A	16-Nov-20							
A8040	Acceptance of Design for Window System for Building No. 002 and Kiosks 027 & 030	28	17-Sep-20 A	30-Nov-20							
A8050	Design for Metal Roofing for Building No. 002 and Kiosks 027 & 030	0	03-Sep-20 A	02-Nov-20 A							
A8060	Acceptance of Design for Metal Roofing for Building No. 002 and Kiosks 027 & 030	14	17-Sep-20 A	16-Nov-20							
A8070	Design for Maintenance Access Equipment and Fittings and Walkway at Roof for Kiosks 027 & 030 (Kiosks)	0	03-Sep-20 A	02-Nov-20 A							
A8080	Acceptance of Design for Maintenance Access Equipment and Fittings and Walkway at Roof for Kiosks 027 & 030	14	17-Sep-20 A	16-Nov-20							
A8090	Design for Signage for Building No. 002 & 003 and Kiosks 027 & 030	134	03-Oct-20 A	16-Mar-21							
A8100	Acceptance of Design for Signage for Building No. 002 & 003 and Kiosks 027 & 030	163	17-Oct-20 A	14-Apr-21							
A8110	Design for Aluminum Cladding for for Building No. 002 & 003 and Kiosks 027 & 030	14	03-Sep-20 A	16-Nov-20							
A8120	Acceptance of Design for Aluminum Cladding for for Building No. 002 & 003 and Kiosks 027 & 030	28	17-Sep-20 A	30-Nov-20							
A8130	Design for Blockwall System for Kiosks 027 & 030	14	03-Sep-20 A	16-Nov-20							
A8140	Acceptance of Design for Blockwall System for Kiosks 027 & 030	28	17-Sep-20 A	30-Nov-20							
A8150	Design for External False Ceiling system for Kiosks 027 & 030	43	03-Sep-20 A	15-Dec-20							

Actual Work ◆ Milestone
 Remaining Work
 Critical

**THREE MONTH ROLLING PROGRAMME FOR PHASE 2 AND OTHER WORKS
HKZMB - HONG KONG BOUNDARY CROSSING FACILITIES**

Date	Revision	Checked	Ap...
07-Nov-20	3mth Rolling Programme, Oct. - Dec. 2020	ZJ	

HKZMB HK Boundary Crossing Facilities - Phase 2 and Other Works

07-Nov-20

Activity ID	Activity Name	Remaining Duration	Start	Finish	2020						
					Oct	Nov	Dec	2021			
					Jan	Feb					
A8160	Acceptance of Design for External False Ceiling system for Kiosks 027 & 030	59	17-Sep-20 A	31-Dec-20	[Gantt bar: Oct to Dec 2020]						
A8180	Design for Raised Access Floor system	44	03-Oct-20 A	16-Dec-20	[Gantt bar: Oct to Dec 2020]						
A8190	Acceptance of Design for Raised Access Floor system	58	17-Oct-20 A	30-Dec-20	[Gantt bar: Oct to Dec 2020]						
REFINEMENT WORKS AT HKP (4A)											
Installation of Vehicle Barrier Gate at Existing Vehicle Kiosks (4A.B)											
A4345-1	4A.2.1.2.1-Procurement and Delivery of Barrier Gate - Batch 1 (24 nos)	0	11-Jul-20 A	27-Oct-20 A	[Gantt bar: Jul to Oct 2020]						
A4345-2	4A.2.1.2.2-Procurement and Delivery of Barrier Gate - Batch 2 (24 nos)	85	28-Oct-20 A	16-Feb-21	[Gantt bar: Oct 2020 to Feb 2021]						
A4350-10	4A.2.1.3.1- User Approval to Replace Gates - Batch 1 (24 nos.) PA01-06, PA17-22, PD01-06, PD17-22	8	28-Oct-20 A	11-Nov-20	[Gantt bar: Oct to Nov 2020]						
A4350-12	4A.2.1.3.2 Replacement of Gates - Batch 1 (24 nos) PA01-06, PA17-22, PD01-06, PD17-22	60	12-Nov-20	23-Jan-21	[Gantt bar: Nov 2020 to Jan 2021]						
A4355-1	4A.2.2.1 T&C of Replacement of Existing Gates and Handover to Operation - Batch 1 (24 nos)	16	25-Jan-21	11-Feb-21	[Gantt bar: Jan to Feb 2021]						
Installation of Sliding Gate at Building No. 041 (4A.J)											
A6650	Acceptance for Design of Sliding Gate	0	01-Aug-20 A	03-Oct-20 A	[Gantt bar: Aug to Oct 2020]						
A6660	Procurement of Sliding Gate	59	03-Oct-20 A	31-Dec-20	[Gantt bar: Oct 2020 to Dec 2020]						
A6710	Installation of Security Fence and Sliding Gate (Fire Station cum Ambulance Depot 041)	75	02-Jan-21	06-Apr-21	[Gantt bar: Jan to Apr 2021]						
SECTION 1: WORKS OF VERTICAL ACCESS TO THE ROOF OF PCB WITHIN PORTION A (4)											
Vertical Access to the Roof of PCB at Zone C (4.B)											
A3780	Installation of the Steel Staircase	0	27-Jul-20 A	06-Oct-20 A	[Gantt bar: Jul to Oct 2020]						
A3790	Install Additional Cleansing Water System	0	28-Sep-20 A	10-Oct-20 A	[Gantt bar: Sep to Oct 2020]						
A3800	Install Power Socket	0	28-Sep-20 A	10-Oct-20 A	[Gantt bar: Sep to Oct 2020]						
A3850	T&C	0	12-Oct-20 A	14-Oct-20 A	[Gantt bar: Oct 2020]						
Vertical Access to the Roof of PCB at Zone G (4.C)											
A3890	Install Addition Cleansing Water System	0	14-Sep-20 A	10-Oct-20 A	[Gantt bar: Sep to Oct 2020]						
A3900	Install Power Socket	0	14-Sep-20 A	10-Oct-20 A	[Gantt bar: Sep to Oct 2020]						
A8170	T&C	0	15-Oct-20 A	17-Oct-20 A	[Gantt bar: Oct 2020]						
Existing Temporary Access Scaffold Tower at Zone F (4.A)											
A4300	Maintenance of the Existing Temporary Access Scaffold Tower at Zone F	0	04-Dec-19 A	31-Oct-20 A	[Gantt bar: Dec 2019 to Oct 2020]						
A4310	Demolition of the Existing Temporary Access Scaffold Tower at Zone F	10	03-Nov-20	13-Nov-20	[Gantt bar: Nov 2020]						
T&C											
A6140	T&C and statutory inspection for the cleansing water system and additional power sockets	0	03-Sep-20 A	10-Oct-20 A	[Gantt bar: Sep to Oct 2020]						
A6150	TPIDC Inspection & Approval	0	07-Sep-20 A	10-Oct-20 A	[Gantt bar: Sep to Oct 2020]						
A6160	Completion of Section 1: Works of Vertical Access to Roof of PCB within Portion A (270 days)	0		10-Oct-20 A	◆ Completion of Section 1: Works of Vertical Access to Roof of PCB within Portion A (270 days)						
SECTION 2: IRRIGATION SYSTEM AT SLOPES OF NPTI WITHIN PORTION B (3)											
Design and Design Acceptance											
A6470	Acceptance of the Design for Irrigation System (NPTI)	28	01-Aug-20 A	30-Nov-20	[Gantt bar: Aug to Nov 2020]						
A7140	Procurement of Material	60	01-Oct-20 A	01-Jan-21	[Gantt bar: Oct 2020 to Jan 2021]						
Irrigation System at Slopes of NPTI within Portion B											
A6900	Irrigation Pipe Laying (incl. install sprinklers, QCV and feature posts)	100	02-Jan-21	06-May-21	[Gantt bar: Jan to May 2021]						
SECTION 2A: BUILDING NO. 062 - GENERATOR AND UPS ROOM WITHIN PORTION C (4A.L)											
Generator and UPS Room 062											

█ Actual Work ◆ Milestone
█ Remaining Work
█ Critical

**THREE MONTH ROLLING PROGRAMME FOR PHASE 2 AND OTHER WORKS
HKZMB - HONG KONG BOUNDARY CROSSING FACILITIES**

Date	Revision	Checked	Ap...
07-Nov-20	3mth Rolling Programme, Oct. - Dec. 2020	ZJ	

HKZMB HK Boundary Crossing Facilities - Phase 2 and Other Works

07-Nov-20

Activity ID	Activity Name	Remaining Duration	Start	Finish	2020						
					Oct	Nov	Dec	2021	Jan	Feb	
A6940A	Pre-inspection for FSI	6	03-Nov-20	09-Nov-20*							
A6940G	FSD Inspection	12	10-Nov-20	23-Nov-20							
SECTION 3: NPTI - PUBLIC TOILET, COVERED WALKWAY & PAVEMENT (6)											
Additional and Modification to Existing Covered Walkway, Area 1 - 6 (6.E)											
A2540	Footing for Covered Walkway	0	22-Jun-20 A	03-Oct-20 A							
A2550	Ducting at Footpath	26	03-Sep-20 A	02-Dec-20							
A2560	Steel prefabrication	13	03-Sep-20 A	17-Nov-20							
A2570	Erection of Covered Walkway	50	03-Dec-20	02-Feb-21							
A6980	Installation of aluminium honey comb panels to the existing covered walkways	24	04-Jan-21	30-Jan-21							
Additional & Modification of Covered Walkway adjacent to Building 003, Area 7 (6.C)											
A2400	Submission of canopy lighting design and lux simulation	34	03-Oct-20 A	11-Dec-20							
A2410	Review and approval by HyD/LD of canopy lighting design and lux simulation	60	12-Dec-20	26-Feb-21							
A4420	Footing for Covered Walkway	5	03-Oct-20 A	07-Nov-20							
A4430	Drainage & Ducting at Footpath	49	03-Oct-20 A	31-Dec-20							
A4440	Steel prefabrication	49	31-Jul-20 A	31-Dec-20							
A4450	Erection of Covered Walkway	72	28-Nov-20	26-Feb-21							
A4455	Installation of aluminium honey comb panels to the existing covered walkways	24	17-Dec-20	16-Jan-21							
A4470A	E&M Access for Ducting	0	01-Dec-20								
A4470B	Readiness of cutout fuse/CLP pillar box and CLP cable laying	30	01-Dec-20	07-Jan-21							
A4470C	CLP Meter Application	9	08-Jan-21	18-Jan-21							
A4470D	Readiness of EL Pillar and associated EL underground ducting	30	19-Jan-21	25-Feb-21							
Satellite Refuse Collection Point, Building 007 (6.A) - Omission											
Public Toilet Type 1, Building 003 (6.B)											
A1660	Design for Toilet Partitions (Cladding & Blockwall)	13	01-Oct-20 A	15-Nov-20							
A1710	Acceptance of Design for Toilet Partitions	30	16-Nov-20	15-Dec-20							
A1740	Submission of Material for Toilet	13	20-May-20 A	15-Nov-20							
A1770	Acceptance of Material for Toilet	30	16-Nov-20	15-Dec-20							
A1780	Procurement of Materials	62	16-Dec-20	15-Feb-21							
A1800	Raft Foundation	0	11-Sep-20 A	31-Oct-20 A							
A2100	Construction of Ground Slab	23	02-Nov-20 A	28-Nov-20							
A2110	Walls	12	30-Nov-20	12-Dec-20							
A2120	Roof Slab & Beams	12	14-Dec-20	29-Dec-20							
A2130	UG Drainage	12	30-Dec-20	13-Jan-21							
A2140	Floor Screeding	6	14-Jan-21	20-Jan-21							
A2150	Water Proofing Works	12	21-Jan-21	03-Feb-21							
A3379	WWO542 & WWO46 Part 1-3 Submission	22	08-Jul-20 A	27-Nov-20							
A3380A	Concealed conduit work and cabling works	25	30-Dec-20	28-Jan-21							
A3380B	BS Installation (above ceiling area)	25	29-Jan-21	02-Mar-21							
Drainage, Pavement, Kerbing, Lighting, Marking and Signs (6.F)											
A1400	Submission of canopy lighting for obtaining HyD/LD's approval	51	03-Sep-20 A	04-Jan-21							
A1620	Drainage & Sewerage, Fresh and Flush Water Main Laying	75	03-Nov-20	01-Feb-21							
A1630	Ducting Works	50	02-Feb-21	07-Apr-21							
SECTION 4: REMOVAL OF WATERMAIN AT THE SKYCITY INTERCHANGE WITHIN PORTION C AND D											
A4040	Preparation Works for Implementation of TTA (Release TTA by AA Contractor on 31.10.2020)	20	29-Jul-20 A	25-Nov-20							
A4050	Liaise with AAHK for Site Access	20	29-Jul-20 A	25-Nov-20							
A4060	Liaise with HyD & WSD for the Road Permit, Removed Details	20	29-Jul-20 A	25-Nov-20							
A7370	Removal of Watermain at Skycity Interchange, Stage 2	22	26-Nov-20	21-Dec-20							

■ Actual Work ◆ Milestone
■ Remaining Work
■ Critical

**THREE MONTH ROLLING PROGRAMME FOR PHASE 2 AND OTHER WORKS
HKZMB - HONG KONG BOUNDARY CROSSING FACILITIES**

Date	Revision	Checked	Ap...
07-Nov-20	3mth Rolling Programme, Oct. - Dec. 2020	ZJ	

HKZMB HK Boundary Crossing Facilities - Phase 2 and Other Works

07-Nov-20

Activity ID	Activity Name	Remaining Duration	Start	Finish	2020					
					Oct	Nov	Dec	2021		
								Jan	Feb	
A7380	Removal of Watermain at Skycity Interchange, Stage 3	25	22-Dec-20	22-Jan-21						
A7390	Removal of Watermain at Skycity Interchange, Stage 4	25	23-Jan-21	24-Feb-21						
SECTION 5: REMAINING WORKS										
External Works at Plaza										
A1520	Additional Drainage Works	25	03-Jun-20 A	01-Dec-20						
A1530	Additional Ducting, Drawpits & Utilities and Civil Provisions Works to Facilitate E&M Installations	119	30-Sep-20 A	27-Mar-21						
A1540	Pavement Works (Subbase incl. Kerb/Edges, U-channel)	124	01-Feb-21	06-Jul-21						
Design, Design Acceptance & Procurement for Kiosks										
A1130	Acceptance of Design for Window System	14	03-Sep-20 A	16-Nov-20						
Inbound: 11 No. of Private Car Kiosks between 027/028										
Builder Works (5.A)										
A1010C	Fabrication of short column & ring beams	24	01-Oct-20 A	30-Nov-20						
A1030	Short Columns (22 nos.) Erection	52	04-Dec-20	05-Feb-21						
A1040	Erection of Ring Beams (11 Nos.)	43	28-Dec-20	19-Feb-21						
A1150	Fabrication of Roof Beams with Y-Junction	124	12-Oct-20 A	06-Apr-21						
A1170	Fabrication of Metal Roof Panel	135	07-Dec-20	25-May-21						
E&M Works										
A1120-15	8.1.2.0-FAT AVCSS	35	03-Oct-20 A	12-Dec-20						
A1120-20	8.1.2.1-Delivery of Major Equipment (Servers, Workstations, Core Switches, Access Switches)	100	14-Dec-20	19-Apr-21						
A1120-30	8.1.2.1A-Delivery of Remaining AVCSS Equipment	100	14-Dec-20	19-Apr-21						
Outbound: 11 No. of Private Car Kiosks between 029/030										
Builder's Works (5.A)										
A1200C	Fabrication of short column & ring beams	0	01-Sep-20 A	30-Oct-20 A						
A1220	Short Columns (22 nos.) Erection	27	03-Oct-20 A	03-Dec-20						
A1230	Erection of Ring Beams (11 Nos.)	39	17-Oct-20 A	17-Dec-20						
A1250	Gypsum Block Wall	77	27-Jan-21	04-May-21						
A1340	Fabrication of Roof Beams with Y-Junction	117	03-Oct-20 A	25-Mar-21						
A1360	Fabrication of Metal Roof Panel	135	28-Nov-20	15-May-21						
E&M Works										
A1288	1st Group Kiosks (3nos.): Concealed conduit & BS Installation	31	29-Jan-21	09-Mar-21						
A1310-15	8.1.2.0-FAT AVCSS	35	03-Oct-20 A	12-Dec-20						
A1310-20	8.1.2.1-Delivery of Major Equipment (Servers, Workstations, Core Switches, Access Switches)	100	14-Dec-20	19-Apr-21						
A1310-30	8.1.2.1A-Delivery of Remaining AVCSS Equipment	100	14-Dec-20	19-Apr-21						
Observation Guard Booths, Building 002										
A1990	Cladding and Windows Installation	62	01-Dec-20	17-Feb-21						
A2010	Raised Floor	63	12-Jan-21	29-Mar-21						
A3040	Approval of CMS	49	13-Jul-20 A	21-Dec-20						
A3050	Delivery of Furniture	26	03-Oct-20 A	02-Dec-20						
A3060	Furniture Installation	9	03-Dec-20	12-Dec-20						
A3110	Electrical Installation (after completion of raised floor, before furniture and ceiling works)	32	16-Sep-20 A	27-Feb-21						
SPTI Stage 1										
A2670	Erect Covered Walkway Steel Portion	11	03-Oct-20 A	14-Nov-20						
A2670A	Installation of honey comb panels	11	17-Oct-20 A	14-Nov-20						
A2670B	Concrete pillar box	11	17-Oct-20 A	14-Nov-20						

█ Actual Work ◆ Milestone
█ Remaining Work
█ Critical

**THREE MONTH ROLLING PROGRAMME FOR PHASE 2 AND OTHER WORKS
HKZMB - HONG KONG BOUNDARY CROSSING FACILITIES**

Date	Revision	Checked	Ap...
07-Nov-20	3mth Rolling Programme, Oct. - Dec. 2020	ZJ	

HKZMB HK Boundary Crossing Facilities - Phase 2 and Other Works

07-Nov-20

Activity ID	Activity Name	Remaining Duration	Start	Finish	2020					2021			
					Oct	Nov	Dec	Jan	Feb	Jan	Feb		
A2670C	Underground ducting, draw pits, concrete foundation and mounting poles	0	08-Jul-20 A	31-Oct-20 A									
A2671	Footpath Paving Block	18	20-Nov-20	10-Dec-20									
A2672	Canopy Lighting Installation	22	16-Nov-20	10-Dec-20									
A2673	Electrical Work inside EL Pillar Box	22	16-Nov-20	10-Dec-20									
A2674	Readiness of cutout fuse/CLP pillar box and CLP cable laying	15	11-Dec-20	30-Dec-20									
A2675	CLP Meter Application	26	16-Nov-20	15-Dec-20									
A2676	T&C for canopy lighting	19	16-Dec-20	09-Jan-21									
A2690	Road Lighting & E&M Works	38	16-Dec-20	01-Feb-21									
A7210	T&C for Lane 1	6	02-Feb-21	08-Feb-21									
A7210A	CCTV, PA, FCS, Radio Equipment Reinstate Works	39	02-Feb-21	22-Mar-21									
A7210B	CPIS, CCTV & PA Equipment Installation	39	02-Feb-21	22-Mar-21									
A7220	Kerbing, Concrete Carriageway, Bitumen	11	28-Aug-20 A	14-Nov-20									
SPTI Stage 1A (3rd Lane)													
A7670B	Kerb, Concrete Carriageway, Bitumen, Paving Block	24	03-Oct-20 A	30-Nov-20									
A7670C	Erect Covered Walkway (Steel Works)	47	02-Nov-20 A	29-Dec-20									
A7670D	Reinstate Footpath Paving Block (after steel Works Erected)	24	11-Dec-20	11-Jan-21									
SPTI Stage 2 (3rd Lane)													
A2710	Temp. Road Lighting Installation	18	06-Nov-20	26-Nov-20									
A2720	Remove Existing Road Lighting & E&M Item	30	27-Jan-21	05-Mar-21									
SPTI Stage 2A (2nd Lane)													
A7690	TTA/Hoarding Works for Stage 2A	6	02-Feb-21	08-Feb-21									
Pump House for Landscape (2)													
A2910	Acceptance of the Design for Pump House	28	16-Aug-20 A	30-Nov-20									
A2930	Purchasing & Delivery of Water Pump & Associated Equipment	108	16-Sep-20 A	18-Feb-21									
A2960	Formation, Footing and RC Structure	120	01-Dec-20	29-Apr-21									
Landscape Works (2)													
A4140	Material Submission for CDG and Acceptance	0	04-Dec-19 A	31-Oct-20 A									
A4140A	Material Submission for Tree and Acceptance	0	04-Dec-19 A	31-Oct-20 A									
A4142	Backfilling Surplus fill material to Hydroseeding Area C33	0	21-Apr-20 A	31-Oct-20 A									
A4146	Excavation & Backfilling Top Soil from VCP Inbound to Hydroseeding Area C33	28	05-Oct-20 A	30-Nov-20									
A4148	Disposal of Surplus Fill Material Off Site from VCP Inbound & Hydroseeding Area C33	28	03-Oct-20 A	30-Nov-20									
A4150A	Import CDG for Soilmix & Stockpile (G1 Access Landscaping Area)	24	27-Jul-20 A	30-Nov-20									
A4150B	Import CDG for Soilmix & Stockpile (G5 Access Landscaping Area)	124	26-Nov-20	29-Apr-21									
A4160	Mix & Place Soilmix - G1 Access Tree Planting Area	43	03-Sep-20 A	22-Dec-20									
A4160A	Mix & place Soilmix (G1 Access Landscaping Area)	62	26-Aug-20 A	16-Jan-21									
A4160B	Mix & place Soilmix (G5 Access Landscaping Area)	121	28-Dec-20	27-May-21									
A4170B	Tree Planting Works at G1 Access Landscaping Area	172	18-Jan-21	17-Aug-21									
A4170C	Soft Landscaping Planting Works at G1 Access Area	172	18-Jan-21	17-Aug-21									
A4180A	Mix and Place Soilmix for Hydroseeding Area	145	27-Jan-21	26-Jul-21									
Irrigation System (Southern Portion)													
Design and Design Acceptance													
A7860	Acceptance of the Design for Irrigation System (Southern Portion)	28	16-Aug-20 A	30-Nov-20									
A7900	Procurement of Material	47	01-Oct-20 A	19-Dec-20									
Irrigation System at Southern Portion													
A7910	Irrigaton Pipe Laying (incl. install sprinklers and QCV)	254	21-Dec-20	30-Oct-21									
Irrigation System (Water Point)													

Actual Work ◆ Milestone
 Remaining Work
 Critical

**THREE MONTH ROLLING PROGRAMME FOR PHASE 2 AND OTHER WORKS
HKZMB - HONG KONG BOUNDARY CROSSING FACILITIES**

Date	Revision	Checked	Ap...
07-Nov-20	3mth Rolling Programme, Oct. - Dec. 2020	ZJ	

HKZMB HK Boundary Crossing Facilities - Phase 2 and Other Works

07-Nov-20

Activity ID	Activity Name	Remaining Duration	Start	Finish	2020					2021	
					Oct	Nov	Dec	Jan	Feb		
A6520	Acceptance of the Design for Irrigation System	28	01-Sep-20 A	30-Nov-20							
A6540	Procurement of Materials	104	01-Dec-20	14-Mar-21							
A6550	Irrigation Pipe Installation and Water Meter Installation	222	21-Dec-20	20-Sep-21							
Group 1: WP 12 - 14 & WP 16 - 18											
A6561	Construction of Additional Waterpoints (WP 12) for Irrigation	120	21-Dec-20	21-May-21							
A6562	Construction of Additional Waterpoints (WP 13) for Irrigation	120	21-Dec-20	21-May-21							
A6563	Construction of Additional Waterpoints (WP 14) for Irrigation	120	21-Dec-20	21-May-21							
A6565	Construction of Additional Waterpoints (WP 16) for Irrigation	120	21-Dec-20	21-May-21							
A6566	Construction of Additional Waterpoints (WP 17) for Irrigation	120	21-Dec-20	21-May-21							
A6567	Construction of Additional Waterpoints (WP 18) for Irrigation	120	21-Dec-20	21-May-21							
Group 3: Water Point NPTI											
A6905	Construction of Additional Water Point (WP15) for Irrigation and Water Meter Installation	120	21-Dec-20	21-May-21							

- Actual Work
- Remaining Work
- Critical
- Milestone

**THREE MONTH ROLLING PROGRAMME FOR PHASE 2 AND OTHER WORKS
HKZMB - HONG KONG BOUNDARY CROSSING FACILITIES**

Date	Revision	Checked	Ap...
07-Nov-20	3mth Rolling Programme, Oct. - Dec. 2020	ZJ	