

HKZMB HK Boundary Crossing Facilities - Phase 2 and Other Works					04-Feb-21				
Activity ID	Activity Name	Remaining Duration	Start	Finish	2021				
					Jan	Feb	Mar	Apr	May
Revised Works Programme for HKZMB Phase 2 and Other Works (HY/2019/01)									
CONTRACTOR'S DESIGN									
A4920	Acceptance of Design for Raised Access Floor System for Kiosk 027 & 030	4	21-Sep-20 A	06-Feb-21					
A4940	Design for Skylight for Kiosks 027 & 030	14	07-Aug-20 A	16-Feb-21					
A4945	Acceptance of Design for Skylight for Kiosks 027 & 030	28	21-Sep-20 A	02-Mar-21					
A4959	Acceptance of Design for BS & ELV Items (Kiosks)	0	01-Nov-20 A	03-Feb-21					
A7980	Acceptance of the Design for Pump House	0	16-Aug-20 A	16-Jan-21 A					
A8000	Acceptance of the Design for Irrigation System (Southern Portion)	0	16-Aug-20 A	16-Jan-21 A					
A8020	Acceptance of the Design for Irrigation System (Water Point)	0	01-Sep-20 A	16-Jan-21 A					
A8040	Acceptance of Design for Window System for Building No. 002 and Kiosks 027 & 030	0	17-Sep-20 A	15-Jan-21 A					
A8060	Acceptance of Design for Metal Roofing for Building No. 002 and Kiosks 027 & 030	0	17-Sep-20 A	30-Jan-21 A					
A8090	Design for Signage for Building No. 002 & 003 and Kiosks 027 & 030	42	03-Oct-20 A	16-Mar-21					
A8100	Acceptance of Design for Signage for Building No. 002 & 003 and Kiosks 027 & 030	71	17-Oct-20 A	14-Apr-21					
A8120	Acceptance of Design for Aluminum Cladding for for Building No. 002 & 003 and Kiosks 027 & 030	0	17-Sep-20 A	15-Jan-21 A					
A8160	Acceptance of Design for External False Ceiling system for Kiosks 027 & 030	4	17-Sep-20 A	06-Feb-21					
A8190	Acceptance of Design for Raised Access Floor system	22	17-Oct-20 A	24-Feb-21					
REFINEMENT WORKS AT HKP (4A)									
Installation of Vehicle Barrier Gate at Existing Vehicle Kiosks (4A.B)									
A4345-2	4A.2.1.2.2-Procurement and Delivery of Barrier Gate - Batch 2 (24 nos)	0	28-Oct-20 A	30-Jan-21 A					
A4345-3	4A.2.1.2.3-Procurement and Delivery of Barrier Gate - Batch 3 (24 nos)	0	01-Dec-20 A	30-Jan-21 A					
A4350-12	4A.2.1.3.2 Replacement of Gates - Batch 1 (24 nos) PA01-06, PA17-22, PD01-06, PD17-22	50	16-Feb-21*	17-Apr-21					
A4350-20	4A.2.1.4.1- User Approval to Replace Gates - Batch 2 (24 nos.) GA01-08, GD01-08, PA07-10, PD07-10	14	19-Apr-21	05-May-21					
A4355-1	4A.2.2.1 T&C of Replacement of Existing Gates and Handover to Operation - Batch 1 (24 nos)	16	19-Apr-21	07-May-21					
Installation of Sliding Gate at Building No. 041 (4A.J)									
A6650	Acceptance for Design of Sliding Gate	0	03-May-20 A	30-Jan-21 A					
A6660	Procurement of Sliding Gate	97	31-Jan-21 A	10-May-21					
Painting for Volleyball Court									
A7260	Painting for Volleyball Ground	50	10-Apr-21	09-Jun-21					
SECTION 1: WORKS OF VERTICAL ACCESS TO THE ROOF OF PCB WITHIN PORTION A (4)									
Existing Temporary Access Scaffold Tower at Zone F (4.A)									
A4310	Demolition of the Existing Temporary Access Scaffold Tower at Zone F	1	16-Feb-21*	16-Feb-21					
SECTION 2: IRRIGATION SYSTEM AT SLOPES OF NPTI WITHIN PORTION B (3)									
EMSD Comments on Automatic Irrigation System at SIMAR Slope of NPTI - NEC No. 120									
A0030A	CHEC submit cost & time implication	0	15-Dec-20 A		time implication				
A0040A	AECOM confirm PMI	0	31-Dec-20 A		AECOM confirm PMI				
A6460A	Re-design of irrigation system at NPTI	1	01-Jan-21 A	03-Feb-21					
A6470A	Acceptance of the design for irrigation system (NPTI)	120	04-Feb-21	03-Jun-21					
SECTION 2A: BUILDING NO. 062 - GENERATOR AND UPS ROOM WITHIN PORTION C (4A.L)									
Generator and UPS Room 062									
A6940G	FSD Inspection	0	03-Dec-20 A	16-Dec-20 A					
SECTION 3: NPTI - PUBLIC TOILET, COVERED WALKWAY & PAVEMENT (6)									
Additional and Modification to Existing Covered Walkway, Area 1 - 6 (6.E)									
A2570	Erection of Covered Walkway	37	09-Dec-20 A	20-Mar-21					
A2580	ELV & E&M works	59	22-Mar-21	03-Jun-21					
A2590	Paving Block Pavement at Footpath	48	07-Apr-21	03-Jun-21					
A6980	Installation of aluminium honey comb panels to the existing covered walkways	31	29-Dec-20 A	13-Mar-21					
Additional & Modification of Covered Walkway adjacent to Building 003, Area 7 (6.C)									
A2410	Review and approval by HyD/LD of canopy lighting design and lux simulation	18	12-Dec-20 A	26-Feb-21					
A4450	Erection of Covered Walkway	46	28-Nov-20 A	31-Mar-21					
A4455	Installation of aluminium honey comb panels to the existing covered walkways	37	17-Dec-20 A	20-Mar-21					
A4460	ELV & E&M works	60	01-Apr-21	16-Jun-21					
A4470	Paving Block Pavement at Footpath	60	01-Apr-21	16-Jun-21					
A4470B	Readiness of cut out fuse/CLP pillar box and CLP cable laying	4	01-Dec-20 A	06-Feb-21					
A4470C	CLP Meter Application	9	08-Feb-21	20-Feb-21					
A4470D	Readiness of EL Pillar and associated EL underground ducting	30	22-Feb-21	27-Mar-21					
A4470E	Electrical Work inside EL Pillar Box	53	29-Mar-21	03-Jun-21					
A4470F	E&M Access after erection of covered walkway	0	01-Apr-21		◆ E&M Access after erection of covered walkway				
A4470G	Canopy Lighting Installation	50	01-Apr-21	03-Jun-21					

HKZMB HK Boundary Crossing Facilities - Phase 2 and Other Works					04-Feb-21				
Activity ID	Activity Name	Remaining Duration	Start	Finish	2021				
					Jan	Feb	Mar	Apr	May
Public Toilet Type 1, Building 003 (6.B)									
A1710	Acceptance of Design for Toilet Partitions	0	03-Dec-20 A	30-Jan-21 A					
A1770	Acceptance of Material for Toilet	0	03-Dec-20 A	03-Feb-21					
A1780	Procurement of Materials	15	18-Dec-20 A	17-Feb-21					
A2100	Construction of Ground Beams	0	23-Dec-20 A	09-Jan-21 A					
A2100A	Walls	10	03-Feb-21	17-Feb-21					
A2100B	Construction of Ground Slab	8	05-Mar-21	13-Mar-21					
A2120	Roof Slab & Beams	19	15-Mar-21	08-Apr-21					
A2130	UG Drainage	13	18-Feb-21	04-Mar-21					
A2140	Floor Screeding	6	09-Apr-21	15-Apr-21					
A2150	Water Proofing Works	12	16-Apr-21	29-Apr-21					
A2170	Wall Finishing (with Furring Walls)	24	30-Apr-21	29-May-21					
A2190	Doors (7 Nos. of Metal Doors)	12	16-Apr-21	29-Apr-21					
A2210	Metal Works (1 No. of Cat Ladder, 1 No. of Louvre, 1 No. of Ap)	12	30-Apr-21	14-May-21					
A3380A	Concealed conduit work and cabling works	25	05-Mar-21	06-Apr-21					
A3380B	BS Installation (above ceiling area)	25	07-Apr-21	06-May-21					
A3380C	BS Installation (area except ceiling area)	25	21-Apr-21	21-May-21					
A3380D	SCADA and panic alarm (ELV) installation works	22	29-Apr-21	26-May-21					
A3380E	Cable ducting installation (from PU-PB-01 to building 003)	22	29-Apr-21	26-May-21					
Drainage, Pavement, Kerbing, Lighting, Marking and Signs (6.F)									
A1400	Submission of canopy lighting for obtaining HyD/LD's approval	0	03-Sep-20 A	04-Jan-21 A					
A1620	Drainage & Sewerage, Fresh and Flush Water Main Laying	25	03-Nov-20 A	06-Mar-21					
A1630	Ducting Works	50	08-Mar-21	08-May-21					
A1640	Pavement, Kerbing, Marking and Signs	74	22-Apr-21	21-Jul-21					
SECTION 4: REMOVAL OF WATERMAIN AT THE SKYCITY INTERCHANGE WITHIN PORTION C AND D									
A7370	AAHK P575 handover of site area/Liaise with AAHK 3508	46	18-Jan-21 A	31-Mar-21					
A7380	Removal of Watermain at Skycity Interchange. Portion 1	24	01-Apr-21*	03-May-21					
SECTION 5: REMAINING WORKS									
External Works at Plaza									
A1530	Additional Ducting, Drawpits & Utilities and Civil Provisions Works to Facilitate E&M Installations	43	30-Sep-20 A	27-Mar-21					
A1540	Pavement Works (Subbase incl. Kerb/Edges, U-channel)	124	03-Feb-21	08-Jul-21					
Inbound: 11 No. of Private Car Kiosks between 027/028									
Builder Works (5.A)									
A1050A	Construction of RC Roof at Kiosks	46	28-Dec-20 A	31-Mar-21					
A1060	Gypsum Block Wall	74	18-Mar-21	18-Jun-21					
A1070	Installation of Windows/Door at Kiosks	79	13-Apr-21	17-Jul-21					
A1080	ABWF Works at 1st Group Kiosks (3 nos.)	29	26-Apr-21	31-May-21					
A1150	Fabrication of Roof Beams with Y-Junction	48	12-Oct-20 A	06-Apr-21					
A1160	Erection of Y-Junction (22 Nos.) and Top Roof (with Modification of existing roof)	53	19-Apr-21	22-Jun-21					
A1170	Fabrication of Metal Roof Panel	73	03-Dec-20 A	06-May-21					
E&M Works									
A1108	1st Group Kiosks (3nos.): Concealed conduit & BS Installation	32	17-Mar-21	26-Apr-21					
A1108A	2nd Group Kiosks (3nos.): Concealed conduit & BS Installation	26	14-Apr-21	14-May-21					
A1108B	3rd Group Kiosks (3nos.): Concealed conduit & BS Installation	50	12-Apr-21	10-Jun-21					
A1109	E&M Installation Work for CUE Area	207	20-Jan-21 A	16-Oct-21					
A1110	E&M Works at 1st Group of Kiosks (3nos.)	25	22-Mar-21	22-Apr-21					
A1110A	E&M Works at 2nd Group of Kiosks (3nos.)	27	19-Apr-21	21-May-21					
A1120-12	8.1.2.0-Install Concealed Conduits and Gypsum Block Wall for AVCSS (027/028)	20	29-Dec-20 A	01-Mar-21					
A1120-13	8.1.2.0-Install Cable and Fibres for AVCSS (027/028)	46	02-Mar-21	27-Apr-21					
A1120-20	8.1.2.1-Delivery of Major Equipment (Servers, Workstations, Core Switches, Access Switches)	59	14-Dec-20 A	19-Apr-21					
A1120-30	8.1.2.1A-Delivery of Remaining AVCSS Equipment	59	14-Dec-20 A	19-Apr-21					
A1120-42	8.1.2.2. (by Civil/metal/E&M) D1-ABWF (raised floor, furniture, E&M, road surface at kiosk completed)	0	27-Apr-21						◆ 8.1.2.2. (by Civil/metal/
A1120-44	8.1.2.2- 1st Installation of Equipment (027/028)	72	28-Apr-21	24-Jul-21					
A1120-50	8.1.2A.D1-Inbound VCP VID and VTS Foundation, Mounting Pole and Electricity Ready	0	20-Apr-21						◆ 8.1.2A.D1-Inbound VCP VID an
A1120-54	8.1.2A-Relocation of Inbound VID and VTS Equipment	60	20-Apr-21	02-Jul-21					
Outbound: 11 No. of Private Car Kiosks between 029/030									
Builder's Works (5.A)									
A1240A	Construction of RC Roof at Kiosks	20	10-Nov-20 A	01-Mar-21					
A1250	Gypsum Block Wall	51	25-Jan-21 A	09-Apr-21					
A1260	Installation of Windows/Door at Kiosks	77	08-Feb-21	15-May-21					
A1270	ABWF Works at 1st Group Kiosks (3 nos.)	36	11-Feb-21	27-Mar-21					

Actual Work

Remaining Work

Critical

◆

Milestone

THREE MONTH ROLLING PROGRAMME FOR PHASE 2 AND OTHER WORKS

HKZMB - HONG KONG BOUNDARY CROSSING FACILITIES

Page 2 of 4

Date	Revision	Checked	App...
04-Feb-21	3mth Rolling Programme, Feb - Apr. 2021	ZJ	

HKZMB HK Boundary Crossing Facilities - Phase 2 and Other Works						04-Feb-21				
Activity ID	Activity Name	Remaining Duration	Start	Finish	2021					
					Jan	Feb	Mar	Apr	May	
A1270A	ABWF Works at 2nd Group Kiosks (3 nos.)	34	15-Mar-21	26-Apr-21						
A1270B	ABWF Works at 3rd Group Kiosks (3 nos.)	35	12-Apr-21	24-May-21						
A1270C	ABWF Works at 4th Group Kiosks (2 nos.)	23	26-Apr-21	24-May-21						
A1340	Fabrication of Roof Beams with Y-Junction	41	03-Oct-20 A	25-Mar-21						
A1350	Erection of Y-Junction (22 Nos.) and Top Roof (with Modification of existing roof)	53	08-Feb-21	16-Apr-21						
A1380	Erection of Roof (11 Grid Nos.) and Metal Roofing	46	28-Apr-21	23-Jun-21						
E&M Works										
A1288	1st Group Kiosks (3nos.): Concealed conduit & BS Installation	2	30-Dec-20 A	04-Feb-21						
A1288A	2nd Group Kiosks (3nos.): Concealed conduit & BS Installation	25	05-Feb-21	09-Mar-21						
A1288B	3rd Group Kiosks (3nos.): Concealed conduit & BS Installation	24	08-Mar-21	07-Apr-21						
A1288C	4th Group Kiosks (2nos.): Concealed conduit & BS Installation	20	27-Mar-21	22-Apr-21						
A1289	E&M Installation Work for CUE Area	13	25-Jan-21 A	25-Feb-21						
A1290	E&M Works at 1st Group Kiosks (3nos.)	23	26-Feb-21	24-Mar-21						
A1290A	E&M Works at 2nd Group Kiosks (3nos.)	25	19-Apr-21	18-May-21						
A1310-12	8.1.2.0-Install Concealed Conduits and Gypsum Block Wall for AVCSS (029/030)	21	29-Dec-20 A	02-Mar-21						
A1310-13	8.1.2.0-Install Cable and Fibres for AVCSS (029/030)	44	03-Mar-21	26-Apr-21						
A1310-20	8.1.2.1-Delivery of Major Equipment (Servers, Workstations, Core Switches, Access Switches)	59	14-Dec-20 A	19-Apr-21						
A1310-30	8.1.2.1A-Delivery of Remaining AVCSS Equipment	59	14-Dec-20 A	19-Apr-21						
A1310-42	8.1.2.2. (by Civil/metal/E&M) D1-ABWF (raised floor, furniture, E&M, road surface at kiosk completed)	0	27-Apr-21						◆ 8.1.2.2. (by Civil/metal/	
A1310-44	8.1.2.2-1st Installation of Equipment (029/030)	73	27-Apr-21	24-Jul-21						
A1310-50	8.1.2A.D1-Outbound VCP VID and VTS Foundation, Mounting Pole and Electricity Ready	0	20-Apr-21						◆ 8.1.2A.D1-Outbound VCP VID a	
A1310-54	8.1.2A-Relocation of Outbound VID and VTS Equipment	60	20-Apr-21	02-Jul-21						
Observation Guard Booths, Building 002										
A1990	Cladding and Windows Installation	45	01-Dec-20 A	30-Mar-21						
A2000	Roof Installation	24	31-Mar-21	30-Apr-21						
A2010	Raised Floor	63	25-Feb-21	13-May-21						
A3050	Delivery of Furniture	24	02-Jan-21 A	05-Mar-21						
A3060	Furniture Installation	9	06-Mar-21	16-Mar-21						
A3080	Ceiling	17	14-Apr-21	04-May-21						
A3110	Electrical Installation (after completion of raised floor, before funiture and ceiling works)	32	16-Sep-20 A	13-Apr-21						
A3110A	MVAC Equipment Installation	34	14-Apr-21	25-May-21						
SPTI Stage 2A										
A7690	Drainage (SOL 353A)	0	13-Nov-20 A	30-Jan-21 A						
A7700	Covered Walkway Metal Work (SOL 351)	0	13-Nov-20 A	15-Jan-21 A						
A7710	Temp. Public Lighting Installation	4	02-Jan-21 A	06-Feb-21						
A7730	Kerb and Roadwork (SOL 351)	4	02-Oct-20 A	06-Feb-21						
A7740	Footpath Paving Block (SOL 351)	4	16-Jan-21 A	06-Feb-21						
A7750	Canopy Lighting Installation & E&M Works (SOL 351)	4	28-Dec-20 A	06-Feb-21						
A7760	T&C for Lane 1 (SOL 351)	5	08-Feb-21	16-Feb-21						
SPTI Stage 3										
A2820	Drainage (SOL 352 & 353A)	84	17-Feb-21	31-May-21						
A2830	Covered Walkway Footing (SOL 352)	93	03-Feb-21	31-May-21						
A8220	Underground ducting, draw pits, concrete foundation and mounting poles	93	03-Feb-21	31-May-21						
A8360	Kerb and Roadwork (SOL 353A)	47	01-Apr-21	31-May-21						
Pump House for Landscape (2)										
A2910	Acceptance of the Design for Pump House	0	16-Aug-20 A	16-Jan-21 A						
A2912	Liaison with WSD & Water Meter Installation	86	16-Aug-20 A	29-Apr-21						
A2930	Purchasing & Delivery of Water Pump & Associated Equipment	16	16-Sep-20 A	18-Feb-21						
A2960	Formation, Footing and RC Structure	68	02-Jan-21 A	29-Apr-21						
A2962	External Works	100	30-Apr-21	28-Aug-21						
A2970	Installation of Pumps & Associated Equipment	100	30-Apr-21	28-Aug-21						
Landscape Works (2)										
A4150B	Import CDG for Soilmix & Stockpile (G5 Access Landscaping Area)	68	26-Nov-20 A	29-Apr-21						
A4150C	Import CDG for Soilmix & Stockpile (Other Landscaping Area)	49	01-Mar-21	29-Apr-21						
A4160A	Mix & place Soilmix (G1 Access Landscaping Area)	0	26-Aug-20 A	16-Jan-21 A						
A4160B	Mix & place Soilmix (G5 Access Landscaping Area)	90	28-Dec-20 A	27-May-21						
A4160C	Mix & place Soilmix (Other Landscaping Area)	44	01-Apr-21	27-May-21						
A4170B	Tree Planting Works at G1 Access Landscaping Area	158	03-Feb-21	17-Aug-21						
A4170C	Soft Landscaping Planting Works at G1 Access Area	158	03-Feb-21	17-Aug-21						
A4180A	Mix and Place Soilmix for Hydroseeding Area	139	03-Feb-21	26-Jul-21						
Irrigation System (Southern Portion)										

Actual Work

Remaining Work

Critical

◆

Milestone

THREE MONTH ROLLING PROGRAMME FOR PHASE 2 AND OTHER WORKS

HKZMB - HONG KONG BOUNDARY CROSSING FACILITIES

Page 3 of 4

Date	Revision	Checked	App...
04-Feb-21	3mth Rolling Programme, Feb - Apr. 2021	ZJ	

HKZMB HK Boundary Crossing Facilities - Phase 2 and Other Works					04-Feb-21				
Activity ID	Activity Name	Remaining Duration	Start	Finish	2021				
					Jan	Feb	Mar	Apr	May
Design and Design Acceptance									
A7860	Acceptance of the Design for Irrigation System (Southern Portion)	0	16-Aug-20 A	16-Jan-21 A					
A7870	Liaison with WSD & Water Meter Installation	86	16-Aug-20 A	29-Apr-21					
A7900	Procurement of Material	45	01-Oct-20 A	19-Mar-21					
Irrigation System at Southern Portion									
A7910	Irrigaton Pipe Laying (incl. install sprinklers and QCV)	219	02-Jan-21 A	30-Oct-21					
Irrigation System (Water Point)									
A6520	Acceptance of the Design for Irrigation System	0	01-Sep-20 A	16-Jan-21 A					
A6540	Procurement of Materials	40	01-Jan-21 A	14-Mar-21					
A6550	Irrigaton Pipe Installation and Water Meter Installation	174	22-Feb-21	20-Sep-21					
Group 1: WP 12 - 14 & WP 16 - 18									
A6561	Construction ofAdditional Waterpoints (WP 12) for Irrigation	72	22-Feb-21	21-May-21					
A6562	Construction ofAdditional Waterpoints (WP 13) for Irrigation	72	22-Feb-21	21-May-21					
A6563	Construction ofAdditional Waterpoints (WP 14) for Irrigation	72	22-Feb-21	21-May-21					
A6565	Construction ofAdditional Waterpoints (WP 16) for Irrigation	72	22-Feb-21	21-May-21					
A6566	Construction ofAdditional Waterpoints (WP 17) for Irrigation	72	22-Feb-21	21-May-21					
A6567	Construction ofAdditional Waterpoints (WP 18) for Irrigation	72	22-Feb-21	21-May-21					
Group 3: Warter Point NPTI									
A6905	Construction ofAdditional Water Point (WP15) for Irrigation and Water Meter Installation	72	22-Feb-21	21-May-21					

Actual Work

Remaining Work

Critical

Milestone

THREE MONTH ROLLING PROGRAMME FOR PHASE 2 AND OTHER WORKS

HKZMB - HONG KONG BOUNDARY CROSSING FACILITIES

Page 4 of 4

Date	Revision	Checked	App...
04-Feb-21	3mth Rolling Programme, Feb - Apr. 2021	ZJ	