

Activity ID	Activity Name	Remaining Duration	Start	Finish	2021				
					Jul	Aug	Sep	Oct	Nov
Revised Works Programme for HKZMB Phase 2 and Other Works (HY/2019/01)									
CONTRACT DATES									
Sectional Completion									
A0260	Section 2: Irrigation System at Slopes of NPTI within Portion B (550 days)	0		30-Sep-21*					
A0280	Section 3: Modification of Walkway, Construction of Bldg003 and Bldg007at NPTI within Portion C (0		30-Sep-21*					
SUBMISSIONS									
A0470	Submission of Landscape Softworks Method for Acceptance	16	04-Dec-19 A	18-Aug-21					
CONTRACTOR'S DESIGN									
A4920	Acceptance of Design for Raised Access Floor System for Kiosk 027 & 030	0	21-Sep-20 A	03-Jul-21 A					
A4945	Acceptance of Design for Skylight for Kiosks 027 & 030	0	21-Sep-20 A	03-Jul-21 A					
A7950	Acceptance of the Design for Irrigation System (NPTI)	8	01-Aug-20 A	10-Aug-21					
A7980	Acceptance of the Design for Pump House	8	16-Aug-20 A	10-Aug-21					
A8000	Acceptance of the Design for Irrigation System (Southern Portion)	8	16-Aug-20 A	10-Aug-21					
A8020	Acceptance of the Design for Irrigation System (Water Point)	8	01-Sep-20 A	10-Aug-21					
A8040	Acceptance of Design for Window System for Building No. 002 and Kiosks 027 & 030	0	17-Sep-20 A	03-Jul-21 A					
A8100	Acceptance of Design for Signage for Building No. 002 & 003 and Kiosks 027 & 030	0	17-Apr-21 A	31-Jul-21 A					
A8120	Acceptance of Design for Aluminum Cladding for for Building No. 002 & 003 and Kiosks 027 & 030	0	31-Oct-20 A	03-Jul-21 A					
A8140	Acceptance of Design for Blockwall System for Kiosks 027 & 030	0	17-Sep-20 A	03-Jul-21 A					
A8160	Acceptance of Design for External False Ceiling system for Kiosks 027 & 030	0	17-Sep-20 A	03-Jul-21 A					
A8730A	Design for Upgrading Works for DCS	32	04-Dec-19 A	03-Sep-21					
A8740	Acceptance for Design of Sliding Gate	29	03-May-20 A	31-Aug-21					
A8740A	Acceptance for Design for Design for Upgrading Works for DCS	32	03-May-20 A	03-Sep-21					
BUILDING INFORMATION MODELING									
A7570	Combined Services Drawing (Gen by BIM model)	32	01-Apr-20 A	03-Sep-21					
REFINEMENT WORKS AT HKP (4A)									
Installation of Vehicle Barrier Gate at Existing Vehicle Kiosks (4A.B)									
A4345-3	4A.2.1.2.3-Procurement and Delivery of Barrier Gate - Batch 3 (24 nos)	0	01-Dec-20 A	03-Jul-21 A					
A4350-30	User Approval to Replace Gates & Material-On-Site, Batch 3 (28 nos) PD1,21,22,GD1-5, GA3-8,CI	0	03-Jul-21 A	08-Jul-21 A					
A4350-32	Replacement of Gates - Batch 3 (28 nos) PD1,21,22, GD1-5, GA3-8, CD01-4, SK1-4, CA1-4, PA1,22	22	05-Jul-21 A	27-Aug-21					
Installation of Sliding Gate at Building No. 041 (4A.J)									
A4980	Design for Sliding Gate	32	03-Jul-21 A	03-Sep-21					
A6650	Acceptance for Design of Sliding Gate	32	03-Jul-21 A	03-Sep-21					
A6650A	Removal of the existing manual swing gate	36	04-Sep-21	09-Oct-21					
A6660	Procurement of Sliding Gate	68	03-May-21 A	09-Oct-21					
A6710	Installation of Security Fence and Sliding Gate (Fire Station cum Ambulance Depot 041)	25	11-Oct-21	09-Nov-21					
SECTION 2: IRRIGATION SYSTEM AT SLOPES OF NPTI WITHIN PORTION B (3)									
Design and Design Acceptance									
A6890	Acceptance of Submission of Material	0	01-Sep-20 A	03-Jul-21 A					
Irrigation System at Slopes of NPTI within Portion B									
A6900	Irrigaton Pipe Laying	50	05-Jul-21 A	30-Sep-21					
A6920	T&C	12	16-Sep-21	30-Sep-21					
A7330	Section 2: Irrigation System at Slopes of NPTI within Portion B (550 days)	0		30-Sep-21*					
SECTION 3: NPTI - PUBLIC TOILET, COVERED WALKWAY & PAVEMENT (6)									
Additional and Modification to Existing Covered Walkway, Area 1 - 6 (6.E)									
A2580	ELV & E&M works (incl. lighting installation)	0	06-Apr-21 A	06-Jul-21 A					
A2590	Paving Block Pavement at Footpath	0	07-Apr-21 A	06-Jul-21 A					
A6990	T&C	1	07-Jul-21 A	03-Aug-21					
Additional & Modification of Covered Walkway adjacent to Building 003, Area 7 (6.C)									
A4430	Drainage & Ducting at Footpath	22	03-Oct-20 A	27-Aug-21					
A4450	Erection of Covered Walkway	35	28-Nov-20 A	11-Sep-21					
A4455	Installation of aluminium honey comb panels to the existing covered walkways	11	17-Dec-20 A	14-Aug-21					
A4460	ELV & E&M works	5	01-Apr-21 A	07-Aug-21					
A4470	Paving Block Pavement at Footpath	25	01-Apr-21 A	31-Aug-21					
A4470E	Electrical Work inside EL Pillar Box	17	26-Apr-21 A	21-Aug-21					
A4470G	Canopy Lighting Installation	41	15-Apr-21 A	18-Sep-21					
A7010	T&C	39	16-Aug-21	30-Sep-21					
Public Toilet Type 1, Building 003 (6.B)									
A1710	Acceptance of Design for Toilet Partitions	0	30-Jun-21 A	28-Jul-21 A					
A2140	Floor Screeding, Public Toilet Bld003	1	20-May-21 A	03-Aug-21					

■ Actual Work ◆ ◆ Milestone
■ Remaining Work
■ Critical

**THREE MONTH ROLLING PROGRAMME FOR PHASE 2 AND OTHER WORKS
HKZMB - HONG KONG BOUNDARY CROSSING FACILITIES**

Date	Revision	Checked	Appro...
12-Aug-21	3mth Rolling Programme, Aug. - Dec. 2021	ZJ	

HKZMB HK Boundary Crossing Facilities - Phase 2 and Other Works

12-Aug-21

Activity ID	Activity Name	Remaining Duration	Start	Finish	2021				
					Jul	Aug	Sep	Oct	Nov
A2150	Water Proofing Works	1	16-Jun-21 A	03-Aug-21					
A2170	Block Wall and Finishing (with Furring Walls)	5	27-Jun-21 A	07-Aug-21					
A2180	External Finishing (Metal Cladding)	25	03-May-21 A	31-Aug-21					
A2190	Doors (7 Nos. of Metal Doors)	23	03-Jun-21 A	28-Aug-21					
A2210	Metal Works (1 No. of Cat Ladder, 1 No. of Louvre, 1 No. of Ap)	0	18-Jun-21 A	15-Jul-21 A					
A2220	Roof Metal Railing	17	18-Jun-21 A	21-Aug-21					
A2230	Roof Skylight System	17	03-Aug-21	21-Aug-21					
A2240	Roof Cladding	25	03-Aug-21	31-Aug-21					
A2250	Sanitary Fitting Installation	5	04-Aug-21	09-Aug-21					
A2270	Delivery of Furniture	0	22-Jun-20 A	31-Jul-21 A					
A2280	Furniture Installation	9	02-Aug-21 A	12-Aug-21					
A2290	Toilet Cubicle Installation	14	02-Aug-21 A	18-Aug-21					
A2310	Ceiling Installation	11	02-Aug-21 A	14-Aug-21					
A3379	WVO542 & WVO46 Part 1-4 Submission	0	14-Jun-21 A	20-Jul-21 A					
A3380A	Concealed conduit work	0	03-Mar-21 A	30-Jul-21 A					
A3380A1	Cabling works	0	03-Jun-21 A	30-Jul-21 A					
A3380B	BS Installation (above ceiling area)	4	24-May-21 A	06-Aug-21					
A3380C	BS (incl. signage) Installation (area except ceiling area)	37	26-May-21 A	14-Sep-21					
A3380D	SCADA and panic alarm (ELV) installation works	17	26-May-21 A	21-Aug-21					
A3380E	Cable ducting installation (from PU-PB-01 to building 003)	1	28-Apr-21 A	03-Aug-21					
A3380F	Power cable laying and submission of WR1A	1	03-Jun-21 A	03-Aug-21					
A3380G	FSD Inspection and approval	28	10-Aug-21	10-Sep-21					
A3390	TPIDC Authority Inspection & Approval	22	30-Aug-21	24-Sep-21					
A6100	ASD Approval, WVO Part V submission & Approval	22	30-Aug-21	24-Sep-21					
Additional Railing adjacent to Building 003 (6.D)									
A3410	Installation of Railing	25	03-Jul-21 A	31-Aug-21					
Drainage, Pavement, Kerbing, Lighting, Marking and Signs (6.F)									
A1620	Drainage & Sewerage	22	03-Nov-20 A	27-Aug-21					
A1620A	Fresh Water Main Laying	23	03-Nov-20 A	28-Aug-21					
A1620B	Flush Water Main Laying	23	03-Nov-20 A	28-Aug-21					
A1630	Ducting Works	17	03-May-21 A	21-Aug-21					
A1640	Pavement, Kerbing, Marking and Signs	46	18-Jun-21 A	25-Sep-21					
Completion of Section 3									
A7360	Section 3: Modification of Walkway, Construction of Bldg003 and Bldg007at NPTI within Portion C (:	0		30-Sep-21					
SECTION 4: REMOVAL OF WATERMAIN AT THE SKYCITY INTERCHANGE WITHIN PORTION C AND D									
A3610	Submission of TTA	0	04-Dec-19 A	24-Jul-21 A					
A3650	Acceptance of TTA	0	06-Dec-20 A	24-Jul-21 A					
A4040	Preparation Works for Implementation of TTA (Release TTA by AA Contractor on 1.8.2020)	0	03-Jun-21 A	01-Aug-21 A					
A4050	Liaise with AAHK (does not include access to AA Contractor site) for Site Access	30	29-Jul-20 A	01-Sep-21					
A7380	Removal of Watermain at Skycity Interchange, Portion 1	63	04-Sep-21	19-Nov-21					
A7400	Removal of Watermain at Skycity Interchange, Portion 2	28	30-Jul-21 A	03-Sep-21					
A7440	Removal of Watermain at Skycity Interchange, Portion 4	0	23-Jun-21 A	29-Jul-21 A					
SECTION 5: REMAINING WORKS									
External Works at Plaza									
A1520	Additional Drainage Works	0	03-Jun-20 A	03-Aug-21					
A1530B	Pavement Works (Subbase) at Outbound North	23	08-Apr-21 A	28-Aug-21					
A1540	Pavement Works (Subbase) at Inbound South	41	02-Jul-21 A	18-Sep-21					
A1540A	Pavement Works (Roadbase and Base Course) at Outbound South	25	19-Feb-21 A	31-Aug-21					
A1540B	Pavement Works (Roadbase and Base Course) at Outbound North	35	10-May-21 A	11-Sep-21					
A1540C	Pavement Works (Roadbase and Base Course) at Inbound South	46	08-Jun-21 A	25-Sep-21					
A1550	Pavement Works (Roadbase and Base Course) at Inbound North	17	12-Apr-21 A	21-Aug-21					
A8750	Pavement Works (incl. waterproof+screeding layer) at kiosks area at outbound	74	15-May-21 A	30-Oct-21					
A8770	Pavement Works (Wearing Course) at Outbound	41	11-Oct-21*	27-Nov-21					
A8780	Pavement Works (Wearing Course) at Inbound	42	01-Nov-21*	18-Dec-21					
Inbound: 11 No. of Private Car Kiosks between 027/028									
Builder Works (5.A)									
A1070	Installation of Windows/Door at Kiosks	49	13-Apr-21 A	29-Sep-21					
A1080	ABWF Works at 1st Group Kiosks (3 nos.)	29	13-May-21 A	04-Sep-21					
A1080A	ABWF Works at 2nd Group Kiosks (3 nos.)	38	08-Jun-21 A	15-Sep-21					
A1080B	ABWF Works at 3rd Group Kiosks (3 nos.)	47	07-Jul-21 A	27-Sep-21					
A1080C	ABWF Works at 4th Group Kiosks (2 nos.)	57	27-Jul-21 A	09-Oct-21					

Actual Work ◆ ◆ Milestone
 Remaining Work
 Critical

**THREE MONTH ROLLING PROGRAMME FOR PHASE 2 AND OTHER WORKS
HKZMB - HONG KONG BOUNDARY CROSSING FACILITIES**

Date	Revision	Checked	Appro...
12-Aug-21	3mth Rolling Programme, Aug. - Dec. 2021	ZJ	

HKZMB HK Boundary Crossing Facilities - Phase 2 and Other Works

12-Aug-21

Activity ID	Activity Name	Remaining Duration	Start	Finish	2021				
					Jul	Aug	Sep	Oct	Nov
A1080D	ABWF Works at Kiosks at Inbound VCP (miscellaneous external railing, cladding etc.)	100	17-Aug-21	14-Dec-21					
A1170	Fabrication and delivery of Metal Roof Panel Components	11	03-Dec-20 A	14-Aug-21					
A1170A	Erection of Secondary Beams & Sub-frames	0	29-May-21 A	22-Jul-21 A					
A1170B	Erection of ODB Mounting Frames	17	08-Jul-21 A	21-Aug-21					
A1170C	Erection of Panel for ODB (bottom layer) (G25 - G35)	43	16-Aug-21*	06-Oct-21					
A1180	Erection of Roof Panels (top layer) G25 - G35	40	27-Sep-21*	13-Nov-21					
A4480	Removal of all hoarding for OPT	11	01-Nov-21*	12-Nov-21					
E&M Works									
A1108C	4th Group Kiosks (2nos.): Concealed conduit & BS Installation	0	11-Jun-21 A	06-Jul-21 A					
A1109	E&M Installation Work for CUE Area	62	20-Jan-21 A	16-Oct-21					
A1120-13	8.1.2.0-Install Cable and Fibres for AVCSS (027/028)	0	06-Mar-21 A	03-Jul-21 A					
A1120-15	8.1.2.0-FAT AVCSS	18	03-Oct-20 A	23-Aug-21					
A1120-20	8.1.2.1-Delivery of Major Equipment (Servers, Workstations, Core Switches, Access Switches)	0	03-May-21 A	30-Jul-21 A					
A1120-30	8.1.2.1A-Delivery of Remaining AVCSS Equipment	0	03-May-21 A	30-Jul-21 A					
A1120-44	8.1.2.2- 1st Installation of Equipment (027/028)	6	06-Sep-21	11-Sep-21					
A1120-44A	8.1.2.2- 2nd Installation of Equipment (027/028)	6	16-Sep-21	23-Sep-21					
A1120-44B	8.1.2.2- 3rd Installation of Equipment (027/028)	6	28-Sep-21	05-Oct-21					
A1120-44C	8.1.2.2- 4th Installation of Equipment (027/028)	6	11-Oct-21	18-Oct-21					
A1120-46	8.1.2.2-Pre-inspection of ODB	18	23-Aug-21	11-Sep-21					
A1120-46.1	8.1.2.2-Installation of ODB (027/028) - after A1170B Erection of Roof	32	07-Oct-21	13-Nov-21					
A1120-54	8.1.2A-Relocation of Inbound VID and VTS Equipment	13	07-Jun-21 A	17-Aug-21					
A1120-60	8.1.3 - System Configuration of AVCSS	56	13-Sep-21	19-Nov-21					
A1130-25	Proposal for Migration/Integration with existing AVCSS Before OPT subject to Users (C&ED)	71	28-Jul-21 A	27-Oct-21					
A1190	E&M Works at Roof	50	24-Jul-21 A	30-Sep-21					
A8360A	Design for Upgrading Works for DCS	32	04-Dec-19 A	03-Sep-21					
A8360B	Acceptance for Design for Design for Upgrading Works for DCS	32	03-May-20 A	03-Sep-21					
A8360C	Material Delivery for DCS upgrading	46	04-Sep-21	30-Oct-21					
A8370	Update and modification of District Cooling System (DCS) (incl. water balancing and calibration wo	50	01-Nov-21	30-Dec-21					
Outbound: 11 No. of Private Car Kiosks between 029/030									
Builder's Works (5.A)									
A1260	Installation of Windows/Door at Kiosks	41	08-Feb-21 A	18-Sep-21					
A1270	ABWF Works at 1st Group Kiosks (2 nos.)	23	11-Feb-21 A	28-Aug-21					
A1270A	ABWF Works at 2nd Group Kiosks (3 nos.)	32	15-Mar-21 A	08-Sep-21					
A1270B	ABWF Works at 3rd Group Kiosks (3 nos.)	42	12-Apr-21 A	20-Sep-21					
A1270C	ABWF Works at 4th Group Kiosks (3 nos.)	50	26-Apr-21 A	30-Sep-21					
A1360	Fabrication and delivery of Metal Roof Panel Components	0	28-Nov-20 A	30-Jul-21 A					
A1370B	Erection of ODB Mounting Frames	11	25-Jun-21 A	14-Aug-21					
A1370C	Erection of Panel for ODB (bottom layer) (GL11 - 22)	46	25-Jun-21 A	25-Sep-21					
A1380	Erection of Roof Panels (top layer) (GL12 - 22)	39	15-Sep-21*	02-Nov-21					
A1380A	MJ, Fall Arrest System, Maintenance Access	44	27-Oct-21	16-Dec-21					
E&M Works									
A1310-13	8.1.2.0-Install Cable and Fibres for AVCSS (029/030)	0	03-Jun-21 A	26-Jul-21 A					
A1310-15	8.1.2.0-FAT AVCSS	25	03-Oct-20 A	31-Aug-21					
A1310-44	8.1.2.2-1st Installation of Equipment (029/030)	35	03-Jul-21 A	11-Sep-21					
A1310-44A	8.1.2.2-2nd Installation of Equipment (029/030)	12	13-Sep-21	27-Sep-21					
A1310-44B	8.1.2.2-3rd Installation of Equipment (029/030)	12	28-Sep-21	12-Oct-21					
A1310-44C	8.1.2.2-4th Installation of Equipment (029/030)	12	02-Oct-21	16-Oct-21					
A1310-46	8.1.2.2-Pre-inspection of ODB	17	16-Aug-21	03-Sep-21					
A1310-46.1	8.1.2.2-Installation of ODB (029/030) - after A1370C: Erection of Panel for ODB (bottom layer) (GL1	35	27-Sep-21	08-Nov-21					
A1310-54	8.1.2A-Relocation of Outbound VID and VTS Equipment	0	03-May-21 A	14-Jul-21 A					
A1310-60	8.1.3 - System Configuration of AVCSS	56	13-Sep-21	19-Nov-21					
A1320-25	Proposal for Migration/Integration with existing AVCSS before OPT subject to Users (C&ED)	71	28-Jul-21 A	27-Oct-21					
A1390	E&M Works at Roof	50	03-Aug-21	30-Sep-21					
A8360D	Design for Upgrading Works for DCS	32	04-Dec-19 A	03-Sep-21					
A8360E	Acceptance for Design for Design for Upgrading Works for DCS	32	03-May-20 A	03-Sep-21					
A8360F	Material Delivery for DCS upgrading	30	04-Sep-21	11-Oct-21					
A8380	Update and modification of District Cooling System (DCS) (incl. water balancing and calibration wo	50	12-Oct-21	09-Dec-21					
Drainage & Pavement Works at Kiosks (Inbound & Outbound)									
A1370	Drainage at Kiosks Area	1	16-May-20 A	03-Aug-21					
A1370-A	Reinstatement of waterproofing & conc. screeding on CUE top	1	03-Jun-21 A	03-Aug-21					
A1370-B	Profile barriers w/conc. infill	14	03-Jun-21 A	18-Aug-21					

█ Actual Work ◆ Milestone
█ Remaining Work
█ Critical

**THREE MONTH ROLLING PROGRAMME FOR PHASE 2 AND OTHER WORKS
HKZMB - HONG KONG BOUNDARY CROSSING FACILITIES**

Date	Revision	Checked	Appro...
12-Aug-21	3mth Rolling Programme, Aug. - Dec. 2021	ZJ	

HKZMB HK Boundary Crossing Facilities - Phase 2 and Other Works

12-Aug-21

Activity ID	Activity Name	Remaining Duration	Start	Finish	2021				
					Jul	Aug	Sep	Oct	Nov
A1370-C	Paving works at kiosks area	62	21-Jun-21 A	16-Oct-21					
A1370-D	Testing for glazing of skylight	11	19-Jul-21 A	14-Aug-21					
A1370-E	Installation of skylight system (supporting frame & glazing panels)	50	02-Jul-21 A	30-Sep-21					
Observation Guard Booths, Building 002									
A2010	Raised Floor	1	11-May-21 A	03-Aug-21					
A3060	Furniture Installation	6	19-Jun-21 A	09-Aug-21					
A3080	Finishing works & ceiling installation	1	26-May-21 A	03-Aug-21					
A3090	Internal Finishing	14	29-May-21 A	19-Aug-21					
A3110	E&M installation (including T&C)	0	03-Jun-21 A	03-Aug-21					
A3110A	Installation of ELV equipment (including T&C)	0	15-Jun-21 A	19-Jul-21 A					
A3110F	Submission of FSI 501	0	03-Jul-21 A		◆ Submission of FSI 501				
A3110G	FSD Inspection	0	16-Aug-21		◆ FSD Inspection				
SPTI Stage 3A1									
A2840	Dismantle of Existing Covered Walkway	0	16-Jun-21 A	16-Jul-21 A					
A2850	Dismantle of Existing CPIS Facility	0	16-Jun-21 A	16-Jul-21 A					
A8530	Drainage Construction	0	16-Jun-21 A	16-Jul-21 A					
A8540A	Installation of Covered Walkway Canopy	25	17-Jul-21 A	31-Aug-21					
A8550	Underground Ducting, Drawpits and Foundations	0	16-Jun-21 A	09-Jul-21 A					
A8560	Rigid Pavement Type A and Kerb (incl. roundabout and SOL353)	0	18-Jun-21 A	30-Jul-21 A					
A8580	Dismantle of Existing Guard Booths	28	16-Aug-21	16-Sep-21					
A8590	Flexible Pavement Type C	5	19-Jun-21 A	07-Aug-21					
SPTI Stage 3B									
A8630	Covered Walkway Footing	45	16-Aug-21	08-Oct-21					
A8640	Installation of Covered Walkway Canopy	75	16-Aug-21	13-Nov-21					
A8650	Underground Ducting, Drawpits and Foundations	45	16-Aug-21	08-Oct-21					
A8660	Rigid Pavement Type A	100	17-Aug-21	14-Dec-21					
A8670	Kerb & Planter Barrier	100	18-Aug-21	15-Dec-21					
A8690	Flexible Pavement Type C (incl. SOL353)	92	27-Aug-21	15-Dec-21					
A8710	Footpath Paving Block	90	30-Aug-21	15-Dec-21					
A8720	Canopy Lighting and E&M Works	50	19-Oct-21	15-Dec-21					
Pump House for Landscape (2)									
A2910	Acceptance of the Design for Pump House	0	16-Aug-20 A	03-Aug-21					
A2920	Acceptance for Submission of Materials	0	03-Mar-21 A	03-Jul-21 A					
A2930	Purchasing & Delivery of Water Pump & Associated Equipment	0	03-Mar-21 A	03-Jul-21 A					
A2962	External Works	23	30-Apr-21 A	28-Aug-21					
A2970	Installation of Pumps & Associated Equipment	24	03-May-21 A	30-Aug-21					
A2972	Construction of Pillar Box and Builder's Works for Pump House	25	03-Jun-21 A	31-Aug-21					
A2974	CLP Cabling Works and Power On	49	01-Sep-21	30-Oct-21					
A2990	Final Connection and T&C	14	01-Nov-21	16-Nov-21					
A6440	WSD Inspection & Approval, Final Connection	16	01-Nov-21	16-Nov-21					
Substation Paving Unit									
A7800	Substation: Site formation for Pavement Works	24	02-Oct-21*	30-Oct-21					
A7810	Substation: Pavement Works (KP1 & K1) (Paving Unit)	26	01-Nov-21	30-Nov-21					
Landscape Works (2)									
A4160	Mix & place Soilmix (Southern Portion & Closed Area, exclude Hydroseeding Area)	74	26-Aug-20 A	30-Oct-21					
A4180A	Mix and Place Soilmix for Hydroseeding Area	74	28-Dec-20 A	30-Oct-21					
Irrigation System (Southern Portion)									
<i>Design and Design Acceptance</i>									
A7860	Acceptance of the Design for Irrigation System (Southern Portion)	0	16-Aug-20 A	03-Aug-21					
A7870	Liaison with WSD & Water Meter Installation	58	16-Aug-20 A	29-Sep-21					
<i>Irrigation System at Southern Portion</i>									
A7910	Irrigation Pipe Laying (incl. install sprinklers and QCV)	74	02-Jan-21 A	30-Oct-21					
A7930	T&C	26	01-Nov-21	30-Nov-21					
Irrigation System (Water Point)									
A6520	Acceptance of the Design for Irrigation System	0	01-Sep-20 A	03-Jul-21 A					
A6530	Liaison with WSD for Obtaining Statutory Approval	17	01-Aug-20 A	19-Aug-21					
A6550	Irrigation Pipe Installation and Water Meter Installation (incl. TTA & crossing road pipe)	50	17-May-21 A	30-Sep-21					
A7160	T&C	50	02-Oct-21	30-Nov-21					
Group 1: WP 12, 13, 14 & 18									
A6561	Construction of Additional Waterpoints (WP 12) for Irrigation	11	17-May-21 A	14-Aug-21					
A6562	Construction of Additional Waterpoints (WP 13) for Irrigation	11	17-May-21 A	14-Aug-21					

Actual Work ◆ Milestone
 Remaining Work
 Critical

THREE MONTH ROLLING PROGRAMME FOR PHASE 2 AND OTHER WORKS
HKZMB - HONG KONG BOUNDARY CROSSING FACILITIES

Date	Revision	Checked	Appro...
12-Aug-21	3mth Rolling Programme, Aug. - Dec. 2021	ZJ	

HKZMB HK Boundary Crossing Facilities - Phase 2 and Other Works

12-Aug-21

Activity ID	Activity Name	Remaining Duration	Start	Finish	2021					
					Jul	Aug	Sep	Oct	Nov	
A6563	Construction of Additional Waterpoints (WP 14) for Irrigation	27	03-Aug-21*	02-Sep-21						
A6567	Construction of Additional Waterpoints (WP 18) for Irrigation	27	03-Aug-21	02-Sep-21						
Group 2: WP 19 - 22										
A6568	Construction of Additional Waterpoints (WP 19) for Irrigation	47	03-Sep-21	30-Oct-21						
A6569	Construction of Additional Waterpoints (WP 20) for Irrigation	63	03-Aug-21*	18-Oct-21						
A6571	Construction of Additional Waterpoints (WP 21) for Irrigation	63	03-Aug-21	18-Oct-21						
A6572	Construction of Additional Waterpoints (WP 22) for Irrigation	63	03-Aug-21	18-Oct-21						
Group 3: Water Point NPT1										
A6905	Construction of Additional Water Point (WP15) for Irrigation and Water Meter Installation	50	17-May-21 A	30-Sep-21						
Group 4: WP 8, & WP 23										
A6573	Construction of Additional Waterpoints (WP 23) for Irrigation	74	03-Aug-21	30-Oct-21						

- Actual Work ◆ ◆ Milestone
- Remaining Work
- Critical

**THREE MONTH ROLLING PROGRAMME FOR PHASE 2 AND OTHER WORKS
HKZMB - HONG KONG BOUNDARY CROSSING FACILITIES**

Date	Revision	Checked	Appro...
12-Aug-21	3mth Rolling Programme, Aug. - Dec. 2021	ZJ	