

HKZMB HK Boundary Crossing Facilities - Phase 2 and Other Works

03-Jan-20

Activity ID	Activity Name	Remaining Duration	Start	Latest Start	Finish	Latest Finish	Total Float	2020												2021												2022	
								Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan
Works Programme for HKZMB Phase 2 and Other Works (HY/2019/01)																																	
CONTRACT DATES																																	
Starting Date																																	
A0010	Contract Date		0	20-Nov-19 A	02-Dec-19																												
A0020	Starting Date		0	04-Dec-19*	04-Dec-19																												
A0090	Completion Date (730 days)		0		03-Dec-21*	03-Dec-21																			◆ Complete								
Access Date																																	
A0030	Access Date to Portion A		0	04-Dec-19*	04-Dec-19																												
A0040	Access Date to Portion B		0	04-Dec-19*	04-Dec-19																												
A0050	Access Date to Portion C		0	04-Dec-19*	04-Dec-19																												
A0060	Access Date to Portion D		0	04-Dec-19*	04-Dec-19																												
A0070	Access Date to Portion E		0	04-Dec-19*	04-Dec-19																												
Key Date																																	
A0110	KD1: Replacement of Recess Cover at N/S PTI within Portion C (200 days)		0		21-Jun-20*	21-Jun-20																			◆ KD1: Replacement of Recess Cover at N/S PTI within Portion C (200 days)								
A0130	KD2 Completion of Security Measure at Existing Gate at South-west of PCB (200 days)		0		21-Jun-20*	21-Jun-20																			◆ KD2 Completion of Security Measure at Existing Gate at South-west of PCB (200 days)								
A0140	KD3 Completion of Security Fence (200 days)		0		21-Jun-20*	21-Jun-20																			◆ KD3 Completion of Security Fence (200 days)								
A0150	KD4 Provide Rectification Program of Approx. 288 nos. of Fault Signals as Shown in the AFA Panel (100 days)		0		13-Mar-20*	13-Mar-20																			◆ KD4 Provide Rectification Program of Approx. 288 nos. of Fault Signals as Shown in the AFA Panel (100 days)								
A0160	KD4 Completion of Approx. 30% of Fault Signal Rectification Works (100 days)		0		13-Mar-20*	13-Mar-20																			◆ KD4 Completion of Approx. 30% of Fault Signal Rectification Works (100 days)								
A0170	KD5 Identification of the Number of Faulty Long Lead Items such as Probe Type Detectors Shown in the AFA Panel (60 days)		0		02-Feb-20*	02-Feb-20																			◆ KD5 Identification of the Number of Faulty Long Lead Items such as Probe Type Detectors Shown in the AFA Panel (60 days)								
Sectional Completion																																	
A0210	Section 1: Works of Vertical Access to Roof of PCB within Portion A (270 days)		0		30-Aug-20*	30-Aug-20																			◆ Section 1: Works of Vertical Access to Roof of PCB within Portion A (270 days)								
A0220	Section 1A: Improvement Works for the Existing Water Features at PCB within Portion A (200 Days)		0		21-Jun-20*	21-Jun-20																			◆ Section 1A: Improvement Works for the Existing Water Features at PCB within Portion A (200 Days)								
A0230	Section 1B: Installation of Waterproof Membrane for the Existing Water Features at PCB within Portion A (200 days)		0		21-Jun-20*	21-Jun-20																			◆ Section 1B: Installation of Waterproof Membrane for the Existing Water Features at PCB within Portion A (200 days)								
A0240	Section 1C: Installation of Water Skimmers, C&ED Dog Latrine, Solar Reflectives Films and Glazed Doors (200 days)		0		21-Jun-20*	21-Jun-20																			◆ Section 1C: Installation of Water Skimmers, C&ED Dog Latrine, Solar Reflectives Films and Glazed Doors (200 days)								
A0250	Section 1D: Installation of Minor Remaining Works at PCB within Portion A (200 days)		0		21-Jun-20*	21-Jun-20																			◆ Section 1D: Installation of Minor Remaining Works at PCB within Portion A (200 days)								
A0260	Section 2: Irrigation System at Slopes of NPPTI within Portion B (550 days)		0		06-Jun-21*	06-Jun-21																			◆ Section 2: Irrigation System at Slopes of NPPTI within Portion B (550 days)								
A0270	Section 2A: Works of Building No. 062 - Generator and UPS Room (230 days)		0		21-Jul-20*	21-Jul-20																			◆ Section 2A: Works of Building No. 062 - Generator and UPS Room (230 days)								
A0280	Section 3: Modification of Walkway, Construction of Bldg003 and Bldg007 at NPPTI within Portion C (530 days)		0		17-May-21*	17-May-21																			◆ Section 3: Modification of Walkway, Construction of Bldg003 and Bldg007 at NPPTI within Portion C (530 days)								
A0290	Section 4: Removal of Watermain at the Skycity Interchange within Portion C&D (730 days)		0		03-Dec-21*	03-Dec-21																			◆ Section 4: Removal of Watermain at the Skycity Interchange within Portion C&D (730 days)								
A0310	Section 5: Remaining Works (730 days)		0		03-Dec-21*	03-Dec-21																			◆ Section 5: Remaining Works (730 days)								
A0320	Section 6: Establishment Works (1095 days)		0		03-Dec-22*	03-Dec-22																			◆ Section 6: Establishment Works (1095 days)								
SUBMISSIONS																																	
A0410	Submission of Draft Safety Plan	14	04-Dec-19	05-Jan-20	17-Dec-19	18-Jan-20	32																										
A0420	Submission of Draft Environmental Management Plan	21	04-Dec-19	29-Dec-19	24-Dec-19	18-Jan-20	25																										
A0430	Submission of Subcontractor Management Plan	16	04-Dec-19	04-Dec-19	19-Dec-19	19-Dec-19	0																										
A0440	Submission of Subcontractors for Acceptance	30	20-Dec-19	20-Dec-19	18-Jan-20	18-Jan-20	0																										
A0450	Submission of TTA	28	04-Dec-19	04-Dec-19	31-Dec-19	31-Dec-19	0																										
A0460	Acceptance of TTA	30	01-Jan-20	01-Jan-20	30-Jan-20	30-Jan-20	0																										
A0470	Submission of Landscape Softworks Method for Acceptance	30	04-Dec-19	04-Dec-19	02-Jan-20	02-Jan-20	0																										
A0490	Submission of Identification of the Number of Faulty Long Lead Items	61	04-Dec-19	04-Dec-19	02-Feb-20	02-Feb-20	0																										
A6110	Submission of Security Arrangement Proposal	28	04-Dec-19	04-Dec-19	31-Dec-19	31-Dec-19	0																										
A6120	Acceptance of Security Arrangement Proposal	28	01-Jan-20	01-Jan-20	28-Jan-20	28-Jan-20	0																										
A6170	Submission of Concrete Mix	59	04-Dec-19	04-Dec-19	31-Jan-20	31-Jan-20	0																										
A6180	Acceptance of Concrete Mix	28	01-Feb-20	01-Feb-20	28-Feb-20	28-Feb-20	0																										
A6190	Submission of Bitumen	59	02-Dec-19	18-Oct-20	29-Jan-20	15-Dec-20	321																										
A6200	Acceptance of Bitumen	28	30-Jan-20	16-Dec-20	26-Feb-20	12-Jan-21	321																										
CONTRACTOR'S DESIGN																																	
A4840	Design for Signage	76	04-Dec-19	04-Dec-19	17-Feb-20*	17-Feb-20	0																										
A4845	Acceptance of Design for Signage	12	18-Feb-20	18-Feb-20	29-Feb-20*	29-Feb-20	0																										
A4870	Design for Structural Support for E&M System	76	02-Dec-19	05-Sep-22	15-Feb-20	19-Nov-22	1008																										
A4875	Acceptance of Design for Structural Support for E&M System	14	16-Feb-20	20-Nov-22	29-Feb-20	03-Dec-22	1008																										
A4890	Design for Aluminum Cladding	90	04-Dec-19	21-Jan-20	02-Mar-20	19-Apr-20	48																										
A4900	Acceptance of Design for Aluminum Cladding	14	03-Mar-20	20-Apr-20	16-Mar-20	03-May-20	48																										

Actual Work ◆ Milestone
 Remaining Work
 Critical

WORKS PROGRAMME FOR PHASE 2 AND OTHER WORKS
HKZMB - HONG KONG BOUNDARY CROSSING FACILITIES

Date	Revision	Checked	Approved
03-Jan-20	Works Programme for Phase 2	ZJ	

HKZMB HK Boundary Crossing Facilities - Phase 2 and Other Works

03-Jan-20

Activity ID	Activity Name	Remaining Duration	Start	Latest Start	Finish	Latest Finish	Total Float	2020												2021												2022	
								Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan
A4910	Design for Raised Access Floor System	90	04-Dec-19	24-Jun-20	02-Mar-20	21-Sep-20	203																										
A4920	Acceptance of Design for Raised Access Floor System	14	03-Mar-20	22-Sep-20	16-Mar-20	05-Oct-20	203																										
A4930	Design for Mechanical Handling and Lifting Installation	76	04-Dec-19	08-Jul-20	17-Feb-20	21-Sep-20	217																										
A4935	Acceptance of Design for Mechanical Handling and Lifting Installation	14	18-Feb-20	22-Sep-20	02-Mar-20	05-Oct-20	217																										
A4940	Design for Skylight	76	04-Dec-19	05-Sep-22	17-Feb-20	19-Nov-22	1006																										
A4945	Acceptance of Design for Skylight	14	18-Feb-20	20-Nov-22	02-Mar-20	03-Dec-22	1006																										
A4950	Design for BS Items	76	04-Dec-19	04-Feb-20	17-Feb-20	19-Apr-20	62																										
A4955	Acceptance of Design for BS Items	14	18-Feb-20	20-Apr-20	02-Mar-20	03-May-20	62																										
A4960	Design for Blockwall	90	04-Dec-19	24-Jun-20	02-Mar-20	21-Sep-20	203																										
A4965	Acceptance of Design for Blockwall	14	03-Mar-20	22-Sep-20	16-Mar-20	05-Oct-20	203																										
A4970	Design for Structural Support for E&M System	76	04-Dec-19	04-Feb-20	17-Feb-20	19-Apr-20	62																										
A4975	Acceptance of Design for Structural Support for E&M System	14	18-Feb-20	20-Apr-20	02-Mar-20	03-May-20	62																										
A4990	Design for External False Ceiling System at Kiosks	90	04-Dec-19	22-Aug-22	02-Mar-20	19-Nov-22	992																										
A5000	Acceptance of Design for External False Ceiling System at Kiosks	14	03-Mar-20	20-Nov-22	16-Mar-20	03-Dec-22	992																										
A5020	Design for Public Address (PA) System	137	04-Dec-19	06-Jul-22	18-Apr-20	19-Nov-22	945																										
A5025	Acceptance of Design for Public Address (PA) System	14	19-Apr-20	20-Nov-22	02-May-20	03-Dec-22	945																										
A5030	Design for Access Control and Security Alarm (ACS)	137	04-Dec-19	06-Jul-22	18-Apr-20	19-Nov-22	945																										
A5035	Acceptance of Design for Access Control and Security Alarm (ACS)	14	19-Apr-20	20-Nov-22	02-May-20	03-Dec-22	945																										
A5040	Design for Closed Circuit Television (CCTV) System	137	04-Dec-19	06-Jul-22	18-Apr-20	19-Nov-22	945																										
A5045	Acceptance of Design for Closed Circuit Television (CCTV) System	14	19-Apr-20	20-Nov-22	02-May-20	03-Dec-22	945																										
A5050	Design for IT Network System	137	04-Dec-19	06-Jul-22	18-Apr-20	19-Nov-22	945																										
A5055	Acceptance of Design for IT Network System	14	19-Apr-20	20-Nov-22	02-May-20	03-Dec-22	945																										
A5060	Design for PABX System	137	04-Dec-19	06-Jul-22	18-Apr-20	19-Nov-22	945																										
A5065	Acceptance of Design for PABX System	14	19-Apr-20	20-Nov-22	02-May-20	03-Dec-22	945																										
A5070	Design for 2-Way Radio for MOM	137	04-Dec-19	06-Jul-22	18-Apr-20	19-Nov-22	945																										
A5075	Acceptance of Design for 2-Way Radio for MOM	14	19-Apr-20	20-Nov-22	02-May-20	03-Dec-22	945																										
A5080	Design for Coach Parking Information System (CPIS)	137	04-Dec-19	06-Jul-22	18-Apr-20	19-Nov-22	945																										
A5085	Acceptance of Design for Coach Parking Information System (CPIS)	14	19-Apr-20	20-Nov-22	02-May-20	03-Dec-22	945																										
A5090	Design for Island Wide SCADA	137	04-Dec-19	06-Jul-22	18-Apr-20	19-Nov-22	945																										
A5100	Acceptance of Design for Island Wide SCADA	14	19-Apr-20	20-Nov-22	02-May-20	03-Dec-22	945																										
A6010	Design for HVAC System	137	04-Dec-19	06-Jul-22	18-Apr-20	19-Nov-22	945																										
A7510	Acceptance of Designs for HVAC System	14	19-Apr-20	20-Nov-22	02-May-20	03-Dec-22	945																										
A7520	8.1.1.1-Design for Automatic Vehicle Clearance Support System (AVCSS) - Approval with comments	112	04-Dec-19	04-Dec-19	24-Mar-20	24-Mar-20	0																										
A7530	8.1.1.2-Design for Automatic Vehicle Clearance Support System (AVCSS) - Approval	115	25-Mar-20	25-Mar-20	17-Jul-20	17-Jul-20	0																										
BUILDING INFORMATION MODELING																																	
A7540	Acceptance of BIM Manager	30	02-Jan-20	02-Jan-20	31-Jan-20	31-Jan-20	0																										
A7550	Completion of BIM 3D Model	672	01-Feb-20	01-Feb-20	03-Dec-21	03-Dec-21	0																										
REFINEMENT WORKS AT HKP (4A)																																	
Installation of Vehicle Barrier Gate at Existing Vehicle Kiosks (4A.B)																																	
A4340	4A.2.1.1-Condition Survey & Design of Barrier Gate and Gate Control	60	21-Jan-20	18-Jun-20	02-Apr-20	28-Aug-20	119																										
A4342	4A.2.1.1A-Approval of Design - Barrier Gate and Gate Control (by Engineer)	20	03-Apr-20	29-Aug-20	30-Apr-20	21-Sep-20	119																										
A4345-1	4A.2.1.2.1-Procurement and Delivery of Barrier Gate - Batch 1 (24 nos)	75	02-May-20	22-Sep-20	31-Jul-20	21-Dec-20	119																										
A4345-2	4A.2.1.2.2-Procurement and Delivery of Barrier Gate - Batch 2 (24 nos)	75	01-Aug-20	22-Dec-20	30-Oct-20	25-Mar-21	119																										
A4345-3	4A.2.1.2.3-Procurement and Delivery of Barrier Gate - Batch 3 (24 nos)	75	31-Oct-20	26-Mar-21	29-Jan-21	28-Jun-21	119																										
A4350-10	4A.2.1.3.1- User Approval to Replace Gates - Batch 1 (24 nos.) PA01-06, PA17-22, PD01-06, PD17-22	13	01-Aug-20	28-Dec-20	15-Aug-20	12-Jan-21	122																										
A4350-12	4A.2.1.3.2 Replacement of Gates - Batch 1 (24 nos) PA01-06, PA17-22, PD01-06, PD17-22	60	17-Aug-20	13-Jan-21	28-Oct-20	26-Mar-21	122																										
A4350-20	4A.2.1.4.1- User Approval to Replace Gates - Batch 2 (24 nos.) GA01-08, GD01-08, PA07-10, PD07-10	14	31-Oct-20	27-Mar-21	16-Nov-20	15-Apr-21	120																										
A4350-22	4A.2.1.4.2 Replacement of Gates - Batch 2 (24 nos) GA01-08, GD01-08, PA07-10, PD07-10	60	17-Nov-20	16-Apr-21	28-Jan-21	28-Jun-21	120																										
A4350-30	4A.2.1.5.1- User Approval to Replace Gates - Batch 3 (24 nos.) PA11-16, PD11-16, CA01-04, CD01-04, SK01-04	12	30-Jan-21	29-Jun-21	16-Feb-21	13-Jul-21	119																										
A4350-32	4A.2.1.5.2 Replacement of Gates - Batch 2 (24 nos) PA11-16, PD11-16, CA01-04, CD01-04, SK01-04	60	17-Feb-21	14-Jul-21	30-Apr-21	21-Sep-21	119																										
A4355-1	4A.2.2.1 T&C of Replacement of Existing Gates and Handover to Operation - Batch 1 (24 nos)	16	29-Oct-20	03-Sep-21	16-Nov-20	21-Sep-21	252																										
A4355-2	4A.2.2.2 T&C of Replacement of Existing Gates and Handover to Operation - Batch 2 (24 nos)	16	29-Jan-21	03-Sep-21	19-Feb-21	21-Sep-21	176																										
A4355-3	4A.2.2.3 T&C of Replacement of Existing Gates and Handover to Operation - Batch 3 (24 nos)	16	03-May-21	23-Sep-21	21-May-21	12-Oct-21	119																										

■ Actual Work ◆ Milestone
■ Remaining Work
■ Critical

WORKS PROGRAMME FOR PHASE 2 AND OTHER WORKS
HKZMB - HONG KONG BOUNDARY CROSSING FACILITIES
 Page 2 of 10

Date	Revision	Checked	Approved
03-Jan-20	Works Programme for Phase 2	ZJ	

HKZMB HK Boundary Crossing Facilities - Phase 2 and Other Works

03-Jan-20

Activity ID	Activity Name	Remaining Duration	Start	Latest Start	Finish	Latest Finish	Total Hrs	2020												2021												2022
								Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
Additional Railing adjacent to Building 003 (6.D)																																
A3410	Installation of Railing	24	26-Aug-20	14-Nov-20	22-Sep-20	11-Dec-20	66																									
Drainage, Pavement, Kerbing, Lighting, Marking and Signs (6.F)																																
A1410	Demolition of Road Marking	26	20-Jan-20	12-Jun-20	21-Feb-20	14-Jul-20	115																									
A1420	Sewerage Pipelaying	75	22-Feb-20	12-Sep-20	26-May-20	11-Dec-20	166																									
A1520	Drainage & Sewerage, Fresh and Flush Water Main Laying	100	22-Feb-20	15-Jul-20	24-Jun-20	11-Nov-20	115																									
A1630	Ducting Works	100	28-Jun-20	12-Nov-20	23-Oct-20	15-Mar-21	115																									
A1640	Pavement, Kerbing, Lighting, Marking and Signs	100	08-Dec-20	13-Jan-21	13-Apr-21	17-May-21	28																									
Completion of Section 3																																
A7360	Section 3: Modification of Walkway, Construction of Bldg003 and Bldg007 at NPPT within Portion C (530 days)	0			17-May-21*	17-May-21	0	◆ Section 3: Modification of Walkway, Construct																								
SECTION 4: REMOVAL OF WATERMAIN AT THE SKYCITY INTERCHANGE WITHIN PORTION C AND D																																
A3610	Submission of TTA	88	04-Dec-19	05-Dec-19	29-Feb-20	01-Mar-20	1																									
A3650	Acceptance of TTA	28	01-Mar-20	02-Mar-20	28-Mar-20	29-Mar-20	1																									
A4040	Preparation Works for Implementation of TTA	100	30-Mar-20	30-Mar-20	01-Aug-20	01-Aug-20	0																									
A4050	Liaise with AAHK for Site Access	100	30-Mar-20	30-Mar-20	01-Aug-20	01-Aug-20	0																									
A4060	Liaise with HYD & WSD for the Road Permit, Removed Details	100	30-Mar-20	30-Mar-20	01-Aug-20	01-Aug-20	0																									
A4070	Time Risk Allowance for Preparation/Liaison Works	128	03-Aug-20	03-Aug-20	05-Jan-21	05-Jan-21	0																									
A4080	Removal of Watermain at Skycity Interchange, Stage 1	25	06-Jan-21	06-Jan-21	03-Feb-21	03-Feb-21	0																									
A7370	Removal of Watermain at Skycity Interchange, Stage 2	25	04-Feb-21	04-Feb-21	08-Mar-21	08-Mar-21	0																									
A7380	Removal of Watermain at Skycity Interchange, Stage 3	25	09-Mar-21	09-Mar-21	09-Apr-21	09-Apr-21	0																									
A7390	Removal of Watermain at Skycity Interchange, Stage 4	25	10-Apr-21	10-Apr-21	10-May-21	10-May-21	0																									
A7400	Removal of Watermain at Skycity Interchange, Stage 5	25	11-May-21	11-May-21	09-Jun-21	09-Jun-21	0																									
A7410	Removal of Watermain at Skycity Interchange, Stage 6	25	10-Jun-21	10-Jun-21	10-Jul-21	10-Jul-21	0																									
A7420	Removal of Watermain at Skycity Interchange, Stage 7	25	12-Jul-21	12-Jul-21	09-Aug-21	09-Aug-21	0																									
A7430	Removal of Watermain at Skycity Interchange, Stage 8	25	10-Aug-21	10-Aug-21	07-Sep-21	07-Sep-21	0																									
A7450	Reinstatement	52	08-Sep-21	08-Sep-21	10-Nov-21	10-Nov-21	0																									
A7460	Time Risk Allowance for Removal and Reinstatement Works	20	11-Nov-21	11-Nov-21	03-Dec-21	03-Dec-21	0																									
A7470	Section 4: Removal of Watermain at the Skycity Interchange within Portion C&D (730 days)	0			03-Dec-21*	03-Dec-21	0	◆ Section 4																								
SECTION 5: REMAINING WORKS																																
Erection of Hoarding																																
A2510	Erection of Hoarding (incl. removal of plant material and site clearance)	37	10-Feb-20	10-Feb-20	23-Mar-20	23-Mar-20	0																									
External Works at Plaza																																
A1510	Site Formation	75	24-Mar-20	28-Mar-20	26-Jun-20	02-Jul-20	4																									
A1520	Additional Drainage Works	100	04-Jun-20	04-Jul-20	30-Sep-20	31-Oct-20	24																									
A1530	Additional Ducting, Drawpits & Utilities and Civil Provisions Works to Facilitate E&M Installations	100	03-Oct-20	02-Nov-20	01-Feb-21	04-Mar-21	24																									
A1540	Pavement Works (Subbase incl. Kerb/Edges, U-channel)	75	02-Feb-21	05-Mar-21	07-May-21	05-Jun-21	24																									
A1550	Pavement Works (Roadbase and Wearing Course)	75	08-May-21	07-Jun-21	06-Aug-21	03-Sep-21	24																									
A1560	Road Marking & Signs	75	07-Aug-21	04-Sep-21	05-Nov-21	03-Dec-21	24																									
Design, Design Acceptance & Procurement for Kiosks																																
A1120	Design for Window System	64	04-Dec-19	13-Dec-19	05-Feb-20	14-Feb-20	9																									
A1130	Acceptance of Design for Window System	30	06-Feb-20	15-Feb-20	06-Mar-20	15-Mar-20	9																									
A1310	Design for Metal Roofing System	64	04-Dec-19	13-Dec-19	05-Feb-20	14-Feb-20	9																									
A1320	Acceptance of Design for Metal Roofing System	30	06-Feb-20	15-Feb-20	06-Mar-20	15-Mar-20	9																									
A7110	Procurement of Steelwork/Glazing/ABWF/E&M Material	180	07-Mar-20	16-Mar-20	14-Oct-20	22-Oct-20	7																									
A7120	Procurement of Y-Junction	200	07-Mar-20	29-May-20	07-Nov-20	26-Jan-21	65																									
Inbound: 11 No. of Private Car Kiosks between 027/028																																
Builder Works (5.A)																																
A1010	Formation and Demolishment of Existing Slab and Associated Works (FS Hoarding)	75	24-Mar-20	24-Mar-20	26-Jun-20	26-Jun-20	0																									
A1030	Short Columns (22 nos.) Erection	100	09-Jun-20	31-Jul-20	07-Oct-20	27-Nov-20	43																									
A1040	Erection of Ring Beams (11 Nos.)	73	07-Sep-20	30-Oct-20	03-Dec-20	26-Jan-21	43																									
A1050	Construction of Base Slab, RC Wall and Roof at Kiosks	144	15-Apr-20	20-Apr-20	06-Oct-20	10-Oct-20	4																									
A1060	Gypsum Block Wall	71	07-Oct-20	02-Nov-20	31-Dec-20	26-Jan-21	21																									
A1070	Installation of Windows/Door at Kiosks	77	07-Oct-20	12-Oct-20	08-Jan-21	13-Jan-21	4																									
A1080	ABWF Works at Kiosks	99	31-Dec-20	06-Jan-21	04-May-21	08-May-21	4																									
A1150	Fabrication of Roof Beams with Y-Junction	90	04-Dec-20	27-Jan-21	25-Mar-21	20-May-21	43																									
A1160	Erection of Y-Junction (44 Nos.) and Top Roof (with Modification of existing roof)	75	09-Jan-21	04-Mar-21	13-Apr-21	04-Jun-21	43																									
A1170	Fabrication of Metal Roof Panel	178	15-Oct-20	28-Oct-20	24-May-21	04-Jun-21	10																									
A1180	Erection of Roof (22 Grid Nos.) and Metal Roofing	51	25-May-21	05-Jun-21	24-Jul-21	05-Aug-21	10																									

█ Actual Work ◆ Milestone
█ Remaining Work
█ Critical

WORKS PROGRAMME FOR PHASE 2 AND OTHER WORKS
HKZMB - HONG KONG BOUNDARY CROSSING FACILITIES
 Page 7 of 10

Date	Revision	Checked	Approved
03-Jan-20	Works Programme for Phase 2	ZJ	

