

| Activity ID | Activity Name | Dur. (days) | Start | Finish | Activity Complete | Remarks (Ahead/Delays) vs DWP Rev 0/5 | 2014 | | | | | | | | | | | | | | | | | | | |
|--|---|-------------|----------------|----------------|-------------------|---------------------------------------|---------|----------|-------|-------|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|
| | | | | | | | January | February | March | April | | | | | | | | | | | | | | | | |
| 3 MONTHS PROGRAMME HY/2011/03 (Jan 2014 to Mar 2014)(Rev0) | | | | | | | | | | | | | | | | | | | | | | | | | | |
| WORKS IN SOUTH AREA - CH 13+516 to CH 15+050 (SCENIC HILL TUNNEL, MT & CCT) | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Reclamation Works | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Reclamation Works - SWCH0+000 to SWCH 0+570 | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Filling to +2.5mPD (70% Sand Fill and 30% Public Fill) | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RSC1010-10 | SWCH0+000 to 0+200 Type A fill in reclamation from S/B to +2.5mPD [37,771m3 of 37,771m3] | 10d | 20-Jan-14 08 | 30-Jan-14 18 | 0% | Behind Programme | | | | | | | | | | | | | | | | | | | | |
| Band Drains (SWCH 0+400 to 0+600) | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RSC1012-1 | Band drain installation (1st batch 2,000 of 4,507 nos) | 14d | 10-Oct-13 00 A | 30-Jan-14 18 | 88% | Behind Programme | | | | | | | | | | | | | | | | | | | | |
| RSC1012-2 | Band drain installation (2nd batch 4,000 of 4,507nos) | 14d | 04-Feb-14 08 | 19-Feb-14 18 | 0% | | | | | | | | | | | | | | | | | | | | | |
| RSC1012-3 | Band drain installation (3rd batch 4,507 of 4,507 nos) | 4d | 20-Feb-14 08 | 24-Feb-14 18 | 0% | | | | | | | | | | | | | | | | | | | | | |
| General Fill to Formation +5.5mPD | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RSC1013-5 | SWCH0+400 to 0+500 - Type B fill from +2.5 to formation | 12d | 16-Dec-13 08 A | 23-Jan-14 18 | 72% | Behind Programme | | | | | | | | | | | | | | | | | | | | |
| RSC1013-4 | SWCH0+300 to 0+400 - Type B fill from +2.5 to formation | 12d | 04-Jan-14 08 A | 04-Feb-14 18 | 12% | Behind Programme | | | | | | | | | | | | | | | | | | | | |
| RSC1013-6 | SWCH0+500 to 0+600 - Type B fill from +2.5 to formation | 12d | 24-Jan-14 08 | 10-Feb-14 18 | 0% | | | | | | | | | | | | | | | | | | | | | |
| RSC1013-7 | SWCH0+000 to 0+100 - Type B fill from +2.5 to formation | 9d | 05-Feb-14 08 | 14-Feb-14 18 | 0% | | | | | | | | | | | | | | | | | | | | | |
| RSC1013-8 | SWCH0+100 to 0+200 - Type B fill from +2.5 to formation | 9d | 14-Feb-14 08 | 24-Feb-14 18 | 0% | | | | | | | | | | | | | | | | | | | | | |
| Seawall Construction | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Seawall 1st Layer | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RSC1015-1 | SWCH0+200 to 0+300 - Lay geotextile Type 1 up to +3.5mPD | 10d | 11-Feb-14 08 | 21-Feb-14 18 | 0% | | | | | | | | | | | | | | | | | | | | | |
| RSC1015-2 | SWCH0+300 to 0+400 - Lay geotextile Type 1 up to +3.5mPD | 10d | 22-Feb-14 08 | 05-Mar-14 18 | 0% | | | | | | | | | | | | | | | | | | | | | |
| RSC1015-3 | SWCH0+400 to 0+500 - Lay geotextile Type 1 up to +3.5mPD | 12d | 04-Mar-14 08 | 17-Mar-14 18 | 0% | | | | | | | | | | | | | | | | | | | | | |
| RSC1016-1 | SWCH0+200 to 0+400 - Placing rock fill core upto +3.5mPD | 14d | 12-Mar-14 08 | 27-Mar-14 18 | 0% | | | | | | | | | | | | | | | | | | | | | |
| RSC1015-4 | SWCH0+500 to 0+600 - Lay geotextile Type 1 up to +3.5mPD | 12d | 18-Mar-14 08 | 31-Mar-14 18 | 0% | | | | | | | | | | | | | | | | | | | | | |
| RSC1016-2 | SWCH0+400 to 0+600 - Placing rock fill core upto +3.5mPD | 14d | 28-Mar-14 08 | 14-Apr-14 18 | 0% | | | | | | | | | | | | | | | | | | | | | |
| RSC1015-5 | SWCH0+000 to 0+100 - Lay geotextile Type 1 up to +3.5mPD | 12d | 31-Mar-14 08 | 14-Apr-14 18 | 0% | | | | | | | | | | | | | | | | | | | | | |
| RSC1017-1 | SWCH0+200 to 0+400 - Placing underlayer rock upto +3.5mPD | 12d | 14-Apr-14 08 | 30-Apr-14 18 | 0% | | | | | | | | | | | | | | | | | | | | | |
| RSC1016-3 | SWCH0+000 to 0+200 - Placing rock fill core upto +3.5mPD | 14d | 15-Apr-14 08 | 05-May-14 18 | 0% | | | | | | | | | | | | | | | | | | | | | |
| RSC1015-6 | SWCH0+100 to 0+200 - Lay geotextile Type 1 up to +3.5mPD | 12d | 15-Apr-14 08 | 02-May-14 18 | 0% | | | | | | | | | | | | | | | | | | | | | |
| Reclamation Works - SWCH0+570 to SWCH 1+000 | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Band Drains | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RSC1076-2 | Band drain installation (5,300 nos. of 24,955 nos) | 12d | 17-Jan-14 08 A | 30-Jan-14 18 | 24% | Behind Programme | | | | | | | | | | | | | | | | | | | | |
| RSC1076-3 | Band drain installation (8,300 nos. of 24,955 nos) | 12d | 04-Feb-14 08 | 17-Feb-14 18 | 0% | | | | | | | | | | | | | | | | | | | | | |
| RSC1076-4 | Band drain installation (12,600 nos. of 24,955 nos) | 12d | 18-Feb-14 08 | 03-Mar-14 18 | 0% | | | | | | | | | | | | | | | | | | | | | |
| RSC1076-5 | Band drain installation (18,600 nos. of 24,955 nos) | 12d | 04-Mar-14 08 | 17-Mar-14 18 | 0% | | | | | | | | | | | | | | | | | | | | | |
| RSC1076-6 | Band drain installation (24,955 nos. of 24,955 nos) | 12d | 18-Mar-14 08 | 31-Mar-14 18 | 0% | | | | | | | | | | | | | | | | | | | | | |
| General Fill to Formation +5.5mPD | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RSC1077-1 | Type B fill from +2.5 to formation [14,000 of 56,504m3] | 10d | 28-Mar-14 08 | 09-Apr-14 18 | 0% | | | | | | | | | | | | | | | | | | | | | |
| RSC1077-2 | Type B fill from +2.5 to formation [28,000 of 56,504m3] | 10d | 10-Apr-14 08 | 24-Apr-14 18 | 0% | | | | | | | | | | | | | | | | | | | | | |
| Seawall Construction | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Seawall 1st Layer | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RSC1079-1 | SWCH0+570 to 0+700 - Lay geotextile Type 1 up to +3.5mPD | 15d | 04-Mar-14 08 | 20-Mar-14 18 | 0% | | | | | | | | | | | | | | | | | | | | | |
| RSC1079-2 | SWCH0+700 to 0+800 - Lay geotextile Type 1 up to +3.5mPD | 15d | 21-Mar-14 08 | 08-Apr-14 18 | 0% | | | | | | | | | | | | | | | | | | | | | |
| RSC1080-1 | SWCH0+570 to 0+700 - Placing rock fill core upto +3.5mPD | 15d | 25-Mar-14 08 | 11-Apr-14 18 | 0% | | | | | | | | | | | | | | | | | | | | | |
| RSC1079-3 | SWCH0+800 to 0+900 - Lay geotextile Type 1 up to +3.5mPD | 15d | 09-Apr-14 08 | 29-Apr-14 18 | 0% | | | | | | | | | | | | | | | | | | | | | |
| RSC1080-2 | SWCH0+700 to 0+800 - Placing rock fill core upto +3.5mPD | 15d | 12-Apr-14 08 | 03-May-14 18 | 0% | | | | | | | | | | | | | | | | | | | | | |
| SHT Mined Tunnel Works at Scenic Hill, Ch 13+516 to 14+016 (500m) | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Mined Tunnel West Portal Works | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Site Formation | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Southeast Portion of Slope | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SHT9841 | Soil Nailing G (Row G & H) (26 nos./4perday) | 14d | 30-Dec-13 08 A | 14-Jan-14 18 A | 100% | | | | | | | | | | | | | | | | | | | | | |
| SHT9842 | Nail Head Installation and Shotcreting | 10d | 16-Jan-14 08 A | 30-Jan-14 18 | 80% | Behind Programme | | | | | | | | | | | | | | | | | | | | |
| Temp. Transformer Room | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SHT9792-1 | Excavation and Construction Cable Trenches | 14d | 06-Jan-14 08 A | 21-Jan-14 18 | 90% | | | | | | | | | | | | | | | | | | | | | |
| SHT9792-2 | Construction Cable Pits for Temp. Transformer Room & Switch Room | 12d | 22-Jan-14 08 | 07-Feb-14 18 | 0% | | | | | | | | | | | | | | | | | | | | | |
| SHT9792-3 | Construction of Temp. Transformer Room & Switch Room | 14d | 28-Jan-14 08 | 15-Feb-14 18 | 0% | | | | | | | | | | | | | | | | | | | | | |
| SHT9792-4 | CLP Inspection and Application for AA Permit | 0d | 17-Feb-14 08 | | 0% | | | | | | | | | | | | | | | | | | | | | |
| SHT9792-5 | AA Permit and Approval issued by related parties | 0d | | 22-Mar-14 18 | 0% | | | | | | | | | | | | | | | | | | | | | |
| SHT9792-6 | Installation CLP equipment for Transformer Rooms | 14d | 24-Mar-14 08 | 09-Apr-14 18 | 0% | | | | | | | | | | | | | | | | | | | | | |
| T001 (4-lane) | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SHT9738-1 | Preparation work for Blasting Doors | 12d | 02-Jan-14 08 A | 05-Feb-14 18 | 40% | | | | | | | | | | | | | | | | | | | | | |
| SHT9738-2 | Installation of Blasting Doors | 12d | 15-Jan-14 08 A | 17-Feb-14 18 | 10% | | | | | | | | | | | | | | | | | | | | | |
| SHT9738-3 | Inspection by CEDD's Mines Division and Preparation for Trial Blast | 9d | 18-Feb-14 08 | 27-Feb-14 18 | 0% | | | | | | | | | | | | | | | | | | | | | |
| SHT9738-4 | Trial Blasting | 14d | 28-Feb-14 08 | 15-Mar-14 18 | 0% | | | | | | | | | | | | | | | | | | | | | |
| T002 (3-lane) | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SHT9754-1 | Preparation work for Blasting Doors | 12d | 28-Dec-13 08 A | 05-Feb-14 18 | 50% | | | | | | | | | | | | | | | | | | | | | |
| SHT9754-2 | Installation of Blasting Doors | 12d | 08-Jan-14 08 A | 17-Feb-14 18 | 50% | | | | | | | | | | | | | | | | | | | | | |
| SHT9754-3 | Inspection by CEDD's Mines Division and Preparation for Trial Blast | 9d | 18-Feb-14 08 | 27-Feb-14 18 | 0% | | | | | | | | | | | | | | | | | | | | | |
| SHT9754-4 | Trial Blasting | 14d | 28-Feb-14 08 | 15-Mar-14 18 | 0% | | | | | | | | | | | | | | | | | | | | | |
| Mined Tunnel through Scenic Hill [480m Approx.] | | | | | | | | | | | | | | | | | | | | | | | | | | |
| To Zhuai-Macao [4-Lane] Carriageway - T001 | | | | | | | | | | | | | | | | | | | | | | | | | | |
| From West-end - 250m Approx. | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Drill & Break [1st 50m] (mix ground & shallow rock cover) | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SHT3010-5 | SHT T001 [from West] - Exc.+Arch R+Pressure grout, 22 of 50m[Heading] - [incl. Night work upto 23:00] | 7d | 06-Jan-14 08 A | 13-Jan-14 18 A | 100% | | | | | | | | | | | | | | | | | | | | | |
| SHT3011-1 | Installation of 2nd horizontal pipe pile and grouting 12m(L) [54 of 54 nos] | 15d | 14-Jan-14 08 A | 24-Jan-14 18 | 80% | Behind Programme | | | | | | | | | | | | | | | | | | | | |
| SHT3010-6 | SHT T001 [from West] - Exc.+Arch R+Pressure grout, 25 of 50m[Heading] - [incl. Night work upto 23:00] | 15d | 25-Jan-14 08 | 14-Feb-14 18 | 0% | | | | | | | | | | | | | | | | | | | | | |
| SHT3010-7 | SHT T001 [from West] - Exc.+Arch R+Pressure grout, 30 of 50m[Heading] - [incl. Night work upto 23:00] | 15d | 10-Feb-14 08 | 26-Feb-14 18 | 0% | | | | | | | | | | | | | | | | | | | | | |
| Drill and Blast Wroks (~230m2) (600lining and 500overbreak) | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SHT9742-1 | SHT T001 [from West] Drill and Blast 1st (20m/1.8m=12) | 12d | 17-Mar-14 08 | 29-Mar-14 18 | 0% | | | | | | | | | | | | | | | | | | | | | |
| SHT9742-2 | SHT T001 [from West] Drill and Blast 2nd (30m/2.3m=14) | 14d | 31-Mar-14 08 | 16-Apr-14 18 | 0% | | | | | | | | | | | | | | | | | | | | | |
| SHT9742-3 | SHT T001 [from West] Drill and Blast 3rd (30m/2.3m=14) | 14d | 17-Apr-14 08 | 0 | | | | | | | | | | | | | | | | | | | | | | |

| Activity ID | Activity Name | Dur. (days) | Start | Finish | Activity % Complete | Remarks (Ahead/Delays) vs DWP Rev 0/5 | 2014 | | | | | | | | | | | | | | | | | | |
|--|---|-------------|----------------|----------------|---------------------|---------------------------------------|---------|----------|-------|-------|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|
| | | | | | | | January | February | March | April | | | | | | | | | | | | | | | |
| Filling to +2.5mPD (70% Sand Fill and 30% Public Fill) | | | | | | | | | | | | | | | | | | | | | | | | | |
| RSC1041-6 | Type A fill in reclamation from S/B to +2.5mPD - [100,800 of 141,280m3] | 12d | 24-Dec-13 08 A | 11-Jan-14 18 A | 100% | | | | | | | | | | | | | | | | | | | | |
| RSC1041-7 | Type A fill in reclamation from S/B to +2.5mPD - [117,600 of 141,280m3] | 10d | 13-Jan-14 08 A | 30-Jan-14 18 | 45% | On Programme | | | | | | | | | | | | | | | | | | | |
| RSC1041-8 | Type A fill in reclamation from S/B to +2.5mPD - [134,400 of 141,280m3] | 10d | 04-Feb-14 08 | 14-Feb-14 18 | 0% | | | | | | | | | | | | | | | | | | | | |
| RSC1041-9 | Type A fill in reclamation from S/B to +2.5mPD - [141,280 of 141,280m3] | 4d | 15-Feb-14 08 | 19-Feb-14 18 | 0% | | | | | | | | | | | | | | | | | | | | |
| Band Drains | | | | | | | | | | | | | | | | | | | | | | | | | |
| RSC1045-1 | Band drain installation [2,000 nos. of 19,026 nos] | 14d | 19-Sep-13 08 A | 05-Feb-14 18 | 38% | On Programme | | | | | | | | | | | | | | | | | | | |
| RSC1045-2 | Band drain installation [4,000 nos. of 19,026 nos] | 12d | 06-Feb-14 08 | 19-Feb-14 18 | 0% | | | | | | | | | | | | | | | | | | | | |
| RSC1045-3 | Band drain installation [6,000 nos. of 19,026 nos] | 12d | 20-Feb-14 08 | 05-Mar-14 18 | 0% | | | | | | | | | | | | | | | | | | | | |
| RSC1045-4 | Band drain installation [8,000 nos. of 19,026 nos] | 12d | 06-Mar-14 08 | 19-Mar-14 18 | 0% | | | | | | | | | | | | | | | | | | | | |
| RSC1045-5 | Band drain installation [10,000 nos. of 19,026 nos] | 12d | 20-Mar-14 08 | 02-Apr-14 18 | 0% | | | | | | | | | | | | | | | | | | | | |
| RSC1045-6 | Band drain installation [12,000 nos. of 19,026 nos] | 12d | 03-Apr-14 08 | 17-Apr-14 18 | 0% | | | | | | | | | | | | | | | | | | | | |
| General Fill to Formation +5.5mPD | | | | | | | | | | | | | | | | | | | | | | | | | |
| RSC1046-1 | Type B fill from +2.5 to formation [12,500 of 220,581 m3] | 12d | 03-Dec-13 08 A | 23-Jan-14 18 | 97% | On Programme | | | | | | | | | | | | | | | | | | | |
| RSC1046-2 | Type B fill from +2.5 to formation [25,000 of 220,581 m3] | 12d | 24-Jan-14 08 | 10-Feb-14 18 | 0% | | | | | | | | | | | | | | | | | | | | |
| RSC1046-3 | Type B fill from +2.5 to formation [37,500 of 220,581 m3] | 12d | 20-Feb-14 08 | 05-Mar-14 18 | 0% | | | | | | | | | | | | | | | | | | | | |
| RSC1046-4 | Type B fill from +2.5 to formation [50,000 of 220,581 m3] | 12d | 06-Mar-14 08 | 19-Mar-14 18 | 0% | | | | | | | | | | | | | | | | | | | | |
| RSC1046-5 | Type B fill from +2.5 to formation [62,500 of 220,581 m3] | 12d | 20-Mar-14 08 | 02-Apr-14 18 | 0% | | | | | | | | | | | | | | | | | | | | |
| RSC1046-6 | Type B fill from +2.5 to formation [75,000 of 220,581 m3] | 12d | 03-Apr-14 08 | 17-Apr-14 18 | 0% | | | | | | | | | | | | | | | | | | | | |
| Seawall Construction | | | | | | | | | | | | | | | | | | | | | | | | | |
| Seawall 1st Layer | | | | | | | | | | | | | | | | | | | | | | | | | |
| RSC1048-1 | Lay geotextile Type 1 up to +3.5mPD | 14d | 25-Feb-14 08 | 12-Mar-14 18 | 0% | | | | | | | | | | | | | | | | | | | | |
| RSC1048-2 | Lay geotextile Type 1 up to +3.5mPD | 14d | 13-Mar-14 08 | 28-Mar-14 18 | 0% | | | | | | | | | | | | | | | | | | | | |
| RSC1049-1 | Placing rock fill core upto +3.5mPD | 12d | 18-Mar-14 08 | 31-Mar-14 18 | 0% | | | | | | | | | | | | | | | | | | | | |
| RSC1048-3 | Lay geotextile Type 1 up to +3.5mPD | 14d | 29-Mar-14 08 | 15-Apr-14 18 | 0% | | | | | | | | | | | | | | | | | | | | |
| RSC1049-2 | Placing rock fill core upto +3.5mPD | 12d | 01-Apr-14 08 | 15-Apr-14 18 | 0% | | | | | | | | | | | | | | | | | | | | |
| RSC1050-1 | Placing underlayer rock upto +3.5mPD | 12d | 16-Apr-14 08 | 03-May-14 18 | 0% | | | | | | | | | | | | | | | | | | | | |
| RSC1049-3 | Placing rock fill core upto +3.5mPD | 11d | 16-Apr-14 08 | 02-May-14 18 | 0% | | | | | | | | | | | | | | | | | | | | |
| Flight Information Signs (PARDS) & Billboards- Re-provisioning Works | | | | | | | | | | | | | | | | | | | | | | | | | |
| Relocation of Billboards | | | | | | | | | | | | | | | | | | | | | | | | | |
| PARDS250 | Installation of steel structure parts and steel plate for billboards (No.2, 3 & 4) | 14d | 23-Dec-13 08 A | 27-Jan-14 18 | 70% | Behind Programme | | | | | | | | | | | | | | | | | | | |
| PARDS260 | E&M equipment installation | 14d | 28-Jan-14 08 | 15-Feb-14 18 | 0% | | | | | | | | | | | | | | | | | | | | |
| PARDS270 | Testing and Power Supply | 14d | 17-Feb-14 08 | 04-Mar-14 18 | 0% | | | | | | | | | | | | | | | | | | | | |
| PARDS280 | Demolish existing billboards | 15d | 05-Mar-14 08 | 21-Mar-14 18 | 0% | | | | | | | | | | | | | | | | | | | | |
| PARDS - Construction T1a, T1c, T2a | | | | | | | | | | | | | | | | | | | | | | | | | |
| PARDS100-1 | Trail Pit & Construction of Footing (T1c) | 12d | 20-Jan-14 08 A | 07-Feb-14 17 | 0% | Behind Programme | | | | | | | | | | | | | | | | | | | |
| PARDS100-2 | Trail Pit & Construction of Footing (T1a) | 12d | 27-Jan-14 17 | 13-Feb-14 17 | 0% | | | | | | | | | | | | | | | | | | | | |
| PARDS100-3 | Trail Pit & Construction of Footing (T2a) | 12d | 05-Feb-14 17 | 19-Feb-14 17 | 0% | | | | | | | | | | | | | | | | | | | | |
| PARDS101-1 | Structural works (T1c) | 12d | 07-Feb-14 17 | 21-Feb-14 17 | 0% | | | | | | | | | | | | | | | | | | | | |
| PARDS101-2 | Structural works (T1a) | 12d | 13-Feb-14 17 | 27-Feb-14 17 | 0% | | | | | | | | | | | | | | | | | | | | |
| PARDS101-3 | Structural works (T2a) | 12d | 19-Feb-14 17 | 05-Mar-14 17 | 0% | | | | | | | | | | | | | | | | | | | | |
| PARDS110-1 | Equipment installation (T1c) | 10d | 21-Feb-14 17 | 05-Mar-14 17 | 0% | | | | | | | | | | | | | | | | | | | | |
| PARDS110-2 | Equipment installation (T1a) | 10d | 27-Feb-14 17 | 11-Mar-14 17 | 0% | | | | | | | | | | | | | | | | | | | | |
| PARDS110-3 | Equipment installation (T2a) | 10d | 05-Mar-14 17 | 17-Mar-14 17 | 0% | | | | | | | | | | | | | | | | | | | | |
| PARDS120 | Testing and Commissioning | 7d | 17-Mar-14 17 | 25-Mar-14 17 | 0% | | | | | | | | | | | | | | | | | | | | |
| PARDS121 | Training to AA and Hand over | 6d | 25-Mar-14 17 | 01-Apr-14 17 | 0% | | | | | | | | | | | | | | | | | | | | |
| PARDS140 | Decommission existing PARDS | 0d | 01-Apr-14 17 | 01-Apr-14 17 | 0% | | | | | | | | | | | | | | | | | | | | |
| PARDS130 | Operational (T1a, T1c, T2a) | 0d | 01-Apr-14 17 | 01-Apr-14 17 | 0% | | | | | | | | | | | | | | | | | | | | |
| Utility Culvert No. 2 Ext. near Bridge A2 [30m Approx.] | | | | | | | | | | | | | | | | | | | | | | | | | |
| UC2.1020 | Util. Culvert No. 2 Ext. - ELS - Excavation; Ground levelling, trimming; blinding layer (1st 10m) | 12d | 17-Sep-13 08 A | 14-Feb-14 18 | 26% | Behind Programme | | | | | | | | | | | | | | | | | | | |
| UC2.1021 | Util. Culvert No. 2 Ext. - ELS - Excavation; Ground levelling, trimming; blinding layer (2nd 10m) | 12d | 27-Dec-13 08 A | 18-Feb-14 18 | 19% | Behind Programme | | | | | | | | | | | | | | | | | | | |
| UC2.1022 | Util. Culvert No. 2 Ext. - ELS - Excavation; Ground levelling, trimming; blinding layer (3rd 10m) | 12d | 19-Feb-14 08 | 04-Mar-14 18 | 0% | | | | | | | | | | | | | | | | | | | | |
| UC2.1030 | Util. Culvert No. 2 Ext. - Culvert structure | 14d | 01-Mar-14 08 | 17-Mar-14 18 | 0% | | | | | | | | | | | | | | | | | | | | |
| UC2.1040 | Util. Culvert No. 2 Ext. - Backfilling | 4d | 18-Mar-14 08 | 21-Mar-14 18 | 0% | | | | | | | | | | | | | | | | | | | | |
| UC2.1050 | Util. Culvert No. 2 Extension Complete | 0d | | 21-Mar-14 18 | 0% | | | | | | | | | | | | | | | | | | | | |
| Works in HAT Tunnel (Mined Tunnel and West CCT w/ Emergency Pedestrian Passage) | | | | | | | | | | | | | | | | | | | | | | | | | |
| Mined Tunnel for HAT underneath AEL & at East Coast Road [97m Approx.] | | | | | | | | | | | | | | | | | | | | | | | | | |
| Utilities Diversion, SI Works and Temp. Access Shaft (Shaft 4) | | | | | | | | | | | | | | | | | | | | | | | | | |
| ELS | | | | | | | | | | | | | | | | | | | | | | | | | |
| HAT1576-2 | HAT MT - Temp. east access shaft - Preparation and Pumping Test | 14d | 05-Jan-14 08 A | 11-Jan-14 18 A | 100% | | | | | | | | | | | | | | | | | | | | |
| HAT1576-3 | HAT MT - Installation of Water Pump | 12d | 15-Jan-14 08 A | 06-Feb-14 18 | 0% | Behind Programme | | | | | | | | | | | | | | | | | | | |
| HAT1576-4 | HAT MT - Mobilization for ELS work | 7d | 07-Feb-14 08 | 14-Feb-14 18 | 0% | | | | | | | | | | | | | | | | | | | | |
| HAT1578-01 | HAT MT - Temporary east access shaft; Soft Excavation S1 layer struts | 10d | 15-Feb-14 08 | 26-Feb-14 18 | 0% | | | | | | | | | | | | | | | | | | | | |
| HAT1578-02 | HAT MT - Temporary east access shaft; Soft Excavation S2 layer struts | 8d | 27-Feb-14 08 | 07-Mar-14 18 | 0% | | | | | | | | | | | | | | | | | | | | |
| HAT1578-03 | HAT MT - Temporary east access shaft; Soft Excavation S3 layer struts | 8d | 08-Mar-14 08 | 17-Mar-14 18 | 0% | | | | | | | | | | | | | | | | | | | | |
| HAT1578-04 | HAT MT - Temporary east access shaft; Soft Excavation S4 layer struts | 8d | 18-Mar-14 08 | 26-Mar-14 18 | 0% | | | | | | | | | | | | | | | | | | | | |
| HAT1578-05 | HAT MT - Temporary east access shaft; Soft Excavation S5 layer struts | 8d | 27-Mar-14 08 | 04-Apr-14 18 | 0% | | | | | | | | | | | | | | | | | | | | |
| HAT1578-06 | HAT MT - Temporary east access shaft; Soft Excavation S6a layer struts | 12d | 07-Apr-14 08 | 23-Apr-14 18 | 0% | | | | | | | | | | | | | | | | | | | | |
| New Carriageway & Modification of Existing Roads | | | | | | | | | | | | | | | | | | | | | | | | | |
| New Carriageway adjacent to HKIA [615m Approx.] | | | | | | | | | | | | | | | | | | | | | | | | | |
| Utilities Diversion | | | | | | | | | | | | | | | | | | | | | | | | | |
| TeleCOM Cable | | | | | | | | | | | | | | | | | | | | | | | | | |
| NCW1041-1 | New carriageway [middle area] - Utilities diversion, Tele-com Cable Stage 1a & 1b - Excavation (250m of 500m) | 12d | 13-Dec-13 08 A | 28-Jan-14 18 | 48% | Behind Programme | | | | | | | | | | | | | | | | | | | |
| NCW1041-2 | New carriageway [middle area] - Utilities diversion, Tele-com Cable Stage 1a & 1b - Cable Laying (250m of 500m) | 12d | 29-Jan-14 08 | 14-Feb-14 18 | 0% | | | | | | | | | | | | | | | | | | | | |
| NCW1041-3 | New carriageway [middle area] - Utilities diversion, Tele-com Cable Stage 1a & 1b - Excavation (500m of 500m) | 12d | 29-Jan-14 08 | 14-Feb-14 18 | 0% | | | | | | | | | | | | | | | | | | | | |
| NCW1041-4 | New carriageway [middle area] - Utilities diversion, Tele-com Cable Stage 1a & 1b - Cable Laying (500m of 500m) | 12d | 15-Feb-14 08 | 28-Feb-14 18 | 0% | | | | | | | | | | | | | | | | | | | | |
| Gasmain | | | | | | | | | | | | | | | | | | | | | | | | | |
| NCW1042-1 | New carriageway [middle area] - Utilities diversion, Gas main - [120m of 500m] | 11d | 07-Feb-14 08 | 19-Feb-14 18 | 0% | | | | | | | | | | | | | | | | | | | | |
| NCW1042-2 | New carriageway [middle area] - Utilities diversion, Gas main - [240m of 500m] | 11d | 20-Feb-14 08 | 04-Mar-14 18 | 0% | | | </ | | | | | | | | | | | | | | | | | |

