



- Works Programme
- Works Programme
- ◆ Works Programme
- ◆ Milestone
- ◆ Milestone
- Works Programme

China State Construction Engineering (Hong Kong) Ltd

Contract No. HY/2011/03 - HZMB, Hong Kong Link Road

, Section between Scenic Hill and HKCF

Prepared by WC/MM			
Date	Revision	Chec...	Approved
28-Apr-14...		HKC	SYT



Activity ID	Activity Name	Dur. (days)	Start	Finish	Activity % Complete	Remarks	2014																		
							13	20	27	04	11	18	25	01	08	15	22	29	06	13	20	27			
SHT9743-8	SHT T001- Ch13+630.8 to Ch13+641.8 (Gr.II), L=11m	3	12-Jun-14 08:00	14-Jun-14 18:00	0%																				
SHT9743-9	SHT T001- Ch13+641.8 to Ch13+650.6 (Gr.III), L=8.8m	2	16-Jun-14 08:00	17-Jun-14 18:00	0%																				
SHT9743-10	SHT T001- Ch13+656.6 to Ch13+670.4 (Gr.IV), L=19.8m	7	18-Jun-14 08:00	25-Jun-14 18:00	0%																				
SHT9743-11	SHT T001- Ch13+670.4 to Ch13+680.4 (Gr.IV), L=10m	2	26-Jun-14 08:00	27-Jun-14 18:00	0%																				
SHT9743-12	SHT T001- Ch13+680.4 to Ch13+690.4 (Gr.I), L=10m	2	28-Jun-14 08:00	30-Jun-14 18:00	0%																				
SHT9743-13	SHT T001- Ch13+690.4 to Ch13+700.9 (Gr.III), L=10.5m	2	02-Jul-14 08:00	03-Jul-14 18:00	0%																				
SHT9743-14	SHT T001- Ch13+700.9 to Ch13+711.4 (Gr.I), L=10.5m	2	04-Jul-14 08:00	05-Jul-14 18:00	0%																				
SHT9743-15	SHT T001- Ch13+711.4 to Ch13+721.9 (Gr.V), L=10.5m	2	07-Jul-14 08:00	08-Jul-14 18:00	0%																				
SHT9743-16	SHT T001- Ch13+721.9 to Ch13+732.4 (Gr.III), L=10.5m	2	09-Jul-14 08:00	10-Jul-14 18:00	0%																				
SHT9743-17	SHT T001- Ch13+732.4 to Ch13+796.9 (Gr.III), L=66.5m	17	11-Jul-14 08:00	30-Jul-14 18:00	0%																				
To HKBCF [3-Lane] Carriageway - T002																									
From West-end - 250m Approx.																									
Drill & Break [1st 50m] (mix ground & shallow rock cover)																									
SHT6000-6	SHT T002 [from West] - Exc.+Pressure grout, 40 of 50m[Heading] - [incl. Nig	15	06-Feb-14 08:00 A	14-Apr-14 18:00 A	100%	Behind Programme																			
Drill and Blast Works (192m2) (550lining and 500overbreak)																									
SHT9758-1	SHT T002- Ch13+582 to Ch13+590.4 (Gr.III), L=4.2m/8.4m (9 blasts)	9	22-Apr-14 08:00	02-May-14 18:00	0%																				
SHT9758-2	SHT T002- Ch13+582 to Ch13+590.4 (Gr.III), L=8.4m/8.4m (9 blasts)	9	03-May-14 08:00	14-May-14 18:00	0%																				
SHT9758-3	SHT T002- Ch13+590.4 to Ch13+594.6 (Gr.III), L=4.2m (9 blasts)	9	15-May-14 08:00	24-May-14 18:00	0%																				
SHT9758-4	SHT T002- Ch13+594.6 to Ch13+596 (Gr.III), L=1.4m (3 blasts)	3	26-May-14 08:00	28-May-14 18:00	0%																				
SHT9758-5	SHT T002- Ch13+596 to Ch13+600.8 (Gr.III), L=1.6m/4.8m (9 blasts)	9	29-May-14 08:00	09-Jun-14 18:00	0%																				
SHT9758-6	SHT T002- Ch13+600.8 to Ch13+608.8 (Gr.III), L=3.2m/4.8m (9 blasts)	9	10-Jun-14 08:00	19-Jun-14 18:00	0%																				
SHT9758-7	SHT T002- Ch13+608.8 to Ch13+600.8 (Gr.III), L=4.8m/4.8m (9 blasts)	9	20-Jun-14 08:00	30-Jun-14 18:00	0%																				
SHT9758-8	SHT T002- Ch13+600.8 to Ch13+610.6.4 (Gr.III), L=4.9m/9.8m (10 blasts)	10	02-Jul-14 08:00	12-Jul-14 18:00	0%																				
SHT9758-9	SHT T002- Ch13+610.6.4 to Ch13+616.4 (Gr.III), L=9.8m/9.8m (11 blasts)	11	14-Jul-14 08:00	25-Jul-14 18:00	0%																				
CCT Works across Airport Road at Ch 14+016 to 14+222 (206m)																									
CCT [East Access Shaft] (Shaft 1)																									
Civil & Structural Works																									
ELS Works																									
SHT1089-3	SHT C&T @ planter - ELS [2nd Layers] - Stage 1	13	23-Jan-14 08:00 A	20-Apr-14 18:00 A	100%	Behind Programme																			
SHT1089-5	SHT C&T @ planter - ELS [3rd Layers] - Stage 1	14	18-Mar-14 08:00 A	28-Apr-14 18:00	50%	Behind Programme																			
SHT1089-6	SHT C&T @ planter - ELS [3rd Layers] - Stage 2	14	24-Mar-14 08:00 A	02-May-14 18:00	20%	Behind Programme																			
SHT1089-7	SHT C&T @ planter - ELS [4th Layers] - Stage 1	14	03-May-14 08:00	16-May-14 18:00	0%																				
SHT1089-8	SHT C&T @ planter - ELS [4th Layers] - Stage 2	14	17-May-14 08:00	29-May-14 18:00	0%																				
SHT1089-9	SHT C&T @ planter - ELS [5th Layers] - Stage 1	15	30-May-14 08:00	13-Jun-14 18:00	0%																				
SHT1089-10	SHT C&T @ planter - ELS [5th Layers] - Stage 2	15	14-Jun-14 08:00	27-Jun-14 18:00	0%																				
SHT1089-11	SHT C&T @ planter - Excavation to Formation Level - Stage 1	15	28-Jun-14 08:00	12-Jul-14 18:00	0%																				
SHT1089-12	SHT C&T @ planter - Excavation to Formation Level - Stage 2	15	14-Jul-14 08:00	26-Jul-14 18:00	0%																				
Mined Tunnel Underneath AEL Ch 14+128 to Ch 14+175																									
Civil & Structural Works																									
SHT MT - ELS for AEL West Shaft (Shaft 2)																									
Pipe Pile & Grout Curtain																									
SHT1833-5	SHT MT AEL West Shaft - [Grouting] Grout Curtain - (260 of 312 nos)	11	28-Mar-14 08:00 A	02-May-14 18:00	85%	Behind Programme																			
SHT1833-6	SHT MT AEL West Shaft - [Grouting] Grout Curtain - (312 of 312 nos)	10	03-May-14 08:00	13-May-14 18:00	0%																				
Pumping Test																									
SHT9817-2	SHT MT AEL West Shaft - Installation of Pump wells, Observation Wells & R	3	10-Apr-14 08:00 A	12-Apr-14 18:00 A	100%	Behind Programme																			
SHT9817-3	SHT MT AEL West Shaft - Installation of Pump wells, Observation Wells & R	3	14-Apr-14 08:00 A	16-Apr-14 18:00 A	100%	Behind Programme																			
SHT9817-4	SHT MT AEL West Shaft - Installation of Pump wells, Observation Wells & R	4	17-Apr-14 08:00 A	23-Apr-14 18:00	35%	Behind Programme																			
SHT9817-5	SHT MT AEL West Shaft - Installation of Pump wells, Observation Wells & R	5	24-Apr-14 08:00	28-Apr-14 18:00	0%																				
SHT9817-6	SHT MT AEL West Shaft - Installation of Pump wells, Observation Wells & R	5	29-Apr-14 08:00	03-May-14 18:00	0%																				
SHT9817-7	SHT MT AEL West Shaft - Installation of Pump wells, Observation Wells & R	5	05-May-14 08:00	09-May-14 18:00	0%																				
SHT9817-8	SHT MT AEL West Shaft - Installation of Pump wells, Observation Wells & R	5	10-May-14 08:00	14-May-14 18:00	0%																				
SHT9817-9	SHT MT AEL West Shaft - Installation of Pump wells, Observation Wells & R	5	15-May-14 08:00	19-May-14 18:00	0%																				
SHT9817-10	SHT MT AEL West Shaft - Installation of Pump wells, Observation Wells & R	5	20-May-14 08:00	23-May-14 18:00	0%																				
Noise Enclosure Fabrication (AEL West Shaft)																									
SHT1835-103	SHT MT AEL West Shaft - Fabrication/erection of Roof Supports & bracings	14	17-Mar-14 08:00 A	11-Apr-14 18:00 A	100%																				
SHT1835-104	SHT MT AEL West Shaft - Installation of supports(wire mesh) for enclosure m	14	12-Apr-14 08:00 A	28-Apr-14 18:00	50%																				
SHT1835-105	SHT MT AEL West Shaft - Installation of enclosure materials	9	29-Apr-14 08:00	08-May-14 18:00	0%																				
SHT1835-106	SHT MT AEL West Shaft - Noise Measurement and CNP Application	8	09-May-14 08:00	15-May-14 18:00	0%																				
Stage 2 - Fan Grouting																									
SHT1836-06	SHT MT AEL West Shaft - [Grouting] Stage 2 Grouting under AEL (Fan Grout	14	31-Mar-14 08:00 A	24-Apr-14 18:00	80%	Behind Programme																			
SHT1836-09	SHT MT AEL West Shaft - [Drilling] Stage 2 Grouting under AEL (Fan Grout)	15	02-Apr-14 08:00 A	14-Apr-14 18:00 A	100%	Behind Programme																			
SHT1836-10	SHT MT AEL West Shaft - [Drilling] Stage 2 Grouting under AEL (Fan Grout)	15	14-Apr-14 08:00 A	28-Apr-14 18:00	56%	Behind Programme																			
SHT1836-07	SHT MT AEL West Shaft - [Grouting] Stage 2 Grouting under AEL (Fan Grout	14	25-Apr-14 08:00	09-May-14 18:00	0%																				
SHT1836-11	SHT MT AEL West Shaft - [Drilling] Stage 2 Grouting under AEL (Fan Grout)	15	29-Apr-14 08:00	14-May-14 18:00	0%																				
SHT1836-08	SHT MT AEL West Shaft - [Grouting] Stage 2 Grouting under AEL (Fan Grout	14	10-May-14 08:00	22-May-14 18:00	0%																				
SHT1836-12	SHT MT AEL West Shaft - [Drilling] Stage 2 Grouting under AEL (Fan Grout)	15	15-May-14 08:00	28-May-14 18:00	0%																				
SHT1836-09	SHT MT AEL West Shaft - [Grouting] Stage 2 Grouting under AEL (Fan Grout	14	23-May-14 08:00	05-Jun-14 18:00	0%																				
SHT1836-13	SHT MT AEL West Shaft - [Drilling] Stage 2 Grouting under AEL (Fan Grout)	15	29-May-14 08:00	12-Jun-14 18:00	0%																				
SHT1836-10	SHT MT AEL West Shaft - [Grouting] Stage 2 Grouting under AEL (Fan Grout	14	06-Jun-14 08:00	18-Jun-14 18:00	0%																				
SHT1836-14	SHT MT AEL West Shaft - [Drilling] Stage 2 Grouting under AEL (Fan Grout)	15	13-Jun-14 08:00	26-Jun-14 18:00	0%																				
SHT1836-11	SHT MT AEL West Shaft - [Grouting] Stage 2 Grouting under AEL (Fan Grout	14	19-Jun-14 08:00	02-Jul-14 18:00	0%																				
SHT1836-15	SHT MT AEL West Shaft - [Drilling] Stage 2 Grouting under AEL (Fan Grout)	15	27-Jun-14 08:00	11-Jul-14 18:00	0%																				
SHT1836-12	SHT MT AEL West Shaft - [Grouting] Stage 2 Grouting under AEL (Fan Grout	15	03-Jul-14 08:00	16-Jul-14 18:00	0%																				
SHT1836-16	SHT MT AEL West Shaft - [Drilling] Stage 2 Grouting under AEL (Fan Grout)	15	12-Jul-14 08:																						

