



█ Works Programme
█ Works Programme
◆ Works Programme
◆ Milestone
◆ Milestone
█ Works Programme

China State Construction Engineering (Hong Kong) Ltd
 Contract No. HY/2011/03 - HZMB, Hong Kong Link Road
 , Section between Scenic Hill and HKBCF

Date	Revision	Chec...	Approved
03-Jul-14 ...		HKC	SYT

中國建築工程(香港)有限公司
 CHINA STATE CONSTRUCTION ENGINEERING (HONG KONG) LTD.

Activity ID	Activity Name	Dur. (days)	Start	Finish	Activity % Complete	Remarks	2014																				
							July			August			September														
							15	22	29	06	13	20	27	03	10	17	24	31	07	14	21	28					
BA1.1422-8	Bridge A1 - Excavation and exposure of Existing TEL/COM/CAD/ATC Ducts&Cables	6	14-Apr-14 A	24-Jun-14	70%	Behind Programme	[Gantt bar: 14-Apr-14 to 24-Jun-14]																				
BA1.1422-9	Bridge A1 - TEL/COM/CAD/ATC cables diversion works	18	25-Jun-14	16-Jul-14	0%		[Gantt bar: 25-Jun-14 to 16-Jul-14]																				
ELS																											
BA1.1421-1	Bridge A1 - Stage 1- Excavation (including lagging wall), 80m/280m, +2mPD	9	09-Apr-14 A	04-Jul-14	60%	Behind Programme	[Gantt bar: 09-Apr-14 to 04-Jul-14]																				
BA1.1421-2	Bridge A1 - Stage 1- Excavation (including lagging wall), 180m/280m, +2mPD	9	23-Apr-14 A	04-Jul-14	90%	Behind Programme	[Gantt bar: 23-Apr-14 to 04-Jul-14]																				
BA1.1421-3	Bridge A1 - Stage 1- Excavation (including lagging wall), 280m/280m, +2mPD	9	23-May-14 A	04-Jul-14	90%	Behind Programme	[Gantt bar: 23-May-14 to 04-Jul-14]																				
BA1.1430-1	Bridge A1 - Stage 1 ELS - Excavation to Formation, 80m/320	11	05-Jul-14	17-Jul-14	0%		[Gantt bar: 05-Jul-14 to 17-Jul-14]																				
BA1.1430-2	Bridge A1 - Stage 1 ELS - Excavation to Formation-180m/280m	11	18-Jul-14	30-Jul-14	0%		[Gantt bar: 18-Jul-14 to 30-Jul-14]																				
BA1.1430-3	Bridge A1 - Stage 1 ELS - Excavation to Formation-280m/280m	11	31-Jul-14	12-Aug-14	0%		[Gantt bar: 31-Jul-14 to 12-Aug-14]																				
Bridge A1 - Footings & Abutment																											
BA1.1110	Bridge A1 - Preparation & Mobilization for Pad footings	5	13-Aug-14	18-Aug-14	0%		[Gantt bar: 13-Aug-14 to 18-Aug-14]																				
BA1.1010	Bridge A1 South Abut. & Ramp - Pad footing, Stage 1	11	19-Aug-14	30-Aug-14	0%		[Gantt bar: 19-Aug-14 to 30-Aug-14]																				
BA1.1011	Bridge A1 South Abut. & Ramp - Pad footing, Stage 2	11	01-Sep-14	13-Sep-14	0%		[Gantt bar: 01-Sep-14 to 13-Sep-14]																				
BA1.1012	Bridge A1 South Abut. & Ramp - Pad footing, Stage 3	11	15-Sep-14	26-Sep-14	0%		[Gantt bar: 15-Sep-14 to 26-Sep-14]																				
Modification of Retaining Wall (at South of Tung Fai Road)																											
Construction of New Retaining Wall (PART A)																											
RW1355	New retaining wall - Preparation Works for Base slab construction	12	20-Jun-14	04-Jul-14	0%		[Gantt bar: 20-Jun-14 to 04-Jul-14]																				
RW1360	New retaining wall - Excavation for base slab construction	12	05-Jul-14*	18-Jul-14	0%		[Gantt bar: 05-Jul-14 to 18-Jul-14]																				
Bay 1																											
RW1050	New retaining wall - Construction of Base Slab	6	19-Jul-14	25-Jul-14	0%		[Gantt bar: 19-Jul-14 to 25-Jul-14]																				
RW1060	New retaining wall - Construction of Wall Stem	6	26-Jul-14	01-Aug-14	0%		[Gantt bar: 26-Jul-14 to 01-Aug-14]																				
RW1070	New retaining wall - Construction of Parapet	4	02-Aug-14	06-Aug-14	0%		[Gantt bar: 02-Aug-14 to 06-Aug-14]																				
Bay 2																											
RW1080	New retaining wall - Construction of Base Slab	6	26-Jul-14	01-Aug-14	0%		[Gantt bar: 26-Jul-14 to 01-Aug-14]																				
RW1090	New retaining wall - Construction of Wall Stem	6	02-Aug-14	08-Aug-14	0%		[Gantt bar: 02-Aug-14 to 08-Aug-14]																				
RW1100	New retaining wall - Construction of Parapet	4	09-Aug-14	13-Aug-14	0%		[Gantt bar: 09-Aug-14 to 13-Aug-14]																				
Bay 3																											
RW1110	New retaining wall - Construction of Base Slab	6	19-Jul-14	25-Jul-14	0%		[Gantt bar: 19-Jul-14 to 25-Jul-14]																				
RW1120	New retaining wall - Construction of Wall Stem	8	26-Jul-14	04-Aug-14	0%		[Gantt bar: 26-Jul-14 to 04-Aug-14]																				
RW1130	New retaining wall - Construction of Parapet	4	05-Aug-14	08-Aug-14	0%		[Gantt bar: 05-Aug-14 to 08-Aug-14]																				
Bay 4																											
RW1140	New retaining wall - Construction of Base Slab	6	26-Jul-14	01-Aug-14	0%		[Gantt bar: 26-Jul-14 to 01-Aug-14]																				
RW1150	New retaining wall - Construction of Wall Stem	8	02-Aug-14	11-Aug-14	0%		[Gantt bar: 02-Aug-14 to 11-Aug-14]																				
RW1160	New retaining wall - Construction of Parapet	4	12-Aug-14	15-Aug-14	0%		[Gantt bar: 12-Aug-14 to 15-Aug-14]																				
Modification of Retaining Wall (Part B)																											
RW1400	Modification of retaining wall - Excavation to demolish the wall stems of Retaining Wall	6	12-Jul-14	18-Jul-14	0%		[Gantt bar: 12-Jul-14 to 18-Jul-14]																				
RW1370	Modification of retaining wall - Excavation for Base Slab Construction	4	19-Jul-14	23-Jul-14	0%		[Gantt bar: 19-Jul-14 to 23-Jul-14]																				
Bay 5																											
RW1170	Modification of retaining wall - Demolish Wall Stems of Existing Retaining Wall	4	24-Jul-14	28-Jul-14	0%		[Gantt bar: 24-Jul-14 to 28-Jul-14]																				
RW1190	Modification of retaining wall - Base Slab	4	29-Jul-14	01-Aug-14	0%		[Gantt bar: 29-Jul-14 to 01-Aug-14]																				
RW1200	Modification of retaining wall - Wall Stem	12	02-Aug-14	15-Aug-14	0%		[Gantt bar: 02-Aug-14 to 15-Aug-14]																				
RW1210	Modification of retaining wall - Top Slab	6	16-Aug-14	22-Aug-14	0%		[Gantt bar: 16-Aug-14 to 22-Aug-14]																				
RW1290	Modification of retaining wall - Parapet	4	23-Aug-14	27-Aug-14	0%		[Gantt bar: 23-Aug-14 to 27-Aug-14]																				
Bay 6																											
RW1230	Modification of retaining wall - Demolish Wall Stems of Existing Retaining Wall	4	19-Jul-14	23-Jul-14	0%		[Gantt bar: 19-Jul-14 to 23-Jul-14]																				
RW1250	Modification of retaining wall - Base Slab	4	24-Jul-14	28-Jul-14	0%		[Gantt bar: 24-Jul-14 to 28-Jul-14]																				
RW1260	Modification of retaining wall - Wall Stem	12	29-Jul-14	11-Aug-14	0%		[Gantt bar: 29-Jul-14 to 11-Aug-14]																				
RW1270	Modification of retaining wall - Top Slab	6	12-Aug-14	18-Aug-14	0%		[Gantt bar: 12-Aug-14 to 18-Aug-14]																				
RW1280	Modification of retaining wall - Parapet	4	19-Aug-14	22-Aug-14	0%		[Gantt bar: 19-Aug-14 to 22-Aug-14]																				
Utility Culvert No.1																											
Utility Culvert No.1 Ext. across the road leading to Cheong Hong Road [48m Approx.]																											
UC1.1080-2	Util. Culvert No. 1 Ext. - ELS - Excavation; Ground levelling, trimming; blinding layer (2nd 32m)	8	04-Jan-14 A	10-Jun-14 A	100%	Behind Programme	[Gantt bar: 04-Jan-14 to 10-Jun-14]																				
UC1.1080-3	Util. Culvert No. 1 Ext. - ELS - Excavation; Ground levelling, trimming; blinding layer (3rd 48m)	8	12-Mar-14 A	15-Jul-14	80%	Behind Programme	[Gantt bar: 12-Mar-14 to 15-Jul-14]																				