

Activity ID	Activity Name	Dur (days)	Start	Finish	Activity % Complete	Remarks	2014											
							Aug 17	24	31	07	14	21	28	05	12	19	26	02
3 MONTHS PROGRAMME HY/2011/03 (September 2014 to November 2014)(Rev0)																		
WORKS IN SOUTH AREA - CH 13+516 to CH 15+050 (SCENIC HILL TUNNEL, MT & CCT)																		
Reclamation Works																		
Reclamation Works - SWCH0+000 to SWCH 0+570																		
Seawall Construction (South Area) - CH. 0+430 to CH 0+600 - 70m																		
SWCH 0+430 to SWCH 0+600 - 170m																		
SW1110	South Area - Seawall, Underlayer Rock	11d	12-Jun-14 08:00 A	20-Aug-14 18:00 A	100%	Behind Programme	[Gantt bar: 12-Jun-14 to 20-Aug-14]											
SW1120	South Area - Seawall, Rock armour (1st layer)	11d	21-Aug-14 08:00 A	01-Sep-14 18:00	0%		[Gantt bar: 21-Aug-14 to 01-Sep-14]											
Reclamation Works - SWCH0+570 to SWCH 0+960																		
Band Drains																		
RSC1076-7	Band drain installation (12,792 nos. of 12,792 nos)	10d	17-Jul-14 08:00 A	17-Sep-14 18:00	29%	Behind Programme	[Gantt bar: 17-Jul-14 to 17-Sep-14]											
General Fill to Formation +5.5mPD																		
RSC1077-2	Type B fill from +2.5 to formation [28,000 of 59,954m ³]	9d	05-Aug-14 08:00 A	18-Aug-14 18:00 A	100%	Behind Programme	[Gantt bar: 05-Aug-14 to 18-Aug-14]											
RSC1077-3	Type B fill from +2.5 to formation [42,000 of 59,954m ³]	15d	18-Aug-14 08:00 A	18-Sep-14 18:00	33%	Behind Programme	[Gantt bar: 18-Aug-14 to 18-Sep-14]											
RSC1077-4	Type B fill from +2.5 to formation [59,954 of 59,954m ³]	15d	19-Sep-14 08:00	08-Oct-14 18:00	0%		[Gantt bar: 19-Sep-14 to 08-Oct-14]											
Seawall Construction (South Area) - CH 0+600 to CH 0+980																		
SWCH 0+600 to SWCH 0+640 - 40m																		
SW0920	South Area - Seawall, Underlayer Rock	6d	19-Jun-14 08:00 A	26-Aug-14 18:00	20%	Behind Programme	[Gantt bar: 19-Jun-14 to 26-Aug-14]											
SW0930	South Area - Seawall, Rock armour (1st layer)	6d	27-Aug-14 08:00	02-Sep-14 18:00	0%		[Gantt bar: 27-Aug-14 to 02-Sep-14]											
SWCH 0+640 to SWCH 0+720 - 80m																		
SW1210	South Area - Seawall, Rockfill Core	9d	13-Jun-14 08:00 A	20-Aug-14 18:00 A	100%	Behind Programme	[Gantt bar: 13-Jun-14 to 20-Aug-14]											
SW1220	South Area - Seawall, Underlayer Rock	6d	18-Aug-14 08:00 A	25-Aug-14 18:00	10%	Behind Programme	[Gantt bar: 18-Aug-14 to 25-Aug-14]											
SW1230	South Area - Seawall, Rock armour (1st layer)	6d	26-Aug-14 08:00	01-Sep-14 18:00	0%		[Gantt bar: 26-Aug-14 to 01-Sep-14]											
SWCH 0+720 to SWCH 0+780 - 60m																		
SW1310	South Area - Seawall, Rockfill Core	9d	07-Jul-14 08:00 A	29-Aug-14 18:00	10%	Behind Programme	[Gantt bar: 07-Jul-14 to 29-Aug-14]											
SW1320	South Area - Seawall, Underlayer Rock	6d	30-Aug-14 08:00	05-Sep-14 18:00	0%		[Gantt bar: 30-Aug-14 to 05-Sep-14]											
SW1330	South Area - Seawall, Rock armour (1st layer)	7d	06-Sep-14 08:00	15-Sep-14 18:00	0%		[Gantt bar: 06-Sep-14 to 15-Sep-14]											
SWCH 0+780 to SWCH 0+850 - 70m																		
SW1410	South Area - Seawall, Rockfill Core	9d	05-Jul-14 08:00 A	29-Aug-14 18:00	10%	Behind Programme	[Gantt bar: 05-Jul-14 to 29-Aug-14]											
SW1420	South Area - Seawall, Underlayer Rock	7d	30-Aug-14 08:00	06-Sep-14 18:00	0%		[Gantt bar: 30-Aug-14 to 06-Sep-14]											
SW1430	South Area - Seawall, Rock armour (1st layer)	6d	08-Sep-14 08:00	15-Sep-14 18:00	0%		[Gantt bar: 08-Sep-14 to 15-Sep-14]											
SWCH 0+850 to SWCH 0+900 - 50m																		
SW1500	South Area - Seawall, Trimming & Laying Geotextile along seawall line	8d	26-May-14 08:00 A	27-Aug-14 18:00	95%	Behind Programme	[Gantt bar: 26-May-14 to 27-Aug-14]											
SW1510	South Area - Seawall, Rockfill Core	8d	28-Aug-14 08:00	05-Sep-14 18:00	0%		[Gantt bar: 28-Aug-14 to 05-Sep-14]											
SW1520	South Area - Seawall, Underlayer Rock	6d	06-Sep-14 08:00	13-Sep-14 18:00	0%		[Gantt bar: 06-Sep-14 to 13-Sep-14]											
SW1530	South Area - Seawall, Rock armour (1st layer)	6d	15-Sep-14 08:00	20-Sep-14 18:00	0%		[Gantt bar: 15-Sep-14 to 20-Sep-14]											
SWCH 0+900 to SWCH 0+960 - 60m																		
SW1600	South Area - Seawall, Trimming & Laying Geotextile along seawall line	15d	03-Jun-14 08:00 A	30-Aug-14 18:00	67%	Behind Programme	[Gantt bar: 03-Jun-14 to 30-Aug-14]											
SW1610	South Area - Seawall, Rockfill Core	8d	01-Sep-14 08:00	10-Sep-14 18:00	0%		[Gantt bar: 01-Sep-14 to 10-Sep-14]											
SW1620	South Area - Seawall, Underlayer Rock	6d	11-Sep-14 08:00	17-Sep-14 18:00	0%		[Gantt bar: 11-Sep-14 to 17-Sep-14]											
SW1630	South Area - Seawall, Rock armour (1st layer)	7d	18-Sep-14 08:00	25-Sep-14 18:00	0%		[Gantt bar: 18-Sep-14 to 25-Sep-14]											
Surcharge																		
RSC1167-1	Forming surcharge, Sub-zone 2-2 [15,000 of 50,000m ³]	12d	09-Oct-14 08:00	22-Oct-14 18:00	0%		[Gantt bar: 09-Oct-14 to 22-Oct-14]											
RSC1167-2	Forming surcharge, Sub-zone 2-2 [30,000 of 50,000m ³]	15d	23-Oct-14 08:00	08-Nov-14 18:00	0%		[Gantt bar: 23-Oct-14 to 08-Nov-14]											
RSC1167-3	Forming surcharge, Sub-zone 2-2 [50,000 of 50,000m ³]	15d	10-Nov-14 08:00	26-Nov-14 18:00	0%		[Gantt bar: 10-Nov-14 to 26-Nov-14]											
SHT Mined Tunnel Works at Scenic Hill																		
Mined Tunnel West Portal Works																		
Site Formation																		
Temp. Transformer Room																		
SHT9792-16	Installation CLP cables, equipment, transformer for Transformer Rooms, Stage 2	12d	25-Jun-14 08:00 A	08-Sep-14 18:00	20%	Behind Programme	[Gantt bar: 25-Jun-14 to 08-Sep-14]											
SHT9792-26	Installation CLP cables, equipment, transformer for Transformer Rooms, Stage 3	12d	10-Sep-14 08:00	23-Sep-14 18:00	0%		[Gantt bar: 10-Sep-14 to 23-Sep-14]											
Mined Tunnel through Scenic Hill [480m Approx.]																		
To Zhuhai-Macao [4-Lane] Carriageway - T001																		
From West-end																		
T001 Tunnel Excavation (Drill & Blast) - Bench																		
SHT9743-141	SHT T001- Ch13+547 to Ch13+557, L=10m (mechanical excavation)	15d	12-Jul-14 08:00 A	10-Sep-14 18:00	0%		[Gantt bar: 12-Jul-14 to 10-Sep-14]											
SHT9743-151	SHT T001- Ch13+527 to Ch13+537, L=10m (mechanical excavation)	15d	16-Oct-14 08:00	01-Nov-14 18:00	0%		[Gantt bar: 16-Oct-14 to 01-Nov-14]											
SHT9743-161	SHT T001- Ch13+537 to Ch13+547, L=10m (mechanical excavation)	20d	03-Nov-14 08:00	25-Nov-14 18:00	0%		[Gantt bar: 03-Nov-14 to 25-Nov-14]											
T001 Tunnel Excavation (Drill & Blast) - Full Face																		
SHT9742-14	SHT T001- Ch13+700.9 to Ch13+711.4 (Gr.I), L=10.5m (3 blasts)	64d	09-Aug-14 08:00 A	22-Aug-14 18:00	95%	Behind Programme	[Gantt bar: 09-Aug-14 to 22-Aug-14]											
SHT9742-15	SHT T001- Ch13+711.4 to Ch13+721.9 (Gr.V), L=10.5m (3 blasts)	3d	23-Aug-14 08:00	26-Aug-14 18:00	0%		[Gantt bar: 23-Aug-14 to 26-Aug-14]											
SHT9742-16	SHT T001- Ch13+721.9 to Ch13+732.4 (Gr.III), L=10.5m (3 blasts)	3d	27-Aug-14 08:00	29-Aug-14 18:00	0%		[Gantt bar: 27-Aug-14 to 29-Aug-14]											
SHT9742-17	SHT T001- Ch13+732.4 to Ch13+798.9 (Gr.III), L= 33m/66.5m (9 blasts)	9d	30-Aug-14 08:00	10-Sep-14 18:00	0%		[Gantt bar: 30-Aug-14 to 10-Sep-14]											
SHT9742-18	SHT T001- Ch13+732.4 to Ch13+798.9 (Gr.III), L= 66.5m/66.5m (10 blasts)	10d	11-Sep-14 08:00	22-Sep-14 18:00	0%		[Gantt bar: 11-Sep-14 to 22-Sep-14]											
SHT9742-19	SHT T001- Ch13+798.9 to Ch13+805.9 (Gr.IV), L= 7m (2 blasts)	2d	23-Sep-14 08:00	24-Sep-14 18:00	0%		[Gantt bar: 23-Sep-14 to 24-Sep-14]											
SHT9742-20	SHT T001- Ch13+805.9 to Ch13+826.9 (Gr.III/IV), L= 21m (6 blasts)	6d	25-Sep-14 08:00	03-Oct-14 18:00	0%		[Gantt bar: 25-Sep-14 to 03-Oct-14]											
SHT9742-21	SHT T001- Ch13+826.9 to Ch13+875.9 (Gr.IV/V), L= 49m (14 blasts)	14d	04-Oct-14 08:00	20-Oct-14 18:00	0%		[Gantt bar: 04-Oct-14 to 20-Oct-14]											
SHT9742-22	SHT T001- Ch13+875.9 to Ch13+889.9 (Gr.IV), L= 14m (4 blasts)	4d	21-Oct-14 08:00	24-Oct-14 18:00	0%		[Gantt bar: 21-Oct-14 to 24-Oct-14]											
SHT9742-23	SHT T001- Ch13+889.9 to Ch13+899.9 (Gr.III), L= 10m (4 blasts)	4d	25-Oct-14 08:00	29-Oct-14 18:00	0%		[Gantt bar: 25-Oct-14 to 29-Oct-14]											
SHT9742-24	SHT T001- Ch13+899.9 to Ch13+909.9 (Gr.III), L= 10m (4 blasts)	4d	30-Oct-14 08:00	03-Nov-14 18:00	0%		[Gantt bar: 30-Oct-14 to 03-Nov-14]											
SHT9742-25	SHT T001- Ch13+909.9 to Ch13+918.7 (Gr.III), L= 8.8m (4 blasts)	4d	04-Nov-14 08:00	07-Nov-14 18:00	0%		[Gantt bar: 04-Nov-14 to 07-Nov-14]											
SHT9742-26	SHT T001- Ch13+918.7 to Ch13+920.9 (Gr.III), L= 2.2m (1 blast)	1d	08-Nov-14 08:00	08-Nov-14 18:00	0%		[Gantt bar: 08-Nov-14 to 08-Nov-14]											
SHT9742-27	SHT T001- Ch13+920.9 to Ch13+930.7 (Gr.III/IV), L= 4.9m/9.8m (10 blasts)	10d	10-Nov-14 08:00	20-Nov-14 18:00	0%		[Gantt bar: 10-Nov-14 to 20-Nov-14]											
Lining Shutter																		
SHT4660	SHT T001 Lining - Shutter Fabrication (offsite), 1st part	25d	26-Aug-14 08:00	24-Sep-14 18:00	0%		[Gantt bar: 26-Aug-14 to 24-Sep-14]											
SHT4680	SHT T001 Lining - Shutter Fabrication (offsite), 2nd part	25d	25-Sep-14 08:00	25-Oct-14 18:00	0%		[Gantt bar: 25-Sep-14 to 25-Oct-14]											
SHT4690	SHT T001 Lining - Shutter Fabrication (offsite), 3rd part	25d	27-Oct-14 08:00	24-Nov-14 18:00	0%		[Gantt bar: 27-Oct-14 to 24-Nov-14]											
To HKBCF [3-Lane] Carriageway - T002																		
From West-end - 250m Approx.																		
T002 Tunnel Excavation (Drill and Blast) - Bench																		
SHT9759-1	SHT T002 - Ch13+531 to Ch13+541, L=10m (mechanical excavation)	10d	20-Aug-14 08:00	30-Aug-14 18:00	0%		[Gantt bar: 20-Aug-14 to 30-Aug-14]											
SHT9759-2	SHT T002 - Ch13+541 to Ch13+551, L=10m (mechanical excavation)	10d	03-Sep-14 08:00	15-Sep-14 18:00	0%		[Gantt bar: 03-Sep-14 to 15-Sep-14]											
SHT9759-3	SHT T002 - Ch13+551 to Ch13+561, L=10m (mechanical excavation)	10d	18-Sep-14 08:00	29-Sep-14 18:00	0%		[Gantt bar: 18-Sep-14 to 29-Sep-14]											
SHT9759-4	SHT T002 - Ch13+561 to Ch13+571, L=10m (mechanical excavation)	10d	04-Oct-14 08:00	15-Oct-14 18:00	0%		[Gantt bar: 04-Oct-14 to 15-Oct-14]											
T002 Tunnel Excavation (Drill and Blast) - Full Face																		
SHT9758-18	SHT T002- Ch13+691.9 to Ch13+730.4 (Gr.II), L=38.5m (11 blasts)	11d	29-Jul-14 08:00 A	01-Sep-14 18:00	0%	Ahead Programme	[Gantt bar: 29-Jul-14 to 01-Sep-14]											
SHT9758-19	SHT T002- Ch13+730.4 to Ch13+740.9 (Gr.V), L=10.5m (3 blasts)	3d	02-Sep-14 08:00	04-Sep-14 18:00	0%		[Gantt bar: 02-Sep-14 to 04-Sep-14]											
SHT9758-20	SHT T002- Ch13+740.9 to Ch13+765.4 (Gr.III), L=24.5m (9 blasts)	9d	05-Sep-14 08:00	16-Sep-14 18:00	0%		[Gantt bar: 05-Sep-14 to 16-Sep-14]											
SHT9758-21	SHT T002- Ch13+765.4 to Ch13+828.4 (Gr.III), L=63m (16 blasts)	16d	17-Sep-14 08:00	07-Oct-14 18:00	0%		[Gantt bar: 17-Sep-14 to 07-Oct-14]											
SHT9758-22	SHT T002- Ch13+828.4 to Ch13+835.4 (Gr.III/IV), L=7m (2 blasts)	2d	08-Oct-14 08:00	09-Oct-14 18:00	0%		[Gantt bar: 08-Oct-14 to 09-Oct-14]											
SHT9758-23	SHT T002- Ch13+835.4 to Ch13+842.4 (Gr.III), L=7m (2 blasts)	2d	10-Oct-14 08:00	11-Oct-14 18:00	0%		[Gantt bar: 10-Oct-14 to 11-Oct-14]											
SHT9758-24	SHT T002- Ch13+842.4 to Ch13+852.9 (Gr.V), L=10.5m (3 blasts)	3d	13-Oct-14 08:00	15-Oct-14 18:00	0%		[Gantt bar: 13-Oct-14 to 15-Oct-14]											
SHT9758-25	SHT T002- Ch13+852.9 to Ch13+863.4 (Gr.I), L=10.5m (3 blasts)	3d	16-Oct-14 08:00	18-Oct-14 18:00	0%		[Gantt bar: 16-Oct-14 to 18-Oct-14]											
SHT9758-26	SHT T002- Ch13+863.4 to Ch13+880.9 (Gr.III), L=17.5m (5 blasts)	5d	20-Oct-14 08:00	24-Oct-14 18:00	0%		[Gantt bar: 20-Oct-14 to 24-Oct-14]											
SHT9758-27	SHT T002- Ch13+880.9 to Ch13+887.9 (Gr.III/IV), L=7m (2 blasts)	2d	25-Oct-14 08:00	27-Oct-14 18:00	0%		[Gantt bar: 25-Oct-14 to 27-Oct-14]											
SHT9758-28	SHT T002- Ch13+887.9 to Ch13+899.9 (Gr.II), L=12m (4 blasts)	4d	28-Oct-14 08:00	31-Oct-14 18:00	0%		[Gantt bar: 28-Oct-14 to 31-Oct-14]											
SHT9758-29	SHT T002- Ch13+899.9 to Ch13+909.9 (Gr.II), L=10m (4 blasts)	4d	01-Nov-14 08:00	05-Nov-14 18:00	0%		[Gantt bar: 01-Nov-14 to 05-Nov-14]											
SHT9758-30	SHT T002- Ch13+909.9 to Ch13+919.9 (Gr.II), L=10m (4 blasts)	4d	06-Nov-14 08:00	10-Nov-14 18:00	0%		[Gantt bar: 06-Nov-14 to 10-Nov-14]											

- Works Programme
- Works Programme
- ◆ Works Programme
- ◆ Milestone
- ◆ Milestone
- Works Programme

China State Construction Engineering (Hong Kong) Ltd

Contract No. HY/2011/03 - HZMB, Hong Kong Link Road

, Section between Scenic Hill and HKBCF

Prepared by MM			
Date	Revision	Chec...	Approved
29-Aug-1...		WC	SYT



Activity ID	Activity Name	Dur (days)	Start	Finish	Activity % Complete	Remarks	2014															
							August	September			October			November								
							17	24	31	07	14	21	28	05	12	19	26	02	09	16	23	30
General Fill to Formation +5.5mPD																						
RSC1046-4	Type B fill from +2.5 to formation [23,000 of 145,109 m3]	12d	31-Jul-14 08:00 A	16-Aug-14 18:00 A	100%	Behind Programme	Type B fill from +2.5 to formation [23,000 of 145,109 m3]															
RSC1046-5	Type B fill from +2.5 to formation [33,000 of 145,109 m3]	12d	17-Aug-14 08:00 A	28-Aug-14 18:00	6%	Behind Programme	Type B fill from +2.5 to formation [33,000 of 145,109 m3]															
RSC1046-6	Type B fill from +2.5 to formation [43,000 of 145,109 m3]	12d	29-Aug-14 08:00	12-Sep-14 18:00	0%		Type B fill from +2.5 to formation [43,000 of 145,109 m3]															
RSC1046-7	Type B fill from +2.5 to formation [53,000 of 145,109 m3]	12d	13-Sep-14 08:00	26-Sep-14 18:00	0%		Type B fill from +2.5 to formation [53,000 of 145,109 m3]															
RSC1046-8	Type B fill from +2.5 to formation [63,000 of 145,109 m3]	12d	27-Sep-14 08:00	13-Oct-14 18:00	0%		Type B fill from +2.5 to formation [63,000 of 145,109 m3]															
RSC1046-9	Type B fill from +2.5 to formation [73,000 of 145,109 m3]	12d	14-Oct-14 08:00	27-Oct-14 18:00	0%		Type B fill from +2.5 to formation [73,000 of 145,109 m3]															
RSC1046-10	Type B fill from +2.5 to formation [83,000 of 145,109 m3]	12d	28-Oct-14 08:00	10-Nov-14 18:00	0%		Type B fill from +2.5 to formation [83,000 of 145,109 m3]															
RSC1046-11	Type B fill from +2.5 to formation [93,000 of 145,109 m3]	12d	11-Nov-14 08:00	24-Nov-14 18:00	0%		Type B fill from +2.5 to formation [93,000 of 145,109 m3]															
Seawall Construction (Middle Area) CH 0+960 to CH 1+400 - 440m																						
SWCH 0+960 to SWCH 1+020 - 60m																						
SW1020	Middle Area - Seawall, Trimming & Laying Geotextile along seawall line	16d	01-Sep-14 08:00	19-Sep-14 18:00	0%		Middle Area - Seawall, Trimming & Laying Geotextile along seawall line															
SW1030	Middle Area - Seawall, Rockfill Core	9d	20-Sep-14 08:00	30-Sep-14 18:00	0%		Middle Area - Seawall, Rockfill Core															
SW1040	Middle Area - Seawall, Underlayer Rock	7d	03-Oct-14 08:00	10-Oct-14 18:00	0%		Middle Area - Seawall, Underlayer Rock															
SW1050	Middle Area - Seawall, Rock armour (1st layer)	8d	11-Oct-14 08:00	20-Oct-14 18:00	0%		Middle Area - Seawall, Rock armour (1st layer)															
SWCH 1+020 to SWCH 1+100 - 80m																						
SW1060	Middle Area - Seawall, Trimming & Laying Geotextile along seawall line	16d	20-Sep-14 08:00	10-Oct-14 18:00	0%		Middle Area - Seawall, Trimming & Laying Geotextile along seawall line															
SW1070	Middle Area - Seawall, Rockfill Core	9d	11-Oct-14 08:00	21-Oct-14 18:00	0%		Middle Area - Seawall, Rockfill Core															
SW1080	Middle Area - Seawall, Underlayer Rock	7d	22-Oct-14 08:00	29-Oct-14 18:00	0%		Middle Area - Seawall, Underlayer Rock															
SW1090	Middle Area - Seawall, Rock armour (1st layer)	4d	30-Oct-14 08:00	03-Nov-14 18:00	0%		Middle Area - Seawall, Rock armour (1st layer)															
SWCH 1+100 to SWCH 1+180 - 80m																						
SW1130	Middle Area - Seawall, Trimming & Laying Geotextile along seawall line	16d	07-Oct-14 08:00	24-Oct-14 18:00	0%		Middle Area - Seawall, Trimming & Laying Geotextile along seawall line															
SW1140	Middle Area - Seawall, Rockfill Core	9d	25-Oct-14 08:00	04-Nov-14 18:00	0%		Middle Area - Seawall, Rockfill Core															
SW1150	Middle Area - Seawall, Underlayer Rock	7d	05-Nov-14 08:00	12-Nov-14 18:00	0%		Middle Area - Seawall, Underlayer Rock															
SW1160	Middle Area - Seawall, Rock armour (1st layer)	4d	13-Nov-14 08:00	17-Nov-14 18:00	0%		Middle Area - Seawall, Rock armour (1st layer)															
SWCH 1+180 to SWCH 1+260 - 80m																						
SW1170	Middle Area - Seawall, Trimming & Laying Geotextile along seawall line	16d	21-Oct-14 08:00	07-Nov-14 18:00	0%		Middle Area - Seawall, Trimming & Laying Geotextile along seawall line															
SW1180	Middle Area - Seawall, Rockfill Core	9d	08-Nov-14 08:00	18-Nov-14 18:00	0%		Middle Area - Seawall, Rockfill Core															
SW1190	Middle Area - Seawall, Underlayer Rock	7d	19-Nov-14 08:00	26-Nov-14 18:00	0%		Middle Area - Seawall, Underlayer Rock															
SWCH 1+260 to SWCH 1+340 - 80m																						
SW1250	Middle Area - Seawall, Trimming & Laying Geotextile along seawall line	16d	04-Nov-14 08:00	21-Nov-14 18:00	0%		Middle Area - Seawall, Trimming & Laying Geotextile along seawall line															
SWCH 1+340 to SWCH 1+400 - 60m																						
SW1290	Middle Area - Seawall, Trimming & Laying Geotextile along seawall line	16d	18-Nov-14 08:00	05-Dec-14 18:00	0%		Middle Area - Seawall, Trimming & Laying Geotextile along seawall line															
Flight Information Signs (PARDS) & Billboards - Re-provisioning Works																						
Relocation of Billboards																						
PARDS280	Dismantling of existing billboard No.2	12d	15-Sep-14 08:00*	27-Sep-14 18:00	0%		Dismantling of existing billboard No.2															
PARDS290	Dismantling of existing billboard No.3	12d	29-Sep-14 08:00	14-Oct-14 18:00	0%		Dismantling of existing billboard No.3															
PARDS300	Dismantling of existing billboard No.4	12d	15-Oct-14 08:00	28-Oct-14 18:00	0%		Dismantling of existing billboard No.4															
PARDS - Construction T1a, T1c, T2a																						
PARDS102-1	PARDS - Structural Materials Testing & Delivery	8d	19-Jun-14 08:00 A	06-Sep-14 18:00	95%	Behind Programme	PARDS - Structural Materials Testing & Delivery															
PARDS102-2	PARDS - Structural Fabrication (T1c)	8d	08-Aug-14 08:00 A	27-Sep-14 18:00	15%	Behind Programme	PARDS - Structural Fabrication (T1c)															
PARDS102-12	PARDS - Structural Fabrication (T1a)	15d	20-Sep-14 08:00	09-Oct-14 18:00	0%		PARDS - Structural Fabrication (T1a)															
PARDS100-3	PARDS - Trial Pit & Construction of Footing (T2a)	10d	22-Sep-14 08:00*	04-Oct-14 18:00	0%		PARDS - Trial Pit & Construction of Footing (T2a)															
PARDS101-1	PARDS - Structural works (T1c)	10d	29-Sep-14 08:00	11-Oct-14 18:00	0%		PARDS - Structural works (T1c)															
PARDS102-22	PARDS - Structural Fabrication (T2a)	15d	04-Oct-14 08:00	21-Oct-14 18:00	0%		PARDS - Structural Fabrication (T2a)															
PARDS110-1	PARDS - Equipment installation (T1c)	8d	13-Oct-14 08:00	21-Oct-14 18:00	0%		PARDS - Equipment installation (T1c)															
PARDS101-2	PARDS - Structural works (T1a)	10d	13-Oct-14 08:00	23-Oct-14 18:00	0%		PARDS - Structural works (T1a)															
PARDS110-2	PARDS - Equipment installation (T1a)	8d	24-Oct-14 08:00	01-Nov-14 18:00	0%		PARDS - Equipment installation (T1a)															
PARDS101-3	PARDS - Structural works (T2a)	10d	24-Oct-14 08:00	04-Nov-14 18:00	0%		PARDS - Structural works (T2a)															
PARDS110-3	PARDS - Equipment installation (T2a)	8d	05-Nov-14 08:00	13-Nov-14 18:00	0%		PARDS - Equipment installation (T2a)															
PARDS120	PARDS - Testing and Commissioning	5d	14-Nov-14 08:00	19-Nov-14 18:00	0%		PARDS - Testing and Commissioning															
PARDS121	PARDS - Training to AA and Hand over	5d	20-Nov-14 08:00	25-Nov-14 18:00	0%		PARDS - Training to AA and Hand over															
Utility Culvert No. 2 Ext. near Bridge A2 [30m Approx.]																						
UC2.1020	Util. Culvert No. 2 Ext. - ELS - Excavation; Ground levelling, trimming; blinding layer (1st 10m)	12d	17-Sep-13 08:00 A	29-Aug-14 18:00	94%	Behind Programme	Util. Culvert No. 2 Ext. - ELS - Excavation; Ground levelling, trimming; blinding layer (1st 10m)															
UC2.1021	Util. Culvert No. 2 Ext. - ELS - Excavation; Ground levelling, trimming; blinding layer (2nd 10m)	12d	27-Dec-13 08:00 A	04-Sep-14 18:00	94%	Behind Programme	Util. Culvert No. 2 Ext. - ELS - Excavation; Ground levelling, trimming; blinding layer (2nd 10m)															
UC2.1030	Util. Culvert No. 2 Ext. - Culvert structure, base slab	15d	05-Sep-14 08:00*	23-Sep-14 18:00	0%		Util. Culvert No. 2 Ext. - Culvert structure, base slab															
UC2.1060	Util. Culvert No. 2 Ext. - Culvert structure, wall	15d	24-Sep-14 08:00	13-Oct-14 18:00	0%		Util. Culvert No. 2 Ext. - Culvert structure, wall															
UC2.1070	Util. Culvert No. 2 Ext. - Culvert structure, top slab	15d	14-Oct-14 08:00	30-Oct-14 18:00	0%		Util. Culvert No. 2 Ext. - Culvert structure, top slab															
UC2.1040	Util. Culvert No. 2 Ext. - Backfilling	5d	31-Oct-14 08:00	05-Nov-14 18:00	0%		Util. Culvert No. 2 Ext. - Backfilling															
UC2.1050	Util. Culvert No. 2 Extension Complete	0d		05-Nov-14 18:00	0%		Util. Culvert No. 2 Extension Complete															
Works in Bridge A2																						
BA2 - South Abutment																						
BA2.1600	Bridge A2 South Abut. - Construction of Socketed H-piles (9nos.)	12d	29-Sep-14 08:00	14-Oct-14 18:00	0%		Bridge A2 South Abut. - Construction of Socketed H-piles (9nos.)															
BA2.1660	Bridge A2 South Abut. Pile Cap - Excavation, blinding layer	15d	15-Oct-14 08:00	31-Oct-14 18:00	0%		Bridge A2 South Abut. Pile Cap - Excavation, blinding layer															
BA2.2180	Bridge A2 South Abut Pile Cap - Rebar fixing, formworks	14d	01-Nov-14 08:00	17-Nov-14 18:00	0%		Bridge A2 South Abut Pile Cap - Rebar fixing, formworks															
BA2.2190	Bridge A2 South Abut Pile Cap - Concreting	1d	18-Nov-14 08:00	18-Nov-14 18:00	0%		Bridge A2 South Abut Pile Cap - Concreting															
BA2.2200	Bridge A2 South Abut Pile Cap - Formwork removal	5d	19-Nov-14 08:00	24-Nov-14 18:00	0%		Bridge A2 South Abut Pile Cap - Formwork removal															
BA2 - Foundation and Pier B5																						
Foundation B5																						
BA2.1650	Bridge A2 Pile Cap B5 - Construction of Socketed H-piles (6nos.)	12d	19-Aug-14 08:00 A	29-Aug-14 18:00	25%	Behind programme	Bridge A2 Pile Cap B5 - Construction of Socketed H-piles (6nos.)															
BA2.1750	Bridge A2 Pile Cap B5 - Excavation, blinding layer	10d	30-Aug-14 08:00	11-Sep-14 18:00	0%		Bridge A2 Pile Cap B5 - Excavation, blinding layer															
BA2.1850	Bridge A2 Pile Cap B5 - Rebar fixing, form works	14d	12-Sep-14 08:00	27-Sep-14 18:00	0%		Bridge A2 Pile Cap B5 - Rebar fixing, form works															
BA2.1860	Bridge A2 Pile Cap B5 - Concreting	1d	29-Sep-14 08:00	29-Sep-14 18:00	0%		Bridge A2 Pile Cap B5 - Concreting															
BA2.1870	Bridge A2 Pile Cap B5 - Formwork removal	3d	30-Sep-14 08:00	04-Oct-14 18:00	0%		Bridge A2 Pile Cap B5 - Formwork removal															
Pier B5																						
BA2.1760	Bridge A2 Pier B5 - Falsework erection	12d	06-Oct-14 08:00	18-Oct-14 18:00	0%		Bridge A2 Pier B5 - Falsework erection															
BA2.1880	Bridge A2 Pier B5 - Rebar Fixing	14d	20-Oct-14 08:00	04-Nov-14 18:00	0%		Bridge A2 Pier B5 - Rebar Fixing															
BA2.1890	Bridge A2 Pier B5 - Formwork erection	14d	05-Nov-14 08:00	20-Nov-14 18:00	0%		Bridge A2 Pier B5 - Formwork erection															
BA2 - Foundation and Pier B6																						
Foundation B6																						
BA2.1620	Bridge A2 Pile Cap B6 - Construction of Socketed H-piles (9nos.)	12d	30-Aug-14 08:00	13-Sep-14 18:00	0%		Bridge A2 Pile Cap B6 - Construction of Socketed H-piles (9nos.)															
BA2.1720	Bridge A2 Pile Cap B6 - Excavation, blinding layer	10d	15-Sep-14 08:00	25-Sep-14 18:00	0%		Bridge A2 Pile Cap B6 - Excavation, blinding layer															
BA2.1930	Bridge A2 Pile Cap B6 - rebar fixing, form works	14d	26-Sep-14 08:00	14-Oct-14 18:00	0%		Bridge A2 Pile Cap B6 - rebar fixing, form works															
BA2.1940	Bridge A2 Pile Cap B6 - Concreting	1d	15-Oct-14 08:00	15-Oct-14 18:00	0%		Bridge A2 Pile Cap B6 - Concreting															
BA2.1950	Bridge A2 Pile Cap B6 - Formwork removal	3d	16-Oct-14 08:00	18-Oct-14 18:00	0%		Bridge A2 Pile Cap B6 - Formwork removal															
Pier B6																						
BA2.1730	Bridge A2 Pier B6 - Falsework erection	12d	20-Oct-14 08:00	01-Nov-14 18:00	0%		Bridge A2 Pier B6 - Falsework erection															
BA2.1960	Bridge A2 Pier B6 - Rebar fixing	14d	03-Nov-14 08:00	18-Nov-14 18:00	0%		Bridge A2 Pier B6 - Rebar fixing															
BA2.1970	Bridge A2 Pier B6 - Formwork erection	14d	19-Nov-14 08:00	04-Dec-14 18:00	0%		Bridge A2 Pier B6 - Formwork erection															
BA2 - Foundation and Pier B3																						
Foundation B3																						
BA2.1640	Bridge A2 Pile Cap B3 - Construction of Socketed H-piles (6nos.)	12d	15-Sep-14 08:00	27-Sep-14 18:00	0%		Bridge A2 Pile Cap B3 - Construction of Socketed H-piles (6nos.)															
BA2.1810	Bridge A2 Pile Cap B3 - Excavation, blinding layer	10d	29-Sep-14 08:00	11-Oct-14 18:00	0%		Bridge A2 Pile Cap B3 - Excavation, blinding layer															
BA2.2000	Bridge A2 Pile Cap B3 - rebar fixing, form works	14d	13-Oct-14 08:00	28-Oct-14 18:00	0%		Bridge A2 Pile Cap B3 - rebar fixing, form works															
BA2.2010	Bridge A2 Pile Cap B3 - Concreting	1d	29-Oct-14 08:00	29-Oct-14 18:00	0%		Bridge A2 Pile Cap B3 - Concreting															
BA2.2020	Bridge A2 Pile Cap B3 - Formwork removal	3d	30-Oct-14 08:00	01-Nov-14 18:00	0%		Bridge A2 Pile Cap B3 - Formwork removal															
Pier B3																						
BA2.1820	Bridge A2 Pier B3 - Falsework erection	12d	03-Nov-14 08:00	15-Nov-14 18:00	0%		Bridge A2 Pier B3 - Falsework erection															
BA2.1920	Bridge A2 Pier B3 - Rebar fixing	14d	17-Nov-14 08:00	02-Dec-14 18:00	0%		Bridge A2 Pier B3 - Rebar fixing															
BA2 - Foundation and Pier B7																						
Foundation B7																						
BA2.1610	Bridge A2 Pad Footing B7 - Excavation, blinding layer	12d	15-Oct-14 08:00	28-Oct-14 18:00	0%		Bridge A2 Pad Footing B7 - Excavation, blinding layer															
BA2.2060	Bridge A2 Pad Footing B7 - Rebar Fixing, formworks	14d	29-Oct-14 08:00	13-Nov-14 18:00	0%		Bridge A2 Pad Footing B7 - Rebar Fixing, formworks															
BA2.2070	Bridge A2 Pad Footing B7 - Concreting	1d	14-Nov-14 08:00	14-Nov-14 18:00	0%		Bridge A2 Pad Footing B7 - Concreting															
BA2.2080	Bridge A2 Pad Footing B7 - Formwork removal	3d	15-Nov-14 08:00	18-Nov-14 18:00	0%		Bridge A2 Pad Footing B7 - Formwork removal															
Pier B7																						
BA2.1700	Bridge A2 Pier B7 - Falsework erection	12d	19-Nov-14 08:00	02-Dec-14 18:00	0%		Bridge A2 Pier B7 - Falsework erection															
BA2 - Foundation and Pier B4																						
Foundation B4																						

Activity ID	Activity Name	Dur (days)	Start	Finish	Activity % Complete	Remarks	2014																		
							August	September	October	November															
BA2.1630	Bridge A2 Pad Footing B4 - Excavation, blinding layer	12d	29-Oct-14 08:00	11-Nov-14 18:00	0%																				
BA2.1690	Bridge A2 Pad Footing B4 - Rebar Fixing, formworks	14d	12-Nov-14 08:00	27-Nov-14 18:00	0%																				
BA2 - Re-Provisioned Staircase																									
Footings																									
BA2.2210	BA2 Re-prov. staircase C1 - Excavation, blinding layer	8d	18-Aug-14 08:00 A	05-Sep-14 18:00	50%																				
BA2.2250	BA2 Re-prov. staircase C1 - Rebar fixing, formworks	7d	06-Sep-14 08:00	15-Sep-14 18:00	0%																				
BA2.2260	BA2 Re-prov. staircase C1 - Concreting	1d	16-Sep-14 08:00	16-Sep-14 18:00	0%																				
BA2.2270	BA2 Re-prov. staircase C1 - Formwork removal	3d	17-Sep-14 08:00	19-Sep-14 18:00	0%																				
Footings																									
BA2.2220	BA2 Re-prov. staircase C2 - Excavation, blinding layer	8d	12-Aug-14 08:00 A	15-Aug-14 18:00 A	100%																				
BA2.2280	BA2 Re-prov. staircase C2 - Rebar fixing, formworks	7d	16-Aug-14 08:00 A	19-Aug-14 18:00 A	100%																				
BA2.2290	BA2 Re-prov. staircase C2 - Concreting	1d	20-Aug-14 08:00 A	20-Aug-14 18:00 A	100%																				
BA2.2300	BA2 Re-prov. staircase C2 - Formwork removal	3d	20-Aug-14 08:00	22-Aug-14 18:00	0%																				
Footings																									
BA2.2300	BA2 Re-prov. staircase C3/C4 - Excavation, blinding layer	12d	13-Aug-14 08:00 A	10-Sep-14 18:00	80%																				
BA2.2310	BA2 Re-prov. staircase C3/C4 - Rebar fixing, formworks	10d	11-Sep-14 08:00	22-Sep-14 18:00	0%																				
BA2.2320	BA2 Re-prov. staircase C3/C4 - Concreting	1d	23-Sep-14 08:00	23-Sep-14 18:00	0%																				
BA2.2330	BA2 Re-prov. staircase C3/C4 - Formwork removal	4d	24-Sep-14 08:00	27-Sep-14 18:00	0%																				
Piers and Crossheads																									
BA2.2340	BA2 Re-prov. staircase - Piers and crossheads, C2	15d	23-Aug-14 08:00	10-Sep-14 18:00	0%																				
BA2.2340	BA2 Re-prov. staircase - Piers and crossheads, C1	15d	20-Sep-14 08:00	09-Oct-14 18:00	0%																				
BA2.2350	BA2 Re-prov. staircase - Piers and crossheads, C3	15d	29-Sep-14 08:00	17-Oct-14 18:00	0%																				
BA2.2360	BA2 Re-prov. staircase - Piers and crossheads, C4	15d	18-Oct-14 08:00	04-Nov-14 18:00	0%																				
Staircase																									
BA2.2390	BA2 Re-prov. staircase - Staircase Ground - C1	15d	10-Oct-14 08:00	27-Oct-14 18:00	0%																				
BA2.2380	BA2 Re-prov. staircase - Staircase C2 - C3	15d	18-Oct-14 08:00	04-Nov-14 18:00	0%																				
BA2.2370	BA2 Re-prov. staircase - Staircase C3 - C4	15d	05-Nov-14 08:00	21-Nov-14 18:00	0%																				
Works in HAT Tunnel (Mined Tunnel and West CCT w/ Emergency Pedestrian Passage)																									
CCT for HAT across Airport Road [200m Approx.]																									
Civil & Structural Works																									
ELS - HAT West CCT, Ch. 0+230 to Ch. 0+350																									
Dia. 323 Pipe Piling Works - Zone B1 (Ch 0+394 to Ch 0+350)																									
HAT1610-1	HAT West C&CT (Zone B1) - Drilling - 323 dia. pipe pile (30 of 328 nos)	10d	12-Sep-14 08:00	23-Sep-14 18:00	0%																				
HAT1610-2	HAT West C&CT (Zone B1) - Drilling - 323 dia. pipe pile (60 of 328 nos)	10d	24-Sep-14 08:00	07-Oct-14 18:00	0%																				
HAT1610-3	HAT West C&CT (Zone B1) - Drilling - 323 dia. pipe pile (90 of 328 nos)	10d	08-Oct-14 08:00	18-Oct-14 18:00	0%																				
HAT1610-4	HAT West C&CT (Zone B1) - Drilling - 323 dia. pipe pile (120 of 328 nos)	10d	20-Oct-14 08:00	30-Oct-14 18:00	0%																				
HAT1610-5	HAT West C&CT (Zone B1) - Drilling - 323 dia. pipe pile (150 of 328 nos)	10d	31-Oct-14 08:00	11-Nov-14 18:00	0%																				
HAT1610-6	HAT West C&CT (Zone B1) - Drilling - 323 dia. pipe pile (180 of 328 nos)	10d	12-Nov-14 08:00	22-Nov-14 18:00	0%																				
Mined Tunnel for HAT underneath AEL & at East Coast Road [97m Approx.]																									
Utilities Diversion, SI Works and Temp. Access Shaft (Shaft 4)																									
ELS + Pipe Roofing																									
HAT1580-04	HAT MT Shaft 4 - Installation of struts/walings, S4 layer	8d	10-Jun-14 08:00 A	23-Aug-14 18:00	95%	Behind Programme																			
HAT1580-05	HAT MT Shaft 4 - Installation of struts/walings, S5 layer	8d	27-Jun-14 08:00 A	30-Aug-14 18:00	90%	Behind Programme																			
HAT1580-06	HAT MT Shaft 4 - Installation of struts/walings, S6a layer	8d	21-Jul-14 08:00 A	05-Sep-14 18:00	90%	Behind Programme																			
HAT1578-07	HAT MT Shaft 4 - Rock Excavation, S6c layer (-8.2mPD)	11d	30-Jul-14 08:00 A	20-Aug-14 18:00 A	100%	Behind Programme																			
HAT1580-07	HAT MT Shaft 4 - Forming fill platform for pipe roofing	6d	18-Aug-14 08:00 A	22-Aug-14 18:00	50%																				
HAT1578-10	HAT MT Shaft 4 - Pipe Roofing, 7 of 22 nos.	8d	23-Aug-14 08:00	01-Sep-14 18:00	0%																				
HAT1578-20	HAT MT Shaft 4 - Pipe Roofing, 14 of 22 nos.	8d	02-Sep-14 08:00	11-Sep-14 18:00	0%																				
HAT1578-30	HAT MT Shaft 4 - Pipe Roofing, 22 of 22 nos.	8d	12-Sep-14 08:00	20-Sep-14 18:00	0%																				
HAT1578-08	HAT MT Shaft 4 - Rock Excavation, S7 layer	11d	22-Sep-14 08:00	06-Oct-14 18:00	0%																				
HAT1580-08	HAT MT Shaft 4 - Installation of struts/walings, S7 layer	8d	07-Oct-14 08:00	15-Oct-14 18:00	0%																				
HAT1578-09	HAT MT Shaft 4 - Rock Excavation S8 layer struts	11d	16-Oct-14 08:00	28-Oct-14 18:00	0%																				
HAT1580-09	HAT MT Shaft 4 - Installation of struts/walings, S8 layer	8d	29-Oct-14 08:00	06-Nov-14 18:00	0%																				
HAT1578-19	HAT MT Shaft 4 - Rock Excavation S9 layer struts	11d	07-Nov-14 08:00	19-Nov-14 18:00	0%																				
HAT1580-17	HAT MT Shaft 4 - Installation of struts/walings, S9 layer	8d	20-Nov-14 08:00	28-Nov-14 18:00	0%																				
New Carriageway & Modification of Existing Roads																									
New Carriageway adjacent to HKIA [615m Approx.]																									
Utilities Diversion																									
Tele/COM Cable																									
NCW1041-3	New carriageway [middle area] - Utilities diversion, Tele-com Cable Stage 1a & 1b - Excavation (500m of 500m)	9d	14-Mar-14 08:00 A	16-Sep-14 18:00	58%	Behind Programme																			
NCW1041-4	New carriageway [middle area] - Utilities diversion, Tele-com Cable Stage 1a & 1b - Duct Laying (500m of 500m)	10d	19-Mar-14 08:00 A	20-Sep-14 18:00	58%	Behind Programme																			
Freshwater main																									
NCW1047-4	New carriageway [middle area] - Util. diversion, Freshwater main, Excavation [500m of 500m]	10d	08-Jul-14 08:00 A	30-Aug-14 18:00	60%	Behind Programme																			
NCW1048-9	New carriageway [middle area] - Util. diversion, Freshwater main, Pipe Laying [500m/500m]	12d	11-Jul-14 08:00 A	04-Sep-14 18:00	0%	Behind Programme																			
NCW1048-00	New carriageway [middle area] - Util. diversion, Freshwater main, diversion/connection to existing water main	11d	05-Sep-14 08:00	18-Sep-14 18:00	0%																				
Seawater main																									
NCW1086-51	New carriageway [middle area] - Util. diversion, Seawater main, Pipe Laying [400m/450m]	11d	02-Aug-14 08:00 A	14-Aug-14 18:00 A	100%	Behind Programme																			
NCW1086-44	New carriageway [middle area] - Util. diversion, Seawater main, Excavation [450m/450m]	12d	06-Aug-14 08:00 A	02-Sep-14 18:00	20%	Behind Programme																			
NCW1086-61	New carriageway [middle area] - Util. diversion, Seawater main, Pipe Laying [450m/450m]	11d	15-Aug-14 08:00 A	29-Aug-14 16:00	20%	Behind Programme																			
NCW1086-01	New carriageway [middle area] - Util. diversion, Seawater main, diversion/connection to existing water main	11d	29-Aug-14 16:00	12-Sep-14 16:00	0%																				
Sewerage Rising Main																									
NCW1087-4	New carriageway [middle area] - Util. diversion, DN500 Sewerage Rising Main, Excavation [390m/390m]	10d	02-May-14 08:00 A	27-Aug-14 18:00	70%	Behind Programme																			
NCW1087-8	New carriageway [middle area] - Util. diversion, DN500 Sewerage Rising Main, Pipe Laying [390m/390m]	11d	09-Jun-14 08:00 A	08-Sep-14 18:00	41%	Behind Programme																			
NCW1087-22	New carriageway [middle area] - Util. diversion, DN300 Sewerage Rising Main, Excavation [200m/200m]	12d	04-Jul-14 08:00 A	23-Sep-14 18:00	82%	Behind Programme																			
NCW1087-31	New carriageway [middle area] - Util. diversion, DN300 Sewerage Rising Main, Pipe Laying [100m/200m]	11d	10-Jul-14 08:00 A	08-Oct-14 18:00	62%	Behind Programme																			
NCW1088	New carriageway [middle area] - Utilities diversion Completion	12d	09-Oct-14 08:00	22-Oct-14 18:00	0%																				
WORKS IN NORTH AREA - CH 15+500 to CH 16+223 (HKLR AT GRADE & ROADWORKS)																									
Reclamation & Seawall Const. [723m Approx.]																									
Remaining Portion From SWCH1400 to 1830 (AHR 15 to 20mPD)[Except Zone D]																									
Area 2 - Geotextile Tube Wall + Sand																									

