

Activity ID	Activity Name	Dur. (days)	Remaining Duration	Start	Finish	Activity % Complete	Planned Completion	DWP/Rev/A/Completion	Remarks	2014				2015															
										14	21	28	04	11	18	25	01	08	15	22	01	08	15	22	29				
3 MONTHS PROGRAMME HY/2011/03 (January 2015 to March 2015)(Rev0)																													
WORKS IN SOUTH AREA - CH 13+516 to CH 15+050 (SCENIC HILL TUNNEL, MT & CCT)																													
Reclamation Works																													
Outstanding Reclamation Works - SWCH 0+600 to SWCH 0+960(South of CNAC Tower)																													
General Fill to Formation +5.5mPD																													
RSC1077-5	Type B fill from +2.5 to formation [16,400 of 29,466m ³]	15d	0d	04-Oct-14 A	19-Dec-14 A	100%			Behind Programme																				
RSC1077-6	Type B fill from +2.5 to formation [20,755 of 29,466m ³]	15d	15d	20-Dec-14	09-Jan-15	0%																							
RSC1077-16	Type B fill from +2.5 to formation [25,110 of 29,466m ³]	15d	15d	10-Jan-15	27-Jan-15	0%																							
RSC1077-26	Type B fill from +2.5 to formation [29,466 of 29,466m ³]	15d	15d	28-Jan-15	13-Feb-15	0%																							
Seawall Construction (South Area) - CH 0+600 to CH 0+960																													
SWCH 0+780 to SWCH 0+850 - 70m																													
SW1420	South Area (south of CNAC) - Seawall, Underlayer Rock	14d	10d	28-Oct-14 A	03-Jan-15	71%			Behind Programme																				
SW1430	South Area (south of CNAC) - Seawall, Rock armour (1st layer)	15d	15d	12-Dec-14 A	09-Jan-15	71%			Behind Programme																				
SWCH 0+850 to SWCH 0+900 - 50m																													
SW1530	South Area (south of CNAC) - Seawall, Rock armour (1st layer)	18d	0d	05-Dec-14 A	12-Dec-14 A	100%			Behind Programme																				
SWCH 0+900 to SWCH 0+960 - 60m																													
SW1630	South Area (south of CNAC) - Seawall, Rock armour (1st layer)	18d	0d	05-Dec-14 A	12-Dec-14 A	100%			Behind Programme																				
Toe Loading Platform (for Seawall & Reclamation)																													
SWTL-100	South Area Remedial Works - Toe loading Platform, Ch. 0+780 to Ch. 0+870	15d	15d	10-Jan-15	27-Jan-15	0%																							
SWTL-110	South Area Remedial Works - Toe loading Platform, Ch. 0+870 to Ch. 0+960	15d	15d	28-Jan-15	13-Feb-15	0%																							
Surcharge																													
RSC1087-1	Forming surcharge, Sub-zones 3-2 & 4B [25,000 of 51,800m ³]	9d	9d	14-Feb-15	27-Feb-15	0%																							
RSC1187-2	Forming surcharge, Sub-zones 3-2 & 4B [51,800 of 51,800m ³]	10d	10d	23-Feb-15	05-Mar-15	0%																							
RSC1088	Surcharge Load, Sub-zone 3-2 (1st month)	30d	30d	28-Feb-15	29-Mar-15	0%																							
RSC1188-1	Surcharge Load, Sub-zone 4B (1st month)	30d	30d	06-Mar-15	13-Apr-15	0%																							
Outstanding Remedial Works to Seawall - SWCH 0+450 to SWCH 0+780 (300m)																													
Surcharge Removal																													
A1020	South Area Remedial Works - Surcharge Removal, 300m /300m	12d	12d	16-Jan-15	29-Jan-15	0%																							
Marine Site Investigation																													
A1050	South Area Remedial Works - G.I., Vane Shear Test, CPT, 41 nos /41 nos	16d	16d	02-Dec-14 A	10-Jan-15	20%	10-Jan-15	17-Jan-15																					
Design Review																													
A1060	South Area Remedial Works - Design Review, Finalization & Submission	12d	12d	07-Jan-15	18-Jan-15	0%	18-Jan-15	17-Jan-15																					
A1070	South Area Remedial Works - Review and approved by SO & relevant authorities	14d	14d	23-Jan-15	05-Feb-15	0%																							
Band Drains																													
A1080	South Area Remedial Works - Band drains installation, 2nd half	14d	14d	06-Feb-15	25-Feb-15	0%																							
A1090	South Area Remedial Works - Band drains installation, 1st half	14d	14d	26-Feb-15	13-Mar-15	0%																							
Temporary Seawall(300m)																													
A1100	South Area Remedial Works - Temporary seawall re-installation	14d	14d	14-Mar-15	30-Mar-15	0%																							
Toe Loading Platform (for Seawall & Reclamation)																													
SWTL-170	South Area Remedial Works - Toe loading Platform, Ch. 0+450 to Ch. 0+780	15d	15d	05-Dec-14 A	09-Jan-15	60%																							
SHT Mined Tunnel Works at Scenic Hill																													
Mined Tunnel through Scenic Hill [480m Approx.]																													
To Zhuhai-Macao [4-Lane] Carriageway - T001																													
T001 From West-end																													
T001 Tunnel Excavation (Drill & Blast) - Full Face																													
SHT9742-29	SHT T001 - Ch13+930.7 to Ch13+951.1 (Gr.III), L= 7m/20.4m (15 blasts)	13d	0d	09-Dec-14 A	12-Dec-14 A	100%			Behind Programme																				
SHT9742-30	SHT T001 - Ch13+930.7 to Ch13+951.1 (Gr.III), L= 14m/20.4m (15 blasts)	13d	0d	12-Dec-14 A	17-Dec-14 A	100%			Behind Programme																				
SHT9742-31	SHT T001 - Ch13+930.7 to Ch13+951.1 (Gr.III), L= 20.4m/20.4m (15 blasts)	13d	0d	17-Dec-14 A	20-Dec-14 A	100%			Behind Programme																				
SHT9742-32	SHT T001 - Ch13+951.1 to Ch13+961.1 (Gr.III/II), L= 10m (5 blasts)	5d	5d	20-Dec-14 A	27-Dec-14	0%																							
SHT9742-33	SHT T001 - Ch13+961.1 to Ch13+970.9 (Gr.II), L= 4.9m/9.8m (10 blasts)	7d	7d	29-Dec-14	06-Jan-15	0%																							
SHT9742-34	SHT T001 - Ch13+961.1 to Ch13+970.9 (Gr.II), L= 9.8m/9.8m (11 blasts)	7d	7d	07-Jan-15	14-Jan-15	0%																							
SHT9742-35	SHT T001 - Ch13+970.9 to Ch13+979.3 (Gr.II), L= 8.4m (18 blasts)	7d	7d	15-Jan-15	22-Jan-15	0%																							
SHT9742-36	SHT T001 - Ch13+979.3 to Ch13+986.3 (Gr.III/II), L= 3m/7m (10 blasts)	5d	5d	23-Jan-15	28-Jan-15	0%																							
SHT9742-37	SHT T001 - Ch13+979.3 to Ch13+986.3 (Gr.III/II), L= 7m/7m (11 blasts) & breakthn	5d	5d	29-Jan-15	03-Feb-15	0%																							
SHT9743-237	SHT MT T001 - Excavation Complete	0d	0d	03-Feb-15	03-Feb-15	0%	03-Feb-15	03-Feb-15																					
SHT9743-238	SHT MT T001 - Pipe Roofing for Shaft 1(drilling from inside the tunnel), 1st part	15d	15d	04-Feb-15	24-Feb-15	0%																							
SHT9743-239	SHT MT T001 - Pipe Roofing for Shaft 1(drilling from inside the tunnel), 2nd part	15d	15d	25-Feb-15	13-Mar-15	0%																							
SHT9743-240	SHT MT T001 - Pipe Roofing for Shaft 1(drilling from inside the tunnel), 3rd part	15d	15d	14-Mar-15	31-Mar-15	0%																							
T001 From East-end - Drill & Break																													
T001 Drill & Break [23m]																													
SHT3330	Shaft 1 excavation to formation level complete	0d	0d	05-Feb-15*	05-Feb-15*	0%																							
SHT3331	SHT T001 [from East] - Site Set-up	14d	14d	06-Feb-15	25-Feb-15	0%																							
SHT3332	SHT T001 [from East] - Mobilization for mechanical excavation	14d	14d	26-Feb-15	13-Mar-15	0%																							
SHT3333	SHT T001 [from East] - Heading - 5m / 23m	16d	16d	14-Mar-15	01-Apr-15	0%																							
Lining Shutter																													
SHT4680	SHT T001 Lining - Shutter Fabrication (offsite), 2nd part	25d	0d	23-Oct-14 A	18-Dec-14 A	100%																							
SHT4690	SHT T001 Lining - Shutter Fabrication (offsite), 3rd part	35d	35d	19-Dec-14 A	02-Feb-15	25%																							
SHT4470	SHT T001 Lining - Site Delivery	10d	10d	11-Feb-15	25-Feb-15	0%																							
SHT4480	SHT T001 Lining - Shutter Assembly/Installation, 1st Stage	15d	15d	17-Feb-15	09-Mar-15	0%																							
SHT4490	SHT T001 Lining - Shutter Assembly/Installation, 2nd Stage	15d	15d	10-Mar-15	26-Mar-15	0%																							
Base Slab																													
SHT4000-1	SHT T001 Bay 1 base slab [16m/480m], Undrained (850m m thk slab) - Waterproof	11d	11d	19-Jan-15	30-Jan-15	0%																							
SHT4000-2	SHT T001 Bay 1 base slab [16m/480m], Undrained (850m m thk slab) - Kicker (incl)	5d	5d	31-Jan-15	05-Feb-15	0%																							
SHT4000-3	SHT T001 Bay 2 base slab [33m/480m], Undrained (850m m thk slab) - Waterproof	10d	10d	06-Feb-15	17-Feb-15	0%																							
SHT4000-4	SHT T001 Bay 2 base slab [33m/480m], Undrained (850m m thk slab) - Kicker (incl)	5d	5d	18-Feb-15	26-Feb-15	0%	26-Feb-15	16-Mar-15																					
To HKBCF [3-Lane] Carriageway - T002																													
T002 From West-end - 250m Approx.																													
T002 Tunnel Excavation (Drill and Blast) - Full Face																													
SHT9758-32	SHT T002 - Ch13+928.7 to Ch13+938.7 (Gr.II), L=10m (5 blasts)	5d	0d	09-Dec-14 A	15-Dec-14 A	100%			Behind Programme																				
SHT9758-33	SHT T002 - Ch13+938.7 to Ch13+951.3 (Gr.II), L=6.6m/12.6m (14 blasts)	14d	0d	15-Dec-14 A	19-Dec-14 A	100%			Behind Programme																				
SHT9758-34	SHT T002 - Ch13+938.7 to Ch13+951.3 (Gr.II), L=12.6m/12.6m (13 blasts)	13d	4d	19-Dec-14 A	24-Dec-14 A	27%			Behind Programme																				
SHT9758-35	SHT T002 - Ch13+951.3 to Ch13+961.1 (Gr.III/II), L=4.9m/9.8m (10 blasts)	5d	5d																										

Activity ID	Activity Name	Dur. (days)	Remaining Duration	Start	Finish	Activity % Complete	Planned Completion	DWPI/Rev/A/9 Completion	Remarks	2015												
										December	January	February	March	April								
BA2.2050	Bridge A2 Pier B3 - Formwork removal	4d	4d	09-Jan-15	13-Jan-15	0%																
BA2 - Foundation and Pier B7																						
Foundation B7																						
BA2.1610	Bridge A2 Pad Footing B7 - Excavation, blinding layer	12d	12d	23-Jan-15	05-Feb-15	0%																
BA2.2060	Bridge A2 Pad Footing B7 - Rebar Fixing, formworks	14d	14d	06-Feb-15	25-Feb-15	0%																
BA2.2070	Bridge A2 Pad Footing B7 - Concreting	1d	1d	26-Feb-15	26-Feb-15	0%																
BA2.2080	Bridge A2 Pad Footing B7 - Formwork removal	3d	3d	27-Feb-15	02-Mar-15	0%																
Pier B7																						
BA2.1700	Bridge A2 Pier B7 - Falsework erection	12d	12d	03-Mar-15	16-Mar-15	0%																
BA2.2090	Bridge A2 Pier B7 - Rebar fixing	14d	14d	17-Mar-15	01-Apr-15	0%																
BA2 - Foundation and Pier B4																						
Foundation B4																						
BA2.1630	Bridge A2 Pad Footing B4 - Excavation, blinding layer	12d	6d	05-Nov-14 A	29-Dec-14	66%			Behind programme													
BA2.1690	Bridge A2 Pad Footing B4 - Rebar Fixing, formworks	14d	14d	30-Dec-14	15-Jan-15	0%																
BA2.2130	Bridge A2 Pad Footing B4 - Concreting	1d	1d	16-Jan-15	16-Jan-15	0%																
BA2.2140	Bridge A2 Pad Footing B4 - Formwork removal	3d	3d	17-Jan-15	20-Jan-15	0%																
Pier B4																						
BA2.2150	Bridge A2 Pier B4 - Falsework erection	12d	12d	21-Jan-15	03-Feb-15	0%																
BA2.2160	Bridge A2 Pier B4 - Rebar fixing	14d	14d	04-Feb-15	23-Feb-15	0%																
BA2.2170	Bridge A2 Pier B4 - Formwork erection	14d	14d	24-Feb-15	11-Mar-15	0%																
BA2.1780	Bridge A2 Pier B4 - Concreting	1d	1d	12-Mar-15	12-Mar-15	0%																
BA2.1790	Bridge A2 Pier B4 - Formwork removal	4d	4d	13-Mar-15	17-Mar-15	0%																
Decking																						
BA2.1830-1	Bridge A2 - Construct Bridge deck, span B3-B4 (1st part)	12d	12d	18-Mar-15	31-Mar-15	0%																
BA2.1830-5	Bridge A2 - Construct Bridge deck, span B5-B6 (1st part)	12d	12d	20-Mar-15	02-Apr-15	0%																
BA2 - Re-Provisioned Staircase																						
Diameter Pier and Crosshead C1																						
BA2.2244	BA2 Re-prov. staircase C1- Crosshead, (rebars, formwork, concrete)	12d	11d	17-Dec-14 A	05-Jan-15	10%			On programme													
Diameter Pier and Crosshead C2																						
BA2.2344	BA2 Re-prov. staircase C2- Crosshead, (rebars, formwork, concrete)	12d	11d	17-Dec-14 A	05-Jan-15	10%			On programme													
Diameter Pier and Crosshead C3																						
BA2.2354	BA2 Re-prov. staircase C3 - Crosshead, (rebars, formwork, concrete)	12d	12d	17-Dec-14 A	06-Jan-15	5%			On programme													
Diameter Pier and Crosshead C4																						
BA2.2364	BA2 Re-prov. staircase C4 - Crosshead, (rebars, formwork, concrete)	12d	12d	17-Dec-14 A	06-Jan-15	5%			On programme													
Staircase																						
BA2.2380	BA2 Re-prov. staircase - Staircase C2 - C3	15d	15d	06-Jan-15	22-Jan-15	0%																
BA2.2390	BA2 Re-prov. staircase - Staircase Ground - C1	15d	15d	06-Jan-15	22-Jan-15	0%																
BA2.2370	BA2 Re-prov. staircase - Staircase C3 - C4	15d	15d	07-Jan-15	23-Jan-15	0%																
BA2.2400	BA2 Re-prov. staircase - RC beam C1 - C2	15d	15d	23-Jan-15	09-Feb-15	0%	09-Feb-15	14-Apr-15														
Works in HAT Tunnel (Mined Tunnel and West CCT w/ Emergency Pedestrian Passage)																						
CCT for HAT across Airport Road [200m Approx.]																						
Relocation of Street Lighting for HAT West CCT																						
HAT.1613	HAT West C&CT- Issuance of AAHK Works Permit	0d	0d	15-Jan-15*		0%																
HAT.1614	HAT West C&CT- Excavation works of exposing existing cable	7d	7d	15-Jan-15	22-Jan-15	0%																
HAT.1615	HAT West C&CT- Relocation of street lighting, including testing and commissioning	9d	9d	23-Jan-15	02-Feb-15	0%																
HAT.1616	HAT West C&CT- Temporary Hanging Pillar box "R3"	10d	10d	03-Feb-15	13-Feb-15	0%																
Civil & Structural Works																						
ELS - HAT West CCT, Ch. 0+230 to Ch. 0+530																						
ELS																						
HAT.1611-1	HAT West C&CT (Zone B1 & C-1st half) - Excavation works, 1st Layer	16d	20d	09-Dec-14 A	15-Jan-15	20%			Behind Programme													
HAT.1611-2	HAT West C&CT (Zone B1 & C-1st half) - Installation of lateral supports, 1st Layer	15d	15d	28-Jan-15	13-Feb-15	0%																
HAT.1612	HAT West C&CT- Diversion and removal of dia. 300 and dia. 500 sewer	10d	10d	06-Feb-15	17-Feb-15	0%																
HAT.1611-3	HAT West C&CT (Zone B1 & C-1st half) - Excavation works, 2nd Layer	16d	16d	18-Feb-15	11-Mar-15	0%																
HAT.1611-4	HAT West C&CT (Zone B1 & C-1st half) - Installation of lateral supports, 2nd Layer	15d	15d	12-Mar-15	28-Mar-15	0%																
Mined Tunnel for HAT underneath AEL & at East Coast Road [198m-Drill & Break](Ch 0+557 to Ch 0+756)																						
Utilities Diversion, SI Works and Temp. Access Shaft (Shaft 4)																						
ELS + Pipe Roofing																						
HAT.1578-19	HAT MT Shaft 4 - Rock Excavation S9 layer	12d	5d	02-Dec-14 A	27-Dec-14	60%			Behind Programme													
HAT.1579	HAT MT Shaft 4 - Rock Excavation to Formation Level	12d	12d	29-Dec-14	12-Jan-15	0%																
HAT.1580-08	HAT MT Shaft 4 - Inst. of remaining struts/walings for S5, S6a & S6c layers	2d	2d	13-Jan-15	14-Jan-15	0%																
HAT.1580-09	HAT MT Shaft 4 - Installation of struts/walings, S7 & S8 layers	4d	4d	15-Jan-15	19-Jan-15	0%																
HAT.1580-17	HAT MT Shaft 4 - Installation of struts/walings, S9 layer	3d	3d	20-Jan-15	22-Jan-15	0%																
HAT.1580-27	HAT MT Shaft 4 - Handover area for HAT Mined Tunnel works	0d	0d		22-Jan-15	0%	22-Jan-15	20-Jan-15														
HAT Mined Tunnel Works																						
HAT Tunnel Excavation - 1st Half Heading																						
HAT.2010	Temporary east access shaft Complete	0d	0d		22-Jan-15	0%																
HAT.2005	HAT MT heading [1st half] - Mobilization/ setting up (1st part)	12d	12d	23-Jan-15	05-Feb-15	0%																
HAT.2006	HAT MT heading [1st half] - Mobilization/ setting up (2nd part)	12d	12d	06-Feb-15	23-Feb-15	0%																
HAT.2015-1	HAT MT heading [1st half] - Excavation (drill & break), 1st 10m/198m	14d	14d	24-Feb-15	11-Mar-15	0%																
HAT.2015-2	HAT MT heading [1st half] - Excavation (drill & break), 20m/198m	14d	14d	12-Mar-15	27-Mar-15	0%																
Box Culvert Extension to Outfall PR9 & PR14																						
Box Culvert Ext. to New Outfall PR9 (75m Approx.)																						
BC.1200-1	Box Culvert extg [middle area/north Bridge A1] - Temporary diversion works, Stage	16d	16d	20-Dec-14*	10-Jan-15	0%																
BC.1200-2	Box Culvert extg [middle area/north Bridge A1] - Temporary diversion works, Stage	16d	16d	12-Jan-15	29-Jan-15	0%																
BC.1200-12	Box Culvert extg [middle area/north Bridge A1] - Temporary diversion works, Stage	16d	16d	30-Jan-15	17-Feb-15	0%																
BC.1260-1	Box Culvert extg [middle area/north Bridge A1] - Demolish and modify existing dow	12d	12d	18-Feb-15	06-Mar-15	0%																
BC.1260-2	Box Culvert extg [middle area/north Bridge A1] - Demolish and modify existing dow	12d	12d	07-Mar-15	20-Mar-15	0%																
New Carriageway & Modification of Existing Roads																						
New Carriageway adjacent to HKIA [615m Approx.]																						
Utilities Diversion																						
Tele/COM Cable																						
NCW.1041-3	New carriageway [middle area] - Utilities diversion, Tele-com Cable Stage 1a & 1b	9d	23d	14-Mar-14 A	19-Jan-15	92%			Behind Programme													
NCW.1041-4	New carriageway [middle area] - Utilities diversion, Tele-com Cable Stage 1a & 1b	10d	27d	19-Mar-14 A	23-Jan-15	92%			Behind Programme													
Freshwater main																						
NCW.1047-4	New carriageway [middle area] - Util. diversion, Freshwater main, Excavation [500r	10d	12d	08-Jul-14 A	06-Jan-15	98%			Behind Programme													
NCW.1048-9	New carriageway [middle area] - Util. diversion, Freshwater main, Pipe Laying [500	12d	15d	11-Jul-14 A	09-Jan-15	88%			Behind Programme													
NCW.1048-00	New carriageway [middle area] - Util. diversion, Freshwater main, diversion/connect	9d	9d	10-Jan-15	20-Jan-15	0%																
Seawater main																						
NCW.1086-44	New carriageway [middle area] - Util. diversion, Seawater main, Excavation [450m/	12d	12d	06-Aug-14 A	06-Jan-15	98%			Behind Programme													
NCW.1086-61	New carriageway [middle area] - Util. diversion, Seawater main, Pipe Laying [450m	11d	16d	15-Aug-14 A	10-Jan-15	89%			Behind Programme													
NCW.1086-01	New carriageway [middle area] - Util. diversion, Seawater main, diversion/connect	9d	9d	12-Jan-15	21-Jan-15	0%																
Sewerage Rising Main																						
NCW.1087-4	New carriageway [middle area] - Util. diversion, DN500 Sewerage Rising Main, Exc	10d	7d	02-May-14 A	30-Dec-14	87%			Behind Programme													
NCW.1087-8	New carriageway [middle area] - Util. diversion, DN500 Sewerage Rising Main, Pip	11d	17d	09-Jun-14 A	12-Jan-15																	

Activity ID	Activity Name	Dur. (days)	Remaining Duration	Start	Finish	Activity % Complete	Planned Completion	DWP/RevA/9 Completion	Remarks	2015												
										14	21	28	04	11	18	25	01	08	15	22	01	08
RSC1108-1	Type B fill from +2.5 to formation [15,000 of 88,748 m ³]	14d	14d	16-Oct-14 A	08-Jan-15	26%			Behind Programme	[Gantt bar for RSC1108-1]												
RSC1108-2	Type B fill from +2.5 to formation [30,000 of 88,748 m ³]	14d	14d	09-Jan-15	24-Jan-15	0%				[Gantt bar for RSC1108-2]												
RSC1108-3	Type B fill from +2.5 to formation [45,000 of 88,748 m ³]	14d	14d	26-Jan-15	10-Feb-15	0%				[Gantt bar for RSC1108-3]												
RSC1108-4	Type B fill from +2.5 to formation [60,000 of 88,748 m ³]	14d	14d	11-Feb-15	02-Mar-15	0%				[Gantt bar for RSC1108-4]												
RSC1108-14	Type B fill from +2.5 to formation [75,000 of 88,748 m ³]	13d	13d	03-Mar-15	17-Mar-15	0%				[Gantt bar for RSC1108-14]												
RSC1108-5	Type B fill from +2.5 to formation [88,748 of 88,748 m ³]	13d	13d	18-Mar-15	01-Apr-15	0%	01-Apr-15	02-Apr-15		[Gantt bar for RSC1108-5]												
Seawall Construction (Except Portion C & D) CH 1+400 to CH 1+850																						
SWCH 1+790 to SWCH 1+850																						
RSC1117	North Area(except Portion C&D) - Seawall, Rock armour (1st layer)	9d	0d	06-Dec-14 A	15-Dec-14 A	100%				[Gantt bar for RSC1117]												
SWCH 1+750 to SWCH 1+790																						
RSC1119	North Area(except Portion C&D) - Seawall, Rock fill Core	4d	6d	18-Nov-14 A	29-Dec-14	50%				[Gantt bar for RSC1119]												
RSC1138	North Area(except Portion C&D) - Seawall, Underlayer Rock	7d	9d	28-Nov-14 A	02-Jan-15	50%				[Gantt bar for RSC1138]												
RSC1139	North Area(except Portion C&D) - Seawall, Rock armour (1st layer)	9d	9d	03-Jan-15	13-Jan-15	0%				[Gantt bar for RSC1139]												
SWCH 1+450 to SWCH 1+560																						
RSC1164	North Area(except Portion C&D) - Seawall, Trimming & Laying Geotextile along sea	16d	16d	16-Dec-14 A	10-Jan-15	10%				[Gantt bar for RSC1164]												
RSC1165	North Area(except Portion C&D) - Seawall, Rock fill Core	4d	4d	12-Jan-15	15-Jan-15	0%				[Gantt bar for RSC1165]												
RSC1166	North Area(except Portion C&D) - Seawall, Underlayer Rock	7d	7d	16-Jan-15	23-Jan-15	0%				[Gantt bar for RSC1166]												
RSC1167	North Area(except Portion C&D) - Seawall, Rock armour (1st layer)	9d	9d	24-Jan-15	03-Feb-15	0%				[Gantt bar for RSC1167]												
SWCH 1+560 to SWCH 1+650																						
RSC1160	North Area(except Portion C&D) - Seawall, Trimming & Laying Geotextile along sea	16d	16d	07-Jan-15	24-Jan-15	0%				[Gantt bar for RSC1160]												
RSC1161	North Area(except Portion C&D) - Seawall, Rock fill Core	4d	4d	26-Jan-15	29-Jan-15	0%				[Gantt bar for RSC1161]												
RSC1162	North Area(except Portion C&D) - Seawall, Underlayer Rock	7d	7d	30-Jan-15	06-Feb-15	0%				[Gantt bar for RSC1162]												
RSC1163	North Area(except Portion C&D) - Seawall, Rock armour (1st layer)	9d	9d	07-Feb-15	17-Feb-15	0%				[Gantt bar for RSC1163]												
SWCH 1+400 to SWCH 1+450																						
RSC1171	North Area(except Portion C&D) - Seawall, Trimming & Laying Geotextile along sea	16d	16d	21-Jan-15	07-Feb-15	0%				[Gantt bar for RSC1171]												
RSC1181	North Area(except Portion C&D) - Seawall, Rock fill Core	4d	4d	09-Feb-15	12-Feb-15	0%				[Gantt bar for RSC1181]												
RSC1191	North Area(except Portion C&D) - Seawall, Underlayer Rock	7d	7d	13-Feb-15	24-Feb-15	0%				[Gantt bar for RSC1191]												
RSC1121	North Area(except Portion C&D) - Seawall, Rock armour (1st layer)	9d	9d	25-Feb-15	06-Mar-15	0%				[Gantt bar for RSC1121]												
SWCH 1+650 to SWCH 1+750																						
RSC1140	North Area(except Portion C&D) - Seawall, Trimming & Laying Geotextile along sea	16d	16d	04-Feb-15	25-Feb-15	0%				[Gantt bar for RSC1140]												
RSC1141	North Area(except Portion C&D) - Seawall, Rock fill Core	4d	4d	26-Feb-15	02-Mar-15	0%				[Gantt bar for RSC1141]												
RSC1142	North Area(except Portion C&D) - Seawall, Underlayer Rock	7d	7d	03-Mar-15	10-Mar-15	0%				[Gantt bar for RSC1142]												
RSC1143	North Area(except Portion C&D) - Seawall, Rock armour (1st layer)	9d	9d	11-Mar-15	20-Mar-15	0%				[Gantt bar for RSC1143]												
Toe Loading Platform (for Seawall & Reclamation)																						
SWTL-190	North Area(except Portion C&D) - Toe Loading Platform, Ch. 1+400 to 1+450	15d	0d	06-Dec-14 A	15-Dec-14 A	100%				[Gantt bar for SWTL-190]												
SWTL-180	North Area(except Portion C&D) - Toe Loading Platform, Ch. 1+450 to 1+650	15d	15d	20-Dec-14	09-Jan-15	0%				[Gantt bar for SWTL-180]												
SWTL-120	North Area(except Portion C&D)s - Toe Loading Platform, Ch. 1+650 to 1+850	15d	15d	10-Jan-15	27-Jan-15	0%				[Gantt bar for SWTL-120]												
Surcharge																						
RSC1070-1	Forming surcharge, Sub-zones 10A, 11-1, 11-2 [20,000 of 98,298m ³]	12d	12d	11-Feb-15	27-Feb-15	0%				[Gantt bar for RSC1070-1]												
RSC1070-2	Forming surcharge, Sub-zones 10A, 11-1, 11-2 [40,000 of 98,298m ³]	12d	12d	28-Feb-15	13-Mar-15	0%				[Gantt bar for RSC1070-2]												
RSC1070-3	Forming surcharge, Sub-zones 10A, 11-1, 11-2 [60,000 of 98,298m ³]	11d	11d	14-Mar-15	26-Mar-15	0%	24-Apr-15	22-Apr-15		[Gantt bar for RSC1070-3]												
"Zone D" - Portion C & D1 From SWCH1850 to 2070 (AHR 17.5 to 20mPD)																						
General Fill to Formation +5.5mPD																						
RSC1145-4	Type B fill from +2.5 to formation [60,000 of 65,610 m ³]	11d	14d	25-Oct-14 A	08-Jan-15	44%			Behind Programme	[Gantt bar for RSC1145-4]												
RSC1145-5	Type B fill from +2.5 to formation [65,610 of 65,610 m ³]	7d	7d	09-Jan-15	16-Jan-15	0%	16-Jan-15	15-Jan-15		[Gantt bar for RSC1145-5]												
Seawall Construction (Portion C and D1) CH 1+850 to CH 2+020 - 170m																						
SWCH 1+850 to SWCH 1+900 - 50m																						
SW2130	North Area(Portion C&D) - Seawall, Rock armour (1st layer)	15d	0d	15-Nov-14 A	18-Dec-14 A	100%			Behind Programme	[Gantt bar for SW2130]												
SWCH 1+900 to SWCH 1+960 - 60m																						
SW2230	North Area(Portion C&D) - Seawall, Rock armour (1st layer)	16d	0d	10-Oct-14 A	18-Dec-14 A	100%			Behind Programme	[Gantt bar for SW2230]												
SWCH 1+960 to SWCH 2+020 - 60m																						
SW2330	North Area(Portion C&D) - Seawall, Rock armour (1st layer)	11d	0d	31-Oct-14 A	18-Dec-14 A	100%			Behind Programme	[Gantt bar for SW2330]												
Toe Loading Platform (for Seawall & Reclamation)																						
SWTL-130	Middle Area Remedial Works - Toe Loading Platform, Ch. 1+850 to 2+020	15d	15d	20-Dec-14	09-Jan-15	0%				[Gantt bar for SWTL-130]												
Surcharge																						
RSC1146-5	Forming surcharge, Sub-zone 13 & 14 - Portion C, (25,000 of 53,800m ³)	7d	7d	13-Nov-14 A	30-Dec-14	86%			Behind Programme	[Gantt bar for RSC1146-5]												
RSC1146-6	Forming surcharge, Sub-zone 13 & 14 - Portion C, (30,000 of 53,800m ³)	6d	6d	31-Dec-14	07-Jan-15	0%				[Gantt bar for RSC1146-6]												
RSC1146-7	Forming surcharge, Sub-zone 13 & 14 - Portion C, (35,000 of 53,800m ³)	7d	7d	08-Jan-15	15-Jan-15	0%				[Gantt bar for RSC1146-7]												
RSC1146-8	Forming surcharge, Sub-zone 13 & 14 - Portion C, (40,000 of 53,800m ³)	6d	6d	16-Jan-15	22-Jan-15	0%				[Gantt bar for RSC1146-8]												
RSC1146-9	Forming surcharge, Sub-zone 13 & 14 - Portion C, (45,000 of 53,800m ³)	7d	7d	23-Jan-15	30-Jan-15	0%	30-Jan-15	30-Jan-15		[Gantt bar for RSC1146-9]												
RSC1144	Surcharge load, Sub-zone 13 & 14 (1st/4 months)	30d	30d	31-Jan-15	10-Mar-15	0%				[Gantt bar for RSC1144]												
RSC1148	Surcharge load, Sub-zone 13 & 14 (2nd/4 months)	30d	30d	11-Mar-15	17-Apr-15	0%				[Gantt bar for RSC1148]												
Works in Bridge A1 & Depressed Road																						
Bridge A1 - Pier Construction (Stage 1)																						
Pier A2																						
Pier Column																						
BA1.1012-11	BA1 Pier A2-Column - Plinths, Bearing Installation	14d	14d	05-Jan-15	20-Jan-15	0%				[Gantt bar for BA1.1012-11]												
Pier A1																						
Pier Column																						
BA1.1011-11	BA1 Pier A1-Column - Plinths, Bearing Installation	14d	14d	05-Jan-15	20-Jan-15	0%				[Gantt bar for BA1.1011-11]												
Bridge A1 - Bridge Deck Construction (Stage 2 & Stage 3)																						
Stage 2																						
Base Slab and Web																						
BA1.1260-4	BA1 Bridge Deck - Base Slab/Web Scaffold Erection, (bet. pier A1 - A2)	14d	2d 8h	07-Nov-14 A	23-Dec-14	80%			Behind Programme	[Gantt bar for BA1.1260-4]												
BA1.1260-5	BA1 Bridge Deck - Base Slab/Web Formwork Erection (bet pier A2-A3 & pier A1-A)	14d	28d	14-Nov-14 A	24-Jan-15	50%			Behind Programme	[Gantt bar for BA1.1260-5]												
BA1.1260-6	BA1 Bridge Deck - Base Slab/Web Rebar Fixing, (bet. pier A2 - A3)	12d	25d	21-Nov-14 A	21-Jan-15	30%			Behind Programme	[Gantt bar for BA1.1260-6]												
BA1.1260-8	BA1 Bridge Deck - Base Slab/Web Concreting, (bet. pier A2 - A3)	1d	1d	23-Jan-15	23-Jan-15	0%				[Gantt bar for BA1.1260-8]												
BA1.1260-7	BA1 Bridge Deck - Base Slab/Web Rebar Fixing, (bet. pier A1 - A2)	15d	15d	24-Jan-15	10-Feb-15	0%				[Gantt bar for BA1.1260-7]												
BA1.1260-9	BA1 Bridge Deck - Base Slab/Web Concreting, (bet. pier A1 - A2)	1d	1d	12-Feb-15	12-Feb-15	0%				[Gantt bar for BA1.1260-9]												
Top Slab																						
BA1.1260-10	BA1 Bridge Deck - Top Slab Scaffold Falsework and Formwork Erection, (bet. pier	10d	10d	13-Feb-15	27-Feb-15	0%				[Gantt bar for BA1.1260-10]												
BA1.1260-12	BA1 Bridge Deck - Top Slab Rebar Fixing, (bet. pier A2 - A3)	10d	10d	28-Feb-15	11-Mar-15	0%				[Gantt bar for BA1.1260-12]												
BA1.1260-14	BA1 Bridge Deck - Top Slab Concreting, (bet. pier A2 - A3)	1d	1d	12-Mar-15	12-Mar-15	0%				[Gantt bar for BA1.1260-14]												
BA1.1260-11	BA1 Bridge Deck - Top Slab Scaffold Falsework and Formwork Erection, (bet. pier	10d	10d	13-Mar-15	24-Mar-15	0%				[Gantt bar for BA1.1260-11]												
Bridge A1 - Abutment Construction																						
South Abutment																						
Base Slab Construction																						
BA1.1030-1	BA1 South Abut. - Base Slab, Formwork Erection	5d	5d	06-Jan-15	10-Jan-15	0%				[Gantt bar for BA1.1030-1]												
BA1.1030-2	BA1 South Abut. - Base Slab, Rebar Fixing	10d	10d	12-Jan-15	22-Jan-15	0%				[Gantt bar for BA1.1030-2]												
BA1.1030-3	BA1 South Abut. - Base Slab, Concreting	1d	1d	23-Jan-15	23-Jan-15	0%				[Gantt bar for BA1.1030-3]												
BA1.1030-4	BA1 South Abut. - Base Slab, Formwork Removal	2d	2d	24-Jan-15	26-Jan-15	0%				[Gantt bar for BA1.1030-4]												
Wall Construction (Lower Part)																						
BA1.1020-1	BA1 South Abut. - Wall Constuction (lower part), Scaffold Erection	10d	10d	27-Jan-15	06-Feb-15	0%				[Gantt bar for BA1.1020-1]												
BA1.1020-2	BA1 South Abut. - Wall Constuction (lower part), Formwork Erection	14d	14d	07-Feb-15	26-Feb-15	0%				[Gantt bar for BA1.1020-2]												
BA1.1020-3	BA1 South Abut. - Wall Constuction (lower part), Rebar Fixing	14d	14d	27-Feb-15	14-Mar-15	0%				[Gantt bar for BA1.1020-3]												
BA1.1020-4	BA1 South Abut. - Wall Constuction (lower part), Concreting	1d	1d	16-Mar-15	16-Mar-15	0%				[Gantt bar for BA1.1020-4]												
BA1.1020-5	BA1 South Abut. - Wall Constuction (lower part), Formwork Removal	4d	4d	17-Mar-15	20-Mar-15	0%	20-Mar-14	21-May-15		[Gantt bar for BA1.1020-5]												
North Abutment																						
Base Slab Construction																						
BA1.1030-6	BA1 North Abut. - Base Slab, Rebar Fixing	10d	17d	13-Nov-14 A	12-Jan-15	80%			Behind Programme	[Gantt bar for BA1.1030-6]												
BA1.1030-7	BA1 North Abut. - Base Slab, Concreting	1d	18d	01-Dec-14 A	13-Jan-15	80%			Behind Programme	[Gantt bar for BA1.1030-7]												
BA1.1030-8	BA1 North Abut. - Base Slab, Formwork Removal	2d	19d	18-Dec-14 A	14-Jan-15	80%			Behind Programme	[Gantt bar for BA1.1030-8]												
Wall Construction (Lower Part)																						
BA1.1020-11	BA1 North Abut. - Wall Constuction (lower part), Scaffold Erection	10d	10d	15-Jan-15	26-Jan-15	0%				[Gantt bar for BA1.1020-11]												
BA1.1020-12	BA1 North Abut. - Wall Constuction (lower part), Formwork Erection	14d	14d	27-Jan-15	11-Feb-15	0%				[Gantt bar for BA1.1020-12]												
BA1.1020-13	BA1 North Abut. - Wall Constuction (lower part), Rebar Fixing	14d	14d	12-Feb-15	03-Mar-15	0%				[Gantt bar for BA1.1020-13]												
BA1.1020-14	BA1 North Abut. - Wall Constuction (lower part), Concreting	1d	1d	04-Mar-15	04-Mar-15	0%				[Gantt bar for BA1.1020-14]												
BA1.1020-15	BA1 North Abut. - Wall Constuction (lower part), Formwork Removal	4d	4d	05-Mar-15	09-Mar-15	0%				[Gantt bar for BA1.1020-15]												
Wall Construction (Upper Part)																						

