

Activity ID	Activity Name	Dur. (days)	Remaining Duration	Start	Finish	Activity % Complete	Planned Completion	DWP/Rev/Av9 Completion	Remarks (based on DWP/Rev/0/5)	2015												
										January	February	March	April	May								
3 MONTHS PROGRAMME HY/2011/03 (February 2015 to April 2015)(Rev0)																						
WORKS IN SOUTH AREA - CH 13+516 to CH 15+050 (SCENIC HILL TUNNEL, MT & CCT)																						
Reclamation Works																						
Outstanding Reclamation Works - SWCH 0+600 to SWCH 0+960(South of CNAC Tower)																						
General Fill to Formation +5.5mPD																						
RSC1077-6	Type B fill from +2.5 to formation [20,755 of 29,466m3]	15d	15d	27-Feb-15	16-Mar-15	0%			Behind Programme													
RSC1077-16	Type B fill from +2.5 to formation [25,110 of 29,466m3]	15d	15d	17-Mar-15	02-Apr-15	0%			Behind Programme													
RSC1077-26	Type B fill from +2.5 to formation [29,466 of 29,466m3]	15d	15d	07-Apr-15	23-Apr-15	0%			Behind Programme													
Toe Loading Platform (for Seawall & Reclamation)																						
SWTL-100	South Area (south of CNAC - Toe loading Platform, 1st stage Ch. 0+780 to Ch. 0+960)	15d	15d	29-Dec-14 A	05-Feb-15	90%																
SWTL-110	South Area (south of CNAC - Toe loading Platform, 2nd stage Ch. 0+780 to Ch. 0+960)	15d	15d	06-Feb-15	26-Feb-15	0%																
Boreholes & CPT - Stone Column Verification - SWCH 0+100 to SWCH 0+960																						
Boreholes																						
RSC2000-01	South Area - Stone Column Verification Works - Boreholes 3/10 nos.	10d	10d	13-Jan-15 A	30-Jan-15	50%																
RSC2000-02	South Area - Stone Column Verification Works - Boreholes 6/10 nos.	10d	10d	31-Jan-15	11-Feb-15	0%																
RSC2000-03	South Area - Stone Column Verification Works - Boreholes 10/10 nos.	10d	10d	12-Feb-15	26-Feb-15	0%																
CPT																						
RSC2000-04	South Area - Stone Column Verification Works - CPT 2/4 nos.	8d	8d	17-Jan-15 A	28-Jan-15	50%																
RSC2000-05	South Area - Stone Column Verification Works - CPT 4/4 nos.	8d	8d	29-Jan-15	06-Feb-15	0%																
Outstanding Remedial Works to Seawall - SWCH 0+450 to SWCH 0+780 (300m)																						
Surcharge Removal																						
A1020	South Area Remedial Works - Surcharge Removal, 300m /300m	12d	0d	08-Jan-15 A	17-Jan-15 A	100%																
Marine Site Investigation																						
A1140	South Area Remedial Works - G.I., Vane Shear Test, CPT, 54 nos /54 nos	14d	0d	17-Dec-14 A	12-Jan-15 A	100%																
Design Review																						
A1060	South Area Remedial Works - Design Review, Finalization & Submission	12d	9d	08-Jan-15 A	28-Jan-15	50%	28-Jan-15	17-Jan-15														
A1070	South Area Remedial Works - Review and approved by SO & relevant authorities	14d	14d	29-Jan-15	11-Feb-15	0%																
Band Drains																						
A1080	South Area Remedial Works - Band drains installation, 2nd half	14d	14d	12-Feb-15	03-Mar-15	0%																
A1090	South Area Remedial Works - Band drains installation, 1st half	14d	14d	04-Mar-15	19-Mar-15	0%																
Temporary Seawall(300m)																						
A1100	South Area Remedial Works - Temporary seawall re-installation	14d	14d	20-Mar-15	08-Apr-15	0%																
Surcharge																						
A1110	South Area Remedial Works - Re-surcharge works + Period(3 months) + Removal	96d	96d	09-Apr-15	03-Aug-15	0%																
Toe Loading Platform (for Seawall & Reclamation)																						
SWTL-200	South Area Remedial Works - Toe loading Platform, 2nd Stage (Ch. 0+450 to Ch. 0+780)	15d	15d	12-Feb-15	04-Mar-15	0%																
SHT Mined Tunnel Works at Scenic Hill																						
Mined Tunnel through Scenic Hill [480m Approx.]																						
To Zhuhai-Macao [4-Lane] Carriageway - T001																						
T001 From West-end																						
T001 Tunnel Excavation (Drill & Blast) - Full Face																						
SHT9742-36	SHT T001 - Ch13+979.3 to Ch13+986.3 (Gr.III), L= 3m/7m (10 blasts)	5d	0d	09-Jan-15 A	12-Jan-15 A	100%			Behind Programme													
SHT9742-37	SHT T001 - Ch13+979.3 to Ch13+986.3 (Gr.III), L= 7m/7m (11 blasts) & breakthrough at East Access Shaft	5d	0d	12-Jan-15 A	14-Jan-15 A	100%			Behind Programme													
SHT9743-237	SHT MT T001 - Excavation Complete	0d	0d		14-Jan-15 A	100%	14-Jan-15	03-Feb-15	Behind Programme													
SHT9743-238	SHT MT T001 - Preparation works for Pipe Roofing for Shaft 1(from inside the tunnel)	15d	14d	15-Jan-15 A	04-Feb-15	20%			Behind Programme													
SHT9743-239	SHT MT T001 - Pipe Roofing for Shaft 1(drilling from inside the tunnel), 8/52 nos.	15d	15d	05-Feb-15	25-Feb-15	0%			Behind Programme													
SHT9743-240	SHT MT T001 - Pipe Roofing for Shaft 1(drilling from inside the tunnel), 16/52 nos.	15d	15d	26-Feb-15	14-Mar-15	0%			Behind Programme													
SHT9743-241	SHT MT T001 - Pipe Roofing for Shaft 1(drilling from inside the tunnel), 25/52 nos.	15d	15d	16-Mar-15	01-Apr-15	0%			Behind Programme													
SHT9743-242	SHT MT T001 - Pipe Roofing for Shaft 1(drilling from inside the tunnel), 34/52 nos.	15d	15d	02-Apr-15	22-Apr-15	0%			Behind Programme													
Lining Shutter																						
SHT4690	SHT T001 Lining - Shutter Fabrication (offsite), 3rd part	35d	10d	19-Dec-14 A	30-Jan-15	55%																
SHT4470	SHT T001 Lining - Site Delivery	7d	7d	05-Feb-15	12-Feb-15	0%																
SHT4480	SHT T001 Lining - Shutter Assembly/Installation, 1st Stage	15d	15d	16-Feb-15	07-Mar-15	0%																
SHT4490	SHT T001 Lining - Shutter Assembly/Installation, 2nd Stage	15d	15d	09-Mar-15	25-Mar-15	0%																
SHT4491	SHT T001 Lining - Position lining shutter	18d	18d	28-Mar-15	21-Apr-15	0%																
Base Slab																						
SHT4000-1	SHT T001 Bay 1 base slab [22m/480m], Undrained (850m m thk slab) - Waterproofing, rebar fixing, formworks, concr	11d	11d	17-Feb-15	04-Mar-15	0%			Ahead Programme													
SHT4000-2	SHT T001 Bay 1 base slab [22m/480m], Undrained (850m m thk slab)- Kicker (including concreting)	5d	5d	05-Mar-15	10-Mar-15	0%			Ahead Programme													
SHT4000-3	SHT T001 Bay 2 base slab [33m/480m], Undrained (850m m thk slab) - Waterproofing, rebar fixing, formworks, concr	10d	10d	11-Mar-15	21-Mar-15	0%			Ahead Programme													
SHT4000-4	SHT T001 Bay 2 base slab [33m/480m], Undrained (850m m thk slab)- Kicker (including concreting)	5d	5d	23-Mar-15	27-Mar-15	0%	27-Mar-15	16-Mar-15	Ahead Programme													
To HKBCF [3-Lane] Carriageway - T002																						
T002 From West-end - 250m Approx.																						
T002 Tunnel Excavation (Drill and Blast) - Full Face																						
SHT9758-38	SHT T002 - Ch13+969.5 to Ch13+978.9 (Gr.II), L=4.4m .9.4m (10 blasts)	5d	0d	09-Jan-15 A	13-Jan-15 A	100%			Behind Programme													
SHT9758-39	SHT T002 - Ch13+969.5 to Ch13+978.9 (Gr.II), L=9.4m/9.4m (11 blasts)	5d	0d	13-Jan-15 A	16-Jan-15 A	100%			Behind Programme													
SHT9758-40	SHT T002 - Ch13+978.9 to Ch13+992.5 (Gr.III), L=6.6m/13.6m (15 blasts)	5d	2d	16-Jan-15 A	21-Jan-15	60%			Behind Programme													
SHT9758-41	SHT T002 - Ch13+978.9 to Ch13+992.5 (Gr.III), L=13.6m/13.6m (15 blasts) & breakthrough at East Access Shaft	4d	4d	22-Jan-15	26-Jan-15	0%			Behind Programme													
SHT9759-241	SHT MT T002 - Excavation Complete	0d	0d		26-Jan-15	0%	26-Jan-15	06-Feb-15	Behind Programme													
SHT9759-242	SHT MT T002 - Preparation works for Pipe Roofing for Shaft 1(from inside the tunnel)	15d	15d	28-Jan-15	13-Feb-15	0%			Behind Programme													
SHT9759-243	SHT MT T002 - Pipe Roofing for Shaft 1(drilling from inside the tunnel), 8/48 nos.	15d	15d	14-Feb-15	06-Mar-15	0%			Behind Programme													
SHT9759-244	SHT MT T002 - Pipe Roofing for Shaft 1(drilling from inside the tunnel), 16/48 nos.	15d	15d	07-Mar-15	24-Mar-15	0%			Behind Programme													
SHT9759-245	SHT MT T002 - Pipe Roofing for Shaft 1(drilling from inside the tunnel), 24/48 nos.	15d	15d	25-Mar-15	14-Apr-15	0%			Behind Programme													
SHT9759-246	SHT MT T002 - Pipe Roofing for Shaft 1(drilling from inside the tunnel), 32/48 nos.	15d	15d	15-Apr-15	02-May-15	0%			Behind Programme													
Tunnel Excavation for Cross Passages to T001/T002 (5nos)																						
SHT3325	CP5 - Tunnel Excavation by drill and blast	15d	15d	24-Jan-15	10-Feb-15	0%			Behind Programme													
Lining Shutter																						
SHT7221	SHT T002 Lining - Position lining shutter inside(including ramp const./platform filling works and railings const.)	15d	15d	31-Jan-15	17-Feb-15	0%	17-Feb-15	07-Feb-15	Behind Programme													
SHT7000	SHT T002 Bay 1 lining [10m/485m] - Waterproofing, rebar fixing, formworks, concreting	7d	7d	18-Feb-15	28-Feb-15	0%			Behind Programme													
SHT7001	SHT T002 Bay 2 lining [20m/485m] - Waterproofing, rebar fixing, formworks, concreting	7d	7d	02-Mar-15	09-Mar-15	0%			Behind Programme													
SHT7002	SHT T002 Bay 3 lining [30m/485m] - Waterproofing, rebar fixing, formworks, concreting	7d	7d	10-Mar-15	17-Mar-15	0%			Behind Programme													
SHT7010	SHT T002 Bay 4 lining [40m/485m] - Waterproofing, rebar fixing, formworks, concreting	7d	7d	18-Mar-15	25-Mar-15	0%			Behind Programme													
SHT7011	SHT T002 Bay 6 lining [50m/485m] - Waterproofing, rebar fixing, formworks, concreting	7d	7d	26-Mar-15	02-Apr-15	0%			Behind Programme													
SHT7012	SHT T002 Bay 7 lining [60m/480m] - Waterproofing, rebar fixing, formworks, concreting	7d	7d	07-Apr-15	14-Apr-15	0%			Behind Programme													
SHT7020	SHT T002 Bay 5 lining [80m/480m] - Waterproofing, rebar fixing, formworks, concreting	7d	7d	15-Apr-15	22-Apr-15	0%			Behind Programme													
Base Slab																						
SHT6500-2	SHT T002 Bay 1 base slab [20m/485m], Undrained (850m m thk slab) - Rebar Fixing	5d	0d	08-Jan-15 A	19-Jan-15 A	100%			Ahead Programme													

Activity ID	Activity Name	Dur. (days)	Remaining Duration	Start	Finish	Activity % Complete	Planned Completion	DWP/Rev/Av9 Completion	Remarks (based on DWP/Rev/0/5)	2015												
										January	February	March	April	May	June	July	August	September	October	November	December	
SHT2220-6	SHT MT Shaft 2 - Grouting underneath A/R - Grouting (300 of 1,318 nos)	7d	7d	02-Apr-15	13-Apr-15	0%																
SHT2200-11	SHT MT Shaft 2 - Grouting underneath A/R - Drilling (400 of 1100 nos)	10d	10d	11-Apr-15	22-Apr-15	0%																
SHT2220-7	SHT MT Shaft 2 - Grouting underneath A/R - Grouting (350 of 1,318 nos)	7d	7d	14-Apr-15	21-Apr-15	0%	30-Jun-15	30-Jun-15														
Noise Barrier Fabrication (Shaft 2)																						
SHT1837	SHT MT AEL Shaft 2 - Materials Delivery	4d	4d	24-Feb-15	27-Feb-15	0%																
SHT1847	SHT MT AEL Shaft 2 - Fabrication/erection of Noise Barriers/Enclosure, 1st half	8d	8d	28-Feb-15	09-Mar-15	0%																
SHT1857	SHT MT AEL Shaft 2 - Fabrication/erection of Noise Barriers/Enclosure, 2nd half	8d	8d	10-Mar-15	18-Mar-15	0%																
SHT1867	SHT MT AEL Shaft 2 - Noise Measurement & CNP Application and Approval	15d	15d	19-Mar-15	08-Apr-15	0%																
CCT Works over Reclaimed Area at Ch 14+212 to Ch 15+050 (828m)																						
CCT Works - on New Reclamation [490m Approx.]																						
Zone B, C, D, E, F & G CCT Works in Remaining Section [325m Approx.][Ch 14+375 to Ch 14+700]																						
Civil & Structural Works																						
Pre-drilling Works (Zone D-Zone G)																						
SHT1900-10	SHT C&CT on new recl. rem. section - Pre-drilling (96 of 195)	15d	15d	26-Feb-15	14-Mar-15	0%																
SHT1900-11	SHT C&CT on new recl. rem. section - Pre-drilling (112 of 195)	15d	15d	16-Mar-15	01-Apr-15	0%																
SHT1900-12	SHT C&CT on new recl. rem. section - Pre-drilling (128 of 195)	15d	15d	02-Apr-15	22-Apr-15	0%																
ELS - Tunnel SHT - Zone B - C&CT (T1.9.1 + Ext. Ch14+200 to Ch14+311)(T1.2.1.1 Ch14+200 to Ch14+410)																						
Pumping Test																						
SHT1920-7	SHT CCT on new recl. rem. section (Zone B&C) - Pumping Test	7d	6d	05-Nov-14 A	26-Jan-15	90%																
Excavation & Lateral Support(T1.9.1+Extension)																						
T001(T1.9.1)																						
SHT1860-2	SHT C&CT on new recl. rem. section (Zone B) - T001 - Install S1(lateral support)	14d	0d	11-Dec-14 A	14-Jan-15 A	100%																
SHT1860-3	SHT C&CT on new recl. rem. section (Zone B) - T001 - Excavate to S2	14d	0d	18-Dec-14 A	20-Jan-15 A	100%																
SHT1860-4	SHT C&CT on new recl. rem. section (Zone B) - T001 - Install S2(lateral support)	14d	19d	27-Dec-14 A	10-Feb-15	25%																
SHT1860-5	SHT C&CT on new recl. rem. section (Zone B) - T001 - Excavate to S3	14d	25d	12-Jan-15 A	17-Feb-15	40%																
SHT1860-6	SHT C&CT on new recl. rem. section (Zone B) - T001 - Install S3(lateral support)	14d	14d	11-Feb-15	02-Mar-15	0%																
SHT1860-7	SHT C&CT on new recl. rem. section (Zone B) - T001 - Excavate to S4	11d	11d	25-Feb-15	09-Mar-15	0%																
SHT1860-8	SHT C&CT on new recl. rem. section (Zone B) - T001 - Install S4(lateral support)	14d	14d	04-Mar-15	19-Mar-15	0%																
SHT1860-9	SHT C&CT on new recl. rem. section (Zone B) - T001 - Excavate to S5	11d	11d	14-Mar-15	26-Mar-15	0%																
SHT1860-10	SHT C&CT on new recl. rem. section (Zone B) - T001 - Install S5(lateral support)	14d	14d	21-Mar-15	09-Apr-15	0%																
SHT1860-11	SHT C&CT on new recl. rem. section (Zone B) - T001 - Excavate to FEL, 1st stage	12d	12d	01-Apr-15	17-Apr-15	0%																
SHT1860-12	SHT C&CT on new recl. rem. section (Zone B) - T001 - Excavate to FEL, 2nd stage	12d	12d	18-Apr-15	02-May-15	0%	01-Jun-15	08-Jun-15														
T002(T1.9.1)																						
SHT1861-2	SHT C&CT on new recl. rem. section (Zone B) - T002 - Install S1(lateral support)	14d	18d	12-Dec-14 A	09-Feb-15	65%																
SHT1861-3	SHT C&CT on new recl. rem. section (Zone B) - T002 - Excavate to S2	14d	20d	29-Dec-14 A	11-Feb-15	50%																
SHT1861-4	SHT C&CT on new recl. rem. section (Zone B) - T002 - Install S2(lateral support)	14d	23d	12-Jan-15 A	14-Feb-15	30%																
SHT1861-5	SHT C&CT on new recl. rem. section (Zone B) - T002 - Excavate to S3	14d	14d	12-Feb-15	03-Mar-15	0%																
SHT1861-6	SHT C&CT on new recl. rem. section (Zone B) - T002 - Install S3(lateral support)	14d	14d	26-Feb-15	13-Mar-15	0%																
SHT1861-7	SHT C&CT on new recl. rem. section (Zone B) - T002 - Excavate to S4	11d	11d	09-Mar-15	20-Mar-15	0%																
SHT1861-8	SHT C&CT on new recl. rem. section (Zone B) - T002 - Install S4(lateral support)	14d	14d	16-Mar-15	31-Mar-15	0%																
SHT1861-9	SHT C&CT on new recl. rem. section (Zone B) - T002 - Excavate to S5	11d	11d	26-Mar-15	10-Apr-15	0%																
SHT1861-10	SHT C&CT on new recl. rem. section (Zone B) - T002 - Install S5(lateral support)	14d	14d	02-Apr-15	21-Apr-15	0%																
SHT1861-11	SHT C&CT on new recl. rem. section (Zone B) - T002 - Excavate to S6	11d	11d	16-Apr-15	28-Apr-15	0%																
EXTENSION(T1.9.1)																						
SHT1862-12	SHT C&CT on new recl. rem. section (Zone B) - Extension - Install S1(lateral support)	12d	0d	01-Nov-14 A	17-Jan-15 A	100%																
SHT1862-13	SHT C&CT on new recl. rem. section (Zone B) - Extension - Excavate to S2	10d	4d	30-Dec-14 A	23-Jan-15	0%																
SHT1862-14	SHT C&CT on new recl. rem. section (Zone B) - Extension - Install S2(lateral support)	10d	10d	24-Jan-15	04-Feb-15	0%																
SHT1862-15	SHT C&CT on new recl. rem. section (Zone B) - Extension - Excavate to S3	10d	10d	30-Jan-15	10-Feb-15	0%																
SHT1862-16	SHT C&CT on new recl. rem. section (Zone B) - Extension - Install S3(lateral support)	10d	10d	05-Feb-15	16-Feb-15	0%																
SHT1862-17	SHT C&CT on new recl. rem. section (Zone B) - Extension - Excavate to S4	10d	10d	11-Feb-15	25-Feb-15	0%																
SHT1862-18	SHT C&CT on new recl. rem. section (Zone B) - Extension - Install S4(lateral support)	10d	10d	17-Feb-15	03-Mar-15	0%																
SHT1862-19	SHT C&CT on new recl. rem. section (Zone B) - Extension - Excavate to S5	10d	10d	04-Mar-15	14-Mar-15	0%																
SHT1862-20	SHT C&CT on new recl. rem. section (Zone B) - Extension - Install S5(lateral support)	10d	10d	10-Mar-15	20-Mar-15	0%																
SHT1862-21	SHT C&CT on new recl. rem. section (Zone B) - Extension - Excavate to FEL	6d	6d	16-Mar-15	21-Mar-15	0%	01-Jun-15	08-Jun-15														
SHT1862-22	SHT C&CT on new recl. rem. section (Zone B) - Extension - Cast Tunnel Base, bay 1	14d	14d	23-Mar-15	10-Apr-15	0%																
SHT1862-32	SHT C&CT on new recl. rem. section (Zone B) - Extension - Cast Tunnel Base, bay 2	14d	14d	11-Apr-15	27-Apr-15	0%	14-May-15	23-Jun-15														
ELS - Tunnel SHT - Zone C - C&CT (DDA 1.2.1.3 Ch 14+490 to Ch 14+680)																						
Pre-Bored Socketed H-Pile (DDA 1.2.1.3)																						
SHT1912-8	SHT C&CT on new recl. rem. section (Zone C) - [Drilling]Piling works [pre-bored H-pile + bored piles] - 12 of 70 nos	12d	12d	14-Feb-15*	03-Mar-15	0%																
SHT1913-8	SHT C&CT on new recl. rem. section (Zone C) - [Grouting]Piling works [pre-bored H-pile + bored piles] - 24 of 70 nos	10d	10d	27-Feb-15	10-Mar-15	0%																
SHT1912-9	SHT C&CT on new recl. rem. section (Zone C) - [Drilling]Piling works [pre-bored H-pile + bored piles] - 36 of 70 nos	12d	12d	04-Mar-15	17-Mar-15	0%																
SHT1913-9	SHT C&CT on new recl. rem. section (Zone C) - [Grouting]Piling works [pre-bored H-pile + bored piles] - 48 of 70 nos	10d	10d	11-Mar-15	21-Mar-15	0%																
SHT1912-10	SHT C&CT on new recl. rem. section (Zone C) - [Drilling]Piling works [pre-bored H-pile + bored piles] - 60 of 70 nos	12d	12d	18-Mar-15	31-Mar-15	0%																
SHT1913-10	SHT C&CT on new recl. rem. section (Zone B&C) - [Grouting]Piling works [pre-bored H-pile + bored piles] - 70 of 70	10d	10d	26-Mar-15	09-Apr-15	0%																
Sheet Piling Works																						
SHT1914-22	SHT C&CT on new recl. rem. section (Zone C) - FSPV1 Sheet pile installation (4,500 m2/9,500 m2)	10d	8d	31-Dec-14 A	28-Jan-15	25%																
SHT1914-23	SHT C&CT on new recl. rem. section (Zone C) - FSPV1 Sheet pile installation (5,500 m2/9,500 m2)	10d	10d	29-Jan-15	09-Feb-15	0%																
SHT1914-24	SHT C&CT on new recl. rem. section (Zone C) - FSPV1 Sheet pile installation (6,500 m2/9,500 m2)	10d	10d	10-Feb-15	24-Feb-15	0%																
SHT1914-25	SHT C&CT on new recl. rem. section (Zone C) - FSPV1 Sheet pile installation (7,500 m2/9,500 m2)	10d	10d	25-Feb-15	07-Mar-15	0%																
SHT1914-26	SHT C&CT on new recl. rem. section (Zone C) - FSPV1 Sheet pile installation (8,500 m2/9,500 m2)	10d	10d	09-Mar-15	19-Mar-15	0%																
SHT1914-27	SHT C&CT on new recl. rem. section (Zone C) - FSPV1 Sheet pile installation (9,500 m2/9,500 m2)	10d																				

Activity ID	Activity Name	Dur. (days)	Remaining Duration	Start	Finish	Activity % Complete	Planned Completion	DWP/Rev/Av9 Completion	Remarks (based on DWP/Rev/0/5)	2015												
										January	February	March	April	May								
BA2.1830-3	Bridge A2 - Construct Bridge deck, span B4-B5 (1st part)	12d	12d	30-Mar-15	15-Apr-15	0%			Ahead Programme													
BA2.1830-6	Bridge A2 - Construct Bridge deck, span B5-B6 (2nd part)	12d	12d	31-Mar-15	16-Apr-15	0%			Ahead Programme													
BA2.1830-2	Bridge A2 - Construct Bridge deck, span B3-B4 (2nd part)	12d	12d	10-Apr-15	23-Apr-15	0%			Ahead Programme													
BA2.1830-4	Bridge A2 - Construct Bridge deck, span B4-B5 (2nd part)	12d	12d	16-Apr-15	29-Apr-15	0%			Ahead Programme													
BA2 - Re-Provisioned Staircase																						
Diameter Pier and Crosshead C1																						
BA2.2244	BA2 Re-prov. staircase C1- Crosshead, (rebars, formwork, concrete)	12d	27d	17-Dec-14 A	23-Feb-15	30%			On programme													
Diameter Pier and Crosshead C2																						
BA2.2344	BA2 Re-prov. staircase C2- Crosshead, (rebars, formwork, concrete)	12d	16d	17-Dec-14 A	06-Feb-15	70%			On programme													
Diameter Pier and Crosshead C3																						
BA2.2354	BA2 Re-prov. staircase C3 - Crosshead, (rebars, formwork, concrete)	12d	16d	17-Dec-14 A	06-Feb-15	70%			On programme													
Diameter Pier and Crosshead C4																						
BA2.2364	BA2 Re-prov. staircase C4 - Crosshead, (rebars, formwork, concrete)	12d	16d	17-Dec-14 A	06-Feb-15	70%			On programme													
Staircase																						
BA2.2370	BA2 Re-prov. staircase - Staircase C3 - C4	15d	16d	22-Dec-14 A	06-Feb-15	70%			On programme													
BA2.2380	BA2 Re-prov. staircase - Staircase C2 - C3	15d	16d	22-Dec-14 A	06-Feb-15	70%			On programme													
BA2.2390	BA2 Re-prov. staircase - Staircase Ground - C1	15d	27d	23-Dec-14 A	23-Feb-15	20%			On programme													
BA2.2400	BA2 Re-prov. staircase - RC beam C1 - C2	15d	15d	24-Feb-15	12-Mar-15	0%	12-Mar-15	14-Apr-15	On programme													
Works in HAT Tunnel (Mined Tunnel and West CCT w/ Emergency Pedestrian Passage)																						
CCT for HAT across Airport Road [200m Approx.]																						
Relocation of Street Lighting for HAT West CCT																						
HAT.1613	HAT West C&CT- Issuance of AAHK Works Permit	0d	0d	17-Feb-15*		0%																
HAT.1614	HAT West C&CT- Excavation works of exposing existing cable	7d	7d	17-Feb-15	27-Feb-15	0%																
HAT.1615	HAT West C&CT- Relocation of street lighting, including testing and commissioning	9d	9d	28-Feb-15	10-Mar-15	0%																
HAT.1616	HAT West C&CT- Temporary Hanging Pillar box "R3"	10d	10d	11-Mar-15	21-Mar-15	0%																
Civil & Structural Works																						
ELS - HAT West CCT, Ch. 0+230 to Ch. 0+530																						
ELS																						
HAT.1611-1	HAT West C&CT (Zone B1 & C-1st half) - Excavation works, 1st Layer	16d	20d	09-Dec-14 A	11-Feb-15	72%			Behind Programme													
HAT.1611-2	HAT West C&CT (Zone B1 & C-1st half) - Installation of lateral supports, 1st Layer	15d	15d	27-Feb-15	16-Mar-15	0%			Behind Programme													
HAT.1612	HAT West C&CT- Diversion and removal of dia. 300 and dia. 500 sewer	10d	10d	11-Mar-15	21-Mar-15	0%			Behind Programme													
HAT.1622	HAT West C&CT- Temporary relocation of irrigation main	10d	10d	19-Mar-15	30-Mar-15	0%			Behind Programme													
HAT.1611-3	HAT West C&CT (Zone B1 & C-1st half) - Excavation works, 2nd Layer	16d	16d	31-Mar-15	21-Apr-15	0%			Behind Programme													
Mined Tunnel for HAT underneath AEL & at East Coast Road [198m-Drill & Break] (Ch 0+557 to Ch 0+756)																						
Utilities Diversion, SI Works and Temp. Access Shaft (Shaft 4)																						
ELS + Pipe Roofing																						
HAT.1579	HAT MT Shaft 4- Rock Excavation to Formation Level	12d	0d	29-Dec-14 A	14-Jan-15 A	100%			Behind Programme													
HAT.1580-17	HAT MT Shaft 4 - Installation of struts/walings, S9 layer	3d	0d	15-Jan-15 A	19-Jan-15 A	100%			Behind Programme													
HAT.1580-09	HAT MT Shaft 4 - Installation of struts/walings, S7 & S8 layers	4d	4d	20-Jan-15 A	23-Jan-15	0%			Behind Programme													
HAT.1580-08	HAT MT Shaft 4 - Inst. of remaining struts/walings for S5, S6a & S6c layers	4d	4d	24-Jan-15	28-Jan-15	0%			Behind Programme													
HAT.1580-27	HAT MT Shaft 4 - Handover area for HAT Mined Tunnel works	0d	0d		28-Jan-15	0%	28-Jan-15	20-Jan-15	Behind Programme													
HAT Mined Tunnel Works																						
HAT Tunnel Excavation - 1st Half Heading																						
HAT.2010	Temporary east access shaft Complete	0d	0d		28-Jan-15	0%			Behind Programme													
HAT.2005	HAT MT heading [1st half] - Mobilization/ setting up (1st part)	12d	12d	29-Jan-15	11-Feb-15	0%			Behind Programme													
HAT.2006	HAT MT heading [1st half] - Mobilization/ setting up (2nd part)	12d	12d	12-Feb-15	28-Feb-15	0%			Behind Programme													
HAT.2015-1	HAT MT heading [1st half] - Excavation (drill & break), 1st 10m/198m	14d	14d	02-Mar-15	17-Mar-15	0%			Behind Programme													
HAT.2015-2	HAT MT heading [1st half] - Excavation (drill & break), 20m/198m	14d	14d	18-Mar-15	02-Apr-15	0%			Behind Programme													
HAT.2015-3	HAT MT heading [1st half] - Excavation (drill & break), 30m/198m	14d	14d	07-Apr-15	22-Apr-15	0%			Behind Programme													
Box Culvert Extension to Outfall PR9 & PR14																						
Box Culvert Ext. to New Outfall PR9 (75m Approx.)																						
Temporary Drainage Diversion and Relocation of Spill Trap (Bay 1)																						
Stage 1																						
BC.1200-2	Box Culvert extg [middle area/north Bridge A1] - Excavation works for temporary diversion, 136m/203m	14d	7d	08-Jan-15 A	27-Jan-15	80%			Ahead Programme													
BC.1200-4	Box Culvert extg [middle area/north Bridge A1] - Shotcreting works, 1st half	14d	12d	12-Jan-15 A	02-Feb-15	80%			Ahead Programme													
BC.1200-3	Box Culvert extg [middle area/north Bridge A1] - Excavation works for temporary diversion, 203m/203m	14d	14d	28-Jan-15	12-Feb-15	0%			Ahead Programme													
BC.1200-14	Box Culvert extg [middle area/north Bridge A1] - Shotcreting works, remaining half	14d	14d	03-Feb-15	18-Feb-15	0%			Ahead Programme													
Stage 2																						
BC.1200-5	Box Culvert extg [middle area/north Bridge A1] - Demolish/saw cutting of Spill Trap	14d	14d	23-Feb-15	10-Mar-15	0%			Ahead Programme													
BC.1200-6	Box Culvert extg [middle area/north Bridge A1] - Construction and installation of Isolation panel	7d	7d	11-Mar-15	18-Mar-15	0%			Ahead Programme													
Stage 3																						
BC.1200-07	Box Culvert extg [middle area/north Bridge A1] - Const. of New Spill Trap (Part 1), base slab formwork	7d	7d	19-Mar-15	26-Mar-15	0%			Ahead Programme													
BC.1200-08	Box Culvert extg [middle area/north Bridge A1] - Const. of New Spill Trap (Part 1), base slab rebar fixing	7d	7d	27-Mar-15	07-Apr-15	0%			Ahead Programme													
BC.1200-09	Box Culvert extg [middle area/north Bridge A1] - Const. of New Spill Trap (Part 1), base slab concrete filling	7d	7d	08-Apr-15	15-Apr-15	0%			Ahead Programme													
BC.1200-19	Box Culvert extg [middle area/north Bridge A1] - Const. of New Spill Trap (Part 1), internal walls & beams formwork	7d	7d	16-Apr-15	23-Apr-15	0%			Ahead Programme													
New Carriageway & Modification of Existing Roads																						
New Carriageway adjacent to HKIA [615m Approx.]																						
Utilities Diversion																						
Tele/COM Cable																						
NCW.1041-3	New carriageway [middle area] - Utilities diversion, Tele-com Cable Stage 1a & 1b - Excavation (500m of 500m)	9d	20d	14-Mar-14 A	11-Feb-15	96%			Behind Programme													
NCW.1041-4	New carriageway [middle area] - Utilities diversion, Tele-com Cable Stage 1a & 1b - Duct Laying (500m of 500m)	10d	24d	19-Mar-14 A	16-Feb-15	96%			Behind Programme													
Freshwater main																						
NCW.1047-4	New carriageway [middle area] - Util. diversion, Freshwater main, Excavation [500m of 500m]	10d	16d	08-Jul-14 A	06-Feb-15	98%			Behind Programme													
NCW.1048-9	New carriageway [middle area] - Util. diversion, Freshwater main, Pipe Laying [500m/500m]	12d	19d	11-Jul-14 A	10-Feb-15	88%			Behind Programme													
NCW.1048-00	New carriageway [middle area] - Util. diversion, Freshwater main, diversion/connection to existing water main [500m/500m]	9d	9d	11-Feb-15	24-Feb-15	0%			Behind Programme													
Seawater main																						
NCW.1086-44	New carriageway [middle area] - Util. diversion, Seawater main, Excavation [450m/450m]	12d	12d	06-Aug-14 A	02-Feb-15	98%			Behind Programme													
NCW.1086-61	New carriageway [middle area] - Util. diversion, Seawater main, Pipe Laying [450m/450m]	11d	18d	15-Aug-14 A	09-Feb-15	89%			Behind Programme													
NCW.1086-01	New carriageway [middle area] - Util. diversion, Seawater main, diversion/connection to existing water main [450m/450m]	9d	9d	10-Feb-15	23-Feb-15	0%			Behind Programme													
Sewerage Rising Main																						
NCW.1087-4	New carriageway [middle area] - Util. diversion, DN500 Sewerage Rising Main, Excavation [390m/390m]	10d	7d	02-May-14 A	27-Jan-15	87%			Behind Programme													
NCW.1087-8	New carriageway [middle area] - Util. diversion, DN500 Sewerage Rising Main, Pipe Laying [390m/390m]	11d	15d	09-Jun-14 A	05-Feb-15	87%			Behind Programme													
NCW.1087-22	New carriageway [middle area] - Util. diversion, DN300 Sewerage Rising Main, Excavation [200m/200m]	12d	12d	04-Jul-14 A	02-Feb-15	97%			Behind Programme													
NCW.1087-31	New carriageway [middle area] - Util. diversion, DN300 Sewerage Rising Main, Pipe Laying [100m/200m]	11d	19d	10-Jul-14 A	10-Feb-15	62%			Behind Programme													
NCW.1088	New carriageway [middle area] - Utilities diversion Completion	7d	7d	25-Feb-15	04-Mar-15	0%	28-Feb-15	26-Jan-15	Behind Programme													
WORKS IN NORTH AREA A - CH 15+500 to CH 16+223 (HKLR AT GRADE & ROADWORKS)																						
Reclamation & Seawall Const. [723m Approx.]																						
Remaining Portion From																						

Activity ID	Activity Name	Dur. (days)	Remaining Duration	Start	Finish	Activity % Complete	Planned Completion	DWP/Rev/Av9 Completion	Remarks (based on DWP/Rev/0/5)	2015													
										January	February	March	April	May									
RSC1181	North Area(except Portion C&D) - Seawall, Rockfill Core	7d	7d	20-Apr-15	27-Apr-15	0%			Behind Programme														
Toe Loading Platform (for Seawall & Reclamation)																							
SWTL-180	North Area(except Portion C&D) - Toe Loading Platform, 1st Stage (Ch. 1+450 to 1+650)	15d	15d	25-Feb-15	13-Mar-15	0%																	
SWTL-210	North Area(except Portion C&D) - Toe Loading Platform, 2nd Stage (Ch. 1+450 to 1+650)	15d	15d	14-Mar-15	31-Mar-15	0%																	
SWTL-120	North Area(except Portion C&D)s - Toe Loading Platform, 1st Stage (Ch. 1+650 to 1+850)	15d	15d	01-Apr-15	21-Apr-15	0%																	
Boreholes & CPT- Stone Column Verification																							
Boreholes																							
RSC2000-11	North Area(except Portion C&D) - Stone Column Verification Works - Boreholes 3/13 nos.	10d	10d	27-Feb-15	10-Mar-15	0%																	
RSC2000-12	North Area(except Portion C&D) - Stone Column Verification Works - Boreholes 6/13 nos.	10d	10d	11-Mar-15	21-Mar-15	0%																	
RSC2000-13	North Area(except Portion C&D) - Stone Column Verification Works - Boreholes 9/13 nos.	10d	10d	23-Mar-15	02-Apr-15	0%																	
RSC2000-14	North Area(except Portion C&D) - Stone Column Verification Works - Boreholes 13/13 nos.	10d	10d	07-Apr-15	17-Apr-15	0%																	
CPT																							
RSC2000-15	North Area(except Portion C&D) - Stone Column Verification Works - CPT 3/3 nos.	10d	10d	10-Jan-15A	30-Jan-15	30%																	
Boreholes - Band Drain Verification																							
RSC2010-02	North Area(except Portion C&D) - Band Drain Verification Works - Boreholes 3/7 nos.	5d	0d	15-Jan-15A	20-Jan-15A	100%																	
RSC2010-03	North Area(except Portion C&D) - Band Drain Verification Works - Boreholes 7/7 nos.	5d	5d	21-Jan-15	26-Jan-15	0%																	
"Zone D" - Portion C & D1 From SWCH1850 to 2070 (AHR 17.5 to 20mPD)																							
General Fill to Formation +5.5mPD																							
RSC1145-3	Type B fill from +2.5 to formation, +5.5mPD(Portion C) [45,000 of 65,610 m3]	12d	0d	24-Sep-14 A	20-Jan-15	100%																	
RSC1145-4	Type B fill from +2.5 to formation, +5.5mPD(Portion C)[60,000 of 65,610 m3]	11d	6d	25-Oct-14 A	26-Jan-15	91%																	
RSC1145-5	Type B fill from +2.5 to formation, +5.5mPD(Portion C) [65,610 of 65,610 m3]	8d	8d	27-Jan-15	04-Feb-15	0%	04-Feb-15	15-Jan-15															
Toe Loading Platform (for Seawall & Reclamation)																							
SWTL-230	Middle Area Remedial Works - Toe Loading Platform, 2nd stage (Ch. 1+850 to 2+020)	15d	15d	08-Jan-15A	05-Feb-15	20%																	
Surcharge																							
RSC1146-6	Forming surcharge, Sub-zone 13 & 14 - Portion C, (30,000 of 53,800m3)	6d	6d	06-Feb-15	12-Feb-15	0%																	
RSC1146-7	Forming surcharge, Sub-zone 13 & 14 - Portion C, (35,000 of 53,800m3)	7d	7d	13-Feb-15	24-Feb-15	0%																	
RSC1146-8	Forming surcharge, Sub-zone 13 & 14 - Portion C, (45,000 of 53,800m3)	6d	6d	25-Feb-15	03-Mar-15	0%																	
RSC1146-9	Forming surcharge, Sub-zone 13 & 14 - Portion C, (53,800 of 53,800m3)	7d	7d	04-Mar-15	11-Mar-15	0%	11-Mar-15	30-Jan-15															
RSC1144	Surcharge load, Sub-zone 13 & 14 (1st/4 months)	30d	30d	12-Mar-15	18-Apr-15	0%																	
RSC1148	Surcharge load, Sub-zone 13 & 14 (2nd/4 months)	30d	30d	20-Apr-15	26-May-15	0%																	
Boreholes - Stone Column Verification																							
RSC2000-16	North Area(Portion C&D) - Stone Column Verification Works - Boreholes 2/2nos.	10d	10d	18-Apr-15	29-Apr-15	0%																	
Works in Bridge A1 & Depressed Road																							
Bridge A1 - Bridge Deck Construction (Stage 2 & Stage 3)																							
Stage 2																							
Base Slab and Web between Pier A1 and Pier A2																							
BA1.1260-4a	BA1 Bridge Deck - Base Slab/Web Scaffold Erection, (bet. pier A1 - A2), remaining half	14d	7d	16-Dec-14 A	27-Jan-15	80%																	
BA1.1260-5a	BA1 Bridge Deck - Base Slab/Web Formwork Erection (bet pier A2-A3 & pier A1-A2), remaining half	14d	14d	23-Dec-14 A	04-Feb-15	40%																	
BA1.1260-7	BA1 Bridge Deck - Base Slab/Web Rebar Fixing, (bet. pier A1 - A2)	15d	15d	05-Feb-15	25-Feb-15	0%																	
BA1.1260-9	BA1 Bridge Deck - Base Slab/Web Concreting, (bet pier A1 - A2)	1d	1d	27-Feb-15	27-Feb-15	0%																	
Base Slab and Web between Pier A2 and Pier A3																							
BA1.1260-6	BA1 Bridge Deck - Base Slab/Web Rebar Fixing, (bet. pier A2 - A3)	12d	4d	21-Nov-14 A	23-Jan-15	95%																	
BA1.1260-8	BA1 Bridge Deck - Base Slab/Web Concreting, (bet pier A2 - A3)	1d	1d	26-Jan-15	26-Jan-15	0%																	
Top Slab between Pier A1 and Pier A2																							
BA1.1260-11	BA1 Bridge Deck - Top Slab Scaffold Falsework and Formwork Erection, (bet. pier A1 - A2)	10d	10d	28-Feb-15	11-Mar-15	0%																	
BA1.1260-13	BA1 Bridge Deck - Top Slab Rebar Fixing, (bet. pier A1 - A2)	10d	10d	12-Mar-15	23-Mar-15	0%																	
BA1.1260-15	BA1 Bridge Deck - Top Slab Concreting, (bet. pier A1 - A2)	1d	1d	24-Mar-15	24-Mar-15	0%																	
BA1.1260-8a	BA1 Bridge Deck - Top Slab Scaffold Falsework and Formwork Removal (bet pier A1 - A2)	14d	14d	25-Mar-15	13-Apr-15	0%																	
Top Slab between Pier A2 and Pier A3																							
BA1.1260-10	BA1 Bridge Deck - Top Slab Scaffold Falsework and Formwork Erection, (bet. pier A2 - A3)	10d	10d	27-Jan-15	06-Feb-15	0%																	
BA1.1260-12	BA1 Bridge Deck - Top Slab Rebar Fixing, (bet. pier A2 - A3)	10d	10d	07-Feb-15	18-Feb-15	0%																	
BA1.1260-14	BA1 Bridge Deck - Top Slab Concreting, (bet. pier A2 - A3)	1d	1d	23-Feb-15	23-Feb-15	0%																	
BA1.1260-16	BA1 Bridge Deck - Top Slab Scaffold Falsework and Formwork Removal (bet. pier A2 - A3)	14d	14d	24-Feb-15	11-Mar-15	0%																	
Stage 3																							
Base Slab and Web between North Abutment and Pier A3																							
BA1.1260-17	BA1 Bridge Deck - Ground levelling/trimming for Base Slab/Web Scaffold Erection, (North abut. - A3)	14d	14d	12-Mar-15	27-Mar-15	0%																	
BA1.1260-18	BA1 Bridge Deck - Base Slab/Web Scaffold Erection, (North abut. - A3)	14d	14d	28-Mar-15	16-Apr-15	0%																	
BA1.1260-19	BA1 Bridge Deck - Base Slab/Web Formwork Erection, (North abut. - A3)	14d	14d	17-Apr-15	04-May-15	0%																	
Base Slab and Web between South Abutment and Pier A1																							
BA1.1260-40	BA1 Bridge Deck - Ground levelling/trimming for Base Slab/Web Scaffold Erection, (South abut. - A1)	14d	14d	17-Apr-15	04-May-15	0%																	
Bridge A1 - Abutment Construction																							
South Abutment																							
Base Slab Construction																							
BA1.1030-2	BA1 South Abut. - Base Slab, Rebar Fixing	10d	11d	08-Jan-15A	31-Jan-15	50%																	
BA1.1030-3	BA1 South Abut. - Base Slab, Concreting	1d	1d	02-Feb-15	02-Feb-15	0%																	
BA1.1030-4	BA1 South Abut. - Base Slab, Formwork Removal	2d	2d	03-Feb-15	04-Feb-15	0%																	
Wall Construction (Lower Part)																							
BA1.1020-1	BA1 South Abut. - Wall Constuction (lower part), Scaffold Erection	10d	10d	05-Feb-15	16-Feb-15	0%																	
BA1.1020-2	BA1 South Abut. - Wall Constuction (lower part), Formwork Erection	14d	14d	17-Feb-15	07-Mar-15	0%																	
BA1.1020-3	BA1 South Abut. - Wall Constuction (lower part), Rebar Fixing	14d	14d	09-Mar-15	24-Mar-15	0%																	
BA1.1020-4	BA1 South Abut. - Wall Constuction (lower part), Concreting	1d	1d	25-Mar-15	25-Mar-15	0%																	
BA1.1020-5	BA1 South Abut. - Wall Constuction (lower part), Formwork Removal	4d	4d	26-Mar-15	30-Mar-15	0%	30-Mar-15	21-May-15															
Wall Construction (Upper Part)																							
BA1.1020-6	BA1 South Abut. - Wall Constuction (upper part), Formwork Erection	2d	2d	31-Mar-15	01-Apr-15	0%																	
BA1.1020-7	BA1 South Abut. - Wall Constuction (upper part), Rebar Fixing	3d	3d	02-Apr-15	08-Apr-15	0%																	
BA1.1020-8	BA1 South Abut. - Wall Constuction (upper part), Concreting	1d	1d	09-Apr-15	09-Apr-15	0%																	
BA1.1020-9	BA1 South Abut. - Wall Constuction (upper part), Formwork Removal	1d	1d	10-Apr-15	10-Apr-15	0%																	
BA1.1020-10	BA1 South Abut. - Wall Constuction (upper part), Scaffold Removal	5d	5d	11-Apr-15	16-Apr-15	0%																	
BA1.1020-30	BA1 South Abut. - Plinths, Bearing installation	4d	4d	17-Apr-15	21-Apr-15	0%																	
North Abutment																							
Base Slab Construction																							
BA1.1030-6	BA1 North Abut. - Base Slab, Rebar Fixing	10d	9d	13-Nov-14 A	29-Jan-15	80%																	
BA1.1030-7	BA1 North Abut. - Base Slab, Concreting	1d	10d	01-Dec-14 A	30-Jan-15																		

