

3-Months Rolling Programme (ER Part 5 & SCC 27(9)) (March 2015 to May 2015)

Activity ID	Activity Name	Dur. (days)	Remaining Duration	Start	Finish	Activity % Complete	Planned Completion	DWP/RevA/10 Completion	Remarks (based on DWP/Rev.0/5)	2015												
										Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	
UC3.1214	New Util. Culvert No. 3 - Rock Excavation + lateral supports, 810/2,880m3	12d	12d	28-Feb-15	13-Mar-15	0%			Behind Programme													
UC3.1215	New Util. Culvert No. 3 - Rock Excavation + lateral supports, 900/2,880m3	12d	12d	14-Mar-15	27-Mar-15	0%			Behind Programme													
UC3.1216	New Util. Culvert No. 3 - Rock Excavation + lateral supports, 990/2,880m3	12d	12d	28-Mar-15	14-Apr-15	0%			Behind Programme													
UC3.1217	New Util. Culvert No. 3 - Rock Excavation + lateral supports, 1,080/2,880m3	12d	12d	15-Apr-15	28-Apr-15	0%			Behind Programme													
UC3.1332	New Util. Culvert No. 3 - Culvert structure - Base Slab 2nd 30m	14d	14d	15-Apr-15	30-Apr-15	0%																
UC3.1218	New Util. Culvert No. 3 - Rock Excavation + lateral supports, 1,170/2,880m3	12d	12d	29-Apr-15	13-May-15	0%	18-Jan-16	18-Jan-16	Behind Programme													
UC3.1282	New Util. Culvert No. 3 - Culvert structure - Base Slab - Remaining 100m	45d	45d	14-May-15	08-Jul-15	0%																
UC3.1219	New Util. Culvert No. 3 - Rock Excavation + lateral supports, 1,260/2,880m3	12d	12d	14-May-15	28-May-15	0%																

