









(May 2015 to July 2015)

Activity ID | Activity Name | Dur. (days) | Remaining Duration | Start | Finish | Activity % Complete | Planned Completion | DWP/Rev0/5 | Remarks (based on DWP/Rev0/5) | Gantt chart showing progress from April to July 2015.





### 3-Months Rolling Programme (ER Part 5 & SCC 27(9))

(May 2015 to July 2015)

Activity ID	Activity Name	Dur. (days)	Remaining Duration	Start	Finish	Activity % Complete	Planned Completion	DWP/Rev/1 Completion	Remarks (based on DWP/Rev/0/5)	2015												
										Apr 19	26	03	10	17	24	31	07	14	21	28	05	12
UC3.1220	New Util. Culvert No. 3 - Rock Excavation, + lateral supports, 1,980/2,880m3	12d	12d	17-Jul-15	30-Jul-15	0%			Behind Programme													
<b>Culvert Structure</b>																						
UC3.1322	New Util. Culvert No. 3 - Culvert structure - Base Slab, 1st 30m	14d	14d	14-Feb-15 A	06-May-15	50%			Behind Programme													
UC3.1332	New Util. Culvert No. 3 - Culvert structure - Base Slab, 2nd 30m	14d	14d	03-Jun-15	18-Jun-15	0%			Behind Programme													
UC3.1282	New Util. Culvert No. 3 - Culvert structure - Base Slab, 3rd 30m	14d	14d	03-Jul-15	18-Jul-15	0%			Behind Programme													
UC3.1342	New Util. Culvert No. 3 - Culvert structure - Base Slab, 4th 30m	14d	14d	20-Jul-15	04-Aug-15	0%			Behind Programme													