

Activity ID	Activity Name	Dur. (days)	Remaining Duration	Start	Finish	Activity % Complete	Planned Completion	DWP/RevA/12 Completion	Remarks (based on DWP/Rev.0/5)	2015																						
										July	August	September	October	November																		
3 MONTHS PROGRAMME HY/2011/03 (August 2015 to October 2015)(Rev0)													19	26	02	09	16	23	30	06	13	20	27	04	11	18	25	01	08			
WORKS IN SOUTH AREA - CH 13+516 to CH 15+050 (SCENIC HILL TUNNEL, MT & CCT)																																
Reclamation Works																																
Outstanding Reclamation Works - SWCH 0+000 to SWCH 0+450																																
Seawall Construction																																
SWCH 0+360 to SWCH 0+430 - 70m																																
SW1370	South Area - Seawall, Trimming & Laying Geotextile along seawall line	14d	6d	08-Jun-15 A	25-Jul-15	80%			Behind Programme																							
SW1380	South Area - Seawall, Rockfill Core	7d	7d	27-Jul-15	03-Aug-15	0%			Behind Programme																							
SW1390	South Area - Seawall, Underlayer Rock	7d	7d	04-Aug-15	11-Aug-15	0%			Behind Programme																							
SW1440	South Area - Seawall, Rock armour (1st layer)	9d	9d	12-Aug-15	21-Aug-15	0%			Behind Programme																							
SWCH 0+080 to SWCH 0+150 - 70m																																
SW1450	South Area - Seawall, Trimming & Laying Geotextile along seawall line	14d	14d	27-Jul-15	11-Aug-15	0%			Behind Programme																							
SW1460	South Area - Seawall, Rockfill Core	7d	7d	12-Aug-15	19-Aug-15	0%			Behind Programme																							
SW1470	South Area - Seawall, Underlayer Rock	7d	7d	20-Aug-15	27-Aug-15	0%			Behind Programme																							
SW1480	South Area - Seawall, Rock armour (1st layer)	9d	9d	28-Aug-15	07-Sep-15	0%			Behind Programme																							
Outstanding Reclamation Works - SWCH 0+600 to SWCH 0+960 (South of CNAC Tower)																																
Surcharge																																
RSC1087-1	Forming surcharge, Sub-zones 3-2 & 4B [25,000 of 51,800m3]	9d	9d	11-Jun-15 A	29-Jul-15	55%			Behind Programme																							
RSC1187-2	Forming surcharge, Sub-zones 3-2 & 4B [51,800 of 51,800m3]	15d	15d	30-Jul-15	15-Aug-15	0%	15-Aug-15	29-Aug-15	Behind Programme																							
RSC1088	Surcharge Load, Sub-zone 3-2 (1st month)	30d	30d	30-Jul-15	28-Aug-15	0%			Behind Programme																							
RSC1188-1	Surcharge Load, Sub-zone 4B (1st month)	30d	30d	16-Aug-15	14-Sep-15	0%			Behind Programme																							
RSC1089	Surcharge Load, sub-zone 3-2 (2nd month)	30d	30d	29-Aug-15	27-Sep-15	0%			Behind Programme																							
RSC1188-2	Surcharge Load, Sub-zone 4B (2nd month)	30d	30d	15-Sep-15	14-Oct-15	0%			Behind Programme																							
RSC1094	Surcharge Load, sub-zone 3-2 (3rd month)	30d	30d	28-Sep-15	27-Oct-15	0%			Behind Programme																							
RSC1104	Surcharge Load, Sub-zone 4B (3rd month)	30d	30d	15-Oct-15	13-Nov-15	0%			Behind Programme																							
Boreholes & CPT - Stone Column Verification - SWCH 0+100 to SWCH 0+960																																
Boreholes																																
RSC2000-03	South Area - Stone Column Verification Works - Boreholes 10/10 nos. (6 nos. remaining under review)	10d	10d	25-Aug-15*	04-Sep-15	0%																										
CPT																																
RSC2000-05	South Area - Stone Column Verification Works - CPT 4/4 nos. (3 nos. remaining under review)	8d	8d	05-Sep-15	14-Sep-15	0%																										
Area 1: Outstanding Remedial Works to Seawall - SWCH 0+450 to SWCH 0+780 (300m)																																
Design Review																																
A1100	South Area Remedial Works - DDA Preparation & Submission (including approval)	18d	18d	03-Feb-15 A	06-Aug-15	80%																										
Band Drains																																
A1270	South Area Remedial Works - Band drains installation, 9,000 nos./27,046 nos.	12d	9d	27-Jun-15 A	29-Jul-15	65%																										
A1091	South Area Remedial Works - Band drains installation, 13,500 nos./27,046 nos.	12d	12d	30-Jul-15	12-Aug-15	0%																										
A1101	South Area Remedial Works - Band drains installation, 18,000 nos./27,046 nos.	12d	12d	13-Aug-15	26-Aug-15	0%																										
A1131	South Area Remedial Works - Band drains installation, 22,500 nos./27,046 nos.	12d	12d	27-Aug-15	09-Sep-15	0%																										
A1090	South Area Remedial Works - Band drains installation, 27,046 nos./27,046 nos.	12d	12d	10-Sep-15	23-Sep-15	0%	23-Sep-15	30-Sep-14																								
Surcharge																																
A1110	South Area Remedial Works - Re-surcharge works, 1st stage	10d	10d	15-Aug-15	24-Aug-15	0%																										
A1111	South Area Remedial Works - Re-surcharge works, 2nd stage	10d	10d	25-Aug-15	03-Sep-15	0%																										
A1310	South Area Remedial Works - Re-surcharge works + Period(3 months) + Removal	15d	15d	04-Sep-15	18-Sep-15	0%																										
A1141	South Area Remedial Works - Surcharge Period(1st month)	30d	30d	04-Sep-15	03-Oct-15	0%																										
A1161	South Area Remedial Works - Surcharge Period(2nd month)	30d	30d	04-Oct-15	02-Nov-15	0%																										
Additional VST & CPT																																
VST - Vane Shear Test																																
A1570	South Area Remedial Works - Vane Shear Test, 10/17 nos.	15d	6d	29-Jun-15 A	25-Jul-15	40%																										
A1580	South Area Remedial Works - Vane Shear Test, 17/17 nos.	7d	7d	27-Jul-15	03-Aug-15	0%																										
CPT - Cone Penetration Test																																
A1540	South Area Remedial Works - Cone Penetration Test, 4/10 nos.	12d	0d	13-Jul-15 A	17-Jul-15 A	100%																										
A1590	South Area Remedial Works - Cone Penetration Test, 8/10 nos.	12d	6d	15-Jul-15 A	25-Jul-15	50%																										
A1600	South Area Remedial Works - Cone Penetration Test, 10/10 nos.	8d	8d	27-Jul-15	04-Aug-15	0%																										
SHT Mined Tunnel Works at Scenic Hill																																
Mined Tunnel through Scenic Hill [480m Approx.]																																
To Zhuhai-Macao [4-Lane] Carriageway - T001																																
T001 Remaining Mechanical Excavation - Drill & Break																																
T001 Drill & Break [23m]																																
SHT3336	SHT T001 Remaining Mechanical Excavation & Arch Rib - Bottom Bench, 2nd half (11meters)	12d	13d	05-Jun-15 A	01-Aug-15	90%			Behind Programme																							
T001 Lining																																
SHT4550	SHT T001 Bay 6 lining [60m/483m] - Waterproofing, rebar fixing, formworks, concreting	6d	0d	25-Jun-15 A	15-Jul-15 A	100%			Behind Programme																							
SHT4560	SHT T001 Bay 7 lining [70m/483m] - Waterproofing, rebar fixing, formworks, concreting	6d	0d	28-Jun-15 A	20-Jul-15 A	100%			Behind Programme																							
SHT4570	SHT T001 Bay 8 lining [80m/483m] - Waterproofing, rebar fixing, formworks, concreting	6d	4d	30-Jun-15 A	23-Jul-15	75%			Behind Programme																							
SHT4580	SHT T001 Bay 9 lining [90m/483m] - Waterproofing, rebar fixing, formworks, concreting																															

Activity ID	Activity Name	Dur. (days)	Remaining Duration	Start	Finish	Activity % Complete	Planned Completion	DWP/Rev/A/12 Completion	Remarks based on DWP/Rev.0/5	2015														
										July	August	September	October	November										
T002 Drill & Break [24m]																								
SHT6124	SHT T002 Remaining Mechanical Excavation & Arch Rib - Bottom Bench, (12 meters)	16d	24d	28-May-15 A	12-Aug-15	50%				Behind Programme														
T002 Lining																								
SHT7080	SHT T002 Bay 13 lining [124m/485m] - Waterproofing, rebar fixing, formworks, concreting	6d	0d	18-Jun-15 A	10-Jul-15 A	100%				Behind Programme														
SHT7090	SHT T002 Bay 14 lining [134m/485m] - Waterproofing, rebar fixing, formworks, concreting	6d	0d	22-Jun-15 A	14-Jul-15 A	100%				Behind Programme														
SHT7100	SHT T002 Bay 15 lining [144m/485m] - Waterproofing, rebar fixing, formworks, concreting	6d	0d	24-Jun-15 A	18-Jul-15 A	100%				Behind Programme														
SHT7110	SHT T002 Bay 16 lining [154m/485m] - Waterproofing, rebar fixing, formworks, concreting	6d	3d	27-Jun-15 A	22-Jul-15	20%	22-Jul-15	25-Jul-15		Behind Programme														
SHT7120	SHT T002 Bay 17 lining [164m/485m] - Waterproofing, rebar fixing, formworks, concreting	6d	6d	22-Jul-15	27-Jul-15	0%				Behind Programme														
SHT7130	SHT T002 Bay 18 lining [174m/485m] - Waterproofing, rebar fixing, formworks, concreting	6d	6d	26-Jul-15	31-Jul-15	0%				Behind Programme														
SHT7140	SHT T002 Bay 19 lining [184m/485m] - Waterproofing, rebar fixing, formworks, concreting	6d	6d	31-Jul-15	05-Aug-15	0%				Behind Programme														
SHT7230	SHT T002 Bay 20 lining [194m/485m] - Waterproofing, rebar fixing, formworks, concreting	6d	6d	05-Aug-15	10-Aug-15	0%				Behind Programme														
SHT7240	SHT T002 Bay 21 lining [204m/485m] - Waterproofing, rebar fixing, formworks, concreting	6d	6d	10-Aug-15	15-Aug-15	0%				Behind Programme														
SHT7250	SHT T002 Bay 22 lining [214m/485m] - Waterproofing, rebar fixing, formworks, concreting	6d	6d	15-Aug-15	20-Aug-15	0%				Behind Programme														
SHT7260	SHT T002 Bay 23 lining [224m/485m] - Waterproofing, rebar fixing, formworks, concreting	6d	6d	20-Aug-15	25-Aug-15	0%				Behind Programme														
SHT7270	SHT T002 Bay 24 lining [234m/485m] - Waterproofing, rebar fixing, formworks, concreting	6d	6d	25-Aug-15	30-Aug-15	0%				Behind Programme														
SHT7280	SHT T002 Bay 25 lining [244m/485m] - Waterproofing, rebar fixing, formworks, concreting	6d	6d	30-Aug-15	04-Sep-15	0%				Behind Programme														
SHT7290	SHT T002 Bay 26 lining [254m/485m] - Waterproofing, rebar fixing, formworks, concreting	6d	6d	04-Sep-15	09-Sep-15	0%				Behind Programme														
SHT7300	SHT T002 Bay 27 lining [264m/485m] - Waterproofing, rebar fixing, formworks, concreting	6d	6d	09-Sep-15	14-Sep-15	0%	14-Sep-15	19-Sep-15		Behind Programme														
SHT7310	SHT T002 Bay 28 lining [274m/485m] - Waterproofing, rebar fixing, formworks, concreting	6d	6d	14-Sep-15	19-Sep-15	0%				Behind Programme														
SHT7320	SHT T002 Bay 29 lining [284m/485m] - Waterproofing, rebar fixing, formworks, concreting	6d	6d	19-Sep-15	24-Sep-15	0%				Behind Programme														
SHT7330	SHT T002 Bay 30 lining [294m/485m] - Waterproofing, rebar fixing, formworks, concreting	6d	6d	24-Sep-15	29-Sep-15	0%				Behind Programme														
SHT7340	SHT T002 Bay 31 lining [304m/485m] - Waterproofing, rebar fixing, formworks, concreting	6d	6d	29-Sep-15	04-Oct-15	0%				Behind Programme														
SHT7350	SHT T002 Bay 32 lining [314m/485m] - Waterproofing, rebar fixing, formworks, concreting	6d	6d	05-Oct-15	10-Oct-15	0%				Behind Programme														
T002 Kicker Wall																								
SHT6500-15	SHT T002 Bay 9 kicker wall [240m/485m] - Drained (150mm thk slab) - Waterproofing, rebar fixing, fc	9d	0d	26-Mar-15 A	14-Jul-15 A	100%				Behind Programme														
SHT6500-16	SHT T002 Bay 10 kicker wall [270m/485m] - Drained (150mm thk slab) - Waterproofing, rebar fixing, f	9d	0d	04-Apr-15 A	17-Jul-15 A	100%				Behind Programme														
SHT6500-17	SHT T002 Bay 11 kicker wall [300m/485m] - Drained (150mm thk slab) - Waterproofing, rebar fixing, f	9d	0d	26-Apr-15 A	18-Jul-15 A	100%				Behind Programme														
SHT6500-18	SHT T002 Bay 12 kicker wall [330m/485m] - Drained (150mm thk slab) - Waterproofing, rebar fixing, f	9d	9d	11-May-15 A	28-Jul-15	17%				Behind Programme														
SHT6500-19	SHT T002 Bay 13 kicker wall [360m/485m] - Drained (150mm thk slab) - Waterproofing, rebar fixing, f	9d	9d	29-Jul-15	06-Aug-15	0%				Behind Programme														
SHT6500-20	SHT T002 Bay 14 kicker wall [390m/485m] - Drained (150mm thk slab) - Waterproofing, rebar fixing, f	9d	9d	07-Aug-15	15-Aug-15	0%				Behind Programme														
SHT6500-21	SHT T002 Bay 15 kicker wall [420m/485m] - Drained (150mm thk slab) - Waterproofing, rebar fixing, f	9d	9d	16-Aug-15	24-Aug-15	0%				Behind Programme														
SHT6500-22	SHT T002 Bay 16 kicker wall [450m/485m] - Drained (150mm thk slab) - Waterproofing, rebar fixing, f	9d	9d	25-Aug-15	02-Sep-15	0%				Behind Programme														
SHT6500-23	SHT T002 Bay 17 kicker wall [485m/485m] - Drained (150mm thk slab) - Waterproofing, rebar fixing, f	9d	9d	03-Sep-15	11-Sep-15	0%				Behind Programme														
T002 Base Slab																								
SHT6500-6	SHT T002 Bay 2 base slab [25m/485m] - Undrained (850mm thk slab) - Rebar Fixing	8d	4d	08-Jul-15 A	23-Jul-15	40%				Behind Programme														
SHT6500-7	SHT T002 Bay 2 base slab [25m/485m] - Undrained (850mm thk slab) - formworks	4d	4d	24-Jul-15	27-Jul-15	0%				Behind Programme														
SHT6500-8	SHT T002 Bay 2 base slab [25m/485m] - Undrained (850mm thk slab) - Concreting works (including k	1d	1d	28-Jul-15	28-Jul-15	0%	28-Jul-15	02-Aug-15		Behind Programme														
SHT6510	SHT T002 Bay 3 base slab [60m/480m], 150mm thk, drained section - Waterproofing, rebar fixing, for	9d	9d	12-Sep-15	20-Sep-15	0%				Behind Programme														
SHT6520	SHT T002 Bay 4 base slab [90m/480m], 150mm thk, drained section - Waterproofing, rebar fixing, for	9d	9d	21-Sep-15	29-Sep-15	0%				Behind Programme														
SHT6530	SHT T002 Bay 5 base slab [120m/480m], 150mm thk, drained section - Waterproofing, rebar fixing, fo	9d	9d	30-Sep-15	08-Oct-15	0%				Behind Programme														
SHT6540	SHT T002 Bay 6 base slab [150m/480m], 150mm thk, drained section - Waterproofing, rebar fixing, fc	9d	9d	09-Oct-15	17-Oct-15	0%				Behind Programme														
SHT6550	SHT T002 Bay 7 base slab [180m/480m], 150mm thk, drained section - Waterproofing, rebar fixing, fo	9d	9d	18-Oct-15	26-Oct-15	0%				Behind Programme														
Ventilation Building																								
Footings/Excavation Works - T002																								
SHT8210	SHT Vent. Bldg. - Backfilling works (T002 area)	3d	3d	20-Jul-15 A	22-Jul-15	30%				Behind Programme														
Footings/Excavation Works - T001																								
SHT8230	SHT Vent. Bldg. - Footing Excavation (T001 area), 1st half, between Grids A-D/1-4	18d	8d	05-Feb-15 A	28-Jul-15	90%				Behind Programme														
SHT8240	SHT Vent. Bldg. - Footing Excavation (T001 area), 2nd half, between Grids A-D/4-6	18d	12d	26-May-15 A	01-Aug-15	80%				Behind Programme														
SHT8093	SHT Vent. Bldg. - Footing Formworks/Rebar works/Concrete (T001 area), 1st half	15d	14d	07-Jun-15 A	04-Aug-15	70%				Behind Programme														
SHT8053	SHT Vent. Bldg. - Footing Formworks/Rebar works/Concrete (T001 area), 2nd half	12d	15d	27-Jun-15 A	05-Aug-15	40%				Behind Programme														
SHT8083	SHT Vent. Bldg. - Backfilling works (T001 area)	3d	3d	05-Aug-15	07-Aug-15	0%	7-Aug-15	31-Jul-15		Behind Programme														
RC Works																								
SHT8030	SHT Vent. Bldg. - Site formation, ground floor slab preparation/levelling/blinding layer	6d	6d	23-Jul-15	29-Jul-15	0%				Behind Programme														
RC Walls																								
Wall W4 - Grid Line G																								
SHT8063	SHT Vent. Bldg. - Wall W4 Lower part(500mm thk) - Grid G/1-4, (Formworks, rebars, concrete)	12d	12d	03-Aug-15	15-Aug-15	0%				Behind Programme														
SHT8064	SHT Vent. Bldg. - Wall W4 Lower part(500mm thk) - Grid G/4-6, (Formworks, rebars, concrete)	6d	6d	17-Aug-15	22-Aug-15	0%				Behind Programme														
SHT8065	SHT Vent. Bldg. - Wall W4 Upper part(1000mm thk) - Grid G/1-4, (Formworks, rebars, concrete)	10d	10d	17-Aug-15	27-Aug-15	0%				Behind Programme														
SHT8066	SHT Vent. Bldg. - Wall W4 Upper part(1000mm thk) - Grid G/4-6, (Formworks, rebars, concrete)	10d	10d	24-Aug-15	03-Sep-15	0%				Behind Programme														
Wall W3 - Grid Line E																								
SHT8040	SHT Vent. Bldg. - Wall W3 Lower part(500mm thk) - Grid E/1-4, (Formworks, rebars, concrete)	12d	12d	03-Aug-15	15-Aug-15	0%				Behind Programme														
SHT8190	SHT Vent. Bldg. - Wall W3 Lower part(500mm thk) - Grid E/4-6, (Formworks, rebars, concrete)	6d	6d	17-Aug-15	22-Aug-15	0%				Behind Programme														
SHT8200	SHT Vent. Bldg. - Wall W3 Upper part(1000mm thk) - Grid E/1-4, (Formworks, rebars, concrete)	10d	10d	17-Aug-15	27-Aug-15	0%				Behind Programme														
SHT8220	SHT Vent. Bldg. - Wall W3 Upper part(1000mm thk) - Grid E/4-6, (Formworks, rebars, concrete)	10d	10d	24-Aug-15	03-Sep-15	0%				Behind Programme														
Wall W5 - Grid Line 6																								
SHT8073	SHT Vent. Bldg. - Wall W5 Lower part(500mm thk) - Grid 6, (Formworks, rebars, concrete)	6d	6d	22-Aug-15	28-Aug-15	0%				Behind Programme														
SHT8103	SHT Vent. Bldg. - Wall W5 Upper part(500mm thk) - Grid 6, (Formworks, rebars, concrete)	6d	6d	29-Aug-15	04-Sep-15	0%				Behind Programme														
Wall W2 - Grid Line D																								
SHT8050	SHT Vent. Bldg. - Wall W2 Lower part(500mm thk) - Grid D/1-4, (Formworks, rebars, concrete)	12d	12d	08-Aug-15	21-Aug-15	0%				Behind Programme														
SHT8250	SHT Vent. Bldg. - Wall W2 Lower part(500mm thk) - Grid D/4-6, (Formworks, rebars, concrete)	6d	6d	22-Aug-15	28-Aug-15	0%				Behind Programme														
SHT8260	SHT Vent. Bldg. - Wall W2 Upper part(1000mm thk) - Grid D/1-4, (Formworks, rebars, concrete)	10d	10d	29-Aug-15	09-Sep-15	0%				Behind Programme														
SHT8270	SHT Vent. Bldg. - Wall W2 Upper part(1000mm thk) - Grid D/4-6, (Formworks, rebars, concrete)	10d	10d	10-Sep-15	21-Sep-15	0%				Behind Programme														
Wall W1 - Grid Line A																								
SHT8052	SHT Vent. Bldg. - Wall W1 Lower part(500mm thk) - Grid A/1-4, (Formworks, rebars, concrete)	6d	6d																					

Activity ID	Activity Name	Dur. (days)	Remaining Duration	Start	Finish	Activity % Complete	Planned Completion	DWP/RevA/12 Completion	Remarks (based on DWP/Rev.0/5)	2015													
										July	August	September	October	November									
A2750	Road formation, subbase, road base and precast kerbs, road lighting poles, 1st half	16d	16d	03-Aug-15	20-Aug-15	0%			Behind programme														
A2760	Final wearing course and road marking and traffic signs, road lighting lamps & T&C	18d	18d	21-Aug-15	10-Sep-15	0%			Behind programme														
M001 Ch 0+100 to Ch 0+550, L=450m																							
A2780	Removal of "abandoned utilities"	12d	8d	22-Jun-15 A	28-Jul-15	50%			Behind programme														
A2790	Road formation, subbase, road base and precast kerbs, road lighting poles	16d	16d	29-Jul-15	15-Aug-15	0%			Behind programme														
A2800	Final wearing course and road marking and traffic signs, road lighting lamps & T&C	18d	18d	17-Aug-15	05-Sep-15	0%			Behind programme														
Temporary Slip Road (going to NB Airport Rd to T1 & T2)																							
A2820	Removal of "abandoned utilities"	9d	12d	14-Jul-15 A	01-Aug-15	20%			Behind programme														
A2830	Road formation, subbase, road base and precast kerbs, road lighting poles	16d	16d	03-Aug-15	20-Aug-15	0%			Behind programme														
A2840	Final wearing course and road marking and traffic signs, road lighting lamps & T&C	18d	18d	21-Aug-15	10-Sep-15	0%			Behind programme														
Billboards and PARDS - Re-provisioning Works																							
Flight Information Signs (PARDS) - Re-provisioning Works																							
PARDS - Construction T1a, T1c, T2a																							
PARDS110-2	PARDS - Equipment installation (T2a)	18d	14d	13-May-15 A	04-Aug-15	90%			Behind programme														
PARDS110-1	PARDS - Equipment installation (T1c)	18d	18d	28-May-15 A	08-Aug-15	80%			Behind programme														
PARDS110-3	PARDS - Equipment installation (T1a)	18d	22d	02-Jul-15 A	13-Aug-15	80%			Behind programme														
PARDS119	PARDS - Preparation works for Testing and Commissioning	7d	7d	14-Aug-15	21-Aug-15	0%			Behind programme														
PARDS120	PARDS - Testing and Commissioning	7d	7d	22-Aug-15	29-Aug-15	0%			Behind programme														
PARDS121	PARDS - Training to AA and Hand over	10d	10d	31-Aug-15	10-Sep-15	0%			Behind programme														
PARDS140	PARDS - Decommission existing PARDS	0d	0d		10-Sep-15	0%			Behind programme														
PARDS130	PARDS - Operational (T1a, T1c, T2a)	0d	0d		10-Sep-15	0%			Behind programme														
A3240	Remove exist. PARDS, 1st Stage	8d	8d	11-Sep-15	19-Sep-15	0%			Behind programme														
A3241	Remove exist. PARDS, 2nd Stage	8d	8d	21-Sep-15	30-Sep-15	0%	30-Sep-15	30-Sept-15	Behind programme														
Roadworks to be constructed under Stage 2 TTA																							
A2850	Implement Stage 2 TTA	0d	0d		30-Sep-15	0%																	
EAST COAST ROAD WORKS (INCL. BA1 & DEP. RD.) - under Section 2 (Middle to North Area)																							
Works to be constructed under Stage 1 TTA (divert traffic to existing ECR NB RD/Future M008)																							
Works in Bridge A1 & Depressed Road																							
Bridge A1 - Bridge Deck Construction (Stage 2 & Stage 3)																							
Stage 2																							
Top Slab between Pier A1 and Pier A2																							
BA1.1260-13	BA1 Bridge Deck - Top Slab Rebar Fixng, (bet. pier A1 - A2)	7d	0d	28-Jun-15 A	15-Jul-15 A	100%			Behind programme														
BA1.1260-15	BA1 Bridge Deck - Top Slab Concreting, (bet. pier A1 - A2)	1d	0d	16-Jul-15 A	16-Jul-15 A	100%			Behind programme														
BA1.1260-8a	BA1 Bridge Deck - Top Slab Scaffold Falswork and Formwork Removal (bet. pier A1 - A2)	14d	14d	18-Jul-15 A	04-Aug-15	20%			Behind programme														
BA1.1380	Bridge A1 Deck - Initial stressing works (bet. pier A1 - A2)	7d	7d	08-Aug-15	14-Aug-15	0%			Behind programme														
Top Slab between Pier A2 and Pier A3																							
BA1.1370	Bridge A1 Deck - Initial stressing works (bet. pier A2 - A3)	7d	7d	08-Aug-15	14-Aug-15	0%			Behind programme														
Stage 3																							
Base Slab and Web between North Abutment and Pier A3																							
BA1.1260-20	BA1 Bridge Deck - Base Slab/Web Rebar Fixing, (North abut. - A3)	12d	11d	05-Jul-15 A	31-Jul-15	50%			Behind programme														
BA1.1260-21	BA1 Bridge Deck - Base Slab/Web Concreting, (North abut. - A3)	5d	5d	01-Aug-15	06-Aug-15	0%			Behind programme														
Base Slab and Web between South Abutment and Pier A1																							
BA1.1260-41	BA1 Bridge Deck - Base Slab/Web Scaffold Erection, (South abut. - A1)	14d	0d	09-Jul-15 A	13-Jul-15 A	100%			Behind programme														
BA1.1260-42	BA1 Bridge Deck - Base Slab/Web Formwork Erection, (South abut. - A1)	14d	0d	12-Jul-15 A	18-Jul-15 A	100%			Behind programme														
BA1.1260-43	BA1 Bridge Deck - Base Slab/Web Rebar Fixing, (South abut. - A1)	12d	11d	20-Jul-15 A	31-Jul-15	10%			Behind programme														
BA1.1260-44	BA1 Bridge Deck - Base Slab/Web Concreting, (South abut. - A1)	5d	5d	01-Aug-15	06-Aug-15	0%			Behind programme														
Top Slab between North Abutment and Pier A3																							
BA1.1260-22	BA1 Bridge Deck - Top Slab Scaffold Falswork and Formwork Erection, (North abut. - A3)	10d	10d	14-Aug-15	25-Aug-15	0%			Behind programme														
BA1.1260-23	BA1 Bridge Deck - Top Slab Rebar Fixng, (North abut. - A3)	10d	10d	26-Aug-15	05-Sep-15	0%			Behind programme														
BA1.1260-24	BA1 Bridge Deck - Top Slab Concreting, (North abut. - A3)	7d	7d	07-Sep-15	14-Sep-15	0%			Behind programme														
BA1.1260-25	BA1 Bridge Deck - Top Slab Scaffold Falswork and Formwork Removal (North abut. - A3)	14d	14d	15-Sep-15	02-Oct-15	0%			Behind programme														
Top Slab between South Abutment and Pier A1																							
BA1.1260-45	BA1 Bridge Deck - Top Slab Scaffold Falswork and Formwork Erection, (South abut. - A1)	7d	7d	17-Aug-15	24-Aug-15	0%			Behind programme														
BA1.1260-46	BA1 Bridge Deck - Top Slab Rebar Fixng, (South abut. - A1)	10d	10d	25-Aug-15	04-Sep-15	0%			Behind programme														
BA1.1260-47	BA1 Bridge Deck - Top Slab Concreting, (South abut. - A1)	7d	7d	05-Sep-15	12-Sep-15	0%			Behind programme														
BA1.1260-48	BA1 Bridge Deck - Top Slab Scaffold Falswork and Formwork Removal (South abut. - A1)	14d	14d	14-Sep-15	30-Sep-15	0%			Behind programme														
Bridge A1 - Abutment Construction																							
South Abutment																							
Wall Construction (Upper Part)																							
BA1.1020-6	BA1 South Abut - Wall Constuction (upper part), Formwork Erection	8d	8d	07-Aug-15	15-Aug-15	0%			Behind Programme														
BA1.1020-7	BA1 South Abut - Wall Constuction (upper part), Rebar Fixing	9d	9d	17-Aug-15	26-Aug-15	0%			Behind Programme														
BA1.1020-8	BA1 South Abut - Wall Constuction (upper part), Concreting	1d	1d	27-Aug-15	27-Aug-15	0%			Behind Programme														
BA1.1020-9	BA1 South Abut - Wall Constuction (upper part), Formwork Removal	1d	1d	28-Aug-15	28-Aug-15	0%			Behind Programme														
BA1.1020-10	BA1 South Abut - Wall Constuction (upper part), Scaffold Removal	5d	5d	29-Aug-15	03-Sep-15	0%			Behind Programme														
BA1.1020-30	BA1 South Abut - Plinths, Bearing installation	5d	5d	04-Sep-15	09-Sep-15	0%	09-Sep-15	12-Aug-15	Behind Programme														
North Abutment																							
Wall Construction (Upper Part)																							
BA1.1020-16	BA1 North Abut. - Wall Constuction (upper part), Formwork Erection	8d	8d	14-Aug-15	22-Aug-15	0%			Behind Programme														
BA1.1020-17	BA1 North Abut. - Wall Constuction (upper part), Rebar Fixing	9d	9d	24-Aug-15	02-Sep-15	0%			Behind Programme														
BA1.1020-18	BA1 North Abut. - Wall Constuction (upper part), Concreting	1d	1d	03-Sep-15	03-Sep-15	0%			Behind Programme														
BA1.1020-19	BA1 North Abut. - Wall Constuction (upper part), Formwork Removal	1d	1d	04-Sep-15	04-Sep-15	0%			Behind Programme														
BA1.1020-20	BA1 North Abut. - Wall Constuction (upper part), Scaffold Removal	5d	5d	05-Sep-15	10-Sep-15	0%			Behind Programme														
BA1.1020-40	BA1 North Abut. - Plinths, Bearing installation	5d	5d	11-Sep-15	16-Sep-15	0%			Behind Programme														
Retaining Wall A (Bay 1 to Bay 3 - base slab)																							
BA1.1022-13	Retaining Wall A - A2 - Excavation	15d	15d	10-Aug-15	26-Aug-15	0%			Behind Programme														
BA1.1022-16	Retaining Wall A - A1 - Excavation	15d	15d	18-Aug-15	03-Sep-15	0%			Behind Programme														
BA1.1022-14	Retaining Wall A - A2 - Base slab, Formwork + Steel Bar Fixing, 1st part	14d	14d	27-Aug-15	11-Sep-15	0%			Behind Programme														
BA1.1022-17	Retaining Wall A - A1 - Base slab, Formwork + Steel Bar Fixing, 1st part	14d	14d	04-Sep-15	19-Sep-15	0%			Behind Programme														
BA1.1022-15	Retaining Wall A - A2 - Base slab, Concreting, 1st part	1d	1d	12-Sep-15	12-Sep-15	0%			Behind Programme														
BA1.1023-18	Retaining Wall A - A1 - Base slab, Concreting, 1st part	1d	1d	21-Sep-15	21-Sep-15	0%			Behind Programme														
BA1.1022-121	Retaining Wall A - A3 - Wall, Formworks/scaffolding + Steel Bar Fixing	10d	10d	22-Sep-15	05-Oct-15	0%			Behind Programme														
BA1.1022-122	Retaining Wall A - A3 - Wall, Concreting	1d	1d	06-Oct-15	06-Oct-15	0%			Behind Programme														
BA1.1022-123	Retaining Wall A - A3 - Wall, Removal of formworks/scaffolding	2d	2d	07-Oct-15	08-Oct-15	0%																	

