

Activity ID	Activity Name	Dur. (days)	Remaining Duration	Start	Finish	Activity % Complete	Planned Completion	DWP/Rev/A12 Completion	Remarks(based on DWP/Rev.0/5)	2015											
										August	September	October	November	December							
3 MONTHS PROGRAMME HY/2011/03 (September 2015 to November 2015)(Rev0)																					
WORKS IN SOUTH AREA - CH 13+516 to CH 15+050 (SCENIC HILL TUNNEL, MT & CCT)																					
Reclamation Works																					
Outstanding Reclamation Works - SWCH 0+000 to SWCH 0+450																					
Seawall Construction																					
SWCH 0+340 to SWCH 0+470 - 130m																					
SW1380	South Area - Seawall, Rockfill Core	7d	0d	17-Jul-15 A	10-Aug-15 A	100%			Behind Programme												
SW1390	South Area - Seawall, Underlayer Rock	7d	0d	11-Aug-15 A	19-Aug-15 A	100%			Behind Programme												
SW1440	South Area - Seawall, Rock armour (1st layer)	9d	9d	20-Aug-15	29-Aug-15	0%			Behind Programme												
SWCH 0+270 to SWCH 0+340 - 70m																					
SW1450	South Area - Seawall, Trimming & Laying Geotextile along seawall line	14d	11d	18-Aug-15 A	01-Sep-15	10%			Behind Programme												
SW1460	South Area - Seawall, Rockfill Core	7d	7d	02-Sep-15	09-Sep-15	0%			Behind Programme												
SW1470	South Area - Seawall, Underlayer Rock	7d	7d	10-Sep-15	17-Sep-15	0%			Behind Programme												
SW1480	South Area - Seawall, Rock armour (1st layer)	9d	9d	18-Sep-15	29-Sep-15	0%			Behind Programme												
Outstanding Reclamation Works - SWCH 0+600 to SWCH 0+960(South of CNAC Tower)																					
Surcharge																					
RSC1087-1	Forming surcharge, Sub-zones 3-2 & 4B [25,000 of 51,800m3]	9d	0d	11-Jun-15 A	12-Aug-15 A	100%			Behind Programme												
RSC1187-2	Forming surcharge, Sub-zones 3-2 & 4B [51,800 of 51,800m3]	15d	15d	12-Aug-15 A	05-Sep-15	93%	5-Sep-15	29-Aug-15	Behind Programme												
RSC1088	Surcharge Load, Sub-zone 3-2 (1st month)	30d	30d	20-Aug-15 A	18-Sep-15	0%			Behind Programme												
RSC1188-1	Surcharge Load, Sub-zone 4B (1st month)	30d	30d	06-Sep-15	05-Oct-15	0%			Behind Programme												
RSC1089	Surcharge Load, sub-zone 3-2 (2nd month)	30d	30d	19-Sep-15	18-Oct-15	0%			Behind Programme												
RSC1188-2	Surcharge Load, Sub-zone 4B (2nd month)	30d	30d	06-Oct-15	04-Nov-15	0%			Behind Programme												
RSC1094	Surcharge Load, sub-zone 3-2 (3rd month)	30d	30d	19-Oct-15	17-Nov-15	0%			Behind Programme												
RSC1104	Surcharge Load, Sub-zone 4B (3rd month)	30d	30d	05-Nov-15	04-Dec-15	0%			Behind Programme												
Boreholes & CPT - Stone Column Verification - SWCH 0+100 to SWCH 0+960																					
Boreholes																					
RSC2000-03	South Area - Stone Column Verification Works - Boreholes 10/10 nos.(6 nos remaining)	10d	10d	25-Aug-15*	04-Sep-15	0%															
CPT																					
RSC2000-05	South Area - Stone Column Verification Works - CPT 4/4 nos.(3 nos. remaining under	8d	8d	05-Sep-15	14-Sep-15	0%															
Area 1: Outstanding Remedial Works to Seawall - SWCH 0+450 to SWCH 0+780 (300m)																					
Design Review																					
A1100	South Area Remedial Works - DDA Preparation & Submission (including approval)	18d	18d	03-Feb-15 A	06-Sep-15	80%															
Band Drains																					
A1091	South Area Remedial Works - Band drains installation, 13,500 nos./27,046 nos.	12d	5d	08-Aug-15 A	25-Aug-15	55%															
A1101	South Area Remedial Works - Band drains installation, 18,000 nos./27,046 nos.	10d	10d	26-Aug-15	05-Sep-15	0%															
A1131	South Area Remedial Works - Band drains installation, 22,500 nos./27,046 nos.	10d	10d	07-Sep-15	17-Sep-15	0%															
A1090	South Area Remedial Works - Band drains installation, 27,046 nos./27,046 nos.	10d	10d	18-Sep-15	30-Sep-15	0%	30-Sep-15	30-Sep-14													
Pipe Piles/Sheet Piles																					
A1280	South Area Remedial Works - Pipe piles installation, 52/103 nos.	8d	4d	08-Aug-15 A	24-Aug-15	40%															
A1550	South Area Remedial Works - Sheet piling (FSP/III), 720/4,378 m2.	10d	3d	08-Aug-15 A	22-Aug-15	68%															
A1240	South Area Remedial Works - Materials Delivery, pipe piles, 103/103 nos.	8d	4d	15-Aug-15 A	24-Aug-15	16%															
A1650	South Area Remedial Works - Sheet piling (FSP/III), 1,440/4,378 m2.	8d	8d	24-Aug-15	01-Sep-15	0%															
A1290	South Area Remedial Works - Pipe piles installation, 78/103 nos.	8d	8d	25-Aug-15	02-Sep-15	0%															
A1300	South Area Remedial Works - Pipe piles installation, 103/103 nos.	8d	8d	02-Sep-15	10-Sep-15	0%															
A1660	South Area Remedial Works - Sheet piling (FSP/III), 2,160/4,378 m2.	8d	8d	02-Sep-15	10-Sep-15	0%															
A1670	South Area Remedial Works - Sheet piling (FSP/III), 2,880/4,378 m2.	8d	8d	11-Sep-15	19-Sep-15	0%															
A1680	South Area Remedial Works - Sheet piling (FSP/III), 3,600/4,378 m2.	8d	8d	21-Sep-15	30-Sep-15	0%															
A1690	South Area Remedial Works - Sheet piling (FSP/III), 4,378/4,378 m2.	8d	8d	02-Oct-15	10-Oct-15	0%															
Surcharge																					
A1110	South Area Remedial Works - Re-surcharge works, 1st stage	10d	10d	01-Sep-15	10-Sep-15	0%															
A1111	South Area Remedial Works - Re-surcharge works, 2nd stage	10d	10d	11-Sep-15	20-Sep-15	0%															
A1310	South Area Remedial Works - Re-surcharge works + Period(3 months) + Removal	15d	15d	21-Sep-15	05-Oct-15	0%															
A1141	South Area Remedial Works - Surcharge Period(1st month)	30d	30d	21-Sep-15	20-Oct-15	0%															
A1161	South Area Remedial Works - Surcharge Period(2nd month)	30d	30d	21-Oct-15	19-Nov-15	0%															
A1171	South Area Remedial Works - Surcharge Period(3rd month)	30d	30d	20-Nov-15	19-Dec-15	0%	02-Feb-16	12-Jan-16													
Additional VST & CPT																					
VST - Vane Shear Test																					
A1580	South Area Remedial Works - Vane Shear Test, 18/18 nos.	7d	0d	16-Jul-15 A	12-Aug-15 A	100%															
SHT Mined Tunnel Works at Scenic Hill																					
Mined Tunnel through Scenic Hill [480m Approx.]																					
To Zhuhai-Macao [4-Lane] Carriageway - T001																					
T001 Lining																					
SHT4610	SHT T001 Bay 12 lining [120m/483m] - Waterproofing, rebar fixing, formworks, concrete	6d	0d	16-Jul-15 A	10-Aug-15 A	100%			Behind Programme												
SHT4620	SHT T001 Bay 13 lining [130m/483m] - Waterproofing, rebar fixing, formworks, concrete	6d	0d	21-Jul-15 A	13-Aug-15 A	100%			Behind Programme												
SHT4630	SHT T001 Bay 14 lining [140m/483m] - Waterproofing, rebar fixing, formworks, concrete	6d	3d	25-Jul-15 A	22-Aug-15	70%			Behind Programme												
SHT4700	SHT T001 Bay 15 lining [150m/483m] - Waterproofing, rebar fixing, formworks, concrete	6d	7d	31-Jul-15 A	26-Aug-15	50%			Behind Programme												
SHT4710	SHT T001 Bay 16 lining [160m/483m] - Waterproofing, rebar fixing, formworks, concrete	6d	12d	05-Aug-15 A	31-Aug-15	20%			Behind Programme												
SHT4720	SHT T001 Bay 17 lining [170m/483m] - Waterproofing, rebar fixing, formworks, concrete	6d	6d	30-Aug-15	04-Sep-15	0%			Behind Programme												
SHT4730	SHT T001 Bay 18 lining [180m/483m] - Waterproofing, rebar fixing, formworks, concrete	6d	6d	03-Sep-15	08-Sep-15	0%			Behind Programme												
SHT4740	SHT T001 Bay 19 lining [190m/483m] - Waterproofing, rebar fixing, formworks, concrete	6d	6d	07-Sep-15	12-Sep-15	0%			Behind Programme												
SHT4750	SHT T001 Bay 20 lining [200m/483m] - Waterproofing, rebar fixing, formworks, concrete	6d	6d	11-Sep-15	16-Sep-15	0%			Behind Programme												
SHT4760	SHT T001 Bay 21 lining [210m/483m] - Waterproofing, rebar fixing, formworks, concrete	6d	6d	15-Sep-15	20-Sep-15	0%			Behind Programme												
SHT4770	SHT T001 Bay 22 lining [220m/483m] - Waterproofing, rebar fixing, formworks, concrete	6d	6d	19-Sep-15	24-Sep-15	0%			Behind Programme												
SHT4780	SHT T001 Bay 23 lining [230m/480m] - Waterproofing, rebar fixing, formworks, concrete	6d	6d	23-Sep-15	28-Sep-15	0%			Behind Programme												
SHT4790	SHT T001 Bay 24 lining [240m/480m] - Waterproofing, rebar fixing, formworks, concrete	6d	6d	27-Sep-15	02-Oct-15	0%			Behind Programme												
SHT4800	SHT T001 Bay 25 lining [250m/480m] - Waterproofing, rebar fixing, formworks, concrete	6d	6d	03-Oct-15	08-Oct-15	0%			Behind Programme												
SHT4810	SHT T001 Bay 26 lining [260m/480m] - Waterproofing, rebar fixing, formworks, concrete	6d	6d	09-Oct-15	14-Oct-15	0%			Behind Programme												
SHT4820	SHT T001 Bay 27 lining [270m/480m] - Waterproofing, rebar fixing, formworks, concrete	6d	6d	15-Oct-15	20-Oct-15	0%	20-Oct-15	14-Oct-15	Behind Programme												
SHT4830	SHT T001 Bay 28 lining [280m/480m] - Waterproofing, rebar fixing, formworks, concrete	6d	6d	21-Oct-15	26-Oct-15	0%			Behind Programme												
SHT4840	SHT T001 Bay 29 lining [290m/480m] - Waterproofing, rebar fixing, formworks, concrete	6d	6d	27-Oct-15	01-Nov-15	0%			Behind Programme												
SHT4850	SHT T001 Bay 30 lining [300m/480m] - Waterproofing, rebar fixing, formworks, concrete	6d	6d	02-Nov-15	07-Nov-15	0%			Behind Programme												
SHT4860	SHT T001 Bay 31 lining [310m/480m] - Waterproofing, rebar fixing, formworks, concrete	6d	6d	08-Nov-15	13-Nov-15	0%			Behind Programme												
SHT4870	SHT T001 Bay 32 lining [320m/480m] - Waterproofing, rebar fixing, formworks, concrete	6d	6d	14-Nov-15	19-Nov-15	0%			Behind Programme												
SHT4880	SHT T001 Bay 33 lining [330m/480m] - Waterproofing, rebar fixing, formworks, concrete	6d	6d	20-Nov-15	25-Nov-15	0%	25-Nov-15	09-Nov-15	Behind Programme												
T001 Kicker Wall																					
SHT4000-10	SHT T001 Bay 8 kicker wall [210m/483m], Drained (150mm thk slab) - Waterproofing, rebar fixing, formworks, concrete	12d	0d	14-May-15 A	13-Aug-15 A	100%			Behind Programme												
SHT4000-11	SHT T001 Bay 9 kicker wall [240m/483m], Drained (150mm thk slab) - Waterproofing, rebar fixing, formworks, concrete	12d	5d	21-May-15 A	24-Aug-15	60%			Behind Programme												
SHT4000-12	SHT T001 Bay 10 kicker wall [270m/483m], Drained (150mm thk slab) - Waterproofing, rebar fixing, formworks, concrete	12d	12d	25-Aug-15	05-Sep-15	0%			Behind Programme												
SHT4000-13	SHT T001 Bay 11 kicker wall [300m/483m], Drained (150mm thk slab) - Waterproofing, rebar fixing, formworks, concrete	12d	12d	06-Sep-15	17-Sep-15	0%			Behind Programme												
SHT4000-14	SHT T001 Bay 12 kicker wall [330m/483m], Drained (150mm thk slab) - Waterproofing, rebar fixing, formworks, concrete	12d	12d	18-Sep-15	29-Sep-15	0%			Behind Programme												
SHT4000-15	SHT T001 Bay 13 kicker wall [360m/480m], Drained (150mm thk slab) - Waterproofing, rebar fixing, formworks, concrete	12d	12d	30-Sep-15	11-Oct-15	0%			Behind Programme												

Activity ID	Activity Name	Dur. (days)	Remaining Duration	Start	Finish	Activity % Complete	Planned Completion	DWP/Rev/A12 Completion	Remarks (based on DWP/Rev.0/5)	2015												
										August	September	October	November	December								
BA1.1022-151	Retaining Wall A - A1 - Wall, Formworks/scaffolding + Steel Bar Fixing	10d	10d	17-Sep-15	29-Sep-15	0%			Behind Programme													
BA1.1022-152	Retaining Wall A - A2 - Wall, Concreting	1d	1d	30-Sep-15	30-Sep-15	0%			Behind Programme													
BA1.1022-153	Retaining Wall A - A2 - Wall, Removal of formworks/scaffolding	2d	2d	02-Oct-15	03-Oct-15	0%			Behind Programme													
BA1.1023-181	Retaining Wall A - A1 - Wall, Formworks/scaffolding + Steel Bar Fixing	10d	10d	05-Oct-15	15-Oct-15	0%			Behind Programme													
BA1.1023-182	Retaining Wall A - A1 - Wall, Concreting	1d	1d	16-Oct-15	16-Oct-15	0%			Behind Programme													
BA1.1023-183	Retaining Wall A - A1 - Wall, Removal of formworks/scaffolding	2d	2d	17-Oct-15	19-Oct-15	0%			Behind Programme													
BA1.1024-1	Retaining Wall A - A4 - Excavation, blinding layer	14d	14d	20-Oct-15	05-Nov-15	0%			Behind Programme													
BA1.1024-2	Retaining Wall A - A4 - Base slab, Formwork + Steel Bar Fixing, 1st part	15d	15d	06-Nov-15	23-Nov-15	0%			Behind Programme													
Retaining Wall B (Bay 1 to Bay 3)																						
BA1.1020-56	Retaining Wall B - B4 - Excavation	10d	10d	20-Aug-15	31-Aug-15	0%			Behind Programme													
BA1.1020-57	Retaining Wall B - B4 - Base slab, Formwork + Steel Bar Fixing	14d	14d	01-Sep-15	16-Sep-15	0%			Behind Programme													
BA1.1020-58	Retaining Wall B - B4 - Base slab, Concreting	1d	1d	17-Sep-15	17-Sep-15	0%			Behind Programme													
BA1.1020-59	Retaining Wall B - B1 - Excavation	10d	10d	18-Sep-15	30-Sep-15	0%			Behind Programme													
BA1.1020-60	Retaining Wall B - B1 - Base slab, Formwork + Steel Bar Fixing	15d	15d	02-Oct-15	19-Oct-15	0%			Behind Programme													
BA1.1020-61	Retaining Wall B - B1 - Base slab, Concreting	1d	1d	20-Oct-15	20-Oct-15	0%			Behind Programme													
BA1.1020-611	Retaining Wall B - B1 - Wall, Formworks/scaffolding + Steel Bar Fixing	10d	10d	22-Oct-15	02-Nov-15	0%			Behind Programme													
BA1.1020-612	Retaining Wall B - B1 - Wall, Concreting	1d	1d	03-Nov-15	03-Nov-15	0%			Behind Programme													
BA1.1020-613	Retaining Wall B - B1 - Wall, Formworks/scaffolding + Steel Bar Fixing	2d	2d	04-Nov-15	05-Nov-15	0%			Behind Programme													
BA1.1020-581	Retaining Wall B - B4 - Wall, Formworks/scaffolding + Steel Bar Fixing	10d	10d	06-Nov-15	17-Nov-15	0%			Behind Programme													
BA1.1020-582	Retaining Wall B - B4 - Wall, Concreting	1d	1d	18-Nov-15	18-Nov-15	0%			Behind Programme													
BA1.1020-583	Retaining Wall B - B4 - Wall, Removal of formworks/scaffolding	2d	2d	19-Nov-15	20-Nov-15	0%			Behind Programme													
Retaining Wall C (Bay 1 to Bay 3)																						
BA1.1022-20	Retaining Wall C - C2 - Excavation, blinding layer	15d	12d	04-Aug-15 A	02-Sep-15	65%			Behind Programme													
BA1.1022-30	Retaining Wall C - C3 - Excavation, blinding layer	15d	12d	04-Aug-15 A	02-Sep-15	65%			Behind Programme													
BA1.1022-40	Retaining Wall C - C4 - Excavation, blinding layer	15d	12d	04-Aug-15 A	02-Sep-15	65%			Behind Programme													
BA1.1022-21	Retaining Wall C - C2 - Base slab, Formwork + Steel Bar Fixing	14d	14d	03-Sep-15	18-Sep-15	0%			Behind Programme													
BA1.1022-41	Retaining Wall C - C4 - Base slab, Formwork + Steel Bar Fixing	14d	14d	16-Sep-15	03-Oct-15	0%			Behind Programme													
BA1.1022-22	Retaining Wall C - C2 - Base slab, Concreting	1d	1d	19-Sep-15	19-Sep-15	0%			Behind Programme													
BA1.1022-23	Retaining Wall C - C2 - Wall, Formworks/scaffolding + Steel Bar Fixing	10d	10d	21-Sep-15	03-Oct-15	0%			Behind Programme													
BA1.1022-24	Retaining Wall C - C2 - Wall, Concreting	1d	1d	05-Oct-15	05-Oct-15	0%			Behind Programme													
BA1.1022-42	Retaining Wall C - C4 - Base slab, Concreting	1d	1d	05-Oct-15	05-Oct-15	0%			Behind Programme													
BA1.1022-25	Retaining Wall C - C2 - Wall, Removal of formworks/scaffolding	2d	2d	06-Oct-15	07-Oct-15	0%			Behind Programme													
BA1.1022-31	Retaining Wall C - C3 - Base slab, Formwork + Steel Bar Fixing	14d	14d	06-Oct-15	22-Oct-15	0%			Behind Programme													
BA1.1022-43	Retaining Wall C - C4 - Wall, Formworks/scaffolding + Steel Bar Fixing	10d	10d	06-Oct-15	16-Oct-15	0%			Behind Programme													
BA1.1022-44	Retaining Wall C - C4 - Wall, Concreting	1d	1d	17-Oct-15	17-Oct-15	0%			Behind Programme													
BA1.1022-45	Retaining Wall C - C4 - Wall, Removal of formworks/scaffolding	2d	2d	19-Oct-15	20-Oct-15	0%			Behind Programme													
BA1.1022-32	Retaining Wall C - C3 - Base slab, Concreting	1d	1d	23-Oct-15	23-Oct-15	0%			Behind Programme													
BA1.1022-33	Retaining Wall C - C3 - Wall, Formworks/scaffolding + Steel Bar Fixing	10d	10d	24-Oct-15	04-Nov-15	0%			Behind Programme													
BA1.1022-34	Retaining Wall C - C3 - Wall, Concreting	1d	1d	05-Nov-15	05-Nov-15	0%			Behind Programme													
BA1.1022-35	Retaining Wall C - C3 - Wall, Removal of formworks/scaffolding	2d	2d	06-Nov-15	07-Nov-15	0%			Behind Programme													
BA1.1022-1	Retaining Wall C - C1 - Backfilling works to formation	15d	15d	09-Nov-15	25-Nov-15	0%			Behind Programme													
Retaining Wall D (Bay 1 to Bay 3)																						
BA1.1021-11	Retaining Wall D - D1 - Base slab, Formwork + Steel Bar Fixing	14d	0d	01-Aug-15 A	12-Aug-15 A	100%			Behind Programme													
BA1.1021-14	Retaining Wall D - D2 - Base slab, Formwork + Steel Bar Fixing	14d	0d	08-Aug-15 A	18-Aug-15 A	100%			Behind Programme													
BA1.1021-12	Retaining Wall D - D1 - Base slab, Concreting	1d	0d	13-Aug-15 A	13-Aug-15 A	100%			Behind Programme													
BA1.1021-15	Retaining Wall D - D2 - Base slab, Concreting	1d	0d	20-Aug-15 A	20-Aug-15 A	100%			Behind Programme													
BA1.1021-121	Retaining Wall D - D1 - Wall, Formworks/scaffolding + Steel Bar Fixing	10d	10d	07-Sep-15	17-Sep-15	0%			Behind Programme													
BA1.1021-122	Retaining Wall D - D1 - Wall, Concreting	1d	1d	18-Sep-15	18-Sep-15	0%			Behind Programme													
BA1.1021-123	Retaining Wall D - D1 - Wall, Removal of formworks/scaffolding	2d	2d	19-Sep-15	21-Sep-15	0%			Behind Programme													
BA1.1021-151	Retaining Wall D - D2 - Wall, Formworks/scaffolding + Steel Bar Fixing	10d	10d	06-Oct-15	16-Oct-15	0%			Behind Programme													
BA1.1021-152	Retaining Wall D - D2 - Wall, Concreting	1d	1d	17-Oct-15	17-Oct-15	0%			Behind Programme													
BA1.1021-153	Retaining Wall D - D2 - Wall, Removal of formworks/scaffolding	2d	2d	19-Oct-15	20-Oct-15	0%			Behind Programme													
BA1.1021-16	Retaining Wall D - D3 - Excavation	15d	15d	22-Oct-15	07-Nov-15	0%			Behind Programme													
BA1.1020-21	Retaining Wall D - D3 - Base slab, Formwork + Steel Bar Fixing	14d	14d	09-Nov-15	24-Nov-15	0%			Behind Programme													
Modification of Retaining Wall (at South of Tung Fai Road)																						
Construction of New Retaining Wall (PART A)																						
Bay 6																						
RW1480	New retaining wall - Construction of Parapet	5d	5d	06-Oct-15	10-Oct-15	0%																
Bay 7																						
RW1490	New retaining wall - Construction of Parapet	5d	5d	12-Oct-15	16-Oct-15	0%																
Bay 8																						
RW1500	New retaining wall - Construction of Parapet	5d	5d	17-Oct-15	23-Oct-15	0%																
Bay 9																						
RW1510	New retaining wall - Construction of Parapet	5d	5d	24-Oct-15	29-Oct-15	0%	29-Oct-15	01-Aug-15														
Modification of Retaining Wall (Part B & C)																						
Bay 1																						
RW1430	Modification of retaining wall - Parapet	5d	5d	24-Aug-15	28-Aug-15	0%	28-Oct-15	01-Aug-15														
Bay 2																						
RW1440	Modification of retaining wall - Parapet	5d	5d	24-Aug-15	28-Aug-15	0%																
Bay 3																						
RW1450	Modification of retaining wall - Parapet	5d	5d	29-Aug-15	03-Sep-15	0%																
Bay 4																						
RW1470	Modification of retaining wall - Parapet	5d	5d	04-Sep-15	09-Sep-15	0%																
Bay 5																						
RW1460	Modification of retaining wall - Parapet	5d	5d	10-Sep-15	15-Sep-15	0%	15-Sep-15	01-Aug-15														
Works to be constructed under Stage 3 TTA (divert traffic to BA1 & ex. ECR SBRD/Future M009)																						
A4350	Implement Stage 3 TTA (exact alignment TBC)	0d	0d		31-Oct-15*	0%																
BA1 - Cantilever Slab Area																						
A3620	Bridge A1 Deck - cantilever section + parapet	12d	12d	31-Oct-15	13-Nov-15	0%																
A3570	Bridge A1 Deck - cantilever section + parapet, 1st half	12d	12d	14-Nov-15	27-Nov-15	0%																
Retaining Wall A																						
BA1.1022-133	Retaining Wall A - A3 - Excavation	3d	3d	31-Oct-15	03-Nov-15	0%			Behind Programme													
BA1.1022-143	Retaining Wall A - A3 - Base slab, Formwork + Steel Bar Fixing, 2nd part	3d																				