

Activity ID	Activity Name	Dur. (days)	Remaining Duration	Start	Finish	Activity % Complete	Planned Completion	DWP/RevA/13 Completion	Remarks (based on DWP/Rev.0/5)	2015												
										September	October	November	December	January								
3 MONTHS PROGRAMME HY/2011/03 (October 2015 to December 2015)(Rev0)																						
WORKS IN SOUTH AREA - CH 13+516 to CH 15+050 (SCENIC HILL TUNNEL, MT & CCT)																						
Reclamation Works																						
Outstanding Reclamation Works - SWCH 0+000 to SWCH 0+450																						
Seawall Construction																						
SWCH 0+000 to SWCH 0+080 - 80m																						
SW1550	South Area - Seawall, Trimming & Laying Geotextile along seawall line (after KL)	10d	10d	31-Oct-15	11-Nov-15	0%			Behind Programme													
SW1560	South Area - Seawall, Rockfill Core	6d	6d	12-Nov-15	18-Nov-15	0%			Behind Programme													
SW1570	South Area - Seawall, Underlayer Rock	4d	4d	19-Nov-15	23-Nov-15	0%			Behind Programme													
SW1580	South Area - Seawall, Rock armour (1st layer)	4d	4d	24-Nov-15	27-Nov-15	0%			Behind Programme													
SWCH 0+080 to SWCH 0+150 - 70m																						
SW1590	South Area - Seawall, Trimming & Laying Geotextile along seawall line	10d	10d	28-Nov-15	09-Dec-15	0%			Behind Programme													
SW1640	South Area - Seawall, Rockfill Core	6d	6d	10-Dec-15	16-Dec-15	0%			Behind Programme													
SW1650	South Area - Seawall, Underlayer Rock	4d	4d	17-Dec-15	21-Dec-15	0%			Behind Programme													
Outstanding Reclamation Works - SWCH 0+600 to SWCH 0+960 (South of CNAC Tower)																						
Surcharge																						
RSC1088	South area [so. CNAC] - Surcharge Load [Sub-zone 3-2], (1st month / 3 month)	30d	0d	18-Aug-15 A	16-Sep-15 A	100%			Behind Programme													
RSC1188-1	South area [so. CNAC] - Surcharge Load [Sub-zone 4B], (1st month / 7.5 month)	30d	26d	17-Sep-15 A	15-Oct-15	13%			Behind Programme													
RSC1089	South area [so. CNAC] - Surcharge Load [Sub-zone 3-2], (2nd month / 3 month)	30d	26d	17-Sep-15 A	15-Oct-15	13%			Behind Programme													
RSC1188-2	South area [so. CNAC] - Surcharge Load [Sub-zone 4B], (2nd month / 7.5 month)	30d	30d	16-Oct-15	14-Nov-15	0%			Behind Programme													
RSC1094	South area [so. CNAC] - Surcharge Load [Sub-zone 3-2], (3rd month / 3 month)	30d	30d	16-Oct-15	14-Nov-15	0%			Behind Programme													
RSC1188-3	South area [so. CNAC] - Surcharge Load [Sub-zone 4B], (3rd month / 7.5 month)	30d	30d	15-Nov-15	14-Dec-15	0%			Behind Programme													
RSC1096-1	South area [so. CNAC] - Remove surcharge [Sub-zone 3-2], (+ compaction to !)	16d	16d	16-Nov-15	03-Dec-15	0%			Behind Programme													
RSC1096-2	South area [so. CNAC] - Remove surcharge [Sub-zone 3-2], (+ compaction to !)	16d	16d	04-Dec-15	22-Dec-15	0%			Behind Programme													
RSC1188-4	South area [so. CNAC] - Surcharge Load [Sub-zone 4B], (4th month / 7.5 month)	30d	30d	15-Dec-15	13-Jan-16	0%			Behind Programme													
Boreholes & CPT - Stone Column Verification - SWCH 0+100 to SWCH 0+960																						
Boreholes																						
RSC2000-03	South Area - Stone Column Verification Works - Boreholes 10/10 nos. (6 nos re	10d	7d	25-Aug-15 A	29-Sep-15	30%																
CPT																						
RSC2000-05	South Area - Stone Column Verification Works - CPT 44 nos. (3 nos. remaini	8d	6d	05-Sep-15 A	26-Sep-15	25%																
Area 1: Outstanding Remedial Works to Seawall - SWCH 0+450 to SWCH 0+780 (300m)																						
Band Drains																						
A1101	South Area Remedial Works - Band drains installation, 18,000 nos./27,046 nos.	10d	2d	04-Sep-15 A	22-Sep-15	97%																
A1131	South Area Remedial Works - Band drains installation, 22,500 nos./27,046 nos.	15d	15d	23-Sep-15	12-Oct-15	0%																
A1090	South Area Remedial Works - Band drains installation, 27,046 nos./27,046 nos.	16d	16d	13-Oct-15	31-Oct-15	0%	31-Oct-15	02-Nov-15														
Pipe Piles/Sheet Piles																						
A1290	South Area Remedial Works - Pipe piles installation, 78/103 nos.	8d	0d	05-Sep-15 A	18-Sep-15 A	100%																
A1680	South Area Remedial Works - Sheet piling (FSPIII), 750/891 nos.	8d	0d	07-Sep-15 A	17-Sep-15 A	100%																
A1690	South Area Remedial Works - Sheet piling (FSPIII), 891/891 nos.	8d	16d	17-Sep-15 A	10-Oct-15	15%																
A1300	South Area Remedial Works - Pipe piles installation, 103/103 nos.	8d	8d	18-Sep-15 A	30-Sep-15	8%	30-Sep-15	30-Sep-15														
Surcharge																						
A1110	South Area Remedial Works - Instrumentation + Re-surcharge works to +9.0m	15d	15d	01-Oct-15	15-Oct-15	0%																
A1141	South Area Remedial Works - Surcharge Loading (1st month / 6 months)	30d	30d	16-Oct-15	14-Nov-15	0%																
A1161	South Area Remedial Works - Surcharge Loading (2nd month / 6 months)	30d	30d	15-Nov-15	14-Dec-15	0%																
A1171	South Area Remedial Works - Surcharge Loading (3rd month / 6 months)	30d	30d	15-Dec-15	13-Jan-16	0%																
SHT Mined Tunnel Works at Scenic Hill																						
Mined Tunnel through Scenic Hill [480m Approx.]																						
To Zhuhai-Macao [4-Lane] Carriageway - T001																						
T001 Lining																						
SHT4740	SHT T001 lining [190m/483m] - Waterproofing, rebar fixing, formworks, concret	6d	0d	26-Aug-15 A	15-Sep-15 A	100%			Behind Programme													
SHT4750	SHT T001 lining [200m/483m] - Waterproofing, rebar fixing, formworks, concret	6d	0d	02-Sep-15 A	18-Sep-15 A	100%			Behind Programme													
SHT4760	SHT T001 lining [210m/483m] - Waterproofing, rebar fixing, formworks, concret	6d	8d	08-Sep-15 A	27-Sep-15	0%			Behind Programme													
SHT4770	SHT T001 lining [220m/483m] - Waterproofing, rebar fixing, formworks, concret	6d	10d	14-Sep-15 A	29-Sep-15	0%			Behind Programme													
SHT4780	SHT T001 lining [230m/480m] - Waterproofing, rebar fixing, formworks, concret	6d	12d	19-Sep-15 A	01-Oct-15	0%			Behind Programme													
SHT4790	SHT T001 lining [240m/480m] - Waterproofing, rebar fixing, formworks, concret	6d	6d	30-Sep-15	05-Oct-15	0%			Behind Programme													
SHT4800	SHT T001 lining [250m/480m] - Waterproofing, rebar fixing, formworks, concret	6d	6d	06-Oct-15	11-Oct-15	0%			Behind Programme													
SHT4810	SHT T001 lining [260m/480m] - Waterproofing, rebar fixing, formworks, concret	6d	6d	12-Oct-15	17-Oct-15	0%			Behind Programme													
SHT4820	SHT T001 lining [270m/480m] - Waterproofing, rebar fixing, formworks, concret	6d	6d	17-Oct-15	22-Oct-15	0%			Behind Programme													
SHT4830	SHT T001 lining [280m/480m] - Waterproofing, rebar fixing, formworks, concret	6d	6d	23-Oct-15	28-Oct-15	0%			Behind Programme													
SHT4840	SHT T001 lining [290m/480m] - Waterproofing, rebar fixing, formworks, concret	6d	6d	28-Oct-15	02-Nov-15	0%			Behind Programme													
SHT4850	SHT T001 lining [300m/480m] - Waterproofing, rebar fixing, formworks, concret	6d	6d	03-Nov-15	08-Nov-15	0%	08-Nov-15	16-Nov-15	Behind Programme													
SHT4860	SHT T001 lining [310m/480m] - Waterproofing, rebar fixing, formworks, concret	6d	6d	09-Nov-15	14-Nov-15	0%			Behind Programme													
SHT4870	SHT T001 lining [320m/480m] - Waterproofing, rebar fixing, formworks, concret	6d	6d	14-Nov-15	19-Nov-15	0%			Behind Programme													
SHT4880	SHT T001 lining [330m/480m] - Waterproofing, rebar fixing, formworks, concret	6d	6d	20-Nov-15	25-Nov-15	0%	25-Nov-15	25-Nov-15	Behind Programme													
SHT4890	SHT T001 lining [340m/480m] - Waterproofing, rebar fixing, formworks, concret	6d	6d	26-Nov-15	01-Dec-15	0%			Behind Programme													
SHT4900	SHT T001 lining [350m/480m] - Waterproofing, rebar fixing, formworks, concret	6d	6d	02-Dec-15	07-Dec-15	0%			Behind Programme													
SHT4910	SHT T001 lining [360m/480m] - Waterproofing, rebar fixing, formworks, concret	6d	6d	08-Dec-15	13-Dec-15	0%			Behind Programme													
SHT4920	SHT T001 lining [370m/480m] - Waterproofing, rebar fixing, formworks, concret	6d	6d	14-Dec-15	19-Dec-15	0%			Behind Programme													
SHT4930	SHT T001 lining [380m/480m] - Waterproofing, rebar fixing, formworks, concret	6d	6d	20-Dec-15	25-Dec-15	0%			Behind Programme													
T001 Kicker Wall																						
SHT4000-12	SHT T001 kicker wall [270m/483m], Drained (150mm thk slab) - Waterproofing	12d	0d	15-Aug-15 A	10-Sep-15 A	100%			Behind Programme													
SHT4000-13	SHT T001 kicker wall [300m/483m], Drained (150mm thk slab) - Waterproofing	12d	0d	25-Aug-15 A	18-Sep-15 A	100%			Behind Programme													
SHT4000-14	SHT T001 kicker wall [330m/483m], Drained (150mm thk slab) - Waterproofing	12d	12d	15-Sep-15 A	01-Oct-15	30%			Behind Programme													
SHT4000-15	SHT T001 kicker wall [360m/480m], Drained (150mm thk slab) - Waterproofing	12d	12d	02-Oct-15	13-Oct-15	0%			Behind Programme													
SHT4000-16	SHT T001 kicker wall [390m/480m], Drained (150mm thk slab) - Waterproofing	12d	12d	14-Oct-15	25-Oct-15	0%			Behind Programme													
SHT4000-17	SHT T001 kicker wall [420m/480m], Drained (150mm thk slab) - Waterproofing	12d	12d	26-Oct-15	06-Nov-15	0%			Behind Programme													
SHT4000-18	SHT T001 kicker wall [450m/480m], Drained (150mm thk slab) - Waterproofing	12d	12d	07-Nov-15	18-Nov-15	0%			Behind Programme													
SHT4000-19	SHT T001 kicker wall [480m/480m], Drained (150mm thk slab) - Waterproofing	12d	12d	19-Nov-15	30-Nov-15	0%			Behind Programme													
T001 OHVD																						
SHT5110-01	SHT T001 OHVD - Shutter Fabrication (offsite), 1st part	20d	20d	20-Sep-15 A	09-Oct-15	0%			Behind Programme													
SHT5110-02	SHT T001 OHVD - Shutter Fabrication (offsite), 2nd part	20d	20d	10-Oct-15	29-Oct-15	0%			Behind Programme													
SHT5110-03	SHT T001 OHVD - Shutter Fabrication (offsite), 3rd part	20d	20d	30-Oct-15	18-Nov-15	0%			Behind Programme													
SHT5110-04	SHT T001 OHVD - Shutter Fabric																					

Activity ID	Activity Name	Dur. (days)	Remaining Duration	Start	Finish	Activity % Complete	Planned Completion	DWP/RevA/13 Completion	Remarks (based on DWP/Rev.0/5)	2015												
										September	October	November	December	January								
Bay B2																						
MAS1240	Maint. Access Subway Ramp A, Bay B2 - Excavation works, blinding layer	14d	0d	20-Aug-15 A	12-Sep-15 A	100%																
MAS1250	Maint. Access Subway Ramp A, Bay B2 - Base Slab (formworks, rebar fixing, concrete)	11d	11d	02-Oct-15	14-Oct-15	0%																
MAS1260	Maint. Access Subway Ramp A, Bay B2 - RC Wall & stairs (formworks, rebar fixing, concrete)	14d	14d	15-Oct-15	31-Oct-15	0%																
MAS1270	Maint. Access Subway Ramp A, Bay B2 - Top slab (formworks, rebar fixing, concrete)	6d	6d	02-Nov-15	07-Nov-15	0%																
MAS1271	Maint. Access Subway Ramp A, Bay B2 - Removal of formworks	4d	4d	09-Nov-15	12-Nov-15	0%																
Bay B1																						
MAS1280	Maint. Access Subway Ramp A, Bay B1 - Excavation works, blinding layer	14d	0d	31-Aug-15 A	12-Sep-15 A	100%																
MAS1290	Maint. Access Subway Ramp A, Bay B1 - Base Slab (formworks, rebar fixing, concrete)	11d	11d	02-Oct-15	14-Oct-15	0%																
MAS1300	Maint. Access Subway Ramp A, Bay B1 - RC Wall & stairs (formworks, rebar fixing, concrete)	14d	14d	15-Oct-15	31-Oct-15	0%																
MAS1310	Maint. Access Subway Ramp A, Bay B1 - Top slab (formworks, rebar fixing, concrete)	6d	6d	02-Nov-15	07-Nov-15	0%																
MAS1311	Maint. Access Subway Ramp A, Bay B1 - Removal of formworks	4d	4d	09-Nov-15	12-Nov-15	0%																
Subway																						
Bay E2																						
MAS1500	Maint. Access Subway E, Bay E2 - Excavation works, blinding layer	14d	0d	31-Aug-15 A	19-Sep-15 A	100%																
MAS1510	Maint. Access Subway E, Bay E2 - Base Slab (formworks, rebar fixing, concrete)	11d	11d	15-Oct-15	28-Oct-15	0%																
MAS1520	Maint. Access Subway E, Bay E2 - RC Wall & stairs (formworks, rebar fixing, concrete)	14d	14d	29-Oct-15	13-Nov-15	0%																
MAS1530	Maint. Access Subway E, Bay E2 - Top slab (formworks, rebar fixing, concrete)	6d	6d	14-Nov-15	20-Nov-15	0%																
MAS1540	Maint. Access Subway E, Bay E2 - Removal of formworks	4d	4d	21-Nov-15	25-Nov-15	0%																
Bay E1																						
MAS1550	Maint. Access Subway E, Bay E1 - Excavation works, blinding layer	14d	14d	14-Nov-15	30-Nov-15	0%																
MAS1560	Maint. Access Subway E, Bay E1 - Base Slab (formworks, rebar fixing, concrete)	11d	11d	01-Dec-15	12-Dec-15	0%																
MAS1570	Maint. Access Subway E, Bay E1 - RC Wall & stairs (formworks, rebar fixing, concrete)	14d	14d	14-Dec-15	31-Dec-15	0%																
RAMP A (Existing Land Area)																						
Bay A6																						
MAS1450	Maint. Access Subway Ramp A, Bay A6 - Excavation works, blinding layer	14d	14d	14-Nov-15	30-Nov-15	0%																
MAS1460	Maint. Access Subway Ramp A, Bay A6 - Base Slab (formworks, rebar fixing, concrete)	8d	8d	01-Dec-15	09-Dec-15	0%																
MAS1470	Maint. Access Subway Ramp A, Bay A6 - Wall & Roof slab (formworks, rebar fixing, concrete)	14d	14d	10-Dec-15	28-Dec-15	0%																
RAMP C&D (Reclamation Area)																						
MAS1340	Maint. Access Subway Ramp C & D - Mini pile installation works, 48 nos/56 nos	10d	0d	05-Sep-15 A	16-Sep-15 A	100%																
MAS1350	Maint. Access Subway Ramp C & D - Mini pile installation works, 56 nos/56 nos	6d	6d	16-Oct-15	23-Oct-15	0%																
MAS1360	Maint. Access Subway Ramp C & D - Mini pile installation works, 56 nos/56 nos	7d	7d	24-Oct-15	31-Oct-15	0%																
Bay C6																						
MAS1370	Maint. Access Subway Ramp A, Bay C6 - Excavation works, blinding layer	8d	8d	02-Nov-15	10-Nov-15	0%																
MAS1380	Maint. Access Subway Ramp A, Bay C6 - Base Slab (formworks, rebar fixing, concrete)	8d	8d	11-Nov-15	19-Nov-15	0%																
MAS1390	Maint. Access Subway Ramp A, Bay C6 - Wall & Roof slab (formworks, rebar fixing, concrete)	14d	14d	20-Nov-15	05-Dec-15	0%																
MAS1400	Maint. Access Subway Ramp A, Bay C6 - Removal of formworks	3d	3d	07-Dec-15	09-Dec-15	0%																
Bay C5																						
MAS1410	Maint. Access Subway Ramp A, Bay C5 - Excavation works, blinding layer	8d	8d	11-Nov-15	19-Nov-15	0%																
MAS1420	Maint. Access Subway Ramp A, Bay C5 - Base Slab (formworks, rebar fixing, concrete)	8d	8d	20-Nov-15	28-Nov-15	0%																
MAS1430	Maint. Access Subway Ramp A, Bay C5 - Wall & Roof slab (formworks, rebar fixing, concrete)	14d	14d	30-Nov-15	15-Dec-15	0%																
MAS1440	Maint. Access Subway Ramp A, Bay C5 - Removal of formworks	3d	3d	16-Dec-15	18-Dec-15	0%																
T001 / T002 ON GRADE ROADWORKS (Works under Section 1)																						
Interface w/ HY/2010/02-16+045 to 16+223.24																						
A23730	LR SH-HKBCF [north area-Portion C] - Temporary work for Pump Sump P/S S	15d	15d	10-Aug-15 A	09-Oct-15	30%																
A237301	LR SH-HKBCF [north area-Portion C] - Temporary work for Pump Sump P/S S	16d	16d	10-Oct-15	29-Oct-15	0%																
A237302	LR SH-HKBCF [north area-Portion C] - Temporary work for Pump Sump P/S S	16d	16d	30-Oct-15	17-Nov-15	0%																
A237401	LR SH-HKBCF [north area-Portion C] - Temporary work for Pump Sump P/S S	15d	15d	18-Nov-15	04-Dec-15	0%																
A237402	LR SH-HKBCF [north area-Portion C] - Excavation for Pump Sump P/S SPS7	15d	15d	05-Dec-15	22-Dec-15	0%																
NB AIRPORT ROAD WORKS (INCL. BA2) - under Section 2 (Middle to North Area)																						
Works in Bridge A2, under Stage 1 TTA, Diversion of NB Airport Rd (Works under Section 2)																						
Decking																						
Span B6-B7																						
BA2.1830-23	Bridge A2 - Construct Bridge deck, span B6-B7 (Base) Formwork	7d	0d	02-Sep-15 A	12-Sep-15 A	100%																
BA2.1830-24	Bridge A2 - Construct Bridge deck, span B6-B7 (Base) Steel bar + Concreting	7d	5d	14-Sep-15 A	25-Sep-15	50%																
BA2.1830-25	Bridge A2 - Construct Bridge deck, span B6-B7 (Top+Web) Falsework	3d	3d	26-Sep-15	30-Sep-15	0%																
BA2.1830-26	Bridge A2 - Construct Bridge deck, span B6-B7 (Top+Web) Formwork	3d	3d	02-Oct-15	05-Oct-15	0%																
BA2.1830-27	Bridge A2 - Construct Bridge deck, span B6-B7 (Top+Web) Steel bar + Concret	4d	4d	05-Oct-15	08-Oct-15	0%																
BA2.1830-28	Bridge A2 - Stressing Works, span B6-B7	2d	2d	17-Oct-15	19-Oct-15	0%	20-Oct-15	20-Oct-15														
Span B7-South Abutment																						
BA2.1830-98	Bridge A2 - Stressing Works, span B7-South Abutment	6d	6d	21-Sep-15	26-Sep-15	0%																
Works in Bridge A2, under Stage 2 TTA, Diversion of SB Airport Rd (Works under Section 2)																						
BA2- Initial Works																						
NCW.1070.009	Implement Stage 2 TTA	0d	0d		19-Oct-15*	0%																
BA2.1200-1	Bridge A2 North Abut. & Ramp - Pre-drilling works, 1st half	12d	12d	20-Oct-15	03-Nov-15	0%																
BA2.1200-3	Bridge A2 Piers - Pre-drilling works, 1st half	12d	12d	20-Oct-15	03-Nov-15	0%																
BA2.1200-2	Bridge A2 North Abut. & Ramp - Pre-drilling works, 2nd half	12d	12d	04-Nov-15	17-Nov-15	0%																
BA2.1200-4	Bridge A2 Piers - Pre-drilling works, 2nd half	12d	12d	04-Nov-15	17-Nov-15	0%																
BA2-North Abutment and Ramp																						
BA2.1205-1	Bridge A2 North Abut. & Ramp - Pre-bored h-piles, 1st half	12d	12d	18-Nov-15	01-Dec-15	0%																
BA2.1205-2	Bridge A2 North Abut. & Ramp - Pre-bored h-piles, 2nd half	12d	12d	02-Dec-15	15-Dec-15	0%																
BA2.1205-3	Bridge A2 North Abut. & Ramp - Pile cap - Excavation, blinding layer	12d	12d	16-Dec-15	31-Dec-15	0%																
Utility Culverts 1, 2 & 3 (Works under Section 2)																						
Utility Culvert No. 1 Ext. across the road leading to Cheong Hong Road [48m Approx.]-1																						
Permanent Utility Diversion inside UC 1																						
UC1.1114	Permanent Utility diversion - telecom cable (by others), Stage 1	14d	14d	21-Sep-15	08-Oct-15	0%																
UC1.1115	Permanent Utility diversion - cutting/jointing/switching ATC/CAD cables (by others)	14d	14d	21-Sep-15	08-Oct-15	0%																
UC1.1116	Permanent Utility diversion - cutting/jointing/switching ATC/CAD cables complete	0d	0d		08-Oct-15	0%	8-Oct-15	14-Oct-15														
UC1.1163	Permanent Utility diversion - telecom cable (by others), Stage 2	16d	16d	09-Oct-15	28-Oct-15	0%																
UC1.1173	Permanent Utility diversion - telecom cable (by others), Stage 3	16d	16d	29-Oct-15	16-Nov-15	0%	16-Nov-15	8-Dec-15														
Utility Culvert No. 2 Ext. near Bridge A2 [15m Approx.] (

Activity ID	Activity Name	Dur. (days)	Remaining Duration	Start	Finish	Activity % Complete	Planned Completion	DWP/Rev/13 Completion	Remarks (based on DWP/Rev.0/5)	2015												
										September	October	November	December	January								
BA1.1024-2	Retaining Wall A - A4 - Base slab, Formwork + Steel Bar Fixing, 1st part	15d	15d	18-Nov-15	04-Dec-15	0%			Behind Programme													
BA1.1024-3	Retaining Wall A - A4 - Base slab, Concreting, 1st part	1d	1d	05-Dec-15	05-Dec-15	0%			Behind Programme													
BA1.1024-31	Retaining Wall A - A4 - Wall, Formworks/scaffolding + Steel Bar Fixing	10d	10d	07-Dec-15	17-Dec-15	0%			Behind Programme													
BA1.1024-32	Retaining Wall A - A4 - Wall, Concreting	1d	1d	18-Dec-15	18-Dec-15	0%			Behind Programme													
BA1.1024-33	Retaining Wall A - A4 - Wall, Removal of formworks/scaffolding	2d	2d	19-Dec-15	21-Dec-15	0%			Behind Programme													
Retaining Wall B (Bay 1 to Bay 4)																						
BA1.1020-59	Retaining Wall B - B1 - Excavation, blinding layer	10d	6d	19-Sep-15 A	26-Sep-15	40%			Behind Programme													
BA1.1020-60	Retaining Wall B - B1 - Base slab, Formwork + Steel Bar Fixing	14d	14d	29-Sep-15	15-Oct-15	0%			Behind Programme													
BA1.1020-61	Retaining Wall B - B1 - Base slab, Concreting	1d	1d	16-Oct-15	16-Oct-15	0%			Behind Programme													
BA1.1020-611	Retaining Wall B - B1 - Wall, Formworks/scaffolding + Steel Bar Fixing	10d	10d	17-Oct-15	29-Oct-15	0%			Behind Programme													
BA1.1020-612	Retaining Wall B - B1 - Wall, Concreting	1d	1d	30-Oct-15	30-Oct-15	0%			Behind Programme													
BA1.1020-613	Retaining Wall B - B1 - Wall, Formworks/scaffolding + Steel Bar Fixing	2d	2d	31-Oct-15	02-Nov-15	0%			Behind Programme													
BA1.1020-581	Retaining Wall B - B1 - Wall, Formworks/scaffolding + Steel Bar Fixing	10d	10d	03-Nov-15	13-Nov-15	0%			Behind Programme													
BA1.1020-582	Retaining Wall B - B4 - Wall, Concreting	1d	1d	14-Nov-15	14-Nov-15	0%			Behind Programme													
BA1.1020-583	Retaining Wall B - B4 - Wall, Removal of formworks/scaffolding	2d	2d	16-Nov-15	17-Nov-15	0%			Behind Programme													
BA1.1020-551	Retaining Wall B - B3 - Wall, Formworks/scaffolding + Steel Bar Fixing	10d	10d	16-Nov-15	26-Nov-15	0%			Behind Programme													
BA1.1020-62	Retaining Wall B - B5 - Excavation	15d	15d	18-Nov-15	04-Dec-15	0%			Behind Programme													
BA1.1020-552	Retaining Wall B - B3 - Wall, Concreting	1d	1d	27-Nov-15	27-Nov-15	0%			Behind Programme													
BA1.1020-553	Retaining Wall B - B3 - Wall, Removal of formworks/scaffolding	2d	2d	28-Nov-15	30-Nov-15	0%			Behind Programme													
BA1.1020-63	Retaining Wall B - B5 - Base slab, Formwork + Steel Bar Fixing	14d	14d	05-Dec-15	21-Dec-15	0%			Behind Programme													
Retaining Wall C (Bay 1 to Bay 4)																						
BA1.1022-30	Retaining Wall C - C3 - Excavation, blinding layer	15d	12d	04-Aug-15 A	06-Oct-15	80%			Behind Programme													
BA1.1022-41	Retaining Wall C - C1 - Base slab, Formwork + Steel Bar Fixing	14d	0d	09-Sep-15 A	17-Sep-15 A	100%			Behind Programme													
BA1.1022-21	Retaining Wall C - C2 - Base slab, Formwork + Steel Bar Fixing	14d	8d	10-Sep-15 A	30-Sep-15	43%			Behind Programme													
BA1.1022-42	Retaining Wall C - C1 - Base slab, Concreting	1d	0d	19-Sep-15 A	19-Sep-15 A	100%			Behind Programme													
BA1.1022-43	Retaining Wall C - C1 - Wall, Formworks/scaffolding + Steel Bar Fixing	10d	10d	21-Sep-15	03-Oct-15	0%			Behind Programme													
BA1.1022-22	Retaining Wall C - C2 - Base slab, Concreting	1d	1d	02-Oct-15	02-Oct-15	0%			Behind Programme													
BA1.1022-23	Retaining Wall C - C2 - Wall, Formworks/scaffolding + Steel Bar Fixing	10d	10d	03-Oct-15	14-Oct-15	0%			Behind Programme													
BA1.1022-44	Retaining Wall C - C1 - Wall, Concreting	1d	1d	05-Oct-15	05-Oct-15	0%			Behind Programme													
BA1.1022-45	Retaining Wall C - C1 - Wall, Removal of formworks/scaffolding	2d	2d	06-Oct-15	07-Oct-15	0%			Behind Programme													
BA1.1022-31	Retaining Wall C - C3 - Base slab, Formwork + Steel Bar Fixing	14d	14d	07-Oct-15	23-Oct-15	0%			Behind Programme													
BA1.1022-24	Retaining Wall C - C2 - Wall, Concreting	1d	1d	15-Oct-15	15-Oct-15	0%			Behind Programme													
BA1.1022-25	Retaining Wall C - C2 - Wall, Removal of formworks/scaffolding	2d	2d	16-Oct-15	17-Oct-15	0%			Behind Programme													
BA1.1022-32	Retaining Wall C - C3 - Base slab, Concreting	1d	1d	24-Oct-15	24-Oct-15	0%			Behind Programme													
BA1.1022-33	Retaining Wall C - C3 - Wall, Formworks/scaffolding + Steel Bar Fixing	10d	10d	26-Oct-15	05-Nov-15	0%			Behind Programme													
BA1.1022-34	Retaining Wall C - C3 - Wall, Concreting	1d	1d	06-Nov-15	06-Nov-15	0%			Behind Programme													
BA1.1022-35	Retaining Wall C - C3 - Wall, Removal of formworks/scaffolding	2d	2d	07-Nov-15	09-Nov-15	0%			Behind Programme													
BA1.1022-1	Retaining Wall C - C4 - Backfilling works to formation	15d	15d	10-Nov-15	26-Nov-15	0%			Behind Programme													
BA1.1022-2	Retaining Wall C - C1 - Base slab, Formwork + Steel Bar Fixing	14d	14d	27-Nov-15	12-Dec-15	0%			Behind Programme													
BA1.1022-3	Retaining Wall C - C1 - Base slab, Concreting	1d	1d	14-Dec-15	14-Dec-15	0%			Behind Programme													
BA1.1022-4	Retaining Wall C - C1 - Wall, Formworks/scaffolding + Steel Bar Fixing	10d	10d	15-Dec-15	28-Dec-15	0%			Behind Programme													
Retaining Wall D (Bay 1 to Bay 4)																						
BA1.1021-151	Retaining Wall D - D2 - Wall, Formworks/scaffolding + Steel Bar Fixing	10d	0d	27-Aug-15 A	16-Sep-15 A	100%			Behind Programme													
BA1.1021-152	Retaining Wall D - D2 - Wall, Concreting	1d	0d	17-Sep-15 A	17-Sep-15 A	100%			Behind Programme													
BA1.1021-123	Retaining Wall D - D1 - Wall, Removal of formworks/scaffolding	2d	2d	21-Sep-15	22-Sep-15	0%			Behind Programme													
BA1.1021-153	Retaining Wall D - D2 - Wall, Removal of formworks/scaffolding	2d	2d	23-Sep-15	24-Sep-15	0%			Behind Programme													
BA1.1021-16	Retaining Wall D - D3 - Excavation	15d	15d	25-Sep-15	14-Oct-15	0%			Behind Programme													
BA1.1020-21	Retaining Wall D - D3 - Base slab, Formwork + Steel Bar Fixing	14d	14d	15-Oct-15	31-Oct-15	0%			Behind Programme													
BA1.1020-22	Retaining Wall D - D3 - Base slab, Concreting	1d	1d	02-Nov-15	02-Nov-15	0%			Behind Programme													
BA1.1020-221	Retaining Wall D - D3 - Wall, Formworks/scaffolding + Steel Bar Fixing	10d	10d	03-Nov-15	13-Nov-15	0%			Behind Programme													
BA1.1020-222	Retaining Wall D - D3 - Wall, Concreting	1d	1d	14-Nov-15	14-Nov-15	0%			Behind Programme													
BA1.1020-223	Retaining Wall D - D3 - Wall, Removal of formworks/scaffolding	2d	2d	16-Nov-15	17-Nov-15	0%			Behind Programme													
BA1.1020-233	Retaining Wall D - D4 - Excavation, blinding layer	15d	15d	18-Nov-15	04-Dec-15	0%			Behind Programme													
BA1.1020-243	Retaining Wall D - D4 - Base slab, Formwork + Steel Bar Fixing	14d	14d	05-Dec-15	21-Dec-15	0%			Behind Programme													
Modification of Retaining Wall (at South of Tung Fai Road)																						
Construction of New Retaining Wall (PART A)																						
Bay 6																						
RW1480	New retaining wall - Construction of Parapet	5d	5d	26-Sep-15	03-Oct-15	0%																
Bay 7																						
RW1490	New retaining wall - Construction of Parapet	5d	5d	26-Sep-15	03-Oct-15	0%																
Bay 8																						
RW1500	New retaining wall - Construction of Parapet	5d	5d	26-Sep-15	03-Oct-15	0%																
Bay 9																						
RW1510	New retaining wall - Construction of Parapet	5d	5d	26-Sep-15	03-Oct-15	0%																
Modification of Retaining Wall (Part B & C)																						
Bay 1																						
RW1430	Modification of retaining wall - Parapet	5d	5d	03-Sep-15 A	25-Sep-15	50%																
Bay 2																						
RW1440	Modification of retaining wall - Parapet	5d	5d	03-Sep-15 A	25-Sep-15	50%																
Bay 3																						
RW1450	Modification of retaining wall - Parapet	5d	5d	03-Sep-15 A	25-Sep-15	50%																
Bay 4																						
RW1470	Modification of retaining wall - Parapet	5d	7d	03-Sep-15 A	29-Sep-15	50%																
Bay 5																						
RW1460	Modification of retaining wall - Parapet	5d	7d	03-Sep-15 A	29-Sep-15	50%																
Works to be constructed under Stage 3 TTA (divert traffic to BA1 & ex. ECR SBRD/Future M009)																						
A4350	Implement Stage 3 TTA (exact alignment TBC)	0d	0d		14-Nov-15*	0%	14-Nov-15	14-Nov-15														
BA1 - Cantilever Slab Area																						
A3620	Bridge A1 Deck - cantilever section + parapet, 1st half	12d	12d	14-Nov-15	27-Nov-15	0%																
A3570	Bridge A1 Deck - cantilever section + parapet, 2nd half	12d	12d	28-Nov-15	11-Dec-15	0%																
A4360	Bridge A1 Deck - cantilever section wearing course and road markings	12d	12d	12-Dec-15	28-Dec-15	0%																
Retaining Wall A																						
BA1.1022-133	Retaining Wall A - A3 - Excavation	3d	3d	14-Nov-15	1																	