

Activity ID	Activity Name	Dur. (days)	Remaining Duration	Start	Finish	Activity % Complete	Planned Completion	DWP/Rev/14 Completion	Remarks (based on DWP/Rev.0/5)	2015												
										15	22	29	06	13	20	27	03	10	17	24	31	
3 MONTHS PROGRAMME HY/2011/03 (December 2015 to February 2016)(Rev0)																						
WORKS IN SOUTH AREA - CH 13+516 to CH 15+050 (SCENIC HILL TUNNEL, MT & CCT)																						
Reclamation Works																						
Outstanding Reclamation Works - SWCH 0+000 to SWCH 0+450																						
Seawall Construction																						
SWCH 0+000 to SWCH 0+080 - 80m																						
SW1550	South Area - Seawall, Trimming & Laying Geotextile along seawall line (after KLV Rd. - 2nd 1	10d	10d	11-Dec-15	22-Dec-15	0%																
SW1560	South Area - Seawall, Rockfill Core	6d	6d	23-Dec-15	31-Dec-15	0%																
SW1570	South Area - Seawall, Underlayer Rock	4d	4d	02-Jan-16	06-Jan-16	0%																
SW1580	South Area - Seawall, Rock armour (1st layer)	4d	4d	07-Jan-16	11-Jan-16	0%																
SWCH 0+080 to SWCH 0+150 - 70m																						
SW1590	South Area - Seawall, Trimming & Laying Geotextile along seawall line	10d	10d	12-Jan-16	22-Jan-16	0%																
SW1640	South Area - Seawall, Rockfill Core	6d	6d	23-Jan-16	29-Jan-16	0%																
SW1650	South Area - Seawall, Underlayer Rock	4d	4d	30-Jan-16	03-Feb-16	0%																
SW1660	South Area - Seawall, Rock armour (1st layer)	4d	4d	04-Feb-16	11-Feb-16	0%																
SWCH 0+150 to SWCH 0+240 - 90m																						
SW1450	South Area - Seawall, Trimming & Laying Geotextile along seawall line (after PR10 permanen	10d	10d	30-Jan-16	13-Feb-16	0%																
SW1460	South Area - Seawall, Rockfill Core	6d	6d	15-Feb-16	20-Feb-16	0%																
Outstanding Reclamation Works - SWCH 0+600 to SWCH 0+960 (South of CNAC Tower)																						
Surcharge																						
RSC1188-2	South area [so. CNAC] - Surcharge Load [Sub-zone 4B], (2nd month / 7.5 months)	30d	0d	16-Oct-15 A	14-Nov-15 A	100%																
RSC1094	South area [so. CNAC] - Surcharge Load [Sub-zone 3-2], (3rd month / 3 months)	30d	0d	16-Oct-15 A	14-Nov-15 A	100%																
RSC1188-3	South area [so. CNAC] - Surcharge Load [Sub-zone 4B], (3rd month / 7.5 months)	30d	25d	15-Nov-15 A	14-Dec-15	20%																
RSC1096-1	South area [so. CNAC] - Remove surcharge [Sub-zone 3-2], (+ compaction to 5.5mPD), 1st	16d	16d	20-Nov-15	08-Dec-15	0%																
RSC1096-2	South area [so. CNAC] - Remove surcharge [Sub-zone 3-2], (+ compaction to 5.5mPD), 2nc	16d	16d	09-Dec-15	29-Dec-15	0%																
RSC1188-4	South area [so. CNAC] - Surcharge Load [Sub-zone 4B], (4th month / 7.5 months)	30d	30d	15-Dec-15	13-Jan-16	0%																
RSC1096-3	South area [so. CNAC] - Remove surcharge [Sub-zone 3-2], (compaction to 5.5mPD), 3rd p	16d	16d	30-Dec-15	18-Jan-16	0%																
RSC1188-5	South area [so. CNAC] - Surcharge Load [Sub-zone 4B], (5th month / 7.5 months)	30d	30d	14-Jan-16	12-Feb-16	0%																
RSC1188-6	South area [so. CNAC] - Surcharge Load [Sub-zone 4B], (6th month / 7.5 months)	30d	30d	13-Feb-16	13-Mar-16	0%																
Area 1: Outstanding Remedial Works to Seawall - SWCH 0+450 to SWCH 0+780 (300m)																						
Band Drains																						
A1090	South Area Remedial Works - Band drains installation, 24,380 nos./24,380 nos. (Zone B area	12d	12d	20-Nov-15	03-Dec-15	0%	03-Dec-15	04-Dec-15														
Surcharge																						
A1111	South Area Remedial Works - Instrumentation + Re-surcharge works to +9.0mPD(2nd part-	10d	10d	30-Dec-15	13-Jan-16	0%																
A1141	South Area Remedial Works - Surcharge Loading (1st month / 6 months)	30d	30d	14-Jan-16	12-Feb-16	0%																
A1161	South Area Remedial Works - Surcharge Loading (2nd month / 6 months)	30d	30d	13-Feb-16	13-Mar-16	0%																
SHT Mined Tunnel Works at Scenic Hill																						
Mined Tunnel through Scenic Hill [480m Approx.]																						
To Zhuhai-Macao [4-Lane] Carriageway - T001																						
T001 Lining																						
SHT4820	SHT T001 lining [270m/480m] - Waterproofing, rebar fixing, formworks, concreting	6d	0d	16-Oct-15 A	19-Nov-15 A	100%																
SHT4830	SHT T001 lining [280m/480m] - Waterproofing, rebar fixing, formworks, concreting	6d	8d	19-Oct-15 A	27-Nov-15	30%																
SHT4840	SHT T001 lining [290m/480m] - Waterproofing, rebar fixing, formworks, concreting	6d	12d	30-Oct-15 A	01-Dec-15	20%																
SHT4850	SHT T001 lining [300m/480m] - Waterproofing, rebar fixing, formworks, concreting	6d	15d	06-Nov-15 A	04-Dec-15	10%																
SHT4860	SHT T001 lining [310m/480m] - Waterproofing, rebar fixing, formworks, concreting	6d	17d	16-Nov-15 A	06-Dec-15	5%																
SHT4870	SHT T001 lining [320m/480m] - Waterproofing, rebar fixing, formworks, concreting	6d	6d	05-Dec-15	10-Dec-15	0%																
SHT4880	SHT T001 lining [330m/480m] - Waterproofing, rebar fixing, formworks, concreting	6d	6d	08-Dec-15	13-Dec-15	0%																
SHT4890	SHT T001 lining [340m/480m] - Waterproofing, rebar fixing, formworks, concreting	6d	6d	11-Dec-15	16-Dec-15	0%																
SHT4900	SHT T001 lining [350m/480m] - Waterproofing, rebar fixing, formworks, concreting	6d	6d	14-Dec-15	19-Dec-15	0%																
SHT4910	SHT T001 lining [360m/480m] - Waterproofing, rebar fixing, formworks, concreting	6d	6d	17-Dec-15	22-Dec-15	0%																
SHT4920	SHT T001 lining [370m/480m] - Waterproofing, rebar fixing, formworks, concreting	6d	6d	20-Dec-15	25-Dec-15	0%																
SHT4930	SHT T001 lining [380m/480m] - Waterproofing, rebar fixing, formworks, concreting	6d	6d	23-Dec-15	28-Dec-15	0%																
SHT4940	SHT T001 lining [390m/480m] - Waterproofing, rebar fixing, formworks, concreting	6d	6d	26-Dec-15	31-Dec-15	0%																
SHT4950	SHT T001 lining [400m/480m] - Waterproofing, rebar fixing, formworks, concreting	6d	6d	29-Dec-15	03-Jan-16	0%																
SHT4960	SHT T001 lining [410m/480m] - Waterproofing, rebar fixing, formworks, concreting	6d	6d	01-Jan-16	06-Jan-16	0%																
SHT4970	SHT T001 lining [420m/480m] - Waterproofing, rebar fixing, formworks, concreting	6d	6d	04-Jan-16	09-Jan-16	0%																
SHT4980	SHT T001 lining [430m/480m] - Waterproofing, rebar fixing, formworks, concreting	6d	6d	07-Jan-16	12-Jan-16	0%																
SHT4990	SHT T001 lining [440m/480m] - Waterproofing, rebar fixing, formworks, concreting	6d	6d	10-Jan-16	15-Jan-16	0%																
SHT5010	SHT T001 lining [450m/480m] - Waterproofing, rebar fixing, formworks, concreting	6d	6d	13-Jan-16	18-Jan-16	0%																
SHT5020	SHT T001 lining [460m/480m] - Waterproofing, rebar fixing, formworks, concreting	6d	6d	16-Jan-16	21-Jan-16	0%																
SHT5030	SHT T001 lining [470m/480m] - Waterproofing, rebar fixing, formworks, concreting	6d	6d	19-Jan-16	24-Jan-16	0%																
SHT5040	SHT T001 lining [480m/480m] - Waterproofing, rebar fixing, formworks, concreting	6d	6d	22-Jan-16	27-Jan-16	0%	27-Jan-16	27-Jan-16														
SHT4670	SHT T001 lining - Remove formworks	10d	10d	28-Jan-16	06-Feb-16	0%																
T001 Kicker Wall																						
SHT4000-16	SHT T001 kicker wall [390m/480m], Drained (150mm thk slab) - Waterproofing, rebar fixing, formworks, concreting	12d	0d	06-Oct-15 A	13-Nov-15 A	100%																
SHT4000-17	SHT T001 kicker wall [420m/480m], Drained (150mm thk slab) - Waterproofing, rebar fixing, formworks, concreting	12d	12d	26-Oct-15 A	01-Dec-15	20%																
SHT4000-18	SHT T001 kicker wall [450m/480m], Drained (150mm thk slab) - Waterproofing, rebar fixing, formworks, concreting	12d	12d	02-Dec-15	13-Dec-15	0%																
SHT4000-19	SHT T001 kicker wall [480m/480m], Drained (150mm thk slab) - Waterproofing, rebar fixing, formworks, concreting	12d	12d	14-Dec-15	25-Dec-15	0%																
T001 OHVD																						
SHT5110-02	SHT T001 OHVD - Shutter Fabrication (offsite), 2nd part	20d	0d	28-Oct-15 A	10-Nov-15 A	100%																
SHT5110-03	SHT T001 OHVD - Shutter Fabrication (offsite), 3rd part	20d	5d	11-Nov-15 A	24-Nov-15	75%																
SHT5110-04	SHT T001 OHVD - Shutter delivery on site (after removal of falsework @ ventilation bldg-T01	15d	15d	31-Jan-16*	14-Feb-16	0%																
SHT5110-05	SHT T001 OHVD - Shutter assembly works	15d	15d	15-Feb-16	29-Feb-16	0%																
T001 Base Slab																						
SHT4000-3	SHT T001 Bay 1 base slab, LHS[33m/483m], Undrained (850mm thk slab) - Waterproofing, rebar fixing, formworks, concreting	10d	10d	16-Nov-15 A	29-Nov-15	15%																
SHT4000-4	SHT T001 Bay1 base slab, LHS [33m/483m], Undrained (850mm thk slab) - Kicker (including	7d	7d	30-Nov-15	06-Dec-15	0%																
To HKBCF [3-Lane] Carriageway - T002																						
T002 Lining																						
SHT7380	SHT T002 lining [342m/485m] - Waterproofing, rebar fixing, formworks, concreting	6d	0d	16-Oct-15 A																		

Activity ID	Activity Name	Dur. (days)	Remaining Duration	Start	Finish	Activity % Complete	Planned Completion	DWP/Rev/A14 Completion	Remarks (based on DWP/Rev.0/5)	2015													
										November	December					January				February			March
HAT2140	HAT MT bench - Excavation (drill&break), next 6m(@3d/m cycle), Total L = 30m	15d	15d	16-Jan-16	31-Jan-16	0%			Behind Programme														
HAT2150	HAT MT bench - Excavation (drill&break), next 6m(@3d/m cycle), Total L = 36m	15d	15d	31-Jan-16	15-Feb-16	0%			Behind Programme														
HAT2160	HAT MT bench - Excavation (drill&break), next 6m(@3d/m cycle), Total L = 42m	15d	15d	15-Feb-16	01-Mar-16	0%			Behind Programme														
Box Culvert Extension to Outfall PR9 & PR14																							
Box Culvert Ext. to New Outfall PR14 (North Area, Bay N1 to N-13)																							
BC1160-5	PR14 North Area - Base Slab (Excavation), 5/13 bays	15d	12d	02-Nov-15	03-Dec-15	30%			Behind Programme														
BC1160-2	PR14 North Area - Base Slab (blinding, formwork, rebar, concrete), 3/13 bays	15d	15d	12-Nov-15	07-Dec-15	10%			Behind Programme														
BC1160-6	PR14 North Area - Base Slab (blinding, formwork, rebar, concrete), 5/13 bays	14d	14d	04-Dec-15	19-Dec-15	0%			Behind Programme														
BC1160-9	PR14 North Area - Base Slab (Excavation), 8/13 bays	15d	15d	07-Dec-15	23-Dec-15	0%			Behind Programme														
BC1160-3	PR14 North Area - Wall & roof slab (formwork, rebar), 3/13 bays	10d	10d	08-Dec-15	18-Dec-15	0%			Behind Programme														
BC1160-4	PR14 North Area - Wall & roof slab (shuttering wall, falseworks, concrete), 3/13 bays	10d	10d	19-Dec-15	02-Jan-16	0%			Behind Programme														
BC1160-7	PR14 North Area - Wall & roof slab (formwork, rebar), 5/13 bays	9d	9d	21-Dec-15	02-Jan-16	0%			Behind Programme														
BC1160-10	PR14 North Area - Base Slab (blinding, formwork, rebar, concrete), 8/13 bays	15d	15d	24-Dec-15	13-Jan-16	0%			Behind Programme														
BC1160-13	PR14 North Area - Base Slab (Excavation), 11/13 bays	12d	12d	24-Dec-15	09-Jan-16	0%			Behind Programme														
BC1160-8	PR14 North Area - Wall & roof slab (shuttering wall, falseworks, concrete), 5/13 bays	9d	9d	04-Jan-16	12-Jan-16	0%			Behind Programme														
BC1160-14	PR14 North Area - Base Slab (blinding, formwork, rebar, concrete), 11/13 bays	10d	10d	11-Jan-16	21-Jan-16	0%			Behind Programme														
BC1160-26	PR14 North Area - Base Slab (Excavation), 13/13 bays	12d	12d	11-Jan-16	23-Jan-16	0%			Behind Programme														
BC1160-11	PR14 North Area - Wall & roof slab (formwork, rebar), 8/13 bays	12d	12d	14-Jan-16	27-Jan-16	0%			Behind Programme														
BC1160-15	PR14 North Area - Wall & roof slab (formwork, rebar), 11/13 bays	8d	8d	22-Jan-16	30-Jan-16	0%			Behind Programme														
BC1160-36	PR14 North Area - Base Slab (blinding, formwork, rebar, concrete), 13/13 bays	10d	10d	25-Jan-16	04-Feb-16	0%			Behind Programme														
BC1160-12	PR14 North Area - Wall & roof slab (shuttering wall, falseworks, concrete), 8/13 bays	10d	10d	28-Jan-16	11-Feb-16	0%			Behind Programme														
BC1160-16	PR14 North Area - Wall & roof slab (shuttering wall, falseworks, concrete), 11/13 bays	8d	8d	01-Feb-16	12-Feb-16	0%			Behind Programme														
BC1160-46	PR14 North Area - Wall & roof slab (formwork, rebar), 13/13 bays	8d	8d	05-Feb-16	17-Feb-16	0%			Behind Programme														
BC1160-56	PR14 North Area - Wall & roof slab (shuttering wall, falseworks, concrete), 13/13 bays	8d	8d	18-Feb-16	26-Feb-16	0%			Behind Programme														
Box Culvert Ext. to New Outfall PR9 (75m Approx.)																							
Temporary Drainage Diversion and Relocation of Spill Trap (Bay 1)																							
Stage 2 - Demolition of Existing Spill Trap & Re-construction																							
BC1200-67	Box Culvert extg [middle area/north Bridge A1] - Break hg of Cell 1 and Cell 2	10d	10d	13-Nov-15	01-Dec-15	90%																	
BC1200-57	Box Culvert extg [middle area/north Bridge A1] - Installation of 5 additional isolation panels	9d	9d	19-Nov-15	30-Nov-15	10%																	
BC1200-77	Box Culvert extg [middle area/north Bridge A1] - Excavation to FEL, (Cell 1 & Cell 2)	12d	12d	23-Nov-15	05-Dec-15	0%																	
BC1200-87	Box Culvert extg [middle area/north Bridge A1] - Break hg of Cell 3 and Cell 4	10d	10d	07-Dec-15	17-Dec-15	0%																	
BC1200-97	Box Culvert extg [middle area/north Bridge A1] - Excavation to FEL, (Cell 3 & Cell 4)	10d	10d	18-Dec-15	31-Dec-15	0%																	
Stage 3 - Construction of Cell 1 & Cell 2 / Cell 3 & Cell 4																							
BC1200-107	Box Culvert extg [middle area/north Bridge A1] - RC works, Base slab (blinding layer place)	2d	2d	02-Jan-16	04-Jan-16	0%																	
BC1200-117	Box Culvert extg [middle area/north Bridge A1] - RC works, Base slab (formworks, rebar, cor)	16d	16d	05-Jan-16	22-Jan-16	0%																	
BC1200-127	Box Culvert extg [middle area/north Bridge A1] - RC works, Wall & Top slab (blinding layer pl)	2d	2d	23-Jan-16	25-Jan-16	0%																	
BC1200-137	Box Culvert extg [middle area/north Bridge A1] - RC works, Wall & Top slab (formworks, reb)	4d	4d	26-Jan-16	29-Jan-16	0%																	
Stage 4 - Reinstatement																							
Reinstatement of Cell 3 & Cell 4 (narrow channel)																							
BC1200-14	Box Culvert extg [middle area/north Bridge A1] - RC Wall structure, (rebar fixing (incl. RE-50C	10d	10d	01-Dec-15	11-Dec-15	0%																	
BC1200-15	Box Culvert extg [middle area/north Bridge A1] - RC Wall structure, (rebar fixing (incl. RE-50C	10d	10d	12-Dec-15	23-Dec-15	0%																	
BC1200-16	Box Culvert extg [middle area/north Bridge A1] - RC Wall structure, (formworks, concreting)	6d	6d	24-Dec-15	02-Jan-16	0%																	
BC1200-17	Box Culvert extg [middle area/north Bridge A1] - RC Top Slab structure, (rebar, formworks, c	16d	16d	04-Jan-16	21-Jan-16	0%																	
Reinstatement of Cell 1 & Cell 2 (narrow channel)																							
BC1200-54	Box Culvert extg [middle area/north Bridge A1] - Isolation panel relocation	7d	7d	30-Jan-16	06-Feb-16	0%																	
BC1200-24	Box Culvert extg [middle area/north Bridge A1] - RC Wall structure, (rebar, formworks, concr	13d	13d	11-Feb-16	25-Feb-16	0%																	
WORKS IN NORTH AREA - CH 15+500 to CH 16+223 (HCLR AT GRADE & ROADWORKS)																							
Reclamation SWCH 1+400 to SWCH 1+830 (incl. Approach Lights Area, 430m Approx.)																							
Reclamation SWCH 1+400 to SWCH 1+590 (incl. PR09 Temp. Diversion Area)																							
Reclamation SWCH 1+500 to 1+590 (Except PR09 Temp. Diversion Area)																							
RSC1070-4	North Area (except Portion C&D) - Forming surcharge (Sub-zone 10, except PR9 Temp. diver	15d	18d	31-Aug-15	10-Dec-15	72%																	
RSC1070-55	North Area (except Portion C&D) - Surcharge load (sub-zone 10, except PR9 Temp. diversion	30d	30d	11-Dec-15	09-Jan-16	0%																	
RSC1070-65	North Area (except Portion C&D) - Surcharge load (sub-zone 10, except PR9 Temp. diversion	30d	30d	10-Jan-16	08-Feb-16	0%																	
RSC1070-75	North Area (except Portion C&D) - Surcharge load (sub-zone 10, except PR9 Temp. diversion	30d	30d	09-Feb-16	09-Mar-16	0%																	
Reclamation SWCH 1+590 to 1+830 (including Approach Lights Area)																							
Reclamation SWCH 1+590 to 1+750 (Approach Lights Area - Area 2)																							
RSC1070-001	North Area (except Portion C&D) - HKIA Works permit and approval (Area 11 Approach Light	45d	20d	20-Jul-15	12-Dec-15	60%																	
RSC1070-5	North Area (except Portion C&D) - Forming surcharge +8.5mPD (Approach lights area) [8,00	9d	9d	14-Dec-15	23-Dec-15	0%																	
RSC1070-51	North Area (except Portion C&D) - Forming surcharge +8.5mPD (Approach lights area) [16,0	9d	9d	24-Dec-15	06-Jan-16	0%																	
RSC1070-52	North Area (except Portion C&D) - Forming surcharge +8.5mPD (Approach lights area) [23,8	9d	9d	07-Jan-16	16-Jan-16	0%	16-Jan-16	16-Jan-16															
RSC1070-6	North Area (except Portion C&D) - Surcharge loading period (Approach lights area), 1st mont	30d	30d	17-Jan-16	15-Feb-16	0%																	
RSC1070-7	North Area (except Portion C&D) - Surcharge loading period (Approach lights area), 2nd mon	30d	30d	16-Feb-16	16-Mar-16	0%																	
Reclamation SWCH 1+750 to 1+830 (North Remaining Area)																							
RSC1070-35	North Area (except Portion C&D) - Surcharge loading period (sub-zone 11-1 & 11-2) 3rd mon	30d	0d	17-Oct-15	15-Nov-15	100%																	
RSC1070-45	North Area (except Portion C&D) - Surcharge loading period (sub-zone 11-1 & 11-2) 4th mon	30d	26d	16-Nov-15	15-Dec-15	13.33%																	
RSC1070-115	North Area (except Portion C&D) - Surcharge removal (sub-zone 11-1 & 11-2), 1st half	15d	15d	16-Dec-15	05-Jan-16	0%																	
RSC1070-200	North Area (except Portion C&D) - Forming surcharge (sub-zone 11-adjacent to approach lig	15d	15d	31-Dec-15	18-Jan-16	0%																	
RSC1070-135	North Area (except Portion C&D) - Surcharge removal (sub-zone 11-1 & 11-2), 2nd half	15d	15d	06-Jan-16	22-Jan-16	0%																	
RSC1070-210	North Area (except Portion C&D) - Surcharge loading period (sub-zone 11-adjacent to appro	30d	30d	19-Jan-16	17-Feb-16	0%																	
RSC1070-220	North Area (except Portion C&D) - Surcharge loading period (sub-zone 11-adjacent to appro	30d	30d	18-Feb-16	18-Mar-16	0%																	
"Zone D" - Portion C & D1 From SWCH1+830 to SWCH 2+070																							
Surcharge																							
RSC1145	North area Portion C - Surcharge load [sub-zone 13], (3rd month / 6 months)	30d	0d	17-Oct-15	15-Nov-15	100%																	
RSC1146	North area Portion C - Surcharge load [sub-zone 13], (4th month / 6 months)	30d	26d	16-Nov-15	15-Dec-15	13.33%																	
RSC1151	North area Portion C - Surcharge removal [sub-zone 12], 1st half	10d	2d	17-Nov-15	21-Nov-15	80%																	
RSC1152	North area Portion C - Surcharge removal [sub-zone 12], 2nd half	7d	7d	23-Nov-15	30-Nov-15	0%																	

