FILE: 3M25 (Rev.00) Layout HZMB - Layout 2 (3M Rolling Prog)(3M25) 3-Months Rolling Programme (ER Part 5 & SCC 27(9)) Sheet 1 of 6 TASK filters: 3M25, HZMB No Level Effort. (June 2014 to August 2014)
 June
 July

 18
 25
 01
 08
 15
 22
 29
 06
 13
 20
 27
 03
 3 MONTHS PROGRAMME HY/2011/03 (June 2014 to August 2014)(Rev0) WORKS IN SOUTH ARE A - CH 13+516 to CH 15+050 (SCENIC HILL TUNNEL, MT & CCT) Reclamation Works - SWCH0+000 to SWCH 0+570 Seawall Construction (South Area) - CH, 0+430 to CH 0+600 - 70m SWCH 0+430 to SWCH 0+600 - 170m SW1100 30-Apr-14 A 26-May-14 South Area - Se awall, Rockfill Core 14 27-May-14 09-Jun-14 0% South Area - Seawall, Underlayer Rock South Area - Seawall, Rock armour (1st layer) 14 0% SW1120 South Area - Seawall, Rock armour (1st layer) 10-Jun-14 21-Jun-14 Reclamation Works - SWCH0+570 to SWCH 0+960 **Band Drains** Band drain installation (8,000 nos. of 9,792 nos) 13 04-Apr-14 A 38% Behind Programme RSC1076-5 30-May-14 13 Band drain installation (9,792 nos. of 9,792 nos) RSC1076-6 Band drain installation (9,792 nos. of 9,792 nos) 31-May-14 12-Jun-14 0% 04-Apr-14 A 64% Behind Programme RSC1077-1 Type B fill from +2.5 to for mation [14,000 of 67,998m 3] 11 31-May-14 Type B fill from +2.5 to formation [28,000 of 67,998m 3] 11 Type B fill from +2.5 to for mation [28,000; of 67,998 m 3] RSC1077-2 03-Jun-14 12-Jun-14 0% Type B fill from +2.5 to formation [42,000 of 67,998m 3] RSC1077-3 11 13-Jun-14 23-Jun-14 0% Type B fill from +2.5 to for mation [42,000 of 67.99 Type B fill from +2.5 to for mation [56,000 of 67,998m 3] Type B fill from +2.5 to for mation [56,000 of 67,998m 3] RSC1077-4 24-Jun-14 04-Jul-14 Type B fill from +2.5 to formation [67,998 of 67,998m3] 11 0% RSC1077-5 05-Jul-14 15-Jul-14 uction (South Area) - CH 0+600 to CH 0+980 SWCH 0+600 to SWCH 0+640 - 40m Area - Seawall, Rockfil Core 0% SW0920 South Area - Seawall, Underlayer Rock 10-Jun-14 16-Jun-14 South Area - Sea South Area - Seawall, Rock armour (1st layer) SW0930 8 23-Jun-14 28-Jun-14 0% South Area - Seawall, Rock armour (1st lave 11 06-Jun-14 SW1200 South Area - Seawall, Trimming & Laying Geotextile along seawall line 27-May-14 0% SW1210 South Area - Seawall, Rockfill Core 11 07-Jun-14 17-Jun-14 0% South Area - Seawall, Rockfill Core 0% SW1220 South Area - Seawall, Un SW1230 South Area - Seawall, Rock armour (1st layer) 25-Jun-14 SWCH 0+720 to SWCH 0+780 - 60m 0% ea - Seawall, Trimming & Laving Geotextile South Area - Se awall, Rockfil Core SW1310 17-Jun-14 South Area - Seawa I, Underlayer Rock 0% SW1320 South Area - Seawall, Underlayer Rock 23-Jun-14 28-Jun-14 SW1330 South Area - Seawall, Rock armour (1st laver) 26-Jun-14 04-Jul-14 0% South Area Seawall Rock armou SWCH 0+780 to SWCH 0+850 - 70m 0% Trimming & Laying Geotextile along se South Area - Seawall, Trimming & Laying Geotextile along seawall line SW1410 South Area - Seawall, Rockfill Core 11 16-Jun-14 25-Jun-14 0% South Area - Seawall, Rockfill Core SW1420 South Area - Seawall, Underlayer Rock 23-Jun-14 30-Jun-14 0% South Area - Seawall, Underlayer Rock South Area Seawall, Rock a 0% SWCH 0+850 to SWCH 0+900 - 50m SW1500 South Area - Seawall, Trimming & Laying Geotextile along seawall line 05-May-14 A 27-May-14 40% Behind Programme South Area - Seawall, T 28-May-14 SW1510 10 0% Seawall Rockfil Core SW1520 South Area - Seawall, Underlayer Rock 07-Jun-14 13-Jun-14 0% SW1530 South Area - Seawall, Rock armour (1st layer) 8 14-Jun-14 20-Jun-14 0% South Area Seawall, Rock armour (1st layer) SWCH 0+900 t SWCH 0+960 - 60m South Alea - Seawall, Rockfill Core 10 SW1610 South Area - Seawall, Rockfill Core 20-Jun-14 28-Jun-14 0% South Area | Seawall Underlayer R SW1620 South Area - Seawall, Underlayer Rock 27-Jun-14 04-Jul-14 0% South Area - Seawall, Rock armour (1st layer) SW1630 08-Jul-14 0% 30-Jun-14 Surcharge RSC1167-1 Forming surcharge, Sub-zone 2-2 [15,000 of 50,000m3] 14 16-Jul-14 29-Jul-14 0% orming surcharge, Sub-zone 2-2 [15,000 of RSC1167-2 Forming surcharge, Sub-zone 2-2 [30,000 of 50,000m3] 19 29-Jul-14 0% Forming surcharge, 15-Aug-14 Forming surcharge, Sub-zone 2-2 [50,000 of 50,000m3] 19 15-Aug-14 0% SHT Mined Tunnel Works at Scenic Hill, Ch 13+516 to 14+016 (500m) Mined Tunnel West Portal Works Temp. Transformer Room SHT9792-6 Installation CLP cables, equipment, trnasformer for Transformer Rooms, Sta 08-May-14 A 07-Jun-14 50% Installation CLP cables, equipment, traasformer for Transformer Rooms, Stage 09-Jun-14 21-Jun-14 15 0% Installation CLP cables, equipment, trnasformer for Transformer Rooms, Stage 2 SHT9792-16 Installation CLP cables, equipment, trnasformer for Transformer Rooms, Sta Installation CLP cables, equipment, trnasformer for Transform Installation CLP cables, equipment, trnasformer for Transformer Rooms, Sta Mined Tunnel through Scenic Hill [480m Approx.] To Zhuhai-Macao [4-Lane] Carriageway - T001 T001 Tunnel Excavation (Drill & Blast)- Heading SHT9742-3 SHT T001 - Ch13+577 to Ch13+591 (Gr.II/III), L=14m/14m (15 blasts) 28-Apr-14 A 11-May-14 A 100% Behind Programme SHT9742-4 12-May-14 A 19-May-14 A 100% Behind Programme SHT T001 - Ch13+591 to Ch13+602 (Gr.III/IV), L=11m (5 blasts) 50% Behind Programme SHT9742-5 20-May-14 A SHT T001- Ch13+602 to Ch13+610.8 (Gr.III), L=8.8m (4 blasts) SHT T001 - Ch13+6 0 8 to Ch 13+6 20.8 (Gr.III), L + 10m (4 blasts) SHT9742-6 SHT T001 - Ch13+610.8 to Ch13+620.8 (Gr.III), L=10m (4 blasts) 27-May-14 30-May-14 0% SHT T001 - Ch13+620.8 to Ch13+630.8 (Gr.II/III/IV), L=10m (4 blasts) SHT9742-7 31-May-14 05-Jun-14 0% SHT T001; Ch13+620.8 to Ch13+630.8 (Gr.II/III/IV), L=10m (4 blasts) T001- Ch1 3+630 8 b Ch 13+641.8 (Gr.II), L=11m (5 blasts) SHT 7001- Ch13+641.8 to Ch13+650.6 (Gr.III), L=8.8m (4 blast SHT9742-9 SHT T001 - Ch13+641.8 to Ch13+650.6 (Gr.III), L=8.8m (4 blasts) 0% 12-Jun-14 16-Jun-14 SHT T 001 - Ch1 3+656 6 to Ch13+670.4 (Gr.II/IV), L=19.8m (9 blasts) SHT9742-10 SHT T001 - Ch13+656.6 to Ch13+670.4 (Gr.II/IV), L=19.8m (9 blasts) 17-Jun-14 26-Jun-14 0% 0% SHT T001- Ch13+670 4 to Ch13+680.4 (Gr.I/II), L=10m (4 blasts SHT9742-11 02-Jul-14 SHT9742-12 03-Jul-14 07-Jul-14 SHT 7 001 - Ch1 3+680 4 to Ch13+690.4 (Gr.I), L=10m (# blasts SHT T001 - Ch13+680.4 to Ch13+690.4 (Gr.I), L=10m (4 blasts) SHT T001-Ch13+690.4 to Ch13+700.9 (Gr.I/II), L=10.5m (3 blasts) SHT9742-13 SHT T001 - Ch13+690.4 to Ch13+700.9 (Gr.I/II), L=10.5m (3 blasts) 08-Jul-14 10-Jul-14 0% SHT9742-14 SHT T001 - Ch13+700.9 to Ch13+711.4 (Gr.I), L=10.5m (3 blasts) 11-Jul-14 14-Jul-14 0% SHT 7001-Ch 3+700 9 to Ch 13+7 11.4 (Gr.I); L=10.5m; (3 blasts SHT T001 - Ch13+711.4 to Ch13+721.9 (Gr.V), L=10.5m (3 blasts SHT T001; Ch13+711.4 to Ch13+721.9 (Gr.V), L=10.5m (3 bla 18-Jul-14 SHT 7001- Ch13+721.9 to Ch13+732.4 (Gr.III), L=10.5m SHT9742-16 0% SHT T001- Ch13+721.9 to Ch13+732.4 (Gr.III), L=10.5m (3 blasts) 21-Jul-14 SHT9742-17 SHT T001 - Ch13+732 4 to Ch13+798 9 (Gr I/II) I = 33m/66 5m (9 blasts SHT T001-Ch13+732.4 to Ch13+798.9 (G 22-Jul-14 31-Jul-14 0% SHT 7001 - Ch13+732.4 to Ch13+798.9 (Gr.I/II), L= 66.5m/66.5m (10 blasts) SHT T001- Ch13+732.4 SHT 001-Ch13+798 SHT T001 - Ch13+798.9 to Ch13+805.9 (Gr.IV), L= 7m (2blasts) 13-Aug-14 SHT9742-20 SHT T001 - Ch13+805.9 to Ch13+826.9 (Gr.II/III). I = 21m (6 blasts) 15-Aug-14 21-Aug-14 0% T001 Tunnel Ex SHT T001- Ch13+575 to Ch13+577 (Grli), L=2m SHT T001 - Ch13+575 to Ch13+577 (Gr.II), L=2m 0% SHT T001- Ch13+577 to Ch13+591 (Gr.II/III), L=7m/14m 03-Jul-14 0% SHT T001- Ch13+577 to Ch13+591 (Gr.II/III), L=7m/14m SHT9743-2 18-Jul-14 SHT9743-3 SHT T001 - Ch13+577 to Ch13+591 (Gr.II/III), L=14m/14m 14 19-Jul-14 04-Aug-14 0% SHT 7001- Ch13+577 to Ch13+591 SHT T001-Ch13+591 to Ch13+ SHT9743-4 SHT T001- Ch13+591 to Ch13+602 (Gr.III/IV), L=11m 3 0% 05-Aug-14 07-Aug-14 08-Aug-14 SHT9743-5 SHT T001 - Ch13+602 to Ch13+610.8 (Gr.III), L=8.8m 09-Aug-14 SHTT001-Ch13+610.8 SHT9743-6 SHT T001 - Ch13+610.8 to Ch13+620.8 (Gr.III), L=10m 2 11-Aug-14 12-Aug-14 0% SHT9743-7 SHT T001 - Ch13+620.8 to Ch13+630.8 (Gr.II/III/IV), L=10m 2 13-Aug-14 14-Aug-14 0% SHT 1001-Ch13+620 SHTT001-Ch13 SHT T001 - Ch13+630.8 to Ch13+641.8 (Gr.II), L=11m 15-Aug-14 18-Aug-14 0% 2 SHT9743-9 SHT T001 - Ch13+641.8 to Ch13+650.6 (Gr.III), L=8.8m 0% 19-Aug-14 20-Aug-14 To HKBCF [3-Lane] Carriageway - T002 From West-end - 250m Approx Drill and Blast Works (192m2) (550lin ng and 500ov SHT 9758-2 SHT T002 - Ch13+582 to Ch13+590.4 (Gr.III), L=8.4m/8.4m (9 blasts) 10-May-14 A 14-May-14 A 100% Behind Programme 100% Behind Programme SHT9758-3 SHTT002- Ch13+590.4 to Ch13+594.6 (Gr.III), L=4.2m (9 blasts) 15-May-14 A 19-May-14 A SHT T002- Ch13+594.6 to Ch13+596 (Gr.III), L=1.4m (3 blasts) China State Construction Engineering (Hong Kong) Ltd Prepared by WC/MM Works Programme Date Revision Chec. Approved Works Programme 30-May-1. HKC SYT Works Programme Contract No. HY/2011/03 - HZMB, Hong Kong Link Road Milestone 中國建築工程(香港)有限公司 CHINA STATE CONSTRUCTION ENGINEERING (HONG KONG) LTD Milestone , Section between Scenic Hill and HKBCF Works Programme

FILE: 3M25 (Rev.00) Layout HZMB - Layout 2 (3M Rolling Prog)(3M25) 3-Months Rolling Programme (ER Part 5 & SCC 27(9)) TASK filters: 3M25, HZMB No Level Effort. Sheet 2 of 6 (June 2014 to August 2014) Activity %
Complete
 June
 July
 August

 01
 08
 15
 22
 29
 06
 13
 20
 27
 03
 10
 17
 24

 ■ SHT 7002- Chii 3+596 to Φht 3+600 \$ (Gr.IIi), L=1.6m/4.6m (9 blasts)
 1
 1
 1
 24
 (days) SHT9758-5 SHT T002- Ch13+596 to Ch13+600.8 (Gr.III), L=1.6m/4.8m (9 blasts) 23-May-14 03-Jun-14 SHT T002 - Ch13+596 to Ch13+600 8 (Gr.III), L=3.2m/4.8m (9 blasts) SHT9758-6 SHT T002- Ch13+596 to Ch13+600.8 (Gr.III), L=3.2m/4.8m (9 blasts) 9 04-Jun-14 13-Jun-14 0% SHT9758-7 SHT T002 - Ch13+596 to Ch13+600.8 (Gr.III), L=4.8m/4.8m (9 blasts) 14-Jun-14 24-Jun-14 0% SHT T002- Ch13+596 to Ch13+600.8 (Gr.III), L=4.8m/4.8m (9 blasts) SHT9758-8 SHT T002- Ch13+600.8 to Ch13+610.6.4 (Gr.III), L=4.9m/9.8m (10 blasts) 10 25-Jun-14 07-Jul-14 0% SHT T002-Ch13+600.8 to Ch13+610.6.4 (Grilli), L=4.9m/9.8m (10 blasts) SHT T 002-Ch13+600.8 to Ch13+610.6.4 (Gr.III), L=9.8m/5 SHT9758-9 0% SHT T002- Ch13+600.8 to Ch13+610.6.4 (Gr.III), L=9.8m/9.8m (11 blasts) 11 08-Jul-14 19-Jul-14 SHT T002-Ch13+610.6 to Ch13+620.6 (Gr.III). L= SHT T002 - Ch13+610.6 to Ch13+620.6 (Gr.III), L=10m (5 blasts) SHT9758-10 21-Jul-14 25-Jul-14 0% SHT9758-11 SHT T002- Ch13+620.6 to Ch13+631.6 (Gr.III/IV), L=11m (5 blasts) 26-Jul-14 31-Jul-14 0% SHT T002 Ch13+620.6 to Ch13+631.6 (G SHT T002- Ch13+631.6 to Ch13+640.4 (Gr.III), L=8.8m (4 blasts) 05-Aug-14 SHT T002-Ch13+631.6 to Ch13+6 01-Aug-14 SHT T002-Ch13+640.4 to Ch SHT9758-13 SHT T002- Ch13+640.4 to Ch13+650.4 (Gr.III), L=10m (4 blasts) 06-Aug-14 09-Aug-14 0% 11-Aug-14 SHT9758-14 SHT T002- Ch13+650.4 to Ch13+660.4 (Gr.III), L=10m (4 blasts) 14-Aug-14 0% SHT 1002 Ch13+650 SHTT002-Ch 0% SHT9758-16 SHT T002- Ch13+672.4 to Ch13+681.4 (Gr.III), L=9m (3 blasts) 20-Aug-14 — :SHT Т002 22-Aug-14 0% /iaduct Abutment at West Portal of SHT Viaduct Abutment - Excavation to formation level, Stage 2 (T002) ABT1040-3 02-May-14 A 12-Jun-14 15 70% aduct Abutin ent - Excavation to formation level, Stage 2 (T001) ABT1040-4 Viaduct Abutment - Excavation to formation level, Stage 2 (T001) 16-May-14 A 12-Jun-14 Viaduct Abutment - Rock mapping and trimming ABT1040-5 10 13-Jun-14 24-Jun-14 0% Viaduct Abutment - Rock mapping and trimming of formation Viaduct Abutment - Blinding layer paving ABT1040-6 25-Jun-14 03-Jul-14 04-Jul-14 12-Jul-14 0% ABT1050-1 Viaduct Abutment - Pour 1- Base Slab, Formworks Viaduct Abutment - Pour 1- Base Slab, Rebars Fixing ABT1050-2 Viaduct Abutment - Pour 1- Base Slab, Rebars Fixing 10 14-Jul-14 24-Jul-14 0% Viaduct Abutment - Pour 1- Base \$lab, Concreting ABT1050-3 25-Jul-14 Viaduct Abutment - Pour 1- Base Slab, Concreting 25-Jul-14 0% 0% Viaduct Abutment - Pour 2- Base Sla 10 Viaduct Abutment -ABT1050-5 Viaduct Abutment - Pour 2- Base Slab, Rebars Fixing 05-Aug-14 15-Aug-14 0% ABT1050-6 Viaduct Abutment - Pour 2- Base Slab, Concreting 16-Aug-14 0% Viaduct Abutment 16-Aug-14 15 0% oss Airport Road at Ch 14+016 to 14+222 (206m) CCT [East Access Shaft] (Shaft 1) ELS Works SHT1089-5 SHT C&CT @ planter - ELS [3rd Layers] - Stage 1 18-Mar-14 A 20-May-14 A 100% Behind Programme SHT1089-6 SHT C&CT @ planter - ELS [3rd Layers] - Stage 2 14 24-Mar-14 A 29-May-14 SHT C&CT @ plant - ELS [3rd Layers] - Stage : 70% Behind Programme SHT C&CT @ planter - ELS [4th Layers] - Stage SHT1089-7 SHT C&CT @planter - ELS [4th Layers] - Stage SHT C&CT @planter - ELS [4th Layers] - Stage 2 SHT C&CT @ planter - ELS [4th Lavers] - Stage 2 14 SHT1089-8 04-Jun-14 16-Jun-14 0% SHT1089-9 SHT C&CT @ planter - ELS [5th Layers] - Stage 1 15 17-Jun-14 30-Jun-14 0% SHT C&CT @ planter - PLS (5th Lavers) SHT1089-10 SHT C&CT @ planter - ELS [5th Layers] - Stage 2 02-Jul-14 15-Jul-14 0% SHT C&CT @ planter - ELS [5th Layers] - Sta SHT C&CT @ planter - Excavation to Formation Level - Stage 1 15 0% SHT C&CT @ planter - Exca SHT C&CT @ planter SHT1089-12 SHT C&CT @ planter - Excavation to Formation Level - Stage 2 15 30-Jul-14 12-Aug-14 0% SHT1089-13 SHT C&CT @ planter - Excavation to Formation Level - Stage 3 15 0% ■ SHŤ 13-Aug-14 Mined Tunnel Underneath AEL Ch 14+128 to Ch 14+175 Civil & Structurals Works SHT MT - ELS for AEL West Shaft (Shaft 2) SHT1844-11 SHT MT AEL West Shaft - ELS works (1st layer), Stage 2 10 0% 15-Aug-14 23-Aug-14 **Pumping Test** 100% Behind Programm SHT9817-10 SHT MT AEL West Shaft - Installation of Pump wells, Observation Wells & Re SHT MT AEL West Shaft - Pumping Test SHT9817-11 SHT MT AEL West Shaft - Pumping Test 24-May-14* 30-May-14 Stage 2 - Fan Grouting SHT1836-08 SHT MT AEL West Shaft - [Grouting] Stage 2 Grouting under AEL (Fan Grout 02-May-14 A 16-May-14 A 100% SHT MT AEL West Shaft - [Drilling] Stage 2 Grouting under AEL (Fan Grout) 09-May-14 A 17-May-14 A 100% SHT MT AEL West Shaft - [Grouting] Stage 2 Grouting under AEL (Fan Grout 16-May-14 A 24-May-14 36% SHT MT AEL West Shaft - [Drilling] Stage 2 Grouting under AEL (Fan Grout) (525 of 1260 nos) SHT1835-13 SHT MT AEL West Shaft - [Drilling] Stage 2 Grouting under AEL (Fan Grout) 17-May-14 A 23-May-14 30% 0% SHT MT AEL West Shaft - [Drilling] Stage 2 Grouting under AEL (Fan Grout) (606 of 126 SHT1835-14 SHT MT AEL West Shaft - [Drilling] Stage 2 Grouting under AEL (Fan Grout) 24-May-14 30-May-14 SHT MT AEL West Shaft - [Grouting] Stage 2 Grouting under AEL (Fan Grout) (531 of 1260 nos SHT MT AEL West Shaft - [Grouting] Stage 2 Grouting under AEL (Fan Grout 31-May-14 0% SHT MT AEL West Shaft - [Drilling] Stage 2 Grouting under AEL (Fan Grout) (687 of 1260 nos) SHT MT AEL West Shaft - [Drilling] Stage 2 Grouting under AEL (Fan Grout) SHT1835-15 31-May-14 07-Jun-14 0% SHT1836-11 SHT MT AEL West Shaft - [Grouting] Stage 2 Grouting under AEL (Fan Grout 09-Jun-14 13-Jun-14 0% SHT MT AEL West Shaft - [Grouting] Stage 2 Grouting under AEL (Fan Grout) (617 of 1260 nos 0% SHT MT AEL West Shaft - [Drilling] Stage 2 Grouting under AEL (Fan Grout) (768 of 1260 nos) SHT MT AEL West Shaft - [Drilling] Stage 2 Grouting under AEL (Fan Grout) 14-Jun-14 SHT MT AEL West Shaft - [Grouting] Stage 2 Grouting under AEL (Fan Grout) (693 of 1260 nos) 0% SHT1836-12 SHT MT AEL West Shaft - [Grouting] Stage 2 Grouting under AEL (Fan Grout 19-Jun-14 14-Jun-14 SHT MT AEL West Shaft - [Drilling] Stage 2 Grouting under AEL (Fan Grout) (849 of 1260 nos) SHT1835-17 SHT MT AEL West Shaft - [Drilling] Stage 2 Grouting under AEL (Fan Grout) 16-Jun-14 21-Jun-14 0% SHT MT AEL West Shaft - [Grouting] Stage 2 Grouting under AEL (Fan Grout) (774 of 1260 n 0% 25-Jun-14 SHT MT AEL West Shaft - [Drilling] Stage 2 Grouting under AEL (Fain Grout) (930 of 1260 SHT MT AEL West Shaft - [Drilling] Stage 2 Grouting under AEL (Fan Grout) 28-Jun-14 23-Jun-14 0% SHT MT AEL West Shaft - [Grouting] Stage 2 Grouting under AEL (Fan Grout) (855 SHT1836-14 SHT MT AEL West Shaft - [Grouting] Stage 2 Grouting under AEL (Fan Grout 26-Jun-14 02-Jul-14 07-Jul-14 0% SHT MT AEL West Shaft - [Drilling] Stage 2 Grouting under AEL (Fan Grout) SHT MT AEL West Shaft - [Drilling] Stage 2 Grouting under AEL (Fan Grout) 30-Jun-14 SHT MT AEL West Shaft - [Grouting] Stage 2 Grouting under AEL (Fan Gro SHT MT AEL West Shaft - [Grouting] Stage 2 Grouting under AEL (Fan Grout 08-Jul-14 SHT MT AEL West Shaft [Drilling] Stage 2 Grouting under AEL (F. SHT1835-20 SHT MT AEL West Shaft - [Drilling] Stage 2 Grouting under AEL (Fan Grout) 14-Jul-14 0% SHT MT AEL West Shaft - [Grouting] Stage 2 Grouting under AEL SHT1836-16 SHT MT AEL West Shaft - [Grouting] Stage 2 Grouting under AEL (Fan Grout 09-Jul-14 14-Jul-14 0% SHT1835-21 SHT MT AEL West Shaft - [Drilling] Stage 2 Grouting under AEL (Fan Grout) 21-Jul-14 0% SHT MT AEL West Shaft | [Drilling] Stage 2 Grouting und 15-Jul-14 0% SHT MT AEL West Shaft - [Grouting] Stage 2 Grouting under AEL (Fan Grout SHT MT AEL West Shaft - [Grouting] Stage 2 Grou SHT1836-18 SHT MT AEL West Shaft - [Grouting] Stage 2 Grouting under AEL (Fan Grout 21-Jul-14 25-Jul-14 0% SHT 1835-22 SHT MT AEL West Shaft - [Drilling] Stage 2 Grouting under AEL (Fan Grout) 22-Jul-14 28-Jul-14 0% SHT MT AEL West Shaft + [Drilling] Stage 2 Gr SHT MT AEL West Shaft | [Grouting] Stag SHT MT - ELS for AEL East Shaft (Shaft 3) Pipe Pile & Grout Curtain SHT1908-12 SHT MT@AEL - East Shaft - [Drilling] Grout Curtain - (583 of 583 nos) 23-Apr-14 A SHT1907-07 SHT MT@AEL - East Shaft - [Grouting] Grout Curtain - (350 of 583 nos) 19-May-14 A 100% Behind Programme 03-May-14 A SHT1907-08 SHT MT@AEL - East Shaft - [Grouting] Grout Curtain - (400 of 583 nos) 10 19-May-14 A 23-May-14 20% Behind Programme SHT MT@AEL - East Shaft - [0 Grouting Grout Curtain - (400 of 583 nos SHT1907-09 SHT MT@AEL - East Shaft - [Grouting] Grout Curtain - (450 of 583 nos) 24-May-14 29-May-14 0% SHT MT@AEL - East Shaft - [Grouting] Grout Curtain - (450 of 583 no SHT MT@AEL - East Shaft - [Grouting] Grout Curtain - (500 of 583 nos) SHT1907-10 SHT MT@AEL - East Shaft - [Grouting] Grout Curtain - (500 of 583 nos) 30-May-14 SHT MT@AEL - East Shaft - [Grouting] Grout Curtain - (550 of 58 SHT1907-11 SHT MT@AEL - East Shaft - [Grouting] Grout Curtain - (550 of 583 nos) 07-Jun-14 0% 13-Jun-14 SHT MT@AEL - East Shaft - [Grouting] Grout Curtain - (\$83 of 583 ngs SHT1907-12 SHT MT@AEL - East Shaft - [Grouting] Grout Curtain - (583 of 583 nos) 14-Jun-14 20-Jun-14 0% SHT MT @AEL - East Shaft - Installation of Pump wells, Observation Wells & Recharge Wells, 2 of 29 nos. SHT MT @AEL - East Shaft - Installation of Pump wells, Observation Wells & SHT MT @AEL - East Shaft - Installation of Pump wells, Observation Wells & Recharge Wells, 5 of 29 nos SHT9867-2 SHT MT @AEL - East Shaft - Installation of Pump wells, Observation Wells & 29-May-14 03-Jun-14 SHT0867-3 SHT MT @AEL - East Shaft - Installation of Pump wells, Observation Wells & 04-Jun-14 07-Jun-14 0% SHT MT @AEL - East Shaft - Installation of Pump wells, Observation Wells & Recharge Wells, 8 of 29 ho SHT MT @AEL - East Shaft - Installation of Pump wells, Observation Wells & Recharge Wells, 11 of 29 nos. SHT MT @AEL - East Shaft - Installation of Pump wells, Observation Wells & SHT9867-5 SHT MT @AEL - East Shaft - Installation of Pump wells, Observation Wells & SHT NT @AEL East Shaft - Installation of Pump wells, Observation Wells & Recharge Wells, 14 of 29 in 17-Jun-14 13-Jun-14 SHT9867-6 SHT MT @AEL - East Shaft - Installation of Pump wells, Observation Wells & 18-Jun-14 21-Jun-14 0% SHT MT @AEL - East Shaft - Installation of Pump wells, Observation Wells & Recharge Wells, 17 of SHT MT @AEL - East Shaft - Installation of Pump wells, Observation Wells & Recharge Wel SHT9867-7 SHT MT @AEL - East Shaft - Installation of Pump wells, Observation Wells & 26-Jun-14 0% 23-Jun-14 SHT9867-8 SHT MT @AEL - East Shaft - Installation of Pump wells, Observation Wells & 02-Jul-14 SHT MT @AEL - East Shaft - Installation of Pump wells, Observation SHT MT @AEL - East Shaft - Installation of Pump wells, Observation Wells 8 07-Jul-14 SHT9867-9 SHT MT @AEL - East Shaft - Installation of Pump wells, Observation Wells & 03-Jul-14 0% SHT9867-10 SHT MT @AEL - East Shaft - Installation of Pump wells, Observation Wells 8 08-Jul-14 11-Jul-14 0% SHT MT @ AEL - East Shaft - Installation of Pump wells. Observation V SHT MT @AEL - East Shaft - Pumping Test SHT9867-12 SHT MT @AEL - East Shaft - Pumping Test Noise Enclosure Fabrication (AEL West Shaft) SHT1845-103 SHT MT AEL East Shaft - Fabrication/erection of Roof Supports & bracings 07-May-14 A 14-May-14 A 100% SHT MT AEL East Shaft SHT1845-104 SHT MT AEL East Shaft - Installation of supports(wire mesh) for enclosure management 26-May-14 0% SHT MT AEL East Shaft - Installation of enclosure materials SHT1845-106 SHT MT AEL East Shaft - Noise Measurement and CNP Application SHT MT AEL East Shaft - Noise Measurement and CNP Applicati 06-Jun-14 14-Jun-14 0% SHT1846-08 SHT MT AEL East Shaft - [Grouting] Stage 2 Grouting under AEL (Fan Grout) SHT1845-12 SHT MT AEL East Shaft - [Dril ling]Stage 2 Grouting under AEL (Fan Grout) -07-May-14 A 14-May-14 A 100% SHT1845-13 SHT MT AEL East Shaft - [Dril ling]Stage 2 Grouting under AEL (Fan Grout) -14-May-14 A 22-May-14 74% SHT MT AEL East Shaft - [Drilling]Stage 2 Grouting under AEL (Fan Grout) - (500 of 1324nbs) 22-May-14 18% SHIT MT AEL East Shaft - [Growing] Stage 2 Grouting under AEL (Fan Grout) (450 of 1324 nos) SHT1846-09 SHT MT AEL East Shaft - [Grouting] Stage 2 Grouting under AEL (Fan Grout) 19-May-14 A SHT1845-14 SHT MT AEL East Shaft - [Dril ling]Stage 2 Grouting under AEL (Fan Grout) -SHT MT AEL East Shaft - [Drilling]Stage 2 Grouting under AEL (Fan Grout) - (582of 1324nds) 23-May-14 29-May-14 0% SHT MT AEL East Shaft - [Drilling|Stage 2 Grouting under AEL (Fan Grout) - (664 of 1324hos) SHT1845-15 SHT MT AEL East Shaft - [Dril ling]Stage 2 Grouting under AEL (Fan Grout) -30-May-14 06-Jun-14 0% SHT1846-10 SHT MT AEL East Shaft - [Grouting] Stage 2 Grouting under AEL (Fan Grout) 30-May-14 05-Jun-14 0% SHT MT AEL East Shaft - [Grouting] Stage 2 Grouting under AEL (Fan Grout) (537 of 1324 hos) SHIT MT AEL East Shaft - [Grouting] Stage 2 Grouting under AEL (Fan Grout) (624 of 1324 nos) SHT1846-11 SHT MT AEL East Shaft - [Grouting] Stage 2 Grouting under AEL (Fan Grout) SHT MT AEL East Shaft - [Drilling]Stage 2 Grouting under AEL (Fain Grout) - (746 of 1324nos SHT1845-16 SHT MT AEL East Shaft - [Dril ling]Stage 2 Grouting under AEL (Fan Grout) -13-Jun-14 0% 07-Jun-14 SHT MT AEL East Shaft: [Grouting] Stage 2 Grouting under AEL (Fan Grout) (71) of 1324 nos SHT1846-12 SHT MT AEL East Shaft - [Grouting] Stage 2 Grouting under AEL (Fan Grout) 12-Jun-14 17-Jun-14 0% SHT MT AEL East Shaft - [Drilling]Stage 2 Grouting under AEL (Fan Grout) - (828 of 1324hos) 14-Jun-14 20-Jun-14 SHT1845-17 SHT MT AEL East Shaft - [Dril ling]Stage 2 Grouting under AEL (Fan Grout) -0% SHT M AEL East Shaft (Grouting Stage 2 Grouting under AEL (Fan Grout) (798 of 1324 nos SHT 1846-13 SHT MT AEL East Shaft - [Grouting] Stage 2 Grouting under AEL (Fan Grout) 0% 18-Jun-14

FILE: 3M25 (Rev.00) Layout HZMB - Layout 2 (3M Rolling Prog)(3M25) 3-Months Rolling Programme (ER Part 5 & SCC 27(9)) Sheet 3 of 6 TASK filters: 3M25, HZMB No Level Effort. (June 2014 to August 2014) Activity % Complete SHT1845-18 SHT MT AEL East Shaft - [Dril ling]Stage 2 Grouting under AEL (Fan Grout) 27-Jun-14 21-Jun-14 SHT MT AEL East Shaft - [Grouting] Stage 2 Grouting under AEL (Fan Grout) (885 of 132-SHT1846-14 SHT MT AEL East Shaft - [Grouting] Stage 2 Grouting under AEL (Fan Grout) 24-Jun-14 28-Jun-14 0% SHT1845-19 SHT MT AEL East Shaft - [Dril ling]Stage 2 Grouting under AEL (Fan Grout) -SHT MT AEL East Shaft - [Drilling]Stage 2 Grouting under AEL (Fan Grout) - (992 28-Jun-14 04-Jul-14 0% SHT1846-15 SHT MT AEL East Shaft - [Grouting] Stage 2 Grouting under AEL (Fan Grout) 30-Jun-14 05-Jul-14 0% SHT MT AEL East Shaft - [Grouting] Stage 2 Grouting under AEL (Fan Grout) (9 SHT 1845-20 SHT MT AEL East Shaft - [Dril ling]Stage 2 Grouting under AEL (Fan Grout) -0% SHT MT AEL East Shaft - [Drilling]Stage 2 Grouting under AEL (Fan Grou 05-Jul-14 10-Jul-14 SHT MT AEL East Shaft - [Grouting] Stage 2 Grouting under AEL (Fan SHT1846-16 SHT MT AEL East Shaft - [Grouting] Stage 2 Grouting under AEL (Fan Grout) 07-Jul-14 11-Jul-14 0% SHT1845-21 SHT MT AEL East Shaft - [Dril ling]Stage 2 Grouting under AEL (Fan Grout) -11-Jul-14 16-Jul-14 0% SHT MT AEL East Shaft - [Drilling]Stage 2 Grouting under AEL.(SHT MT AEL East Shaft - [Grouting] Stage 2 Grouting under Al SHT MT AEL East Shaft - [Grouting] Stage 2 Grouting under AEL (Fan Grout) SHT MT AEL East Shaft - [Drilling Stage 2 Grouting und SHT1845-22 SHT MT AEL East Shaft - [Dril ling]Stage 2 Grouting under AEL (Fan Grout) -0% 17-Jul-14 22-Jul-14 SHT1846-18 SHT MT AEL East Shaft - [Grouting] Stage 2 Grouting under AEL (Fan Grout) 18-Jul-14 23-Jul-14 0% SHT MT AEL East Shaft - [Grouting] \$tage 2 Grouting SHT MT AEL East Shaft; Drill ling Stage 2 Gr 0% SHT1846-19 SHT MT AEL East Shaft - [Grouting] Stage 2 Grouting under AEL (Fan Grout) SHT MT AEL East Shaft - [Grouting] Stag 26-Jul-14 01-Aug-14 0% CCT Works over Reclaimed Area at Ch 14+222 to Ch 15+050 (828m) CCT Works - on New Reclamation [490m Approx.] CCT Works in Section with the Box Culvert Extension [165m Approx.] ZONE A - ELS - Tunnel SHT next to AEL(Extension) Dia. 610 Plpe Piling Works 14-May-14 A SHT1848-02 SHT C&CT on new recl. w/BC - Grouting - 610 dia. pipe pile (60 of 199 nos) 100% On Programme 25-Apr-14 A 100% On Programme SHT1847-04 SHT C&CT on new recl. w/BC - Drilling - 610 dia, pipe pile (110 of 199 nos) 14 30-Apr-14 A 16-May-14 A 27% On Programme SHT1848-03 SHT C&CT on new recl. w/BC - Grouting - 610 dia. pipe pile (90 of 199 nos) 31-May-14 14-May-14 A SHT1847-05 SHT C&CT on new recl. w/BC - Drilling - 610 dia. pipe pile (150 of 199 nos) 17-May-14 A rect.w/BC - Drilling - 610 dia.pipepte (150 of 199 nos) SHT1847-06 SHT C&CT on new recl. w/BC - Drilling - 610 dia. pipe pile (190 of 199 nos) SHT C&CIT on new rect. w/BC - Drilling - 610 dia, pipe pile (190 of 199 nos) 03-Jun-14 14-Jun-14 0% SHT1848-04 SHT C&CT on new recl. w/BC - Grouting - 610 dia. pipe pile (120 of 199 nos) 03-Jun-14 14-Jun-14 0% SHT C&CT on new recl. w/BC - Grouting - 610 dia. pipe pile (120 of 199 nos SHT C&CT on new rect. w/BC - Drilling - 610 dia. pipe pile (199 of 199 nos) SHT1847-07 SHT C&CT on new recl. w/BC - Drilling - 610 dia. pipe pile (199 of 199 nos) 0% SHT C&CT on new rect, w/BC - Grouting -610 dia, pipe ple (150 of 199 nps) SHT1848-05 SHT C&CT on new recl. w/BC - Grouting - 610 dia. pipe pile (150 of 199 nos) 27-Jun-14 0% 16-Jun-14 SHT C&CT on new rec1. w BC - Grouting - 610 dia pipe pile (180 of 19 SHT1848-06 SHT C&CT on new recl. w/BC - Grouting - 610 dia. pipe pile (180 of 199 nos) 28-Jun-14 11-Jul-14 0% SHT1848-07 SHT C&CT on new recl. w/BC - Grouting - 610 dia. pipe pile (199 of 199 nos) 24-Jul-14 0% SHT C&CT on new rect. w/BC - Grouting - 610 dia 12-Jul-14 Sheet Piling Works SHT C&CT on hew recl. w/BC - FSPIII Sheet pile installation (200 m2/755 m2) SHT1849-1 SHT C&CT on new recl. w/BC - FSPIII Sheet pile installation (200 m2/755 m2) 16-Jun-14 23-Jun-14 0% SHT1849-2 SHT C&CT on new recl. w/BC - FSPIII Sheet pile installation (400 m2/755 m2) 24-Jun-14 02-Jul-14 0% SHT C&CT on new rect, w/BC - FSPIII Sheet pile installation (400 m2/755 m2) SHT C&CT on new recl. w/BC - FSPIII Sheet pile installation (600 m2/75 SHT1849-3 SHT C&CT on new recl. w/BC - FSPIII Sheet pile installation (600m2/755m2) 03-Jul-14 10-Jul-14 SHT C&CT on new rect, w/BC - FSPIII Sheet pile installatio SHT1849-4 SHT C&CT on new recl. w/BC - FSPIII Sheet pile installation (755m2/755m2) 0% 11-Jul-14 18-Jul-14 Grout Curtain and Permeation Grout SHT1850-1 SHT C&CT on new recl. w/BC - Grout Curtain, Grouting works-Wall 04 SHT C&CT on new rec 19-Jul-14 0% SHT C&CT on new recl. w/BC - Grout Curtain, Grouting works-Wall 06 15 02-Aug-14 15-Aug-14 0% SHT C&CT on new SHT1850-3 SHT C&CT on new recl. w/BC - Grout Curtain, Grouting works-Wall 03 15 16-Aug-14 29-Aug-14 0% CCT Works in Remaining Section [325m Approx.] Pre-drilling Works SHT C&CT on new recl. rem. section - Pre-drilling (105 of 199) SHT C&CT on new recl. rem. section - Pre-drilling (105 of 199) SHT1900-5 05-May-14 A 03-Jun-14 27% Ahead Programme 14 recl. rem. section - Pre-drilling (130 of 199 SHT1900-6 SHT C&CT on new recl. rem. section - Pre-drilling (130 of 199) 14 0% SHT C&CT on new SHT C&CT on new recl. rem. section - Pre-drilling (155 of 199) SHT C&CT on new rect. rem. section - Pre-drilling (155 of 199) SHT1900-7 0% 17-Jun-14 28-Jun-14 SHT C&CT on new rect lerm, section - Pre-drilling (180 of 199) SHT C&CT on new recl. rem. section - Pre-drilling (180 of 199) SHT1900-8 14 30-Jun-14 12-Jul-14 0% SHT1900-9 SHT C&CT on new recl. rem. section - Pre-drilling (199 of 199) 14 14-Jul-14 25-Jul-14 0% SHT C&CT on new recl, rem, section - Pre-drilling ZONE B - ELS - SHT C&CT SHT C&CT on new real rem, section - IDrilling Piling works fore-b SHT1910-12 SHT C&CT on new recl. rem. section - [Drilling]Piling works [pre-bored H-pile 30-Jun-14 14-Jul-14 0% SHT C&CT on new recl. rem, section - Grouting]Pilingw 15-Jul-14 21-Jul-14 0% SHT1911-12 SHT C&CT on new recl. rem. section - [Grouting]Piling works [pre-bored H-p Dia. 610mm Pipe Piling Works SHT1913 - 3 SHT C&CT on new recl. rem. section - Grouting 610 dia. pipe pile (100 of 26) 26-Apr-14 A 10-May-14 A 100% Ahead Programm 07-May-14 A 88% Ahead Programme 31-May-14 SHT C&CT on nev section :-Drilling - 610 dia. pipe pile (160 of 26 tnos) SHT1912 - 4 SHT C&CT on new recl. rem. section - Drilling - 610 dia. pipe pile (160 of 26 85% Ahead Programme recl. rem section Grouting 610 dia pipe pile (140 of 261 nos) SHT1913 - 4 SHT C&CT on new recl. rem. section - Grouting 610 dia. pipe pile (140 of 26 SHT C&CIT on new rect. rem, section :- Drilling:- 610 dia. pipe pile (200 of 261 nos) SHT1912 - 5 SHT C&CT on new recl. rem. section - Drilling - 610 dia. pipe pile (200 of 26 03-Jun-14 14-Jun-14 0% SHT1913 - 5 SHT C&CT on new recl. rem. section - Grouting 610 dia. pipe pile (180 of 26 03-Jun-14 14-Jun-14 0% SHT C&CIT on new rect. rem. section - Grouting 610 dia, pipe pile (180 of 261 hos) SHT C&CT on new/rect, rem, section - Drilling - 610 dia. ppe pile (240 of 261 nos) 0% SHT1912 - 6 SHT C&CT on new recl. rem. section - Drilling - 610 dia. pipe pile (240 of 26 27-Jun-14 SHT1913 - 6 SHT C&CT on new recl. rem. section - Grouting 610 dia. pipe pile (220 of 26 SHIT C&CT on new rect, rem. section - Grouting 610 dia, pipe pile (220 of 261 nbs) 0% 27-Jun-14 16-Jun-14 SHT C&CT on new recl. rem, section - Drilling - 610 dia. pipe pile (26) SHT1912 - 7 SHT C&CT on new recl. rem. section - Drilling - 610 dia. pipe pile (261 of 26 14 28-Jun-14 11-Jul-14 0% 0% SHT C&CT on new rect, rem, section - Grouting 610 SHT1913 - 7 SHT C&CT on new recl. rem. section - Grouting 610 dia. pipe pile (261 of 26 24-Jul-14 Sheet Piling Works SHT C&CT on new rect, rem, section - FSPIII Sheet pile in stallation (500 m2/12, 196 m 2) SHT1914 - 1 SHT C&CT on new recl. rem. section - FSPIII Sheet pile installation (500 m2. 19-Jun-14 27-Jun-14 0% SHT1914 - 2 SHT C&CT on new recl. rem. section - FSPIII Sheet pile installation (1,000 m 28-Jun-14 08-Jul-14 0% SHT C&CT on new recil, rem. section - FSPIII Sheet pile installation (1,000 SHT C&CT on new rect. rem, section - FSPII Sheet pile install SHT1914 - 3 SHT C&CT on new recl. rem. section - FSPIII Sheet pile installation (1,500 m 17-Jul-14 18-Jul-14 SHT1914 - 4 SHT C&CT on new recl. rem. section - FSPIII Sheet pile installation (2,000 m 26-Jul-14 0% SHT C&CT on new recil rem. section SHT1914 - 5 SHT C&CT on new recl. rem. section - FSPIII Sheet pile installation (2,500 m 28-Jul-14 05-Aug-14 0% SHT1914 - 6 SHT C&CT on new recl. rem. section - FSPIII Sheet pile installation (3.000 m 0% SHT C&CT on new re 14-Aug-14 15-Aug-14 23-Aug-14 0% ZONE C - ELS - SHT C&CT SHT C&CT on new recl. rem. section - [Drilling]Piling works [pre-bored H-pile - [Driling]Piling works [pre-bored H-pile + bored piles] - 12 of 148 ho SHT C&CT on new rect. rem. section - [Drilling]Piling works [pre-bared H-pile SHT C&CT on new rect; rem, section - [Driling]Piling works [pre-bared Hipile + bared piles] - 24 of 148 n 0% SHT1912-2 17-Jun-14 04-Jun-14 SHT1912-3 SHT C&CT on new recl. rem. section - [Drilling]Piling works [pre-bored H-pile 18-Jun-14 02-Jul-14 0% SHT C&CT on new rect. rem. section - Diffing Piling works [pre-bored Hi-pile + bor 24-Jun-14 0% SHT C&CT on new recilirem. section - [Grouting]Plling works [pre-bored H-pile + bored piles] SHT C&CT on new recl. rem. section - [Grouting]Piling works [pre-bored H-p 02-Jul-14 SHI C&CT on gew rect rem. section - Grouting) Piling works (pre-bored H-pile + bo 25-Jun-14 SHT C&CT on new recl. rem. section - [Diffing]Piling works [pre SHT1912-4 SHT C&CT on new recl. rem. section - [Drilling]Piling works [pre-bored H-pile 03-Jul-14 16-Jul-14 0% SHT C&CT on new recl. rem. section - [Drilling]Piling works [pre-bored H-pile 17-Jul-14 30-Jul-14 0% SHT C&CT on new rect, rem. section - IDril SHT1912-5 SHT C&CT on new recl. rem. section - [Grouting]Piling works [pre-bored H-p 23-Jul-14 SHIT C&CT on new recil. rem. section - [Grouting]Pilin 24-Jul-14 SHT C&CT on new real rem. section - [Gro SHT C&CT on new recl. rem. section - [Grouting]Piling works [pre-bored H-p. 30-Jul-14 0% SHT C&CT on new red SHT1912-6 SHT C&CT on new recl. rem. section - [Drilling]Piling works [pre-bared H-pile 31-Jul-14 13-Aug-14 0% SHT1912-7 SHT C&CT on new recl. rem. section - [Drilling]Piling works [pre-bored H-pile 27-Aug-14 SHT C&CT or SHT C&CT on new recl. rem. section - [Grouting]Piling works [pre-bored H-p WORKS IN HAM(HIGHWAY OPERATION & MAINTENANCE AREA) & HAT CCT **Band Drain** 30% Behind Programme RSC1330-8 Band drain installation (batch 31,000 of 37,805 nos) 04-Apr-14 A Band drain installation (batch 34,000 of 37,805 pos) RSC1330-9 Band drain installation (batch 34,000 of 37,805 nos) 11 30-May-14 10-Jun-14 0% RSC1330-10 11 11-Jun-14 ind drain in General Fill to Formation +5.5 mPD RSC1400 Type B fill from +2.5 to formation [Approx. 100, 000 m3 of 166,630 m3] 24-Apr-14 A 13-May-14 A 100% Behind Programme n (Approx. 120,000 m3 of 166.630 m 3 RSC1410 14 Type B fill from +2.5 to formation [Approx. 120,000 m3 of 166,630 m3] 31-May-14 86% Behind Programme Type B fill from +2.5 to formation [Approx. 130,000 m3 of 166,630 m3] Type B fill; from +2.5 to formation [Approx. 140,000 m3 of 166,630 m 3] 14 0% RSC1430 Type B fill from +2.5 to formation [Approx. 140,000 m3 of 166,630 m3] 16-Jun-14 27-Jun-14 RSC1440 Type B fill from +2.5 to formation [Approx. 150,000 m3 of 166,630 m3] 14 28-Jun-14 11-Jul-14 0% Type B fill from +2.5 to formation [Approx. 150,000m3 of 166,630m3] Type B full from +2.5 to for mation [Approx. 166,630 m RSC1450 0% Surcharge Forming surcharge, Sub-zones 7-1 (10,000 of 42,000m3) RSC1083-12 12 17-Apr-14 A 28-May-14 50% Behind Programme Forming surcharge, Sub-zones 6-2 (10,000 of 71,250m3) 22-Apr-14 A 100% Behind Programme RSC1086-1 15 13-May-14 A 14 Forming surcharge, Sub-zones 6-2 (20,000 of 71,250m3) RSC1083-22 Forming surcharge, Sub-zones 7-1 (10,000 of 42,000m3) 13 29-May-14 10-Jun-14 0% ing surcharge, Sub-zones 7-1 (10,000 of 42,000m3) RSC1085-3 Forming surcharge, Sub-zones 6-2 (30,000 of 71,250m3) 14 03-Jun-14 14-Jun-14 0% Forming surcharge, Sub-zones 6-2 (30,000 of 71,250m3) 13 0% orming surcharge, Sub-zones 7-1 (10,000 of 42,000 RSC1083-32 21-Jun-14 Forming surcharge, Sub-zones 6-2 (40,000 of 71,250m3) 27-Jun-14 0% RSC1085-4 Forming surcharge, Sub-zones 6-2 (40,000 of 71,250m3) 16-Jun-14 Forming surcharge, Sub-zones 7-1 (10:000 of 42:000m3) RSC1083-42 Forming surcharge, Sub-zones 7-1 (10,000 of 42,000m3) 13 23-Jun-14 04-Jul-14 0% RSC1085-5 14 11-Jul-14 0% Forming surcharge: Sub-zones 6-2 (50,000 of 71,250m3 Forming surcharge, Sub-zones 6-2 (50,000 of 71,250m3) Forming surcharge, Sub-zones 6-2 (60,000 of 71,2 Forming surcharge, Sub-zones 6-2 (60,000 of 71,250m3) 14 0% Forming surcharge, Sub-zones RSC1085-7 Forming surcharge, Sub-zones 6-2 (71,250 of 71,250m3) 25-Jul-14 06-Aug-14 ORKS IN MIDDLE AREA CH15+050 to 15+500 (HKLR AT GRADE, HAT MT, BRIDGE A1 & A2)

FILE: 3M25 (Rev.00) Layout HZMB - Layout 2 (3M Rolling Prog)(3M25) 3-Months Rolling Programme (ER Part 5 & SCC 27(9)) Sheet 4 of 6 TASK filters: 3M25, HZMB No Level Effort. (June 2014 to August 2014) (days) 15 22 29 06 13 20 27 03 10 18 25 01 08 RSC1044-8 Stone columns installation [2475 nos of 2537 nos] - [incl.Night Work - 19:00 t 17-May-14 A 16-Apr-14 A n [2537 nos of 2537 nos] - [incl.Night Work - 19:00 to 23:00 wk days & P.H.work 07:00 to 23:00] RSC1044-9 Stone columns installation [2537 nos of 2537 nos] - [incl.Night Work - 19:00 t 9 17-May-14 A 27-May-14 26% Behind Programme D (70% Sand Fill and 30% Public Fill) ype Afill in recl Type A fill in reclamation from S/B to +2.5mPD - [117,500 of 120,372m3] 20-Feb-14 A 31-May-14 S/B to +2.5mPD -[117,500 of 120,372m3] Type A fill in reclamation from S/B to +2.5mPD - [120,372 of 120,372m3] 15 Type A fill in reclaimation from S/B to +2.5mPD - [120,372 of 120,372m3] RSC1041-9 03-Jun-14 0% 16-Jun-14 **Band Drains** RSC1045-3 Band drain installation [3,000 nos. of 19,912 nos] 28-Apr-14 A 16-May-14 A 100% Behind Program 45% Behind Programme Band drain installation [5,000 nos. of 19,912 nos] 13 13 and drain installation [7,000 nos. of 19,912 nos] RSC1045-5 Band drain installation [7,000 nos. of 19,912 nos] 31-May-14 12-Jun-14 0% RSC1045-6 Band drain installation [9,000 nos. of 19,912 nos] 13 13-Jun-14 24-Jun-14 0% Band drain installation [9,000 nos. of 19,912 nos] 13 0% Band drain installation [11,000] 14 0% Band drain installation [16,000 nos. of 19,912 nos] RSC1045-8 Band drain installation [16,000 nos. of 19,912 nos] 08-Jul-14 19-Jul-14 Band drain installation (18,000 hos. of 19.9 RSC1045-9 Band drain installation [18,000 nos. of 19,912 nos] 13 21-Jul-14 31-Jul-14 0% Band drain installation [19,912 nos. of 19,912 nos] DSC1045 10 8 0% General Fill to ormation +5.5mPD Type B fill from +2.5 to for nation [25 000 of 220,581 m3] RSC1046-2 Type B fill from +2.5 to formation [25,000 of 220,581 m3] 15 26-Feb-14 A 03-Jun-14 0% On Programme Type B fill from +2.5 to formation [37,500 of 220,581 m3] Type 8 fill from +2.5 to formation (37,500 of 220,581 m 31 RSC1046-3 15 0% 04-Jun-14 Type B fill from +2.5 to formation [50,000 of 220,581 m3] Type B fill from +2.5 to formation [50,000 of 220,581 m3] 02-Jul-14 15 Type B fill from +2.5 to formation [62,500 of 220,581 m3] Type B fill from +2.5 to formation [62,500 of 220,581 m3] 03-Jul-14 16-Jul-14 0% RSC1046-5 Type B fill from +2.5 to for mation [75,000 d RSC1046-6 Type B fill from +2.5 to formation [75,000 of 220,581 m3] 15 17-Jul-14 30-Jul-14 0% Type B fill from +2.5 to RSC1046-7 Type B fill from +2.5 to formation [87,500 of 220,581 m3] 15 31-Jul-14 0% Seawall Con ction (Middle Are a) CH 0+980 to CH 1+400 - 420m TSW1010 SWCH 1+020 to 1+080 - Temporary Seawall Construction 15 30-Apr-14 A 12-May-14 A 100% Behind Programme SWCH 1+080 to 1+160 - Temporary Seawall Construction TSW 1020 15 20-May-14 03-Jun-14 0% SWCH 1+080 to 1+160 SWCH 1+160 to 1+240 Temporary Se SWCH 1+160 to 1+240 - Temporary Seawall Construction 15 0% SWCH 1+240 to 1+320 - Temporary 5 TSW1040 SWCH 1+240 to 1+320 - Temporary Seawall Construction 15 02-Jul-14 0% 18-Jun-14 TSW 1050 SWCH 1+320 to 1+400 - Temporary Seawall Construction 15 03-Jul-14 16-Jul-14 0% SWCH 1+320 to 1+400 - Temporary Seawall Construction Lay geotextile Type 1 from +3.5mPD to top RSC1052-1 ay geotextile Type 1 from +3.5mPD to top RSC1052-2 Lay geotextile Type 1 from +3.5mPD to top 18 06-Jun-14 21-Jun-14 0% RSC1052-3 Lay geotextile Type 1 from +3.5mPD to top 18 23-Jun-14 09-Jul-14 0% Placing under layer rock from +3.5mPD to Top RSC1064-1 25-Jul-14 Placing under layer rock fron 16 0% RSC1064-2 Placing under layer rock from +3.5mPD to Top 26-Jul-14 09-Aug-14 RSC1065-1 Placing armonr rock from +3.5mPD to Top 16 02-Aug-14 16-Aug-14 0% Placing armonr RSC1065-2 16 Placing armonr rock from +3.5mPD to Top 01-Sep-14 0% Flight Information Signs (PARDS) & Billboards- Reprovisioning Works Relocation of Billboards 90% Behind Programme 02-Apr-14 A CLP cable laving CLP cable laying 10 30-May-14 10 PARDS260 E&M equipment installation 14 13-May-14 A 31-May-14 50% Behind Programme Testing and Power Supply PARDS270 14 03-Jun-14 14-Jun-14 0% 15 28-Jun-14 0% PARDS - Cons uction T1a, T1c, T2a PARDS - Structural Materials Testing & Delivery PARDS102-1 10 06-Jun-14 14-Jun-14 0% PARDS -Structural Materials Testing & Delivery PARDS102-2 PARDS - Structural Fabrication 10 16-Jun-14 24-Jun-14 0% PARDS - Structural Fabricatio PARDS - Structural works (T1c) PARDS101-1 07-Jul-14 0% PARDS - Structu 10 0% PARDS - Equipment installation (T1c) PARDS110-1 PARDS - Equipment installation (T1c) 08-Jul-14 16-Jul-14 PARDS - Structural works (T1a) PARDS101-2 PARDS - Structural works (T1a) 13 08-Jul-14 18-Jul-14 0% 19-Jul-14 PARDS110-2 PARDS - Equipment installation (T1a) 10 28-Jul-14 0% PARDS - Equipo PARDS - Trial Pit & Construction of Footing (T2a) 13 30-Jul-14* 0% PARDS - Trial Pit & Con PARDS100-3 09-Aug-14 PARDS - Str PARDS101-3 PARDS - Structural works (T2a) 13 11-Aug-14 21-Aug-14 0% Utility Culvert No. 2 Ext. near Bridge A2 [30m Approx.] Culvert No. 2 Ext. - ELS - Excavation; Ground levelling, trimmi Util. Culvert No. 2 Ext. - ELS - Excavation; Ground levelling, trimming; blindir 17-Sep-13 A Culvert No. 2, Ext; - ELS - Excavation; Ground levelling, trimming, blinding layer (2nd 10m) Util. Culvert No. 2 Ext. - ELS - Excavation; Ground levelling, trimming; blindir 15 UC2.1021 27-Dec-13 A 11-Jun-14 58% Behind Programme Util. Culvert No. 2 Ext. - ELS - Excavation; Ground levelling, trimming; blindir 58% Behind Programme UC2.1022 15 12-Mar-14 A 11-Jun-14 Util. Culvert No. 2 Ext. - ELS - Excavation; Ground levelling, trimmi UC2.1030 Util. Culvert No. 2 Ext. - Culvert structure 18 0% Util Culvert No. 2 Ext. Culvert structure 24-Jun-14 Util. Culvert No. 2 Ext. - Backfilling UC2.1040 Util. Culvert No. 2 Ext. - Backfilling 0% 28-Jun-14 25-Jun-14 Util. Culvert No. 2 Extension Complete UC2.1050 Util. Culvert No. 2 Extension Complete 0 28-Jun-14 0% Tunnel (Mined Tunnel and West CCT w/ Emergency Pedestrian Passage Mined Tunnel for HAT underneath AEL & at East Coast Road [97m Approx.] Utilities Diversion, SI Works and Temp. Access Shaft (Shaft 4) HAT MT - Temporary east access shaft; Installation of struts/walings, S1 layer HAT1580-02 HAT MT - Temporary east access shaft; Installation of struts/walings, S2 layer 10 28-Mar-14 A 29-May-14 90% Behind Programme HAT MT - Temporary east access shaft; Installation of struts/walings, S3 laye HAT1580-03 HAT MT - Temporary east access shaft; Installation of struts/walings, S3 layer 10 30-Apr-14 A 31-May-14 80% Behind Programme HAT1578-04 HAT MT - Temporary east access shaft; Rock Excavation, S4 layer 29-May-14 HAT MT - Temporary east access shaft; Rock Excavation, S4 layer 05-May-14 A 80% Behind Programme 10 0% HAT MT - Temporary east access shaft; Installation of struts/walings, S4 layer HAT MT - Temporary east access shaft; Rock Excavation, \$5 layer 0% HAT1578-05 HAT MT - Temporary east access shaft; Rock Excavation, S5 layer 10-Jun-14 18-Jun-14 HAT1580-05 HAT MT - Temporary east access shaft; Installation of struts/walings, S5 layer 19-Jun-14 27-Jun-14 0% HAT MT Temporary east access shaft; Installation of struts walings, \$5 law HAT MT - Temporary east access shaft, Rock Excavation, S6a layer HAT MT - Temporary east access shaft; Rock Excavation, S6a laye 0% HAT MT - Temporary east access shaft; Installation of struts/walings, S6a laye HAT MT - Temporary east access shaft; Installation of strut-HAT1580-06 19-Jul-14 0% 10 11-Jul-14 HAT1578-07 HAT MT - Temporary east access shaft: Rock Excavation. S6b laver 14 21-Jul-14 01-Aug-14 0% HAT MT Temporary east access shaft; HAT MT - Temporary east access shaft; Installation of struts/walings, S6b lay 10 0% HAT MT - Temporary ea HAT1580-07 HAT1578-08 HAT MT - Temporary east access shaft; Rock Excavation, S6c layer 23-Aug-14 12-Aug-14 New Carriageway & Modification of Existing Roads **Utilities Diversion** Tele/COM Cable New carriageway [middle area] - Utilities diversion, Tele-com, Cable Stage 1a New carriageway [middle area] - Utilities diversion: Tele-com Cable Stage 1a & 1b - Excavation (500 m of 500 m NCW 1041-3 14-Mar-14 A 29-May-14 27% Behind Programme New carriageway [middle area] - Utilities diversion, Tele-com Cable Stage 1a & 1b - Duct Laying (500m of 500m) NCW1041-4 New carriageway [middle area] - Utilities diversion, Tele-com Cable Stage 1a 19-Mar-14 A 03-Jun-14 27% Behind Programme 100% Behind Programme NCW 1043-3 New carriageway [middle area] - Utilities diversion, DN250 Stage 2 Gas main 13-Mar-14 A 16-May-14 A NCW1043-4 y [middle area] - Utilities diversion, DN250 Stage 17-Apr-14 A 14-May-14 A 100% Behind Programm New carriageway [middle area] - Utilities diversion, DN160 Stage 1 Gas main 75% Behind Programme dle area] - Utilities div ersion, DN160 Stage 1 Gas main, excavation [500m of 500m] rea] - Utilities diversion, DN160 Stage 1 Gas main, duet laying [500m, of 500m] NCW 1042-4 New carriageway [middle area] - Utilities diversion, DN160 Stage 1 Gas main 60% Behind Programme 24-Apr-14 A 03-Jun-14 NCW 1043-1 New carriageway [middle area] - Utilities diversion, DN250 Stage 2 Gas main 30-Apr-14 A 31-May-14 80% Behind Programme New carriageway [middle area] - Utilities diversign, DN250 Stage 2 Gas main, excavation [650m, of 650m], North New carriageway [middle area] - Utilities diversion, DN250 Stage 2 Gas main 29-May-14 Utilities diversion, DN250 Stage 2 Gas main, duct laying [650m of 650m], North NCW 1043-2 48% Behind Programme 60% Behind Programme NCW 1043-6 New carriageway [middle area] - Utilities diversion, DN250 Stage 2 Gas main 15-May-14 A 29-May-14 New carriageway (middle area) - Utilities diversion, DN250 Stage 2 Gas main, excavation (400m of 650m), Middle NCW 1043-5 New carriageway [middle area] - Utilities diversion, DN250 Stage 2 Gas main 18-May-14 A 03-Jun-14 75% Behind Programme NCW1048-2 New carriageway [middle area] - Util. diversion, Freshwater main, Pipe Laying 80% Behind Programme on, Freshwater main, Excavation [300m of 450m] New carriageway [middle area] - Util. divers New carriageway [middle area] - Util, diversion, Freshwater main, Excavation 21-May-14 80% Behind Programme NCW 1047-2 13 14-Apr-14 A 0% Behind Programme New carriageway [middle area] - Util. diversion, Freshwater main, Pipe Laving - Stage NCW 1046-4 New carriageway [middle area] - Util, diversion, Freshwater main, Pipe Laving 15 15-Apr-14 A 30-May-14 NCW 1047-3 03-Jun-14 igeway [middle area] - Util. diversion, Freshwater main, Pibe Laying [300m/450m] New carriageway [middle area] - Util. diversion, Freshwater main, Pipe Laying NCW1046-00 New carriageway [middle area] - Util. diversion, Freshwater main, diversion/c 31-May-14 14-Jun-14 0% New carriageway [middle area] - Util, diversion, Freshwater main, diversion/connection New carriageway Imiddle areal - Util, diversion, Freshwater main, Excavation (450m) of 450m NCW 1047-4 New carriageway [middle area] - Util. diversion, Freshwater main, Excavation 04-Jun-14 14-Jun-14 0% ageway [middle area] - Util. diversion, Freshwater main, Pipe Laying [400 0% New carriageway [middle area] - Util, diversion, Freshwater main, Pipe Laving New carriageway [middle area] Util diversion, Freshwater NCW1048-9 15 23-Jun-14 07-Jul-14 0% NCW1048-00 New carriageway [middle area] - Util. diversion, Freshwater main, diversion/c 08-Jul-14 19-Jul-14 0% New carriageway [middle area] - Util diversion, Freshwate NCW1086-22 New carriageway [middle area] - Util. diversion, Seawater main, Excavation [3 30-May-14 16.67% Behind Programme NCW 1086-31 New carriageway [middle area] - Util. diversion, Seawater main, Pipe Laying [14 11-Apr-14 A 17-May-14 A 100% Behind Programme NCW1086-4 15 15-Apr-14 A 03-Jun-14 60% Behind Programme 31-May-14 New carriageway [middle area] - Util. diversion, Seawater main, Pipe Laying [19-May-14 A New carriageway [middle area] - Util, diversion, Seaviater main, Excava NCW1086-33 New carriageway [middle area] - Util. diversion, Seawater main, Excavation [4] 15 31-May-14 14-Jun-14 0% NCW1086-51 New carriageway [middle area] - Util, diversion, Seawater main, Pipe Laving [03-Jun-14 14-Jun-14 0% ageway [middle area] - Util diversion, Seawater main, Rice Laving [400m/450m 17-Jun-14 av [middle area] - Util diversion, 0% 15 NCW1086-44 New carriageway [middle area] - Util. diversion, Seawater main, Excavation [4] 16-Jun-14

FILE: 3M25 (Rev.00) Layout HZMB - Layout 2 (3M Rolling Prog)(3M25) 3-Months Rolling Programme (ER Part 5 & SCC 27(9)) Sheet 5 of 6 TASK filters: 3M25, HZMB No Level Effort. (June 2014 to August 2014) Activity % Complete (days) NCW1086-61 New carriageway [middle area] - Util. diversion, Seawater main, Pipe Laying [y [rbiddle area] - Util diversion, Seawater main, div NCW1086-01 New carriageway [middle area] - Util. diversion, Seawater main, diversion/cor 14 28-Jun-14 11-Jul-14 0% Sewerage Rising Main 90% Behind Programm NCW 1087-3 New carriageway [middle area] - Util. diversion, DN500 Sewerage Rising Mail 12-Mar-14 A 26-May-14 - Util, diversion, DN500 Sewerage Rising Main, Excaration [390m/390m] NCW 1087-4 70% Behind Programme New carriageway [middle area New carriageway [middle area] - Util. diversion, DN500 Sewerage Rising Mail 13 02-May-14 A 23-May-14 New carriageway [middle area] - Util, diversion, DN500 Sewerage Rising Mair New carriageway iddle area) - Util. diversion, DN500 Sewerage Rising Main, Pipe Laying [30 NCW 1087-7 20-May-14 31-May-14 0% NCW 1087-8 New carriageway [middle area] - Util. diversion, DN500 Sewerage Rising Maii 03-Jun-14 14-Jun-14 0% New catriageway [middle area] - Util, diversion, DN5 0 Sewerage Rising Main, Pipe Laying [390m/390m] New carriageway [middle area] - Util. diversion, DN300 Sewerage Rising Mail 0% New carriageway [middle area] - Util. diversion, DN300 Util, diversion, DN300 Sewerage 0% NCW 1087-22 New carriageway [middle area] - Util. diversion, DN300 Sewerage Rising Mail 30-Jun-14 14-Jul-14 New carriageway [middle area] New carriageway [middle area] - Util. diversion, DN300 Sewerage Rising Maii NCW 1087-21 15-Jul-14 26-Jul-14 0% New carriageway [middle area] - Util. diversion, I 0% New carriageway [middle are New carriageway [middle area] - Utilities diversion Completion 0% NCW1088 09-Aug-14 22-Aug-14 Stage 1 TTA - Diversion of NB Airport Road (for Works in BA2) 31-May-14 30% NCW1065 Preparation for Implementation of Stage 1 TTA 15 03-Jun-14 Stage 1 TTA Implementation 0 Stage 1 TTA Implementation 0% NCW1075 17-Jun-14 Stage 2 TTA - Diversion of NB Airport Road (for Works in BA2) Roadwork for Stage 2 TTA Roadwork for Stage 2 TTA 15 Preparation for Implementation of Stage 2 TTA 09-Aug-14 22-Aug-14 0% RTH ARE A - CH 15+500 to CH 16+223 (HKLR AT GRADE & ROAL Remaining Portion From SWCH1400 to 1830 (AHR 15 to 20mPD)[Except Zone D) Area2 - Geotextile Tube Wall + Sandfill to +2.5mPD RSC1106-15 15-Apr-14 A 31-May-14 192 of 92r extile tube wall [92 of 92nos] 15 25% Behind Programme 10 otextile tube wall with Sand infill up to +1.0mPD, 2nd RSC1106-17 Geotextile tube wall with Sand infill up to +1.0mPD, 2nd half 10 20-Jun-14 0% 12-Jun-14 RSC1106-18 Geotextile tube wall with Sand infill up to +2.5mPD. 1st half 21-Jun-14 26-Jun-14 0% Geotextile tube wall with Sand Infill up to +2.5m PD 1st half 0% Geotextile tube wall with Sand infill up to +2.5mPD, 2nd hall RSC1106-19 27-Jun-14 03-Jul-14 Stone Platfori form (49,750m3 of 94,466m3)[incl Night Work - 19:00 to 07:00] RSC1106-2 Construction stone platform (49,750m3 of 94,466m3)[incl.Night Work - 19:00 21-Jun-13 A 12-Jun-14 94% Behind Programme RSC1106-4 Construction stone platform (67,131m3 of 94,466m3)[incl.Night Work - 19:00 13-Jun-14 26-Jun-14 0% Construction stone platform (67,131m3 of 94,466m3) finct. Night Work - 19:00 to 07:001 Construction stone platform (84,512m3 of 94,466m3)[incl.Night Work - 19:00 Construction sone platform (84,512m3 of 94,466m3)[ncl.Night Work RSC1106-5 Construction stone platform (94.466m3 of 94.466m3) fincl Night Work - 19:00 15 0% RSC1106-6 12-Jul-14 25-Jul-14 Stone Colu North Portion (Except Area 2) 23% Behind Programme os. of 946 nos][SWCH1+400 to SWCH1 RSC1109-4 Stone columns installation [620 nos. of 946 nos][SWCH1+400 to SWCH1+60 31-May-14 12-Jun-14 0% Stone columns installation (620 nos. of 946 nosi(SWCH) 4400 to SWCH1+6061 RSC1109-5 Stone columns installation [775 nos. of 946 nos][SWCH1+400 to SWCH1+60 13-Jun-14 24-Jun-14 0% Stone columns installation 1775 nos. of 946 nos[ISWCH1+400 to SWCH1+606 RSC1109-6 0% Stone columns installation [946 nos. of 946 nos][SWCH1+400 to SWCH1+6 Area 2 - AHR Area 60% Behind Programme Stone columns installation [288 nos. of 1488 nos] [incl. AHR area with night w os, of 1488 post final AHR area with night RSC1110-6 03-May-14 A 30-May-14 Stone columns insta ork 0130-0700 - assumed 3 rig @3nigl 31-May-14 ins installation [336 nos. of 1488 nos] [incl. AHR area with night work 0130-0700 - assumed 3 rig@3r RSC1110-7 Stone columns installation [336 nos. of 1488 nos] [incl. AHR area with night w 0% Stone columns installation [384 nos. of 1488 nos] [incl. AHR area with night work 0130-0700 - a RSC1110-8 Stone columns installation [384 nos. of 1488 nos] [incl. AHR area with night w 13-Jun-14 24-Jun-14 0% Stone columns installation [432 nos. of 1488 nost finel, AHR area with night w Stone columns installation [432 nos. of 1488 nost fine], AHR area with night w RSC1110-9 25-Jun-14 07-Jul-14 0% Stone columns installation [480 nos. of 1488 nos] [incl. AHR area with night w columns installation [480 nos of 1488 nost line]. AHR RSC1110-10 08-Jul-14 18-Jul-14 0% Stone columns installation (488 nos. of 1488 Stone columns installation [488 nos. of 1488 nos] [incl. AHR area with night w 30-Jul-14 0% 31-Jul-14 0% Stone columns installation RSC1110-12 Stone columns installation [536 nos. of 1488 nos] [incl. AHR area with night w 13 11-Aug-14 Stone columns installation [584 nos. of 1488 nos] [incl. AHR area with night w RSC1110-13 13 12-Aug-14 22-Aug-14 0% Stone coll Filling to +2.5mPD (Sand Fill to +1mPD and Public Fill to +2.5mPD) Type A fill in reclamation from S/B to +2.5mPD (SWCH1400 to SWCH 1450) 0% RSC1107-1 26-Jul-14 05-Aug-14 Type A fill in recla RSC1107-2 Type A fill in reclamation from S/B to +2.5mPD (SWCH1450 to SWCH 1500) 06-Aug-14 15-Aug-14 0% Type A fill in reclamation from S/B to +2.5mPD (SWCH1500 to SWCH 1550) RSC1107-3 0% Portion C & D1 From SWCH1850 to 2070 (AHR 17.5 to 20mPD) Stone Platfor RSC1133-4 Construction stone platform (79,028m3 of 90,213m3) - fincl, Night work 1900 16-Dec-13 A 03-Jun-14 84% Behind Programme Construction m (79,028 m3 of 90,213 m3) - [incl Night work 1900-0700 wk days & PH, work 0000-2400] 0% Behind Programme RSC1133-14 13 Construction stone platform (90,213m3 of 90,213m3) - [incl.Night work 1900 04-Jun-14 14-Jun-14 [incl.Night work 1900-0700 wk days & PH. wor Stone Column RSC1136-5 Stone columns installation (750 of 1,343nos) 10 09-Apr-14 A 17-May-14 A 100% Behind Programme 14% Behind Programme 10 RSC1136-6 17-May-14 A 28-May-14 RSC1136-7 07-Jun-14 Stone columns installation (1050 of 1,343nos) 29-May-14 10 0% RSC1136-8 Stone columns installation (1200 of 1,343nos) 16-Jun-14 24-Jun-14 Stone columns installation (1200 of 1,343nos RSC1136-9 10 04-Jul-14 0% Stone columns installat Filling to +2.5 PD (70% Sand Fill and 30% Public Fill) Type A fill in reclamation from S/B to +2.5mPD [39,260 of 46,890 m3] 13 05-Feb-14 A 07-Jun-14 RSC1134-5 40% Behind Programme Type A flll, in redlamation from S/B to +2.5mPD [46,890 of 46,890 m3] RSC1134-6 Type A fill in reclamation from S/B to +2.5mPD [46,890 of 46,890 m3] 14 11-Jun-14 23-Jun-14 0% 83% Behind Programme RSC1135-3 Band drain installation [2,400 of 4,041 nos] 13 14 RSC1135-4 Band drain installation [3,200 of 4,041 nos] 19-Jun-14 02-Jul-14 0% Rand drain installation [4,041 of 4,041 nos] RSC1135-5 15 03-Jul-14 16-Jul-14 0% Band drain installation [4,041 of 4,041 nos] General Fill to Type B fill from +2.5 to formation [30,000 of 58,482 m 3] 13 11-Apr-14 A 3% Behind Programme RSC1145-2 30-May-14 RSC1145-3 Type B fill from +2.5 to formation [45,000 of 58,482 m 3] 14 03-Jul-14 15-Jul-14 0% Type B fill from +2.5 to formation (45,000 of 58,482 m 3) 14 16-Jul-14 0% Type B fill from +2.5 to for mation [58,482 o Type B fill from +2.5 to for mation [58, 482 of 58, 482 m 3 28-Jul-14 uction (Portion C and D1) CH 1+850 to CH 2+020 - 170m Seawall Cons SWCH 1+850 to SWCH 1+900 - 50m 0% SW2110 South Area - Seawall, Rockfill Core 10-Jul-14 South Area - Se awal I, Rockfill Core South Area - Seawall, Underlayer Rook 0% SW2120 South Area - Seawall, Underlayer Rock 14 07-Jul-14 19-Jul-14 South Alea - Seawall, Rock armour (1st laver) South Area - Seawall Rock armour (1st laver SW2130 18-Jul-14 24-Jul-14 0% SWCH 1+900 to SWCH 1+960 - 60m South Area - Se awall, Trimming & Laying Geotextile along South Area - Seawall, Trimming & Laying Geotextile along seawall line South Area - Seawall, Rockfill Core SW2210 South Area - Seawall, Rockfill Core 04-Jul-14 14-Jul-14 0% SW2220 South Area - Seawall, Underlayer Rock 14-Jul-14 26-Jul-14 0% South Area - Seawall, Underlaye South Area - Seawall, Rock armour (1st la South Area - Seawall, Rock armour (1st layer) SWCH 1+960 to SWCH 2+020 - 60m SW2300 South Area - Seawall, Trimming & Laying Geotextile along seawall line 15 06-Jun-14* 19-Jun-14 0% South Area!awal Trimming & Laying Gedtextile along SW2310 12 27-Jun-14 0% South Area - Seawall, Rockfil Co 17-Jun-14 SW2320 26-Jun-14 09-Jul-14 South Area - Seawall, Underlayer Rock 8 South Area - Seawall, Rock armour (1st layer) SW2330 South Area - Seawall, Rock armour (1st layer) 07-Jul-14 14-Jul-14 0% Surcharge 100% On Programme RSC1146-1 Forming surcharge, Sub-zone 13 & 14 - Portion C, (5,000 of 67,600m3) Forming surcharge, Sub-zone 12 - Portion D1, (16,340 of 16,340m3) RSC1144-3 10 10-Feb-14 A 21% On Programme Forming surcharge, Sub-zone 12 - Portion D1, (16,340 of 16,340m3) 28-May-14 25% On Programme RSC1146-2 Forming surcharge, Sub-zone 13 & 14 - Portion C, (10,000 of 67,600m3) 15 16-May-14 A 03-Jun-14 Forming surcharge, Sub-zone 13 & 14 - Portion C, (10,000 of 67,600m3) RSC1146-3 Forming surcharge, Sub-zone 13 & 14 - Portion C, (15,000 of 67,600m3) 17-Jun-14 Forming surcharge, Sub-zone 13 & 14 - Portion C, (15,000 of 67,600m3) Forming surcharge, Sub-zone 13 & 14 - Portion C, (20,000 of 67,600m3) RSC1146-4 0% Forming surcharge, Sub-zone 13 & 14 Portion C, (20,000 of 67,60 RSC1146-5 Forming surcharge, Sub-zone 13 & 14 - Portion C, (25,000 of 67,600m3) 15 03-Jul-14 16-Jul-14 0% Forming surcharge, Sub-zone 13 & 14 - Portion C, (25,000 of 6 Forming surcharge, Sub-zone 13 & 14 - Portion C, (30,000 of 67,600m3) Forming surcharge, Sub-zone 13 & 14 - Po RSC1146-6 15 17-Jul-14 30-Jul-14 0% RSC1146-7 15 31-Jul-14 0% RSC1146-8 Forming surcharge, Sub-zone 13 & 14 - Portion C. (45,000 of 67,600m3) 14-Aug-14 25-Aug-14 0% Temporary Utilities Diversion (CLP-11KV & 132KV) BA1.1422-3 Bridge A1 - Installation of Bridge Support for CLP cable (Part B), 2nd half 27-Mar-14 A 07-Jun-14 90% Behind Programme Bridge A1 - Installation of Bridge Support for CLP cable (Part B), 2nd half 90% Behind Programme BA1.1422-5 8 02-Apr-14 A 07-Jun-14 Bridge A1 - Installation of temp support for CLP cable (Part A), 2nd half Bridge A1 - Installation of temp. support for CLP cable (Part A), 2nd half Temporary utilities Diversion (TEL/COM/CAD/ATC Cable Protetion) Bridge A1 - Excavation and exposure of Existing TEL/COM/CAD/ATC Ducts&Cables BA1.1422-8 Bridge A1 - Excavation and exposure of Existing TEL/COM/CAD/ATC Ducts&(8 14-Apr-14 A 23-May-14 60% Behind Programme BA1.1422-9 Bridge A1 - TEL/COM/CAD/ATC cables diversion works 24-May-14 30-May-14 0% Bridge A1 - TEL/COM/CAD/ATC cables diversion works Bridge A1 - Stage 1- Excavation (in cluding lagging wall), 80m/280 BA1.1421-1 12-Apr-14 A 60% Behind Programme Bridge A1 - Stage 1- Excavation (including lagging wall), 80m/280m 11 03-Jun-14

FILE: 3M25 (Rev.00) Layout HZMB - Layout 2 (3M Rolling Prog)(3M25) 3-Months Rolling Programme (ER Part 5 & SCC 27(9)) Sheet 6 of 6 TASK filters: 3M25, HZMB No Level Effort. (June 2014 to August 2014) Activity % Complete
 June
 July
 August

 01
 08
 15
 22
 29
 06
 13
 20
 27
 03
 10
 17
 24

 ■ Bridge A1 - Stage 1- Exervation (including lagging wall), 180m/280m
 180m/280m
 1
 1
 24
 (days) BA1.1421-2 Bridge A1 - Stage 1- Excavation (including lagging wall), 180m/280m 23-Apr-14 A 03-Jun-14 Bridge A1 - Stage 1- Excavation (including lagging wall), 280m/280m 11 BA1.1421-3 Bridge A1 - Stage 1- Excavation (including lagging wall), 280m/280m 04-Jun-14 13-Jun-14 0% BA1.1426-1 Bridge A1 - Stage 1- Installation of waling @+3.5mPD, 80m/280m 10 04-Jun-14 12-Jun-14 0% Bridge A1 - Stage 1- (nstal lation of waling @ +3.5 mPD, \$0m/280m Bridge A1 - Stage 1 ELS - Excavation to Formation, 80m/320 BA1.1430-1 13-Jun-14 25-Jun-14 0% Bridge A1 - Stage 1 ELS - Excavation to Form ation, 80m/320 Bridge A1 Stage 1- Installation of waling @+3.5mPD, 180m/280m 10 0% BA1.1426-2 Bridge A1 - Stage 1- Installation of waling @+3.5mPD, 180m/280m 13-Jun-14 21-Jun-14 Bridge A1 - Stage 1- Installation of waling @ +3.5mPD, 280m/280 BA1.1426-3 Bridge A1 - Stage 1- Installation of waling @+3.5mPD, 280m/280m 10 23-Jun-14 02-Jul-14 0% BA1.1430-2 Bridge A1 - Stage 1 ELS - Excavation to Formation-180m/280m 14 26-Jun-14 09-Jul-14 0% Bridge A1 - Stage 1 ELS - Excavation to Form ation - 180m/280m 14 Bridge A1 - Stage 1 ELS - Excavation to Form ation-280 Bridge A1 - Stage 1 ELS - Excavation to Formation-280m/280m 0% BA1.1110 Bridge A1 - Preparation & Mobilization for Pad footings 23-Jul-14 28-Jul-14 0% Bridge A1 - Preparation & Mobilization for Pad 14 Bridge A1 South Abut. & Ra BA1.1011 Bridge A1 South Abut. & Ramp - Pad footing, Stage 2 14 0% 11-Aug-14 22-Aug-14 Modification of Retaining Wall (at South of Tung Fai Road) RW1030 Retaining Wall Modification. - Site Clearance 02-May-14 A 10-May-14 A 7 100% RW1040 Retaining Wall Modification. - Trial Pit 12-May-14 A 19-May-14 A f New Retaining Wall (PART A) retaining wall - Preparation Works for Base slab New retaining wall - Preparation Works for Base slab construction New retaining wall - Excavation for base slab construction 15 0% RW1360 30-Jun-14 14-Jul-14 New retaining wall - Construction of Base Slab RW 1050 15-Jul-14 21-Jul-14 0% wall - Construction of Base Slat New retaining wall - Construction of Wall Stem 0% New retaining wall - Construction of Wall Ster New retaining wall Construction of Para New retaining wall - Construction of Parapet 5 0% RW1070 29-Jul-14 01-Aug-14 New retaining wall - Construction of Base Sla New retaining wall - Construction of RW1090 New retaining wall - Construction of Wall Stem 29-Jul-14 04-Aug-14 0% New retaining wall - Construction RW 1100 New retaining wall - Construction of Parapet 5 05-Aug-14 08-Aug-14 0% RW 1110 New retaining wall - Construction of Base Slab New retaining wall - Construction of Wall St 10 RW1120 New retaining wall - Construction of Wall Stem 22-Jul-14 30-Jul-14 0% RW 1130 New retaining wall - Construction of Parapet 5 31-Jul-14 04-Aug-14 0% New retaining wall - Construction of Bay 4 New retaining wall - Construction of Base Slab New retaining wall - Construction of Base Slab RW1140 22-Jul-14 28-Jul-14 0% RW 1150 New retaining wall - Construction of Wall Stem 10 29-Jul-14 06-Aug-14 0% New retaining wall - Construction New retaining wall - Consti RW 1160 New retaining wall - Construction of Parapet 5 07-Aug-14 11-Aug-14 0% Modification of Retaining Wall (Part B) RW1400 Modification of retaining wall - Excavation to demolish the wall stems of Reta 08-Jul-14 14-Jul-14 0% ation of retaining wall - Excavation to demolish the wall ste RW 1370 Modification of retaining wall - Excavation for Base Slab Construction 5 15-Jul-14 18-Jul-14 0% Modification of retaining wall - Excavation for Base Slab Con-RW 1170 Modification of retaining wall - Demolish Wall Stems of Existing Retaining Wa 19-Jul-14 23-Jul-14 0% RW 1190 Modification of retaining wall - Base Slab 24-Jul-14 28-Jul-14 0% Modification of retaining wall Base Slab RW1200 15 29-Jul-14 0% Modification of retaining Modification of retaining wall - Top Slab 0% RW1210 12-Aug-14 18-Aug-14 Modificatio RW1290 Modification of retaining wall - Parapet 5 19-Aug-14 22-Aug-14 0% Modification of retaining wall - Demolish Wall Stems of Existing Retaining Wε Modification of retaining wall - Base \$lab 19-Jul-14 23-Jul-14 0% RW1250 Modification of retaining wall - Base Slab RW1260 Modification of retaining wall - Wall Stem 15 24-Jul-14 06-Aug-14 0% Modification of retaining wall - Wa RW1270 Modification of retaining wall - Top Slab 07-Aug-14 13-Aug-14 0% Modification of retaining RW1280 Modification of retaining wall - Parapet 18-Aug-14 0% 14-Aug-14 Utility Culvert No.1 Utility Culvert No. 1 Ext. across the road leading to Cheong Hong Road [48m Approx.] Util. Culvert No. 1 Ext. - ELS - Excavation Ground levelling, trimming, blinding layer (1st 16m) UC1.1080-1 Util. Culvert No. 1 Ext. - ELS - Excavation; Ground levelling, trimming; blindir 25-Oct-13 A 80% Behind Programme Util. Culvert No. 1 Ext. - ELS - Excavation; Ground levelling, trimming; blinding layer (2nd 32m) Util. Culvert No. 1 Ext. - ELS - Excavation; Ground levelling, trimming; blindir 10 UC1.1080-2 04-Jan-14 A 28-May-14 80% Behind Programme UC1.1080-3 Util. Culvert No. 1 Ext. - ELS - Excavation; Ground levelling, trimming; blindir 10 12-Mar-14 A 20-Jun-14 35% Behind Programme Util, Culvert No. 1 Ext. - ELS - Excavation; Ground levelling, trimming; blinding layer (3rd 48m) UC1.1090 Util. Culvert No. 1 Ext. - Culvert structure (1st 24m) 17-Jun-14 28-Jun-14 0% Util. Culvert No. 1 Ext. - Culvert structure (1st 24m) Util. Culvert No. 1 Ext. - Culvert structure (2nd 24m) 15 Util. Culvert No. 1 Ext. - Culvert structure (2nd 24m UC1.1091 14-Jul-14 0% 30-Jun-14 11 Util, Culvert No. 1 Ext. - Backfilling UC1.1100 Util. Culvert No. 1 Ext. - Backfilling 15-Jul-14 24-Jul-14 0% Utility Culvert No. 1 Extension Con UC1.1110 Utility Culvert No. 1 Extension Complete 0%