

Activity ID	Activity Name	Dur. (days)	Start	Finish	Activity % Complete	2015																		
						August	16	23	30	06	13	20	27	04	11	18	25	01	08	15	22	29	06	
3 MONTHS PROGRAMME HY/2011/03 (September 2015 to November 2015)(Rev0)																								
WORKS IN SOUTH AREA - CH 13+516 to CH 15+050 (SCENIC HILL TUNNEL, MT & CCT)																								
Reclamation Works																								
Outstanding Reclamation Works - SWCH 0+000 to SWCH 0+450																								
Seawall Construction																								
SWCH 0+340 to SWCH 0+470 - 130m																								
SW1380	South Area - Seawall, Rockfill Core	7d	17-Jul-15 A	10-Aug-15 A	100%																			
SW1390	South Area - Seawall, Underlayer Rock	7d	11-Aug-15 A	19-Aug-15 A	100%																			
SW1440	South Area - Seawall, Rock armour (1st layer)	9d	20-Aug-15	29-Aug-15	0%																			
SWCH 0+270 to SWCH 0+340 - 70m																								
SW1450	South Area - Seawall, Trimming & Laying Geotextile along seawall line	14d	18-Aug-15 A	01-Sep-15	10%																			
SW1460	South Area - Seawall, Rockfill Core	7d	02-Sep-15	09-Sep-15	0%																			
SW1470	South Area - Seawall, Underlayer Rock	7d	10-Sep-15	17-Sep-15	0%																			
SW1480	South Area - Seawall, Rock armour (1st layer)	9d	18-Sep-15	29-Sep-15	0%																			
Outstanding Reclamation Works - SWCH 0+600 to SWCH 0+960(South of CNAC Tower)																								
Surcharge																								
RSC1087-1	Forming surcharge, Sub-zones 3-2 & 4B [25,000 of 51,800m3]	9d	11-Jun-15 A	12-Aug-15 A	100%																			
RSC1187-2	Forming surcharge, Sub-zones 3-2 & 4B [51,800 of 51,800m3]	15d	12-Aug-15 A	05-Sep-15	93%																			
RSC1088	Surcharge Load, Sub-zone 3-2 (1st month)	30d	20-Aug-15 A	18-Sep-15	0%																			
RSC1188-1	Surcharge Load, Sub-zone 4B (1st month)	30d	06-Sep-15	05-Oct-15	0%																			
RSC1089	Surcharge Load, sub-zone 3-2 (2nd month)	30d	19-Sep-15	18-Oct-15	0%																			
RSC1188-2	Surcharge Load, Sub-zone 4B (2nd month)	30d	06-Oct-15	04-Nov-15	0%																			
RSC1094	Surcharge Load, sub-zone 3-2 (3rd month)	30d	19-Oct-15	17-Nov-15	0%																			
RSC1104	Surcharge Load, Sub-zone 4B (3rd month)	30d	05-Nov-15	04-Dec-15	0%																			
Boreholes & CPT - Stone Column Verification - SWCH 0+100 to SWCH 0+960																								
Boreholes																								
RSC2000-03	South Area - Stone Column Verification Works - Boreholes 10/10 nos.(6 nos remainir)	10d	25-Aug-15*	04-Sep-15	0%																			
CPT																								
RSC2000-05	South Area - Stone Column Verification Works - CPT 4/4 nos.(3 nos. remaini ng unde	8d	05-Sep-15	14-Sep-15	0%																			
Area 1: Outstanding Remedial Works to Seawall - SWCH 0+450 to SWCH 0+780 (300m)																								
Design Review																								
A1100	South Area Remedial Works - DDA Preparation & Submission (including approval)	18d	03-Feb-15 A	06-Sep-15	80%																			
Band Drains																								
A1091	South Area Remedial Works - Band drains installation, 13,500 nos./27,046 nos.	12d	08-Aug-15 A	25-Aug-15	55%																			
A1101	South Area Remedial Works - Band drains installation, 18,000 nos./27,046 nos.	10d	26-Aug-15	05-Sep-15	0%																			
A1131	South Area Remedial Works - Band drains installation, 22,500 nos./27,046 nos.	10d	07-Sep-15	17-Sep-15	0%																			
A1090	South Area Remedial Works - Band drains installation, 27,046 nos./27,046 nos.	10d	18-Sep-15	30-Sep-15	0%																			
Pipe Piles/Sheet Piles																								
A1280	South Area Remedial Works - Pipe piles installation, 52/103 nos.	8d	08-Aug-15 A	24-Aug-15	40%																			
A1550	South Area Remedial Works - Sheet piling (FSPIII), 720/4,378 m2.	10d	08-Aug-15 A	22-Aug-15	68%																			
A1240	South Area Remedial Works - Materials Delivery, pipe piles, 103/103 nos.	8d	15-Aug-15 A	24-Aug-15	16%																			
A1650	South Area Remedial Works - Sheet piling (FSPIII), 1,440/4,378 m2.	8d	24-Aug-15	01-Sep-15	0%																			
A1290	South Area Remedial Works - Pipe piles installation, 78/103 nos.	8d	25-Aug-15	02-Sep-15	0%																			
A1300	South Area Remedial Works - Pipe piles installation, 103/103 nos.	8d	02-Sep-15	10-Sep-15	0%																			
A1660	South Area Remedial Works - Sheet piling (FSPIII), 2,160/4,378 m2.	8d	02-Sep-15	10-Sep-15	0%																			
A1670	South Area Remedial Works - Sheet piling (FSPIII), 2,880/4,378 m2.	8d	11-Sep-15	19-Sep-15	0%																			
A1680	South Area Remedial Works - Sheet piling (FSPIII), 3,600/4,378 m2.	8d	21-Sep-15	30-Sep-15	0%																			
A1690	South Area Remedial Works - Sheet piling (FSPIII), 4,378/4,378 m2.	8d	02-Oct-15	10-Oct-15	0%																			
Surcharge																								
A1110	South Area Remedial Works - Re-surcharge works, 1st stage	10d	01-Sep-15	10-Sep-15	0%																			
A1111	South Area Remedial Works - Re-surcharge works, 2nd stage	10d	11-Sep-15	20-Sep-15	0%																			
A1310	South Area Remedial Works - Re-surcharge works + Period(3 months) + Removal	15d	21-Sep-15	05-Oct-15	0%																			
A1141	South Area Remedial Works - Surcharge Period(1st month)	30d	21-Sep-15	20-Oct-15	0%																			
A1161	South Area Remedial Works - Surcharge Period(2nd month)	30d	21-Oct-15	19-Nov-15	0%																			
A1171	South Area Remedial Works - Surcharge Period(3rd month)	30d	20-Nov-15	19-Dec-15	0%																			
Additional VST & CPT																								
VST - Vane Shear Test																								
A1580	South Area Remedial Works - Vane Shear Test, 18/18 nos.	7d	16-Jul-15 A	12-Aug-15 A	100%																			
SHT Mined Tunnel Works at Scenic Hill																								
Mined Tunnel through Scenic Hill [480m Approx.]																								
To Zhuhai-Macao [4-Lane] Carriageway - T001																								
T001 Lining																								
SHT4610	SHT T001 Bay 12 lining [120m/483m] - Waterproofing, rebar fixing, formworks, concre	6d	16-Jul-15 A	10-Aug-15 A	100%																			
SHT4620	SHT T001 Bay 13 lining [130m/483m] - Waterproofing, rebar fixing, formworks, concre	6d	21-Jul-15 A	13-Aug-15 A	100%																			
SHT4630	SHT T001 Bay 14 lining [140m/483m] - Waterproofing, rebar fixing, formworks, concre	6d	25-Jul-15 A	22-Aug-15	70%																			
SHT4700	SHT T001 Bay 15 lining [150m/483m] - Waterproofing, rebar fixing, formworks, concre	6d	31-Jul-15 A	26-Aug-15	50%																			
SHT4710	SHT T001 Bay 16 lining [160m/483m] - Waterproofing, rebar fixing, formworks, concre	6d	05-Aug-15 A	31-Aug-15	20%																			
SHT4720	SHT T001 Bay 17 lining [170m/483m] - Waterproofing, rebar fixing, formworks, concre	6d	30-Aug-15	04-Sep-15	0%																			
SHT4730	SHT T001 Bay 18 lining [180m/483m] - Waterproofing, rebar fixing, formworks, concre	6d	03-Sep-15	08-Sep-15	0%																			
SHT4740	SHT T001 Bay 19 lining [190m/483m] - Waterproofing, rebar fixing, formworks, concre	6d	07-Sep-15	12-Sep-15	0%																			
SHT4750	SHT T001 Bay 20 lining [200m/483m] - Waterproofing, rebar fixing, formworks, concre	6d	11-Sep-15	16-Sep-15	0%																			
SHT4760	SHT T001 Bay 21 lining [210m/483m] - Waterproofing, rebar fixing, formworks, concre	6d	15-Sep-15	20-Sep-15	0%																			
SHT4770	SHT T001 Bay 22 lining [220m/483m] - Waterproofing, rebar fixing, formworks, concre	6d	19-Sep-15	24-Sep-15	0%																			
SHT4780	SHT T001 Bay 23 lining [230m/480m] - Waterproofing, rebar fixing, formworks, concre	6d	23-Sep-15	28-Sep-15	0%																			
SHT4790	SHT T001 Bay 24 lining [240m/480m] - Waterproofing, rebar fixing, formworks, concre	6d	27-Sep-15	02-Oct-15	0%																			
SHT4800	SHT T001 Bay 25 lining [250m/480m] - Waterproofing, rebar fixing, formworks, concre	6d	03-Oct-15	08-Oct-15	0%																			
SHT4810	SHT T001 Bay 26 lining [260m/480m] - Waterproofing, rebar fixing, formworks, concre	6d	09-Oct-15	14-Oct-15	0%																			
SHT4820	SHT T001 Bay 27 lining [270m/480m] - Waterproofing, rebar fixing, formworks, concre	6d	15-Oct-15	20-Oct-15	0%																			
SHT4830	SHT T001 Bay 28 lining [280m/480m] - Waterproofing, rebar fixing, formworks, concre	6d	21-Oct-15	26-Oct-15	0%																			
SHT4840	SHT T001 Bay 29 lining [290m/480m] - Waterproofing, rebar fixing, formworks, concre	6d	27-Oct-15	01-Nov-15	0%																			
SHT4850	SHT T001 Bay 30 lining [300m/480m] - Waterproofing, rebar fixing, formworks, concre	6d	02-Nov-15	07-Nov-15	0%																			
SHT4860	SHT T001 Bay 31 lining [310m/480m] - Waterproofing, rebar fixing, formworks, concre	6d	08-Nov-15	13-Nov-15	0%																			
SHT4870	SHT T001 Bay 32 lining [320m/480m] - Waterproofing, rebar fixing, formworks, concre	6d	14-Nov-15	19-Nov-15	0%																			

