

HY/2011/03 Hong Kong-Zhuhai-Macao Bridge Hong Kong Link Road Section Between Scenic Hill and Hong Kong Boundary Crossing Facilities – Works Programme Summary

Description of Works	Tentative Commencement Date	Tentative Completion Date
Award of Contract	31-5-2012	26-1-2017
Detailed Design	30-9-2012	13-8-2013
Site Preparation Works (Land-based)	31-5-2012	8-6-2013
Site Preparation Works (Marine)	21-6-2012	31-10-2012
Seawall Formation	29-10-2012	22-2-2014
Reclamation	27-7-2013	13-10-2014
Bridge 1A	15-08-2012	1-3-2014
SHT Cut and Cover Tunnel (Airport Road)	15-08-2013	15-08-2016
SHT Mined Tunnel	19-06-2013	13-1-2016
SHT Cut and Cover Tunnel (Reclamation)	20-03-2014	23-4-2016
Bridge 2A	10-09-2013	24-3-2015
West Portal	22-09-2013	26-4-2016
Ventilation Building	17-04-2015	14-10-2016
HAT Cut and Cover Tunnel	09-09-2013	26-01-2017
HAT Mined Tunnel	14-09-2012	26-01-2017
Roadworks	9-11-2012	26-01-2017
Admin Building	22-10-2014	11-8-2016
Utilities Works	9-11-2012	28-9-2016
Landscape Works	1-2-2016	26-01-2017
E&M Works	11-04-2015	26-01-2017
Completion of Works		26-01-2017