

Activity ID	Activity Name	Responsible Person	Original Duration	Actual Duration	Remaining Duration	Start	Finish	Actual Start	Actual Finish	Duration % Complete	2014												
											January			February			March			April			May
											30	06	13	20	27	03	10	17	24	03	10	17	24
HY/2012/07 - TM-CLK Link-SC [DWP rC-1] - 3MRP Status Update 23-01-2014																							
General Submission																							
General Requirements																							
General Management																							
PR01430	Produce interface management plan	Chris Ma	25	123	23	23-Aug-13 A	18-Feb-14	23-Aug-13			10%	[Gantt bar: 23-Aug-13 to 23-Aug-13]											
PR9000	Completion of initial general submissions, mobilisation & setup coordination with external parties		0	0	0						0%	[Gantt bar: 10-Mar-14 to 10-Mar-14]											
Temporary Works Design																							
PR00130	Unloading Jetty at HKBCF - Working Platform design and approval	David Sein	90	0	90	11-Mar-14	02-Jul-14				0%	[Gantt bar: 11-Mar-14 to 02-Jul-14]											
Land Works																							
PR03130	Apply for land between Viaduct C & D (between Pier C8 and D9)	K M Chiang	75	123	30	23-Aug-13 A	26-Feb-14	23-Aug-13			60%	[Gantt bar: 23-Aug-13 to 26-Feb-14]											
PR03150	Fence relocation Viaduct D	K M Chiang	18	0	18	21-Jan-14	12-Feb-14				0%	[Gantt bar: 21-Jan-14 to 12-Feb-14]											
PR03160	Fence relocation Viaduct A	K M Chiang	20	0	20	21-Jan-14	14-Feb-14				0%	[Gantt bar: 21-Jan-14 to 14-Feb-14]											
PR03170	Fence relocation Viaduct C	K M Chiang	20	0	20	21-Jan-14	14-Feb-14				0%	[Gantt bar: 21-Jan-14 to 14-Feb-14]											
PR03180	Fencing for working area connecting Viaduct C & D	K M Chiang	10	0	10	27-Feb-14	10-Mar-14				0%	[Gantt bar: 27-Feb-14 to 10-Mar-14]											
Surveys																							
PR01290-2	Viaduct B - EBS condition/structural surveys of existing structures	K M Chiang	102	145	10	29-Jul-13 A	04-Feb-14	29-Jul-13			90%	[Gantt bar: 29-Jul-13 to 04-Feb-14]											
PR01300-1	Carry out investigation/surveys to locate existing utilities/services	K M Chiang	72	163	7	08-Jul-13 A	28-Jan-14	08-Jul-13			90.28%	[Gantt bar: 08-Jul-13 to 28-Jan-14]											
Additional Land GI																							
PR03189-1	PBH23 (Pier C8) - MTR area	Hans Sundstro	5	0	5	21-Jan-14	25-Jan-14				0%	[Gantt bar: 21-Jan-14 to 25-Jan-14]											
PR03190	PBH42 (Pier B9) - MTR area	Hans Sundstro	5	19	0	17-Dec-13 A	11-Jan-14 A	17-Dec-13	11-Jan-14		100%	[Gantt bar: 17-Dec-13 to 11-Jan-14]											
PR03200-4	PBH25 (Pier D9) - MTR area	Hans Sundstro	10	0	10	27-Jan-14	08-Feb-14				0%	[Gantt bar: 27-Jan-14 to 08-Feb-14]											
PR03210-1	PBH38 (Abutment A) - MTR area	Hans Sundstro	10	0	10	15-Feb-14	26-Feb-14				0%	[Gantt bar: 15-Feb-14 to 26-Feb-14]											
PR03210-2	PBH39 (Pier A11) - MTR area	Hans Sundstro	10	0	10	27-Feb-14	10-Mar-14				0%	[Gantt bar: 27-Feb-14 to 10-Mar-14]											
PR03210-3	PBH40 (Pier A10) - MTR area	Hans Sundstro	10	0	10	11-Mar-14	21-Mar-14				0%	[Gantt bar: 11-Mar-14 to 21-Mar-14]											
PR03210-4	PBH41 (Pier A9) - MTR area	Hans Sundstro	10	0	10	15-Feb-14	26-Feb-14				0%	[Gantt bar: 15-Feb-14 to 26-Feb-14]											
PR03221	PBH27 (Pier D17) - MTR area	Hans Sundstro	10	0	10	01-Apr-14	12-Apr-14				0%	[Gantt bar: 01-Apr-14 to 12-Apr-14]											
PR03222	PBH28 (Pier D18) - MTR area	Hans Sundstro	10	0	10	20-Mar-14	31-Mar-14				0%	[Gantt bar: 20-Mar-14 to 31-Mar-14]											
PR03223	PBH32 (Abutment D) - MTR area	Hans Sundstro	10	0	10	13-Feb-14	24-Feb-14				0%	[Gantt bar: 13-Feb-14 to 24-Feb-14]											
PR03224	PBH33 (Abutment D) - MTR area	Hans Sundstro	10	0	10	25-Feb-14	07-Mar-14				0%	[Gantt bar: 25-Feb-14 to 07-Mar-14]											
PR03225	PBH34 (Abutment D) - MTR area	Hans Sundstro	10	0	10	08-Mar-14	19-Mar-14				0%	[Gantt bar: 08-Mar-14 to 19-Mar-14]											
PR03231	Trial Pits TP05 & 6 (10SW-A/F52)	Hans Sundstro	16	0	16	21-Jan-14	10-Feb-14				0%	[Gantt bar: 21-Jan-14 to 10-Feb-14]											
PR03232	Trial Pits TP07 (10NW-C/C26), TP08 (10NW-C/C27), TP09 (10NW-C/C22)	Hans Sundstro	24	0	24	21-Jan-14	19-Feb-14				0%	[Gantt bar: 21-Jan-14 to 19-Feb-14]											
PR03233	Trial Pits TP010 (9SE-B/C8)	Hans Sundstro	8	0	8	21-Jan-14	29-Jan-14				0%	[Gantt bar: 21-Jan-14 to 29-Jan-14]											
Marine Works																							
PR01120	Apply for DASO permits for the dumping of sediments in Hong Kong waters	Hans Sundstro	76	117	15	30-Aug-13 A	10-Feb-14	30-Aug-13			80%	[Gantt bar: 30-Aug-13 to 10-Feb-14]											
Surveys																							
PR01260	Record survey existg grnd/seabed levels w/in Site, photo survey/existg drain surveys prior to construction	Hans Sundstro	13	157	3	15-Jul-13 A	23-Jan-14	15-Jul-13			80%	[Gantt bar: 15-Jul-13 to 23-Jan-14]											
Additional Marine GI																							
PR02154-2	PBH17B & PHB17C - Pier E13-B (E7c)	Hans Sundstro	26	0	26	21-Jan-14	21-Feb-14				0%	[Gantt bar: 21-Jan-14 to 21-Feb-14]											
PR02155-2	PBH18A - Pier E13-A	Hans Sundstro	10	0	10	21-Jan-14	03-Feb-14				0%	[Gantt bar: 21-Jan-14 to 03-Feb-14]											
PR02200-2	PBH01 to PBH12 in Portion A (by Jackup Barge 1)	Hans Sundstro	72	25	70	19-Dec-13 A	15-Apr-14	19-Dec-13			2.78%	[Gantt bar: 19-Dec-13 to 15-Apr-14]											
EM&A Works																							
3. Works Prior to Construction Commencement																							
EN0070-22	EM&A Works Baseline Monitoring Reporting	Brian Kam	24	65	0	28-Oct-13 A	15-Jan-14 A	28-Oct-13	15-Jan-14		100%	[Gantt bar: 28-Oct-13 to 15-Jan-14]											
EN0070-23	ENPO/SO approval of EM&A Works Baseline Monitoring Reporting	Brian Kam	24	5	12	15-Jan-14 A	05-Feb-14	15-Jan-14			50%	[Gantt bar: 15-Jan-14 to 05-Feb-14]											
Design Submission																							
Detailed Design (v16)																							
Ground Investigation																							
ARDD0009	Consultation with GEO	Arup	20	115	5	13-Aug-13 A	27-Jan-14	13-Aug-13			75%	[Gantt bar: 13-Aug-13 to 27-Jan-14]											
ARDD0010	IC/SO Approval of Ground Investigation Interpretative Report - AP03.00	Arup	75	115	19	13-Aug-13 A	14-Feb-14	13-Aug-13			75%	[Gantt bar: 13-Aug-13 to 14-Feb-14]											
ARDD0012	IC/SO Approval of Additional GI Requirements	Arup	20	122	4	02-Aug-13 A	27-Jan-14	02-Aug-13			80%	[Gantt bar: 02-Aug-13 to 27-Jan-14]											
ARDD0013-1	Additional GI Fieldwork, Lab Testing and Permitting E5-E8	Arup	45	95	11	10-Sep-13 A	21-Feb-14	10-Sep-13			75%	[Gantt bar: 10-Sep-13 to 21-Feb-14]											
ARDD0013-2	Additional GI Fieldwork, Lab Testing and Permitting - Viaduct A	Arup	60	110	15	20-Aug-13 A	21-Mar-14	20-Aug-13			75%	[Gantt bar: 20-Aug-13 to 21-Mar-14]											
ARDD0013-3	Additional GI Fieldwork, Lab Testing and Permitting - Viaduct B	Arup	60	110	15	20-Aug-13 A	10-Feb-14	20-Aug-13			75%	[Gantt bar: 20-Aug-13 to 10-Feb-14]											

	Actual Work		
	Planned Bar		
	Critical Bar		
	Milestone		
Date	Revision	Checked	Approved
23-Jan-14	3W-Rolling Progr Up...	SMC	

Tuen Mun - Chek Lap Kok Southern Connection
3-Months Rolling Programme (Page 1 of 12 Pages)
(Progress as of 23-Jan-13)



DWG. No.:
J3518/GCL/PGM/3MRP-W033

Activity ID	Activity Name	Responsible Person	Original Duration	Actual Duration	Remaining Duration	Start	Finish	Actual Start	Actual Finish	Duration % Complete	2014													
											January			February			March			April			May	
											30	06	13	20	27	03	10	17	24	03	10	17	24	31
ARDD0013-4	Additional GI Fieldwork, Lab Testing and Permitting - Viaduct C	Arup	60	110	15	20-Aug-13 A	10-Feb-14	20-Aug-13		75%														
ARDD0013-5	Additional GI Fieldwork, Lab Testing and Permitting - Viaduct D	Arup	60	110	15	20-Aug-13 A	14-Apr-14	20-Aug-13		75%														
ARDD0014-1	Receipt of Additional GI Data E5-E8	Arup	0	0	0		21-Feb-14			0%														
ARDD0014-2	Receipt of Additional GI Data - Viaduct A	Arup	0	0	0		21-Mar-14			0%														
ARDD0014-3	Receipt of Additional GI Data - Viaduct B	Arup	0	0	0		10-Feb-14			0%														
ARDD0014-4	Receipt of Additional GI Data - Viaduct C	Arup	0	0	0		10-Feb-14			0%														
ARDD0014-5	Receipt of Additional GI Data - Viaduct D	Arup	0	0	0		14-Apr-14			0%														
ARDD0015-1	E5-E8 Interpretation	Arup	15	0	15	24-Feb-14	14-Mar-14			0%														
ARDD0015-2	Additional GI Interpretative Report - AP03.00 for E1, E2, E5 to E8	Arup	15	0	15	24-Feb-14	14-Mar-14			0%														
ARDD0015-3	Additional GI Interpretative Report - AP03.00 for Viaducts A	Arup	15	0	15	24-Mar-14	11-Apr-14			0%														
ARDD0015-4	Additional GI Interpretative Report - AP03.00 for Viaducts B	Arup	15	0	15	11-Feb-14	03-Mar-14			0%														
ARDD0015-5	Additional GI Interpretative Report - AP03.00 for Viaducts C	Arup	15	0	15	11-Feb-14	03-Mar-14			0%														
ARDD0015-6	Additional GI Interpretative Report - AP03.00 for Viaducts D	Arup	15	0	15	14-Apr-14	02-May-14			0%														
ARDD0017-2	IC/SO Approval of Additional GI Interpretative Report - AP03.00 for E1, E2, E5 to E8	Arup	75	0	75	17-Mar-14	27-Jun-14			0%														
ARDD0017-3	IC/SO Approval of Additional GI Interpretative Report - AP03.00 for Viaducts A	Arup	75	0	75	14-Apr-14	25-Jul-14			0%														
ARDD0017-4	IC/SO Approval of Additional GI Interpretative Report - AP03.00 for Viaducts B	Arup	75	0	75	04-Mar-14	16-Jun-14			0%														
ARDD0017-5	IC/SO Approval of Additional GI Interpretative Report - AP03.00 for Viaducts C	Arup	75	0	75	04-Mar-14	16-Jun-14			0%														
Surveys and Investigations																								
ARDD0022	Fieldwork and Permitting	Arup	60	141	7	08-Jul-13 A	29-Jan-14	08-Jul-13		88.33%														
ARDD0025	IC/SO Approval of Utility Report - AP04.00	Arup	75	65	23	22-Oct-13 A	20-Feb-14	22-Oct-13		70%														
Interface with BCF Contract																								
ARDD0027	Finalise all Interface Details	Arup	60	60	0	30-Sep-13 A	23-Dec-13 A	30-Sep-13	23-Dec-13	100%														
General Submissions																								
ARDD0033	IC/SO Approval of Design Memo - AP02.00	Arup	75	122	15	02-Aug-13 A	10-Feb-14	02-Aug-13		80%														
ARDD0035	IC/SO Approval of Durability Assessment Report - AP06.00	Arup	75	118	23	08-Aug-13 A	20-Feb-14	08-Aug-13		70%														
ARDD0037	IC/SO Approval of Seismic Impact Report - AP11.00	Arup	75	109	15	21-Aug-13 A	20-Feb-14	21-Aug-13		80%														
ARDD0038	Preparation of Maintenance Matrix - AP07.00	Arup	30	0	30	01-Apr-14	12-May-14			0%														
ARDD0042-1	Preparation of O&M Facility Provisions AIP - BP11.00	Arup	50	0	50	21-Jan-14*	31-Mar-14			0%														
ARDD0042-2	IC/SO Approval of O&M Facility Provisions AIP - BP11.00	Arup	75	0	75	01-Apr-14	14-Jul-14			0%														
ARDD0462	Prepare Construction TIA submission - AP05.00	Arup	20	41	0	25-Nov-13 A	21-Jan-14 A	25-Nov-13	21-Jan-14	100%														
ARDD0462-1	IC/SO approval of Construction TIA submission - AP05.00	Arup	75	0	75	21-Jan-14	05-May-14			0%														
ACABAS Submission																								
ARDD0051	Prepare Updated Submission	Arup	30	40	11	26-Nov-13 A	04-Feb-14	26-Nov-13		63.33%														
ARDD0052	Submission to ACABAS	Arup	0	0	0		06-Jan-14 A		06-Jan-14	100%														
ARDD0063	Approval of ACABAS - AP09.00	Arup	0	0	0		23-Jan-14			0%														
ARDD0064	ACABAS Meeting	Arup	0	0	0		23-Jan-14			0%														
GCL Erection Sequence and Method																								
ARDD0060-4	Receipt of Final Erection Sequence and Loads - Bridge C	Arup	0	0	0		28-Feb-14			0%														
ARDD0060-7	Receipt of Final Erection Sequence and Loads - Bridge F	Arup	0	0	0		10-Mar-14			0%														
Gazette and Alignment (assume no gazette change)																								
ARDD0068	IC/SO Approval of Alignment AIP - BP01.00	Arup	68	120	7	06-Aug-13 A	29-Jan-14	06-Aug-13		90%														
ARDD0069	Finalise Alignment DDA	Arup	15	81	3	30-Sep-13 A	23-Jan-14	30-Sep-13		80%														
ARDD0070	Submission of Alignment DDA - BP01.01	Arup	0	0	0		23-Jan-14			0%														
ARDD0071	IC/SO Approval of Alignment DDA - BP01.01	Arup	75	0	75	24-Jan-14	08-May-14			0%														
ARDD0071-1	Earliest Approval of Alignment DDA - BP01.01	Arup	0	0	0		06-Mar-14			0%														
General Viaduct Submission																								
ARDD0075	Preparation of Viaduct E&M Works AIP - BP21.00	Arup	50	81	0	30-Sep-13 A	21-Jan-14 A	30-Sep-13	21-Jan-14	100%														
ARDD0076	IC/SO Approval of AIP - BP21.00	Arup	68	0	68	21-Jan-14	24-Apr-14			0%														
ARDD0077	Preparation of Viaduct E&M Works DDA - BP21.01	Arup	30	0	30	18-Mar-14	28-Apr-14			0%														
Viaduct B																								
Viaduct Design																								
ARDD0089	Viaduct B - IC/SO Approval of Sub & Superstructure AIP - DP12.00	Arup	68	100	10	03-Sep-13 A	10-Feb-14	03-Sep-13		85%														
ARDD0094	Viaduct B - Earliest IC Certificate for Foundation DDA DP12.01	Arup	0	0	0		06-Jan-14 A		06-Jan-14	100%														
ARDD0096	Viaduct B - Preparation of Substructure DDA - DP12.03	Arup	50	56	20	04-Nov-13 A	17-Feb-14	04-Nov-13		60%														
ARDD0097	Viaduct B - Preparation of Superstructure DDA - DP12.03	Arup	70	56	28	04-Nov-13 A	27-Feb-14	04-Nov-13		60%														
ARDD0098	Viaduct B - Submission of Sub & Superstructure DDA - DP12.03	Arup	0	0	0		27-Feb-14			0%														

	Actual Work
	Planned Bar
	Critical Bar
	Milestone





Date	Revision	Checked	Approved
23-Jan-14	3W-Rolling Progr Up...	SMC	

Tuen Mun - Chek Lap Kok Southern Connection
3-Months Rolling Programme (Page 2 of 12 Pages)
(Progress as of 23-Jan-13)



DWG. No.:
J3518/GCL/PGM/3MRP-W033

Activity ID	Activity Name	Responsible Person	Original Duration	Actual Duration	Remaining Duration	Start	Finish	Actual Start	Actual Finish	Duration % Complete	2014												
											January			February			March			April			May
											30	06	13	20	27	03	10	17	24	03	10	17	24
ARDD0214	Viaduct E7 & E8 - Final Bearing Schedule	Arup	0	0	0		21-Jan-14			0%													
ARDD0216	Viaduct E7 & E8 - Final Movement Joint (MJ) Schedule	Arup	0	0	0		21-Jan-14			0%													
Viaduct E2																							
Viaduct Design																							
ARDD0231	Viaduct E2 - IC/SO Approval of Sub & Superstructure AIP - DP15.00	Arup	68	80	14	01-Oct-13 A	07-Feb-14	01-Oct-13		80%													
ARDD0236	Viaduct E2 - Earliest IC Certificate for Foundation DDA - DP15.04	Arup	0	0	0		07-Feb-14			0%													
ARDD0237	Viaduct E2 - Preparation of Pilecap Precast Shells DDA - DP15.05	Arup	40	56	3	04-Nov-13 A	23-Jan-14	04-Nov-13		92.5%													
ARDD0238	Viaduct E2 - Preparation of Substructure DDA - DP15.06	Arup	60	56	35	04-Nov-13 A	10-Mar-14	04-Nov-13		41.67%													
ARDD0239	Viaduct E2 - Preparation of Superstructure DDA - DP15.06	Arup	90	56	35	04-Nov-13 A	10-Mar-14	04-Nov-13		61.11%													
ARDD0240	Viaduct E2 - Submission of Sub & Superstructure DDA - DP15.06	Arup	0	0	0		10-Mar-14			0%													
ARDD0240	Viaduct E2 - Submission of Pilecap Precast Shell DDA - DP15.05	Arup	0	0	0		23-Jan-14			0%													
ARDD0241	Viaduct E2 - Earliest IC certificate for Pilecap Precast Shells DDA - DP15.05	Arup	0	0	0		06-Mar-14			0%													
ARDD0241	Viaduct E2 - IC/SO Approval (Early) of Sub & Superstructure DDA - DP15.06	Arup	55	0	55	11-Mar-14	26-May-14			0%													
ARDD0241	Viaduct E2 - IC/SO Approval (Late) of Sub & Superstructure DDA - DP15.06	Arup	75	0	75	11-Mar-14	23-Jun-14			0%													
ARDD0241	Viaduct E2 - IC/SO Approval Pilecap Precast Shells DDA - DP15.05	Arup	75	0	75	24-Jan-14	08-May-14			0%													
Information to Contractor																							
ARDD0246	Viaduct E2 - Final Pile Reinforcement and Socket H Pile Details	Arup	0	0	0		21-Jan-14			0%													
ARDD0249	Viaduct E2 - Typical Pilecap Reinforcement - Stainless Steel Rebar	Arup	0	0	0		21-Jan-14			0%													
ARDD0250	Viaduct E2 - Typical Pilecap Reinforcement - Regular Rebar	Arup	0	0	0		21-Jan-14			0%													
ARDD0251	Viaduct E2 - Final Pilecap Reinforcement	Arup	0	0	0		10-Mar-14			0%													
ARDD0253	Viaduct E2 - Final Pier Shapes and Reinforcement	Arup	0	0	0		10-Mar-14			0%													
ARDD0254	Viaduct E2 - Typical Segment Shapes for Moulds	Arup	0	0	0		21-Jan-14			0%													
ARDD0255	Viaduct E2 - Typical Segment Reinforcement	Arup	0	0	0		21-Jan-14			0%													
ARDD0256	Viaduct E2 - Final Segment Types and Reinforcement	Arup	0	0	0		10-Mar-14			0%													
ARDD0258	Viaduct E2 - Final Anchorage and PT Requirements	Arup	0	0	0		10-Mar-14			0%													
ARDD0260	Viaduct E2 - Final Bearing Schedule	Arup	0	0	0		21-Jan-14			0%													
ARDD0262	Viaduct E2 - Final Movement Joint (MJ) Schedule	Arup	0	0	0		21-Jan-14			0%													
Viaduct E1																							
Viaduct Design																							
ARDD0277	Viaduct E1 - IC/SO Approval of Viaduct Sub & Superstructure AIP - DP15.00	Arup	68	80	14	01-Oct-13 A	07-Feb-14	01-Oct-13		80%													
ARDD0280	Viaduct E1 - Final Pile Loads and Global Analysis	Arup	15	26	10	16-Dec-13 A	03-Feb-14	16-Dec-13		33.33%													
ARDD0281	Viaduct E1 - Foundation DDA - DP15.01	Arup	45	36	10	02-Dec-13 A	03-Feb-14	02-Dec-13		77.78%													
ARDD0282	Viaduct E1 - IC/SO Approval of Foundation (Early) DDA - DP15.01	Arup	55	0	55	14-Apr-14	27-Jun-14			0%													
ARDD0282	Viaduct E1 - IC/SO Approval of Foundation (Late) DDA - DP15.01	Arup	75	0	75	17-Mar-14	27-Jun-14			0%													
ARDD0283	Viaduct E1 - Preparation of Pilecap Precast Shells DDA - DP15.02	Arup	40	0	40	17-Mar-14	09-May-14			0%													
ARDD0284	Viaduct E1 - Preparation of Substructure DDA - DP15.03	Arup	50	0	50	17-Mar-14	23-May-14			0%													
ARDD0285	Viaduct E1 - Preparation of Superstructure DDA - DP15.03	Arup	70	0	70	17-Mar-14	20-Jun-14			0%													
Information to Contractor																							
ARDD0292	Viaduct E1 - Final Pile Reinforcement and Socket H Pile Details	Arup	0	0	0		03-Feb-14			0%													
ARDD0295	Viaduct E1 - Typical Pilecap Reinforcement - Stainless Steel Rebar	Arup	0	0	0		18-Apr-14			0%													
ARDD0296	Viaduct E1 - Typical Pilecap Reinforcement - Regular Rebar	Arup	0	0	0		11-Apr-14			0%													
ARDD0300	Viaduct E1 - Typical Segment Shapes for Moulds	Arup	0	0	0		11-Apr-14			0%													
ARDD0306	Viaduct E1 - Final Bearing Schedule	Arup	0	0	0		11-Apr-14			0%													
Viaduct D																							
Viaduct Design																							
ARDD0320	Viaduct D - Preparation of Foundation Scheme	Arup	10	37	5	29-Nov-13 A	27-Jan-14	29-Nov-13		50%													
ARDD0321	Viaduct D - Preparation of Sub & Superstructure Scheme	Arup	20	42	10	22-Nov-13 A	03-Feb-14	22-Nov-13		50%													
ARDD0322	Viaduct D - Submission of Sub & Superstructure AIP - DP14.00	Arup	0	0	0		03-Feb-14			0%													
ARDD0323	Viaduct D - IC/SO Approval of AIP - DP14.00	Arup	68	0	68	04-Feb-14	08-May-14			0%													
ARDD0325	Viaduct D - Update Midas Model	Arup	10	22	9	20-Dec-13 A	31-Jan-14	20-Dec-13		10%													
ARDD0326	Viaduct D - Final Pile Loads and Global Analysis	Arup	15	22	14	20-Dec-13 A	07-Feb-14	20-Dec-13		6.67%													
ARDD0327	Viaduct D - Foundation DDA - DP14.01	Arup	45	22	44	20-Dec-13 A	21-Mar-14	20-Dec-13		2.22%													
ARDD0329	Viaduct D - Preparation of Pilecap Precast Shells DDA DP14.02	Arup	40	0	40	14-Apr-14	06-Jun-14			0%													
ARDD0330	Viaduct D - Preparation of Substructure DDA - DP14.03	Arup	50	0	50	14-Apr-14	20-Jun-14			0%													
ARDD0331	Viaduct D - Preparation of Superstructure DDA - DP14.03	Arup	70	0	70	14-Apr-14	18-Jul-14			0%													
Information to Contractor																							
ARDD0335	Viaduct D - Provisional Segment Types and Weights	Arup	0	0	0		03-Feb-14			0%													

	Actual Work
	Planned Bar
	Critical Bar
	Milestone

Date	Revision	Checked	Approved
23-Jan-14	3W-Rolling Progr Up...	SMC	

Tuen Mun - Chek Lap Kok Southern Connection
3-Months Rolling Programme (Page 4 of 12 Pages)
(Progress as of 23-Jan-13)



DWG. No.:
J3518/GCL/PGM/3MRP-W033

Activity ID	Activity Name	Responsible Person	Original Duration	Actual Duration	Remaining Duration	Start	Finish	Actual Start	Actual Finish	Duration % Complete	2014																		
											January			February			March			April			May						
											30	06	13	20	27	03	10	17	24	03	10	17	24	31	07	14	21	28	5
Natural Terrain Hazard Assessment																													
ARDD0611	Preparation of Combined NTHA General Submission - CP20.01, CP21.01	Arup	20	45	0	28-Oct-13 A	30-Dec-13 A	28-Oct-13	30-Dec-13	100%																			
ARDD0612	IC/SO Approval of Combined NTHA General Submission - CP20.01, CP21.01	Arup	68	16	61	30-Dec-13 A	16-Apr-14	30-Dec-13		10%																			
ARDD0612-2	Natural Terrain Hazard Mitigation	Arup	20	0	20	16-Apr-14	14-May-14			0%																			
Waterworks, Drainage & Utilities																													
ARDD0619	Preparation of Waterworks, Drainage & Utilities AIP - BP20.00	Arup	30	66	15	21-Oct-13 A	10-Feb-14	21-Oct-13		50%																			
ARDD0621	Submission of AIP for Waterworks, Drainage & Utility Diversions	Arup	0	0	0		02-Jan-14 A		02-Jan-14	100%																			
ARDD0622	IC/SO Approval of AIP for Waterworks, Drainage & Utility Diversions	Arup	68	13	34	02-Jan-14 A	25-Mar-14	02-Jan-14		50%																			
ARDD0624	Preparation of Waterworks, Drainage & Utility DDA - BP20.01	Arup	40	0	40	25-Mar-14	20-May-14			0%																			
Viaduct Approach Ramp Retaining Walls																													
Approach Ramp D																													
ARDD0648	Approach D - Receipt of Topographic and Utility Survey	Arup	0	0	0		14-Apr-14			0%																			
ARDD0649	Approach D - Preparation of Approach Ramp D AIP Submission - DP20.00	Arup	55	56	0	04-Nov-13 A	21-Jan-14	04-Nov-13		100%																			
ARDD0650	Approach D - IC/SO Approval of Approach Ramp D AIP - DP20.00	Arup	68	0	68	21-Jan-14	24-Apr-14			0%																			
ARDD0651	Approach D - Preparation of Approach Ramp D DDA Submission - DP20.04	Arup	30	0	30	04-Mar-14	14-Apr-14			0%																			
ARDD0652	Approach D - IC/SO Approval of Approach Ramp D DDA - DP20.04	Arup	75	0	75	15-Apr-14	28-Jul-14			0%																			
Approach Ramp C																													
ARDD0654	Approach C - Receipt of Topographic and Utility Survey	Arup	0	0	0		14-Apr-14			0%																			
ARDD0655	Approach C - Preparation of Approach Ramp C AIP Submission - DP20.00 Update	Arup	30	0	30	15-Apr-14	26-May-14			0%																			
Approach Ramp B																													
ARDD0660	Approach B - Receipt of Topographic and Utility Survey	Arup	0	0	0		10-Feb-14			0%																			
ARDD0661	Approach B - Preparation of Approach Ramp B AIP Submission - DP20.00 Update	Arup	55	0	55	11-Feb-14	28-Apr-14			0%																			
Approach F																													
ARDD0672	Approach F - Receipt of Topographic and Utility Survey	Arup	0	0	0		14-Apr-14			0%																			
ARDD0673	Approach F - Preparation of Approach Ramp F AIP Submission - DP21.00 Update	Arup	40	0	40	15-Apr-14	09-Jun-14			0%																			
Viaduct Pavement																													
ARDD865	Viaduct Pavement - Preparation of AIP Submission - BP02.00	Arup	20	0	20	10-Mar-14*	04-Apr-14			0%																			
ARDD867	Viaduct Pavement - IC/SO Approval of AIP - BP02.00	Arup	68	0	68	07-Apr-14	09-Jul-14			0%																			
Signs, Markings and Street Furniture																													
ARDD0681	Preparation of Typical Gantry Structure Design	Arup	60	3	0	23-Dec-13 A	26-Dec-13 A	23-Dec-13	26-Dec-13	100%																			
ARDD0682	Preparation of AIP Submission - BP03.00	Arup	15	0	15	21-Jan-14	10-Feb-14			0%																			
ARDD0683	IC/SO Approval of Signs, Markings & Street Furniture AIP - BP03.00	Arup	68	0	68	11-Feb-14	15-May-14			0%																			
Landscape																													
ARDD0691	Confirm Acceptance of Reference Design LVIA	Arup	0	0	0		23-Jan-14			0%																			
ARDD0692	Prepare Outline Planting Plans	Arup	20	0	20	24-Jan-14	20-Feb-14			0%																			
ARDD0693	Prepare Outline Irrigation Plans	Arup	20	0	20	24-Jan-14	20-Feb-14			0%																			
ARDD0694	Preparation of AIP Submission for landscape works	Arup	10	0	10	21-Feb-14	06-Mar-14			0%																			
ARDD0695	Updated LVIA Submission to Gov't Depts	Arup	10	0	10	07-Mar-14	20-Mar-14			0%																			
ARDD0696	IC/SO Approval of AIP for landscape works - BP22.00	Arup	68	0	68	21-Mar-14	24-Jun-14			0%																			
Segment Target Geometry And Erection Engineering																													
Viaduct B																													
ARDD0711	Viaduct B - Confirmation of Erection Sequence from Freyssinet	Arup	0	0	0		21-Jan-14			0%																			
ARDD0712	Viaduct B - Erection Sequence Analysis	Arup	20	2	16	17-Jan-14 A	11-Feb-14	17-Jan-14		20%																			
ARDD0713	Viaduct B - Target Geometry Analysis	Arup	20	0	20	12-Feb-14	11-Mar-14			0%																			
ARDD0714	Viaduct B - Segment Geometry Schedules	Arup	10	0	10	12-Mar-14	25-Mar-14			0%																			
ARDD0714	Viaduct B - Final Erection Geometry	Arup	0	0	0		25-Mar-14			0%																			
Viaduct E5 and E6																													
ARDD0731	Viaduct E5 & E6 - Confirmation of Erection Sequence from Freyssinet	Arup	0	0	0		21-Jan-14			0%																			
ARDD0732	Viaduct E5 & E6 - Erection Sequence Analysis	Arup	30	2	24	17-Jan-14 A	21-Feb-14	17-Jan-14		20%																			
ARDD0733	Viaduct E5 & E6 - Target Geometry Analysis	Arup	30	0	30	24-Feb-14	04-Apr-14			0%																			
ARDD0734	Viaduct E5 & E6 - Segment Geometry Schedules	Arup	10	0	10	07-Apr-14	18-Apr-14			0%																			
ARDD0734	Viaduct E5 & E6 - Final Erection Geometry	Arup	0	0	0		18-Apr-14			0%																			
Viaduct E7 & E8																													
ARDD0736	Viaduct E7 & E8 - Confirmation of Erection Sequence from Freyssinet	Arup	0	0	0		21-Jan-14			0%																			
ARDD0737	Viaduct E7 & E8 - Erection Sequence Analysis	Arup	30	2	24	17-Jan-14 A	21-Feb-14	17-Jan-14		20%																			
ARDD0738	Viaduct E7 & E8 - Target Geometry Analysis	Arup	30	0	30	24-Feb-14	04-Apr-14			0%																			

	Actual Work
	Planned Bar
	Critical Bar
	Milestone

Date	Revision	Checked	Approved
23-Jan-14	3W-Rolling Progr Up...	SMC	

Tuen Mun - Chek Lap Kok Southern Connection
3-Months Rolling Programme (Page 6 of 12 Pages)
(Progress as of 23-Jan-13)



DWG. No.:
J3518/GCL/PGM/3MRP-W033

Activity ID	Activity Name	Responsible Person	Original Duration	Actual Duration	Remaining Duration	Start	Finish	Actual Start	Actual Finish	Duration % Complete	2014												
											January			February			March			April			May
											30	06	13	20	27	03	10	17	24	03	10	17	24
ARDD0739	Viaduct E7 & E8 - Segment Geometry Schedules	Arup	10	0	10	07-Apr-14	18-Apr-14			0%													
ARDD0739	Viaduct E7 & E8 - Final Erection Geometry	Arup	0	0	0		18-Apr-14			0%													
Viaduct E2																							
ARDD0746	Viaduct E2 - Confirmation of Erection Sequence from Freyssinet	Arup	0	0	0		21-Jan-14			0%													
ARDD0747	Viaduct E2 - Erection Sequence Analysis	Arup	30	2	24	17-Jan-14 A	21-Feb-14	17-Jan-14		20%													
ARDD0748	Viaduct E2 - Target Geometry Analysis	Arup	30	0	30	24-Feb-14	04-Apr-14			0%													
ARDD0749	Viaduct E2 - Segment Geometry Schedules	Arup	10	0	10	07-Apr-14	18-Apr-14			0%													
ARDD0749	Viaduct E2 - Final Erection Geometry	Arup	0	0	0		18-Apr-14			0%													
Reprovisioning Works																							
Chung Tung Road Realignment Viaduct B																							
ARDD0801	Viaduct B - Preparation of Roadworks for Realignment of CTR	Arup	10	96	5	09-Sep-13 A	27-Jan-14	09-Sep-13		50%													
ARDD0802	Viaduct B - Preparation of Associated Civil Reprovisioning	Arup	20	86	10	23-Sep-13 A	03-Feb-14	23-Sep-13		50%													
ARDD0803	Viaduct B - Submission of CTR Reprovisioning Works AIP - BP33.00	Arup	0	0	0		30-Dec-13 A		30-Dec-13	100%													
ARDD0804	Viaduct B - IC/SO Approval of AIP of CTR Reprovisioning Works AIP - BP33.00	Arup	68	16	34	30-Dec-13 A	07-Mar-14	30-Dec-13		50%													
ARDD0805	Viaduct B - Preparation of CTR Reprovisioning Works DDA - BP33.01	Arup	30	18	15	26-Dec-13 A	10-Feb-14	26-Dec-13		50%													
ARDD0806	Viaduct B - Submission of CTR Reprovisioning Works DDA - BP33.01	Arup	0	0	0		10-Feb-14			0%													
ARDD0807	Viaduct B - IC/SO Approval of CTR Reprovisioning Works DDA - BP33.01	Arup	75	0	75	11-Feb-14	26-May-14			0%													
Chung Tung Road Realignment Viaduct C																							
ARDD0875	Viaduct C - Preparation of Roadworks for Realignment of CTR	Arup	10	66	8	21-Oct-13 A	30-Jan-14	21-Oct-13		25%													
ARDD0877	Viaduct C - Preparation of Associated Civil Reprovisioning	Arup	20	56	15	04-Nov-13 A	10-Feb-14	04-Nov-13		25%													
ARDD0879	Viaduct C - Submission of CTR Reprovisioning Works AIP - BP34.00	Arup	0	0	0		26-Dec-13 A		26-Dec-13	100%													
ARDD0881	Viaduct C - IC/SO Approval of AIP of CTR Reprovisioning Works AIP - BP34.00	Arup	68	18	61	26-Dec-13 A	16-Apr-14	26-Dec-13		10%													
ARDD0883	Viaduct C - Preparation of CTR Reprovisioning Works DDA - BP34.01	Arup	30	18	21	26-Dec-13 A	18-Feb-14	26-Dec-13		30%													
ARDD0885	Viaduct C - Submission of CTR Reprovisioning Works DDA - BP34.01	Arup	0	0	0		18-Feb-14			0%													
ARDD0887	Viaduct C - IC/SO Approval of CTR Reprovisioning Works DDA - BP34.01	Arup	75	0	75	19-Feb-14	03-Jun-14			0%													
Remaining Reprovisioning Works (Viaduct A&D)																							
ARDD0812	Viaduct A&D - Preparation of AIP Remaining Reprovisioning Works V-A&D BP35.00	Arup	20	0	20	11-Feb-14	10-Mar-14			0%													
ARDD0813	Viaduct A&D - IC/SO Approval of AIP for Remaining Reprovisioning Works V-A&D BP35.0	Arup	68	0	68	11-Mar-14	12-Jun-14			0%													
ARDD0814	Viaduct A&D - Preparation of DDA of Remaining Reprovisioning Works V-A&D BP35.01	Arup	20	0	20	15-Apr-14	12-May-14			0%													
Emergency Gates																							
ARDD0854	IC/SO Approval of Combined AIP/DDA for Emergency Gates - BP30.01	Arup	75	40	15	26-Nov-13 A	10-Feb-14	26-Nov-13		80%													
ESS Substation																							
ARDD855	IC/SO Approval of Combined AIP/DDA for ESS Substation - BP31.01	Arup	75	50	15	12-Nov-13 A	10-Feb-14	12-Nov-13		80%													
CEDD Access Track																							
ARDD0808	Preparation of Combined AIP/DDA for CEDD Access Track - BP32.01	Arup	30	96	15	09-Sep-13 A	10-Feb-14	09-Sep-13		50%													
ARDD0809	IC/SO Approval of Combined AIP/DDA for CEDD Access Track - BP32.01	Arup	75	0	75	11-Feb-14	26-May-14			0%													
Major Procurement																							
Deck Segment Installation Equipment																							
PR60076	Gantry procurement		100	122	9	21-Sep-13 A	29-Jan-14	21-Sep-13		91%													
Launching Gantry 1																							
PR60078-2	Launching Gantry 1 Design		122	0	122	30-Jan-14	31-May-14			0%													
PR60078-4	Launching Gantry 1 Fabrication		151	0	151	20-Mar-14	17-Aug-14			0%													
Lifting Frames																							
PR60098	Lifting Frame Technical Specs & Order		76	0	76	04-Mar-14	18-May-14			0%													
Unloading Gantries																							
PR60102	Unloading Gantries Technical Specs / Discussion		14	4	10	17-Jan-14 A	30-Jan-14	17-Jan-14		28.57%													
PR60103	Unloading Gantries Procurement Review & Order		32	0	32	31-Jan-14	03-Mar-14			0%													
Type 1																							
PR60104	Unloading Gantry Type 1 Design		122	0	122	04-Mar-14	03-Jul-14			0%													
PR60106	Unloading Gantry Type 1 Fabrication		185	0	185	03-Apr-14	04-Oct-14			0%													
Deck Segments & Precast Pile Cap Shells																							
Preliminaries																							
MBBC0010	Set Up Pile Cap Casting Yard & Beds etc	Patrick Chan	93	40	28	02-Dec-13 A	24-Feb-14	02-Dec-13		70%													
MBBE0010	Set Up Segment Casting Yard & Beds etc	Patrick Chan	165	81	81	15-Oct-13 A	02-May-14	15-Oct-13		50.91%													
General																							

	Actual Work
	Planned Bar
	Critical Bar
	Milestone

Date	Revision	Checked	Approved
23-Jan-14	3W-Rolling Progr Up...	SMC	

Tuen Mun - Chek Lap Kok Southern Connection
3-Months Rolling Programme (Page 7 of 12 Pages)
(Progress as of 23-Jan-13)



DWG. No.:
J3518/GCL/PGM/3MRP-W033

Activity ID	Activity Name	Responsible Person	Original Duration	Actual Duration	Remaining Duration	Start	Finish	Actual Start	Actual Finish	Duration % Complete	2014																		
											January					February				March				April			May		
											30	06	13	20	27	03	10	17	24	03	10	17	24	31	07	14	21	28	05
H-Piles																													
PP7030	Procurement of Viaduct B Socketted H-Piles	Hans Sundstro	70	62	28	06-Nov-13 A	24-Feb-14	06-Nov-13		60%																			
PP7390	Procurement of Viaduct D Socketted H-Piles	Hans Sundstro	70	0	70	22-Mar-14	19-Jun-14			0%																			
Reinforcement																													
PPRB02	Rebar Delivery	Hans Sundstro	48	36	32	06-Dec-13 A	28-Feb-14	06-Dec-13		33.33%																			
Bored Piles																													
PP7020	Rebar - Cut, Bend & Fabricate Pile Cage for Viaduct B Piles	Hans Sundstro	24	3	24	17-Jan-14 A	19-Feb-14	17-Jan-14		0%																			
PP7100	Rebar - Cut, Bend & Fabricate Pile Cage for Viaduct E5 & E6 Piles	Hans Sundstro	153	0	153	28-Mar-14	04-Oct-14			0%																			
PP7170	Rebar - Cut, Bend & Fabricate Pile Cage for Viaduct E7 & E8 Piles	Hans Sundstro	70	0	70	28-Mar-14	25-Jun-14			0%																			
PP7240	Rebar - Cut, Bend & Fabricate Pile Cage for Viaduct E2 Piles	Hans Sundstro	106	0	106	01-Mar-14	11-Jul-14			0%																			
PP7310	Rebar - Cut, Bend & Fabricate Pile Cage for Viaduct E1 Piles	Hans Sundstro	36	0	36	04-Feb-14	17-Mar-14			0%																			
PP7380	Rebar - Cut, Bend & Fabricate Pile Cage for Viaduct D Piles	Hans Sundstro	25	0	25	22-Mar-14	24-Apr-14			0%																			
Marine Pile Caps																													
PP7040	Rebar - Cut, Bend & Fabricate for Viaduct B Marine Pile Caps	W T Ho	30	0	30	20-Feb-14	26-Mar-14			0%																			
PP7110	Rebar - Cut, Bend & Fabricate for Viaduct E5 & E6 Pile Caps	Richard Gibbs	204	0	204	27-Mar-14	02-Dec-14			0%																			
PP7250	Rebar - Cut, Bend & Fabricate for Viaduct E2 Pile Caps	Richard Gibbs	154	0	154	27-Mar-14	04-Oct-14			0%																			
PP7400	Rebar - Cut, Bend & Fabricate for Viaduct D Marine Pile Caps	W T Ho	35	0	35	14-Apr-14	29-May-14			0%																			
Land Pile Caps																													
PP7752	Rebar - Cut, Bend & Fabricate for Viaduct B Land Pile Caps	K M Chiang	22	0	22	25-Feb-14	21-Mar-14			0%																			
Land / Marine Piers - Viaduct A, B, C, D & F																													
PP7060	Bending of Rebar for Viaduct B Piers	K M Chiang	64	0	64	22-Mar-14	12-Jun-14			0%																			
In-Situ Formworks / Falseworks																													
PPPF00	Procurement of Falsework / Formwork Supplier	Simon Parry	115	37	98	05-Dec-13 A	23-May-14	05-Dec-13		15%																			
Pre-cast Formworks																													
PP7050	Production of Viaduct B Marine Precast Pile Cap Shells	W T Ho	100	0	100	24-Feb-14	28-Jun-14			0%																			
PP7120	Production of Viaduct E5 & E6 Marine Precast Pile Cap Shells	Richard Gibbs	140	0	140	10-Mar-14	29-Aug-14			0%																			
PP7190	Production of Viaduct E7 & E8 Marine Precast Pile Cap Shells	Richard Gibbs	140	0	140	10-Mar-14	29-Aug-14			0%																			
PP7260	Production of Viaduct E2 Marine Precast Pile Cap Shells	Richard Gibbs	100	0	100	10-Mar-14	14-Jul-14			0%																			
Bearings																													
PPBR00	Procurement of Bearings Supplier	Ben Leung	46	72	0	10-Nov-13 A	21-Jan-14	10-Nov-13		99%																			
PPBRB1	Design & Approval of Bearings Viaduct B, E5 & E6, E7 & E8	Carol K	90	0	90	14-Feb-14	14-May-14			0%																			
PPBRE1-1	Design & Approval of Bearings Viaduct E1	Carol K	90	0	90	12-Apr-14	10-Jul-14			0%																			
PPBRE2-1	Design & Approval of Bearings Viaduct E2	Carol K	90	0	90	20-Feb-14	20-May-14			0%																			
Movement Joints																													
PPMJ00	Procurement of MJ Supplier	Ben Leung	120	71	1	11-Nov-13 A	22-Jan-14	11-Nov-13		99%																			
Other Sub-Contract Procurement																													
Structural Health Monitoring System (SHMS)																													
PP7770	Procure SHMS Sub-Contractor	Ben Leung	32	3	16	17-Jan-14 A	10-Feb-14	17-Jan-14		50%																			
PP7772	SHMS - Prepare & Submit Preliminary System Proposal		30	0	30	11-Feb-14	17-Mar-14			0%																			
PP7774	SHMS - SO approval of Preliminary System Proposal		30	0	30	18-Mar-14	25-Apr-14			0%																			
PP7776	SHMS - Prepare & Submit Final System Proposal		48	0	48	18-Mar-14	19-May-14			0%																			
PP7780	SHMS - Prepare Civil Work Provision		90	0	90	18-Mar-14	09-Jul-14			0%																			
PP7782	SHMS - Submit Precast Pile Cap Shell SHMS details for E5-E6-E7-E8		0	0	0	16-Apr-14				0%																			
Site Preparation / Mobilisations																													
Temp Traffic Mgt Submission & Approval																													
TTM00220	Earliest TTM implementation after TMLG Meeting No. 4	K M Chiang	0	0	0	21-Jan-14				0%																			
TTM00230	Send TTMs to SO & Govt Depts for TMLG Meeting No. 5	K M Chiang	0	0	0		21-Jan-14			0%																			
TTM00240	TMLG Meeting No. 5	K M Chiang	0	0	0		03-Feb-14*			0%																			
TTM00250	Earliest Implementation of TTM after TMLG Meeting No. 5	K M Chiang	0	0	0	18-Feb-14				0%																			
TTM00260	Send TTMs to SO & Govt Depts for TMLG Meeting No. 6	K M Chiang	0	0	0		17-Feb-14			0%																			
TTM00270	TMLG Meeting No. 6	K M Chiang	0	0	0		03-Mar-14*			0%																			
TTM00280	Earliest Implementation of TTM after TMLG Meeting No. 6	K M Chiang	0	0	0	18-Mar-14				0%																			
TTM00290	Send TTMs to SO & Govt Depts for TMLG Meeting No. 7	K M Chiang	0	0	0		17-Mar-14			0%																			
TTM00300	TMLG Meeting No. 7	K M Chiang	0	0	0		31-Mar-14*			0%																			
TTM00310	Earliest Implementation of TTM after TMLG Meeting No. 7	K M Chiang	0	0	0	15-Apr-14				0%																			


	Actual Work
	Planned Bar
	Critical Bar
	Milestone

Date	Revision	Checked	Approved
23-Jan-14	3W-Rolling Progr Up...	SMC	

Tuen Mun - Chek Lap Kok Southern Connection
3-Months Rolling Programme (Page 8 of 12 Pages)
(Progress as of 23-Jan-13)



DWG. No.:
J3518/GCL/PGM/3MRP-W033







■	Actual Work	Date	Revision	Checked	Approved
■	Planned Bar	23-Jan-14	3W-Rolling Progr Up...	SMC	
■	Critical Bar				
◆	Milestone				

Tuen Mun - Chek Lap Kok Southern Connection
3-Months Rolling Programme (Page 9 of 12 Pages)
(Progress as of 23-Jan-13)



DWG. No.:
J3518/GCL/PGM/3MRP-W033

Activity ID	Activity Name	Responsible Person	Original Duration	Actual Duration	Remaining Duration	Start	Finish	Actual Start	Actual Finish	Duration % Complete	2014																						
											January			February			March			April			May										
											30	06	13	20	27	03	10	17	24	03	10	17	24	31	07	14	21	28	5				
Main Marine Crossing																																	
Viaduct E1																																	
Viaduct E1 - Marine Foundation																																	
Pier E1 (E1a1-2-3-4)																																	
GFXX021	E01 (E1a) - Install Temp. Working Platform	Hans Sundstro	19	0	19	27-Mar-14	23-Apr-14																										
Viaduct E2																																	
Viaduct E2 - Marine Foundation																																	
Pier E3 (E2a)																																	
GFXX035	E03 (E2a) - Install Temp. Working Platform	Hans Sundstro	22	0	22	20-Feb-14	18-Mar-14																										
GFXX036	E03 (E2a) - Predrilling (6 nos)	Hans Sundstro	21	0	21	18-Mar-14	12-Apr-14																										
Pier E4 (E2b)																																	
GFXX040	E04 (E2b) - Install Temp. Working Platform	Hans Sundstro	18	0	18	12-Mar-14	02-Apr-14																										
GFXX041	E04 (E2b) - Predrilling (4 nos)	Hans Sundstro	24	0	24	12-Apr-14	16-May-14																										
Pier E5 (E2c)																																	
GFXX045	E05 (E2c) - Install Temp. Working Platform	Hans Sundstro	19	18	6	30-Dec-13 A	27-Jan-14	30-Dec-13																									
GFXX046	E05 (E2c) - Predrilling (4 nos)	Hans Sundstro	18	0	18	27-Jan-14	19-Feb-14																										
Pier E6 (E2d)																																	
GFXX050	E06 (E2d) - Install Temp. Working Platform	Hans Sundstro	19	0	19	27-Jan-14	20-Feb-14																										
GFXX051	E06 (E2d) - Predrilling (5 nos)	Hans Sundstro	21	0	21	20-Feb-14	17-Mar-14																										
Pier E7 (E2e)																																	
GFXX055	E07 (E2e) - Install Temp. Working Platform	Hans Sundstro	19	0	19	08-Mar-14	29-Mar-14																										
GFXX056	E07 (E2e) - Predrilling (5 nos)	Hans Sundstro	39	0	39	31-Mar-14	21-May-14																										
Pier E9 (E2g)																																	
GFXX065	E09 (E2g) - Install Temp. Working Platform	Hans Sundstro	19	31	6	12-Dec-13 A	27-Jan-14	12-Dec-13																									
GFXX066	E09 (E2g) - Predrilling (8 nos)	Hans Sundstro	49	0	49	27-Jan-14	27-Mar-14																										
Pier E10 (E2h)																																	
GFXX070	E10 (E2h) - Install Temp. Working Platform	Hans Sundstro	19	0	19	28-Feb-14	21-Mar-14																										
GFXX071	E10 (E2h) - Predrilling (8 nos)	Hans Sundstro	48	0	48	22-Mar-14	23-May-14																										
Viaduct E5, E6, E7 & E8																																	
E5 to E8 Foundation Works																																	
Viaduct E5 to E8 - Marine Foundation																																	
Pier E11 (E5E6a/E7E8a)																																	
GFXX082	E11 (E5E6a/E7E8a) - Install Temp. Working Platform	Hans Sundstro	19	0	19	14-Feb-14	07-Mar-14																										
GFXX083	E11 (E5E6a/E7E8a) - Predrilling (8 nos)	Hans Sundstro	70	0	70	08-Mar-14	05-Jun-14																										
Pier E12 (E5b/E6b + E7b/E8b + Dolphin E5b/E8b)																																	
GFXX087	E12 (E5b/E6b, E7b/E8b, Dolphin E5b & E8b) - Install Temp. Working Platform	Hans Sundstro	43	1	39	20-Jan-14 A	08-Mar-14	20-Jan-14																									
GFXX088	E12 (E5b/E6b/E7b/E8b) - Predrilling (14 nos)	Hans Sundstro	42	0	42	29-Mar-14	24-May-14																										
GFXX088	E12 (E5b Dolphin) - Predrilling (3 nos)	Hans Sundstro	9	0	9	08-Mar-14	19-Mar-14																										
GFXX088	E12 (E5b Dolphin) - Predrilling (3 nos)	Hans Sundstro	9	0	9	19-Mar-14	29-Mar-14																										
Pier E13																																	
E13 (E5cE6c)																																	
GFXX093	E13C/D (E5c/E6c/Dolphin E5c) - Install Temp. Working Platform	Hans Sundstro	19	0	19	26-Mar-14	17-Apr-14																										
E13 (E7cE8c)																																	
GFXX099	E13A/B (E7c/E8c/Dolphin E8c) - Install Temp. Working Platform	Hans Sundstro	19	0	19	14-Mar-14	04-Apr-14																										
GFXX100	E13 (E7c/E8c Dolphin E8c) - Predrilling (13 nos)	Hans Sundstro	58	0	58	07-Apr-14	19-Jun-14																										
Approach from Lantau																																	
Viaduct B																																	
Viaduct B Foundation Works																																	
Viaduct B - Marine Foundation																																	
Pier B1 (B3f)																																	
GFXX181	B01 (B3f) - Install Temp. Working Platform	Hans Sundstro	12	1	6	20-Jan-14 A	27-Jan-14	20-Jan-14																									
GFXX182	B01 (B3f) - Pre-drilling for Piles (3 nos)	Hans Sundstro	13	0	13	28-Jan-14	13-Feb-14																										
Pier B2 (B3e)																																	
GFXX176	B02 (B3e) - Install Temp. Working Platform	Hans Sundstro	6	0	6	28-Jan-14	05-Feb-14																										
GFXX177	B02 (B3e) - Predrilling (2 nos)	Hans Sundstro	10	0	10	06-Feb-14	17-Feb-14																										

	Actual Work	Date	Revision	Checked	Approved
	Planned Bar	23-Jan-14	3W-Rolling Progr Up...	SMC	
	Critical Bar				
	Milestone				

Tuen Mun - Chek Lap Kok Southern Connection
3-Months Rolling Programme (Page 10 of 12 Pages)
(Progress as of 23-Jan-13)



DWG. No.:
J3518/GCL/PGM/3MRP-W033

Activity ID	Activity Name	Responsible Person	Original Duration	Actual Duration	Remaining Duration	Start	Finish	Actual Start	Actual Finish	Duration % Complete	2014														
											January			February			March			April			May		
											30	06	13	20	27	03	10	17	24	03	10	17	24	31	07
ZD20030	Viaduct D works area between MTR and NLH - Set up piling platform	K M Chiang	30	0	30	28-Mar-14	12-May-14			0%															
Pier D8																									
ZD10030	D8 (D3d) - Relocate MTR fence	K M Chiang	10	0	10	04-Apr-14	22-Apr-14			0%															
At-Grade Roadworks and Other Works along Cheung Tung Road																									
Re-alignment of Cheung Tung Road adjacent to Viaduct B																									
RP00010	Apply for relocation of ESS affected by CTR re-alignment adj. to Viaduct B	K M Chiang	12	0	12	11-Feb-14	24-Feb-14			0%															
RP00020	Construct new ESS adjacent to Viaduct B	K M Chiang	60	0	60	21-Mar-14	16-Jun-14			0%															
Viaduct B Slope Works																									
SWVB0010	Setup TTM for slopework for Slope 9SE-B/C8, B/C9, B/F9	K M Chiang	2	0	2	21-Jan-14	22-Jan-14			0%															
SWVB0020	Slope 9SE-B/C8, B/C9, B/F9 - Erect safety fence on CTR	K M Chiang	24	0	24	23-Jan-14	22-Feb-14			0%															
SWVB0030	Slope 9SE-B/C8, B/C9, B/F9 - Form haul road	K M Chiang	30	0	30	24-Feb-14	29-Mar-14			0%															
Slope 9SE-B/C9																									
Zone A																									
SWVB10	9SE-B/C9 Zone A - Form access track over crest of slope	K M Chiang	6	0	6	24-Feb-14	01-Mar-14			0%															
SWVB10	9SE-B/C9 Zone A - Excav. to +25.00	K M Chiang	2	0	2	03-Mar-14	04-Mar-14			0%															
SWVB10	9SE-B/C9 Zone A - Soil nail pull out test	K M Chiang	6	0	6	05-Mar-14	11-Mar-14			0%															
SWVB10	9SE-B/C9 Zone A - Soil nail 18 nr.@ +26.5	K M Chiang	10	0	10	12-Mar-14	22-Mar-14			0%															
SWVB10	9SE-B/C9 Zone A - Excav. to +23.00	K M Chiang	3	0	3	24-Mar-14	26-Mar-14			0%															
SWVB10	9SE-B/C9 Zone A - Soil nail 24 nr.@ +24.5	K M Chiang	11	0	11	27-Mar-14	12-Apr-14			0%															
SWVB10	9SE-B/C9 Zone A - Excav. to +22.00	K M Chiang	3	0	3	14-Apr-14	16-Apr-14			0%															
SWVB10	9SE-B/C9 Zone A - Raking Drain 11 nr @ +23.5	K M Chiang	4	0	4	17-Apr-14	25-Apr-14			0%															
Re-alignment of Cheung Tung Road adjacent to Viaduct C																									
RP10010	Apply for relocation of ESS near Viaduct C	K M Chiang	12	0	12	11-Feb-14	24-Feb-14			0%															
RP10020	Construct new ESS adjacent to Viaduct C	K M Chiang	60	0	60	07-Mar-14	27-May-14			0%															

Actual Work	Date	Revision	Checked	Approved
Planned Bar	23-Jan-14	3W-Rolling Progr Up...	SMC	
Critical Bar				
Milestone				

Tuen Mun - Chek Lap Kok Southern Connection
3-Months Rolling Programme (Page 12 of 12 Pages)
(Progress as of 23-Jan-13)



DWG. No.:
J3518/GCL/PGM/3MRP-W033