





Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Actual Start	Actual Finish	Duration % Complete	2014																
									February				March				April				May				
									27	03	10	17	24	03	10	17	24	31	07	14	21	28	05	12	19
HY/2012/07 - TM-CLK Link-SC [DWP rD] TARGET - Weekly Progress Update Wk 37 (21-02-2014)																									
Contract Key Dates																									
IPS Milestones																									
Cost Centre IPS Milestones																									
CC 1 - Preliminaries and General Requirements																									
MS1.07	Complete 100% of establishment of main site office accom and fac for Supervising Officer	0	0		21-Feb-14*			0%																	
MS1.09	Complete 100% of provision of Contract Computers and Network Fac for the Superv Officer	0	0		21-Feb-14*			0%																	
CC 2 - Design and Design Checking of the Works																									
MS2.029	Submit AIP for Structure F3 between Pier F3c and Pier F3d	0	0		12-May-14			0%																	
MS2.046	Approve AIP for Structure E1 by the Supervising Officer	0	0		26-Feb-14			0%																	
MS2.050	Approve AIP for Structure E2 by the Supervising Officer	0	0		26-Feb-14			0%																	
MS2.051	Submit DDA for Structure E2	0	0		10-Mar-14			0%																	
MS2.054	Approve AIP for Structure E5, excl Structure E5 betw Pier E5c & Pier E5d, by S.O.	0	0		26-Feb-14			0%																	
MS2.055	Submit DDA for Structure E5, excluding Structure E5 between Pier E5c and Pier E5d	0	0		10-Mar-14			0%																	
MS2.058	Approve AIP for Structure E5 betw Pier E5c & Pier E5d by the Supervising Officer	0	0		26-Feb-14			0%																	
MS2.059	Submit DDA for Structure E5 between Pier E5c and Pier E5d	0	0		10-Mar-14			0%																	
MS2.062	Approve AIP for Structure E6 by the Supervising Officer	0	0		26-Feb-14			0%																	
MS2.063	Submit DDA for Structure E6	0	0		10-Mar-14			0%																	
MS2.066	Approve AIP for Structure E7 by the Supervising Officer	0	0		26-Feb-14			0%																	
MS2.067	Submit DDA for Structure E7	0	0		07-Apr-14			0%																	
MS2.070	Approve AIP for Structure E8 by the Supervising Officer	0	0		26-Feb-14			0%																	
MS2.071	Submit DDA for Structure E8	0	0		07-Apr-14			0%																	
MS2.079	Submit DDA for Structure B	0	0		20-May-14			0%																	
MS2.085	Submit AIP for Structure D	0	0		25-Feb-14			0%																	
MS2.093	Submit AIP for At grade Roadworks and Other Works along Cheung Tung Road	0	0		21-Feb-14			0%																	
MS2.094	Approve AIP for At grade Roadworks & Other Works along Cheung Tung Road by S.O.	0	0		19-May-14			0%																	
MS2.095	Submit DDA for At grade Roadworks and Other Works along Cheung Tung Road	0	0		19-May-14			0%																	
MS2.097	Submit AIP for At grade Roadworks and Other Works at Southern Landfall	0	0		21-Feb-14			0%																	
MS2.098	Approve AIP for At grade Roadwrks & Other Wrks at Southern Landfall by S.O.	0	0		21-Mar-14			0%																	
MS2.099	Submit DDA for At grade Roadworks and Other Works at Southern Landfall	0	0		16-May-14			0%																	
MS2.101	Submit AIP for Watermains & All Assoc Works frm Tung Chung to Southern Landfall	0	0		21-Feb-14			0%																	
MS2.102	Approve AIP for Watermains & All Assoc Wrks frm Tung Chung to South Landfall by S.O.	0	0		21-Mar-14			0%																	
MS2.103	Submit DDA for Watermains & All Assoc Wrks frm Tung Chung to South Landfall	0	0		16-May-14			0%																	
MS2.105	Submit AIP for Irrigation System for Soft Landscape Works	0	0		03-Apr-14			0%																	
MS2.004	Accept design memorandum by the Supervising Officer	0	0		04-Mar-14			0%																	
MS2.005	Submit construction traffic impact assessment	0	0		17-Apr-14			0%																	
MS2.006	Accept construction traffic impact assessment by the Supervising Officer	0	0		06-Mar-14*			0%																	

<ul style="list-style-type: none"> ■ Actual Work ■ Planned Bar ■ Critical Bar ◆ Milestone 	<table border="1"> <tr> <th>Date</th> <th>Revision</th> <th>Checked</th> <th>Approved</th> </tr> <tr> <td>21-Feb-14</td> <td>3M-Rolling Progr Up...</td> <td>SMC</td> <td></td> </tr> </table>	Date	Revision	Checked	Approved	21-Feb-14	3M-Rolling Progr Up...	SMC		<p align="center">Tuen Mun - Chek Lap Kok Southern Connection</p> <p align="center">3-Month Rolling Programme (Page 1 of 19 Pages)</p> <p align="center">(Progress as of 21-Feb-14)</p>	<p>DWG. No.:</p> <p align="center">J3518/GCL/PGM/3MRP - W37</p>
Date	Revision	Checked	Approved								
21-Feb-14	3M-Rolling Progr Up...	SMC									

Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Actual Start	Actual Finish	Duration % Complete	2014														
									February				March				April						
									27	03	10	17	24	03	10	17	24	31	07	14	21	28	05
MS2.008	Accept ground investigation reports by the Supervising Officer	0	0		19-Mar-14			0%															
MS2.012	Accept report for utilities by the Supervising Officer	0	0		25-Mar-14			0%															
MS2.013	Submit AIP for Structure F1, excluding Structure F1 between Pier F1c and Pier F1d	0	0		12-May-14			0%															
MS2.017	Submit AIP for Structure F1 between Pier F1c and Pier F1d	0	0		12-May-14			0%															
CC 4.1 - Structure E2 and All Associated Works																							
MS4.1.01	Complete piles of 5% of total pile length for Structure E2	0	0		24-Mar-14*			0%															
MS4.1.02	Complete piles of 10% of total pile length for Structure E2	0	0		31-Mar-14*			0%															
MS4.1.03	Complete piles of 15% of total pile length for Structure E2	0	0		07-Apr-14*			0%															
MS4.1.04	Complete piles of 20% of total pile length for Structure E2	0	0		14-Apr-14*			0%															
MS4.1.05	Complete piles of 25% of total pile length for Structure E2	0	0		28-Apr-14*			0%															
CC 4.2 - Structure E5, excl structure E5 betw Pier E5c & Pier E5d, & All Assoc Works																							
MS4.2.01	Compl piles of 5% of total pile length for part of structure E5 under this CC No.	0	0		31-Mar-14*			0%															
MS4.2.02	Compl piles of 10% of total pile length for part of structure E5 under this CC No.	0	0		21-Apr-14*			0%															
MS4.2.03	Compl piles of 15% of total pile length for part of structure E5 under this CC No.	0	0		05-May-14*			0%															
General Submission																							
General Requirements																							
General Management																							
PR01430	Produce interface management plan	25	23	23-Aug-13 A	19-Mar-14	23-Aug-13		10%															
PR01342-1	Prepare & Submit Hydrographic Survey Report	10	10	21-Feb-14	06-Mar-14			0%															
PR01344-1	IC/SO Approval of Hydrographic Survey Report	40	40	07-Mar-14	01-May-14			0%															
Temporary Works Design																							
PR00130	Unloading Jetty at HKBCF - Working Platform design and approval	90	90	10-Mar-14	30-Jun-14*			0%															
PR00160	Propose/submit a performance review for piled fnds in accordance w/ ETWB TCW No. 4/2004	101	101	01-Mar-14*	05-Jul-14			0%															
Land Works																							
PR00460	Obtaining approval from HKCG with regard to diversion or disconnection of gas mains	153	153	21-Feb-14	27-Aug-14			0%															
PR03130	Apply for land between Viaduct C & D	75	30	23-Aug-13 A	27-Mar-14	23-Aug-13		60%															
PR03150	Fence relocation Viaduct D	20	20	21-Feb-14	15-Mar-14			0%															
PR03160	Fence relocation Viaduct A	20	20	17-Mar-14	09-Apr-14			0%															
PR03170	Fence relocation Viaduct C	20	20	10-Apr-14	08-May-14			0%															
PR03180	Fencing connecting Viaduct C & D	10	10	09-May-14	20-May-14			0%															
Surveys																							
PR01300	Carry out investigation/surveys to locate existing utilities/services	72	7	08-Jul-13 A	01-Mar-14	08-Jul-13		90%															
PR01290-2	Viaduct B - EBS condition/structural surveys of existing structures	102	10	29-Jan-13 A	05-Mar-14	29-Jan-13		90%															
Land GI Works																							
PR02090	Viaduct C boreholes C14, 16, 17, 20	11	11	25-Feb-14	08-Mar-14			0%															
PR03090	Preparation for PBH36, 37 (Check dams)	24	24	21-Feb-14	20-Mar-14			0%															
PR03110	Trial Pits along Cheung Tung Road	20	20	21-Feb-14	15-Mar-14			0%															
Additional Land GI																							
PR03200	PBH25, 29, 30, 31 (Piers D9, C14, C16, C17)	33	7	16-Oct-13 A	28-Feb-14	16-Oct-13		80%															
PR03210	PBH38, 39, 40 (Viaduct A - Re.Wall, Pier A11, Pier A10)	30	30	09-Apr-14	20-May-14			0%															

 Actual Work	Date	Revision	Checked	Approved
 Planned Bar	21-Feb-14	3M-Rolling Progr Up...	SMC	
 Critical Bar				
 Milestone				

Tuen Mun - Chek Lap Kok Southern Connection
3-Month Rolling Programme (Page 2 of 19 Pages)
(Progress as of 21-Feb-14)


DWG. No.:
J3518/GCL/PGM/3MRP - W37

Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Actual Start	Actual Finish	Duration % Complete	2014																					
									February					March				April				May								
									27	03	10	17	24	03	10	17	24	31	07	14	21	28	05	12	19					
PR03189-1	PBH23 (Pier C8)	5	5	21-Feb-14	26-Feb-14			0%																						
PR03189	Scaffold Platform construction for PBH42	5	5	21-Feb-14	26-Feb-14			0%																						
Marine Works																														
PR01120	Apply for DASO permits for the dumping of sediments in Hong Kong waters	76	76	30-Aug-13 A	27-May-14	30-Aug-13		0%																						
Surveys																														
PR01260	Record survey existg grnd/seabed levels w/in Site, photo survey/existg drain surveys prior to site clearance	13	13	21-Feb-14	07-Mar-14			0%																						
Quality Management																														
PR00380	Collation of Construction Permits	25	25	21-Feb-14	21-Mar-14			0%																						
EM&A Works																														
3. Works Prior to Construction Commencement																														
EN0070-23	Reporting - ENPO/SOR approval	24	12	15-Jan-14 A	06-Mar-14	15-Jan-14		50%																						
Design Submission																														
Detailed Design (v17)																														
Ground Investigation																														
ARDD0013-1	Additional GI Fieldwork, Lab Testing and Permitting E5-E8	45	11	10-Sep-13 A	10-Mar-14	10-Sep-13		75%																						
ARDD0014-1	Receipt of Additional GI Data E5-E8	0	0		10-Mar-14			0%																						
ARDD0015-1	E5-E8 Interpretation	15	15	10-Mar-14	31-Mar-14			0%																						
ARDD0017-1	Earliest IC certificate for DDA-AP03.00	0	0		15-May-14			0%																						
ARDD0009	Consultation with GEO	20	5	13-Aug-13 A	27-Feb-14	13-Aug-13		75%																						
ARDD0010	IC/SO Approval of Ground Investigation Interpretative Report - AP03.00	75	19	13-Aug-13 A	19-Mar-14	13-Aug-13		75%																						
ARDD0012	IC/SO Approval of Additional GI Requirements	20	4	02-Aug-13 A	27-Feb-14	02-Aug-13		80%																						
ARDD0013-2	Additional GI Fieldwork, Lab Testing and Permitting - Other areas	60	15	20-Aug-13 A	13-Mar-14	20-Aug-13		75%																						
ARDD0014-2	Receipt of Additional GI Data - Other areas	0	0		13-Mar-14			0%																						
ARDD0017-2	IC/SO Approval of Additional GI Interpretative Report - AP03.00	75	75	04-Apr-14	17-Jul-14			0%																						
ARDD0015-2	Additional GI Interpretative Report - AP03.00	15	15	14-Mar-14	03-Apr-14			0%																						
ARDD0010-1	IC/SO Approval of Ground Investigation Interpretative Report - AP03.00	0	0		19-Mar-14			0%																						
Surveys and Investigations																														
ARDD0022	Fieldwork and Permitting	60	7	08-Jul-13 A	03-Mar-14	08-Jul-13		89%																						
ARDD0025	IC/SO Approval of Utility Report - AP04.00	75	23	22-Oct-13 A	25-Mar-14	22-Oct-13		70%																						
ARDD0025-1	IC/SO Approval of Utility Report - AP04.00	0	0		25-Mar-14			0%																						
General Submissions																														
ARDD0033	IC/SO Approval of Design Memo - AP02.00	75	8	02-Aug-13 A	04-Mar-14	02-Aug-13		90%																						
ARDD0035	IC/SO Approval of Durability Assessment Report - AP06.00	75	8	08-Aug-13 A	04-Mar-14	08-Aug-13		90%																						
ARDD0037	IC/SO Approval of Seismic Impact Report - AP11.00	75	15	21-Aug-13 A	13-Mar-14	21-Aug-13		80%																						
ARDD0038	Preparation of Maintenance Matrix - AP07.00	30	30	02-May-14	12-Jun-14			0%																						
ARDD0461	Prepare draft TIA Report submission	40	40	21-Feb-14	17-Apr-14			0%																						
ARDD0461-1	Govt Depts, IC & SO comment on draft TIA Report submission	30	30	18-Apr-14	29-May-14			0%																						

█ Actual Work	Date	Revision	Checked	Approved
█ Planned Bar	21-Feb-14	3M-Rolling Progr Up...	SMC	
█ Critical Bar				
◆ Milestone				

Tuen Mun - Chek Lap Kok Southern Connection
3-Month Rolling Programme (Page 3 of 19 Pages)
(Progress as of 21-Feb-14)

DWG. No.:
J3518/GCL/PGM/3MRP - W37



Actual Work
 Planned Bar
 Critical Bar
 Milestone

Date	Revision	Checked	Approved
21-Feb-14	3M-Rolling Progr Up...	SMC	

Tuen Mun - Chek Lap Kok Southern Connection
3-Month Rolling Programme (Page 4 of 19 Pages)
(Progress as of 21-Feb-14)

DWG. No.:
J3518/GCL/PGM/3MRP - W37

Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Actual Start	Actual Finish	Duration % Complete	2014															
									February					March					April				May	
									27	03	10	17	24	03	10	17	24	31	07	14	21	28	05	12
ARDD0109	Viaduct B - Final Pilecap Reinforcement	0	0		10-Feb-14 A		10-Feb-14	100%			◆													
ARDD0111	Viaduct B - Final Pier Shapes and Reinforcement	0	0		10-Feb-14 A		10-Feb-14	100%		◆														
ARDD0112	Viaduct B - Typical Segment Shapes for Moulds	0	0		10-Feb-14 A		10-Feb-14	100%		◆														
ARDD0113	Viaduct B - Typical Segment Reinforcement	0	0		10-Feb-14 A		10-Feb-14	100%		◆														
ARDD0114	Viaduct B - Final Segment Types and Reinforcement	0	0		10-Feb-14 A		10-Feb-14	100%		◆														
ARDD0116	Viaduct B - Final Anchorage and PT Requirements	0	0		10-Feb-14 A		10-Feb-14	100%		◆														
Associated Construction Milestones																								
ARDD0127	Viaduct B - Commencement of Piling	0	0	30-Apr-14				0%											◆					
Viaduct E5 and E6																								
Viaduct Design																								
ARDD0140	Viaduct E5 & E6 - IC/SO Approval of Sub & Superstructure AIP - DP15.00	68	3	01-Oct-13 A	26-Feb-14	01-Oct-13		95%																
ARDD0146	Viaduct E5 & E6 - Preparation of Pilecap Precast Shells DDA - DP15.08	40	0	04-Nov-13 A	21-Feb-14	04-Nov-13		100%																
ARDD0147	Viaduct E5 & E6 - Preparation of Substructure DDA - DP15.09	60	12	04-Nov-13 A	10-Mar-14	04-Nov-13		80%																
ARDD0148	Viaduct E5 & E6 - Preparation of Superstructure DDA - DP15.09	90	12	04-Nov-13 A	10-Mar-14	04-Nov-13		86.67%																
ARDD0149	Viaduct E5 & E6 - Submission of DDA for Viaduct Sub & Superstructure E5 & E6 - DP15.09	0	0		10-Mar-14			0%											◆					
ARDD0150-4	Viaduct E5 & E6 - IC/SO Approval (late) of Sub & Superstructure DDA DP15.09	75	75	11-Mar-14	23-Jun-14			0%																
ARDD0145-1	Viaduct E5 & E6 - Earliest IC/SO Certificate for Foundation DDA - DP15.07	0	0		26-Feb-14			0%											◆					
ARDD0150-1	Viaduct E5 & E6 - Earliest IC certificate for DDA for Viaduct E5 & E6 - DP15.09	0	0		03-Apr-14			0%											◆					
ARDD0149-1	Viaduct E5 & E6 - Submission of DDA for Viaduct Pile Cap Precast Shells E5 & E6 - DP15.08	0	0		14-Feb-14 A		14-Feb-14	100%		◆														
ARDD0150-3	Viaduct E5 & E6 - IC/SO Approval of Pile Cap Precast Shells DDA DP15.08	75	75	21-Feb-14	05-Jun-14			0%																
ARDD0140-1	Viaduct E5 & E6 - IC/SO Approval of Sub & Superstructure AIP - DP15.00	0	0		26-Feb-14			0%											◆					
Information to Contractor																								
ARDD0155	Viaduct E5 & E6 - Final Pile Reinforcement and Socket H Pile Details	0	0		30-Jan-14 A		30-Jan-14	100%		◆														
ARDD0160	Viaduct E5 & E6 - Final Pilecap Reinforcement	0	0		10-Mar-14			0%											◆					
ARDD0162	Viaduct E5 & E6 - Final Pier Shapes and Reinforcement	0	0		10-Mar-14			0%											◆					
ARDD0165	Viaduct E5 & E6 - Final Segment Types and Reinforcement	0	0		10-Mar-14			0%											◆					
ARDD0167	Viaduct E5 & E6 - Final Anchorage and PT Requirements	0	0		10-Mar-14			0%											◆					
Viaduct E7 & E8																								
Viaduct Design																								
ARDD0190-1	Viaduct E7 & E8 - Earliest IC Certificate for Foundation DDA- DP15.07	0	0		26-Feb-14			0%											◆					
ARDD0195-1	Viaduct E7 & E8 - Earliest IC certificate for Pilecap Precast Shells DDA - DP15.08	0	0		07-Apr-14			0%											◆					
ARDD0185	Viaduct E7 & E8 - IC/SO Approval of Sub & Superstructure AIP - DP15.00	68	3	01-Oct-13 A	26-Feb-14	01-Oct-13		95%																
ARDD0191	Viaduct E7 & E8 - Preparation of Pilecap Precast Shells DDA - DP15.08	40	2	04-Nov-13 A	24-Feb-14	04-Nov-13		95%																

<div style="display: flex; justify-content: space-between;"> <div style="font-size: 8px;"> Actual Work</div></div>
--


Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Actual Start	Actual Finish	Duration % Complete	2014															
									February				March				April				May			
									27	03	10	17	24	03	10	17	24	31	07	14	21	28	05	12
ARDD0192	Viaduct E7 & E8 - Preparation of Substructure DDA - 15.09	60	31	04-Nov-13 A	07-Apr-14	04-Nov-13		48%																
ARDD0193	Viaduct E7 & E8 - Preparation of Superstructure DDA - DP15.09	90	12	04-Nov-13 A	10-Mar-14	04-Nov-13		86.67%																
ARDD0194	Viaduct E7 & E8 - Submission of Sub & Superstructure DDA - DP15.09	0	0		07-Apr-14			0%																
ARDD0195-4	Viaduct E7 & E8 - IC/SO Approval of Sub & Superstructure DDA - DP15.09	75	75	08-Apr-14	21-Jul-14			0%																
ARDD0194-2	Viaduct E7 & E8 - Submission of Pilecap Precast Shells DDA - DP15.08	0	0		24-Feb-14			0%																
ARDD0195-3	Viaduct E7 & E8 - IC/SO Approval of Pilecap Precast Shells DDA - DP15.08	75	75	25-Feb-14	09-Jun-14			0%																
ARDD0185-1	Viaduct E7 & E8 - IC/SO Approval of Sub & Superstructure AIP - DP15.00	0	0		26-Feb-14			0%																
Information to Contractor																								
ARDD0200	Viaduct E7 & E8 - Final Pile Reinforcement and Socket H Pile Details	0	0		30-Jan-14 A		30-Jan-14	100%																
ARDD0205	Viaduct E7 & E8 - Final Pilecap Reinforcement	0	0		07-Apr-14			0%																
ARDD0207	Viaduct E7 & E8 - Final Pier Shapes and Reinforcement	0	0		07-Apr-14			0%																
ARDD0210	Viaduct E7 & E8 - Final Segment Types and Reinforcement	0	0		10-Mar-14			0%																
ARDD0212	Viaduct E7 & E8 - Final Anchorage and PT Requirements	0	0		10-Mar-14			0%																
Viaduct E2																								
Viaduct Design																								
ARDD0231	Viaduct E2 - IC/SO Approval of Sub & Superstructure AIP - DP15.00	68	3	01-Oct-13 A	26-Feb-14	01-Oct-13		95%																
ARDD0236-3	Viaduct E2 - IC/SO Approval of Foundation (Late) DDA - DP15.04	75	30	16-Dec-13 A	03-Apr-14	16-Dec-13		60%																
ARDD0237	Viaduct E2 - Preparation of Pilecap Precast Shells DDA - DP15.05	40	2	04-Nov-13 A	24-Feb-14	04-Nov-13		95%																
ARDD0238	Viaduct E2 - Preparation of Substructure DDA - DP15.06	60	12	04-Nov-13 A	10-Mar-14	04-Nov-13		80%																
ARDD0239	Viaduct E2 - Preparation of Superstructure DDA - DP15.06	90	12	04-Nov-13 A	10-Mar-14	04-Nov-13		86.67%																
ARDD0240	Viaduct E2 - Submission of Sub & Superstructure DDA - DP15.06	0	0		10-Mar-14			0%																
ARDD0241-3	Viaduct E2 - IC/SO Approval (Late) of Sub & Superstructure DDA - DP15.06	75	75	11-Mar-14	23-Jun-14			0%																
ARDD0236-1	Viaduct E2 - Earliest IC Certificate for Foundation DDA - DP15.04	0	0		26-Feb-14			0%																
ARDD0236-2	Viaduct E2 - IC/SO Approval of Foundation (Early) DDA - DP15.04	55	22	16-Dec-13 A	24-Mar-14	16-Dec-13		60%																
ARDD0241-1	Viaduct E2 - Earliest IC certificate for Pilecap Precast Shells DDA - DP15.05	0	0		07-Apr-14			0%																
ARDD0241-4	Viaduct E2 - IC/SO Approval Pilecap Precast Shells DDA - DP15.05	75	75	25-Feb-14	09-Jun-14			0%																
ARDD0240-2	Viaduct E2 - Submission of Pilecap Precast Shell DDA - DP15.05	0	0		24-Feb-14			0%																
ARDD0236-5	Viaduct E2 - IC/SO Approval of Foundation (Late) DDA - DP15.04	0	0		03-Apr-14			0%																
ARDD0231-1	Viaduct E2 - IC/SO Approval of Sub & Superstructure AIP - DP15.00	0	0		26-Feb-14			0%																
Information to Contractor																								
ARDD0246	Viaduct E2 - Final Pile Reinforcement and Socket H Pile Details	0	0		30-Jan-14 A		30-Jan-14	100%																
ARDD0251	Viaduct E2 - Final Pilecap Reinforcement	0	0		10-Mar-14			0%																
ARDD0253	Viaduct E2 - Final Pier Shapes and Reinforcement	0	0		10-Mar-14			0%																
ARDD0256	Viaduct E2 - Final Segment Types and Reinforcement	0	0		10-Mar-14			0%																
ARDD0258	Viaduct E2 - Final Anchorage and PT Requirements	0	0		10-Mar-14			0%																
Associated Construction Milestones																								
ARDD0264	Viaduct E2 - Commencement of Piling	0	0	27-Apr-14				0%																

	Actual Work
	Planned Bar
	Critical Bar
	Milestone

Date	Revision	Checked	Approved
21-Feb-14	3M-Rolling Progr Up...	SMC	

Tuen Mun - Chek Lap Kok Southern Connection
3-Month Rolling Programme (Page 6 of 19 Pages)
(Progress as of 21-Feb-14)

DWG. No.:
J3518/GCL/PGM/3MRP - W37







	Actual Work		
	Planned Bar		
	Critical Bar		
	Milestone		
Date	Revision	Checked	Approved
21-Feb-14	3M-Rolling Progr Up...	SMC	

Tuen Mun - Chek Lap Kok Southern Connection
3-Month Rolling Programme (Page 7 of 19 Pages)
(Progress as of 21-Feb-14)

DWG. No.:
J3518/GCL/PGM/3MRP - W37


Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Actual Start	Actual Finish	Duration % Complete	2014															
									February				March				April				May			
									27	03	10	17	24	03	10	17	24	31	07	14	21	28	05	12
ARDD0352	Viaduct D - Final Bearing Schedule	0	0		17-Apr-14			0%																
ARDD0353	Viaduct D - Provisional Movement Joint (MJ) Schedule	0	0		21-Feb-14			0%																
ARDD0354	Viaduct D - Final Movement Joint (MJ) Schedule	0	0		15-May-14			0%																
Viaduct C																								
Viaduct Design																								
ARDD0367	Viaduct C - Setup Midas Model	15	15	21-Feb-14	13-Mar-14			0%																
ARDD0368	Viaduct C - Sectional and Segment Dimensional Analysis	10	10	14-Mar-14	27-Mar-14			0%																
ARDD0369	Viaduct C - Provisional Load Rundown and Global Analysis	5	5	14-Mar-14	20-Mar-14			0%																
ARDD0370	Viaduct C - Provisional Pile Loads	10	10	21-Mar-14	03-Apr-14			0%																
ARDD0371	Viaduct C - Preparation of Foundation Scheme	10	10	04-Apr-14	17-Apr-14			0%																
ARDD0372	Viaduct C - Preparation of Sub & Superstructure Scheme	20	20	28-Mar-14	24-Apr-14			0%																
ARDD0373	Viaduct C - Submission of Sub & Superstructure AIP - DP13.00	0	0		24-Apr-14			0%																
ARDD0374	Viaduct C - IC/SO Approval of Sub & Superstructure AIP - DP13.00	68	68	25-Apr-14	29-Jul-14			0%																
ARDD0375	Viaduct C - Receipt of Data for Final Analysis	0	0		24-Apr-14			0%																
ARDD0376	Viaduct C - Update Midas Model	10	10	25-Apr-14	08-May-14			0%																
ARDD0377	Viaduct C - Final Pile Loads and Global Analysis	15	15	09-May-14	29-May-14			0%																
ARDD0378	Viaduct C - Foundation DDA - DP13.01	45	45	25-Apr-14	26-Jun-14			0%																
Information to Contractor																								
ARDD0386	Viaduct C - Provisional Segment Types and Weights	0	0		24-Apr-14			0%																
ARDD0387	Viaduct C - Pile Spacing and Diameter for Temp Platform Design	0	0		17-Apr-14			0%																
ARDD0388	Viaduct C - Typical Pile Reinforcement - Stainless Rebar	0	0		15-May-14			0%																
ARDD0391	Viaduct C - Typical Pilecap Shapes for Formwork	0	0		24-Apr-14			0%																
ARDD0395	Viaduct C - Typical Pier Shapes for Formwork Planning	0	0		24-Apr-14			0%																
ARDD0400	Viaduct C - Typical Anchorage and Tendon Types	0	0		24-Apr-14			0%																
ARDD0402	Viaduct C - Provisional Bearing Schedule	0	0		24-Apr-14			0%																
ARDD0404	Viaduct C - Provisional Movement Joint (MJ) Schedule	0	0		24-Apr-14			0%																
Viaduct F1 & F3																								
Viaduct Design																								
ARDD0469	Viaduct F1 & F3 - Setup Midas Model	15	15	11-Mar-14	31-Mar-14			0%																
ARDD0470	Viaduct F1 & F3 - Sectional and Segment Dimensional Analysis	10	10	01-Apr-14	14-Apr-14			0%																
ARDD0471	Viaduct F1 & F3 - Provisional Load Rundown and Global Analysis	5	5	01-Apr-14	07-Apr-14			0%																
ARDD0472	Viaduct F1 & F3 - Provisional Pile Loads	10	10	08-Apr-14	21-Apr-14			0%																
ARDD0473	Viaduct F1 & F3 - Preparation of Foundation Scheme	10	10	22-Apr-14	05-May-14			0%																
ARDD0474	Viaduct F1 & F3 - Preparation of Sub & Superstructure Scheme	20	20	15-Apr-14	12-May-14			0%																
ARDD0475	Viaduct F1 & F3 - Submission of Viaduct Fdns, Sub & Superstructure AIP - DP16.00	0	0		12-May-14			0%																
ARDD0476	Viaduct F1 & F3 - IC/SO Approval of Viaduct AIP - DP16.00	68	68	13-May-14	14-Aug-14			0%																
ARDD0477	Viaduct F1 & F3 - Receipt of Data for Final Analysis	0	0		12-May-14			0%																
ARDD0478	Viaduct F1 & F3 - Update Midas Model	10	10	13-May-14	26-May-14			0%																
ARDD0480	Viaduct F1 & F3 - Foundation DDA - DP16.01	40	40	13-May-14	07-Jul-14			0%																
ARDD0480-2	Viaduct F1 & F3 - Foundation DDA - DP16.07	40	40	13-May-14	07-Jul-14			0%																
Information to Contractor																								
ARDD0487	Viaduct F1 & F3 - Provisional Segment Types and Weights	0	0		12-May-14			0%																
ARDD0488	Viaduct F1 & F3 - Pile Spacing and Diameter for Temp Platform Design	0	0		05-May-14			0%																
ARDD0491	Viaduct F1 & F3 - Typical Pilecap Shapes for Formwork	0	0		12-May-14			0%																
ARDD0495	Viaduct F1 & F3 - Typical Pier Shapes for Formwork Planning	0	0		12-May-14			0%																
ARDD0500	Viaduct F1 & F3 - Typical Anchorage and Tendon Types	0	0		12-May-14			0%																
ARDD0502	Viaduct F1 & F3 - Provisional Bearing Schedule	0	0		12-May-14			0%																
ARDD0504	Viaduct F1 & F3 - Provisional Movement Joint (MJ) Schedule	0	0		12-May-14			0%																





	Actual Work
	Planned Bar
	Critical Bar
	Milestone

Date	Revision	Checked	Approved
21-Feb-14	3M-Rolling Progr Up...	SMC	

Tuen Mun - Chek Lap Kok Southern Connection
3-Month Rolling Programme (Page 8 of 19 Pages)
(Progress as of 21-Feb-14)

DWG. No.:
J3518/GCL/PGM/3MRP - W37







 Actual Work	Date	Revision	Checked	Approved
 Planned Bar	21-Feb-14	3M-Rolling Progr Up...	SMC	
 Critical Bar				
 Milestone				

Tuen Mun - Chek Lap Kok Southern Connection
3-Month Rolling Programme (Page 9 of 19 Pages)
(Progress as of 21-Feb-14)

DWG. No.:
J3518/GCL/PGM/3MRP - W37

Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Actual Start	Actual Finish	Duration % Complete	2014															
									February				March				April				May			
									27	03	10	17	24	03	10	17	24	31	07	14	21	28	05	12
ARDD0622	IC/SO Approval of AIP for Waterworks, Drainage & Utility Diversions	68	20	02-Jan-14 A	21-Mar-14	02-Jan-14		70%	[Gantt bar: 02-Jan-14 to 21-Mar-14, 70% complete]															
ARDD0624	Preparation of Waterworks, Drainage & Utility DDA - BP20.01	40	40	21-Mar-14	16-May-14			0%	[Gantt bar: 21-Mar-14 to 16-May-14, 0% complete]															
ARDD0628	Submission of DDA for Waterworks, Drainage & Utility Diversions	0	0		16-May-14			0%	[Gantt bar: 16-May-14 to 16-May-14, 0% complete]															
ARDD0629	IC/SO Approval of DDA for Waterworks, Drainage & Utility Diversions	75	75	16-May-14	29-Aug-14			0%	[Gantt bar: 16-May-14 to 29-Aug-14, 0% complete]															
ARDD0630	Gov't Approval of Submissions for Waterworks, Drainage & Utility Diversions	75	75	16-May-14	29-Aug-14			0%	[Gantt bar: 16-May-14 to 29-Aug-14, 0% complete]															
ARDD0622-1	IC/SO Approval of AIP for Waterworks, Drainage & Utility Diversions	0	0		21-Mar-14			0%	[Gantt bar: 21-Mar-14 to 21-Mar-14, 0% complete]															
MTR Protection Works																								
ARDD0642-2	Support to GCL to prepare E-Doc	20	20	21-Feb-14	20-Mar-14			0%	[Gantt bar: 21-Feb-14 to 20-Mar-14, 0% complete]															
ARDD0642-3	Submission to MTR	0	0		20-Mar-14			0%	[Gantt bar: 20-Mar-14 to 20-Mar-14, 0% complete]															
ARDD0642-4	MTR Approval of E-Doc	40	40	21-Mar-14	15-May-14			0%	[Gantt bar: 21-Mar-14 to 15-May-14, 0% complete]															
Viaduct Approach Ramp Retaining Walls																								
Approach Ramp D																								
ARDD0648	Approach D - Receipt of Topographic and Utility Survey	0	0		03-Apr-14			0%	[Gantt bar: 03-Apr-14 to 03-Apr-14, 0% complete]															
ARDD0649	Approach D - Preparation of Approach Ramp D AIP Submission - DP20.00	55	3	04-Nov-13 A	25-Feb-14	04-Nov-13		95%	[Gantt bar: 04-Nov-13 to 25-Feb-14, 95% complete]															
ARDD0650	Approach D - IC/SO Approval of Approach Ramp D AIP - DP20.00	68	68	25-Feb-14	30-May-14			0%	[Gantt bar: 25-Feb-14 to 30-May-14, 0% complete]															
ARDD0651	Approach D - Preparation of Approach Ramp D DDA Submission - DP20.04	30	30	08-Apr-14	20-May-14			0%	[Gantt bar: 08-Apr-14 to 20-May-14, 0% complete]															
ARDD0652	Approach D - IC/SO Approval of Approach Ramp D DDA - DP20.04	75	75	20-May-14	02-Sep-14			0%	[Gantt bar: 20-May-14 to 02-Sep-14, 0% complete]															
Approach Ramp C																								
ARDD0654	Approach C - Receipt of Topographic and Utility Survey	0	0		20-May-14			0%	[Gantt bar: 20-May-14 to 20-May-14, 0% complete]															
ARDD0655	Approach C - Preparation of Approach Ramp C AIP Submission - DP20.00 Update	30	30	20-May-14	01-Jul-14			0%	[Gantt bar: 20-May-14 to 01-Jul-14, 0% complete]															
Approach Ramp B																								
ARDD0660	Approach B - Receipt of Topographic and Utility Survey	0	0		03-Apr-14			0%	[Gantt bar: 03-Apr-14 to 03-Apr-14, 0% complete]															
ARDD0661	Approach B - Preparation of Approach Ramp B AIP Submission - DP20.00 Update	55	3	09-Dec-13 A	25-Feb-14	09-Dec-13		95%	[Gantt bar: 09-Dec-13 to 25-Feb-14, 95% complete]															
ARDD0662	Approach B - IC/SO Approval of Approach Ramp B AIP - DP20.00	68	68	25-Feb-14	30-May-14			0%	[Gantt bar: 25-Feb-14 to 30-May-14, 0% complete]															
ARDD0663	Approach B - Preparation of Approach Ramp B DDA Submission - DP20.02	30	30	08-Apr-14	20-May-14			0%	[Gantt bar: 08-Apr-14 to 20-May-14, 0% complete]															
ARDD0664	Approach B - IC/SO Approval of Approach Ramp B DDA - DP20.02	75	75	20-May-14	02-Sep-14			0%	[Gantt bar: 20-May-14 to 02-Sep-14, 0% complete]															
Approach A																								
ARDD0666	Approach A - Receipt of Topographic and Utility Survey	0	0		20-May-14			0%	[Gantt bar: 20-May-14 to 20-May-14, 0% complete]															
ARDD0667	Approach A - Preparation of Approach Ramp A AIP Submission - DP20.00 Update	30	30	20-May-14	01-Jul-14			0%	[Gantt bar: 20-May-14 to 01-Jul-14, 0% complete]															
Approach F																								
ARDD0672	Approach F - Receipt of Topographic and Utility Survey	0	0		20-May-14			0%	[Gantt bar: 20-May-14 to 20-May-14, 0% complete]															
ARDD0673	Approach F - Preparation of Approach Ramp F AIP Submission - DP21.00 Update	40	40	20-May-14	15-Jul-14			0%	[Gantt bar: 20-May-14 to 15-Jul-14, 0% complete]															
Viaduct Pavement																								
ARDD865	Viaduct Pavement - Preparation of AIP Submission - BP02.00	20	20	10-Mar-14*	04-Apr-14			0%	[Gantt bar: 10-Mar-14 to 04-Apr-14, 0% complete]															
ARDD867	Viaduct Pavement - IC/SO Approval of AIP - BP02.00	68	68	07-Apr-14	09-Jul-14			0%	[Gantt bar: 07-Apr-14 to 09-Jul-14, 0% complete]															
Signs, Markings and Street Furniture																								
ARDD0683	IC/SO Approval of Signs, Markings & Street Furniture AIP - BP03.00	68	68	21-Feb-14	27-May-14			0%	[Gantt bar: 21-Feb-14 to 27-May-14, 0% complete]															
Landscape																								
ARDD0691	Confirm Acceptance of Reference Design LVIA	0	0		21-Feb-14			0%	[Gantt bar: 21-Feb-14 to 21-Feb-14, 0% complete]															
ARDD0692	Prepare Outline Planting Plans	20	20	21-Feb-14	20-Mar-14			0%	[Gantt bar: 21-Feb-14 to 20-Mar-14, 0% complete]															
ARDD0693	Prepare Outline Irrigation Plans	20	20	21-Feb-14	20-Mar-14			0%	[Gantt bar: 21-Feb-14 to 20-Mar-14, 0% complete]															
ARDD0694	Preparation of AIP Submission for landscape works	10	10	21-Mar-14	03-Apr-14			0%	[Gantt bar: 21-Mar-14 to 03-Apr-14, 0% complete]															

	Actual Work
	Planned Bar
	Critical Bar
	Milestone

Date	Revision	Checked	Approved
21-Feb-14	3M-Rolling Progr Up...	SMC	

Tuen Mun - Chek Lap Kok Southern Connection
3-Month Rolling Programme (Page 10 of 19 Pages)
(Progress as of 21-Feb-14)

DWG. No.:
J3518/GCL/PGM/3MRP - W37

Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Actual Start	Actual Finish	Duration % Complete	2014																				
									February				March				April				May								
									27	03	10	17	24	03	10	17	24	31	07	14	21	28	05	12	19				
GFXX322-1	Pier B11 (B2b) - Complete Civil Preparation Works for piling to commence	0	0		07-May-14			0%																					
Pier B12 (B2a) - Workfront no. Bwf3 - Phase 1																													
GFXX333-2	B12 (B2a) - Predrilling (1 nos)	8	8	04-Apr-14	14-Apr-14			0%																					
ZB90150-3	B12 (B2a) - Formation for piling platform (after predrilling)	15	15	15-Apr-14	07-May-14			0%																					
GFXX322-2	Pier B12 (B2a) - Complete Civil Preparation Works for piling to commence	0	0		07-May-14			0%																					
Pier B13 (B1g) - Workfront no. Bwf3 - Phase 1																													
GFXX333-3	B13 (B1g) - Predrilling (1 nos)	8	8	04-Apr-14	14-Apr-14			0%																					
ZB90150-2	B13 (B1g) - Formation for piling platform (after predrilling)	15	15	15-Apr-14	07-May-14			0%																					
GFXX322-3	Pier B13 (B1g) - Complete Civil Preparation Works for piling to commence	0	0		07-May-14			0%																					
Pier B15 (B1e) - Workfront no. Bwf1 - Phase 1																													
GFXX317-1	B15 (B1e) - Predrilling (1 nos)	18	0	30-Jan-14 A	07-Feb-14 A	30-Jan-14	07-Feb-14	100%																					
Pier B16 (B1d) - Workfront no. Bwf1 - Phase 1																													
GFXX317-2	B16 (B1d) - Predrilling (1 nos)	18	0	07-Feb-14 A	13-Feb-14 A	07-Feb-14	13-Feb-14	100%																					
Viaduct C																													
Viaduct C Foundation Works																													
Viaduct C - Marine Foundation																													
Milestones																													
GFXX192	Bridge C - ARUP issues Pile Spacing & Diameter for Temporary Platform Design	0	0		17-Apr-14			0%																					
Viaduct C - Land Foundation - North Lantau																													
Preliminary Works for Land Piling																													
Construction Works																													
GFXX358-13	Viaduct C - Install Geo. Instru. for C8 & Baseline Monitoring	36	36	25-Apr-14	09-Jun-14			0%																					
Viaduct C - Land Foundations - Socketted H-Piles																													
Pier C7 (C3e) - Workfront no. Cwf7																													
ZC10020	Pier C7 (C3e) - Relocate MTR fence	10	10	16-May-14	27-May-14			0%																					
Viaduct D																													
Viaduct D Foundation Works																													
Viaduct D - Marine Foundation																													
Milestones																													
GFXX228	Bridge D - ARUP issues Pile Spacing & Diameter for Temporary Platform Design	0	0		21-Feb-14			0%																					
Pier D1 (D4f)																													
GFXX259	D01 (D4f) - Inst.Temp.Working Platform	20	20	21-Mar-14	14-Apr-14			0%																					
GFXX260	D01 (D4f) - Predrilling for Piles (3 nos)	18	18	15-Apr-14	10-May-14			0%																					
Viaduct D - Land Foundation - North Lantau																													
Preliminary Works for Land Piling																													
ZD20040	Viaduct D works area between MTR and NLH - Erect MTR protection fence	12	11	10-Feb-14 A	06-Mar-14	10-Feb-14		5%																					
Socketted H-Pile Installation																													
Pier D10A (D3b-L) (Workfront no. Dwf6)																													
GFXX459-1	D10A (D3b-L) - Complete Civil Preparation Works for piling to commence	0	0		06-Mar-14			0%																					
Pier D11A (D3a-L) (Workfront no. Dwf6)																													
GFXX459-2	D11A (D3a-L) - Complete Civil Preparation Works for piling to commence	0	0		06-Mar-14			0%																					
Pier D12A (D2e-L) (Workfront no. Dwf6)																													
GFXX459-3	D12A (D2e-L) - Complete Civil Preparation Works for piling to commence	0	0		06-Mar-14			0%																					
At-Grade Roadworks and Other Works along Cheung Tung Road																													

Actual Work	Date	Revision	Checked	Approved
Planned Bar	21-Feb-14	3M-Rolling Progr Up...	SMC	
Critical Bar				
Milestone				

Tuen Mun - Chek Lap Kok Southern Connection
3-Month Rolling Programme (Page 18 of 19 Pages)
(Progress as of 21-Feb-14)

DWG. No.:
J3518/GCL/PGM/3MRP - W37

Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Actual Start	Actual Finish	Duration % Complete	2014															
									February				March				April				May			
									27	03	10	17	24	03	10	17	24	31	07	14	21	28	05	12
Re-alignment of Cheung Tung Road adjacent to Viaduct B																								
Viaduct B Slope Works																								
SWVB0020	Slope 9SE-B/C8, B/C9, B/F9 - Erect safety fence on CTR	24	24	24-Feb-14	22-Mar-14			0%																
SWVB0010	Setup TTM for slopework for Slope 9SE-B/C8, B/C9, B/F9	2	2	21-Feb-14	22-Feb-14			0%																
SWVB0030-1	Slope 9SE-B/C8 - Form haul road	30	30	24-Mar-14	02-May-14			0%																
SWVB0030-2	Slope 9SE-B/C9 - Form haul road	30	30	24-Mar-14	02-May-14			0%																
SWVB0030-3	Slope 9SE-B/F9 - Form haul road	30	30	24-Mar-14	02-May-14			0%																
Slope 9SE-B/C9																								
Zone A																								
SWVB1010	9SE-B/C9 Zone A - Form access track over crest of slope	6	6	24-Mar-14	29-Mar-14			0%																
SWVB1020	9SE-B/C9 Zone A - Excav. to +25.00	2	2	31-Mar-14	01-Apr-14			0%																
SWVB1030	9SE-B/C9 Zone A - Soil nail pull out test	6	6	02-Apr-14	09-Apr-14			0%																
SWVB1040	9SE-B/C9 Zone A - Soil nail 18 nr.@ +26.5	10	10	10-Apr-14	24-Apr-14			0%																
SWVB1050	9SE-B/C9 Zone A - Excav. to +23.00	3	3	25-Apr-14	28-Apr-14			0%																
SWVB1060	9SE-B/C9 Zone A - Soil nail 24 nr.@ +24.5	11	11	29-Apr-14	13-May-14			0%																
SWVB1070	9SE-B/C9 Zone A - Excav. to +22.00	3	3	14-May-14	16-May-14			0%																
SWVB1080	9SE-B/C9 Zone A - Raking Drain 11 nr @ +23.5	4	4	17-May-14	21-May-14			0%																
Slope 9SE-B/C8																								
SWVB2010	9SE-B/C8 - Form access track over crest of slope	2	2	24-Mar-14	25-Mar-14			0%																
SWVB2020	9SE-B/C8 - Soil nail pull out test	3	3	26-Mar-14	28-Mar-14			0%																
SWVB2030	9SE-B/C8 - Soil nail 39 nr. @ +21.0	10	10	29-Mar-14	10-Apr-14			0%																
SWVB2040	9SE-B/C8 - Excav. to +18.50	4	4	11-Apr-14	15-Apr-14			0%																
SWVB2050	9SE-B/C8 - Soil nail 44 nr. @ +19.0	11	11	16-Apr-14	02-May-14			0%																
SWVB2060	9SE-B/C8 - Excav. to +16.50	5	5	03-May-14	09-May-14			0%																
SWVB2070	9SE-B/C8 - Soil nail 53 nr. @ +17.0	12	12	10-May-14	23-May-14			0%																

<ul style="list-style-type: none"> ■ Actual Work ■ Planned Bar ■ Critical Bar ◆ Milestone 	Date	Revision	Checked	Approved	Tuen Mun - Chek Lap Kok Southern Connection 3-Month Rolling Programme (Page 19 of 19 Pages) (Progress as of 21-Feb-14)	DWG. No.: J3518/GCL/PGM/3MRP - W37
	21-Feb-14	3M-Rolling Progr Up...	SMC			