

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Physical % Complete	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	2014													
												March				April				May				June	
												24	03	10	17	24	31	07	14	21	28	05	12	19	26
HY/2012/07 - TM-CLK Link-SC [DWP rD] TARGET - 3MRP Status Update 21-03-2014																									
Contract Key Dates																									
IPS Milestones																									
Cost Centre IPS Milestones																									
CC 2 - Design and Design Checking of the Works																									
MS2.005	Submit construction traffic impact assessment	0		100%	100%	0	24-Feb-14 A					◆													
MS2.006	Accept construction traffic impact assessment by the Supervising Officer	0		0%	0%	0	03-Jun-14*		02-Apr-17	1035	1008											◆			
MS2.008	Accept ground investigation reports by the Supervising Officer	0		0%	0%	0	16-Apr-14		02-Apr-17	1082	1156			◆											
MS2.012	Accept report for utilities by the Supervising Officer	0		0%	0%	0	22-Apr-14		08-Jul-14	78	28					◆									
MS2.013	Submit AIP for Structure F1, excluding Structure F1 between Pier F1c and Pier F1c	0		0%	0%	0	17-Jun-14		02-Apr-17	1020	94											◆			
MS2.017	Submit AIP for Structure F1 between Pier F1c and Pier F1d	0		0%	0%	0	17-Jun-14		02-Apr-17	1020	94											◆			
MS2.025	Submit AIP for Structure F3, excluding Structure F3 between Pier F3c and Pier F3c	0		0%	0%	0	17-Jun-14		02-Apr-17	1020	1094											◆			
MS2.029	Submit AIP for Structure F3 between Pier F3c and Pier F3d	0		0%	0%	0	17-Jun-14		02-Apr-17	1020	1094											◆			
MS2.046	Approve AIP for Structure E1 by the Supervising Officer	0		100%	100%	0	24-Feb-14 A					◆													
MS2.050	Approve AIP for Structure E2 by the Supervising Officer	0		100%	100%	0	24-Feb-14 A					◆													
MS2.054	Approve AIP for Structure E5, excl Structure E5 betw Pier E5c & Pier E5d, by S.O.	0		100%	100%	0	24-Feb-14 A					◆													
MS2.058	Approve AIP for Structure E5 betw Pier E5c & Pier E5d by the Supervising Officer	0		100%	100%	0	24-Feb-14 A					◆													
MS2.066	Approve AIP for Structure E7 by the Supervising Officer	0		100%	100%	0	24-Feb-14 A					◆													
MS2.070	Approve AIP for Structure E8 by the Supervising Officer	0		100%	100%	0	24-Feb-14 A					◆													
MS2.081	Submit AIP for Structure C	0		0%	0%	0	17-Jun-14		02-Apr-17	1020	105											◆			
MS2.089	Submit AIP for At grade Roadworks & Other Works along NLH	0		0%	0%	0	19-Jun-14		02-Apr-17	1018	22											◆			
MS2.093	Submit AIP for At grade Roadworks and Other Works along Cheung Tung Road	0		0%	0%	0	21-Mar-14		02-Apr-17	1109	87			◆											
MS2.094	Approve AIP for At grade Roadworks & Other Works along Cheung Tung Road by	0		0%	0%	0	16-Jun-14		02-Apr-17	1022	26											◆			
MS2.097	Submit AIP for At grade Roadworks and Other Works at Southern Landfall	0		0%	0%	0	21-Mar-14		02-Apr-17	1109	57			◆											
MS2.098	Approve AIP for At grade Roadwrks & Other Wrks at Southern Landfall by S.O.	0		0%	0%	0	16-May-14		02-Apr-17	1052	56											◆			
MS2.102	Approve AIP for Watermains & All Assoc Wrks frm Tung Chung to South Landfall by	0		0%	0%	0	16-May-14		02-Apr-17	1052	56											◆			
MS2.105	Submit AIP for Irrigation System for Soft Landscape Works	0		0%	0%	0	01-May-14		02-Apr-17	1067	110											◆			
CC 4.1 - Structure E2 and All Associated Works																									
MS4.1.01	Complete piles of 5% of total pile length for Structure E2	0		0%	0%	0	24-Mar-14*		02-Apr-17	1106	7			◆											
MS4.1.02	Complete piles of 10% of total pile length for Structure E2	0		0%	0%	0	31-Mar-14*		02-Apr-17	1099	7			◆											
MS4.1.03	Complete piles of 15% of total pile length for Structure E2	0		0%	0%	0	07-Apr-14*		02-Apr-17	1092	7														
MS4.1.04	Complete piles of 20% of total pile length for Structure E2	0		0%	0%	0	14-Apr-14*		02-Apr-17	1085	14														
MS4.1.05	Complete piles of 25% of total pile length for Structure E2	0		0%	0%	0	28-Apr-14*		02-Apr-17	1071	28														
MS4.1.06	Complete piles of 30% of total pile length for Structure E2	0		0%	0%	0	26-May-14*		02-Apr-17	1043	14											◆			
MS4.1.07	Complete piles of 35% of total pile length for Structure E2	0		0%	0%	0	09-Jun-14*		02-Apr-17	1029	28											◆			
CC 4.2 - Structure E5, excl structure E5 betw Pier E5c & Pier E5d, & All Assoc Works																									
MS4.2.01	Compl piles of 5% of total pile length for part of structure E5 under this CC No.	0		0%	0%	0	31-Mar-14*		02-Apr-17	1099	21			◆											
MS4.2.02	Compl piles of 10% of total pile length for part of structure E5 under this CC No.	0		0%	0%	0	21-Apr-14*		02-Apr-17	1078	14														
MS4.2.03	Compl piles of 15% of total pile length for part of structure E5 under this CC No.	0		0%	0%	0	05-May-14*		02-Apr-17	1064	21											◆			
MS4.2.04	Compl piles of 20% of total pile length for part of structure E5 under this CC No.	0		0%	0%	0	26-May-14*		02-Apr-17	1043	14											◆			
MS4.2.05	Compl piles of 25% of total pile length for part of structure E5 under this CC No.	0		0%	0%	0	09-Jun-14*		02-Apr-17	1029	7											◆			
MS4.2.06	Compl piles of 30% of total pile length for part of structure E5 under this CC No.	0		0%	0%	0	16-Jun-14*		02-Apr-17	1022	7											◆			
CC 7 - Structure B and All Associated Works																									
MS7.01	Complete piles of 5% of total pile length for Structure B	0		0%	0%	0	23-May-14*		02-Apr-17	1046	0											◆			
MS7.02	Complete piles of 10% of total pile length for Structure B	0		0%	0%	0	23-May-14*		02-Apr-17	1046	0											◆			
MS7.03	Complete piles of 15% of total pile length for Structure B	0		0%	0%	0	23-May-14*		02-Apr-17	1046	0											◆			
MS7.04	Complete piles of 20% of total pile length for Structure B	0		0%	0%	0	23-May-14*		02-Apr-17	1046	0											◆			

- Actual Work
- Planned Bar
- Critical Bar
- Milestone

Project ID: J3518DWP rD-U05
Layout: J3518-DWP-3MRP submission
Filter: TASK filters: 3-Month Lookahead, No Level of Effort, TCSS Design Excluded.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 1 of 18 Pages)
(Progress as of 21-Mar-14)

Date	Revision	Checked	Approved
21-Mar-14		HW	

DWG. No.:
J3518/GCL/PGM/3MRP-M10

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Physical % Complete	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	2014															
												March					April				May				June		
												24	03	10	17	24	31	07	14	21	28	05	12	19	26	02	09
MS7.05	Complete piles of 25% of total pile length for Structure B	0		0%	0%	0	23-May-14*		02-Apr-17	1046	0																◆
MS7.06	Complete piles of 30% of total pile length for Structure B	0		0%	0%	0	23-May-14*		02-Apr-17	1046	0																◆
MS7.07	Complete piles of 35% of total pile length for Structure B	0		0%	0%	0	23-May-14*		02-Apr-17	1046	0																◆
MS7.08	Complete piles of 40% of total pile length for Structure B	0		0%	0%	0	23-May-14*		02-Apr-17	1046	0																◆
MS7.09	Complete piles of 45% of total pile length for Structure B	0		0%	0%	0	23-May-14*		02-Apr-17	1046	0																◆
MS7.10	Complete piles of 50% of total pile length for Structure B	0		0%	0%	0	23-May-14*		02-Apr-17	1046	0																◆
MS7.11	Complete piles of 55% of total pile length for Structure B	0		0%	0%	0	23-May-14*		02-Apr-17	1046	0																◆
MS7.12	Complete piles of 60% of total pile length for Structure B	0		0%	0%	0	23-May-14*		02-Apr-17	1046	0																◆
MS7.13	Complete piles of 65% of total pile length for Structure B	0		0%	0%	0	23-May-14*		02-Apr-17	1046	17																◆
MS7.14	Complete piles of 70% of total pile length for Structure B	0		0%	0%	0	09-Jun-14*		02-Apr-17	1029	8																◆
MS7.15	Complete piles of 75% of total pile length for Structure B	0		0%	0%	0	17-Jun-14*		02-Apr-17	1021	10																◆

General Submission

General Requirements

General Management

PR01430	Produce interface management plan	25	23-Aug-13 A	40%	40%	15	08-Apr-14	26-Feb-14	14-Mar-14	-20	31
PR9000	Completion of initial general submissions, mobilisation & setup coordination with ext	0		0%	0%	0	20-May-14		14-Mar-14	-51	0

Temporary Works Design

PR00130	Unloading Jetty at HKBCF - Working Platform design and approval	90	21-Mar-14	0%	0%	90	12-Jul-14*	30-May-14	15-Sep-14	54	0
PR00160	Propose/submit a performance review for piled fnds in accordance w/ ETWB TCW	101	21-Mar-14*	0%	0%	101	25-Jul-14	19-Jun-14	18-Oct-14	70	21

Land Works

PR00460	Obtaining approval from HKCG with regard to diversion or disconnection of gas mai	153	09-Sep-13 A	70%	70%	46	20-May-14	18-Jan-14	14-Mar-14	-51	0
PR03130	Apply for land between Viaduct C & D	75	23-Aug-13 A	90%	90%	8	29-Mar-14	08-Aug-18	16-Aug-18	1297	1297

Surveys

PR01290-2	Viaduct B - EBS condition/structural surveys of existing structures	102	29-Jan-13 A	100%	100%	0	05-Mar-14 A				
PR01300	Carry out investigation/surveys to locate existing utilities/services	72	08-Jul-13 A	90%	90%	7	29-Mar-14	08-Aug-18	16-Aug-18	1298	1298

Land GI Works

PR03110	Trial Pits along Cheung Tung Road	20	17-Feb-14 A	0%	0%	20	14-Apr-14	20-Feb-14	14-Mar-14	-25	26
---------	-----------------------------------	----	-------------	----	----	----	-----------	-----------	-----------	-----	----

Additional Land GI

PR03189-1	PBH23 (Pier C8)	5	21-Mar-14	0%	0%	5	26-Mar-14	24-May-14	30-May-14	50	43
PR03200	PBH25, 29, 30, 31 (Piers D9, C14, C16, C17)	33	16-Oct-13 A	75%	75%	8	31-Mar-14	07-Aug-18	16-Aug-18	1295	1295
PR03210	PBH38, 39, 40 (Viaduct A - Re.Wall, Pier A11, Pier A10)	30	21-Mar-14	0%	0%	30	29-Apr-14	28-Jan-14	06-Mar-14	-42	46

Marine Works

PR01120	Apply for DASO permits for the dumping of sediments in Hong Kong waters	76	25-Sep-13 A	80%	80%	15	09-Apr-14	25-Feb-14	14-Mar-14	-20	31
---------	---	----	-------------	-----	-----	----	-----------	-----------	-----------	-----	----

Surveys

PR01260	Record survey existg grnd/seabed levels w/in Site, photo survey/existg drain survey	13	15-Jul-13 A	100%	100%	0	21-Feb-14 A				
---------	---	----	-------------	------	------	---	-------------	--	--	--	--

EM&A Works

3. Works Prior to Construction Commencement

EN0070-23	ENPO/SOR approval of Baseline Monitoring Report for Items 3.4 to 3.6	24	15-Jan-14 A	100%	100%	0	24-Feb-14 A				
-----------	--	----	-------------	------	------	---	-------------	--	--	--	--

Design Submission

Detailed Design (v17)

Ground Investigation

ARDD0009	Consultation with GEO	20	13-Aug-13 A	75%	75%	5	27-Mar-14	21-Aug-14	27-Aug-14	109	0
ARDD0010	IC/SO Approval of Ground Investigation Interpretative Report - AP03.00	75	13-Aug-13 A	40%	75%	19	16-Apr-14	17-Dec-13	10-Jan-14	-68	0
ARDD0010-1	IC/SO Approval of Ground Investigation Interpretative Report - AP03.00	0		0%	0%	0	16-Apr-14		10-Jan-14	-68	0
ARDD0012	IC/SO Approval of Additional GI Requirements	20	02-Aug-13 A	80%	80%	4	27-Mar-14	22-Aug-14	27-Aug-14	109	6
ARDD0013-1	Additional GI Fieldwork, Lab Testing and Permitting E5-E8	45	10-Sep-13 A	75%	75%	11	07-Apr-14	11-Jul-18	26-Jul-18	1124	0
ARDD0013-2	Additional GI Fieldwork, Lab Testing and Permitting - Other areas	60	20-Aug-13 A	75%	75%	15	10-Apr-14	02-Dec-13	20-Dec-13	-79	0

<ul style="list-style-type: none"> █ Actual Work █ Planned Bar █ Critical Bar ◆ Milestone 	<p>Project ID: J3518DWPPrD-U05 Layout: J3518-DWP-3MRP submission Filter: TASK filters: 3-Month Lookahead, No Level of Effort, TCSS Design Excluded.</p>	<p>Tuen Mun - Chek Lap Kok Link - Southern Connection 3-Month Rolling Programme (Page 2 of 18 Pages) (Progress as of 21-Mar-14)</p>	<table border="1"> <tr> <td>Date</td><td>Revision</td><td>Checked</td><td>Approved</td> </tr> <tr> <td>21-Mar-14</td><td></td><td>HW</td><td></td> </tr> </table>	Date	Revision	Checked	Approved	21-Mar-14		HW		<p>DWG. No.: J3518/GCL/PGM/3MRP-M10</p>
Date	Revision	Checked	Approved									
21-Mar-14		HW										

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Physical % Complete	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	2014																							
												March				April				May				June											
												24	03	10	17	24	31	07	14	21	28	05	12	19	26	02	09	16							
ARDD0140	Viaduct E5 & E6 - IC/SO Approval of Sub & Superstructure AIP - DP15.00	68	01-Oct-13 A	100%	100%	0	24-Feb-14 A																												
ARDD0140-1	Viaduct E5 & E6 - IC/SO Approval of Sub & Superstructure AIP - DP15.00	0		100%	100%	0	24-Feb-14 A																												
ARDD0145-1	Viaduct E5 & E6 - Earliest IC/SO Certificate for Foundation DDA - DP15.07	0		0%	0%	0	21-Mar-14		25-Apr-14	26	105																								
ARDD0146	Viaduct E5 & E6 - Preparation of Pilecap Precast Shells DDA - DP15.08	40	04-Nov-13 A	80%	90%	4	26-Mar-14	29-Apr-14	02-May-14	27	0																								
ARDD0147	Viaduct E5 & E6 - Preparation of Substructure DDA - DP15.09	60	04-Nov-13 A	80%	80%	12	07-Apr-14	17-Apr-14	02-May-14	19	0																								
ARDD0148	Viaduct E5 & E6 - Preparation of Superstructure DDA - DP15.09	90	04-Nov-13 A	80%	80%	18	15-Apr-14	09-Apr-14	02-May-14	13	0																								
ARDD0149	Viaduct E5 & E6 - Submission of DDA for Viaduct Sub & Superstructure E5 & E6 - I	0		0%	0%	0	15-Apr-14		02-May-14	13	0																								
ARDD0149-1	Viaduct E5 & E6 - Submission of DDA for Viaduct Pile Cap Precast Shells E5 & E6	0		0%	0%	0	26-Mar-14		07-May-14	30	0																								
ARDD0150-1	Viaduct E5 & E6 - Earliest IC certificate for DDA for Viaduct E5 & E6 - DP15.09	0		0%	0%	0	07-May-14		09-Jul-14	45	29																								
ARDD0150-3	Viaduct E5 & E6 - IC/SO Approval of Pile Cap Precast Shells DDA DP15.08	75	27-Mar-14	0%	0%	75	09-Jul-14	08-May-14	20-Aug-14	30	0																								
ARDD0150-4	Viaduct E5 & E6 - IC/SO Approval (late) of Sub & Superstructure DDA DP15.09	75	16-Apr-14	0%	0%	75	29-Jul-14	08-May-14	20-Aug-14	16	0																								
Information to Contractor																																			
ARDD0160	Viaduct E5 & E6 - Final Pilecap Reinforcement	0		0%	0%	0	07-Apr-14		24-Jul-14	78	0																								
ARDD0162	Viaduct E5 & E6 - Final Pier Shapes and Reinforcement	0		0%	0%	0	07-Apr-14		12-Aug-14	91	0																								
ARDD0165	Viaduct E5 & E6 - Final Segment Types and Reinforcement	0		0%	0%	0	15-Apr-14		13-May-14	20	39																								
ARDD0167	Viaduct E5 & E6 - Final Anchorage and PT Requirements	0		0%	0%	0	15-Apr-14		13-May-14	20	39																								
Viaduct E7 & E8																																			
Viaduct Design																																			
ARDD0185	Viaduct E7 & E8 - IC/SO Approval of Sub & Superstructure AIP - DP15.00	68	01-Oct-13 A	100%	100%	0	24-Feb-14 A																												
ARDD0185-1	Viaduct E7 & E8 - IC/SO Approval of Sub & Superstructure AIP - DP15.00	0		100%	100%	0	24-Feb-14 A																												
ARDD0190-1	Viaduct E7 & E8 - Earliest IC Certificate for Foundation DDA - DP15.07	0		0%	0%	0	21-Mar-14		25-Apr-14	26	105																								
ARDD0191	Viaduct E7 & E8 - Preparation of Pilecap Precast Shells DDA - DP15.08	40	04-Nov-13 A	80%	80%	8	01-Apr-14	17-Feb-14	26-Feb-14	-24	0																								
ARDD0192	Viaduct E7 & E8 - Preparation of Substructure DDA - 15.09	60	04-Nov-13 A	40%	40%	36	09-May-14	03-Feb-14	24-Mar-14	-34	0																								
ARDD0193	Viaduct E7 & E8 - Preparation of Superstructure DDA - DP15.09	90	04-Nov-13 A	40%	40%	54	04-Jun-14	18-Feb-14	02-May-14	-23	0																								
ARDD0194	Viaduct E7 & E8 - Submission of Sub & Superstructure DDA - DP15.09	0		0%	0%	0	04-Jun-14		02-May-14	-23	0																								
ARDD0194-2	Viaduct E7 & E8 - Submission of Pilecap Precast Shells DDA - DP15.08	0		0%	0%	0	01-Apr-14		21-Mar-14	-7	0																								
ARDD0195-1	Viaduct E7 & E8 - Earliest IC certificate for Pilecap Precast Shells DDA - DP15.08	0		0%	0%	0	13-May-14		02-May-14	-7	16																								
ARDD0195-3	Viaduct E7 & E8 - IC/SO Approval of Pilecap Precast Shells DDA - DP15.08	75	02-Apr-14	0%	0%	75	15-Jul-14	24-Mar-14	04-Jul-14	-7	0																								
ARDD0195-4	Viaduct E7 & E8 - IC/SO Approval of Sub & Superstructure DDA - DP15.09	75	05-Jun-14	0%	0%	75	17-Sep-14	09-May-14	21-Aug-14	-19	0																								
Information to Contractor																																			
ARDD0205	Viaduct E7 & E8 - Final Pilecap Reinforcement	0		0%	0%	0	09-May-14		19-Jun-14	29	10																								
ARDD0207	Viaduct E7 & E8 - Final Pier Shapes and Reinforcement	0		0%	0%	0	09-May-14		23-Oct-14	119	6																								
ARDD0210	Viaduct E7 & E8 - Final Segment Types and Reinforcement	0		0%	0%	0	04-Jun-14		13-May-14	-16	3																								
ARDD0212	Viaduct E7 & E8 - Final Anchorage and PT Requirements	0		0%	0%	0	04-Jun-14		13-May-14	-16	3																								
Viaduct E2																																			
Viaduct Design																																			
ARDD0231	Viaduct E2 - IC/SO Approval of Sub & Superstructure AIP - DP15.00	68	01-Oct-13 A	100%	100%	0	24-Feb-14 A																												
ARDD0231-1	Viaduct E2 - IC/SO Approval of Sub & Superstructure AIP - DP15.00	0		100%	100%	0	24-Feb-14 A																												
ARDD0236-1	Viaduct E2 - Earliest IC Certificate for Foundation DDA - DP15.04	0		0%	0%	0	21-Mar-14		15-Apr-14	18	30																								
ARDD0236-2	Viaduct E2 - IC/SO Approval of Foundation (Early) DDA - DP15.04	55	16-Dec-13 A	60%	60%	22	21-Apr-14	17-Mar-14	15-Apr-14	-4	8																								
ARDD0236-3	Viaduct E2 - IC/SO Approval of Foundation (Late) DDA - DP15.04	75	16-Dec-13 A	60%	60%	30	01-May-14	05-Mar-14	15-Apr-14	-12	0																								
ARDD0236-5	Viaduct E2 - IC/SO Approval of Foundation (Late) DDA - DP15.04	0		0%	0%	0	01-May-14		15-Apr-14	-12	0																								
ARDD0237	Viaduct E2 - Preparation of Pilecap Precast Shells DDA - DP15.05	40	04-Nov-13 A	80%	80%	8	01-Apr-14	29-Apr-14	09-May-14	28	0																								
ARDD0238	Viaduct E2 - Preparation of Substructure DDA - DP15.06	60	04-Nov-13 A	80%	80%	12	07-Apr-14	28-May-14	13-Jun-14	49	0																								
ARDD0239	Viaduct E2 - Preparation of Superstructure DDA - DP15.06	90	04-Nov-13 A	80%	100%	0	21-Mar-14	15-Apr-14	15-Apr-14	18	0																								
ARDD0240	Viaduct E2 - Submission of Sub & Superstructure DDA - DP15.06	0		0%	0%	0	21-Mar-14		14-Jul-14	82	5																								
ARDD0240-2	Viaduct E2 - Submission of Pilecap Precast Shell DDA - DP15.05	0		0%	0%	0	01-Apr-14		09-May-14	28	0																								

■ Actual Work
■ Planned Bar
■ Critical Bar
◆ Milestone

Project ID: J3518DWPPrD-U05
 Layout: J3518-DWP-3MRP submission
 Filter: TASK filters: 3-Month Lookahead, No Level of Effort, TCSS Design Excluded.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 4 of 18 Pages)
(Progress as of 21-Mar-14)

Date	Revision	Checked	Approved
21-Mar-14		HW	

DWG. No.:
J3518/GCL/PGM/3MRP-M10

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Physical % Complete	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	2014																				
												March				April				May				June								
												24	03	10	17	24	31	07	14	21	28	05	12	19	26	02	09	16				
ARDD0241-1	Viaduct E2 - Earliest IC certificate for Pilecap Precast Shells DDA - DP15.05	0		0%	0%	0	13-May-14		28-Aug-14	77	0																					
ARDD0241-3	Viaduct E2 - IC/SO Approval (Late) of Sub & Superstructure DDA - DP15.06	75	28-Mar-14	0%	0%	75	10-Jul-14	14-Jul-14	27-Oct-14	77	0																					
ARDD0241-4	Viaduct E2 - IC/SO Approval Pilecap Precast Shells DDA - DP15.05	75	02-Apr-14	0%	0%	75	15-Jul-14	09-May-14	22-Aug-14	28	0																					
Information to Contractor																																
ARDD0251	Viaduct E2 - Final Pilecap Reinforcement	0		0%	0%	0	07-Apr-14		13-Jun-14	49	0																					
ARDD0253	Viaduct E2 - Final Pier Shapes and Reinforcement	0		0%	0%	0	07-Apr-14		19-Jun-14	53	0																					
ARDD0256	Viaduct E2 - Final Segment Types and Reinforcement	0		0%	0%	0	21-Mar-14		29-Aug-14	116	71																					
ARDD0258	Viaduct E2 - Final Anchorage and PT Requirements	0		0%	0%	0	21-Mar-14		29-Aug-14	116	71																					
Associated Construction Milestones																																
ARDD0264	Viaduct E2 - Commencement of Piling	0	02-May-14	0%	0%	0		15-Apr-14		-16	0																					
Viaduct E1																																
Viaduct Design																																
ARDD0277	Viaduct E1 - IC/SO Approval of Viaduct Sub & Superstructure AIP -DP15.00	68	01-Oct-13 A	100%	100%	0	24-Feb-14 A																									
ARDD0277-1	Viaduct E1 - IC/SO Approval of Viaduct Sub & Superstructure AIP -DP15.00	0		100%	100%	0	24-Feb-14 A																									
ARDD0282-1	Viaduct E1 - Earliest IC Certificate for DDA - DP15.01	0		0%	0%	0	29-Apr-14		16-Jun-14	34	17																					
ARDD0282-2	Viaduct E1 - IC/SO Approval of Foundation (Early) DDA - DP15.01	55	19-Mar-14 A	40%	40%	33	06-May-14	01-May-14	16-Jun-14	29	12																					
ARDD0282-3	Viaduct E1 - IC/SO Approval of Foundation (Late) DDA - DP15.01	75	19-Mar-14 A	40%	40%	45	22-May-14	15-Apr-14	16-Jun-14	17	0																					
ARDD0282-5	Viaduct E1 - IC/SO Approval of Foundation (Late) DDA - DP15.01	0		0%	0%	0	22-May-14		16-Jun-14	17	0																					
ARDD0283	Viaduct E1 - Preparation of Pilecap Precast Shells DDA - DP15.02	40	02-May-14	0%	0%	40	26-Jun-14	12-Mar-14	07-May-14	-36	0																					
ARDD0284	Viaduct E1 - Preparation of Substructure DDA -DP15.03	50	02-May-14	0%	0%	50	10-Jul-14	26-Feb-14	07-May-14	-46	0																					
ARDD0285	Viaduct E1 - Preparation of Superstructure DDA -DP15.03	70	02-May-14	0%	0%	70	07-Aug-14	25-Mar-14	30-Jun-14	-28	0																					
Information to Contractor																																
ARDD0292	Viaduct E1 - Final Pile Reinforcement and Socket H Pile Details	0		0%	0%	0	21-Mar-14		16-Aug-18	1150	1150																					
ARDD0295	Viaduct E1 - Typical Pilecap Reinforcement - Stainless Steel Rebar	0		0%	0%	0	05-Jun-14		14-Jul-14	27	15																					
ARDD0296	Viaduct E1 - Typical Pilecap Reinforcement - Regular Rebar	0		0%	0%	0	29-May-14		14-Jul-14	32	20																					
ARDD0300	Viaduct E1 - Typical Segment Shapes for Moulds	0		0%	0%	0	29-May-14		27-Jun-14	21	0																					
ARDD0306	Viaduct E1 - Final Bearing Schedule	0		0%	0%	0	29-May-14		06-Nov-14	115	14																					
ARDD0308	Viaduct E1 - Final Movement Joint (MJ) Schedule	0		0%	0%	0	12-Jun-14		05-May-14	-28	0																					
Associated Construction Milestones																																
ARDD0310	Viaduct E1 - Commencement of Piling	0	23-May-14	0%	0%	0		02-Aug-14		72	7																					
Viaduct D																																
Viaduct Design																																
ARDD0323	Viaduct D - IC/SO Approval of AIP - DP14.00	68	30-Dec-13 A	40%	40%	41	16-May-14	11-Jul-14	05-Sep-14	80	0																					
ARDD0323-1	Viaduct D - IC/SO Approval of AIP - DP14.00	0		0%	0%	0	16-May-14		05-Sep-14	80	0																					
ARDD0325	Viaduct D - Update Midas Model	10	20-Dec-13 A	90%	90%	1	21-Mar-14	15-Aug-18	16-Aug-18	1149	1149																					
ARDD0326	Viaduct D - Final Pile Loads and Global Analysis	15	20-Dec-13 A	90%	90%	2	24-Mar-14	28-Feb-14	03-Mar-14	-15	8																					
ARDD0327	Viaduct D - Foundation DDA - DP14.01	45	20-Dec-13 A	80%	80%	9	02-Apr-14	19-Feb-14	03-Mar-14	-22	0																					
ARDD0328-1	Viaduct D - Earliest IC Certificate for Foundation DDA - DP14.01	0		0%	0%	0	16-May-14		05-Sep-14	80	59																					
ARDD0328-2	Viaduct D - IC/SO Approval of Foundation DDA - DP14.01	75	03-Apr-14	0%	0%	75	16-Jul-14	04-Mar-14	16-Jun-14	-22	0																					
ARDD0329	Viaduct D - Preparation of Pilecap Precast Shells DDA DP14.02	40	02-May-14	0%	0%	40	26-Jun-14	12-May-14	04-Jul-14	6	0																					
ARDD0330	Viaduct D - Preparation of Substructure DDA - DP14.03	50	02-May-14	0%	0%	50	10-Jul-14	02-Jun-14	08-Aug-14	21	0																					
ARDD0331	Viaduct D - Preparation of Superstructure DDA - DP14.03	70	02-May-14	0%	0%	70	07-Aug-14	31-Mar-14	04-Jul-14	-24	0																					
Information to Contractor																																
ARDD0336	Viaduct D - Pile Spacing and Diameter for Temp Platform Design	0		100%	100%	0	02-Mar-14 A																									
ARDD0337	Viaduct D - Typical Pile Reinforcement - Stainless Rebar	0		100%	100%	0	02-Mar-14 A																									
ARDD0338	Viaduct D - Final Pile Reinforcement and Socket H Pile Details	0		100%	100%	0	02-Mar-14 A																									
ARDD0341	Viaduct D - Typical Pilecap Reinforcement - Stainless Steel Rebar	0		0%	0%	0	05-Jun-14		04-Jul-14	21	4																					

█ Actual Work
█ Planned Bar
█ Critical Bar
◆ Milestone

Project ID: J3518DWPPrD-U05
 Layout: J3518-DWP-3MRP submission
 Filter: TASK filters: 3-Month Lookahead, No Level of Effort, TCSS Design Excluded.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 5 of 18 Pages)
(Progress as of 21-Mar-14)

Date	Revision	Checked	Approved
21-Mar-14		HW	

DWG. No.:
J3518/GCL/PGM/3MRP-M10

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Physical % Complete	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	2014																				
												March				April				May				June								
												24	03	10	17	24	31	07	14	21	28	05	12	19	26	02	09	16				
ARDD0478	Viaduct F1 & F3 - Update Midas Model	10	18-Jun-14	0%	0%	10	01-Jul-14	04-Aug-14	15-Aug-14	33	0																					
ARDD0480	Viaduct F1 & F3 - Foundation DDA - DP16.01	40	18-Jun-14	0%	0%	40	12-Aug-14	07-Jul-14	29-Aug-14	13	0																					
ARDD0480-2	Viaduct F1 & F3 - Foundation DDA - DP16.07	40	18-Jun-14	0%	0%	40	12-Aug-14	07-Jul-14	29-Aug-14	13	0																					
Information to Contractor																																
ARDD0487	Viaduct F1 & F3 - Provisional Segment Types and Weights	0		0%	0%	0	17-Jun-14		24-Nov-14	114	135											◆										
ARDD0488	Viaduct F1 & F3 - Pile Spacing and Diameter for Temp Platform Design	0		0%	0%	0	10-Jun-14		02-Sep-14	60	34											◆										
ARDD0491	Viaduct F1 & F3 - Typical Pilecap Shapes for Formwork	0		0%	0%	0	17-Jun-14		03-Sep-14	56	58											◆										
ARDD0495	Viaduct F1 & F3 - Typical Pier Shapes for Formwork Planning	0		0%	0%	0	17-Jun-14		25-Sep-14	72	10											◆										
ARDD0500	Viaduct F1 & F3 - Typical Anchorage and Tendon Types	0		0%	0%	0	17-Jun-14		24-Nov-14	114	135											◆										
ARDD0502	Viaduct F1 & F3 - Provisional Bearing Schedule	0		0%	0%	0	17-Jun-14		19-Sep-14	68	10											◆										
ARDD0504	Viaduct F1 & F3 - Provisional Movement Joint (MJ) Schedule	0		0%	0%	0	17-Jun-14		04-Jul-14	13	10											◆										
Viaduct F2, F4 and F5																																
Viaduct Design																																
ARDD0513	Viaduct F2, F4 & F5 - Setup Midas Model	15	05-Jun-14	0%	0%	15	25-Jun-14	05-May-14	23-May-14	-23	0											■										
Parapet and Utility Trough																																
ARDD0558	Preparation of Utility Truss Scheme	60	28-Oct-13 A	100%	100%	0	28-Feb-14 A					■																				
ARDD0559	Submission of Parapet and Utility Trough AIP - DP30.00	0		0%	0%	0	21-Mar-14		27-May-14	48	0											◆										
ARDD0560	IC/SO Approval of AIP - DP30.00	68	30-Sep-13 A	80%	80%	14	09-Apr-14	25-Jun-14	14-Jul-14	68	0	■																				
ARDD0560-1	IC/SO Approval of AIP - DP30.00	0		0%	0%	0	09-Apr-14		14-Jul-14	68	70											◆										
ARDD0562	Preparation of Utility Trough DDA - DP30.01	30	18-Apr-14	0%	0%	30	29-May-14	25-Jun-14	05-Aug-14	48	0											■										
ARDD0563	Preparation of Utility Truss DDA - DP30.01	60	30-May-14	0%	0%	60	21-Aug-14	06-Aug-14	28-Oct-14	48	14											■										
TCSS Provisions																																
ARDD0568	Identification of TCSS Civil Provisions	30	28-Jan-14 A	100%	100%	0	22-Feb-14 A					■																				
ARDD0570	IC/SO Approval of AIP for TCSS civil provisions - BP10.00	68	09-Dec-13 A	80%	80%	14	09-Apr-14	06-Aug-14	25-Aug-14	98	0	■																				
ARDD0570-1	IC/SO Approval of AIP for TCSS civil provisions - BP10.00	0		0%	0%	0	09-Apr-14		25-Aug-14	98	100											◆										
Slopeworks for Viaduct B: 9SE- B/C8, B/C9, B/F9, B/F85+ 10SW-A/F52, A/F53																																
ARDD0579	IC/SO Approval of Slope Combined AIP/DDA-CP12.01	75	05-Oct-13 A	60%	60%	30	01-May-14	23-Jan-14	05-Mar-14	-41	0	■																				
ARDD0579-1	IC/SO Approval of Slope Combined AIP/DDA-CP12.01	0		0%	0%	0	01-May-14		05-Mar-14	-41	1											◆										
Slopeworks for Viaduct C: 10NW -C/C22, C/C26, C/C27, C/F13, C/F14, C/F15																																
ARDD0587	IC/SO Approval of Slope Combined AIP/DDA -CP13.01	75	20-Nov-13 A	0%	80%	15	10-Apr-14	24-Feb-14	14-Mar-14	-19	0	■																				
ARDD0587-1	IC/SO Approval of Slope Combined AIP/DDA -CP13.01	0		0%	0%	0	10-Apr-14		14-Mar-14	-19	46											◆										
Slopeworks for Viaduct A: 9SE-B/FR8, B/R1, B/R2																																
ARDD0592	Receipt of Topo & Ground Investigation	0		0%	0%	0	01-May-14		24-Jan-14	-69	0											◆										
ARDD0593	Slope Analysis	15	02-May-14	0%	0%	15	22-May-14	27-Jan-14	14-Feb-14	-69	0											■										
ARDD0594	Preparation of Slope Combined AIP/DDA - CP11.01	20	23-May-14	0%	0%	20	19-Jun-14	17-Feb-14	14-Mar-14	-69	0											■										
ARDD0595	IC/SO Approval of Slope Combined AIP/DDA -CP11.01	75	20-Jun-14	0%	0%	75	02-Oct-14	17-Mar-14	27-Jun-14	-69	0											■										
Slopeworks for Viaduct D: 10NW -C/R4, C/F9, C/F10, C/F11, C/F17, C/F50																																
ARDD0602	Preparation of Slope Combined AIP/DDA - CP14.01	20	20-Jan-14 A	80%	80%	4	26-Mar-14	21-Jan-14	24-Jan-14	-43	0	■																				
ARDD0603	IC/SO Approval of Slope Combined AIP/DDA -CP14.01	75	27-Mar-14	0%	0%	75	09-Jul-14	18-Jul-14	30-Oct-14	81	0											■										
Natural Terrian Hazard Assessment																																
ARDD0612	IC/SO Approval of NTHA Combined General Submission - CP20.01, CP21.01	68	30-Dec-13 A	0%	10%	61	16-Jun-14	06-Nov-14	30-Jan-15	165	0	■																				
ARDD0612-1	IC/SO Approval of NTHA Combined General Submission - CP20.01, CP21.01	0		0%	0%	0	16-Jun-14		30-Jan-15	165	0											◆										
ARDD0612-2	Natural Terrain Hazard Mitigation	20	04-Feb-14 A	0%	10%	18	15-Apr-14	07-Jan-15	30-Jan-15	208	43	■																				
ARDD0612-3	Preparation of NTHM Combined AIP/DDA - CP20.02, CP21.02	20	16-Jun-14	0%	0%	20	14-Jul-14	02-Feb-15	27-Feb-15	165	0											■										
Waterworks, Drainage & Utility Diversions																																
ARDD0622	IC/SO Approval of AIP for Waterworks, Drainage & Utility Diversions - BP20.00	68	02-Jan-14 A	40%	40%	41	16-May-14	29-Apr-14	24-Jun-14	27	0	■																				
ARDD0622-1	IC/SO Approval of AIP for Waterworks, Drainage & Utility Diversions	0		0%	0%	0	16-May-14		24-Jun-14	27	0											◆										

<ul style="list-style-type: none"> ■ Actual Work ■ Planned Bar ■ Critical Bar ◆ Milestone 	Project ID: J3518DWP-UD05 Layout: J3518-DWP-3MRP submission Filter: TASK filters: 3-Month Lookahead, No Level of Effort, TCSS Design Excluded.	Tuen Mun - Chek Lap Kok Link - Southern Connection 3-Month Rolling Programme (Page 7 of 18 Pages) (Press as of 21-Mar-14)		Date: 21-Mar-14 Revision: Checked: HW Approved: 	DWG. No.: J3518/GCL/PGM/3MRP-M10
---	--	--	--	--	---

Activity ID	Activity Name	Orig. Dur.	Act. Start / FC Early Start	Physical % Complete	Duration % Complete	Rem. Dur.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	2014											
												March			April			May			June		
												24	03	10	17	24	31	07	14	21	28	05	12
ARDD0624	Preparation of Waterworks, Drainage & Utility DDA - BP20.01	40	16-May-14	0%	0%	40	11-Jul-14	25-Jun-14	19-Aug-14	27	0												
Viaduct Approach Ramp Retaining Walls																							
Approach Ramp D																							
ARDD0648	Approach D - Receipt of Topographic and Utility Survey	0		0%	0%	0	01-May-14		25-Jul-14	61	3												
ARDD0649	Approach D - Preparation of Approach Ramp D AIP Submission - DP20.00	55	04-Nov-13 A	95%	95%	3	25-Mar-14	11-Jun-14	13-Jun-14	58	0												
ARDD0650	Approach D - IC/SO Approval of Approach Ramp D AIP - DP20.00	68	25-Mar-14	0%	0%	68	27-Jun-14	16-Jun-14	17-Sep-14	58	0												
ARDD0651	Approach D - Preparation of Approach Ramp D DDA Submission - DP20.04	30	06-May-14	0%	0%	30	17-Jun-14	28-Jul-14	05-Sep-14	58	0												
ARDD0652	Approach D - IC/SO Approval of Approach Ramp D DDA - DP20.04	75	17-Jun-14	0%	0%	75	30-Sep-14	08-Sep-14	19-Dec-14	58	0												
Approach Ramp C																							
ARDD0654	Approach C - Receipt of Topographic and Utility Survey	0		0%	0%	0	17-Jun-14		17-Oct-14	88	0												
ARDD0655	Approach C - Preparation of Approach Ramp C AIP Submission -DP20.00 Update	30	21-Mar-14	0%	0%	30	01-May-14	28-Jul-14	05-Sep-14	91	0												
ARDD0656	Approach C - IC/SO Approval of Approach Ramp C AIP -DP20.00	68	02-May-14	0%	0%	68	05-Aug-14	08-Sep-14	10-Dec-14	91	0												
ARDD0657	Approach C - Preparation of Approach Ramp C DDA Submission - DP20.03	30	17-Jun-14	0%	0%	30	29-Jul-14	20-Oct-14	28-Nov-14	88	0												
Approach Ramp B																							
ARDD0660	Approach B - Receipt of Topographic and Utility Survey	0		0%	0%	0	01-May-14		03-Jun-14	23	3												
ARDD0661	Approach B - Preparation of Approach Ramp B AIP Submission - DP20.00 Update	55	09-Dec-13 A	95%	95%	3	25-Mar-14	18-Apr-14	22-Apr-14	20	0												
ARDD0662	Approach B - IC/SO Approval of Approach Ramp B AIP -DP20.00	68	25-Mar-14	0%	0%	68	27-Jun-14	23-Apr-14	25-Jul-14	20	0												
ARDD0663	Approach B - Preparation of Approach Ramp B DDA Submission -DP20.02	30	06-May-14	0%	0%	30	17-Jun-14	04-Jun-14	15-Jul-14	20	0												
ARDD0664	Approach B - IC/SO Approval of Approach Ramp B DDA -DP20.02	75	17-Jun-14	0%	0%	75	30-Sep-14	16-Jul-14	28-Oct-14	20	0												
Approach A																							
ARDD0666	Approach A - Receipt of Topographic and Utility Survey	0		0%	0%	0	17-Jun-14		30-Oct-14	97	0												
ARDD0667	Approach A - Preparation of Approach Ramp A AIP Submission -DP20.00 Update	30	21-Mar-14	0%	0%	30	01-May-14	08-Aug-14	18-Sep-14	100	0												
ARDD0668	Approach A - IC/SO Approval of Approach Ramp AAIP -DP20.00	68	02-May-14	0%	0%	68	05-Aug-14	19-Sep-14	23-Dec-14	100	0												
ARDD0669	Approach A - Preparation of Approach Ramp A DDA Submission -DP20.01	30	17-Jun-14	0%	0%	30	29-Jul-14	31-Oct-14	11-Dec-14	97	0												
Approach F																							
ARDD0672	Approach F - Receipt of Topographic and Utility Survey	0		0%	0%	0	17-Jun-14		29-Sep-14	74	7												
ARDD0673	Approach F - Preparation of Approach Ramp F AIP Submission -DP21.00 Update	40	21-Mar-14	0%	0%	40	15-May-14	24-Jun-14	18-Aug-14	67	0												
ARDD0674	Approach F - IC/SO Approval of Approach Ramp F AIP -DP21.00	68	16-May-14	0%	0%	68	19-Aug-14	19-Aug-14	20-Nov-14	67	0												
Viaduct Pavement																							
ARDD865	Viaduct Pavement - Preparation of AIP Submission - BP02.00	20	25-Mar-14*	0%	0%	20	22-Apr-14	21-May-14	17-Jun-14	40	0												
ARDD867	Viaduct Pavement - IC/SO Approval of AIP - BP02.00	68	22-Apr-14	0%	0%	68	25-Jul-14	18-Jun-14	19-Sep-14	40	0												
Signs, Markings and Street Furniture																							
ARDD0683	IC/SO Approval of Signs, Markings & Street Furniture AIP - BP03.00	68	21-Mar-14	0%	0%	68	24-Jun-14	05-Jun-14	08-Sep-14	54	0												
Landscape																							
ARDD0691	Confirm Acceptance of Reference Design LVIA	0		0%	0%	0	21-Mar-14		20-Nov-14	175	0												
ARDD0692	Prepare Outline Planting Plans	20	21-Mar-14	0%	0%	20	17-Apr-14	21-Nov-14	18-Dec-14	175	0												
ARDD0693	Prepare Outline Irrigation Plans	20	21-Mar-14	0%	0%	20	17-Apr-14	21-Nov-14	18-Dec-14	175	0												
ARDD0694	Preparation of AIP Submission for landscape works	10	18-Apr-14	0%	0%	10	01-May-14	19-Dec-14	01-Jan-15	175	0												
ARDD0695	Updated LVIA Submission to Gov't Depts	10	02-May-14	0%	0%	10	15-May-14	02-Jan-15	15-Jan-15	175	0												
ARDD0696	IC/SO Approval of AIP for landscape works - BP22.00	68	16-May-14	0%	0%	68	19-Aug-14	16-Jan-15	21-Apr-15	175	0												
Remaining Works																							
ARDD0704	Preparation of Remaining Works AIP - ZP01.00	30	29-May-14	0%	0%	30	09-Jul-14	22-Aug-14	02-Oct-14	61	0												
Segment Target Geometry And Erection Engineering																							
Viaduct B																							
ARDD0712	Viaduct B - Erection Sequence Analysis	20	17-Jan-14 A	70%	70%	6	28-Mar-14	02-Apr-14	10-Apr-14	8	0												
ARDD0713	Viaduct B - Target Geometry Analysis	20	10-Feb-14 A	70%	70%	6	28-Mar-14	02-Apr-14	10-Apr-14	8	0												
ARDD0714	Viaduct B - Segment Geometry Schedules	10	10-Feb-14 A	70%	70%	3	25-Mar-14	07-Apr-14	10-Apr-14	11	3												

■ Actual Work
■ Planned Bar
■ Critical Bar
◆ Milestone

Project ID: J3518DWPPrD-U05
 Layout: J3518-DWP-3MRP submission
 Filter: TASK filters: 3-Month Lookahead, No Level of Effort, TCSS Design Excluded.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 8 of 18 Pages)
(Progress as of 21-Mar-14)

Date	Revision	Checked	Approved
21-Mar-14		HW	

DWG. No.:
J3518/GCL/PGM/3MRP-M10

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Physical % Complete	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	2014															
												March				April				May				June			
												24	03	10	17	24	31	07	14	21	28	05	12	19	26	02	09
Deck Segment Installation Equipment																											
Launching Gantry 1																											
PR60078-2	Launching Gantry 1 Design	122	13-Feb-14 A	30%	30%	85	14-Jun-14	16-Jan-14	11-Apr-14	-64	31																
PR60078-4	Launching Gantry 1 Fabrication	151	03-Apr-14	0%	0%	151	31-Aug-14	29-Jan-14	29-Jun-14	-64	0																
Lifting Frames																											
PR60098	Lifting Frame Technical Specs & Order	76	22-Apr-14	0%	0%	76	06-Jul-14	14-Mar-14	28-May-14	-39	0																
Unloading Gantries																											
PR60103	Unloading Gantries Procurement Review & Order	32	21-Mar-14	0%	0%	32	21-Apr-14	10-Feb-14	13-Mar-14	-39	0																
Type 1																											
PR60104	Unloading Gantry Type 1 Design	122	22-Apr-14	0%	0%	122	21-Aug-14	29-Aug-14	28-Dec-14	129	0																
PR60106	Unloading Gantry Type 1 Fabrication	185	22-May-14	0%	0%	185	22-Nov-14	07-Feb-15	10-Aug-15	261	0																
Type 2																											
PR60110	Unloading Gantry Type 2 Design	122	15-Jun-14	0%	0%	122	14-Oct-14	22-Oct-14	20-Feb-15	129	0																
Type 3 & 4																											
PR60116	Unloading Gantry Type 3 & 4 Design	122	13-Feb-14 A	30%	30%	85	14-Jun-14	21-Nov-14	14-Feb-15	245	52																
PR60118	Unloading Gantry Type 3 & 4 Fabrication	185	21-Mar-14	0%	0%	185	21-Sep-14	21-Nov-14	24-May-15	245	0																
Deck Segments & Precast Pile Cap Shells																											
Preliminaries																											
MBBC0010	Set Up Pile Cap Shell Casting Yard & Beds etc	161	02-Dec-13 A	90%	90%	16	10-Apr-14	03-Apr-14	26-Apr-14	12	0																
MBBC0012	Pile Cap Shell Mould Design (M1 & M2)	42	02-Dec-13 A	30%	30%	29	29-Apr-14	13-Jul-18	16-Aug-18	1275	1275																
MBBC0014	Pile Cap Shell Mould Fabrication & Erection (M1 & M2)	55	02-Dec-13 A	30%	30%	39	12-May-14	08-Mar-14	26-Apr-14	-11	0																
MBBE0010	Set Up Precast Segment Casting Yard & Beds etc	176	15-Oct-13 A	70%	70%	53	28-May-14	08-Apr-14	14-Jun-14	14	77																
MBBE0012	Precast Segment Mould Design (Viaduct B)	42	15-Oct-13 A	30%	30%	29	29-Apr-14	04-Jan-14	10-Feb-14	-62	0																
MBBE0014	Precast Segment Mould Fabrication & Erection (Viaduct B)	52	29-Apr-14	0%	0%	52	03-Jul-14	11-Feb-14	12-Apr-14	-62	0																
MBBE0018	Precast Segment Mould Design (Viaduct E5, E6, E7 & E8)	42	15-Oct-13 A	30%	30%	29	29-Apr-14	16-May-14	20-Jun-14	43	0																
MBBE0020	Precast Segment Mould Fabrication & Erection (Viaduct E5, E6, E7 & E8)	52	29-Apr-14	0%	0%	52	03-Jul-14	21-Jun-14	21-Aug-14	43	65																
MBBE0024	Precast Segment Mould Design (Viaduct E2)	42	15-Oct-13 A	30%	30%	29	29-Apr-14	22-Jul-14	25-Aug-14	97	0																
MBBE0026	Precast Segment Mould Fabrication & Erection (Viaduct E2)	52	29-Apr-14	0%	0%	52	03-Jul-14	25-Aug-14	28-Oct-14	97	48																
MBBE0030	Precast Segment Mould Design (Viaduct E1)	42	30-May-14	0%	0%	42	19-Jul-14	05-Jul-14	22-Aug-14	29	0																
MBBE0036	Precast Segment Mould Design (Viaduct D)	42	30-May-14	0%	0%	42	19-Jul-14	30-Aug-14	21-Oct-14	77	0																
Viaduct B																											
Precast Pile Caps																											
MBBC0120	B: Commence Pile Cap Shell Casting on Approval of DDA	0	12-May-14	0%	0%	0		27-Apr-14		-15	0																
General																											
H-Piles																											
PP7390	Procurement of Viaduct D Socketted H-Piles	70	21-Mar-14	0%	0%	70	18-Jun-14	17-May-14	09-Aug-14	44	24																
Reinforcement																											
Bored Piles																											
PP7020	Rebar - Cut, Bend & Fabricate Pile Cage for Viaduct B Piles	24	14-Jan-14 A	100%	100%	0	20-Mar-14 A																				
PP7100	Rebar - Cut, Bend & Fabricate Pile Cage for Viaduct E5 & E6 Piles	145	03-Jun-14	0%	0%	145	24-Nov-14	24-Jun-14	13-Dec-14	18	62																
PP7170	Rebar - Cut, Bend & Fabricate Pile Cage for Viaduct E7 & E8 Piles	60	03-Jun-14	0%	0%	60	13-Aug-14	25-Apr-14	09-Jul-14	-30	62																
PP7240	Rebar - Cut, Bend & Fabricate Pile Cage for Viaduct E2 Piles	106	21-Mar-14	0%	0%	106	31-Jul-14	17-Mar-14	26-Jul-14	-4	10																
PP7310	Rebar - Cut, Bend & Fabricate Pile Cage for Viaduct E1 Piles	36	14-Feb-14 A	85%	85%	5	27-Mar-14	28-Jul-14	02-Aug-14	102	43																
PP7380	Rebar - Cut, Bend & Fabricate Pile Cage for Viaduct D Piles	25	21-Mar-14	0%	0%	25	23-Apr-14	17-May-14	16-Jun-14	43	23																
PP7460	Rebar - Cut, Bend & Fabricate Pile Cage for Viaduct C Piles	46	29-May-14	0%	0%	46	24-Jul-14	22-Aug-14	18-Oct-14	71	0																
Marine Pile Caps																											
PP7040	Rebar - Cut, Bend & Fabricate for Viaduct B Marine Pile Caps	30	15-Feb-14 A	96%	96.67%	1	21-Mar-14	24-Jul-14	25-Jul-14	99	0																

	Project ID: J3518DWPPrD-U05 Layout: J3518-DWP-3MRP submission Filter: TASK filters: 3-Month Lookahead, No Level of Effort, TCSS Design Excluded.	Tuen Mun - Chek Lap Kok Link - Southern Connection 3-Month Rolling Programme (Page 10 of 18 Pages) (Progress as of 21-Mar-14)		Date	Revision	Checked	Approved	DWG. No.: J3518/GCL/PGM/3MRP-M10
				21-Mar-14		HW		

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Physical % Complete	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	2014											
												March			April			May			June		
												24	03	10	17	24	31	07	14	21	28	05	12
PP7110	Rebar - Cut, Bend & Fabricate for Viaduct E5 & E6 Pile Caps	204	08-Apr-14	0%	0%	204	12-Dec-14	25-Jul-14	30-Mar-15	86	0	[Green bar from 25-Jul-14 to 30-Mar-15]											
PP7250	Rebar - Cut, Bend & Fabricate for Viaduct E2 Pile Caps	154	08-Apr-14	0%	0%	154	15-Oct-14	13-Jun-14	15-Dec-14	52	20	[Green bar from 13-Jun-14 to 15-Dec-14]											
PP7400	Rebar - Cut, Bend & Fabricate for Viaduct D Marine Pile Caps	39	02-May-14	0%	0%	39	18-Jun-14	07-May-15	23-Jun-15	300	129	[Green bar from 07-May-15 to 23-Jun-15]											
Marine Piers - Viaduct E																							
PP7130	Rebar - Cut, Bend & Fabricate for Viaduct E5 & E6 Piers	120	30-May-14	0%	0%	120	22-Oct-14	11-Sep-14	03-Feb-15	86	34	[Green bar from 11-Sep-14 to 03-Feb-15]											
Land Pile Caps																							
PP7752	Rebar - Cut, Bend & Fabricate for Viaduct B Land Pile Caps	22	21-Mar-14	0%	0%	22	16-Apr-14	18-Jun-14	14-Jul-14	69	0	[Green bar from 18-Jun-14 to 14-Jul-14]											
PP7754	Rebar - Cut, Bend & Fabricate for Viaduct D Land Pile Caps	24	31-May-14	0%	0%	24	28-Jun-14	30-Aug-14	27-Sep-14	76	33	[Green bar from 30-Aug-14 to 27-Sep-14]											
Land / Marine Piers - Viaduct A, B, C, D & F																							
PP7060	Bending of Rebar for Viaduct B Piers	64	17-Apr-14	0%	0%	64	08-Jul-14	15-Jul-14	27-Sep-14	69	26	[Green bar from 15-Jul-14 to 27-Sep-14]											
In-Situ Formworks / Falseworks																							
PP7140	Preparation & Assembly of Formwork for Viaduct E5 & E6 Piers	90	12-May-14	0%	0%	90	26-Aug-14	03-Nov-14	23-Feb-15	146	230	[Green bar from 03-Nov-14 to 23-Feb-15]											
PP7280	Preparation & Assembly of Formwork for Viaduct E2 Piers	90	12-May-14	0%	0%	90	26-Aug-14	19-Jul-14	04-Nov-14	57	37	[Green bar from 19-Jul-14 to 04-Nov-14]											
PPPF02	Design & Fabrication of Falsework / Formwork & Delivery	120	20-Feb-14 A	40%	20.83%	95	18-Jul-14	21-Mar-14	19-Jul-14	0	0	[Red bar from 21-Mar-14 to 19-Jul-14]											
Pre-cast Pile Caps Shells																							
PP7050	Production of Viaduct B Marine Precast Pile Cap Shells	60	12-May-14	0%	0%	60	23-Jul-14	26-Apr-14	10-Jul-14	-11	0	[Red bar from 26-Apr-14 to 10-Jul-14]											
PP7190	Production of Viaduct E7 & E8 Marine Precast Pile Cap Shells	140	10-Apr-14	0%	0%	140	30-Sep-14	24-Jul-14	09-Jan-15	83	0	[Green bar from 24-Jul-14 to 09-Jan-15]											
PP7260	Production of Viaduct E2 Marine Precast Pile Cap Shells	70	10-Apr-14	0%	0%	70	09-Jul-14	30-May-14	22-Aug-14	39	0	[Green bar from 30-May-14 to 22-Aug-14]											
Bearings																							
PPBRB1	Design & Approval of Bearings Viaduct B	90	11-Feb-14 A	75%	38.89%	55	14-May-14	15-Feb-14	11-Apr-14	-34	0	[Red bar from 15-Feb-14 to 11-Apr-14]											
PPBRB1-1	Design & Approval of Bearings Viaduct E5 & E6, E7 & E8	90	11-Feb-14 A	75%	38.89%	55	14-May-14	16-Nov-13	10-Jan-14	-124	0	[Red bar from 16-Nov-13 to 10-Jan-14]											
PPBRB2	Fabrication of Bearing & Delivery Viaduct B	166	15-May-14	0%	0%	166	27-Oct-14	11-Apr-14	24-Sep-14	-34	0	[Red bar from 11-Apr-14 to 24-Sep-14]											
PPBRB2-1	Fabrication of Bearing & Delivery Viaduct E5 & E6, E7 & E8	166	15-May-14	0%	0%	166	27-Oct-14	10-Jan-14	25-Jun-14	-124	0	[Red bar from 10-Jan-14 to 25-Jun-14]											
PPBRD1-1	Design & Approval of Bearings Viaduct D	90	21-Feb-14 A	25%	25%	68	27-May-14	31-Jul-14	06-Oct-14	133	80	[Green bar from 31-Jul-14 to 06-Oct-14]											
PPBRE1-1	Design & Approval of Bearings Viaduct E1	90	11-Feb-14 A	25%	25%	68	27-May-14	31-Aug-14	06-Nov-14	164	23	[Green bar from 31-Aug-14 to 06-Nov-14]											
PPBRE2-1	Design & Approval of Bearings Viaduct E2	90	21-Mar-14	0%	0%	90	18-Jun-14	09-Aug-14	06-Nov-14	141	0	[Green bar from 09-Aug-14 to 06-Nov-14]											
PPBRE2-2	Fabrication of Bearing & Delivery Viaduct E1 & E2	155	19-Jun-14	0%	0%	155	20-Nov-14	07-Nov-14	10-Apr-15	141	0	[Green bar from 07-Nov-14 to 10-Apr-15]											
Other Sub-Contract Procurement																							
Structural Health Monitoring System (SHMS)																							
PP7770	Procure SHMS Sub-Contractor	42	10-Dec-13 A	70%	70%	13	04-Apr-14	21-Mar-14	04-Apr-14	0	0	[Red bar from 21-Mar-14 to 04-Apr-14]											
PP7772	SHMS - Prepare & Submit Preliminary System Proposal	30	04-Apr-14	0%	0%	30	16-May-14	07-Apr-14	16-May-14	0	0	[Red bar from 07-Apr-14 to 16-May-14]											
PP7774	SHMS - So approval of Preliminary System Proposal	30	16-May-14	0%	0%	30	21-Jun-14	16-Jun-14	21-Jul-14	24	18	[Green bar from 16-Jun-14 to 21-Jul-14]											
PP7776	SHMS - Prepare & Submit Final System Proposal	48	16-May-14	0%	0%	48	14-Jul-14	24-May-14	21-Jul-14	6	0	[Red bar from 24-May-14 to 21-Jul-14]											
PP7780	SHMS - Prepare Civil Work Provision	90	16-May-14	0%	0%	90	01-Sep-14	17-May-14	01-Sep-14	0	0	[Red bar from 17-May-14 to 01-Sep-14]											
PP7782	SHMS - Submit Precast Pile Cap Shell SHMS details for E5-E6-E7-E8	0	14-Jun-14	0%	0%	0		02-Aug-14		41	67	[Milestone diamond at 02-Aug-14]											
Site Preparation / Mobilisations																							
Temp Traffic Mgt Submission & Approval																							
TTM00280	Earliest Implementation of TTM after TMLG Meeting No. 6	0	21-Feb-14 A	100%	100%	0						[Milestone diamond at 21-Feb-14]											
TTM00290	Send TTMs to SO & Govt Depts for TMLG Meeting No. 7	0		100%	100%	0	06-Mar-14 A					[Milestone diamond at 06-Mar-14]											
TTM00300	TMLG Meeting No. 7	0		100%	100%	0	11-Mar-14 A					[Milestone diamond at 11-Mar-14]											
TTM00310	Earliest Implementation of TTM after TMLG Meeting No. 7	0	25-Mar-14	0%	0%	0		18-Jun-14		61	20	[Milestone diamond at 18-Jun-14]											
TTM00320	Send TTMs to SO & Govt Depts for TMLG Meeting No. 8	0		0%	0%	0	24-Mar-14		26-Mar-14	1	0	[Milestone diamond at 26-Mar-14]											
TTM00330	TMLG Meeting No. 8	0		0%	0%	0	07-Apr-14*		09-Apr-14	1	0	[Milestone diamond at 09-Apr-14]											
TTM00340	Earliest Implementation of TTM after TMLG Meeting No. 8	0	22-Apr-14	0%	0%	0		18-Jun-14		41	20	[Milestone diamond at 18-Jun-14]											
TTM00350	Send TTMs to SO & Govt Depts for TMLG Meeting No. 9	0		0%	0%	0	21-Apr-14		23-Apr-14	1	0	[Milestone diamond at 23-Apr-14]											
TTM00360	TMLG Meeting No. 9	0		0%	0%	0	05-May-14*		07-May-14	1	0	[Milestone diamond at 07-May-14]											
TTM00370	Earliest Implementation of TTM after TMLG Meeting No. 9	0	20-May-14	0%	0%	0		18-Jun-14		21	23	[Milestone diamond at 18-Jun-14]											

<ul style="list-style-type: none"> █ Actual Work █ Planned Bar █ Critical Bar ◆ Milestone 	Project ID: J3518DWP rD-U05 Layout: J3518-DWP-3MRP submission Filter: TASK filters: 3-Month Lookahead, No Level of Effort, TCSS Design Excluded.	Tuen Mun - Chek Lap Kok Link - Southern Connection 3-Month Rolling Programme (Page 11 of 18 Pages) (Progress as of 21-Mar-14)		Date	Revision	Checked	Approved	DWG. No.: J3518/GCL/PGM/3MRP-M10
		21-Mar-14		HW				

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Physical % Complete	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	2014															
												March				April				May				June			
												24	03	10	17	24	31	07	14	21	28	05	12	19	26	02	09
TTM00380	Send TTMs to SO & Govt Depts for TMLG Meeting No. 10	0		0%	0%	0	19-May-14		21-May-14	1	3																
TTM00390	TMLG Meeting No. 10	0		0%	0%	0	05-Jun-14*		04-Jun-14	-2	0																
TTM00400	Earliest Implementation of TTM after TMLG Meeting No. 10	0	20-Jun-14	0%	0%	0		18-Jun-14																			
TTM00410	Send TTMs to SO & Govt Depts for TMLG Meeting No. 11	0		0%	0%	0	19-Jun-14		10-Oct-14	81	0																
Tree Felling / Transplant																											
Approved Trees in Contract																											
TR00140	SO Approval of Base Tree Survey Report	30	14-Oct-13 A	90%	90%	3	25-Mar-14	13-Aug-18	16-Aug-18	1147	1147																
TR00200	Tree transplant for Viaduct B - affecting Piers B11 to B17	90	17-Feb-14 A	30%	30%	63	10-Jun-14	20-Mar-14	09-Jun-14	-1	1242																
TR00220	Tree transplant for Viaduct B - affecting Pier B18 & Abutment B	90	17-Feb-14 A	30%	30%	63	10-Jun-14	29-May-14	12-Aug-14	53	125																
TR00240	Tree transplant for Viaduct B - affecting realigned CTR	90	17-Feb-14 A	30%	30%	63	10-Jun-14	15-Mar-14	04-Jun-14	-5	41																
TR00250	Tree felling for Viaduct B - affecting Slopes 9SE-B/F9, C8 & C9	48	03-Jun-14	0%	0%	48	29-Jul-14	02-Apr-14	04-Jun-14	-46	0																
TR00260	Tree felling for Viaduct C - affecting Piers C9 to Abutment C	24	30-Jan-14 A	25%	25%	18	11-Apr-14	04-Oct-14	24-Oct-14	158	119																
TR00270	Tree transplant for Viaduct C - affecting Piers C9 to Abutment C	90	17-Feb-14 A	25%	25%	68	16-Jun-14	04-Aug-14	24-Oct-14	109	70																
TR00280	Tree felling for Viaduct C - affecting realigned CTR	30	30-Jan-14 A	25%	25%	23	17-Apr-14	18-Jun-14	15-Jul-14	69	45																
TR00290	Tree transplant for Viaduct C - affecting realigned CTR	90	17-Feb-14 A	25%	25%	68	16-Jun-14	16-Jun-14	03-Sep-14	68	0																
Site Set Up for Works Area along CTR for Viaduct B																											
PR22040-1	Pier B10 (B2c) - Implement TTM for constructing new Emergency Access Gates G&E	2	13-May-14	0%	0%	2	16-May-14	03-Mar-14	04-Mar-14	-50	0																
PR22040-2	Pier B10 (B2c) - Construct fencing / roadside beam barriers between new Gates G&E	20	16-May-14	0%	0%	20	21-Jun-14	05-Mar-14	27-Mar-14	-50	0																
ZB40260	Abutment B - Trial trench	24	02-Dec-13 A	80%	80%	5	26-Mar-14	10-Aug-18	16-Aug-18	1152	1152																
Site Set Up for Works Area 3 and Site Offices along CEDD Access Road																											
PR30030	Works Area 3-A1/3-A2 - Construct 1.5m steel access bridge	30	21-Mar-14	0%	0%	30	07-May-14	07-Dec-13	14-Jan-14	-83	0																
PR30040	Set up container site offices at crest of CEDD Seawall	60	16-Oct-13 A	80%	80%	12	04-Apr-14	31-Dec-13	14-Jan-14	-65	18																
PR30050-1	Construct temp. road at CEDD track for piling at A8	12	10-Jun-14	0%	0%	12	23-Jun-14	08-Nov-14	22-Nov-14	126	8																
PR30050-2	Construct temp. road at CEDD track for piling at C7	12	26-May-14	0%	0%	12	09-Jun-14	08-Apr-14	24-Apr-14	-36	0																
PR30050-3	Construct temp. road at CEDD track for piling at D8	12	08-May-14	0%	0%	12	24-May-14	15-Jan-14	28-Jan-14	-83	0																
PR30050-4	Construct temp. road at CEDD track for piling at B8	12	10-Feb-14 A	10%	10%	11	07-May-14	02-Jan-14	14-Jan-14	-83	0																
Temporary Working Platform at North Lantau																											
PR08020	Temp. Working Platform at N.Lantau - Install MTR protection fence	22	21-Mar-14	0%	0%	22	23-Apr-14	20-Jul-18	16-Aug-18	1135	1135																
PR08030	Temp. Working Platform at N.Lantau - Modify top of existing seawall	24	25-Nov-13 A	80%	80%	5	26-Mar-14	14-Mar-14	19-Mar-14	-6	16																
PR08040	Temp. Working Platform at N.Lantau - Temp.Seawall & Precast cover slab for culve	30	25-Nov-13 A	30%	30%	21	22-Apr-14	22-Feb-14	19-Mar-14	-22	0																
PR08050	Temp. Working Platform at N.Lantau - Temp. rockfill & paving between existing & Tr	30	17-Feb-13 A	40%	40%	18	12-May-14	12-Mar-14	03-Apr-14	-22	2																
PR08060	Temp. Working Platform at N.Lantau - Install pipe piles for steel platform	30	15-Mar-14 A	25%	25%	23	25-Apr-14	21-Feb-14	19-Mar-14	-24	0																
PR08070	Temp. Working Platform at N.Lantau - Construct steel deck / bollards / fenders	24	25-Apr-14	0%	0%	24	03-Jun-14	19-Mar-14	25-Apr-14	-24	0																
PR08080	Temp. Working Platform at N.Lantau - Inst.Lifting Gantry incl. Test/Commissioning fi	37	26-May-14	0%	0%	37	10-Jul-14	13-Jun-14	26-Jul-14	14	18																
Construction																											
Main Marine Crossing																											
Viaduct E1																											
Viaduct E1 - Marine Foundation																											
Milestones																											
GFX023A-1	E1a1 - Start date for piling (On DDA & After Pre-Drill)	0	30-May-14	0%	0%	0		02-Aug-14		54	89																
GFX023A-2	E1a2 - Start date for piling (On DDA & After Pre-Drill)	0	14-Jun-14	0%	0%	0		02-Sep-14		68	77																
Pier E1 (E1a1-2-3-4)																											
GFX021	E01 (E1a1/2) - Inst.Temp.Working Platform	14	04-Apr-14	0%	0%	14	24-Apr-14	29-Apr-14	17-May-14	18	0																
GFX021-2	E01 (E1a3/4) - Inst.Temp.Working Platform	16	25-Apr-14	0%	0%	16	15-May-14	17-May-14	06-Jun-14	18	0																
GFX022-1	E01 (E1a1) - Predrilling (2 nos)	12	16-May-14	0%	0%	12	29-May-14	06-Jun-14	20-Jun-14	18	0																
GFX022-2	E01 (E1a2) - Predrilling (2 nos)	12	30-May-14	0%	0%	12	13-Jun-14	20-Jun-14	05-Jul-14	18	0																
GFX022-3	E01 (E1a3) - Predrilling (2 nos)	12	14-Jun-14	0%	0%	12	27-Jun-14	05-Jul-14	19-Jul-14	18	0																

<ul style="list-style-type: none"> ■ Actual Work ■ Planned Bar ■ Critical Bar ◆ Milestone 	Project ID: J3518DWPPrD-U05 Layout: J3518-DWP-3MRP submission Filter: TASK filters: 3-Month Lookahead, No Level of Effort, TCSS Design Excluded.	Tuen Mun - Chek Lap Kok Link - Southern Connection 3-Month Rolling Programme (Page 12 of 18 Pages) (Progress as of 21-Mar-14)	Date 21-Mar-14	Revision	Checked HW	Approved	DWG. No.: J3518/GCL/PGM/3MRP-M10
---	--	--	-------------------	----------	---------------	----------	---

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Physical % Complete	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	2014															
												March				April				May				June			
												24	03	10	17	24	31	07	14	21	28	05	12	19	26	02	09
Pier E2 (E1b1-2-3-4)																											
GFXX026-1	E02 (E1b1/2) - Inst.Temp.Working Platform	18	10-Jun-14	0%	0%	18	02-Jul-14	26-Jun-14	18-Jul-14	15	0																
Viaduct E2																											
Viaduct E2 - Marine Foundation																											
Milestones																											
GFXX034	E2 - ARUP issues Pile Spacing & Diameter for Temporary Platform Design	0	21-Mar-14	0%	0%	0		12-Mar-14		-7	0																
GFXX037-1	E03 (E2a) - Start date for piling (On DDA & After Pre-Drill)	0	20-Jun-14	0%	0%	0		15-Apr-14		-51	0																
GFXX042-1	E04 (E2b) - Start date for piling (On DDA & After Pre-Drill)	0	04-Jun-14	0%	0%	0		17-Apr-14		-35	0																
GFXX047-1	E05 (E2c) - Start date for piling (On DDA & After Pre-Drill)	0	06-Jun-14	0%	0%	0		05-Jan-15		176	208																
GFXX067-1	E09 (E2g) - Start date for piling (On DDA & After Pre-Drill)	0	02-May-14	0%	0%	0		27-Dec-14		198	185																
GFXX072-1	E10 (E2h) - Start date for piling (On DDA & After Pre-Drill)	0	09-Jun-14	0%	0%	0		21-Jun-14		11	0																
Pier E3 (E2a)																											
GFXX035	E03 (E2a) - Inst.Temp.Working Platform	26	17-Feb-14 A	84%	84%	4	26-Mar-14	10-Mar-14	14-Mar-14	-9	42																
GFXX036	E03 (E2a) - Predrilling (6 nos)	26	20-May-14	0%	0%	26	20-Jun-14	14-Mar-14	15-Apr-14	-51	0																
GFXX037	E03 (E2a) - Bored Piles (2.00m dia. x 6 nos)	105	20-Jun-14	0%	0%	105	25-Oct-14	15-Apr-14	23-Aug-14	-51	0																
Pier E4 (E2b)																											
GFXX040	E04 (E2b) - Inst.Temp.Working Platform	18	21-Mar-14	0%	0%	18	11-Apr-14	12-Mar-14	02-Apr-14	-7	0																
GFXX041	E04 (E2b) - Predrilling (4 nos)	12	20-May-14	0%	0%	12	04-Jun-14	02-Apr-14	17-Apr-14	-35	0																
GFXX042	E04 (E2b) - Bored Piles (2.20m dia. x 4 nos)	85	04-Jun-14	0%	0%	85	13-Sep-14	17-Apr-14	02-Aug-14	-35	0																
Pier E5 (E2c)																											
GFXX046	E05 (E2c) - Predrilling (4 nos)	21	12-May-14	0%	0%	21	05-Jun-14	10-Jun-14	05-Jul-14	25	0																
Pier E6 (E2d)																											
GFXX050	E06 (E2d) - Inst.Temp.Working Platform	16	21-Mar-14	0%	0%	16	09-Apr-14	16-Jun-14	05-Jul-14	68	43																
GFXX051	E06 (E2d) - Predrilling (4 nos)	28	06-Jun-14	0%	0%	28	09-Jul-14	05-Jul-14	07-Aug-14	25	0																
Pier E7 (E2e)																											
GFXX055	E07 (E2e) - Inst.Temp.Working Platform	24	06-Jun-14	0%	0%	24	04-Jul-14	05-Jul-14	02-Aug-14	25	0																
Pier E8 (E2f)																											
GFXX060	E08 (E2f) - Inst.Temp.Working Platform	18	20-Jun-14	0%	0%	18	11-Jul-14	19-Jul-14	09-Aug-14	25	0																
Pier E9 (E2g)																											
GFXX066	E09 (E2g) - Predrilling (6 nos)	18	12-Mar-14 A	33%	33%	12	04-Apr-14	11-Dec-14	27-Dec-14	217	19																
Pier E10 (E2h)																											
GFXX070	E10 (E2h) - Inst.Temp.Working Platform	18	15-Apr-14	0%	0%	18	10-May-14	12-May-14	03-Jun-14	19	0																
GFXX071	E10 (E2h) - Predrilling (8 nos)	16	20-May-14	0%	0%	16	09-Jun-14	03-Jun-14	21-Jun-14	11	0																
GFXX072	E10 (E2h) - Bored Piles (2.20m dia. x 6 nr)	154	09-Jun-14	0%	0%	154	10-Dec-14	21-Jun-14	23-Dec-14	11	0																
Viaduct E5, E6, E7 & E8																											
E5 to E8 Foundation Works																											
Viaduct E5 to E8 - Marine Foundation																											
Milestones																											
GFXX081	E5/E6/E7/E8 - ARUP issues Pile Spacing & Diameter for Temporary Platform Desig	0	21-Mar-14	0%	0%	0		05-Mar-14		-14	0																
Pier E11 (E5E6a/E7E8a)																											
GFXX082	E11 (E5E6a/E7E8a) - Inst.Temp.Working Platform	18	10-Mar-14 A	62%	62%	7	28-Mar-14	05-Mar-14	12-Mar-14	-14	0																
GFXX083	E11 (E5E6a/E7E8a) - Predrilling (7 nos)	22	28-Mar-14	0%	0%	22	28-Apr-14	27-Mar-14	26-Apr-14	-1	89																
Pier E12 (E5b/E6b + E7b/E8b + Dolphin E5b/E8b)																											
GFXX087	E12 (E5b/E6b, E7b/E8b, Dolphin E5b & E8b) - Inst.Temp.Working Platform	36	13-Jan-14 A	100%	100%	0	20-Mar-14 A																				
GFXX088-1	E12 (E5b/E6b/E7b/E8b) - Predrilling (14 nos)	20	20-May-14	0%	0%	20	13-Jun-14	30-May-14	23-Jun-14	8	52																
GFXX088-2	E12 (E5b Dolphin) - Predrilling (3 nos)	14	21-Mar-14	0%	0%	14	07-Apr-14	25-Apr-14	13-May-14	26	0																
GFXX088-3	E12 (E5b Dolphin) - Predrilling (3 nos)	14	08-Apr-14	0%	0%	14	26-Apr-14	14-May-14	29-May-14	26	18																

<ul style="list-style-type: none"> █ Actual Work █ Planned Bar █ Critical Bar ◆ Milestone 	Project ID: J3518DWPPrD-U05 Layout: J3518-DWP-3MRP submission Filter: TASK filters: 3-Month Lookahead, No Level of Effort, TCSS Design Excluded.	Tuen Mun - Chek Lap Kok Link - Southern Connection 3-Month Rolling Programme (Page 13 of 18 Pages) (Progress as of 21-Mar-14)	Date	Revision	Checked	Approved	DWG. No.: J3518/GCL/PGM/3MRP-M10
			21-Mar-14		HW		

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Physical % Complete	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	2014															
												March				April				May				June			
												24	03	10	17	24	31	07	14	21	28	05	12	19	26	02	09
Pier E13																											
E13 (E5cE6c)																											
GFXX093	E13B (E5c/E6c, Dolphin E5c) - Inst.Temp.Working Platform	28	21-Mar-14	0%	0%	28	26-Apr-14	05-Mar-14	07-Apr-14	-14	0																
GFXX094	E13B (E5c/E6c Dolphin E5c) - Predrilling (11 nos)	14	28-Apr-14	0%	0%	14	15-May-14	08-Apr-14	26-Apr-14	-14	76																
Approach from Lantau																											
Viaduct A																											
Viaduct A Foundation Works																											
Viaduct A - Marine Foundation																											
Pier A1 (A2e)																											
GFXX142	A01 (A2e) - Inst.Temp.Working Platform	15	23-Apr-14	0%	0%	15	12-May-14	13-Mar-15	31-Mar-15	266	0																
GFXX143	A01 (A2e) - Pre-drilling (3 nos)	15	13-May-14	0%	0%	15	29-May-14	31-Mar-15	22-Apr-15	266	0																
GFXX144	A01 (A2e) - Bored Piles (1.80m dia. x 3 nos)	88	30-May-14	0%	0%	88	12-Sep-14	22-Apr-15	07-Aug-15	266	0																
Viaduct A - Land Foundation - North Lantau																											
Preliminary Works for Land Piling																											
Milestones																											
ZA10010	MTR approval of protection measures	0		0%	0%	0	21-Mar-14		11-Dec-14	216	82																
Socketted H-Pile Installation (38nos.; 1no. Rig)																											
Pier A11 (A1a) (Workfront no. Awf1)																											
ZA20020	A9 (A1c) to Abutment A - Approval of TTMS	0		0%	0%	0	20-Jun-14		18-Jun-14	-2	0																
ZA20030	A9 (A1c) to Abutment A - Implement TTMS along north side of NLH E/B	2	20-Jun-14	0%	0%	2	21-Jun-14	18-Jun-14	20-Jun-14	-2	0																
Viaduct B																											
Viaduct B Foundation Works																											
Viaduct B - Marine Foundation																											
Milestones																											
GFXX152-1	B07 (B2f) - Fnds start date for piling	0	05-Jun-14	0%	0%	0		10-Apr-14		-42	0																
GFXX157-1	B06 (B3a) - Fnds start date for piling	0	19-May-14	0%	0%	0		11-Apr-14		-27	0																
GFXX162-1	B05 (B3b) - Fnds start date for piling	0	23-Apr-14	0%	0%	0		10-Apr-14		-8	0																
GFXX167-1	B04 (B3c) - Fnds start date for piling	0	14-Apr-14	0%	0%	0		26-Apr-14		9	0																
GFXX170-1	B04 (B3c) - Completion of piling works	0		0%	0%	0	20-Jun-14		30-Jun-14	9	0																
GFXX172-1	B03 (B3d) - Fnds start date for piling	0	07-Apr-14	0%	0%	0		15-Feb-14		-42	0																
GFXX177-1	B02 (B3e) - Fnds start date for piling	0	10-Mar-14 A	100%	100%	0																					
GFXX180-1	B02 (B3e) - Completion of piling works	0		0%	0%	0	26-May-14		11-Jul-14	38	0																
GFXX182-1	B01 (B3f) - Fnds start date for piling	0	28-Feb-14 A	100%	100%	0																					
GFXX185-1	B01 (B3f) - Completion of piling works	0		0%	0%	0	14-May-14		04-Jun-14	17	0																
Pier B1 (B3f)																											
GFXX182	B01 (B3f) - Pre-drilling (3 nos)	10	18-Feb-14 A	100%	100%	0	27-Feb-14 A																				
GFXX183	B01 (B3f) - Bored Piles (1.80m dia. x 3 nos)	45	28-Feb-14 A	80%	46.67%	24	22-Apr-14	11-Apr-14	15-May-14	17	0																
GFXX184	B01 (B3f) - Sonic & Interface Coring	12	23-Apr-14	0%	0%	12	08-May-14	15-May-14	29-May-14	17	0																
GFXX185	B01 (B3f) - Demob from platform	4	09-May-14	0%	0%	4	13-May-14	29-May-14	04-Jun-14	17	0																
Pier B2 (B3e)																											
GFXX176	B02 (B3e) - Inst.Temp.Working Platform	10	14-Feb-14 A	100%	100%	0	26-Feb-14 A																				
GFXX177	B02 (B3e) - Predrilling (2 nos)	8	04-Mar-14 A	100%	100%	0	07-Mar-14 A																				
GFXX178	B02 (B3e) - Bored Piles (2.20m dia. x 2 nos)	45	10-Mar-14 A	32%	24.44%	34	05-May-14	01-Mar-14	11-Apr-14	-17	0																
GFXX179	B02 (B3e) - Sonic & Interface Coring	12	07-May-14	0%	0%	12	20-May-14	21-Jun-14	07-Jul-14	38	0																
GFXX180	B02 (B3e) - Demob from platform	4	21-May-14	0%	0%	4	24-May-14	07-Jul-14	11-Jul-14	38	0																
Pier B3 (B3d)																											
GFXX171	B03 (B3d) - Inst.Temp.Working Platform	10	14-Mar-14 A	50%	50%	5	26-Mar-14	28-Jan-14	06-Feb-14	-42	0																

Actual Work
 Planned Bar
 Critical Bar
 Milestone

Project ID: J3518DWPPrD-U05
 Layout: J3518-DWP-3MRP submission
 Filter: TASK filters: 3-Month Lookahead, No Level of Effort, TCSS Design Excluded.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 14 of 18 Pages)
(Progress as of 21-Mar-14)

Date	Revision	Checked	Approved
21-Mar-14		HW	

DWG. No.:
J3518/GCL/PGM/3MRP-M10

Activity ID	Activity Name	Orig. Dur.	Act. Start / FC Early Start	Physical % Complete	Duration % Complete	Rem. Dur.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	2014																			
												March				April				May				June							
												24	03	10	17	24	31	07	14	21	28	05	12	19	26	02	09	16			
GFXX172	B03 (B3d) - Predrilling (2 nos)	8	27-Mar-14	0%	0%	8	04-Apr-14	06-Feb-14	15-Feb-14	-42	0																				
GFXX173	B03 (B3d) - Bored Piles (2.20m dia. x 2 nos)	45	07-Apr-14	0%	0%	45	04-Jun-14	15-Feb-14	10-Apr-14	-42	0																				
GFXX174	B03 (B3d) - Sonic & Interface Coring	12	05-Jun-14	0%	0%	12	18-Jun-14	07-Jul-14	21-Jul-14	26	0																				
GFXX175	B03 (B3d) - Demob from platform	4	19-Jun-14	0%	0%	4	23-Jun-14	21-Jul-14	25-Jul-14	26	0																				
Pier B4 (B3c)																															
GFXX166	B04 (B3c) - Inst.Temp.Working Platform	10	22-Mar-14	0%	0%	10	02-Apr-14	13-Feb-14	25-Feb-14	-32	0																				
GFXX167	B04 (B3c) - Predrilling (2 nos)	8	03-Apr-14	0%	0%	8	12-Apr-14	14-Apr-14	26-Apr-14	9	0																				
GFXX168	B04 (B3c) - Bored Piles (2.20m dia. x 2 nos)	36	14-Apr-14	0%	0%	36	30-May-14	26-Apr-14	11-Jun-14	9	0																				
GFXX169	B04 (B3c) - Sonic & Interface Coring	12	31-May-14	0%	0%	12	14-Jun-14	11-Jun-14	25-Jun-14	9	0																				
GFXX170	B04 (B3c) - Demob from platform	4	16-Jun-14	0%	0%	4	19-Jun-14	25-Jun-14	30-Jun-14	9	0																				
Pier B5 (B3b)																															
GFXX161	B05 (B3b) - Inst.Temp.Working Platform	10	28-Mar-14	0%	0%	10	09-Apr-14	19-Feb-14	03-Mar-14	-32	0																				
GFXX162	B05 (B3b) - Predrilling (2 nos)	8	10-Apr-14	0%	0%	8	22-Apr-14	31-Mar-14	10-Apr-14	-8	0																				
GFXX163	B05 (B3b) - Bored Piles (2.20m dia. x 2 nos)	64	23-Apr-14	0%	0%	64	10-Jul-14	10-Apr-14	02-Jul-14	-8	0																				
Pier B6 (B3a)																															
GFXX156	B06 (B3a) - Inst.Temp.Working Platform	20	04-Apr-14	0%	0%	20	02-May-14	26-Feb-14	21-Mar-14	-32	0																				
GFXX157	B06 (B3a) - Predrilling for Piles (3 nos)	12	03-May-14	0%	0%	12	17-May-14	27-Mar-14	11-Apr-14	-27	0																				
GFXX158	B06 (B3a) - Bored Piles (1.80m dia. x 3 nos)	70	19-May-14	0%	0%	70	09-Aug-14	11-Apr-14	10-Jul-14	-27	0																				
Pier B7 (B2f)																															
GFXX151	B07 (B2f) - Inst.Temp.Working Platform	20	12-Apr-14	0%	0%	20	10-May-14	05-Mar-14	28-Mar-14	-32	0																				
GFXX152	B07 (B2f) - Predrilling (2 nos)	10	12-May-14	0%	0%	10	22-May-14	28-Mar-14	10-Apr-14	-32	10																				
GFXX153	B07 (B2f) - Bored Piles (2.20m dia. x 2 nos)	70	05-Jun-14	0%	0%	70	26-Aug-14	10-Apr-14	09-Jul-14	-42	0																				
Viaduct B - Land Foundation - North Lantau																															
Preliminary Works for Land Piling																															
GFXX303-1	Viaduct B - Install Geo. Instru. B16-B10 & Baseline Monitoring	36	21-Mar-14	0%	0%	36	08-May-14	06-Dec-13	21-Jan-14	-85	0																				
GFXX303-3	Viaduct B - Submit baseline monitoring for Geo. Instru. for B16-B10	0	09-May-14	0%	0%	0		21-Jan-14		-85	0																				
Socketted H-Pile Installation (132nos.; 1no. Rig)																															
Pier B8 (B2e) - Workfront no. Bwf7 - Phase 1																															
GFXX309	B08 (B2e) - Mobilization for Pregrouting (B8 and B9)	5	17-May-14	0%	0%	5	23-May-14	22-Feb-14	28-Feb-14	-67	31																				
ZB20020	B08 (B2e) - Relocate MTR fence	10	08-May-14	0%	0%	10	19-May-14	07-Feb-14	19-Feb-14	-71	0																				
ZB20030	B08 (B2e) - Install protection fence	10	20-May-14	0%	0%	10	30-May-14	19-Feb-14	03-Mar-14	-71	0																				
ZB20040	B08 (B2e) - Set up piling platform	10	31-May-14	0%	0%	10	12-Jun-14	03-Mar-14	14-Mar-14	-71	27																				
ZB30000-9	B08 (B2e) - MTRC Approval for Piling Fence Design	36	06-Jan-14 A	80%	80%	7	29-Mar-14	13-Jan-14	21-Jan-14	-56	28																				
ZB30010-6	B08 (B2e) - Install Geo. Instru. & Baseline Monitoring	36	17-May-14	0%	0%	36	28-Jun-14	14-Feb-14	28-Mar-14	-73	25																				
Pier B9 (B2d) - Workfront no. Bwf6 - Phase 1																															
GFXX309	B09 (B2d) - Mobilization for Pregrouting	5	17-May-14	0%	0%	5	23-May-14	22-Feb-14	28-Feb-14	-67	31																				
ZB30000-2	B09 (B2d) - MTRC Approval for Piling Fence Design/Method Statement	36	06-Jan-14 A	60%	60%	14	08-Apr-14	03-Jan-14	21-Jan-14	-63	21																				
ZB30000-3	B09 (B2d) - Procure Temp.Mtrls & Fabricate Pile Fence & Delivery	36	21-Oct-13 A	90%	90%	4	08-May-14	16-Jan-14	21-Jan-14	-85	0																				
ZB30000-6	B09 (B2d) - Implement TTM Stage 2	0		0%	0%	0	11-Apr-14		14-Jan-14	-73	0																				
ZB30000-7	B09 (B2d) - Temp.Works Design & Approval	36	07-Oct-13 A	50%	50%	18	11-Apr-14	06-Dec-13	30-Dec-13	-85	0																				
ZB30010-3	B09 (B2d) - Install Geo. Instru. & Baseline Monitoring	36	21-Mar-14	0%	0%	36	16-May-14	30-Dec-13	14-Feb-14	-66	0																				
ZB30020-3	B09 (B2d) - Remove existing MTRC Security Fence	5	21-Mar-14	0%	0%	5	26-Mar-14	15-Jan-14	21-Jan-14	-53	26																				
ZB30020-5	B09 (B2d) - Setup platform for erecting MTRC Security Fence	6	11-Apr-14	0%	0%	6	22-Apr-14	14-Jan-14	21-Jan-14	-69	10																				
ZB30030	B09 (B2d) - Erect MTR Piling Protection Fence	6	08-May-14	0%	0%	6	17-May-14	21-Jan-14	28-Jan-14	-79	0																				
ZB30040	B09 (B2d) - Erect platform for ELS	12	10-May-14	0%	0%	12	26-May-14	21-Jan-14	07-Feb-14	-79	0																				
ZB30050-1	B09 (B2d) - Install Temp.Timber Platform for access	18	27-May-14	0%	0%	18	30-Jun-14	07-Feb-14	28-Feb-14	-79	0																				
Pier B11 (B2b) - Workfront no. Bwf3 - Phase 1																															

<ul style="list-style-type: none"> ■ Actual Work ■ Planned Bar ■ Critical Bar ◆ Milestone 	Project ID: J3518DWPPrD-U05 Layout: J3518-DWP-3MRP submission Filter: TASK filters: 3-Month Lookahead, No Level of Effort, TCSS Design Excluded.	Tuen Mun - Chek Lap Kok Link - Southern Connection 3-Month Rolling Programme (Page 15 of 18 Pages) (Progress as of 21-Mar-14)	Date 21-Mar-14	Revision	Checked HW	Approved	DWG. No.: J3518/GCL/PGM/3MRP-M10
--	--	--	-------------------	----------	---------------	----------	---

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Physical % Complete	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	2014													
												March			April			May			June				
												24	03	10	17	24	31	07	14	21	28	05	12	19	26
SB3E0070	B02 (B3e) - Marine Pile Cap - Inst.prefab.collar frame to permanent casing of Bore	4	26-May-14	0%	0%	4	29-May-14	11-Jul-14	16-Jul-14	38	25														
Pier B1 (B3f)																									
Pile Cap Works																									
SB3F0070	B01 (B3f) - Marine Pile Cap - Inst.prefab.collar frame to permanent casing of Borec	8	14-May-14	0%	0%	8	22-May-14	04-Jun-14	14-Jun-14	18	31														
Viaduct C																									
Viaduct C Foundation Works																									
Viaduct C - Marine Foundation																									
Milestones																									
GFXX192	Bridge C - ARUP issues Pile Spacing & Diameter for Temporary Platform Design	0		0%	0%	0	15-May-14		16-Sep-14	103	0														
Pier C1 (C4e)																									
GFXX218	C01 (C4e) - Inst.Temp.Working Platform	20	15-May-14	0%	0%	20	09-Jun-14	04-Dec-14	30-Dec-14	169	0														
GFXX219	C01 (C4e) - Predrilling (3 nos)	18	09-Jun-14	0%	0%	18	30-Jun-14	30-Dec-14	21-Jan-15	169	0														
Viaduct C - Land Foundation - North Lantau																									
Preliminary Works for Land Piling																									
Construction Works																									
GFXX358	Viaduct C - Install Geo. Instru. for C8 & Baseline Monitoring	36	23-May-14	0%	0%	36	05-Jul-14	30-Jul-14	10-Sep-14	56	0														
Viaduct C - Land Foundations - Socketted H-Piles																									
Pier C7 (C3e) - Workfront no. Cwf7																									
ZC10020	Pier C7 (C3e) - Relocate MTR fence	10	10-Jun-14	0%	0%	10	20-Jun-14	25-Apr-14	08-May-14	-36	0														
Viaduct D																									
Viaduct D Foundation Works																									
Viaduct D - Marine Foundation																									
Milestones																									
GFXX228	Bridge D - ARUP issues Pile Spacing & Diameter for Temporary Platform Design	0		0%	0%	0	21-Mar-14		10-May-14	38	8														
GFXX260-1	Pier D4f - Start date for piling	0	23-May-14	0%	0%	0		10-Jul-14		40	0														
Pier D1 (D4f)																									
GFXX259	D01 (D4f) - Inst.Temp.Working Platform	20	31-Mar-14	0%	0%	20	26-Apr-14	24-May-14	18-Jun-14	42	0														
GFXX260	D01 (D4f) - Predrilling for Piles (3 nos)	18	28-Apr-14	0%	0%	18	20-May-14	18-Jun-14	10-Jul-14	42	2														
GFXX261	D01 (D4f) - Bored Piles (1.80m dia. x 3 nos)	56	23-May-14	0%	0%	56	29-Jul-14	10-Jul-14	15-Sep-14	40	0														
Pier D2 (D4e)																									
GFXX254	D02 (D4e) - Inst.Temp.Working Platform	20	20-Jun-14	0%	0%	20	14-Jul-14	30-Jun-14	24-Jul-14	9	0														
Viaduct D - Land Foundation - North Lantau																									
Preliminary Works for Land Piling																									
GFXX426-1	Viaduct D - Install Geo. Instru. for D8 - D19 & Baseline Monitoring	36	26-May-14	0%	0%	36	08-Jul-14	29-Jan-14	13-Mar-14	-92	0														
ZD20010	Viaduct D works area between MTR and NLH - Setup TTM	2	21-Mar-14	0%	0%	2	22-Mar-14	10-Jan-14	11-Jan-14	-58	0														
ZD20020	Viaduct D works area between MTR and NLH - General site clearance	14	24-Mar-14	0%	0%	14	09-Apr-14	13-Jan-14	28-Jan-14	-58	0														
ZD20030	Viaduct D works area between MTR and NLH - Set up piling platform	30	10-Apr-14	0%	0%	30	20-May-14	12-Jul-18	16-Aug-18	1259	1259														
ZD20040	Viaduct D works area between MTR and NLH - Erect MTR protection fence	12	10-Feb-14 A	5%	5%	11	03-Apr-14	25-Jun-14	09-Jul-14	76	0														
Socketted H-Pile Installation																									
Pier D10A (D3b-L) (Workfront no. Dwf6)																									
GFXX459	D10A (D3b-L) - Complete Civil Preparation Works for piling to commence	0		0%	0%	0	03-Apr-14		09-Jul-14	76	75														
Pier D11A (D3a-L) (Workfront no. Dwf6)																									
GFXX459	D11A (D3a-L) - Complete Civil Preparation Works for piling to commence	0		0%	0%	0	03-Apr-14		06-Aug-14	100	99														
Pier D12A (D2e-L) (Workfront no. Dwf6)																									
GFXX459	D12A (D2e-L) - Complete Civil Preparation Works for piling to commence	0		0%	0%	0	03-Apr-14		27-Oct-14	167	123														
At-Grade Roadworks and Other Works along Cheung Tung Road																									
Re-alignment of Cheung Tung Road adjacent to Viaduct B																									

<p>■ Actual Work</p> <p>■ Planned Bar</p> <p>■ Critical Bar</p> <p>◆ Milestone</p>	Project ID: J3518DWP-05 Layout: J3518-DWP-3MRP submission Filter: TASK filters: 3-Month Lookahead, No Level of Effort, TCSS Design Excluded.	Tuen Mun - Chek Lap Kok Link - Southern Connection 3-Month Rolling Programme (Page 17 of 18 Pages) (Progress as of 21-Mar-14)		Date	Revision	Checked	Approved	DWG. No.: J3518/GCL/PGM/3MRP-M10
				21-Mar-14		HW		

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Physical % Complete	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	2014																								
												March				April				May				June												
												24	03	10	17	24	31	07	14	21	28	05	12	19	26	02	09	16								
RP00010	Apply for relocation of ESS affected by CTR re-alignment adj. to Viaduct B	12	16-May-14	0%	0%	12	30-May-14	15-May-14	28-May-14	-2	0																									
RP00020	Construct new ESSA SubStrn. adjacent to Viaduct B	60	30-May-14	0%	0%	60	11-Aug-14	29-May-14	08-Aug-14	-2	0																									
Viaduct B Slope Works																																				
SWVB0010	Setup TTM for slopework for Slope 9SE-B/C8, B/C9, B/F9	2	21-Mar-14	0%	0%	2	22-Mar-14	24-Jan-14	25-Jan-14	-46	0																									
SWVB0020	Slope 9SE-B/C8, B/C9, B/F9 - Erect safety fence on CTR	24	24-Mar-14	0%	0%	24	24-Apr-14	27-Jan-14	25-Feb-14	-46	0																									
SWVB0030-1	Slope 9SE-B/C8 - Form haul road	30	25-Apr-14	0%	0%	30	31-May-14	26-Feb-14	01-Apr-14	-46	0																									
SWVB0030-2	Slope 9SE-B/C9 - Form haul road	30	25-Apr-14	0%	0%	30	31-May-14	26-Feb-14	01-Apr-14	-46	0																									
SWVB0030-3	Slope 9SE-B/F9 - Form haul road	30	25-Apr-14	0%	0%	30	31-May-14	26-Feb-14	01-Apr-14	-46	0																									
Slope 9SE-B/C9																																				
Zone A																																				
SWVB1010	9SE-B/C9 Zone A - Form access track over crest of slope	6	25-Apr-14	0%	0%	6	02-May-14	27-Feb-14	05-Mar-14	-45	0																									
SWVB1020	9SE-B/C9 Zone A - Excav. to +25.00	2	03-May-14	0%	0%	2	05-May-14	06-Mar-14	07-Mar-14	-45	0																									
SWVB1030	9SE-B/C9 Zone A - Soil nail pull out test	6	07-May-14	0%	0%	6	13-May-14	08-Mar-14	14-Mar-14	-45	0																									
SWVB1040	9SE-B/C9 Zone A - Soil nail 18 nr.@ +26.5	10	14-May-14	0%	0%	10	24-May-14	15-Mar-14	26-Mar-14	-45	0																									
SWVB1050	9SE-B/C9 Zone A - Excav. to +23.00	3	26-May-14	0%	0%	3	28-May-14	27-Mar-14	29-Mar-14	-45	0																									
SWVB1060	9SE-B/C9 Zone A - Soil nail 24 nr.@ +24.5	11	29-May-14	0%	0%	11	11-Jun-14	31-Mar-14	12-Apr-14	-45	0																									
SWVB1070	9SE-B/C9 Zone A - Excav. to +22.00	3	12-Jun-14	0%	0%	3	14-Jun-14	14-Apr-14	16-Apr-14	-45	0																									
SWVB1080	9SE-B/C9 Zone A - Raking Drain 11 nr @ +23.5	4	16-Jun-14	0%	0%	4	19-Jun-14	17-Apr-14	24-Apr-14	-45	0																									
SWVB1090	9SE-B/C9 Zone A - Excav. to +21.00	5	20-Jun-14	0%	0%	5	25-Jun-14	25-Apr-14	30-Apr-14	-45	0																									
Slope 9SE-B/C8																																				
SWVB2010	9SE-B/C8 - Form access track over crest of slope	2	25-Apr-14	0%	0%	2	26-Apr-14	22-Jul-14	23-Jul-14	71	0																									
SWVB2020	9SE-B/C8 -Soil nail pull out test	3	28-Apr-14	0%	0%	3	30-Apr-14	24-Jul-14	26-Jul-14	71	0																									
SWVB2030	9SE-B/C8 -Soil nail 39 nr. @ +21.0	10	02-May-14	0%	0%	10	14-May-14	28-Jul-14	07-Aug-14	71	0																									
SWVB2040	9SE-B/C8 -Excav. to +18.50	4	15-May-14	0%	0%	4	19-May-14	08-Aug-14	12-Aug-14	71	0																									
SWVB2050	9SE-B/C8 -Soil nail 44 nr. @ +19.0	11	20-May-14	0%	0%	11	31-May-14	13-Aug-14	25-Aug-14	71	0																									
SWVB2060	9SE-B/C8 -Excav. to +16.50	5	03-Jun-14	0%	0%	5	07-Jun-14	26-Aug-14	30-Aug-14	71	0																									
SWVB2070	9SE-B/C8 -Soil nail 53 nr. @ +17.0	12	09-Jun-14	0%	0%	12	21-Jun-14	01-Sep-14	15-Sep-14	71	26																									
Re-alignment of Cheung Tung Road adjacent to Viaduct C																																				
RP10010	Apply for relocation of ESS near Viaduct C	12	13-May-14	0%	0%	12	27-May-14	04-Jun-14	17-Jun-14	18	0																									
RP10020	Construct new ESS-C Sub.Strn. adjacent to Viaduct C	60	27-May-14	0%	0%	60	07-Aug-14	18-Jun-14	27-Aug-14	18	0																									
Viaduct C Slope Works																																				
Slope 10NW-C/C22																																				
SWVC1000	10NW-C/C22 - Slope works	18	16-Jun-14	0%	0%	18	08-Jul-14	04-Sep-14	25-Sep-14	68	0																									

■ Actual Work
■ Planned Bar
■ Critical Bar
◆ Milestone

Project ID: J3518DWP-PrD-U05
 Layout: J3518-DWP-3MRP submission
 Filter: TASK filters: 3-Month Lookahead, No
 Level of Effort, TCSS Design Excluded.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 18 of 18 Pages)
(Progress as of 21-Mar-14)

Date	Revision	Checked	Approved
21-Mar-14		HW	

DWG. No.:
J3518/GCL/PGM/3MRP-M10