

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Physical % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	2014															
											April				May				June				July			
											24	31	07	14	21	28	05	12	19	26	02	09	16	23	30	07
HY/2012/07 - TM-CLK Link-SC [DWP rD] TARGET - 3MRP Status Update 21-04-2014																										
Contract Key Dates																										
Contract Milestones																										
CP100	Contract Award	0	13-Jun-13 A	100%	0																					
CP200	Commencement of the Works	0	22-Jun-13 A	100%	0																					
Possession Dates / Access Period																										
POS01	Portion X (The Whole Site excl. Portion A and Portion B) (Commencement of Works)	0	22-Jun-13 A	100%	0																					
POS04	Works Area WA5 (Zone 5A & 5B, common area w/in WA5) (Commencement of Works)	0	22-Jun-13 A	100%	0																					
POS05	Works Area WA5 (Zone 5C) (Commencement of Works)	0	22-Jun-13 A	100%	0																					
POS06	Works Area WA23 (Zone 23A) (Commencement of Works)	0	22-Jun-13 A	100%	0																					
POS07	Works Area WA4 (Commencement of Works)	0	22-Jun-13 A	100%	0																					
IPS Milestones																										
Cost Centre IPS Milestones																										
CC 2 - Design and Design Checking of the Works																										
MS2.008	Accept ground investigation reports by the Supervising Officer	0		0%	0	15-May-14		02-Apr-17	1053	1269																
MS2.012	Accept report for utilities by the Supervising Officer	0		0%	0	21-May-14		08-Jul-14	49	28																
MS2.081	Submit AIP for Structure C	0		0%	0	20-Jun-14		02-Apr-17	1017	131																
MS2.089	Submit AIP for At grade Roadworks & Other Works along NLH	0		0%	0	18-Jul-14		02-Apr-17	989	24																
MS2.093	Submit AIP for At grade Roadworks and Other Works along Cheung Tung Road	0		0%	0	21-Apr-14		02-Apr-17	1078	85																
MS2.094	Approve AIP for At grade Roadworks & Other Works along Cheung Tung Road by S.O.	0		0%	0	15-Jul-14		02-Apr-17	993	28																
MS2.097	Submit AIP for At grade Roadworks and Other Works at Southern Landfall	0		0%	0	21-Apr-14		02-Apr-17	1078	57																
MS2.098	Approve AIP for At grade Roadwrks & Other Wrks at Southern Landfall by S.O.	0		0%	0	16-Jun-14		02-Apr-17	1021	56																
MS2.102	Approve AIP for Watermains & All Assoc Wrks frm Tung Chung to South Landfall by S.O.	0		0%	0	16-Jun-14		02-Apr-17	1021	56																
MS2.105	Submit AIP for Irrigation System for Soft Landscape Works	0		0%	0	30-May-14		02-Apr-17	1038	110																
General Submission																										
General Requirements																										
General Management																										
GR1000	General Mobilization	76	22-Jun-13 A	100%	0	31-Jul-13 A																				
PR01080	Appoint a professional web-page design house	12	13-Jun-13 A	100%	0	29-Aug-13 A																				
PR01220	Nominate a Labour Officer full time on site for wages payment and MPF contributions	6	22-Jun-13 A	100%	0	17-Jul-13 A																				
PR01430	Produce interface management plan	25	23-Aug-13 A	40%	15	10-May-14	26-Feb-14	14-Mar-14	-43	31																
PR01540	Freyssinet mobilization and initial meetings	25	19-Jun-13 A	100%	0	19-Jul-13 A																				
PR9000	Completion of initial general submissions, mobilisation & setup coordination with external parties	0		0%	0	17-Jun-14		14-Mar-14	-74	0																
Programmes																										
PR00420	Initial Works Programme	6	13-Jun-13 A	100%	0	24-Jun-13 A																				
PR00440	1st Three Month Rolling Programme	12	13-Jun-13 A	100%	0	04-Jul-13 A																				
Commercial																										
PR01560	Temporary office let - pending completion of temporary office construction	21	22-Jun-13 A	100%	0	19-Jul-13 A																				
Temporary Works Design																										
PR00340	Confirm MTRC clearance to Bridge soffit	32	22-Jun-13 A	100%	0	20-Sep-13 A																				
PR00370	Pile sensitivity review	14	22-Jun-13 A	100%	0	20-Sep-13 A																				
Land Works																										
PR00460	Obtaining approval from HKCG with regard to diversion or disconnection of gas mains	153	09-Sep-13 A	70%	46	17-Jun-14	18-Jan-14	14-Mar-14	-74	0																
PR00750	Request As-built drwgs for existing AEL rail & other fac w/in & adj to MTRC SHW Depot	25	13-Jun-13 A	100%	0	10-Jul-13 A																				
PR00770	Notify our intention to use existg CEDD access trck & load/unloading pt at existg vert seawall	25	22-Jun-13 A	100%	0	12-Sep-13 A																				
PR00940	Establish a Utilities Liaison Group for co-ordination/interf w/ utility undertakers	25	22-Jun-13 A	100%	0	24-Sep-13 A																				

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Physical % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	2014																																								
											April				May				June				July																												
											24	31	07	14	21	28	05	12	19	26	02	09	16	23	30	07																									
Viaduct Design																																																			
ARDD0236-1	Viaduct E2 - Earliest IC Certificate for Foundation DDA - DP15.04	0		0%	0	21-Apr-14		15-Apr-14	-3	30																																									
ARDD0236-2	Viaduct E2 - IC/SO Approval of Foundation (Early) DDA - DP15.04	55	16-Dec-13 A	60%	22	20-May-14	17-Mar-14	15-Apr-14	-25	8																																									
ARDD0237	Viaduct E2 - Preparation of Pilecap Precast Shells DDA - DP15.05	40	04-Nov-13 A	80%	8	30-Apr-14	29-Apr-14	09-May-14	7	0																																									
ARDD0238	Viaduct E2 - Preparation of Substructure DDA - DP15.06	60	04-Nov-13 A	80%	12	06-May-14	28-May-14	13-Jun-14	28	0																																									
ARDD0239	Viaduct E2 - Preparation of Superstructure DDA - DP15.06	90	04-Nov-13 A	80%	0	21-Apr-14	15-Apr-14	15-Apr-14	-3	0																																									
ARDD0240-2	Viaduct E2 - Submission of Pilecap Precast Shell DDA - DP15.05	0		0%	0	30-Apr-14		09-May-14	7	0																																									
ARDD0241-1	Viaduct E2 - Earliest IC certificate for Pilecap Precast Shells DDA - DP15.05	0		0%	0	11-Jun-14		28-Aug-14	56	0																																									
ARDD0241-4	Viaduct E2 - IC/SO Approval Pilecap Precast Shells DDA - DP15.05	75	01-May-14	0%	75	13-Aug-14	09-May-14	22-Aug-14	7	0																																									
Information to Contractor																																																			
ARDD0251	Viaduct E2 - Final Pilecap Reinforcement	0		0%	0	06-May-14		13-Jun-14	28	0																																									
ARDD0253	Viaduct E2 - Final Pier Shapes and Reinforcement	0		0%	0	06-May-14		19-Jun-14	32	0																																									
Viaduct E1																																																			
Viaduct Design																																																			
ARDD0282-1	Viaduct E1 - Earliest IC Certificate for DDA - DP15.01	0		0%	0	29-Apr-14		16-Jun-14	34	38																																									
ARDD0282-2	Viaduct E1 - IC/SO Approval of Foundation (Early) DDA - DP15.01	55	19-Mar-14 A	40%	33	04-Jun-14	01-May-14	16-Jun-14	8	12																																									
ARDD0282-3	Viaduct E1 - IC/SO Approval of Foundation (Late) DDA - DP15.01	75	19-Mar-14 A	40%	45	20-Jun-14	15-Apr-14	16-Jun-14	-4	0																																									
ARDD0282-5	Viaduct E1 - IC/SO Approval of Foundation (Late) DDA - DP15.01	0		0%	0	20-Jun-14		16-Jun-14	-4	0																																									
ARDD0283	Viaduct E1 - Preparation of Pilecap Precast Shells DDA - DP15.02	40	02-Jun-14	0%	40	25-Jul-14	12-Mar-14	07-May-14	-57	0																																									
ARDD0284	Viaduct E1 - Preparation of Substructure DDA - DP15.03	50	02-Jun-14	0%	50	08-Aug-14	26-Feb-14	07-May-14	-67	0																																									
ARDD0285	Viaduct E1 - Preparation of Superstructure DDA - DP15.03	70	02-Jun-14	0%	70	05-Sep-14	25-Mar-14	30-Jun-14	-49	0																																									
Information to Contractor																																																			
ARDD0292	Viaduct E1 - Final Pile Reinforcement and Socket H Pile Details	0		0%	0	21-Apr-14		04-Feb-19	1251	1251																																									
ARDD0295	Viaduct E1 - Typical Pilecap Reinforcement - Stainless Steel Rebar	0		0%	0	04-Jul-14		14-Jul-14	6	15																																									
ARDD0296	Viaduct E1 - Typical Pilecap Reinforcement - Regular Rebar	0		0%	0	27-Jun-14		14-Jul-14	11	20																																									
ARDD0300	Viaduct E1 - Typical Segment Shapes for Moulds	0		0%	0	27-Jun-14		27-Jun-14	0	0																																									
Associated Construction Milestones																																																			
ARDD0310	Viaduct E1 - Commencement of Piling	0	21-Jun-14	0%	0			02-Aug-14	43	6																																									
Viaduct D																																																			
Viaduct Design																																																			
ARDD0323	Viaduct D - IC/SO Approval of AIP - DP14.00	68	30-Dec-13 A	40%	41	16-Jun-14	11-Jul-14	05-Sep-14	59	0																																									
ARDD0323-1	Viaduct D - IC/SO Approval of AIP - DP14.00	0		0%	0	16-Jun-14		05-Sep-14	59	30																																									
ARDD0325	Viaduct D - Update Midas Model	10	20-Dec-13 A	90%	1	21-Apr-14	04-Feb-19	04-Feb-19	1250	1250																																									
ARDD0326	Viaduct D - Final Pile Loads and Global Analysis	15	20-Dec-13 A	90%	2	22-Apr-14	28-Feb-14	03-Mar-14	-36	178																																									
ARDD0327	Viaduct D - Foundation DDA - DP14.01	45	20-Dec-13 A	80%	179	25-Dec-14	26-Jun-13	03-Mar-14	-213	0																																									
ARDD0329	Viaduct D - Preparation of Pilecap Precast Shells DDA DP14.02	40	02-Jun-14	0%	40	25-Jul-14	12-May-14	04-Jul-14	-15	0																																									
ARDD0330	Viaduct D - Preparation of Substructure DDA - DP14.03	50	02-Jun-14	0%	50	08-Aug-14	02-Jun-14	08-Aug-14	0	0																																									
ARDD0331	Viaduct D - Preparation of Superstructure DDA - DP14.03	70	02-Jun-14	0%	70	05-Sep-14	31-Mar-14	04-Jul-14	-45	0																																									
Information to Contractor																																																			
ARDD0341	Viaduct D - Typical Pilecap Reinforcement - Stainless Steel Rebar	0		0%	0	04-Jul-14		04-Jul-14	0	4																																									
ARDD0342	Viaduct D - Typical Pilecap Reinforcement - Regular Rebar	0		0%	0	27-Jun-14		04-Jul-14	5	9																																									
ARDD0343	Viaduct D - Final Pilecap Reinforcement	0		0%	0	02-Jun-14		01-Aug-14	45	1																																									
ARDD0344	Viaduct D - Typical Pier Shapes for Formwork Planning	0		0%	0	21-Apr-14		12-Jun-14	39	9																																									
ARDD0346	Viaduct D - Typical Segment Shapes for Moulds	0		0%	0	27-Jun-14		22-Aug-14	40	0																																									
ARDD0349	Viaduct D - Typical Anchorage and Tendon Types	0		0%	0	21-Apr-14		22-Aug-14	90	199																																									
ARDD0351	Viaduct D - Provisional Bearing Schedule	0		0%	0	21-Apr-14		27-Aug-14	93	0																																									

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Physical % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	2014															
											April				May				June				July			
											24	31	07	14	21	28	05	12	19	26	02	09	16	23	30	07
ARDD0560	IC/SO Approval of AIP - DP30.00	68	30-Sep-13 A	80%	14	08-May-14	25-Jun-14	14-Jul-14	47	0	[Gantt bar: 08-May-14 to 14-Jul-14]															
ARDD0560-1	IC/SO Approval of AIP - DP30.00	0		0%	0	08-May-14		14-Jul-14	47	70	[Gantt bar: 08-May-14 to 14-Jul-14]															
ARDD0562	Preparation of Utility Trough DDA - DP30.01	30	19-May-14	0%	30	27-Jun-14	25-Jun-14	05-Aug-14	27	0	[Gantt bar: 27-Jun-14 to 05-Aug-14]															
ARDD0563	Preparation of Utility Truss DDA - DP30.01	60	30-Jun-14	0%	60	19-Sep-14	06-Aug-14	28-Oct-14	27	14	[Gantt bar: 19-Sep-14 to 28-Oct-14]															
TCSS Provisions																										
ARDD0570	IC/SO Approval of AIP for TCSS civil provisions - BP10.00	68	09-Dec-13 A	80%	14	08-May-14	06-Aug-14	25-Aug-14	77	0	[Gantt bar: 08-May-14 to 25-Aug-14]															
ARDD0570-1	IC/SO Approval of AIP for TCSS civil provisions - BP10.00	0		0%	0	08-May-14		25-Aug-14	77	100	[Gantt bar: 08-May-14 to 25-Aug-14]															
Slopeworks for Viaduct B: 9SE- B/C8, B/C9, B/F9, B/F85+ 10SW-A/F52, A/F53																										
ARDD0579	IC/SO Approval of Slope Combined AIP/DDA-CP12.01	75	05-Oct-13 A	60%	30	30-May-14	23-Jan-14	05-Mar-14	-62	0	[Gantt bar: 30-May-14 to 05-Mar-14]															
ARDD0579-1	IC/SO Approval of Slope Combined AIP/DDA-CP12.01	0		0%	0	30-May-14		05-Mar-14	-62	0	[Gantt bar: 30-May-14 to 05-Mar-14]															
Slopeworks for Viaduct C: 10NW -C/C22, C/C26, C/C27, C/F13, C/F14, C/F15																										
ARDD0587	IC/SO Approval of Slope Combined AIP/DDA-CP13.01	75	20-Nov-13 A	0%	15	09-May-14	24-Feb-14	14-Mar-14	-40	0	[Gantt bar: 09-May-14 to 14-Mar-14]															
ARDD0587-1	IC/SO Approval of Slope Combined AIP/DDA-CP13.01	0		0%	0	09-May-14		14-Mar-14	-40	46	[Gantt bar: 09-May-14 to 14-Mar-14]															
Slopeworks for Viaduct A: 9SE-B/FR8, B/R1, B/R2																										
ARDD0592	Receipt of Topo & Ground Investigation	0		0%	0	30-May-14		24-Jan-14	-90	0	[Gantt bar: 30-May-14 to 24-Jan-14]															
ARDD0593	Slope Analysis	15	02-Jun-14	0%	15	20-Jun-14	27-Jan-14	14-Feb-14	-90	0	[Gantt bar: 20-Jun-14 to 14-Feb-14]															
ARDD0594	Preparation of Slope Combined AIP/DDA - CP11.01	20	23-Jun-14	0%	20	18-Jul-14	17-Feb-14	14-Mar-14	-90	0	[Gantt bar: 18-Jul-14 to 14-Mar-14]															
Slopeworks for Viaduct D: 10NW -C/R4, C/F9, C/F10, C/F11, C/F17, C/F50																										
ARDD0602	Preparation of Slope Combined AIP/DDA - CP14.01	20	20-Jan-14 A	80%	4	24-Apr-14	21-Jan-14	24-Jan-14	-64	0	[Gantt bar: 24-Apr-14 to 24-Jan-14]															
ARDD0603	IC/SO Approval of Slope Combined AIP/DDA-CP14.01	75	25-Apr-14	0%	75	07-Aug-14	18-Jul-14	30-Oct-14	60	0	[Gantt bar: 07-Aug-14 to 30-Oct-14]															
Natural Terrian Hazard Assessment																										
ARDD0612	IC/SO Approval of NTHA Combined General Submission - CP20.01, CP21.01	68	30-Dec-13 A	0%	61	15-Jul-14	06-Nov-14	30-Jan-15	144	0	[Gantt bar: 15-Jul-14 to 30-Jan-15]															
ARDD0612-1	IC/SO Approval of NTHA Combined General Submission - CP20.01, CP21.01	0		0%	0	15-Jul-14		30-Jan-15	144	0	[Gantt bar: 15-Jul-14 to 30-Jan-15]															
ARDD0612-2	Natural Terrain Hazard Mitigation	20	04-Feb-14 A	0%	18	14-May-14	07-Jan-15	30-Jan-15	187	43	[Gantt bar: 14-May-14 to 30-Jan-15]															
ARDD0612-3	Preparation of NTHM Combined AIP/DDA - CP20.02, CP21.02	20	15-Jul-14	0%	20	12-Aug-14	02-Feb-15	27-Feb-15	144	0	[Gantt bar: 12-Aug-14 to 27-Feb-15]															
Waterworks, Drainage & Utility Diversions																										
ARDD0622	IC/SO Approval of AIP for Waterworks, Drainage & Utility Diversions - BP20.00	68	02-Jan-14 A	40%	41	16-Jun-14	29-Apr-14	24-Jun-14	6	0	[Gantt bar: 16-Jun-14 to 24-Jun-14]															
ARDD0622-1	IC/SO Approval of AIP for Waterworks, Drainage & Utility Diversions	0		0%	0	16-Jun-14		24-Jun-14	6	0	[Gantt bar: 16-Jun-14 to 24-Jun-14]															
ARDD0624	Preparation of Waterworks, Drainage & Utility DDA - BP20.01	40	16-Jun-14	0%	40	11-Aug-14	25-Jun-14	19-Aug-14	6	0	[Gantt bar: 11-Aug-14 to 19-Aug-14]															
Viaduct Approach Ramp Retaining Walls																										
Approach Ramp D																										
ARDD0648	Approach D - Receipt of Topographic and Utility Survey	0		0%	0	30-May-14		25-Jul-14	40	3	[Gantt bar: 30-May-14 to 25-Jul-14]															
ARDD0649	Approach D - Preparation of Approach Ramp D AIP Submission - DP20.00	55	04-Nov-13 A	95%	3	23-Apr-14	11-Jun-14	13-Jun-14	37	0	[Gantt bar: 23-Apr-14 to 13-Jun-14]															
ARDD0650	Approach D - IC/SO Approval of Approach Ramp D AIP - DP20.00	68	23-Apr-14	0%	68	28-Jul-14	16-Jun-14	17-Sep-14	37	0	[Gantt bar: 28-Jul-14 to 17-Sep-14]															
ARDD0651	Approach D - Preparation of Approach Ramp D DDA Submission - DP20.04	30	04-Jun-14	0%	30	16-Jul-14	28-Jul-14	05-Sep-14	37	0	[Gantt bar: 16-Jul-14 to 05-Sep-14]															
ARDD0652	Approach D - IC/SO Approval of Approach Ramp D DDA - DP20.04	75	16-Jul-14	0%	75	29-Oct-14	08-Sep-14	19-Dec-14	37	0	[Gantt bar: 29-Oct-14 to 19-Dec-14]															
Approach Ramp C																										
ARDD0654	Approach C - Receipt of Topographic and Utility Survey	0		0%	0	16-Jul-14		17-Oct-14	67	0	[Gantt bar: 16-Jul-14 to 17-Oct-14]															
ARDD0655	Approach C - Preparation of Approach Ramp C AIP Submission -DP20.00 Update	30	21-Apr-14	0%	30	30-May-14	28-Jul-14	05-Sep-14	70	0	[Gantt bar: 30-May-14 to 05-Sep-14]															
ARDD0656	Approach C - IC/SO Approval of Approach Ramp C AIP -DP20.00	68	02-Jun-14	0%	68	03-Sep-14	08-Sep-14	10-Dec-14	70	0	[Gantt bar: 03-Sep-14 to 10-Dec-14]															
ARDD0657	Approach C - Preparation of Approach Ramp C DDA Submission - DP20.03	30	16-Jul-14	0%	30	27-Aug-14	20-Oct-14	28-Nov-14	67	0	[Gantt bar: 27-Aug-14 to 28-Nov-14]															
Approach Ramp B																										
ARDD0660	Approach B - Receipt of Topographic and Utility Survey	0		0%	0	30-May-14		03-Jun-14	2	3	[Gantt bar: 30-May-14 to 03-Jun-14]															
ARDD0661	Approach B - Preparation of Approach Ramp B AIP Submission - DP20.00 Update	55	09-Dec-13 A	95%	3	23-Apr-14	18-Apr-14	22-Apr-14	-1	0	[Gantt bar: 23-Apr-14 to 22-Apr-14]															
ARDD0662	Approach B - IC/SO Approval of Approach Ramp B AIP -DP20.00	68	23-Apr-14	0%	68	28-Jul-14	23-Apr-14	25-Jul-14	-1	0	[Gantt bar: 28-Jul-14 to 25-Jul-14]															
ARDD0663	Approach B - Preparation of Approach Ramp B DDA Submission -DP20.02	30	04-Jun-14	0%	30	16-Jul-14	04-Jun-14	15-Jul-14	-1	0	[Gantt bar: 16-Jul-14 to 15-Jul-14]															

█ Actual Work
█ Planned Bar
█ Critical Bar
◆ Milestone

Project ID: J3518DWP-3MRP-U06
 Layout: J3518-DWP-3MRP submission
 Filter: TASK filters: 3-Month Lookahead, No Level of Effort, TCSS Design Excluded.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 6 of 15 Pages)
(Progress as of 21-Apr-14)

Date	Revision	Checked	Approved
21-Apr-14		FZ	

DWG. No.:
J3518/GCL/PGM/3MRP-M11

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Physical % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	2014															
											April				May				June				July			
											24	31	07	14	21	28	05	12	19	26	02	09	16	23	30	07
ARDD0805	Viaduct B - Preparation of CTR Reprovisioning Works DDA - BP33.01	30	26-Dec-13 A	50%	15	09-May-14	14-Apr-14	02-May-14	-5	0	[Gantt bar: Blue from 14-Apr to 02-May]															
ARDD0806	Viaduct B - Submission of CTR Reprovisioning Works DDA - BP33.01	0		0%	0	09-May-14		02-May-14	-5	11	[Gantt bar: Red from 02-May to 11-May]															
ARDD0807	Viaduct B - IC/SO Approval of CTR Reprovisioning Works DDA - BP33.01	75	26-May-14	0%	75	08-Sep-14	05-May-14	15-Aug-14	-16	0	[Gantt bar: Red from 05-May to 15-Aug]															
Chung Tung Road Realignment Viaduct C																										
ARDD0881	Viaduct C - IC/SO Approval of AIP of CTR Reprovisioning Works AIP - BP34.00	68	04-Feb-14 A	80%	14	08-May-14	09-Jun-14	26-Jun-14	35	0	[Gantt bar: Blue from 09-Jun to 26-Jun]															
ARDD0881-1	Viaduct C - IC/SO Approval of AIP of CTR Reprovisioning Works AIP - BP34.00	0		0%	0	08-May-14		26-Jun-14	35	22	[Gantt bar: Red from 26-Jun to 22-Jul]															
ARDD0883	Viaduct C - Preparation of CTR Reprovisioning Works DDA - BP34.01	30	26-Dec-13 A	30%	21	19-May-14	08-May-14	05-Jun-14	13	0	[Gantt bar: Blue from 08-May to 05-Jun]															
ARDD0885	Viaduct C - Submission of CTR Reprovisioning Works DDA - BP34.01	0		0%	0	19-May-14		05-Jun-14	13	0	[Gantt bar: Red from 05-Jun to 13-Jun]															
ARDD0887	Viaduct C - IC/SO Approval of CTR Reprovisioning Works DDA - BP34.01	75	20-May-14	0%	75	01-Sep-14	06-Jun-14	18-Sep-14	13	0	[Gantt bar: Green from 06-Jun to 18-Sep]															
Remaining Reprovisioning Works (Viaduct A&D)																										
ARDD0812	Viaduct A&D - Preparation of AIP Remaining Reprovisioning Works V-A&D BP35.00	20	06-Mar-14 A	80%	4	24-Apr-14	16-Jun-14	19-Jun-14	40	0	[Gantt bar: Blue from 16-Jun to 19-Jun]															
ARDD0813	Viaduct A&D - IC/SO Approval of AIP for Remaining Reprovisioning Works V-A&D BP35.00	68	25-Apr-14	0%	68	29-Jul-14	20-Jun-14	23-Sep-14	40	0	[Gantt bar: Green from 20-Jun to 23-Sep]															
ARDD0814	Viaduct A&D - Preparation of DDA of Remaining Reprovisioning Works V-A&D BP35.01	20	30-May-14	0%	20	26-Jun-14	25-Jul-14	21-Aug-14	40	0	[Gantt bar: Green from 25-Jul to 21-Aug]															
ARDD0815	Viaduct A&D - IC/SO Approval of DDA of Remaining Reprovisioning Works BP35.01	75	27-Jun-14	0%	75	09-Oct-14	24-Sep-14	07-Jan-15	63	0	[Gantt bar: Green from 24-Sep to 07-Jan-15]															
Emergency Gates																										
ARDD0854	IC/SO Approval of Combined AIP/DDA for Emergency Gates - BP30.01	75	26-Nov-13 A	50%	38	11-Jun-14	08-Jan-14	28-Feb-14	-73	0	[Gantt bar: Blue from 08-Jan to 28-Feb]															
ARDD0854-1	IC/SO Approval of Combined AIP/DDA for Emergency Gates - BP30.01	0		0%	0	11-Jun-14		28-Feb-14	-73	0	[Gantt bar: Red from 28-Feb to 09-Mar]															
ESS Substation																										
ARDD0819	IC/SO Approval of Combined AIP/DDA for ESS Substation - BP31.01	75	11-Nov-13 A	50%	38	11-Jun-14	24-Mar-14	14-May-14	-20	0	[Gantt bar: Blue from 24-Mar to 14-May]															
ARDD0821	IC/SO Approval of Combined AIP/DDA for ESS Substation - BP31.01	0		0%	0	11-Jun-14		14-May-14	-20	0	[Gantt bar: Red from 14-May to 13-Jun]															
CEDD Access Track																										
ARDD0808	Preparation of Combined AIP/DDA for CEDD Access Track - BP32.01	30	09-Sep-13 A	50%	15	09-May-14	05-Nov-15	25-Nov-15	403	0	[Gantt bar: Blue from 05-Nov to 25-Nov]															
Construction Traffic Impact Assessment																										
ARDD0811	IC/SO Approval of CTIA - AP05.00	75	24-Feb-14 A	40%	45	20-Jun-14	11-Apr-14	13-Jun-14	-6	0	[Gantt bar: Blue from 11-Apr to 13-Jun]															
ARDD0816	IC/SO Approval of CTIA - AP05.00	0		0%	0	20-Jun-14		13-Jun-14	-6	90	[Gantt bar: Red from 13-Jun to 09-Jul]															
Major Procurement																										
Deck Segment Installation Equipment																										
Launching Gantry 1																										
PR60078-2	Launching Gantry 1 Design	122	13-Feb-14 A	30%	85	15-Jul-14	29-Jan-14	24-Apr-14	-82	18	[Gantt bar: Blue from 29-Jan to 24-Apr]															
PR60078-4	Launching Gantry 1 Fabrication	151	21-Apr-14	0%	151	18-Sep-14	29-Jan-14	29-Jun-14	-82	0	[Gantt bar: Red from 29-Jan to 29-Jun]															
Lifting Frames																										
PR60098	Lifting Frame Technical Specs & Order	76	23-May-14	0%	76	06-Aug-14	14-Mar-14	28-May-14	-70	0	[Gantt bar: Red from 14-Mar to 28-May]															
Unloading Gantries																										
PR60103	Unloading Gantries Procurement Review & Order	32	21-Apr-14	0%	32	22-May-14	10-Feb-14	13-Mar-14	-70	0	[Gantt bar: Red from 10-Feb to 13-Mar]															
Type 1																										
PR60104	Unloading Gantry Type 1 Design	122	23-May-14	0%	122	21-Sep-14	29-Aug-14	28-Dec-14	98	0	[Gantt bar: Green from 29-Aug to 28-Dec]															
PR60106	Unloading Gantry Type 1 Fabrication	185	22-Jun-14	0%	185	23-Dec-14	07-Feb-15	10-Aug-15	230	0	[Gantt bar: Green from 07-Feb-15 to 10-Aug-15]															
Type 2																										
PR60110	Unloading Gantry Type 2 Design	122	16-Jul-14	0%	122	14-Nov-14	22-Oct-14	20-Feb-15	98	0	[Gantt bar: Green from 22-Oct to 20-Feb-15]															
Type 3 & 4																										
PR60116	Unloading Gantry Type 3 & 4 Design	122	13-Feb-14 A	30%	85	15-Jul-14	21-Nov-14	14-Feb-15	214	52	[Gantt bar: Blue from 21-Nov to 14-Feb-15]															
PR60118	Unloading Gantry Type 3 & 4 Fabrication	185	21-Apr-14	0%	185	22-Oct-14	21-Nov-14	24-May-15	214	0	[Gantt bar: Green from 21-Nov to 24-May-15]															
Deck Segments & Precast Pile Cap Shells																										
Preliminaries																										
MBBC0000	Precast Subcontractor Procurement & Mobilization	84	22-Jun-13 A	100%	0	30-Aug-13 A					[Gantt bar: Blue from 30-Aug-13 to 30-Aug-13]															
MBBC0010	Set Up Pile Cap Shell Casting Yard & Beds etc	161	02-Dec-13 A	90%	16	13-May-14	03-Apr-14	26-Apr-14	-11	0	[Gantt bar: Blue from 03-Apr to 26-Apr]															

█ Actual Work
█ Planned Bar
█ Critical Bar
◆ Milestone

Project ID: J3518DWP-06
 Layout: J3518-DWP-3MRP submission
 Filter: TASK filters: 3-Month Lookahead, No Level of Effort, TCSS Design Excluded.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 8 of 15 Pages)
(Progress as of 21-Apr-14)

Date	Revision	Checked	Approved
21-Apr-14		FZ	

DWG. No.:
J3518/GCL/PGM/3MRP-M11

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Physical % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	2014														
											April				May				June				July		
											24	31	07	14	21	28	05	12	19	26	02	09	16	23	30
MBBC0012	Pile Cap Shell Mould Design (M1 & M2)	42	02-Dec-13 A	30%	29	28-May-14	31-Dec-18	04-Feb-19	1394	1394	[Gantt Bar: Green, spans from Dec 2013 to Feb 2019]														
MBBC0014	Pile Cap Shell Mould Fabrication & Erection (M1 & M2)	55	02-Dec-13 A	30%	39	09-Jun-14	08-Mar-14	26-Apr-14	-34	0	[Gantt Bar: Red, spans from Mar 2014 to Apr 2014]														
MBBE0010	Set Up Precast Segment Casting Yard & Beds etc	176	15-Oct-13 A	70%	53	25-Jun-14	08-Apr-14	14-Jun-14	-9	77	[Gantt Bar: Red, spans from Apr 2014 to Jun 2014]														
MBBE0012	Precast Segment Mould Design (Viaduct B)	42	15-Oct-13 A	30%	29	28-May-14	04-Jan-14	10-Feb-14	-85	0	[Gantt Bar: Red, spans from Jan 2014 to Feb 2014]														
MBBE0014	Precast Segment Mould Fabrication & Erection (Viaduct B)	52	28-May-14	0%	52	30-Jul-14	11-Feb-14	12-Apr-14	-85	0	[Gantt Bar: Red, spans from Feb 2014 to Apr 2014]														
MBBE0018	Precast Segment Mould Design (Viaduct E5, E6, E7 & E8)	42	15-Oct-13 A	30%	29	28-May-14	16-May-14	20-Jun-14	20	0	[Gantt Bar: Green, spans from May 2014 to Jun 2014]														
MBBE0020	Precast Segment Mould Fabrication & Erection (Viaduct E5, E6, E7 & E8)	52	28-May-14	0%	52	30-Jul-14	21-Jun-14	21-Aug-14	20	65	[Gantt Bar: Green, spans from Jun 2014 to Aug 2014]														
MBBE0024	Precast Segment Mould Design (Viaduct E2)	42	15-Oct-13 A	30%	29	28-May-14	22-Jul-14	25-Aug-14	74	0	[Gantt Bar: Green, spans from Jul 2014 to Aug 2014]														
MBBE0026	Precast Segment Mould Fabrication & Erection (Viaduct E2)	52	28-May-14	0%	52	30-Jul-14	25-Aug-14	28-Oct-14	74	48	[Gantt Bar: Green, spans from Aug 2014 to Oct 2014]														
MBBE0030	Precast Segment Mould Design (Viaduct E1)	42	28-Jun-14	0%	42	16-Aug-14	05-Jul-14	22-Aug-14	5	0	[Gantt Bar: Red, spans from Jul 2014 to Aug 2014]														
MBBE0036	Precast Segment Mould Design (Viaduct D)	42	28-Jun-14	0%	42	16-Aug-14	30-Aug-14	21-Oct-14	53	0	[Gantt Bar: Green, spans from Aug 2014 to Oct 2014]														
Viaduct B																									
Precast Pile Caps																									
MBBC0120	B: Commence Pile Cap Shell Casting on Approval of DDA	0	09-Jun-14	0%	0		27-Apr-14		-43	0	[Milestone: Diamond, 27-Apr-14]														
General																									
H-Piles																									
PP7390	Procurement of Viaduct D Socketted H-Piles	70	22-Apr-14	0%	70	16-Jul-14	17-May-14	09-Aug-14	21	24	[Gantt Bar: Green, spans from May 2014 to Aug 2014]														
Reinforcement																									
Bored Piles																									
PP7100	Rebar - Cut, Bend & Fabricate Pile Cage for Viaduct E5 & E6 Piles	145	08-Jul-14	0%	145	30-Dec-14	24-Jun-14	13-Dec-14	-12	58	[Gantt Bar: Red, spans from Jun 2014 to Dec 2014]														
PP7170	Rebar - Cut, Bend & Fabricate Pile Cage for Viaduct E7 & E8 Piles	60	08-Jul-14	0%	60	17-Sep-14	25-Apr-14	09-Jul-14	-59	58	[Gantt Bar: Red, spans from Apr 2014 to Jul 2014]														
PP7240	Rebar - Cut, Bend & Fabricate Pile Cage for Viaduct E2 Piles	106	22-Apr-14	0%	106	27-Aug-14	17-Mar-14	26-Jul-14	-27	8	[Gantt Bar: Red, spans from Mar 2014 to Jul 2014]														
PP7310	Rebar - Cut, Bend & Fabricate Pile Cage for Viaduct E1 Piles	36	14-Feb-14 A	85%	5	28-Apr-14	28-Jul-14	02-Aug-14	79	44	[Gantt Bar: Green, spans from Apr 2014 to Aug 2014]														
PP7380	Rebar - Cut, Bend & Fabricate Pile Cage for Viaduct D Piles	25	22-Apr-14	0%	25	22-May-14	17-May-14	16-Jun-14	20	24	[Gantt Bar: Green, spans from May 2014 to Jun 2014]														
PP7460	Rebar - Cut, Bend & Fabricate Pile Cage for Viaduct C Piles	46	28-Jun-14	0%	46	22-Aug-14	22-Aug-14	18-Oct-14	46	0	[Gantt Bar: Green, spans from Aug 2014 to Oct 2014]														
Marine Pile Caps																									
PP7040	Rebar - Cut, Bend & Fabricate for Viaduct B Marine Pile Caps	30	15-Feb-14 A	96%	225	20-Jan-15	21-Oct-13	25-Jul-14	-148	0	[Gantt Bar: Red, spans from Oct 2013 to Jul 2014]														
PP7110	Rebar - Cut, Bend & Fabricate for Viaduct E5 & E6 Pile Caps	204	07-May-14	0%	204	08-Jan-15	25-Jul-14	30-Mar-15	66	0	[Gantt Bar: Green, spans from Jul 2014 to Mar 2015]														
PP7250	Rebar - Cut, Bend & Fabricate for Viaduct E2 Pile Caps	154	07-May-14	0%	154	07-Nov-14	13-Jun-14	15-Dec-14	32	24	[Gantt Bar: Green, spans from Jun 2014 to Dec 2014]														
PP7400	Rebar - Cut, Bend & Fabricate for Viaduct D Marine Pile Caps	39	03-Jun-14	0%	39	18-Jul-14	07-May-15	23-Jun-15	275	249	[Gantt Bar: Green, spans from May 2015 to Jun 2015]														
Marine Piers - Viaduct E																									
PP7130	Rebar - Cut, Bend & Fabricate for Viaduct E5 & E6 Piers	120	24-Jun-14	0%	120	14-Nov-14	11-Sep-14	03-Feb-15	66	39	[Gantt Bar: Green, spans from Sep 2014 to Feb 2015]														
Land Pile Caps																									
PP7752	Rebar - Cut, Bend & Fabricate for Viaduct B Land Pile Caps	22	22-Apr-14	0%	22	19-May-14	18-Jun-14	14-Jul-14	46	0	[Gantt Bar: Green, spans from Jun 2014 to Jul 2014]														
PP7754	Rebar - Cut, Bend & Fabricate for Viaduct D Land Pile Caps	24	02-Jul-14	0%	24	29-Jul-14	30-Aug-14	27-Sep-14	51	33	[Gantt Bar: Green, spans from Aug 2014 to Sep 2014]														
Land / Marine Piers - Viaduct A, B, C, D & F																									
PP7060	Bending of Rebar for Viaduct B Piers	64	20-May-14	0%	64	04-Aug-14	15-Jul-14	27-Sep-14	46	28	[Gantt Bar: Green, spans from Jul 2014 to Sep 2014]														
In-Situ Formworks / Falseworks																									
PPPF02	Design & Fabrication of Falsework / Formwork & Delivery	120	20-Feb-14 A	40%	72	18-Jul-14	22-Apr-14	19-Jul-14	0	0	[Gantt Bar: Red, spans from Apr 2014 to Jul 2014]														
Pre-cast Pile Caps Shells																									
PP7050	Production of Viaduct B Marine Precast Pile Cap Shells	60	09-Jun-14	0%	60	19-Aug-14	26-Apr-14	10-Jul-14	-34	0	[Gantt Bar: Red, spans from Apr 2014 to Jul 2014]														
PP7190	Production of Viaduct E7 & E8 Marine Precast Pile Cap Shells	140	13-May-14	0%	140	29-Oct-14	24-Jul-14	09-Jan-15	60	0	[Gantt Bar: Green, spans from Jul 2014 to Jan 2015]														
PP7260	Production of Viaduct E2 Marine Precast Pile Cap Shells	70	13-May-14	0%	70	05-Aug-14	30-May-14	22-Aug-14	16	0	[Gantt Bar: Green, spans from May 2014 to Aug 2014]														
Bearings																									
PPBRB1	Design & Approval of Bearings Viaduct B	90	11-Feb-14 A	75%	24	14-May-14	18-Mar-14	11-Apr-14	-34	0	[Gantt Bar: Red, spans from Mar 2014 to Apr 2014]														
PPBRB1-1	Design & Approval of Bearings Viaduct E5 & E6, E7 & E8	90	11-Feb-14 A	75%	24	14-May-14	17-Dec-13	10-Jan-14	-124	0	[Gantt Bar: Red, spans from Dec 2013 to Jan 2014]														

■ Actual Work
■ Planned Bar
■ Critical Bar
◆ Milestone

Project ID: J3518DWPPrD-U06
 Layout: J3518-DWP-3MRP submission
 Filter: TASK filters: 3-Month Lookahead, No Level of Effort, TCSS Design Excluded.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 9 of 15 Pages)
(Progress as of 21-Apr-14)

Date	Revision	Checked	Approved
21-Apr-14		FZ	

DWG. No.:
J3518/GCL/PGM/3MRP-M11

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Physical % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	2014														
											April				May				June				July		
											24	31	07	14	21	28	05	12	19	26	02	09	16	23	30
PPBRD1-1	Design & Approval of Bearings Viaduct D	90	21-Feb-14 A	25%	68	27-Jun-14	31-Jul-14	06-Oct-14	102	78	[Gantt bar: 21-Feb-14 to 06-Oct-14]														
PPBRE1-1	Design & Approval of Bearings Viaduct E1	90	11-Feb-14 A	25%	68	27-Jun-14	31-Aug-14	06-Nov-14	133	23	[Gantt bar: 11-Feb-14 to 06-Nov-14]														
PPBRE2-1	Design & Approval of Bearings Viaduct E2	90	21-Apr-14	0%	90	19-Jul-14	09-Aug-14	06-Nov-14	110	0	[Gantt bar: 21-Apr-14 to 06-Nov-14]														
Other Sub-Contract Procurement																									
Structural Health Monitoring System (SHMS)																									
PP7770	Procure SHMS Sub-Contractor	42	10-Dec-13 A	70%	13	08-May-14	21-Mar-14	04-Apr-14	-23	0	[Gantt bar: 10-Dec-13 to 04-Apr-14]														
PP7772	SHMS - Prepare & Submit Preliminary System Proposal	30	08-May-14	0%	30	13-Jun-14	07-Apr-14	16-May-14	-23	0	[Gantt bar: 08-May-14 to 16-May-14]														
PP7774	SHMS - So approval of Preliminary System Proposal	30	13-Jun-14	0%	30	19-Jul-14	16-Jun-14	21-Jul-14	1	18	[Gantt bar: 13-Jun-14 to 21-Jul-14]														
PP7776	SHMS - Prepare & Submit Final System Proposal	48	13-Jun-14	0%	48	09-Aug-14	24-May-14	21-Jul-14	-17	0	[Gantt bar: 13-Jun-14 to 21-Jul-14]														
PP7780	SHMS - Prepare Civil Work Provision	90	13-Jun-14	0%	90	29-Sep-14	17-May-14	01-Sep-14	-23	0	[Gantt bar: 13-Jun-14 to 01-Sep-14]														
PP7782	SHMS - Submit Precast Pile Cap Shell SHMS details for E5-E6-E7-E8	0	12-Jul-14	0%	0		02-Aug-14		18	44	[Gantt bar: 12-Jul-14 to 02-Aug-14]														
Site Preparation / Mobilisations																									
Temp Traffic Mgt Submission & Approval																									
TTM00310	Earliest Implementation of TTM after TMLG Meeting No. 7	0	21-Apr-14	0%	0		18-Jun-14		42	20	[Gantt bar: 21-Apr-14 to 18-Jun-14]														
TTM00320	Send TTMs to SO & Govt Depts for TMLG Meeting No. 8	0		0%	0	21-Apr-14		26-Mar-14	-18	0	[Gantt bar: 21-Apr-14 to 26-Mar-14]														
Tree Felling / Transplant																									
Approved Trees in Contract																									
TR00100	Appoint Competent Person to oversee and supervise tree works	0		100%	0	22-Jun-13 A					[Gantt bar: 22-Jun-13 to 22-Jun-13]														
TR00110	Procure Specialist Subcontractor for landscape work	30	22-Jun-13 A	100%	0	27-Jul-13 A					[Gantt bar: 22-Jun-13 to 27-Jul-13]														
TR00140	SO Approval of Base Tree Survey Report	30	14-Oct-13 A	90%	3	23-Apr-14	30-Jan-19	04-Feb-19	1248	1248	[Gantt bar: 14-Oct-13 to 04-Feb-19]														
TR00200	Tree transplant for Viaduct B - affecting Piers B11 to B17	90	17-Feb-14 A	30%	63	08-Jul-14	20-Mar-14	09-Jun-14	-24	1360	[Gantt bar: 17-Feb-14 to 09-Jun-14]														
TR00220	Tree transplant for Viaduct B - affecting Pier B18 & Abutment B	90	17-Feb-14 A	30%	63	08-Jul-14	29-May-14	12-Aug-14	30	125	[Gantt bar: 17-Feb-14 to 12-Aug-14]														
TR00240	Tree transplant for Viaduct B - affecting realigned CTR	90	17-Feb-14 A	30%	63	08-Jul-14	15-Mar-14	04-Jun-14	-28	41	[Gantt bar: 17-Feb-14 to 04-Jun-14]														
TR00250	Tree felling for Viaduct B - affecting Slopes 9SE-B/F9, C8 & C9	48	30-Jun-14	0%	48	25-Aug-14	02-Apr-14	04-Jun-14	-69	0	[Gantt bar: 30-Jun-14 to 04-Jun-14]														
TR00260	Tree felling for Viaduct C - affecting Piers C9 to Abutment C	24	30-Jan-14 A	25%	18	14-May-14	04-Oct-14	24-Oct-14	135	127	[Gantt bar: 30-Jan-14 to 24-Oct-14]														
TR00270	Tree transplant for Viaduct C - affecting Piers C9 to Abutment C	90	17-Feb-14 A	25%	68	14-Jul-14	04-Aug-14	24-Oct-14	86	78	[Gantt bar: 17-Feb-14 to 24-Oct-14]														
TR00280	Tree felling for Viaduct C - affecting realigned CTR	30	30-Jan-14 A	25%	23	20-May-14	18-Jun-14	15-Jul-14	46	45	[Gantt bar: 30-Jan-14 to 15-Jul-14]														
TR00290	Tree transplant for Viaduct C - affecting realigned CTR	90	17-Feb-14 A	25%	68	14-Jul-14	16-Jun-14	03-Sep-14	45	0	[Gantt bar: 17-Feb-14 to 03-Sep-14]														
Site Set Up for Works Area along CTR for Viaduct B																									
PR22040-1	Pier B10 (B2c) - Implement TTM for constructing new Emergency Access Gates G8 & G9	2	11-Jun-14	0%	2	14-Jun-14	03-Mar-14	04-Mar-14	-67	0	[Gantt bar: 11-Jun-14 to 04-Mar-14]														
PR22040-2	Pier B10 (B2c) - Construct fencing / roadside beam barriers between new Gates G8 & G9	20	14-Jun-14	0%	20	17-Jul-14	05-Mar-14	27-Mar-14	-67	0	[Gantt bar: 14-Jun-14 to 27-Mar-14]														
PR22040-3	Pier B10 (B2c) - Construct new Gate G9	20	17-Jul-14	0%	20	09-Aug-14	28-Mar-14	24-Apr-14	-88	0	[Gantt bar: 17-Jul-14 to 24-Apr-14]														
PR22040-4	Pier B10 (B2c) - Construct new Gate G8	20	17-Jul-14	0%	20	09-Aug-14	28-Mar-14	24-Apr-14	-88	0	[Gantt bar: 17-Jul-14 to 24-Apr-14]														
ZB40260	Abutment B - Trial trench	24	02-Dec-13 A	80%	5	28-Apr-14	30-Jan-19	04-Feb-19	1268	1268	[Gantt bar: 02-Dec-13 to 04-Feb-19]														
Site Set Up for Works Area 3 and Site Offices along CEDD Access Road																									
PR30030	Works Area 3-A1/3-A2 - Construct 1.5m steel access bridge	30	22-Apr-14	0%	30	09-Jun-14	07-Dec-13	14-Jan-14	-103	0	[Gantt bar: 22-Apr-14 to 14-Jan-14]														
PR30040	Set up container site offices at crest of CEDD Seawall	60	16-Oct-13 A	80%	12	10-May-14	31-Dec-13	14-Jan-14	-85	18	[Gantt bar: 16-Oct-13 to 14-Jan-14]														
PR30050-1	Construct temp. road at CEDD track for piling at A8	12	17-Jul-14	0%	12	30-Jul-14	08-Nov-14	22-Nov-14	95	8	[Gantt bar: 17-Jul-14 to 22-Nov-14]														
PR30050-2	Construct temp. road at CEDD track for piling at C7	12	03-Jul-14	0%	12	16-Jul-14	08-Apr-14	24-Apr-14	-67	0	[Gantt bar: 03-Jul-14 to 24-Apr-14]														
PR30050-3	Construct temp. road at CEDD track for piling at D8	12	11-Jun-14	0%	12	02-Jul-14	15-Jan-14	28-Jan-14	-103	0	[Gantt bar: 11-Jun-14 to 28-Jan-14]														
PR30050-4	Construct temp. road at CEDD track for piling at B8	12	10-Feb-14 A	10%	11	09-Jun-14	02-Jan-14	14-Jan-14	-103	0	[Gantt bar: 10-Feb-14 to 14-Jan-14]														
Site Set Up for Works Area 5																									
PR01520	Facilities for SO - procurement, including permanent and temporary offices	148	22-Jun-13 A	100%	0	30-Jan-14 A					[Gantt bar: 22-Jun-13 to 30-Jan-14]														
Temporary Working Platform at North Lantau																									
PR08020	Temp. Working Platform at N.Lantau - Install MTR protection fence	22	22-Apr-14	0%	22	24-May-14	09-Jan-19	04-Feb-19	1251	1251	[Gantt bar: 22-Apr-14 to 04-Feb-19]														
PR08030	Temp. Working Platform at N.Lantau - Modify top of existing seawall	24	25-Nov-13 A	80%	5	28-Apr-14	14-Mar-14	19-Mar-14	-26	16	[Gantt bar: 25-Nov-13 to 19-Mar-14]														

<ul style="list-style-type: none"> █ Actual Work █ Planned Bar █ Critical Bar ◆ Milestone 	Project ID: J3518DWP-3MRP-U06 Layout: J3518-DWP-3MRP submission Filter: TASK filters: 3-Month Lookahead, No Level of Effort, TCSS Design Excluded.	Tuen Mun - Chek Lap Kok Link - Southern Connection 3-Month Rolling Programme (Page 10 of 15 Pages) (Progress as of 21-Apr-14)	Date: 21-Apr-14 Revision: Checked: FZ Approved:	DWG. No.: J3518/GCL/PGM/3MRP-M11
---	--	--	--	--

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Physical % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	2014														
											April				May				June				July		
											24	31	07	14	21	28	05	12	19	26	02	09	16	23	30
PR08040	Temp. Working Platform at N.Lantau - Temp.Seawall & Precast cover slab for culvert outfall extn.	30	25-Nov-13 A	30%	21	22-May-14	22-Feb-14	19-Mar-14	-42	0	[Gantt bar: 22-Feb-14 to 19-Mar-14]														
PR08050	Temp. Working Platform at N.Lantau - Temp. rockfill & paving between existing & Temp.Seawalls	30	17-Feb-13 A	40%	18	14-Jun-14	12-Mar-14	03-Apr-14	-42	2	[Gantt bar: 12-Mar-14 to 03-Apr-14]														
PR08060	Temp. Working Platform at N.Lantau - Install pipe piles for steel platform	30	15-Mar-14 A	25%	23	26-May-14	21-Feb-14	19-Mar-14	-44	0	[Gantt bar: 21-Feb-14 to 19-Mar-14]														
PR08070	Temp. Working Platform at N.Lantau - Construct steel deck / bollards / fenders	24	26-May-14	0%	24	08-Jul-14	19-Mar-14	25-Apr-14	-44	0	[Gantt bar: 19-Mar-14 to 25-Apr-14]														
PR08080	Temp. Working Platform at N.Lantau - Inst.Lifting Gantry incl. Test/Commissioning for seg.lift	37	24-Jun-14	0%	37	07-Aug-14	13-Jun-14	26-Jul-14	-10	17	[Gantt bar: 13-Jun-14 to 26-Jul-14]														
Construction																									
Main Marine Crossing																									
Viaduct E1																									
Viaduct E1 - Marine Foundation																									
Pier E1 (E1a1-2-3-4)																									
GFXX021	E01 (E1a1/2) - Inst.Temp.Working Platform	14	08-May-14	0%	14	23-May-14	29-Apr-14	17-May-14	-5	0	[Gantt bar: 29-Apr-14 to 17-May-14]														
GFXX021-2	E01 (E1a3/4) - Inst.Temp.Working Platform	16	24-May-14	0%	16	12-Jun-14	17-May-14	06-Jun-14	-5	0	[Gantt bar: 17-May-14 to 06-Jun-14]														
GFXX022-1	E01 (E1a1) - Predrilling (2 nos)	12	13-Jun-14	0%	12	26-Jun-14	06-Jun-14	20-Jun-14	-5	0	[Gantt bar: 06-Jun-14 to 20-Jun-14]														
Viaduct E2																									
Viaduct E2 - Marine Foundation																									
Milestones																									
GFXX034	E2 - ARUP issues Pile Spacing & Diameter for Temporary Platform Design	0	22-Apr-14	0%	0		12-Mar-14		-30	0	[Milestone: 12-Mar-14]														
Pier E3 (E2a)																									
GFXX035	E03 (E2a) - Inst.Temp.Working Platform	26	17-Feb-14 A	84%	4	26-Apr-14	10-Mar-14	14-Mar-14	-32	42	[Gantt bar: 10-Mar-14 to 14-Mar-14]														
GFXX036	E03 (E2a) - Predrilling (6 nos)	26	17-Jun-14	0%	26	18-Jul-14	14-Mar-14	15-Apr-14	-74	0	[Gantt bar: 14-Mar-14 to 15-Apr-14]														
Pier E4 (E2b)																									
GFXX040	E04 (E2b) - Inst.Temp.Working Platform	18	22-Apr-14	0%	18	14-May-14	12-Mar-14	02-Apr-14	-30	0	[Gantt bar: 12-Mar-14 to 02-Apr-14]														
GFXX041	E04 (E2b) - Predrilling (4 nos)	12	17-Jun-14	0%	12	02-Jul-14	02-Apr-14	17-Apr-14	-58	0	[Gantt bar: 02-Apr-14 to 17-Apr-14]														
Pier E5 (E2c)																									
GFXX046	E05 (E2c) - Predrilling (4 nos)	21	09-Jun-14	0%	21	03-Jul-14	10-Jun-14	05-Jul-14	2	0	[Gantt bar: 10-Jun-14 to 05-Jul-14]														
Pier E6 (E2d)																									
GFXX050	E06 (E2d) - Inst.Temp.Working Platform	16	22-Apr-14	0%	16	12-May-14	16-Jun-14	05-Jul-14	45	43	[Gantt bar: 16-Jun-14 to 05-Jul-14]														
Pier E9 (E2g)																									
GFXX066	E09 (E2g) - Predrilling (6 nos)	18	12-Mar-14 A	33%	12	08-May-14	11-Dec-14	27-Dec-14	194	20	[Gantt bar: 11-Dec-14 to 27-Dec-14]														
Pier E10 (E2h)																									
GFXX070	E10 (E2h) - Inst.Temp.Working Platform	18	17-May-14	0%	18	07-Jun-14	12-May-14	03-Jun-14	-4	0	[Gantt bar: 12-May-14 to 03-Jun-14]														
GFXX071	E10 (E2h) - Predrilling (8 nos)	16	17-Jun-14	0%	16	07-Jul-14	03-Jun-14	21-Jun-14	-12	0	[Gantt bar: 03-Jun-14 to 21-Jun-14]														
Viaduct E5, E6, E7 & E8																									
E5 to E8 Foundation Works																									
Viaduct E5 to E8 - Marine Foundation																									
Milestones																									
GFXX081	E5/E6/E7/E8 - ARUP issues Pile Spacing & Diameter for Temporary Platform Design	0	22-Apr-14	0%	0		05-Mar-14		-37	0	[Milestone: 05-Mar-14]														
Pier E11 (E5E6a/E7E8a)																									
GFXX082	E11 (E5E6a/E7E8a) - Inst.Temp.Working Platform	18	10-Mar-14 A	62%	7	29-Apr-14	05-Mar-14	12-Mar-14	-37	0	[Gantt bar: 05-Mar-14 to 12-Mar-14]														
GFXX083	E11 (E5E6a/E7E8a) - Predrilling (7 nos)	22	29-Apr-14	0%	22	27-May-14	27-Mar-14	26-Apr-14	-24	91	[Gantt bar: 27-Mar-14 to 26-Apr-14]														
Pier E12 (E5b/E6b + E7b/E8b + Dolphin E5b/E8b)																									
GFXX088-1	E12 (E5b/E6b/E7b/E8b) - Predrilling (14 nos)	20	17-Jun-14	0%	20	11-Jul-14	30-May-14	23-Jun-14	-15	54	[Gantt bar: 30-May-14 to 23-Jun-14]														
GFXX088-2	E12 (E5b Dolphin) - Predrilling (3 nos)	14	22-Apr-14	0%	14	09-May-14	25-Apr-14	13-May-14	3	0	[Gantt bar: 25-Apr-14 to 13-May-14]														
GFXX088-3	E12 (E5b Dolphin) - Predrilling (3 nos)	14	10-May-14	0%	14	26-May-14	14-May-14	29-May-14	3	18	[Gantt bar: 14-May-14 to 29-May-14]														
Pier E13																									
E13 (E5cE6c)																									

■ Actual Work
■ Planned Bar
■ Critical Bar
◆ Milestone

Project ID: J3518DWP-3MRP-U06
 Layout: J3518-DWP-3MRP submission
 Filter: TASK filters: 3-Month Lookahead, No Level of Effort, TCSS Design Excluded.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 11 of 15 Pages)
(Progress as of 21-Apr-14)

Date	Revision	Checked	Approved
21-Apr-14		FZ	

DWG. No.:
J3518/GCL/PGM/3MRP-M11

