

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	2014															
											April				May				June				July			
											24	31	07	14	21	28	05	12	19	26	02	09	16	23	30	07
HY/2012/07 - TM-CLK Link-SC [DWP rD] TARGET - 3MRP Status Update 21-04-2014																										
Contract Key Dates																										
IPS Milestones																										
Cost Centre IPS Milestones																										
CC 2 - Design and Design Checking of the Works																										
MS2.006	Accept construction traffic impact assessment by the Supervising Officer	0		0%	0	11-Jul-14*		02-Apr-17	996	469																
MS2.008	Accept ground investigation reports by the Supervising Officer	0		0%	0	11-Jul-14		02-Apr-17	996	469																
MS2.012	Accept report for utilities by the Supervising Officer	0		0%	0	11-Jul-14		08-Jul-14	-3	6																
MS2.062	Approve AIP for Structure E6 by the Supervising Officer	0		100%	0	21-Mar-14 A																				
MS2.081	Submit AIP for Structure C	0		0%	0	30-May-14		02-Apr-17	1038	164																
MS2.089	Submit AIP for At grade Roadworks & Other Works along NLH	0		0%	0	24-Apr-14		02-Apr-17	1074	105																
MS2.093	Submit AIP for At grade Roadworks and Other Works along Cheung Tung Road	0		0%	0	21-Apr-14		02-Apr-17	1078	74																
MS2.094	Approve AIP for At grade Roadworks & Other Works along Cheung Tung Road by	0		0%	0	04-Jul-14		02-Apr-17	1004	56																
MS2.097	Submit AIP for At grade Roadworks and Other Works at Southern Landfall	0		0%	0	21-Apr-14		02-Apr-17	1078	74																
MS2.098	Approve AIP for At grade Roadwrks & Other Wrks at Southern Landfall by S.O.	0		0%	0	04-Jul-14		02-Apr-17	1004	56																
MS2.102	Approve AIP for Watermains & All Assoc Wrks frm Tung Chung to South Landfall by	0		0%	0	04-Jul-14		02-Apr-17	1004	56																
MS2.105	Submit AIP for Irrigation System for Soft Landscape Works	0		0%	0	22-Apr-14		02-Apr-17	1076	108																
MS2.108-1	Submit AIP for Fac Prov for TCSS Works for At grade Roads at Southern Landfall	0		0%	0	21-Apr-14		02-Apr-17	1078	74																
MS2.108-2	Approve AIP for Fac Prov for TCSS Wrks for At grade Rds at South Landfall by S.C	0		0%	0	04-Jul-14		02-Apr-17	1004	56																
MS2.109	Submit AIP for Facilities Provision for TCSS Works for Viaducts	0		0%	0	21-Apr-14		02-Apr-17	1078	74																
MS2.110	Approve AIP for Facilities Provision for TCSS Works for Viaducts by S.O.	0		0%	0	04-Jul-14		02-Apr-17	1004	161																
MS2.113	Submit AIP for Fac Prov for TCSS Wrks for At grade Rds along NLH	0		0%	0	21-Apr-14		21-Mar-17	1066	74																
MS2.114	Approve AIP for Fac Prov for TCSS Wrks for At grade Rds along NLH by S.O.	0		0%	0	04-Jul-14		21-Mar-17	992	161																
MS2.117	Submit AIP for Facilities Provision for E&M Works	0		0%	0	21-Apr-14		02-Apr-17	1078	74																
MS2.118	Approve AIP for Facilities Provision for E&M Works by the Supervising Officer	0		0%	0	04-Jul-14		02-Apr-17	1004	161																
CC 4.1 - Structure E2 and All Associated Works																										
MS4.1.01	Complete piles of 5% of total pile length for Structure E2	0		0%	0	21-Apr-14*		02-Apr-17	1078	0																
MS4.1.02	Complete piles of 10% of total pile length for Structure E2	0		0%	0	21-Apr-14*		02-Apr-17	1078	0																
MS4.1.03	Complete piles of 15% of total pile length for Structure E2	0		0%	0	21-Apr-14*		02-Apr-17	1078	0																
MS4.1.04	Complete piles of 20% of total pile length for Structure E2	0		0%	0	21-Apr-14*		02-Apr-17	1078	7																
MS4.1.05	Complete piles of 25% of total pile length for Structure E2	0		0%	0	28-Apr-14*		02-Apr-17	1071	28																
MS4.1.06	Complete piles of 30% of total pile length for Structure E2	0		0%	0	26-May-14*		02-Apr-17	1043	14																
MS4.1.07	Complete piles of 35% of total pile length for Structure E2	0		0%	0	09-Jun-14*		02-Apr-17	1029	28																
MS4.1.08	Complete piles of 40% of total pile length for Structure E2	0		0%	0	07-Jul-14*		02-Apr-17	1001	70																
CC 4.2 - Structure E5, excl structure E5 betw Pier E5c & Pier E5d, & All Assoc Works																										
MS4.2.01	Compl piles of 5% of total pile length for part of structure E5 under this CC No.	0		0%	0	21-Apr-14*		02-Apr-17	1078	0																
MS4.2.02	Compl piles of 10% of total pile length for part of structure E5 under this CC No.	0		0%	0	21-Apr-14*		02-Apr-17	1078	14																
MS4.2.03	Compl piles of 15% of total pile length for part of structure E5 under this CC No.	0		0%	0	05-May-14*		02-Apr-17	1064	21																
MS4.2.04	Compl piles of 20% of total pile length for part of structure E5 under this CC No.	0		0%	0	26-May-14*		02-Apr-17	1043	14																
MS4.2.05	Compl piles of 25% of total pile length for part of structure E5 under this CC No.	0		0%	0	09-Jun-14*		02-Apr-17	1029	7																
MS4.2.06	Compl piles of 30% of total pile length for part of structure E5 under this CC No.	0		0%	0	16-Jun-14*		02-Apr-17	1022	7																
MS4.2.07	Compl piles of 35% of total pile length for part of structure E5 under this CC No.	0		0%	0	23-Jun-14*		02-Apr-17	1015	7																
MS4.2.08	Compl piles of 40% of total pile length for part of structure E5 under this CC No.	0		0%	0	30-Jun-14*		02-Apr-17	1008	7																
MS4.2.09	Compl piles of 45% of total pile length for part of structure E5 under this CC No.	0		0%	0	07-Jul-14*		02-Apr-17	1001	7																
MS4.2.10	Compl piles of 50% of total pile length for part of structure E5 under this CC No.	0		0%	0	14-Jul-14*		02-Apr-17	994	7																
CC 4.2A - Structure E5 between Pier E5c & Pier E5d, & All Assoc Works																										
MS4.2A.01	Compl piles of 5% of total pile length for part of structure E5 under this CC No.	0		0%	0	13-Jun-14*		02-Apr-17	1025	0																

<ul style="list-style-type: none"> ■ Actual Work ■ Planned Bar ■ Critical Bar ◆ Milestone 	Project ID: J3518DWPrD-U06 Layout: J3518-DWP-3MRP submission - M11 Filter: TASK filters: 3-Month Lookahead, No Level of Effort.	Tuen Mun - Chek Lap Kok Link - Southern Connection 3-Month Rolling Programme (Page 1 of 20 Pages) (Progress as of 21-Apr-14)				Date	Revision	Checked	Approved	DWG. No.: J3518/GCL/PGM/3MRP-M11
		21-Apr-14		EP						

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	2014																												
											April							May							June							July							
											24	31	07	14	21	28	05	12	19	26	02	09	16	23	30	07	14	21											
PR03210	PBH38, 39, 40 (Viaduct A - Re.Wall, Pier A11, Pier A10)	30	22-Apr-14	0%	30	28-May-14	04-Apr-14	15-May-14	-11	47	[Gantt chart bars for PR03210]																												
Marine Works																																							
PR01120	Apply for DASO permits for the dumping of sediments in Hong Kong waters	76	25-Sep-13 A	80%	15	12-May-14	19-Dec-14	09-Jan-15	201	31	[Gantt chart bars for PR01120]																												
Design Submission																																							
Detailed Design (v17)																																							
Ground Investigation																																							
ARDD0010	IC/SO Approval of Ground Investigation Interpretative Report - AP03.00	75	13-Aug-13 A	20%	60	11-Jul-14	14-Apr-14	04-Jul-14	-5	0	[Gantt chart bars for ARDD0010]																												
ARDD0010-1	IC/SO Approval of Ground Investigation Interpretative Report - AP03.00	0		0%	0	11-Jul-14		04-Jul-14	-5	0	[Gantt chart bars for ARDD0010-1]																												
ARDD0012	IC/SO Approval of Additional GI Requirements	20	02-Aug-13 A	100%	0	01-Apr-14 A					[Gantt chart bars for ARDD0012]																												
ARDD0013-2	Additional GI Fieldwork, Lab Testing and Permitting - Other areas	60	20-Aug-13 A	75%	15	09-May-14	15-Jan-14	05-Feb-14	-67	0	[Gantt chart bars for ARDD0013-2]																												
ARDD0014-2	Receipt of Additional GI Data - Other areas	0		0%	0	09-May-14		05-Feb-14	-67	0	[Gantt chart bars for ARDD0014-2]																												
ARDD0015-2	Additional GI Interpretative Report - AP03.00	15	12-May-14	0%	15	30-May-14	05-Feb-14	26-Feb-14	-67	0	[Gantt chart bars for ARDD0015-2]																												
ARDD0017-1	Earliest IC certificate for DDA-AP03.00	0		0%	0	11-Jul-14		04-Jul-14	-5	45	[Gantt chart bars for ARDD0017-1]																												
ARDD0017-2	IC/SO Approval of Additional GI Interpretative Report - AP03.00	75	02-Jun-14	0%	75	12-Sep-14	24-Mar-14	04-Jul-14	-50	0	[Gantt chart bars for ARDD0017-2]																												
Surveys and Investigations																																							
ARDD0025	IC/SO Approval of Utility Report - AP04.00	75	22-Oct-13 A	20%	60	11-Jul-14	16-Apr-14	08-Jul-14	-3	0	[Gantt chart bars for ARDD0025]																												
ARDD0025-1	IC/SO Approval of Utility Report - AP04.00	0		0%	0	11-Jul-14		08-Jul-14	-3	0	[Gantt chart bars for ARDD0025-1]																												
General Submissions																																							
ARDD0038	Preparation of Maintenance Matrix - AP07.00	30	17-Mar-14 A	20%	24	22-May-14	23-Apr-15	26-May-15	263	0	[Gantt chart bars for ARDD0038]																												
ARDD0039	IC/SO Approval of Maintenance Matrix - AP07.00	75	23-May-14	0%	75	04-Sep-14	27-May-15	08-Sep-15	263	0	[Gantt chart bars for ARDD0039]																												
ARDD0041-1	Preparation of O&M Facility Provisions AIP - BP11.00	20	21-Apr-14	0%	20	16-May-14	19-Nov-14	16-Dec-14	152	0	[Gantt chart bars for ARDD0041-1]																												
ARDD0041-2	IC/SO Approval of O&M Facility Provisions AIP - BP11.00	75	19-May-14	0%	75	29-Aug-14	17-Dec-14	31-Mar-15	152	0	[Gantt chart bars for ARDD0041-2]																												
ARDD0462	Govt depts, IC/SO approval of CTIA Report submission - AP05.00	75	25-Feb-14 A	20%	60	11-Jul-14	21-Mar-14	13-Jun-14	-21	0	[Gantt chart bars for ARDD0462]																												
GCL Erection Sequence and Method																																							
ARDD0060-4	Receipt of Final Erection Sequence and Loads - Bridge C	0		0%	0	21-Apr-14		31-Mar-17	770	802	[Gantt chart bars for ARDD0060-4]																												
ARDD0060-7	Receipt of Final Erection Sequence and Loads - Bridge F	0		0%	0	21-Apr-14		30-May-14	30	45	[Gantt chart bars for ARDD0060-7]																												
Gazette and Alignment (assume no gazette change)																																							
ARDD0071	IC/SO Approval of Alignment DDA - BP01.01	75	23-Jan-14 A	40%	45	20-Jun-14	21-Oct-14	22-Dec-14	131	0	[Gantt chart bars for ARDD0071]																												
ARDD0071-1	Earliest Approval of Alignment DDA - BP01.01	0		0%	0	21-Apr-14		22-Dec-14	176	45	[Gantt chart bars for ARDD0071-1]																												
ARDD0071-2	IC/SO Approval of Alignment DDA - BP01.01	0		0%	0	20-Jun-14		22-Dec-14	131	54	[Gantt chart bars for ARDD0071-2]																												
General Viaduct Submission																																							
ARDD0076	IC/SO Approval of Viaduct E&M Works AIP - BP21.00	68	14-Mar-14 A	20%	54	04-Jul-14	29-Apr-14	14-Jul-14	7	0	[Gantt chart bars for ARDD0076]																												
ARDD0076-1	IC/SO Approval of Viaduct E&M Works AIP - BP21.00	0		0%	0	04-Jul-14		14-Jul-14	7	0	[Gantt chart bars for ARDD0076-1]																												
ARDD0077	Preparation of Viaduct E&M Works DDA - BP21.01	30	01-Apr-14 A	20%	24	22-May-14	06-Aug-14	08-Sep-14	77	0	[Gantt chart bars for ARDD0077]																												
ARDD0078	IC/SO Approval of Viaduct E&M Works DDA - BP21.01	75	23-May-14	0%	75	04-Sep-14	09-Sep-14	22-Dec-14	77	0	[Gantt chart bars for ARDD0078]																												
Viaduct B																																							
Viaduct Design																																							
ARDD0099-2	Viaduct B - IC/SO Approval Pile Cap Precast Shells of DDA DP12.02	75	30-Nov-13 A	100%	0	08-Apr-14 A					[Gantt chart bars for ARDD0099-2]																												
ARDD0099-3	Viaduct B - IC/SO Approval of Sub & Superstructure DDA - DP12.03	75	04-Mar-14 A	20%	60	11-Jul-14	24-Mar-14	13-Jun-14	-20	0	[Gantt chart bars for ARDD0099-3]																												
ARDD0099-5	Viaduct B - IC/SO Approval of Sub & Superstructure DDA - DP12.03	0		0%	0	11-Jul-14		13-Jun-14	-20	0	[Gantt chart bars for ARDD0099-5]																												
ARDD0099-7	Viaduct B - IC/SO Approval Pile Cap Precast Shells of DDA DP12.02	0		100%	0	08-Apr-14 A					[Gantt chart bars for ARDD0099-7]																												
Associated Construction Milestones																																							
ARDD0128-1	Viaduct B - Commencement of Pilecaps (Land)	0	14-Jul-14	0%	0		05-Sep-14		40	0	[Gantt chart bars for ARDD0128-1]																												
ARDD0129	Viaduct B - Initial Segment Casting on Approval of DDA	0	12-Jul-14	0%	0		14-Jun-14		-28	74	[Gantt chart bars for ARDD0129]																												
Viaduct E5 and E6																																							
Viaduct Design																																							
ARDD0145-2	Viaduct E5 & E6 - IC/SO Approval of Foundation (Early) DDA - DP15.07	55	16-Dec-13 A	100%	0	31-Mar-14 A					[Gantt chart bars for ARDD0145-2]																												

<ul style="list-style-type: none"> █ Actual Work █ Planned Bar █ Critical Bar ◆ Milestone 	Project ID: J3518DWPrD-U06 Layout: J3518-DWP-3MRP submission - M11 Filter: TASK filters: 3-Month Lookahead, No Level of Effort.	Tuen Mun - Chek Lap Kok Link - Southern Connection 3-Month Rolling Programme (Page 3 of 20 Pages) (Progress as of 21-Apr-14)				Date	Revision	Checked	Approved	DWG. No.: J3518/GCL/PGM/3MRP-M11
		21-Apr-14		EP						

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	2014															
											April				May				June				July			
											24	31	07	14	21	28	05	12	19	26	02	09	16	23	30	07
ARDD0145-3	Viaduct E5 & E6 - IC/SO Approval of Foundation (Late) DDA - DP15.07	75	16-Dec-13 A	75%	19	15-May-14	01-Apr-14	25-Apr-14	-14	0																
ARDD0145-5	Viaduct E5 & E6 - IC/SO Approval of Foundation (Late) DDA - DP15.07	0		0%	0	15-May-14		25-Apr-14	-14	20																
ARDD0146	Viaduct E5 & E6 - Preparation of Pilecap Precast Shells DDA - DP15.05	40	04-Nov-13 A	100%	0	14-Apr-14 A																				
ARDD0147	Viaduct E5 & E6 - Preparation of Substructure DDA - DP15.09	60	04-Nov-13 A	50%	30	30-May-14	24-Mar-14	02-May-14	-20	0																
ARDD0148	Viaduct E5 & E6 - Preparation of Superstructure DDA - DP15.09	90	04-Nov-13 A	66.67%	30	30-May-14	24-Mar-14	02-May-14	-20	0																
ARDD0149	Viaduct E5 & E6 - Submission of DDA for Viaduct Sub & Superstructure E5 & E6 - I	0		0%	0	30-May-14		02-May-14	-20	0																
ARDD0149-1	Viaduct E5 & E6 - Submission of DDA for Viaduct Pile Cap Precast Shells E5 & E6	0		100%	0	14-Apr-14 A																				
ARDD0150-1	Viaduct E5 & E6 - Earliest IC certificate for DDA for Viaduct E5 & E6 - DP15.09	0		0%	0	26-May-14		09-Jul-14	32	49																
ARDD0150-3	Viaduct E5 & E6 - IC/SO Approval of Pile Cap Precast Shells DDA DP15.05	75	15-Apr-14 A	0%	75	01-Aug-14	08-May-14	20-Aug-14	13	0																
ARDD0150-4	Viaduct E5 & E6 - IC/SO Approval (late) of Sub & Superstructure DDA DP15.09	75	02-Jun-14	0%	75	12-Sep-14	08-May-14	20-Aug-14	-17	0																
Information to Contractor																										
ARDD0160	Viaduct E5 & E6 - Final Pilecap Reinforcement	0		0%	0	30-May-14		24-Jul-14	39	0																
ARDD0162	Viaduct E5 & E6 - Final Pier Shapes and Reinforcement	0		0%	0	30-May-14		12-Aug-14	52	0																
ARDD0165	Viaduct E5 & E6 - Final Segment Types and Reinforcement	0		0%	0	30-May-14		13-May-14	-13	11																
ARDD0167	Viaduct E5 & E6 - Final Anchorage and PT Requirements	0		0%	0	30-May-14		13-May-14	-13	11																
Associated Construction Milestones																										
ARDD0173	Viaduct E5 & E6 - Commencement of Piling	0	23-Jun-14	0%	0		24-Jun-14		1	2																
Viaduct E7 & E8																										
Viaduct Design																										
ARDD0190-2	Viaduct E7 & E8 - IC/SO Approval of Foundation (Early) DDA - DP15.07	55	16-Dec-13 A	100%	0	31-Mar-14 A																				
ARDD0190-3	Viaduct E7 & E8 - IC/SO Approval of Foundation (Late) DDA - DP15.07	75	16-Dec-13 A	75%	19	15-May-14	01-Apr-14	25-Apr-14	-14	0																
ARDD0190-5	Viaduct E7 & E8 - IC/SO Approval of Foundation (Late) DDA - DP15.07	0		0%	0	15-May-14		25-Apr-14	-14	26																
ARDD0191	Viaduct E7 & E8 - Preparation of Pilecap Precast Shells DDA - DP15.05	40	04-Nov-13 A	100%	0	14-Apr-14 A																				
ARDD0192	Viaduct E7 & E8 - Preparation of Substructure DDA - 15.09	60	04-Nov-13 A	50%	30	30-May-14	08-May-14	19-Jun-14	14	0																
ARDD0193	Viaduct E7 & E8 - Preparation of Superstructure DDA - DP15.09	90	04-Nov-13 A	66.67%	30	30-May-14	24-Mar-14	02-May-14	-20	0																
ARDD0194	Viaduct E7 & E8 - Submission of Sub & Superstructure DDA - DP15.09	0		0%	0	30-May-14		02-May-14	-20	0																
ARDD0194-2	Viaduct E7 & E8 - Submission of Pilecap Precast Shells DDA - DP15.05	0		100%	0	14-Apr-14 A																				
ARDD0195-1	Viaduct E7 & E8 - Earliest IC certificate for Pilecap Precast Shells DDA - DP15.08	0		0%	0	26-May-14		02-May-14	-16	4																
ARDD0195-3	Viaduct E7 & E8 - IC/SO Approval of Pilecap Precast Shells DDA - DP15.05	75	15-Apr-14 A	0%	75	01-Aug-14	28-Mar-14	10-Jul-14	-16	0																
ARDD0195-4	Viaduct E7 & E8 - IC/SO Approval of Sub & Superstructure DDA - DP15.09	75	02-Jun-14	0%	75	12-Sep-14	09-May-14	21-Aug-14	-16	0																
Information to Contractor																										
ARDD0205	Viaduct E7 & E8 - Final Pilecap Reinforcement	0		0%	0	30-May-14		19-Jun-14	14	17																
ARDD0207	Viaduct E7 & E8 - Final Pier Shapes and Reinforcement	0		0%	0	30-May-14		23-Oct-14	104	0																
ARDD0210	Viaduct E7 & E8 - Final Segment Types and Reinforcement	0		0%	0	30-May-14		13-May-14	-13	11																
ARDD0212	Viaduct E7 & E8 - Final Anchorage and PT Requirements	0		0%	0	30-May-14		13-May-14	-13	11																
Associated Construction Milestones																										
ARDD0218	Viaduct E7 & E8 - Commencement of Piling	0	23-Jun-14	0%	0		25-Apr-14		-40	0																
Viaduct E2																										
Viaduct Design																										
ARDD0236-1	Viaduct E2 - Earliest IC Certificate for Foundation DDA - DP15.04	0		100%	0	31-Mar-14 A																				
ARDD0236-2	Viaduct E2 - IC/SO Approval of Foundation (Early) DDA - DP15.04	55	16-Dec-13 A	100%	0	31-Mar-14 A																				
ARDD0236-3	Viaduct E2 - IC/SO Approval of Foundation (Late) DDA - DP15.04	75	16-Dec-13 A	75%	19	15-May-14	28-Mar-14	24-Apr-14	-15	0																
ARDD0236-5	Viaduct E2 - IC/SO Approval of Foundation (Late) DDA - DP15.04	0		0%	0	15-May-14		24-Apr-14	-15	0																
ARDD0237	Viaduct E2 - Preparation of Pilecap Precast Shells DDA - DP15.05	40	04-Nov-13 A	100%	0	14-Apr-14 A																				
ARDD0238	Viaduct E2 - Preparation of Substructure DDA - DP15.06	60	04-Nov-13 A	80%	12	06-May-14	28-May-14	13-Jun-14	28	0																
ARDD0239	Viaduct E2 - Preparation of Superstructure DDA - DP15.06	90	04-Nov-13 A	80%	18	14-May-14	31-Mar-14	24-Apr-14	-14	0																
ARDD0240	Viaduct E2 - Submission of Sub & Superstructure DDA - DP15.06	0		0%	0	14-May-14		14-Jul-14	43	0																

	Project ID: J3518DWPrD-U06 Layout: J3518-DWP-3MRP submission - M11 Filter: TASK filters: 3-Month Lookahead, No Level of Effort.	Tuen Mun - Chek Lap Kok Link - Southern Connection 3-Month Rolling Programme (Page 4 of 20 Pages) (Progress as of 21-Apr-14)				Date	Revision	Checked	Approved	DWG. No.: J3518/GCL/PGM/3MRP-M11
		21-Apr-14		EP						

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	2014															
											April				May				June				July			
											24	31	07	14	21	28	05	12	19	26	02	09	16	23	30	07
ARDD0240-2	Viaduct E2 - Submission of Pilecap Precast Shell DDA - DP15.05	0		100%	0	14-Apr-14 A																				
ARDD0241-1	Viaduct E2 - Earliest IC certificate for Pilecap Precast Shells DDA - DP15.05	0		0%	0	26-May-14		28-Aug-14	68	25																
ARDD0241-3	Viaduct E2 - IC/SO Approval (Late) of Sub & Superstructure DDA - DP15.06	75	15-May-14	0%	75	27-Aug-14	14-Jul-14	27-Oct-14	43	0																
ARDD0241-4	Viaduct E2 - IC/SO Approval Pilecap Precast Shells DDA - DP 15.05	75	15-Apr-14 A	0%	75	01-Aug-14	09-May-14	22-Aug-14	15	0																
Information to Contractor																										
ARDD0251	Viaduct E2 - Final Pilecap Reinforcement	0		0%	0	06-May-14		13-Jun-14	28	0																
ARDD0253	Viaduct E2 - Final Pier Shapes and Reinforcement	0		0%	0	06-May-14		19-Jun-14	32	0																
ARDD0256	Viaduct E2 - Final Segment Types and Reinforcement	0		0%	0	14-May-14		29-Aug-14	77	52																
ARDD0258	Viaduct E2 - Final Anchorage and PT Requirements	0		0%	0	14-May-14		29-Aug-14	77	52																
Associated Construction Milestones																										
ARDD0264	Viaduct E2 - Commencement of Piling	0	15-May-14	0%	0		24-Apr-14		-21	0																
Viaduct E1																										
Viaduct Design																										
ARDD0282-1	Viaduct E1 - Earliest IC Certificate for DDA - DP15.01	0		0%	0	30-Apr-14		16-Jun-14	33	52																
ARDD0282-2	Viaduct E1 - IC/SO Approval of Foundation (Early) DDA - DP15.01	55	20-Mar-14 A	20%	44	19-Jun-14	16-Apr-14	16-Jun-14	-3	16																
ARDD0282-3	Viaduct E1 - IC/SO Approval of Foundation (Late) DDA - DP15.01	75	20-Mar-14 A	20%	60	11-Jul-14	25-Mar-14	16-Jun-14	-19	0																
ARDD0282-5	Viaduct E1 - IC/SO Approval of Foundation (Late) DDA - DP15.01	0		0%	0	11-Jul-14		16-Jun-14	-19	0																
ARDD0283	Viaduct E1 - Preparation of Pilecap Precast Shells DDA - DP15.02	40	27-Jan-14 A	80%	8	30-Apr-14	25-Apr-14	07-May-14	5	0																
ARDD0284	Viaduct E1 - Preparation of Substructure DDA - DP15.03	50	02-Jun-14	0%	50	08-Aug-14	26-Feb-14	07-May-14	-67	0																
ARDD0285	Viaduct E1 - Preparation of Superstructure DDA - DP15.03	70	02-Jun-14	0%	70	05-Sep-14	25-Mar-14	30-Jun-14	-49	0																
ARDD0286-2	Viaduct E1 - Submission of Pilecap Precast Shells DDA - DP15.02	0		0%	0	30-Apr-14		17-Jun-14	34	59																
Information to Contractor																										
ARDD0292	Viaduct E1 - Final Pile Reinforcement and Socket H Pile Details	0		100%	0	24-Mar-14 A																				
ARDD0293	Viaduct E1 - Precast Pilecap Shell Shape and Reinforcement	0		0%	0	30-Apr-14		14-Jul-14	53	48																
ARDD0295	Viaduct E1 - Typical Pilecap Reinforcement - Stainless Steel Rebar	0		0%	0	04-Jul-14		14-Jul-14	6	1																
ARDD0296	Viaduct E1 - Typical Pilecap Reinforcement - Regular Rebar	0		0%	0	27-Jun-14		14-Jul-14	11	6																
ARDD0300	Viaduct E1 - Typical Segment Shapes for Moulds	0		0%	0	27-Jun-14		27-Jun-14	0	0																
ARDD0306	Viaduct E1 - Final Bearing Schedule	0		0%	0	27-Jun-14		06-Nov-14	94	15																
ARDD0308	Viaduct E1 - Final Movement Joint (MJ) Schedule	0		0%	0	11-Jul-14		05-May-14	-49	0																
Associated Construction Milestones																										
ARDD0310	Viaduct E1 - Commencement of Piling	0	12-Jul-14	0%	0		02-Aug-14		22	0																
Viaduct D																										
Viaduct Design																										
ARDD0323	Viaduct D - IC/SO Approval of AIP - DP14.00	68	30-Dec-13 A	20%	54	04-Jul-14	23-Jun-14	05-Sep-14	46	0																
ARDD0323-1	Viaduct D - IC/SO Approval of AIP - DP14.00	0		0%	0	04-Jul-14		05-Sep-14	46	0																
ARDD0325	Viaduct D - Update Midas Model	10	20-Dec-13 A	100%	0	02-Apr-14 A																				
ARDD0326	Viaduct D - Final Pile Loads and Global Analysis	15	20-Dec-13 A	100%	0	02-Apr-14 A																				
ARDD0327	Viaduct D - Foundation DDA - DP14.01	45	20-Dec-13 A	100%	0	02-Apr-14 A																				
ARDD0328-1	Viaduct D - Earliest IC Certificate for Foundation DDA - DP14.01	0		0%	0	04-Jul-14		05-Sep-14	46	46																
ARDD0328-2	Viaduct D - IC/SO Approval of Foundation DDA - DP14.01	75	03-Apr-14 A	10%	68	23-Jul-14	13-Mar-14	16-Jun-14	-27	0																
ARDD0329	Viaduct D - Preparation of Pilecap Precast Shells DDA DP14.02	40	14-Feb-14 A	87.5%	5	25-Apr-14	30-Jun-14	04-Jul-14	50	0																
ARDD0330	Viaduct D - Preparation of Substructure DDA - DP14.03	50	02-Jun-14	0%	50	08-Aug-14	02-Jun-14	08-Aug-14	0	0																
ARDD0331	Viaduct D - Preparation of Superstructure DDA - DP14.03	70	02-Jun-14	0%	70	05-Sep-14	31-Mar-14	04-Jul-14	-45	0																
ARDD0332-2	Viaduct D - Submission of Pilecap Precast Shells DDA - DP14.02	0		0%	0	25-Apr-14		04-Jul-14	50	95																
ARDD0333-2	Viaduct D - IC/SO Approval Pilecap Precast Shells DDA - DP14.02	75	28-Apr-14	0%	75	08-Aug-14	21-Jul-14	31-Oct-14	60	0																
Information to Contractor																										
ARDD0339	Viaduct D - Precast Pilecap Shell Shape and Reinforcement	0		0%	0	25-Apr-14		03-Sep-14	93	92																

<ul style="list-style-type: none"> █ Actual Work █ Planned Bar █ Critical Bar ◆ Milestone 	Project ID: J3518DWPrD-U06 Layout: J3518-DWP-3MRP submission - M11 Filter: TASK filters: 3-Month Lookahead, No Level of Effort.	Tuen Mun - Chek Lap Kok Link - Southern Connection 3-Month Rolling Programme (Page 5 of 20 Pages) (Progress as of 21-Apr-14)				Date	Revision	Checked	Approved	DWG. No.: J3518/GCL/PGM/3MRP-M11
		21-Apr-14		EP						

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	2014															
											April				May				June				July			
											24	31	07	14	21	28	05	12	19	26	02	09	16	23	30	07
Viaduct C - Land Foundations - Socketted H-Piles																										
Pier C7 (C3e) - Workfront no. Cwf7																										
ZC10020	Pier C7 (C3e) - Relocate MTR fence	10	14-May-14	0%	10	26-May-14	25-Apr-14	08-May-14	-15	0																
ZC10030	Pier C7 (C3e) - Install protection fence	10	26-May-14	0%	10	07-Jun-14	17-Oct-14	28-Oct-14	118	0																
Pier C8 (C3d) - Workfront no. Cwf6																										
ZC20010	Pier C8 (C3d) - Set up site ingress	4	07-Jun-14	0%	4	12-Jun-14	03-Dec-14	06-Dec-14	148	0																
ZC20020	Pier C8 (C3d) - General site clearance	6	12-Jun-14	0%	6	19-Jun-14	08-Dec-14	13-Dec-14	148	0																
ZC20030	Pier C8 (C3d) - Set up piling platform	24	19-Jun-14	0%	24	18-Jul-14	15-Dec-14	14-Jan-15	148	0																
ZC20040	Pier C8 (C3d) - Erect MTR protection fence	12	18-Jul-14	0%	12	01-Aug-14	15-Jan-15	28-Jan-15	148	113																
Viaduct D																										
Viaduct D Foundation Works																										
Viaduct D - Marine Foundation																										
Milestones																										
GFXX260-1	Pier D4f - Start date for piling	0	12-Jul-14	0%	0		10-Jul-14		-1	0																
Pier D1 (D4f)																										
GFXX259	D01 (D4f) - Inst.Temp.Working Platform	20	22-Apr-14	0%	20	16-May-14	24-May-14	18-Jun-14	27	0																
GFXX260	D01 (D4f) - Predrilling for Piles (3 nos)	18	17-May-14	0%	18	07-Jun-14	18-Jun-14	10-Jul-14	27	28																
GFXX261	D01 (D4f) - Bored Piles (1.80m dia. x 3 nos)	56	12-Jul-14	0%	56	16-Sep-14	10-Jul-14	15-Sep-14	-1	0																
Pier D2 (D4e)																										
GFXX254	D02 (D4e) - Inst.Temp.Working Platform	20	05-Jul-14	0%	20	28-Jul-14	30-Jun-14	24-Jul-14	-3	0																
Viaduct D - Land Foundation - North Lantau																										
Preliminary Works for Land Piling																										
GFXX426-1	Viaduct D - Install Geo. Instru. for D8 - D19 & Baseline Monitoring	36	06-Jun-14	0%	36	18-Jul-14	29-Jan-14	13-Mar-14	-101	0																
GFXX426-3	Viaduct D - Submit Baseline Monitoring for Geo. Instru. for D8 - D19	0		0%	0	18-Jul-14		13-Mar-14	-101	0																
ZD20010	Viaduct D works area between MTR and NLH - Setup TTM	2	22-Apr-14	0%	2	23-Apr-14	10-Jan-14	11-Jan-14	-81	0																
ZD20020	Viaduct D works area between MTR and NLH - General site clearance	14	24-Apr-14	0%	14	12-May-14	13-Jan-14	28-Jan-14	-81	0																
ZD20030	Viaduct D works area between MTR and NLH - Set up piling platform	30	13-May-14	0%	30	17-Jun-14	04-Jun-14	09-Jul-14	18	0																
ZD20040	Viaduct D works area between MTR and NLH - Erect MTR protection fence	12	10-Feb-14 A	5%	11	07-May-14	25-Jun-14	09-Jul-14	53	35																
Pier D8																										
GFXX432	Viaduct D - Mobilization for Pregrouting	5	14-Jul-14	0%	5	18-Jul-14	02-May-14	08-May-14	-59	0																
GFXX433	Viaduct D - Pregrouting Works D8	30	18-Jul-14	0%	30	22-Aug-14	08-May-14	13-Jun-14	-59	0																
ZD10030	D8 (D3d) - Relocate MTR fence	10	26-May-14	0%	10	07-Jun-14	09-May-14	20-May-14	-15	0																
ZD10040	D8 (D3d) - Install protection fence	10	07-Jun-14	0%	10	19-Jun-14	21-May-14	31-May-14	-15	24																
ZD10050	D8 (D3d) - Set up piling platform	10	19-Jul-14	0%	10	30-Jul-14	03-Jun-14	13-Jun-14	-39	20																
Pier D9																										
ZD40052	D9 (D3c) - Relocate MTR fence	10	07-Jun-14	0%	10	19-Jun-14	30-May-14	11-Jun-14	-7	0																
ZD40054	D9 (D3c) - Install protection fence	10	19-Jun-14	0%	10	02-Jul-14	12-Jun-14	23-Jun-14	-7	14																
ZD40056	D9 (D3c) - Set up piling platform	10	19-Jul-14	0%	10	30-Jul-14	24-Jun-14	05-Jul-14	-21	0																
Socketted H-Pile Installation																										
Pier D10A (D3b-L) (Workfront no. Dwf6)																										
GFXX459	D10A (D3b-L) - Complete Civil Preparation Works for piling to commence	0		0%	0	17-Jun-14		09-Jul-14	18	26																
GFXX460	D10A (D3b-L) - Predrilling	24	18-Jul-14	0%	24	15-Aug-14	10-Jul-14	06-Aug-14	-8	0																
Pier D10B (D3b-R) (Workfront no. Dwf5)																										
ZD30053	D10B (D3b-R) - Set up piling platform	10	19-Jul-14	0%	10	30-Jul-14	08-Oct-14	18-Oct-14	66	0																
Pier D11A (D3a-L) (Workfront no. Dwf6)																										
GFXX459	D11A (D3a-L) - Complete Civil Preparation Works for piling to commence	0		0%	0	17-Jun-14		06-Aug-14	42	50																
Pier D11B (D3a-R) (Workfront no. Dwf5)																										

<ul style="list-style-type: none"> █ Actual Work █ Planned Bar █ Critical Bar ◆ Milestone 	Project ID: J3518DWPrD-U06 Layout: J3518-DWP-3MRP submission - M11 Filter: TASK filters: 3-Month Lookahead, No Level of Effort.	Tuen Mun - Chek Lap Kok Link - Southern Connection 3-Month Rolling Programme (Page 18 of 20 Pages) (Progress as of 21-Apr-14)				Date	Revision	Checked	Approved	DWG. No.: J3518/GCL/PGM/3MRP-M11
		21-Apr-14		EP						

