

Appendix B

Three-Month Rolling Construction Programme

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	2014													
											July				August				September				October	
											23	30	07	14	21	28	04	11	18	25	01	08	15	22

HY/2012/07 - TM-CLK Link-SC [DWP rD1] - Status Update 21-07-2014

Contract Key Dates

IPS Milestones


Cost Centre IPS Milestones

CC 2 - Design and Design Checking of the Works

MS2.006	Accept construction traffic impact assessment by the Supervising Officer	0		0%	0	11-Aug-14*		02-Apr-17	965	421
MS2.008	Accept ground investigation reports by the Supervising Officer	0		0%	0	13-Oct-14		02-Apr-17	902	358
MS2.012	Accept report for utilities by the Supervising Officer	0		100%	0	08-Jul-14 A				
MS2.014	Approve AIP for Structure F1, excl Structure F1 between Pier F1c and Pier F1d, by	0		0%	0	06-Oct-14		02-Apr-17	910	184
MS2.018	Approve AIP for Structure F1 between Pier F1c and Pier F1d by the Supervising O	0		0%	0	06-Oct-14		02-Apr-17	910	184
MS2.030	Approve AIP for Structure F3 betw Pier F3c and Pier F3d by Supervising Officer	0		0%	0	06-Oct-14		02-Apr-17	910	184
MS2.038	Approve AIP for Structure F5, excl Structure F5 betw Pier F5c & Pier F5d, by S.O.	0		0%	0	06-Oct-14		02-Apr-17	910	219
MS2.042	Approve AIP for Structure F5 betw Pier F5c and Pier F5d by the Supervising Offic	0		0%	0	06-Oct-14		02-Apr-17	910	219
MS2.047	Submit DDA for Structure E1	0		0%	0	30-Jul-14		02-Apr-17	977	138
MS2.051	Submit DDA for Structure E2	0		100%	0	03-Jul-14 A				
MS2.055	Submit DDA for Structure E5, excluding Structure E5 between Pier E5c and Pier E5	0		100%	0	08-Jul-14 A				
MS2.059	Submit DDA for Structure E5 between Pier E5c and Pier E5d	0		100%	0	08-Jul-14 A				
MS2.063	Submit DDA for Structure E6	0		100%	0	08-Jul-14 A				
MS2.067	Submit DDA for Structure E7	0		100%	0	08-Jul-14 A				
MS2.071	Submit DDA for Structure E8	0		100%	0	08-Jul-14 A				
MS2.073	Submit AIP for Structure A	0		100%	0	18-Jul-14 A				
MS2.080	Approve DDA for Structure B by the Supervising Officer	0		0%	0	22-Sep-14		02-Apr-17	923	379
MS2.082	Approve AIP for Structure C by the Supervising Officer	0		0%	0	06-Oct-14		02-Apr-17	910	148
MS2.087	Submit DDA for Structure D	0		0%	0	28-Aug-14		02-Apr-17	948	106
MS2.090	Approve AIP for At grade Roadworks and Other Works along NLH by the S.O.	0		0%	0	06-Oct-14		02-Apr-17	910	99
MS2.091	Submit DDA for At grade Roadworks and Other Works along NLH	0		100%	0	25-Jun-14 A				
MS2.094	Approve AIP for At grade Roadworks & Other Works along Cheung Tung Road by	0		0%	0	06-Oct-14		02-Apr-17	910	99
MS2.097	Submit AIP for At grade Roadworks and Other Works at Southern Landfall	0		0%	0	21-Jul-14		02-Apr-17	986	57
MS2.098	Approve AIP for At grade Roadwrks & Other Wrks at Southern Landfall by S.O.	0		0%	0	16-Sep-14		02-Apr-17	929	50
MS2.099	Submit DDA for At grade Roadworks and Other Works at Southern Landfall	0		0%	0	23-Jul-14		02-Apr-17	984	105
MS2.102	Approve AIP for Watermains & All Assoc Wrks frm Tung Chung to South Landfall b	0		0%	0	16-Sep-14		02-Apr-17	929	50
MS2.103	Submit DDA for Watermains & All Assoc Wrks frm Tung Chung to South Landfall	0		0%	0	23-Jul-14		02-Apr-17	984	105
MS2.106	Approve AIP for Irrigation System for Soft Landscape Works by the Supervising Of	0		0%	0	16-Sep-14		02-Apr-17	929	161
MS2.108-2	Approve AIP for Fac Prov for TCSS Wrks for At grade Rds at South Landfall by S.(0		100%	0	03-Jul-14 A				
MS2.108-3	Submit DDA for Fac Prov for TCSS Wrks for At grade Rds at Southern Landfall	0		0%	0	25-Aug-14		02-Apr-17	951	105
MS2.110	Approve AIP for Facilities Provision for TCSS Works for Viaducts by S.O.	0		100%	0	03-Jul-14 A				
MS2.111	Submit DDA for Facilities Provision for TCSS Works for Viaducts	0		0%	0	25-Aug-14		02-Apr-17	951	105
MS2.114	Approve AIP for Fac Prov for TCSS Wrks for At grade Rds along NLH by S.O.	0		100%	0	03-Jul-14 A				
MS2.115	Submit DDA for Fac Prov for TCSS Wrks for At grade Rds along NLH	0		0%	0	25-Aug-14		21-Mar-17	939	105
MS2.118	Approve AIP for Facilities Provision for E&M Works by the Supervising Officer	0		100%	0	09-Jul-14 A				
MS2.120	Approve DDA for Facilities Provision for E&M Works by the Supervising Officer	0		0%	0	13-Oct-14		02-Apr-17	902	358
MS2.121	Submit AIP for remaining works	0		0%	0	01-Sep-14		02-Apr-17	944	56

CC 4.1 - Structure E2 and All Associated Works

MS4.1.04	Complete piles of 20% of total pile length for Structure E2	0		100%	0	30-Jun-14 A				
MS4.1.05	Complete piles of 25% of total pile length for Structure E2	0		100%	0	14-Jul-14 A				
MS4.1.06	Complete piles of 30% of total pile length for Structure E2	0		0%	0	21-Jul-14*		02-Apr-17	986	0
MS4.1.07	Complete piles of 35% of total pile length for Structure E2	0		0%	0	21-Jul-14*		02-Apr-17	986	0
MS4.1.08	Complete piles of 40% of total pile length for Structure E2	0		0%	0	21-Jul-14*		02-Apr-17	986	56



■ Actual Work
■ Planned Bar
■ Critical Bar
◆ Milestone

Project ID: J3518DWP rD1-M14
 Layout: J3518-DWP-3MRP Submission - M14
 Filter: TASK filters: 3-Month Lookahead, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 1 of 28 Pages)
(Progress as of 21-Jul-14)

Date	Revision	Checked	Approved
28-Jun-14		FZ	
29-Jul-14		FZ	

DWG. No.:
J3518/GCL/PGM/3MRP-M14

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	2014												
											July			August			September			October			
											23	30	07	14	21	28	04	11	18	25	01	08	15
Detailed Design (v17)																							
Ground Investigation																							
ARDD0009	Consultation with GEO	20	13-Aug-13 A	85%	3	24-Jul-14	29-Mar-17	31-Mar-17	701	57	[Gantt bar: 24-Jul-14 to 31-Mar-17]												
ARDD0010	IC/SO Approval of Ground Investigation Interpretative Report - AP03.00	75	13-Aug-13 A	20%	60	13-Oct-14	09-Jan-17	31-Mar-17	644	0	[Gantt bar: 13-Oct-14 to 31-Mar-17]												
ARDD0010-1	IC/SO Approval of Ground Investigation Interpretative Report - AP03.00	0		0%	0	13-Oct-14		31-Mar-17	644	0	[Milestone: 31-Mar-17]												
ARDD0013-1	Additional GI Fieldwork, Lab Testing and Permitting E5-E8	45	16-Jul-13 A	90%	5	28-Jul-14	20-Sep-18	27-Sep-18	1088	86	[Gantt bar: 28-Jul-14 to 27-Sep-18]												
ARDD0013-2	Additional GI Fieldwork, Lab Testing and Permitting - Other areas	60	16-Jul-13 A	80%	12	06-Aug-14	11-Sep-18	27-Sep-18	1080	78	[Gantt bar: 06-Aug-14 to 27-Sep-18]												
ARDD0015-1	E5-E8 Interpretation	15	17-Sep-13 A	85%	2	24-Jul-14	01-Jul-14	03-Jul-14	-14	73	[Gantt bar: 24-Jul-14 to 03-Jul-14]												
ARDD0015-2	Additional GI Interpretative Report - AP03.00	15	22-Jul-14	0%	15	11-Aug-14	12-May-14	30-May-14	-51	0	[Gantt bar: 11-Aug-14 to 30-May-14]												
ARDD0017-1	Earliest IC certificate for DDA-AP03.00	0		0%	0	22-Sep-14		27-Sep-18	1047	45	[Milestone: 27-Sep-18]												
ARDD0017-2	IC/SO Approval of Additional GI Interpretative Report - AP03.00	75	12-Aug-14	0%	75	24-Nov-14	14-Jun-18	27-Sep-18	1002	0	[Gantt bar: 24-Nov-14 to 27-Sep-18]												
Surveys and Investigations																							
ARDD0025	IC/SO Approval of Utility Report - AP04.00	75	22-Oct-13 A	100%	0	08-Jul-14 A					[Gantt bar: 08-Jul-14 to 08-Jul-14]												
ARDD0025-1	IC/SO Approval of Utility Report - AP04.00	0		100%	0	08-Jul-14 A					[Milestone: 08-Jul-14]												
General Submissions																							
ARDD0039	IC/SO Approval of Maintenance Matrix - AP07.00	75	08-May-14 A	20%	60	13-Oct-14	17-Jun-15	08-Sep-15	236	0	[Gantt bar: 13-Oct-14 to 08-Sep-15]												
ARDD0039-1	IC/SO Approval of Maintenance Matrix - AP07.00	0		0%	0	13-Oct-14		08-Sep-15	236	151	[Milestone: 08-Sep-15]												
ARDD0041-2	IC/SO Approval of O&M Facility Provisions AIP - BP11.00	75	23-Jun-14 A	20%	60	13-Oct-14	07-Jan-15	31-Mar-15	121	0	[Gantt bar: 13-Oct-14 to 31-Mar-15]												
ARDD0041-4	IC/SO Approval of O&M Facility Provisions AIP - BP11.00	0		0%	0	13-Oct-14		31-Mar-15	121	0	[Milestone: 31-Mar-15]												
ARDD0042-1	Preparation of O&M Facility Provisions DDA - BP11.01	40	14-Oct-14	0%	40	08-Dec-14	01-Apr-15	26-May-15	121	0	[Gantt bar: 08-Dec-14 to 26-May-15]												
GCL Erection Sequence and Method																							
ARDD0060-2	Receipt of Final Erection Sequence and Loads - Bridge A	0		100%	0	18-Jul-14 A					[Milestone: 18-Jul-14]												
Gazette and Alignment (assume no gazette change)																							
ARDD0071	IC/SO Approval of Alignment DDA - BP01.01	75	24-Jan-14 A	80%	15	11-Aug-14	23-Jun-14	11-Jul-14	-21	0	[Gantt bar: 11-Aug-14 to 11-Jul-14]												
ARDD0071-1	Earliest IC Cert for Alignment DDA - BP01.01	0		0%	0	21-Jul-14		11-Jul-14	-6	15	[Milestone: 11-Jul-14]												
ARDD0071-2	IC/SO Approval of Alignment DDA - BP01.01	0		0%	0	11-Aug-14		11-Jul-14	-21	14	[Milestone: 11-Jul-14]												
General Viaduct Submission																							
ARDD0076	IC/SO Approval of Viaduct E&M Works AIP - BP21.00	68	15-Mar-14 A	100%	0	09-Jul-14 A					[Gantt bar: 09-Jul-14 to 09-Jul-14]												
ARDD0076-1	IC/SO Approval of Viaduct E&M Works AIP - BP21.00	0		100%	0	09-Jul-14 A					[Milestone: 09-Jul-14]												
ARDD0078	IC/SO Approval of Viaduct E&M Works DDA BP21.01	75	17-Jun-14 A	20%	60	13-Oct-14	06-May-15	28-Jul-15	206	0	[Gantt bar: 13-Oct-14 to 28-Jul-15]												
ARDD0078-1	IC/SO Approval of Viaduct E&M Works DDA BP21.01	0		0%	0	13-Oct-14		28-Jul-15	206	85	[Milestone: 28-Jul-15]												
Viaduct B																							
Viaduct Design																							
ARDD0099-1	Viaduct B - Earliest IC Certificate for DP12.03	0		0%	0	21-Jul-14		03-Jun-14	-34	3	[Milestone: 03-Jun-14]												
ARDD0099-3	Viaduct B - IC/SO Approval of Sub & Superstructure DDA - DP12.03	75	04-Mar-14 A	40%	45	22-Sep-14	30-May-14	31-Jul-14	-37	0	[Gantt bar: 22-Sep-14 to 31-Jul-14]												
ARDD0099-5	Viaduct B - IC/SO Approval of Sub & Superstructure DDA - DP12.03	0		0%	0	22-Sep-14		31-Jul-14	-37	0	[Milestone: 31-Jul-14]												
Associated Construction Milestones																							
ARDD0128	Viaduct B - DDA approval ready for Commencement of Pilecaps (Marine)	0	23-Sep-14	0%	0		07-Aug-14		-47	0	[Milestone: 07-Aug-14]												
ARDD0128-1	Viaduct B - DDA approval ready for Commencement of Pilecaps (Land)	0	23-Sep-14	0%	0		28-Oct-14		35	0	[Milestone: 28-Oct-14]												
ARDD0129	Viaduct B - DDA approval ready for Initial Segment Casting	0	23-Sep-14	0%	0		01-Aug-14		-53	87	[Milestone: 01-Aug-14]												
Viaduct E5 and E6																							
Viaduct Design																							
ARDD0147	Viaduct E5 & E6 - Preparation of Substructure DDA - DP15.09	60	29-Oct-13 A	100%	0	08-Jul-14 A					[Gantt bar: 08-Jul-14 to 08-Jul-14]												
ARDD0148	Viaduct E5 & E6 - Preparation of Superstructure DDA - DP15.09	90	29-Oct-13 A	100%	0	08-Jul-14 A					[Gantt bar: 08-Jul-14 to 08-Jul-14]												
ARDD0149	Viaduct E5 & E6 - Submission of DDA for Viaduct Sub & Superstructure E5 & E6 - I	0		100%	0	08-Jul-14 A					[Milestone: 08-Jul-14]												
ARDD0150-1	Viaduct E5 & E6 - Earliest IC certificate for DDA for Viaduct E5 & E6 - DP15.09	0		0%	0	21-Jul-14		22-May-14	-42	45	[Milestone: 22-May-14]												
ARDD0150-3	Viaduct E5 & E6 - IC/SO Approval of Pile Cap Precast Shells DDA DP15.05	75	15-Apr-14 A	20%	60	13-Oct-14	11-Apr-14	03-Jul-14	-72	0	[Gantt bar: 13-Oct-14 to 03-Jul-14]												
ARDD0150-4	Viaduct E5 & E6 - IC/SO Approval (late) of Sub & Superstructure DDA DP15.09	75	09-Jul-14 A	0%	75	03-Nov-14	21-Mar-14	03-Jul-14	-87	0	[Gantt bar: 03-Nov-14 to 03-Jul-14]												

<ul style="list-style-type: none"> ■ Actual Work ■ Planned Bar ■ Critical Bar ◆ Milestone 	Project ID: J3518DWPPrD1-M14 Layout: J3518-DWP-3MRP Submission - M14 Filter: TASK filters: 3-Month Lookahead, No Level of Effort.	Tuen Mun - Chek Lap Kok Link - Southern Connection 3-Month Rolling Programme (Page 5 of 28 Pages) (Progress as of 21-Jul-14)	<table border="1"> <tr> <th>Date</th> <th>Revision</th> <th>Checked</th> <th>Approved</th> </tr> <tr> <td>28-Jun-14</td> <td></td> <td>FZ</td> <td></td> </tr> <tr> <td>29-Jul-14</td> <td></td> <td>FZ</td> <td></td> </tr> </table>	Date	Revision	Checked	Approved	28-Jun-14		FZ		29-Jul-14		FZ		DWG. No.: J3518/GCL/PGM/3MRP-M14
Date	Revision	Checked	Approved													
28-Jun-14		FZ														
29-Jul-14		FZ														

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	2014																												
											July							August							September							October							
											23	30	07	14	21	28	04	11	18	25	01	08	15	22	29	06	13	20	27	04	11	18	25	01	08	15	22	29	
ARDD0563	Preparation of Utility Truss DDA	60	23-Jun-14 A	40%	36	09-Sep-14	20-Jun-14	08-Aug-14	-22	0	[Gantt bar: 20-Jun-14 to 08-Aug-14]																												
ARDD0565	Submission of Utility Truss DDA - DP30.02	0		0%	0	09-Sep-14		08-Aug-14	-22	0	[Milestone: 09-Sep-14]																												
ARDD0566	IC/SO Approval of DDA -DP30.01 & DP30.02	75	10-Sep-14	0%	75	23-Dec-14	11-Aug-14	21-Nov-14	-22	0	[Gantt bar: 11-Aug-14 to 21-Nov-14]																												
TCSS Provisions																																							
ARDD0570	IC/SO Approval of AIP for TCSS civil provisions - BP10.00	68	03-Apr-14 A	100%	0	03-Jul-14 A					[Gantt bar: 03-Jul-14 to 03-Jul-14]																												
ARDD0570-1	IC/SO Approval of AIP for TCSS civil provisions - BP10.00	0		100%	0	03-Jul-14 A					[Milestone: 03-Jul-14]																												
ARDD0571	Finalisation of TCSS Civil Provisions	30	01-Jul-14 A	50%	15	11-Aug-14	07-Jul-14	25-Jul-14	-11	0	[Gantt bar: 07-Jul-14 to 25-Jul-14]																												
ARDD0572	Preparation of DDA for TCSS civil provisions - BP10.01	10	12-Aug-14	0%	10	25-Aug-14	28-Jul-14	08-Aug-14	-11	0	[Gantt bar: 28-Jul-14 to 08-Aug-14]																												
ARDD0573	IC/SO Approval of DDA for TCSS civil provisions - BP10.01	75	26-Aug-14	0%	75	08-Dec-14	11-Aug-14	21-Nov-14	-11	0	[Gantt bar: 11-Aug-14 to 21-Nov-14]																												
Slopeworks for Viaduct C: 10NW -C/C22, C/C26, C/C27, C/F13, C/F14, C/F15																																							
ARDD0587	IC/SO Approval of Slope Combined AIP/DDA -CP13.01	75	20-Nov-13 A	90%	8	31-Jul-14	15-Oct-14	24-Oct-14	62	0	[Gantt bar: 15-Oct-14 to 24-Oct-14]																												
ARDD0587-1	IC/SO Approval of Slope Combined AIP/DDA -CP13.01	0		0%	0	31-Jul-14		24-Oct-14	62	0	[Milestone: 31-Jul-14]																												
Slopeworks for Viaduct A: 9SE-B/FR8, B/R1, B/R2																																							
ARDD0595	IC/SO Approval of Slope Combined AIP/DDA -CP11.01	75	31-Jul-14	0%	75	13-Nov-14	11-Jun-15	23-Sep-15	225	0	[Gantt bar: 11-Jun-15 to 23-Sep-15]																												
Slopeworks for Viaduct D: 10NW -C/R4, C/F9, C/F10, C/F11, C/F17, C/F50																																							
ARDD0602	Preparation of Slope Combined AIP/DDA - CP14.01	20	10-Dec-13 A	80%	4	25-Jul-14	23-Oct-14	28-Oct-14	67	0	[Gantt bar: 23-Oct-14 to 28-Oct-14]																												
ARDD0603	IC/SO Approval of Slope Combined AIP/DDA -CP14.01	75	28-Jul-14	0%	75	07-Nov-14	29-Oct-14	10-Feb-15	67	0	[Gantt bar: 29-Oct-14 to 10-Feb-15]																												
Natural Terrian Hazard Assessment																																							
ARDD0612	IC/SO Approval of NTHA Combined General Submission - CP20.01, CP21.01	68	31-Dec-13 A	90%	7	30-Jul-14	18-Sep-18	27-Sep-18	1086	0	[Gantt bar: 18-Sep-18 to 27-Sep-18]																												
ARDD0612-1	IC/SO Approval of NTHA Combined General Submission - CP20.01, CP21.01	0		0%	0	30-Jul-14		27-Sep-18	1086	1086	[Milestone: 30-Jul-14]																												
ARDD0613	GEO Approval of NTHM Combined AIP/DDA - CP20.02, CP21.02	75	16-Jul-14 A	0%	75	03-Nov-14	08-Dec-14	20-Mar-15	99	0	[Gantt bar: 08-Dec-14 to 20-Mar-15]																												
Waterworks, Drainage & Utility Diversions																																							
ARDD0622	IC/SO Approval of Waterworks, Drainage & Utility AIP - BP20.00	68	03-Jan-14 A	40%	41	16-Sep-14	03-Feb-17	31-Mar-17	663	0	[Gantt bar: 03-Feb-17 to 31-Mar-17]																												
ARDD0622-1	IC/SO Approval of Waterworks, Drainage & Utility AIP - BP20.00	0		0%	0	16-Sep-14		31-Mar-17	663	0	[Milestone: 16-Sep-14]																												
ARDD0624	Preparation of Waterworks, Drainage & Utility DDA - BP20.01	40	06-Mar-14 A	95%	2	23-Jul-14	10-Jul-14	11-Jul-14	-8	0	[Gantt bar: 10-Jul-14 to 11-Jul-14]																												
ARDD0628	Submission of Waterworks, Drainage & Utility DDA - BP20.01	0		0%	0	23-Jul-14		11-Jul-14	-8	0	[Milestone: 23-Jul-14]																												
ARDD0629	IC/SO Approval of Waterworks, Drainage & Utility DDA - BP20.01	75	24-Jul-14	0%	75	05-Nov-14	14-Jul-14	24-Oct-14	-8	0	[Gantt bar: 14-Jul-14 to 24-Oct-14]																												
ARDD0630	Gov't Approval of Submissions for Waterworks, Drainage & Utility Diversions	75	24-Jul-14	0%	75	05-Nov-14	14-Jul-14	24-Oct-14	-8	0	[Gantt bar: 14-Jul-14 to 24-Oct-14]																												
Viaduct Approach Ramp Retaining Walls																																							
Approach Ramp D																																							
ARDD0649	Approach D - Preparation of Approach Ramp D AIP Submission - DP21.00	55	29-Oct-13 A	100%	0	04-Jul-14 A					[Gantt bar: 04-Jul-14 to 04-Jul-14]																												
ARDD0650	Approach D - IC/SO Approval of Approach Ramp D AIP - DP21.00	68	05-Jul-14 A	0%	68	23-Oct-14	15-Aug-14	18-Nov-14	18	0	[Gantt bar: 15-Aug-14 to 18-Nov-14]																												
ARDD0651	Approach D - Preparation of Approach Ramp D DDA Submission - DP20.01	30	18-Aug-14	0%	30	26-Sep-14	17-Sep-14	28-Oct-14	22	0	[Gantt bar: 17-Sep-14 to 28-Oct-14]																												
ARDD0652	Approach D - IC/SO Approval of Approach Ramp D DDA - DP20.01	75	03-Oct-14	0%	75	15-Jan-15	29-Oct-14	10-Feb-15	18	0	[Gantt bar: 29-Oct-14 to 10-Feb-15]																												
Approach Ramp C																																							
ARDD0656	Approach C - IC/SO Approval of Approach Ramp C AIP -DP20.00	68	18-Jun-14 A	20%	54	06-Oct-14	30-Sep-14	15-Dec-14	51	0	[Gantt bar: 30-Sep-14 to 15-Dec-14]																												
ARDD0656-1	Approach C - IC/SO Approval of Approach Ramp C AIP -DP20.00	0		0%	0	06-Oct-14		15-Dec-14	51	0	[Milestone: 06-Oct-14]																												
ARDD0657	Approach C - Preparation of Approach Ramp C DDA Submission - DP20.01	30	18-Jul-14 A	0%	30	01-Sep-14	14-Oct-14	24-Nov-14	60	9	[Gantt bar: 14-Oct-14 to 24-Nov-14]																												
ARDD0658	Approach C - IC/SO Approval of Approach Ramp C DDA -DP20.01	75	15-Sep-14	0%	75	29-Dec-14	25-Nov-14	09-Mar-15	51	0	[Gantt bar: 25-Nov-14 to 09-Mar-15]																												
Approach Ramp B																																							
ARDD0662	Approach B - IC/SO Approval of Approach Ramp B AIP -DP21.00	68	11-Jun-14 A	20%	54	06-Oct-14	19-May-14	01-Aug-14	-45	0	[Gantt bar: 19-May-14 to 01-Aug-14]																												
ARDD0662-1	Approach B - IC/SO Approval of Approach Ramp B AIP -DP21.00	0		0%	0	06-Oct-14		01-Aug-14	-45	0	[Milestone: 06-Oct-14]																												
ARDD0663	Approach B - Preparation of Approach Ramp B DDA Submission -DP21.01	30	23-Jul-14	0%	30	02-Sep-14	02-Jun-14	11-Jul-14	-37	8	[Gantt bar: 02-Jun-14 to 11-Jul-14]																												
ARDD0664	Approach B - IC/SO Approval of Approach Ramp B DDA -DP21.01	75	15-Sep-14	0%	75	29-Dec-14	14-Jul-14	24-Oct-14	-45	0	[Gantt bar: 14-Jul-14 to 24-Oct-14]																												
Approach A																																							
ARDD0668	Approach A - IC/SO Approval of Approach Ramp A AIP -DP20.00	68	18-Jun-14 A	20%	54	06-Oct-14	13-Aug-14	28-Oct-14	17	0	[Gantt bar: 13-Aug-14 to 28-Oct-14]																												
ARDD0668-1	Approach A - IC/SO Approval of Approach Ramp A AIP -DP20.00	0		0%	0	06-Oct-14		28-Oct-14	17	0	[Milestone: 06-Oct-14]																												
ARDD0669	Approach A - Preparation of Approach Ramp A DDA Submission -DP20.01	30	18-Jul-14 A	0%	30	01-Sep-14	27-Aug-14	07-Oct-14	26	9	[Gantt bar: 27-Aug-14 to 07-Oct-14]																												

■ Actual Work
■ Planned Bar
■ Critical Bar
◆ Milestone

Project ID: J3518DWPrD1-M14
 Layout: J3518-DWP-3MRP Submission - M14
 Filter: TASK filters: 3-Month Lookahead, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 10 of 28 Pages)
(Progress as of 21-Jul-14)

Date	Revision	Checked	Approved
28-Jun-14		FZ	
29-Jul-14		FZ	

DWG. No.:
J3518/GCL/PGM/3MRP-M14

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	2014															
											July				August				September				October			
											23	30	07	14	21	28	04	11	18	25	01	08	15	22	29	06
ARDD0670	Approach A - IC/SO Approval of Approach Ramp A DDA - DP20.01	75	15-Sep-14	0%	75	29-Dec-14	08-Oct-14	20-Jan-15	17	0																
Approach F																										
ARDD0672	Approach F - Receipt of Topographic and Utility Survey	0		0%	0	26-Sep-14		27-Sep-18	1043	1043																
ARDD0673	Approach F - Preparation of Approach Ramp F AIP Submission -DP22.00 Update	40	03-Jul-14 A	30%	28	28-Aug-14	13-May-14	19-Jun-14	-50	0																
ARDD0674	Approach F - IC/SO Approval of Approach Ramp F AIP -DP22.00	68	29-Aug-14	0%	68	02-Dec-14	20-Jun-14	23-Sep-14	-50	0																
ARDD0675	Approach F - Preparation of Approach Ramp F DDA Submission -DP22.01	50	10-Oct-14	0%	50	18-Dec-14	01-Aug-14	09-Oct-14	-50	0																
Viaduct Pavement																										
ARDD865	Viaduct Pavement - Preparation of AIP Submission - BP02.00	20	10-Mar-14 A	100%	0	26-Jun-14 A																				
ARDD867	Viaduct Pavement - IC/SO Approval of AIP - BP02.00	68	27-Jun-14 A	20%	54	06-Oct-14	13-Jul-18	27-Sep-18	1038	0																
ARDD867-1	Viaduct Pavement - IC/SO Approval of AIP - BP02.00	0		0%	0	06-Oct-14		27-Sep-18	1038	1038																
ARDD869	Viaduct Pavement - Preparation of DDA Submission - BP02.01	20	10-Mar-14 A	100%	0	26-Jun-14 A																				
ARDD871	Viaduct Pavement - IC/SO Approval of DDA - BP02.01	75	27-Jun-14 A	20%	60	13-Oct-14	11-Sep-14	03-Dec-14	37	0																
ARDD871-1	Viaduct Pavement - IC/SO Approval of DDA - BP02.01	0		0%	0	13-Oct-14		03-Dec-14	37	0																
Signs, Markings and Street Furniture																										
ARDD0683	IC/SO Approval of Signs, Markings & Street Furniture AIP - BP03.00	68	01-Mar-14 A	20%	54	06-Oct-14	16-Jan-17	31-Mar-17	650	0																
ARDD0683-1	IC/SO Approval of Signs, Markings & Street Furniture AIP - BP03.00	0		0%	0	06-Oct-14		31-Mar-17	650	0																
ARDD0685	Preparation of Final Signs and Markings Plans	30	04-Jun-14 A	50%	15	11-Aug-14	19-Dec-14	08-Jan-15	108	25																
ARDD0686	Preparation of Detail Sign Gantry Structures	50	16-Jul-14 A	20%	40	15-Sep-14	14-Nov-14	08-Jan-15	83	0																
ARDD0687	Preparation of Signs, Markings & Street Furniture DDA Submission - BP03.01	10	16-Sep-14	0%	10	29-Sep-14	09-Jan-15	22-Jan-15	83	0																
ARDD0688	IC/SO Approval of Signs, Markings & Street Furniture DDA - BP03.01	75	30-Sep-14	0%	75	12-Jan-15	23-Jan-15	07-May-15	83	0																
Landscape																										
ARDD0696	IC/SO Approval of AIP for landscape works - BP22.00	68	14-May-14 A	40%	41	16-Sep-14	29-May-15	24-Jul-15	223	0																
ARDD0696-1	IC/SO Approval of AIP for landscape works - BP22.00	0		0%	0	16-Sep-14		24-Jul-15	223	0																
ARDD0697	Prepare Final Planting Plans and Schedules	20	16-Sep-14	0%	20	14-Oct-14	27-Jul-15	21-Aug-15	223	0																
ARDD0698	Prepare Irrigation Plans	20	16-Sep-14	0%	20	14-Oct-14	27-Jul-15	21-Aug-15	223	0																
ARDD0699	Preparation of DDA Submission for landscape works - BP22.01	20	14-Oct-14	0%	20	11-Nov-14	24-Aug-15	18-Sep-15	223	0																
Remaining Works																										
ARDD0704	Preparation of Remaining Works AIP - ZP01.00	30	22-Jul-14	0%	30	01-Sep-14	02-May-16	10-Jun-16	464	0																
ARDD0705	IC/SO Approval of Remaining Works AIP - ZP01.00	40	02-Sep-14	0%	40	27-Oct-14	13-Jun-16	05-Aug-16	464	0																
Segment Target Geometry And Erection Engineering																										
Viaduct B																										
ARDD0712	Viaduct B - Erection Sequence Analysis	20	09-Jan-14 A	90%	2	23-Jul-14	07-May-14	08-May-14	-54	0																
ARDD0713	Viaduct B - Target Geometry Analysis	20	06-Feb-14 A	90%	2	23-Jul-14	07-May-14	08-May-14	-54	0																
ARDD0714	Viaduct B - Segment Geometry Schedules	10	06-Mar-14 A	90%	1	22-Jul-14	08-May-14	08-May-14	-53	1																
ARDD0714-1	Viaduct B - Final Erection Geometry (Bridge B3)	0		0%	0	23-Jul-14		08-May-14	-54	0																
ARDD0714-2	Viaduct B - Final Erection Geometry (Bridge B2 & B1)	0		0%	0	03-Sep-14		19-Jun-14	-54	3																
Viaduct C																										
ARDD0721	Viaduct C - Confirmation of Erection Sequence from Freyssinet	0		0%	0	06-Oct-14		14-Oct-14	6	0																
ARDD0722	Viaduct C - Erection Sequence Analysis	20	07-Oct-14	0%	20	03-Nov-14	15-Oct-14	11-Nov-14	6	0																
Viaduct D																										
ARDD0726	Viaduct D - Confirmation of Erection Sequence from Freyssinet	0		0%	0	21-Jul-14		02-Jun-14	-35	0																
ARDD0727	Viaduct D - Erection Sequence Analysis	20	22-Jul-14	0%	20	18-Aug-14	03-Jun-14	30-Jun-14	-35	0																
ARDD0728	Viaduct D - Target Geometry Analysis	20	19-Aug-14	0%	20	15-Sep-14	01-Jul-14	28-Jul-14	-35	0																
ARDD0729	Viaduct D - Segment Geometry Schedules	10	16-Sep-14	0%	10	29-Sep-14	29-Jul-14	11-Aug-14	-35	0																
ARDD0729-1	Viaduct D - Final Erection Geometry (Bridge D3)	0		0%	0	29-Sep-14		11-Aug-14	-35	0																
Viaduct E5 and E6																										
ARDD0731	Viaduct E5 & E6 - Confirmation of Erection Sequence from Freyssinet	0		0%	0	21-Jul-14		09-Jun-14	-30	23																
ARDD0732	Viaduct E5 & E6 - Erection Sequence Analysis	30	24-Dec-13 A	25%	23	21-Aug-14	08-May-14	09-Jun-14	-53	0																

■ Actual Work
■ Planned Bar
■ Critical Bar
◆ Milestone

Project ID: J3518DWPPrD1-M14
 Layout: J3518-DWP-3MRP Submission - M14
 Filter: TASK filters: 3-Month Lookahead, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 11 of 28 Pages)
(Progress as of 21-Jul-14)

Date	Revision	Checked	Approved
28-Jun-14		FZ	
29-Jul-14		FZ	

DWG. No.:
J3518/GCL/PGM/3MRP-M14

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	2014																											
											July							August							September							October						
											23	30	07	14	21	28	04	11	18	25	01	08	15	22	29	06	13	20	27	04	11	18	25	01	08	15	22	29
ARDD0733	Viaduct E5 & E6 - Target Geometry Analysis	30	04-Feb-14 A	25%	23	21-Aug-14	08-May-14	09-Jun-14	-53	0	[Gantt bar: 08-May-14 to 09-Jun-14]																											
ARDD0734	Viaduct E5 & E6 - Segment Geometry Schedules	10	18-Mar-14 A	25%	8	31-Jul-14	29-May-14	09-Jun-14	-38	15	[Gantt bar: 29-May-14 to 09-Jun-14]																											
ARDD0734-1	Viaduct E5 & E6 - Final Erection Geometry	0		0%	0	21-Aug-14		09-Jun-14	-53	20	[Milestone: 09-Jun-14]																											
Viaduct E7 & E8																																						
ARDD0736	Viaduct E7 & E8 - Confirmation of Erection Sequence from Freyssinet	0		0%	0	21-Jul-14		30-May-14	-36	23	[Milestone: 21-Jul-14]																											
ARDD0737	Viaduct E7 & E8 - Erection Sequence Analysis	30	24-Dec-13 A	25%	23	21-Aug-14	30-Apr-14	30-May-14	-59	0	[Gantt bar: 30-Apr-14 to 30-May-14]																											
ARDD0738	Viaduct E7 & E8 - Target Geometry Analysis	30	04-Feb-14 A	25%	23	21-Aug-14	30-Apr-14	30-May-14	-59	0	[Gantt bar: 30-Apr-14 to 30-May-14]																											
ARDD0739	Viaduct E7 & E8 - Segment Geometry Schedules	10	18-Mar-14 A	25%	8	31-Jul-14	21-May-14	30-May-14	-44	15	[Gantt bar: 21-May-14 to 30-May-14]																											
ARDD0739-1	Viaduct E7 & E8 - Final Erection Geometry	0		0%	0	21-Aug-14		30-May-14	-59	20	[Milestone: 30-May-14]																											
Viaduct E1																																						
ARDD0741	Viaduct E1 - Confirmation of Erection Sequence from Freyssinet	0		0%	0	21-Jul-14		03-Jun-14	-34	0	[Milestone: 21-Jul-14]																											
ARDD0742	Viaduct E1 - Erection Sequence Analysis	30	22-Jul-14	0%	30	01-Sep-14	04-Jun-14	15-Jul-14	-34	0	[Gantt bar: 04-Jun-14 to 15-Jul-14]																											
ARDD0743	Viaduct E1 - Target Geometry Analysis	30	02-Sep-14	0%	30	13-Oct-14	16-Jul-14	26-Aug-14	-34	0	[Gantt bar: 16-Jul-14 to 26-Aug-14]																											
ARDD0744	Viaduct E1 - Segment Geometry Schedules	10	14-Oct-14	0%	10	27-Oct-14	27-Aug-14	09-Sep-14	-34	0	[Gantt bar: 27-Aug-14 to 09-Sep-14]																											
Viaduct E2																																						
ARDD0746	Viaduct E2 - Confirmation of Erection Sequence from Freyssinet	0		0%	0	21-Jul-14		15-May-14	-47	23	[Milestone: 21-Jul-14]																											
ARDD0747	Viaduct E2 - Erection Sequence Analysis	30	24-Dec-13 A	25%	23	21-Aug-14	15-Apr-14	15-May-14	-70	0	[Gantt bar: 15-Apr-14 to 15-May-14]																											
ARDD0748	Viaduct E2 - Target Geometry Analysis	30	04-Feb-14 A	25%	23	21-Aug-14	15-Apr-14	15-May-14	-70	0	[Gantt bar: 15-Apr-14 to 15-May-14]																											
ARDD0749	Viaduct E2 - Segment Geometry Schedules	10	18-Mar-14 A	25%	8	31-Jul-14	06-May-14	15-May-14	-55	15	[Gantt bar: 06-May-14 to 15-May-14]																											
ARDD0749-1	Viaduct E2 - Final Erection Geometry	0		0%	0	21-Aug-14		15-May-14	-70	13	[Milestone: 15-May-14]																											
Reprovisioning Works																																						
Chung Tung Road Realignment Viaduct B																																						
ARDD0804	Viaduct B - IC/SO Approval of AIP of CTR Reprovisioning Works AIP - BP33.00	68	31-Dec-13 A	60%	27	28-Aug-14	17-Sep-14	24-Oct-14	42	0	[Gantt bar: 17-Sep-14 to 24-Oct-14]																											
ARDD0804-1	Viaduct B - IC/SO Approval of AIP of CTR Reprovisioning Works AIP - BP33.00	0		0%	0	28-Aug-14		24-Oct-14	42	27	[Milestone: 28-Aug-14]																											
ARDD0807	Viaduct B - IC/SO Approval of CTR Reprovisioning Works DDA - BP33.01	75	11-Jun-14 A	20%	60	13-Oct-14	04-Aug-14	24-Oct-14	9	0	[Gantt bar: 04-Aug-14 to 24-Oct-14]																											
ARDD0807-1	Viaduct B - IC/SO Approval of CTR Reprovisioning Works DDA - BP33.01	0		0%	0	13-Oct-14		24-Oct-14	9	65	[Milestone: 13-Oct-14]																											
Chung Tung Road Realignment Viaduct C																																						
ARDD0881	Viaduct C - IC/SO Approval of AIP of CTR Reprovisioning Works AIP - BP34.00	68	04-Apr-14 A	60%	27	28-Aug-14	28-May-14	04-Jul-14	-38	0	[Gantt bar: 28-May-14 to 04-Jul-14]																											
ARDD0881-1	Viaduct C - IC/SO Approval of AIP of CTR Reprovisioning Works AIP - BP34.00	0		0%	0	28-Aug-14		04-Jul-14	-38	27	[Milestone: 28-Aug-14]																											
ARDD0887	Viaduct C - IC/SO Approval of CTR Reprovisioning Works DDA - BP34.01	75	20-Jun-14 A	20%	60	13-Oct-14	14-Apr-14	04-Jul-14	-71	0	[Gantt bar: 14-Apr-14 to 04-Jul-14]																											
ARDD0887-1	Viaduct C - IC/SO Approval of CTR Reprovisioning Works DDA - BP34.01	0		0%	0	13-Oct-14		04-Jul-14	-71	12	[Milestone: 13-Oct-14]																											
Remaining Reprovisioning Works (Viaduct A&D)																																						
ARDD0813	Viaduct A&D - IC/SO Approval of AIP for Remaining Reprovisioning Works V-A&D	68	30-Apr-14 A	60%	27	28-Aug-14	04-Jun-15	13-Jul-15	228	0	[Gantt bar: 04-Jun-15 to 13-Jul-15]																											
ARDD0813-1	Viaduct A&D - IC/SO Approval of AIP for Remaining Reprovisioning Works V-A&D	0		0%	0	28-Aug-14		13-Jul-15	228	0	[Milestone: 28-Aug-14]																											
ARDD0814	Viaduct A&D - Preparation of DDA of Remaining Reprovisioning Works V-A&D BP35.01	20	28-May-14 A	100%	0	25-Jun-14 A					[Gantt bar: 25-Jun-14 to 25-Jun-14]																											
ARDD0815	Viaduct A&D - IC/SO Approval of DDA of Remaining Reprovisioning Works BP35.01	75	26-Jun-14 A	0%	75	06-Nov-14	09-Jun-15	21-Sep-15	228	0	[Gantt bar: 09-Jun-15 to 21-Sep-15]																											
ESS Substation																																						
ARDD0819	IC/SO Approval of Combined AIP/DDA for ESS Substation - BP31.01	75	12-Nov-13 A	100%	0	26-Jun-14 A					[Gantt bar: 26-Jun-14 to 26-Jun-14]																											
ARDD0821	IC/SO Approval of Combined AIP/DDA for ESS Substation - BP31.01	0		100%	0	26-Jun-14 A					[Milestone: 26-Jun-14]																											
CEDD Access Track																																						
ARDD0808	Preparation of Combined AIP/DDA for CEDD Access Track - BP32.01	30	09-Sep-13 A	80%	6	29-Jul-14	19-Feb-16	26-Feb-16	413	0	[Gantt bar: 19-Feb-16 to 26-Feb-16]																											
ARDD0809	IC/SO Approval of Combined AIP/DDA for CEDD Access Track - BP32.01	75	30-Jul-14	0%	75	11-Nov-14	29-Feb-16	10-Jun-16	413	0	[Gantt bar: 29-Feb-16 to 10-Jun-16]																											
Construction Traffic Impact Assessment																																						
ARDD0811	IC/SO Approval of CTIA - AP05.00	75	25-Feb-14 A	80%	15	11-Aug-14	13-Mar-17	31-Mar-17	689	0	[Gantt bar: 13-Mar-17 to 31-Mar-17]																											
ARDD0816	IC/SO Approval of CTIA - AP05.00	0		0%	0	11-Aug-14		31-Mar-17	689	0	[Milestone: 11-Aug-14]																											
Other Design																																						
Marine Permanent Navigation Aids																																						
BMT0135	Preparation of MPNA DDA - BP36.01	46	11-Jun-14 A	10%	41	17-Sep-14	28-Nov-13	24-Jan-14	-167	0	[Gantt bar: 28-Nov-13 to 24-Jan-14]																											

■ Actual Work
■ Planned Bar
■ Critical Bar
◆ Milestone

Project ID: J3518DWPPrD1-M14
 Layout: J3518-DWP-3MRP Submission - M14
 Filter: TASK filters: 3-Month Lookahead, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 12 of 28 Pages)
(Progress as of 21-Jul-14)

Date	Revision	Checked	Approved
28-Jun-14		FZ	
29-Jul-14		FZ	

DWG. No.:
J3518/GCL/PGM/3MRP-M14

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	2014																	
											July				August				September				October					
												23	30	07	14	21	28	04	11	18	25	01	08	15	22	29	06	13
BMT0140	IC/SO Approval of MPNA DDA BP36.01	75	17-Sep-14	0%	75	31-Dec-14	27-Jan-14	09-May-14	-167	0																		
Major Procurement																												
Tower Cranes																												
PR66010	Procure Tower Crane Supplier	96	22-Jul-14	0%	96	13-Nov-14	09-Jun-14	30-Sep-14	-36	0																		
Equipment Platforms for Tower Cranes																												
PR66025	Inst.Temp.Eqpt.Platform (piles & deck) @ E3	18	01-Aug-14	0%	18	29-Aug-14	27-Nov-14	17-Dec-14	85	56																		
PR66026	Inst.Temp.Eqpt.Platform (piles & deck) @ E4	18	05-Aug-14	0%	18	01-Sep-14	05-Sep-14	30-Sep-14	20	54																		
PR66031	Inst.Temp.Eqpt.Platform (piles & deck) @ E9	18	10-Oct-14	0%	18	01-Nov-14	11-May-15	08-Jun-15	163	11																		
Deck Segment Installation Equipment																												
Launching Gantry 1																												
PR67040	Launching Gantry Design	95	05-Feb-14 A	95%	5	26-Jul-14	30-Aug-14	04-Sep-14	34	24																		
PR67041	Launching Gantry 1 Fabrication	95	15-May-14 A	70%	29	23-Aug-14	02-Aug-14	04-Sep-14	11	0																		
PR67042	Launching Gantry 1 Delivery	20	23-Aug-14	0%	20	17-Sep-14	05-Sep-14	29-Sep-14	11	116																		
Launching Gantry 2																												
PR67043	Launching Gantry 2 Fabrication	105	16-Jun-14 A	10%	95	12-Nov-14	18-Sep-14	12-Jan-15	50	75																		
Lifting Frames																												
PR68010	Lifting Frame Technical Specs, Tender & Place Order	63	15-Jan-14 A	100%	0	23-Jun-14 A																						
Lifting Frames 1 & 2																												
PR68011	Lifting Frame 1&2 Design	70	02-Jun-14 A	35%	46	13-Sep-14	22-Jul-14	13-Sep-14	0	4																		
PR68012	Lifting Frame 1&2 Approval	60	13-Aug-14	0%	60	24-Oct-14	05-Sep-14	17-Nov-14	20	20																		
PR68013	Lifting Frame 1&2 Fabrication	140	13-Aug-14	0%	140	29-Jan-15	13-Aug-14	29-Jan-15	0	0																		
Lifting Frames 3 & 4																												
PR68015	Lifting Frame 3&4 Design	70	02-Jun-14 A	35%	46	13-Sep-14	21-Jun-14	14-Aug-14	-25	4																		
PR68016	Lifting Frame 3&4 Approval	60	13-Aug-14	0%	60	24-Oct-14	07-Aug-14	18-Oct-14	-5	20																		
PR68017	Lifting Frame 3&4 Fabrication	140	13-Aug-14	0%	140	29-Jan-15	15-Jul-14	30-Dec-14	-25	0																		
Lifting Frames 5 & 6																												
PR68019	Lifting Frame 5&6 Design	70	22-Jul-14	0%	70	14-Oct-14	08-Nov-14	31-Jan-15	91	0																		
PR68020	Lifting Frame 5&6 Approval	60	03-Oct-14	0%	60	11-Dec-14	13-Feb-15	02-May-15	111	20																		
PR68021	Lifting Frame 5&6 Fabrication	140	03-Oct-14	0%	140	21-Mar-15	21-Jan-15	15-Jul-15	91	0																		
Unloading Frames																												
Type 1																												
PR69100	Unloading Frame Type 1 Design	50	05-May-14 A	40%	30	25-Aug-14	10-Oct-14	13-Nov-14	66	17																		
PR69110	Unloading Frame Type 1 Fabrication	95	22-Jul-14	0%	95	12-Nov-14	10-Oct-14	31-Jan-15	66	0																		
Type 2																												
PR69170	Unloading Frame Type 2 Design	50	05-May-14 A	40%	30	25-Aug-14	18-May-15	23-Jun-15	243	17																		
PR69180	Unloading Frame Type 2 Fabrication	95	22-Jul-14	0%	95	12-Nov-14	18-May-15	08-Sep-15	243	0																		
Type 3																												
PR69220	Unloading Frame Type 3 Design	50	05-May-14 A	90%	5	26-Jul-14	12-Jun-14	17-Jun-14	-33	0																		
PR69230	Unloading Frame Type 3 (Lantau) Fabrication	95	16-Jun-14 A	45%	52	22-Sep-14	12-Jun-14	13-Aug-14	-33	0																		
PR69240	Unloading Frame Type 3 Delivery	24	23-Sep-14	0%	24	22-Oct-14	14-Aug-14	11-Sep-14	-33	0																		
Type 4																												
PR69250	Unloading Frame Type 4 Design	50	05-May-14 A	40%	30	25-Aug-14	29-Oct-14	02-Dec-14	82	17																		
PR69260	Unloading Frame Type 4 (BCF) Fabrication	95	22-Jul-14	0%	95	12-Nov-14	29-Oct-14	23-Feb-15	82	0																		
Deck Segments & Precast Pile Cap Shells																												
Preliminaries																												
MBBC0014	0-	50	07-Apr-14 A	95%	3	24-Jul-14	16-Jun-14	18-Jun-14	-30	31																		
MBBE0010	Set Up Precast Segment Casting Yard & Beds etc	176	15-Oct-13 A	80%	35	01-Sep-14	19-Jun-14	31-Jul-14	-26	91																		
MBBE0012	Precast Segment Mould Design (Viaduct B)	42	15-Oct-13 A	30%	29	25-Aug-14	25-Feb-14	31-Mar-14	-117	0																		

Actual Work
 Planned Bar
 Critical Bar
 Milestone

Project ID: J3518DWPPrD1-M14
 Layout: J3518-DWP-3MRP Submission - M14
 Filter: TASK filters: 3-Month Lookahead, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 13 of 28 Pages)
(Progress as of 21-Jul-14)

Date	Revision	Checked	Approved
28-Jun-14		FZ	
29-Jul-14		FZ	

DWG. No.:
J3518/GCL/PGM/3MRP-M14

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	2014															
											July				August				September				October			
											23	30	07	14	21	28	04	11	18	25	01	08	15	22	29	06
MBBE0014	Precast Segment Mould Fabrication & Assembly (Viaduct B)	52	25-Aug-14	0%	52	28-Oct-14	01-Apr-14	07-Jun-14	-117	0																
MBBE0018	Precast Segment Mould Design (Viaduct E5, E6, E7 & E8)	42	15-Oct-13 A	60%	17	09-Aug-14	19-Jun-14	09-Jul-14	-27	0																
MBBE0020	Precast Segment Mould Fabrication & Assembly (Viaduct E5, E6, E7 & E8)	52	09-Aug-14	0%	52	13-Oct-14	10-Jul-14	08-Sep-14	-27	58																
MBBE0024	Precast Segment Mould Design (Viaduct E2)	42	15-Oct-13 A	60%	17	09-Aug-14	26-May-14	14-Jun-14	-47	0																
MBBE0026	Precast Segment Mould Fabrication & Assembly (Viaduct E2)	52	09-Aug-14	0%	52	13-Oct-14	16-Jun-14	15-Aug-14	-47	58																
MBBE0030	Precast Segment Mould Design (Viaduct E1)	42	31-Jul-14	0%	42	18-Sep-14	09-Jul-14	26-Aug-14	-19	0																
MBBE0032	Precast Segment Mould Fabrication & Assembly (Viaduct E1)	52	19-Sep-14	0%	52	20-Nov-14	27-Aug-14	29-Oct-14	-19	24																
MBBE0036	Precast Segment Mould Design (Viaduct D)	42	29-Aug-14	0%	42	20-Oct-14	07-Jul-14	23-Aug-14	-46	0																
MBBE0042	Precast Segment Mould Design (Viaduct C)	42	10-Sep-14	0%	42	30-Oct-14	06-Dec-14	27-Jan-15	73	0																
MBBE0048	Precast Segment Mould Design (Viaduct A)	42	10-Oct-14	0%	42	27-Nov-14	23-Jul-15	09-Sep-15	231	0																
MBBE0054	Precast Segment Mould Design (Viaduct F1 to F5)	42	15-Oct-14	0%	42	02-Dec-14	16-Jan-15	09-Mar-15	77	0																
Viaduct B																										
Precast Pile Caps																										
MBBC0130	B: Commence Pile Cap Shell Delivery	0	05-Jul-14 A	100%	0																					
MBBC0130-1	B: Progressive Pile Cap Shell Manufacture & Delivery remaining shells (6/7 Nr in to	81	05-Jul-14 A	0%	81	27-Oct-14	06-Jun-14	10-Sep-14	-38	0																
PP7050	Production of initial Viaduct B Marine Precast Pile Cap Shells	55	10-Jun-14 A	100%	0	21-Jun-14 A																				
Viaduct D																										
Precast Pile Caps																										
MBDC0120	D: Commence Pile Cap Shell Casting on Approval of DDA	0	29-Aug-14	0%	0		16-Aug-14																			
MBDC0130	D: Commence Pile Cap Shell Delivery	0	13-Oct-14	0%	0		27-Sep-14																			
MBDC0130-8	D: Progressive Pile Cap Shell Manufacture & Delivery remaining shells	90	13-Oct-14	0%	90	28-Jan-15	27-Sep-14	15-Jan-15	-11	30																
PP7410	Production of initial Viaduct D Marine Precast Pile Cap Shells	35	29-Aug-14	0%	35	11-Oct-14	16-Aug-14	26-Sep-14	-11	0																
Materials																										
H-Piles																										
PP7390	Procurement of Viaduct D Socketted H-Piles	70	21-Feb-14 A	100%	0	21-Jul-14 A																				
PP7470	Procurement of Viaduct C Socketted H-Piles	70	21-Jul-14 A	1%	69	14-Oct-14	09-Jul-14	29-Sep-14	-10	18																
PP7550	Procurement of Viaduct A Socketted H-Piles	70	10-Sep-14	0%	70	02-Dec-14	19-Jan-15	17-Apr-15	107	0																
Reinforcement																										
Bored Piles																										
PP7020	Rebar - Cut, Bend & Fabricate Pile Cage for Viaduct B Piles	24	28-Feb-14 A	44%	13	06-Aug-14	09-Jun-14	24-Jun-14	-35	0																
PP7100	Rebar - Cut, Bend & Fabricate Pile Cage for Viaduct E5 & E6 Piles	185	26-Aug-14	0%	185	14-Apr-15	19-Feb-14	04-Oct-14	-153	0																
PP7170	Rebar - Cut, Bend & Fabricate Pile Cage for Viaduct E7 & E8 Piles	185	26-Aug-14	0%	185	14-Apr-15	28-Apr-14	06-Dec-14	-99	0																
PP7240	Rebar - Cut, Bend & Fabricate Pile Cage for Viaduct E2 Piles	106	15-Apr-14 A	20%	85	31-Oct-14	30-Apr-14	11-Aug-14	-67	114																
PP7310	Rebar - Cut, Bend & Fabricate Pile Cage for Viaduct E1 Piles	36	22-Jul-14	0%	36	01-Sep-14	27-Aug-14	10-Oct-14	31	1																
PP7380	Rebar - Cut, Bend & Fabricate Pile Cage for Viaduct D Piles	25	22-Jul-14	0%	25	19-Aug-14	31-Jul-14	28-Aug-14	8	35																
PP7460	Rebar - Cut, Bend & Fabricate Pile Cage for Viaduct C Piles	35	23-Aug-14	0%	35	06-Oct-14	25-Aug-14	07-Oct-14	1	24																
PP7540	Rebar - Cut, Bend & Fabricate Pile Cage for Viaduct A Piles	21	14-Oct-14	0%	21	06-Nov-14	20-Mar-15	17-Apr-15	129	22																
PP7620	Rebar - Cut, Bend & Fabricate Pile Cage for Viaduct F1 & F3 Piles	61	07-Oct-14	0%	61	16-Dec-14	27-Sep-14	09-Dec-14	-6	0																
PP7690	Rebar - Cut, Bend & Fabricate Pile Cage for Viaduct F2, F4 & F5 Piles	73	27-Sep-14	0%	73	23-Dec-14	04-Dec-14	06-Mar-15	56	0																
Marine Pile Caps																										
PP7040	Rebar - Cut, Bend & Fabricate for Viaduct B Marine Pile Caps	36	06-Aug-14	0%	36	18-Sep-14	25-Jun-14	06-Aug-14	-35	4																
PP7110	Rebar - Cut, Bend & Fabricate for Viaduct E5 & E6 Pile Caps	245	24-Sep-14	0%	245	25-Jul-15	19-Mar-14	14-Jan-15	-153	0																
PP7180	Rebar - Cut, Bend & Fabricate for Viaduct E7 & E8 Pile Caps	102	24-Sep-14	0%	102	27-Jan-15	28-May-14	26-Sep-14	-99	0																
PP7250	Rebar - Cut, Bend & Fabricate for Viaduct E2 Pile Caps	185	07-Aug-14	0%	185	20-Mar-15	30-Apr-14	09-Dec-14	-81	0																
PP7320	Rebar - Cut, Bend & Fabricate for Viaduct E1 Pile Caps	67	03-Sep-14	0%	67	22-Nov-14	11-Oct-14	30-Dec-14	30	0																
PP7400	Rebar - Cut, Bend & Fabricate for Viaduct D Marine Pile Caps	47	03-Oct-14	0%	47	26-Nov-14	29-Aug-14	25-Oct-14	-27	14																
Marine Piers - Viaduct E																										
PP7270	Rebar - Cut, Bend & Fabricate for Viaduct E2 Piers	180	04-Sep-14	0%	180	16-Apr-15	30-May-14	03-Jan-15	-81	36																

■ Actual Work
■ Planned Bar
■ Critical Bar
◆ Milestone

Project ID: J3518DWPPrD1-M14
 Layout: J3518-DWP-3MRP Submission - M14
 Filter: TASK filters: 3-Month Lookahead, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 14 of 28 Pages)
(Progress as of 21-Jul-14)

Date	Revision	Checked	Approved
28-Jun-14		FZ	
29-Jul-14		FZ	

DWG. No.:
J3518/GCL/PGM/3MRP-M14





Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	2014																																							
											July				August				September				October																											
											23	30	07	14	21	28	04	11	18	25	01	08	15	22	29	06	13																							
Land Pile Caps																																																		
PP7752	Rebar - Cut, Bend & Fabricate for Viaduct B Land Pile Caps	26	16-Jul-14 A	10%	23	18-Aug-14	05-Aug-14	01-Sep-14	13	0																																								
PP7754	Rebar - Cut, Bend & Fabricate for Viaduct D Land Pile Caps	29	03-Oct-14	0%	29	05-Nov-14	20-Sep-14	25-Oct-14	-9	0																																								
Land / Marine Piers - Viaduct A, B, C, D & F																																																		
PP7060	Bending of Rebar for Viaduct B Piers	64	18-Aug-14	0%	64	04-Nov-14	02-Sep-14	18-Nov-14	13	44																																								
In-Situ Formworks / Falseworks																																																		
PP7070	On-Site Preparation & Assembly of Pier Formwork for Viaduct B Piers	70	03-Oct-14	0%	70	23-Dec-14	30-Aug-14	22-Nov-14	-26	5																																								
PP7140	On-Site Preparation & Assembly of Pier Formwork for Viaduct E5 & E6 Piers	90	03-Oct-14	0%	90	19-Jan-15	15-Sep-14	02-Jan-15	-14	95																																								
PP7280	On-Site Preparation & Assembly of Pier Formwork for Viaduct E2 Piers	90	03-Oct-14	0%	90	19-Jan-15	27-Jun-14	14-Oct-14	-80	0																																								
PP7430	On-Site Preparation & Assembly of Pier Formwork for Viaduct D Piers	90	03-Oct-14	0%	90	19-Jan-15	20-Oct-14	05-Feb-15	14	0																																								
PPPF02	Design & Fabrication of Falsework / Formwork & Delivery	120	20-Feb-14 A	50%	60	30-Sep-14	11-Apr-14	26-Jun-14	-80	0																																								
Bearings																																																		
Viaduct B																																																		
PPBRB3	Bearing design and submission - Viaduct B	12	07-Feb-14 A	85%	2	23-Jul-14	07-May-14	08-May-14	-63	0																																								
PPBRB4	Design check by ICE - Viaduct B	24	23-Jul-14	0%	24	20-Aug-14	09-May-14	06-Jun-14	-63	0																																								
PPBRB5	SO review & comment on design submission - Viaduct B	36	20-Aug-14	0%	36	04-Oct-14	07-Jun-14	19-Jul-14	-63	0																																								
PPBRB6	Bearing Design Amendment & re-issue - Viaduct B	12	04-Oct-14	0%	12	18-Oct-14	28-Jul-14	09-Aug-14	-57	6																																								
PPBRB7	Manufacture of Bearing - Viaduct B	54	20-Aug-14	0%	54	25-Oct-14	07-Jun-14	09-Aug-14	-63	0																																								
Viaduct E																																																		
PPBRE2	Confirmation of bearing assumption - Viaduct E (E1, E2, E5, E6, E7 & E8)	0		0%	0	21-Jul-14		31-Jul-14	9	4																																								
PPBRE3	Bearing design and submission - Viaduct E (E1, E2, E5, E6, E7 & E8)	12	06-Jan-14 A	70%	4	25-Jul-14	28-Jul-14	31-Jul-14	5	0																																								
PPBRE4	Design check by ICE - Viaduct E (E1, E2, E5, E6, E7 & E8)	24	25-Jul-14	0%	24	22-Aug-14	01-Aug-14	28-Aug-14	5	0																																								
PPBRE5	SO review & comment on design submission - Viaduct E (E1, E2, E5, E6, E7 & E8)	36	22-Aug-14	0%	36	07-Oct-14	29-Aug-14	13-Oct-14	5	0																																								
PPBRE6	Bearing Design Amendment & re-issue - Viaduct E (E1, E2, E5, E6, E7 & E8)	12	07-Oct-14	0%	12	21-Oct-14	21-Oct-14	03-Nov-14	11	6																																								
PPBRE7	Manufacture of Bearing - Viaduct E (E1, E2, E5, E6, E7 & E8)	54	22-Aug-14	0%	54	28-Oct-14	29-Aug-14	03-Nov-14	5	0																																								
Movement Joints																																																		
PPMJ01	Design & Submission of MJ	138	08-Feb-14 A	30%	97	02-Jan-15	30-Oct-14	26-Feb-15	45	24																																								
Other Sub-Contract Procurement																																																		
Pavement																																																		
PP7760-2	Procure Pavement Viaduct Sub-Contractor	36	14-Oct-14	0%	36	24-Nov-14	02-Oct-15	13-Nov-15	287	0																																								
Structural Health Monitoring System (SHMS)																																																		
PP7770	Procure SHMS Sub-Contractor	42	11-Nov-13 A	67%	14	06-Aug-14	10-Sep-18	27-Sep-18	1228	1228																																								
PP7772	SHMS - Prepare & Submit Preliminary System Proposal	30	06-Jun-14 A	100%	0	24-Jun-14 A																																												
PP7774	SHMS - So approval of Preliminary System Proposal	30	22-Jul-14	0%	30	25-Aug-14	09-May-14	13-Jun-14	-61	18																																								
PP7776	SHMS - Prepare & Submit Final System Proposal	48	22-Jul-14	0%	48	16-Sep-14	12-Apr-14	13-Jun-14	-79	0																																								
PP7778	SHMS - So approval of Final System Proposal	30	17-Sep-14	0%	30	23-Oct-14	14-Jun-14	19-Jul-14	-79	0																																								
PP7780	SHMS - Prepare Civil Work Provision	90	22-Jul-14	0%	90	06-Nov-14	14-May-14	28-Aug-14	-57	0																																								
PP7782	SHMS - Submit Precast Pile Cap Shell SHMS details for E5-E6-E7-E8	0	19-Aug-14	0%	0		25-Jun-14		-46	55																																								
PP7786	SHMS - Submit Segment SHMS details for E5-E6-E7-E8	0	10-Sep-14	0%	0		18-Jul-14		-45	39																																								
Site Preparation / Mobilisations																																																		
Temp Traffic Mgt Submission & Approval																																																		
TTM00400	Earliest Implementation of TTM after TMLG Meeting No. 10	0	23-Jun-14 A	100%	0																																													
TTM00410	Send TTMs to SO & Govt Depts for TMLG Meeting No. 11	0		100%	0	21-Jul-14 A																																												
TTM00420	TMLG Meeting No. 11	0		0%	0	01-Aug-14*		21-Aug-14	14	0																																								
TTM00430	Earliest Implementation of TTM after TMLG Meeting No. 11	0	18-Aug-14	0%	0		05-Sep-14		14	0																																								
TTM00440	Send TTMs to SO & Govt Depts for TMLG Meeting No. 12	0		0%	0	15-Aug-14		12-Sep-14	20	0																																								
TTM00450	TMLG Meeting No. 12	0		0%	0	29-Aug-14*		26-Sep-14	20	0																																								
TTM00460	Earliest Implementation of TTM after TMLG Meeting No. 12	0	15-Sep-14	0%	0		22-Sep-15		266	20																																								

<ul style="list-style-type: none"> Actual Work Planned Bar Critical Bar Milestone 	Project ID: J3518DWPd1-M14 Layout: J3518-DWP-3MRP Submission - M14 Filter: TASK filters: 3-Month Lookahead, No Level of Effort.	Tuen Mun - Chek Lap Kok Link - Southern Connection 3-Month Rolling Programme (Page 15 of 28 Pages) (Progress as of 21-Jul-14)				Date	Revision	Checked	Approved	DWG. No.: J3518/GCL/PGM/3MRP-M14
		28-Jun-14		FZ						
		29-Jul-14		FZ						

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	2014												
											July			August			September			October			
											23	30	07	14	21	28	04	11	18	25	01	08	15
TTM00470	Send TTMs to SO & Govt Depts for TMLG Meeting No. 13	0		0%	0	12-Sep-14		10-Oct-14	20	0													
TTM00480	TMLG Meeting No. 13	0		0%	0	26-Sep-14*		24-Oct-14	20	0													
TTM00490	Earliest Implementation of TTM after TMLG Meeting No. 13	0	13-Oct-14	0%	0		22-Sep-15		246	20													
TTM00500	Send TTMs to SO & Govt Depts for TMLG Meeting No. 14	0		0%	0	10-Oct-14		07-Nov-14	20	0													
Tree Felling / Transplant																							
Approved Trees in Contract																							
TR00140	SO Approval of Base Tree Survey Report	30	14-Oct-13 A	90%	3	24-Jul-14	24-Sep-18	27-Sep-18	1089	1089													
TR00200	Tree transplant for Viaduct B - affecting Piers B11 to B17	90	17-Feb-14 A	98%	2	24-Jul-14	15-Feb-16	16-Feb-16	422	1115													
TR00220	Tree transplant for Viaduct B - affecting Pier B18 & Abutment B	90	17-Feb-14 A	98%	2	24-Jul-14	01-Nov-14	03-Nov-14	74	136													
TR00240	Tree transplant for Viaduct B - affecting realigned CTR	90	17-Feb-14 A	98%	2	24-Jul-14	08-Jul-14	10-Jul-14	-10	52													
TR00250	Tree felling for Viaduct B - affecting Slopes 9SE-B/F9, C8 & C9	48	05-May-14 A	13%	42	19-Sep-14	24-Mar-14	29-May-14	-73	0													
TR00260	Tree felling for Viaduct C - affecting Piers C9 to Abutment C	24	30-Jan-14 A	35%	16	14-Aug-14	17-Oct-14	04-Nov-14	61	56													
TR00270	Tree transplant for Viaduct C - affecting Piers C9 to Abutment C	90	17-Feb-14 A	20%	72	29-Oct-14	29-Jul-14	04-Nov-14	5	0													
TR00280	Tree felling for Viaduct C - affecting realigned CTR	30	30-Jan-14 A	35%	20	19-Aug-14	30-May-14	05-Jul-14	-31	53													
TR00290	Tree transplant for Viaduct C - affecting realigned CTR	90	17-Feb-14 A	20%	72	29-Oct-14	12-Mar-14	05-Jul-14	-83	0													
Additional Trees																							
TR01010	Additional tree felling for Viaduct B along CTR	48	19-May-14 A	42%	28	30-Aug-14	16-May-14	03-Jul-14	-41	21													
Site Set Up for Works Area 3 and Site Offices along CEDD Access Road																							
PR30030	Works Area 3-A1/3-A2 - Construct 1.5m steel access bridge	30	22-Jul-14	0%	30	02-Sep-14	18-Aug-18	27-Sep-18	1086	1086													
Temporary Working Platform at North Lantau																							
PR08020	Temp. Working Platform at N.Lantau - Install boundary fence	22	22-Jul-14	0%	22	22-Aug-14	11-Aug-14	11-Sep-14	13	44													
PR08030	Temp. Working Platform at N.Lantau - Modify top of existing seawall	24	25-Nov-13 A	71%	7	31-Jul-14	24-Jan-14	04-Feb-14	-120	5													
PR08050	Temp. Working Platform at N.Lantau - Temp. rockfill & paving between existing & T	42	17-Feb-13 A	71%	12	09-Aug-14	17-Jan-14	04-Feb-14	-125	0													
PR08070	Temp. Working Platform at N.Lantau - Construct steel deck / bollards / fenders	24	02-May-14 A	30%	17	26-Aug-14	27-Jan-14	18-Feb-14	-125	0													
CONSTRUCTION																							
PILING AND SUBSTRUCTURE																							
Viaduct A																							
Milestones - Marine Foundation																							
GFXX111	Viaduct A - ARUP issues Pile Spacing & Diameter for Temporary Platform Design	0	18-Jul-14 A	100%	0																		
General																							
ZA00060	Prepare/submit/approval of MTR Protective Fence submission for Viaduct A	60	22-Jul-14	0%	60	13-Oct-14	27-Jun-14	18-Sep-14	-17	0													
Bridge A2																							
Pier A1 (A2e)																							
Foundation Works																							
GFXX142	A1 (A2e) - Inst.Temp.Working Platform (Common Platform with Pier A1,C1,D1)	23	21-May-14 A	100%	0	05-Jul-14 A																	
GFXX143	A1 (A2e) - Pre-drilling (3 nos)	14	17-Jul-14 A	30%	10	01-Aug-14	02-Apr-15	17-Apr-15	209	0													
GFXX143-2	A1 (A2e) - Confirm Rockhead Levels	8	01-Aug-14	0%	8	11-Aug-14	25-Apr-15	05-May-15	215	102													
Bridge A1																							
Pier A8 (A1d)																							
Preliminary Works for Land Piling																							
PA080020	A08 (A1d) - Erect MTR protective fence / Remove existing fence	12	14-Oct-14	0%	12	28-Oct-14	19-Sep-14	04-Oct-14	-18	0													
PA080030	A08 (A1d) - Install Geo. Instru. & Baseline Monitoring	36	14-Oct-14	0%	36	24-Nov-14	19-Sep-14	01-Nov-14	-19	0													
Pier A9 (A1c)																							
Preliminary Works for Land Piling																							
PA090010	A09 (A1c) - Implement TTMS along north side of NLH E/B	2	14-Oct-14	0%	2	16-Oct-14	24-Oct-14	25-Oct-14	8	0													
PA090020	A09 (A1c) - Erect boundary fence, site clearance & set up site ingress	4	17-Oct-14	0%	4	21-Oct-14	27-Oct-14	30-Oct-14	8	6													
Pier A10 (A1b)																							
Preliminary Works for Land Piling																							

<ul style="list-style-type: none"> ■ Actual Work ■ Planned Bar ■ Critical Bar ◆ Milestone 	Project ID: J3518DWPPrD1-M14 Layout: J3518-DWP-3MRP Submission - M14 Filter: TASK filters: 3-Month Lookahead, No Level of Effort.	Tuen Mun - Chek Lap Kok Link - Southern Connection 3-Month Rolling Programme (Page 16 of 28 Pages) (Progress as of 21-Jul-14)	<table border="1"> <tr> <th>Date</th> <th>Revision</th> <th>Checked</th> <th>Approved</th> </tr> <tr> <td>28-Jun-14</td> <td></td> <td>FZ</td> <td></td> </tr> <tr> <td>29-Jul-14</td> <td></td> <td>FZ</td> <td></td> </tr> </table>	Date	Revision	Checked	Approved	28-Jun-14		FZ		29-Jul-14		FZ		DWG. No.: J3518/GCL/PGM/3MRP-M14
Date	Revision	Checked	Approved													
28-Jun-14		FZ														
29-Jul-14		FZ														

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	2014																												
											July							August							September							October							
											23	30	07	14	21	28	04	11	18	25	01	08	15	22	29	06	13	20	27	04	11	18	25	01	08	15	22	29	
SB3E0130	B2 (B3e) - Marine Pile Cap M1 - Pile cut down	8	12-Aug-14	0%	8	23-Aug-14	12-Jul-14	24-Jul-14	-19	0																													
SB3E0140	B2 (B3e) - Marine Pile Cap M1 - Rebar fixing, inst.inserts etc	12	25-Aug-14	0%	12	11-Sep-14	25-Jul-14	12-Aug-14	-19	0																													
SB3E0150	B2 (B3e) - Marine Pile Cap M1 - Concreting	1	12-Sep-14	0%	1	12-Sep-14	14-Aug-14	14-Aug-14	-19	0																													
SB3E0160	B2 (B3e) - Marine Pile Cap M1 - Curing incl. CJ Preparation	6	13-Sep-14	0%	6	20-Sep-14	15-Aug-14	23-Aug-14	-19	0																													
Pier Works																																							
SB3E0170	B2 (B3e) - Type 4B Pier Temp. Support Platform	6	13-Sep-14	0%	6	20-Sep-14	15-Aug-14	23-Aug-14	-19	0																													
SB3E0172	B2 (B3e) - Type 4B Pier Scaffolding (1st Lift)	4	22-Sep-14	0%	4	26-Sep-14	25-Aug-14	29-Aug-14	-19	0																													
SB3E0180	B2 (B3e) - Type 4B Pier Rebarwork (1st Lift)	4	27-Sep-14	0%	4	03-Oct-14	30-Aug-14	04-Sep-14	-19	0																													
SB3E0190	B2 (B3e) - Type 4B Pier Formwork & Prep for Concreting (1st Lift)	4	04-Oct-14	0%	4	09-Oct-14	05-Sep-14	11-Sep-14	-19	0																													
SB3E0200	B2 (B3e) - Type 4B Pier Concreting (1st Lift)	1	10-Oct-14	0%	1	10-Oct-14	12-Sep-14	12-Sep-14	-19	0																													
SB3E0202	B2 (B3e) - Type 4B Pier Curing & Striking of Forms incl. CJ prep (1st Lift)	2	11-Oct-14	0%	2	13-Oct-14	13-Sep-14	15-Sep-14	-19	0																													
SB3E0300	B2 (B3e) - Type 4B Pier Head Scaffolding	4	14-Oct-14	0%	4	18-Oct-14	16-Sep-14	20-Sep-14	-19	0																													
SB3E0310	B2 (B3e) - Type 4B Pier Head Rebarwork	5	20-Oct-14	0%	5	24-Oct-14	22-Sep-14	27-Sep-14	-19	0																													
Pier B3 (B3d)																																							
Foundation Works																																							
GFXX173	B3 (B3d) - Bored Piles (2.20m dia. x 2 nos)	56	10-Apr-14 A	90%	6	28-Jul-14	27-May-14	03-Jun-14	-46	0																													
GFXX174	B3 (B3d) - Sonic & Interface Coring	12	28-Jul-14	0%	12	11-Aug-14	18-Jun-14	02-Jul-14	-34	12																													
GFXX174-1	B3 (B3d) - Selection of bored pile for Full Depth Coring	24	28-Jul-14	0%	24	25-Aug-14	04-Jun-14	02-Jul-14	-46	0																													
GFXX174-2	B3 (B3d) - Bored Pile Full Depth Coring & Testing	24	25-Aug-14	0%	24	23-Sep-14	03-Jul-14	30-Jul-14	-46	0																													
GFXX175	B3 (B3d) - Dismantle removable panels of temp. platform	4	23-Sep-14	0%	4	27-Sep-14	31-Jul-14	04-Aug-14	-46	0																													
Pile Cap Works																																							
SB3D0070	B3 (B3d) - Marine Pile Cap M1 - Inst.Floating Seal & Casing Head Steelwork	7	27-Sep-14	0%	7	09-Oct-14	05-Aug-14	15-Aug-14	-36	0																													
SB3D0080	B3 (B3d) - Marine Pile Cap M1 - Install precast shell in position	1	09-Oct-14	0%	1	10-Oct-14	16-Aug-14	16-Aug-14	-36	0																													
SB3D0090	B3 (B3d) - Marine Pile Cap M1 - Inst.Access & make Watertight	3	10-Oct-14	0%	3	14-Oct-14	19-Aug-14	22-Aug-14	-36	0																													
SB3D0100	B3 (B3d) - Marine Pile Cap M1 - Weld Fin plates/Plug Rebar & Concrete	9	14-Oct-14	0%	9	25-Oct-14	11-Sep-14	22-Sep-14	-24	0																													
Pier B4 (B3c)																																							
Foundation Works																																							
GFXX168	B4 (B3c) - Bored Piles (2.20m dia. x 2 nos)	72	13-May-14 A	90%	7	30-Jul-14	22-May-14	30-May-14	-49	0																													
GFXX169	B4 (B3c) - Sonic & Interface Coring	12	30-Jul-14	0%	12	13-Aug-14	05-Aug-14	18-Aug-14	5	0																													
GFXX170	B4 (B3c) - Dismantle removable panels of temp. platform	4	13-Aug-14	0%	4	18-Aug-14	19-Aug-14	22-Aug-14	5	0																													
Pile Cap Works																																							
SB3C0070	B4 (B3c) - Marine Pile Cap M1 - Inst.Floating Seal & Casing Head Steelwork	7	14-Oct-14	0%	7	23-Oct-14	23-Aug-14	01-Sep-14	-36	0																													
Pier B5 (B3b)																																							
Foundation Works																																							
GFXX163	B5 (B3b) - Bored Piles (2.20m dia. x 2 nos)	72	21-May-14 A	100%	0	21-Jul-14 A																																	
GFXX164	B5 (B3b) - Sonic & Interface Coring	12	22-Jul-14	0%	12	04-Aug-14	04-Aug-14	18-Aug-14	11	0																													
GFXX165	B5 (B3b) - Dismantle removable panels of temp. platform	4	05-Aug-14	0%	4	08-Aug-14	18-Aug-14	22-Aug-14	11	0																													
Pile Cap Works																																							
SB3B0070	B5 (B3b) - Marine Pile Cap M1 - Inst.Floating Seal & Casing Head Steelwork	7	09-Aug-14	0%	7	21-Aug-14	22-Aug-14	01-Sep-14	7	0																													
SB3B0080	B5 (B3b) - Marine Pile Cap M1 - Install precast shell in position	1	22-Aug-14	0%	1	22-Aug-14	01-Sep-14	02-Sep-14	7	0																													
SB3B0090	B5 (B3b) - Marine Pile Cap M1 - Inst.Access & make Watertight	3	23-Aug-14	0%	3	26-Aug-14	02-Sep-14	08-Sep-14	8	0																													
SB3B0100	B5 (B3b) - Marine Pile Cap M1 - Weld Fin plates/Plug Rebar & Concrete	9	28-Aug-14	0%	9	08-Sep-14	08-Sep-14	22-Sep-14	8	0																													
SB3B0120	B5 (B3b) - Marine Pile Cap M1 - Dewater precast shell / Remove Lifting Frame	2	11-Sep-14	0%	2	12-Sep-14	22-Sep-14	25-Sep-14	8	0																													
SB3B0130	B5 (B3b) - Marine Pile Cap M1 - Pile cut down	8	13-Sep-14	0%	8	23-Sep-14	25-Sep-14	07-Oct-14	8	0																													
SB3B0140	B5 (B3b) - Marine Pile Cap M1 - Rebar fixing, inst.inserts etc	12	25-Sep-14	0%	12	11-Oct-14	07-Oct-14	23-Oct-14	8	0																													
SB3B0150	B5 (B3b) - Marine Pile Cap M1 - Concreting	1	13-Oct-14	0%	1	13-Oct-14	23-Oct-14	24-Oct-14	8	0																													
SB3B0160	B5 (B3b) - Marine Pile Cap M1 - Curing incl. CJ Preparation	6	14-Oct-14	0%	6	21-Oct-14	24-Oct-14	31-Oct-14	8	0																													
Pier Works																																							

	Actual Work
	Planned Bar
	Critical Bar
	Milestone

Project ID: J3518DWPPrD1-M14
 Layout: J3518-DWP-3MRP Submission - M14
 Filter: TASK filters: 3-Month Lookahead, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 18 of 28 Pages)
(Progress as of 21-Jul-14)

Date	Revision	Checked	Approved
28-Jun-14		FZ	
29-Jul-14		FZ	

DWG. No.:
J3518/GCL/PGM/3MRP-M14

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	2014																										
											July			August			September			October																	
											23	30	07	14	21	28	04	11	18	25	01	08	15	22	29	06	13										
SB3B0170	B5 (B3b) - Type 4B Pier Temp. Support Platform	6	14-Oct-14	0%	6	21-Oct-14	24-Oct-14	31-Oct-14	9	0																											
Pier B6 (B3a)																																					
Foundation Works																																					
GFXX157	B6 (B3a) - Predrilling for Piles (3 nos)	12	11-Jun-14 A	100%	0	24-Jun-14 A					■																										
GFXX157-2	B6 (B3a) - Confirm Rockhead Levels	8	21-Jun-14 A	100%	0	24-Jun-14 A					■																										
GFXX158	B6 (B3a) - Bored Piles (1.80m dia. x 3 nos)	72	21-Jun-14 A	35%	47	15-Sep-14	31-May-14	26-Jul-14	-42	0	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■											
GFXX159	B6 (B3a) - Sonic & Interface Coring	12	16-Sep-14	0%	12	29-Sep-14	16-Aug-14	29-Aug-14	-25	0																											
GFXX160	B6 (B3a) - Dismantle removable panels of temp. platform	4	30-Sep-14	0%	4	06-Oct-14	30-Aug-14	03-Sep-14	-25	0																											
Pile Cap Works																																					
SB3A0070	B6 (B3a) - Marine Pile Cap M2 - Inst.Floating Seal & Casing Head Steelwork	7	07-Oct-14	0%	7	16-Oct-14	04-Sep-14	13-Sep-14	-22	9																											
Bridge B2																																					
Pier B7 (B2f)																																					
Foundation Works																																					
GFXX152	B7 (B2f) - Predrilling (2 nos)	12	24-Jun-14 A	100%	0	27-Jun-14 A					■																										
GFXX152-2	B7 (B2f) - Confirm Rockhead Levels	8	28-Jun-14 A	100%	0	02-Jul-14 A					■																										
GFXX153	B7 (B2f) - Bored Piles (2.20m dia. x 2 nos)	66	03-Jul-14 A	25%	50	18-Sep-14	26-May-14	24-Jul-14	-47	0	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■											
GFXX154	B7 (B2f) - Sonic & Interface Coring	12	19-Sep-14	0%	12	04-Oct-14	13-Aug-14	26-Aug-14	-31	0																											
GFXX155	B7 (B2f) - Dismantle removable panels of temp. platform	4	06-Oct-14	0%	4	09-Oct-14	27-Aug-14	30-Aug-14	-31	0																											
Pile Cap Works																																					
SB2F0070	B7 (B2f) - Marine Pile Cap M1 - Inst.Floating Seal & Casing Head Steelwork	6	10-Oct-14	0%	6	17-Oct-14	01-Sep-14	08-Sep-14	-26	8																											
Pier B8 (B2e)																																					
Preliminary Works for Land Piling																																					
GFXX310-2	B8 (B2e) - Pre-grouting Works	12	28-May-14 A	100%	0	21-Jun-14 A					■																										
PB080050	B8 (B2e) - Complete Civil Preparation Works for Piling	0		100%	0	21-Jun-14 A					■																										
Socketted H-Pile Installation																																					
GFXX353	B8 (B2e) - Install SH Pile (14 nr)	60	25-Jun-14 A	13%	52	22-Sep-14	12-Apr-14	19-Jun-14	-78	0	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■											
Pile Cap Works																																					
SB2E0088	B8 (B2e) - Pile cap - Pipe Pile Wall for ELS	24	22-Sep-14	0%	24	24-Oct-14	26-Jul-14	30-Aug-14	-39	0																											
Pier B9 (B2d)																																					
Socketted H-Pile Installation																																					
GFXX347-1	B9 (B2d) - Confirm Rockhead Levels	8	07-Jun-14 A	0%	8	30-Jul-14	17-May-14	26-May-14	-54	0	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■											
GFXX348	B9 (B2d) - Install SH Pile (14 nr)	71	31-Jul-14	0%	71	24-Oct-14	27-May-14	19-Aug-14	-54	0	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■											
Pier B10 (B2c)																																					
Preliminary Works for Land Piling																																					
PB100070	B10 (B2c) - Construct new Gate G8	20	23-Jun-14 A	50%	10	05-Aug-14	15-Apr-14	03-May-14	-57	0	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■											
PB100080	B10 (B2c) - Construct new Gate G9	20	23-Jun-14 A	50%	10	05-Aug-14	15-Apr-14	03-May-14	-57	0	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■											
PB100100	B10 (B2c) - Remove original gates G8 & G9	6	07-Aug-14	0%	6	14-Aug-14	08-May-14	15-May-14	-57	0																											
PB100110	B10 (B2c) - Fence existing openings of orig.gates & convert area to construction sit	10	07-Aug-14	0%	10	19-Aug-14	08-May-14	20-May-14	-57	0																											
PB100120	B10 (B2c) - Complete Civil Preparation Works for piling to commence	0		0%	0	19-Aug-14		20-May-14	-57	0																											
Socketted H-Pile Installation																																					
GFXX340	B10 (B2c) - Predrilling (2 nos)	16	20-Aug-14*	0%	16	06-Sep-14	22-May-14	10-Jun-14	-75	0																											
GFXX340-1	B10 (B2c) - Confirm Rockhead Levels	8	08-Sep-14	0%	8	17-Sep-14	11-Jun-14	19-Jun-14	-75	3																											
GFXX341	B10 (B2c) - Install SH Pile (14 nr)	36	22-Sep-14	0%	36	05-Nov-14	20-Jun-14	01-Aug-14	-78	0																											
Pier B11 (B2b)																																					
Socketted H-Pile Installation																																					
GFXX334-1	B11 (B2b) - Install SH Pile (12 nr)	52	22-Apr-14 A	100%	0	09-Jul-14 A					■																										
Pile Cap Works																																					
SB2B0090	B11 (B2b) - Utility diversion & Cut Slope	36	10-Jul-14 A	25%	27	29-Aug-14	12-Dec-14	15-Jan-15	109	0																											

- Actual Work
- Planned Bar
- Critical Bar
- ◆ Milestone

Project ID: J3518DWP-rD1-M14
Layout: J3518-DWP-3MRP Submission - M14
Filter: TASK filters: 3-Month Lookahead, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 19 of 28 Pages)
(Progress as of 21-Jul-14)

Date	Revision	Checked	Approved
28-Jun-14		FZ	
29-Jul-14		FZ	

DWG. No.:
J3518/GCL/PGM/3MRP-M14

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	2014												
											July			August			September			October			
											23	30	07	14	21	28	04	11	18	25	01	08	15
PC100010	C10 (C3c) - Install Geo. Instru. & Baseline Monitoring	36	03-Sep-14	0%	36	17-Oct-14	31-Oct-14	11-Dec-14	47	0													
Pier C11 (C3a)																							
Preliminary Works for Land Piling																							
PC110010	C11 (C3a) - Install Geo. Instru. & Baseline Monitoring	36	06-Sep-14	0%	36	21-Oct-14	26-Nov-14	09-Jan-15	66	0													
Bridge C2																							
Pier C12 (C2f)																							
Preliminary Works for Land Piling																							
PC120010	C12 (C2f) - Install Geo. Instru. & Baseline Monitoring	36	15-Sep-14	0%	36	28-Oct-14	17-Jan-15	03-Mar-15	102	0													
Pier C16 (C2b)																							
Preliminary Works for Land Piling																							
PC160010	C16 (C2b) - Install Geo. Instru. & Baseline Monitoring	36	03-Sep-14	0%	36	17-Oct-14	09-Oct-14	19-Nov-14	28	0													
Bridge C1																							
Pier C17 (C2a)																							
Preliminary Works for Land Piling																							
PC170010	C17 (C2a) - Install Geo. Instru. & Baseline Monitoring	36	11-Sep-14	0%	36	24-Oct-14	16-Oct-14	26-Nov-14	28	0													
Pier C18 (C3d) Portal																							
Preliminary Works for Land Piling																							
PC180010	C18 (C1e) - Install Geo. Instru. & Baseline Monitoring	36	18-Sep-14	0%	36	31-Oct-14	23-Oct-14	03-Dec-14	28	0													
Viaduct D																							
Milestones - Marine Foundation																							
GFX228	Viaduct D - ARUP issues Pile Spacing & Diameter for Temporary Platform Design	0		0%	0	21-Jul-14		30-May-14	-42	0													
GFX245-1	Pier D4 (D4c) - Start date for piling	0	16-Oct-14	0%	0		26-Aug-14		-42	0													
GFX250-1	Pier D3 (D4d) - Start date for piling	0	28-Aug-14	0%	0		19-Jul-14		-34	0													
GFX255-1	Pier D2 (D4e) - Start date for piling	0	27-Aug-14	0%	0		20-May-15		214	0													
GFX260-1	Pier D1 (D4f) - Start date for piling	0	07-Aug-14	0%	0		24-Oct-14		64	0													
ZD00010	Viaduct D - Approval of Foundation DDA	0		0%	0	21-Jul-14		06-Nov-14	78	49													
Milestones - Land Foundation																							
GFX438-4	D18 (D1c) - Start date for piling	0	29-Sep-14	0%	0		07-Nov-14		32	0													
GFX438-5	D19 (D1b) - Start date for piling	0	10-Oct-14	0%	0		18-Nov-14		33	11													
GFX446A1	D14 (D2c) - Start date for piling	0	02-Sep-14	0%	0		17-Jul-14		-40	0													
General - Preliminary Works for Land Piling																							
ZD20010	Viaduct D works area between MTR and NLH - Setup TTMS	4	22-Jul-14	0%	4	26-Jul-14	07-Mar-14	11-Mar-14	-87	0													
Bridge D3																							
Pier D1 (D4f)																							
Foundation Works																							
GFX259	D1 (D4f) - Inst.Temp.Working Platform (Common Platform with Pier A1,C1,D1)	23	21-May-14 A	100%	0	10-Jul-14 A																	
GFX260	D1 (D4f) - Predrilling for Piles (3 nos)	14	22-Jul-14	0%	14	06-Aug-14	29-May-14	14-Jun-14	-44	0													
GFX260-2	D1 (D4f) - Confirm Rockhead Levels	8	07-Aug-14	0%	8	15-Aug-14	16-Jun-14	24-Jun-14	-44	0													
GFX261	D1 (D4f) - Bored Piles (1.80m dia. x 3 nos)	58	07-Aug-14	0%	58	16-Oct-14	16-Jun-14	22-Aug-14	-44	0													
GFX262	D1 (D4f) - Sonic & Interface Coring	12	17-Oct-14	0%	12	30-Oct-14	03-Jan-15	16-Jan-15	64	0													
Pier D2 (D4e)																							
Foundation Works																							
GFX254	D2 (D4e) - Inst.Temp.Working Platform	12	30-Jul-14	0%	12	13-Aug-14	31-May-14	14-Jun-14	-49	0													
GFX255	D2 (D4e) - Predrilling (2 nos)	12	13-Aug-14	0%	12	27-Aug-14	16-Jun-14	28-Jun-14	-49	0													
GFX255-2	D2 (D4e) - Confirm Rockhead Levels	8	27-Aug-14	0%	8	05-Sep-14	30-Jun-14	09-Jul-14	-49	0													
GFX256	D2 (D4e) - Bored Piles (2.35m dia. x 2 nos)	63	27-Aug-14	0%	63	12-Nov-14	30-Jun-14	12-Sep-14	-49	0													
Pier D3 (D4d)																							
Foundation Works																							

<ul style="list-style-type: none"> █ Actual Work █ Planned Bar █ Critical Bar ◆ Milestone 	Project ID: J3518DWPPrD1-M14 Layout: J3518-DWP-3MRP Submission - M14 Filter: TASK filters: 3-Month Lookahead, No Level of Effort.	Tuen Mun - Chek Lap Kok Link - Southern Connection 3-Month Rolling Programme (Page 22 of 28 Pages) (Progress as of 21-Jul-14)	<table border="1"> <tr> <th>Date</th> <th>Revision</th> <th>Checked</th> <th>Approved</th> </tr> <tr> <td>28-Jun-14</td> <td></td> <td>FZ</td> <td></td> </tr> <tr> <td>29-Jul-14</td> <td></td> <td>FZ</td> <td></td> </tr> </table>	Date	Revision	Checked	Approved	28-Jun-14		FZ		29-Jul-14		FZ		DWG. No.: J3518/GCL/PGM/3MRP-M14
Date	Revision	Checked	Approved													
28-Jun-14		FZ														
29-Jul-14		FZ														

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	2014															
											July				August				September				October			
											23	30	07	14	21	28	04	11	18	25	01	08	15	22	29	06
GFXX249	D3 (D4d) - Inst.Temp.Working Platform	20	22-Jul-14	0%	20	13-Aug-14	11-Jun-14	04-Jul-14	-34	0																
GFXX250	D3 (D4d) - Predrilling for Piles (3 nos)	12	14-Aug-14	0%	12	27-Aug-14	05-Jul-14	18-Jul-14	-34	0																
GFXX250-2	D3 (D4d) - Confirm Rockhead Levels	8	28-Aug-14	0%	8	05-Sep-14	19-Jul-14	28-Jul-14	-34	0																
GFXX251	D3 (D4d) - Bored Piles (2.00m dia. x 3 nos)	65	28-Aug-14	0%	65	14-Nov-14	19-Jul-14	06-Oct-14	-34	0																
Pier D4 (D4c)																										
Foundation Works																										
GFXX244	D4 (D4c) - Inst.Temp.Working Platform	14	15-Sep-14	0%	14	03-Oct-14	28-Jul-14	12-Aug-14	-42	0																
GFXX245	D4 (D4c) - Predrilling (3 nos)	11	03-Oct-14	0%	11	16-Oct-14	13-Aug-14	25-Aug-14	-42	0																
GFXX245-2	D4 (D4c) - Confirm Rockhead Levels	8	16-Oct-14	0%	8	25-Oct-14	26-Aug-14	03-Sep-14	-42	0																
GFXX246	D4 (D4c) - Bored Piles (2.00m dia. x 3 nos)	70	16-Oct-14	0%	70	09-Jan-15	26-Aug-14	18-Nov-14	-42	0																
Pier D5 (D4b)																										
Foundation Works																										
GFXX239	D5 (D4b) - Inst.Temp.Working Platform	15	18-Sep-14	0%	15	08-Oct-14	25-Jul-14	11-Aug-14	-47	0																
GFXX240	D5 (D4b) - Predrilling (2 nos)	12	08-Oct-14	0%	12	22-Oct-14	12-Aug-14	25-Aug-14	-47	0																
Pier D6 (D4a)																										
Foundation Works																										
GFXX234	D6 (D4a) - Inst.Temp.Working Platform	10	17-Oct-14	0%	10	28-Oct-14	23-Aug-14	03-Sep-14	-44	0																
Bridge D2																										
Pier D8 (D3d)																										
Preliminary Works for Land Piling																										
GFXX432	D8 (D3d) - Set up for Pregrouting	5	17-Sep-14	0%	5	22-Sep-14	10-Apr-14	15-Apr-14	-129	0																
GFXX433-1	D8 (D3d) - Pregrouting Works	30	23-Sep-14	0%	30	29-Oct-14	16-Apr-14	26-May-14	-129	0																
PD080030	D8 (D3d) - Erect MTR protective fence / remove existing fence	12	28-Jul-14	0%	12	14-Aug-14	12-Mar-14	25-Mar-14	-87	13																
PD080032	D8 (D3d) - Install Geo. Instru. & Baseline Monitoring	36	22-Jul-14	0%	36	01-Sep-14	12-Feb-14	25-Mar-14	-129	0																
PD080040	D8 (D3d) - Set up piling platform	10	02-Sep-14	0%	10	16-Sep-14	26-Mar-14	08-Apr-14	-100	0																
Pier D9 (D3c)																										
Preliminary Works for Land Piling																										
PD090010	D9 (D3c) - Erect MTR boundary fence / remove existing fence	12	04-Jun-14 A	40%	7	01-Aug-14	15-Mar-14	24-Mar-14	-79	0																
PD090012	D9 (D3c) - Install Geo. Instru. & Baseline Monitoring	36	01-Aug-14	0%	36	13-Sep-14	25-Mar-14	12-May-14	-103	0																
PD090020	D9 (D3c) - Set up piling platform	10	13-Sep-14	0%	10	25-Sep-14	13-May-14	26-May-14	-79	26																
Pier D10 (D3b)																										
Preliminary Works for Land Piling																										
PD100010	D10 (D3b) - Erect boundary fence / water filled barrier / remove existing fence	10	04-Jun-14 A	40%	6	29-Jul-14	08-Mar-14	14-Mar-14	-86	0																
PD100012	D10 (D3b) - Install Geo. Instru. & Baseline Monitoring	36	30-Jul-14	0%	36	10-Sep-14	15-Mar-14	30-Apr-14	-109	0																
PD100020	D10 (D3b) - Set up piling platform	10	11-Sep-14	0%	10	22-Sep-14	02-May-14	17-May-14	-83	0																
PD100030	D10 (D3b) - Complete Civil Preparation Works for piling to commence	0		0%	0	22-Sep-14		17-May-14	-83	0																
Socketted H-Pile Installation																										
GFXX460-1	D10 (D3b) - Predrilling	17	23-Sep-14*	0%	17	14-Oct-14	19-May-14	07-Jun-14	-106	0																
GFXX460-4	D10 (D3b) - Confirm Rockhead Levels	8	15-Oct-14	0%	8	23-Oct-14	22-Jul-14	30-Jul-14	-70	0																
Pier D11 (D3a)																										
Preliminary Works for Land Piling																										
PD110010	D11 (D3a) - Erect boundary fence / water filled barrier / remove existing fence	10	04-Jun-14 A	40%	6	29-Jul-14	08-Mar-14	14-Mar-14	-86	0																
PD110012	D11 (D3a) - Install Geo. Instru. & Baseline Monitoring	36	30-Jul-14	0%	36	10-Sep-14	15-Mar-14	30-Apr-14	-109	0																
PD110020	D11 (D3a) - Set up piling platform	10	11-Sep-14	0%	10	22-Sep-14	02-May-14	17-May-14	-83	0																
PD110030	D11(D3a) - Complete Civil Preparation Works for piling to commence	0		0%	0	22-Sep-14		17-May-14	-83	0																
Socketted H-Pile Installation																										
GFXX460-2	D11 (D3a) - Predrilling	17	23-Sep-14	0%	17	14-Oct-14	19-May-14	07-Jun-14	-106	0																
GFXX460-5	D11 (D3a) - Confirm Rockhead Levels	8	15-Oct-14	0%	8	23-Oct-14	09-Jun-14	17-Jun-14	-106	0																

■ Actual Work
■ Planned Bar
■ Critical Bar
◆ Milestone

Project ID: J3518DWPPrD1-M14
 Layout: J3518-DWP-3MRP Submission - M14
 Filter: TASK filters: 3-Month Lookahead, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 23 of 28 Pages)
(Progress as of 21-Jul-14)

Date	Revision	Checked	Approved
28-Jun-14		FZ	
29-Jul-14		FZ	

DWG. No.:
J3518/GCL/PGM/3MRP-M14

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	2014															
											July				August				September				October			
											23	30	07	14	21	28	04	11	18	25	01	08	15	22	29	06
Pier D12 (D2e)																										
Preliminary Works for Land Piling																										
PD120010	D12 (D2e) - Erect boundary fence / water filled barrier / remove existing fence	10	04-Jun-14 A	40%	6	29-Jul-14	05-Jun-14	17-Jun-14	-28	0																
PD120012	D12 (D2e) - Install Geo. Instru. & Baseline Monitoring	36	30-Jul-14	0%	36	10-Sep-14	19-Jun-14	31-Jul-14	-34	0																
PD120020	D12 (D2e) - Set up piling platform	10	11-Sep-14	0%	10	22-Sep-14	01-Aug-14	15-Aug-14	-27	0																
PD120030	D12 (D2e) - Complete Civil Preparation Works for piling to commence	0		0%	0	22-Sep-14		15-Aug-14	-27	0																
Socketted H-Pile Installation																										
GFXX460-3	D12 (D2e) - Predrilling	17	23-Sep-14	0%	17	14-Oct-14	16-Aug-14	04-Sep-14	-31	0																
GFXX460-6	D12 (D2e) - Confirm Rockhead Levels	8	15-Oct-14	0%	8	23-Oct-14	05-Sep-14	15-Sep-14	-31	0																
Pier D13 (D2d)																										
Preliminary Works for Land Piling																										
PD130010	D13 (D2d) - Erect boundary fence / water filled barrier	10	23-Sep-14	0%	10	06-Oct-14	05-Nov-14	15-Nov-14	33	0																
PD130012	D13 (D2d) - Install Geo. Instru. & Baseline Monitoring	36	07-Oct-14	0%	36	17-Nov-14	17-Nov-14	30-Dec-14	35	0																
Bridge D1																										
Pier D14 (D2c)																										
Preliminary Works for Land Piling																										
PD140012	D14 (D2c) - Install Geo. Instru. & Baseline Monitoring	36	22-Jul-14	0%	36	01-Sep-14	04-Jun-14	16-Jul-14	-40	0																
Socketted H-Pile Installation																										
GFXX445-	D14 (D2c) - Confirm Rockhead Levels	8	17-Jun-14 A	0%	8	30-Jul-14	08-Jul-14	16-Jul-14	-12	28																
GFXX446-	D14 (D2c) - Installation of SH Pile (10 nr)	121	02-Sep-14	0%	121	27-Jan-15	17-Jul-14	08-Dec-14	-40	0																
Pier D15 (D2b)																										
Preliminary Works for Land Piling																										
PD150012	D15 (D2b) - Install Geo. Instru. & Baseline Monitoring	36	22-Jul-14	0%	36	01-Sep-14	21-Feb-14	03-Apr-14	-121	0																
PD150020	D15 (D2b) - Set up piling platform	20	02-Sep-14	0%	20	27-Sep-14	04-Apr-14	10-May-14	-93	0																
PD150030	D15 (D2b) - Complete Civil Preparation Works for piling to commence	0		0%	0	27-Sep-14		12-Jun-14	-73	0																
Socketted H-Pile Installation																										
GFXX445-2	D15 (D2b) - Predrilling	18	29-Sep-14	0%	18	21-Oct-14	13-Jun-14	04-Jul-14	-90	0																
Pier D16 (D2a)																										
Preliminary Works for Land Piling																										
PD160012	D16 (D2a) - Install Geo. Instru. & Baseline Monitoring	36	22-Jul-14	0%	36	01-Sep-14	24-Mar-14	10-May-14	-95	22																
PD160020	D16 (D2a) - Set up piling platform	20	29-Sep-14	0%	20	25-Oct-14	12-May-14	12-Jun-14	-93	0																
Pier D17 (D1d)																										
Preliminary Works for Land Piling																										
PD170012	D17 (D1d) - Install Geo. Instru. & Baseline Monitoring	36	22-Jul-14	0%	36	01-Sep-14	18-Sep-14	31-Oct-14	49	0																
PD170020	D17 (D1d) - Set up piling platform	20	02-Sep-14	0%	20	27-Sep-14	01-Nov-14	24-Nov-14	45	0																
PD170030	D17 (D1d) - Complete Civil Preparation Works for piling to commence	0		0%	0	27-Sep-14		24-Nov-14	45	23																
Socketted H-Pile Installation																										
GFXX438-1	D17 (D1d) - Predrilling	19	08-Oct-14*	0%	19	29-Oct-14	03-Nov-14	24-Nov-14	22	0																
Pier D18 (D1c)																										
Preliminary Works for Land Piling																										
PD180012	D18 (D1c) - Install Geo. Instru. & Baseline Monitoring	36	22-Jul-14	0%	36	01-Sep-14	29-Aug-14	13-Oct-14	33	0																
PD180020	D18 (D1c) - Set up piling platform	20	02-Sep-14	0%	20	27-Sep-14	14-Oct-14	06-Nov-14	30	0																
PD180030	D18 (D1c) - Complete Civil Preparation Works for piling to commence	0		0%	0	27-Sep-14		06-Nov-14	30	0																
Socketted H-Pile Installation																										
GFXX438-2	D18 (D1c) - Predrilling	17	17-Jun-14 A	29.41%	12	04-Aug-14	15-Oct-14	28-Oct-14	70	0																
GFXX438-7	D18 (D1c) - Confirm Rockhead Levels	8	05-Aug-14	0%	8	13-Aug-14	29-Oct-14	06-Nov-14	70	38																
GFXX439-2	D18 (D1c) - Installation of SH Pile (10 nr)	70	29-Sep-14	0%	70	20-Dec-14	07-Nov-14	30-Jan-15	32	0																
Pier D19 (D1b) & Abutment D																										

	Project ID: J3518DWPPrD1-M14	Tuen Mun - Chek Lap Kok Link - Southern Connection 3-Month Rolling Programme (Page 24 of 28 Pages) (Progress as of 21-Jul-14)	Date	Revision	Checked	Approved	DWG. No.: J3518/GCL/PGM/3MRP-M14
	Layout: J3518-DWP-3MRP Submission - M14		28-Jun-14		FZ		
	Filter: TASK filters: 3-Month Lookahead, No Level of Effort.		29-Jul-14		FZ		

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	2014															
											July				August				September				October			
											23	30	07	14	21	28	04	11	18	25	01	08	15	22	29	06
Foundation Works - E4A & E4B																										
Foundation Works																										
GFX04	E4 (E2b) - Confirm Rockhead levels	8	19-Jun-14 A	100%	0	16-Jul-14 A																				
GFX042	E4 (E2b) - Bored Piles (2.20m dia. x 4 nos)	90	19-Jun-14 A	87%	12	04-Aug-14	27-Jun-14	11-Jul-14	-20	0																
GFX043	E4 (E2b) - Sonic & Interface Coring x 4no.	12	04-Aug-14	0%	12	18-Aug-14	11-Jul-14	25-Jul-14	-20	0																
GFX044	E4 (E2b) - Dismantle Temporary Removable Piling Platform	5	18-Aug-14	0%	5	23-Aug-14	25-Jul-14	31-Jul-14	-20	0																
E5A & E5B (E2c - 1/2)																										
Foundation Works - E5A & E5B																										
Foundation Works																										
GFX04	E5 (E2c) - Inst.Temp.Working Platform (Light)	7	22-Jul-14	0%	7	29-Jul-14	17-Jul-14	24-Jul-14	-4	0																
GFX046	E5 (E2c) - Predrilling (4 nos)	22	30-Jul-14	0%	22	23-Aug-14	13-Oct-14	06-Nov-14	61	0																
GFX04	E5 (E2c) - Confirm Rockhead levels	8	25-Aug-14	0%	8	02-Sep-14	07-Nov-14	15-Nov-14	61	103																
E6A & E6B (E2d - 1/2)																										
Foundation Works - E6A & E6B																										
Foundation Works																										
GFX050	E6 (E2d) - Inst.Temp.Working Platform (Heavy)	18	22-Jul-14	0%	18	11-Aug-14	04-Jul-14	24-Jul-14	-15	0																
GFX05	E6 (E2d) - Inst.Temp.Working Platform (Light)	7	12-Aug-14	0%	7	19-Aug-14	25-Jul-14	01-Aug-14	-15	0																
GFX051	E6 (E2d) - Predrilling (4 nos)	18	20-Aug-14	0%	18	10-Sep-14	27-Nov-14	17-Dec-14	82	0																
GFX05	E6 (E2d) - Confirm Rockhead levels	8	11-Sep-14	0%	8	19-Sep-14	18-Dec-14	29-Dec-14	82	183																
E7A & E7B (E2e - 1/2)																										
Foundation Works - E7A & E7B																										
Foundation Works																										
GFX055	E7 (E2e) - Inst.Temp.Working Platforms (Heavy)	19	20-Aug-14	0%	19	11-Sep-14	02-Aug-14	23-Aug-14	-15	0																
GFX05	E7 (E2e) - Inst.Temp.Working Platforms (Light)	7	12-Sep-14	0%	7	19-Sep-14	25-Aug-14	01-Sep-14	-15	0																
GFX056	E7 (E2e) - Predrilling (5 nos)	26	20-Sep-14	0%	26	22-Oct-14	18-Oct-14	17-Nov-14	22	0																
E8A & E8B (E2f - 1/2)																										
Foundation Works - E8A & E8B																										
Foundation Works																										
GFX060	E8 (E2f) - Inst.Temp.Working Platforms (Heavy)	32	20-Sep-14	0%	32	29-Oct-14	02-Sep-14	11-Oct-14	-15	0																
E9A & E9B (E2g - 1/2)																										
Foundation Works - E9A & E9B																										
Foundation Works																										
GFX06	E9 (E2g) - Confirm Rockhead levels	8	06-Jun-14 A	100%	0	25-Jun-14 A																				
GFX067	E9 (E2g) - Bored Piles (2.00m dia. x 6 nr)	105	17-May-14 A	37%	66	10-Oct-14	10-Dec-14	04-Mar-15	119	0																
GFX068	E9 (E2g) - Sonic & Interface Coring	12	10-Oct-14	0%	12	24-Oct-14	05-Mar-15	18-Mar-15	119	0																
E10A & E10B (E2h - 1/2)																										
Foundation Works - E10A & E10B																										
Foundation Works																										
GFX07	E10 (E2h) - Confirm Rockhead levels	8	05-Jun-14 A	100%	0	25-Jun-14 A																				
GFX072	E10 (E2h) - Bored Piles (2.20m dia. x 6 nr)	132	15-May-14 A	24%	100	19-Nov-14	07-Jul-14	04-Nov-14	-12	0																
Viaduct E5, E6, E7 & E8																										
Milestones - Marine Foundation																										
GFX084-1	E11 (E5E6a/E7E8a) - Start date for piling	0	22-Jul-14	0%	0		21-Mar-14		-97	0																
GFX089-1	E12 (E5b/E6b/E7b/E8b + Dolphins) - Start date for piling	0	22-Jul-14	0%	0		17-Mar-14		-101	0																
GFX095-1	E13C/D (E6c/E5c+ dolphin) - Start date for piling	0	13-Aug-14	0%	0		10-Apr-14		-101	0																
E11A & E11B (E5E6a/E7E8a)																										
Foundation Works - E11A & E11B																										
Foundation Works																										

■ Actual Work
■ Planned Bar
■ Critical Bar
◆ Milestone

Project ID: J3518DWPPrD1-M14
 Layout: J3518-DWP-3MRP Submission - M14
 Filter: TASK filters: 3-Month Lookahead, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 26 of 28 Pages)
(Progress as of 21-Jul-14)

Date	Revision	Checked	Approved
28-Jun-14		FZ	
29-Jul-14		FZ	

DWG. No.:
J3518/GCL/PGM/3MRP-M14

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	2014																											
											July							August							September							October						
											23	30	07	14	21	28	04	11	18	25	01	08	15	22	29	06	13											
GFXX083	E11 (E5E6a/E7E8a) - Predrilling (7 nos)	17	08-Jun-14 A	100%	0	21-Jul-14 A																																
GFXX083	E11 (E5E6a/E7E8a) - Confirm Rockhead levels	8	22-Jul-14	0%	8	30-Jul-14	17-Sep-18	27-Sep-18	1233	1233																												
GFXX084	E11 (E5E6a/E7E8a) - Bored Piles (2.35m dia. x 7 nr)	130	10-Jul-14 A	6%	122	15-Dec-14	21-Mar-14	20-Aug-14	-97	8																												
GFXX084	E11 (E5E6a/E7E8a) - Bored Piles (2.35m dia. x 2 nr (Total 7 Nr))	130	30-Jul-14 A	0%	130	23-Dec-14	21-Mar-14	28-Aug-14	-97	0																												
GFXX084	E11 (E5E6a/E7E8a) - Bored Piles (2.35m dia. x 2 nr (Total 7 Nr))	130	30-Jul-14 A	0%	130	23-Dec-14	21-Mar-14	28-Aug-14	-97	0																												
GFXX084	E11 (E5E6a/E7E8a) - Bored Piles (2.35m dia. x 2 nr(Total 7 Nr))	130	30-Jul-14 A	0%	130	23-Dec-14	21-Mar-14	28-Aug-14	-97	0																												
GFXX084	E11 (E5E6a/E7E8a) - Bored Piles (2.35m dia. x 1 nr(Total 7 Nr))	130	30-Jul-14 A	0%	130	23-Dec-14	21-Mar-14	28-Aug-14	-97	0																												
E12A, E12B, E12C & E12D (E8b/E7b/E6b/E5b)																																						
Foundation Works - E12																																						
Foundation Works																																						
GFXX087	E12 (E5b/E6b, E7b/E8b + Dolphins) - Inst.Temp.Working Platform (Lightweight)	37	22-May-14 A	100%	0	03-Jul-14 A																																
GFXX088	E12 (E5b/E6b, E7b/E8b + Dolphins) - Predrilling (20 nos)	27	07-Jun-14 A	40%	16	09-Aug-14	29-Aug-18	17-Sep-18	1217	0																												
GFXX088	E12 (E5b/E6b, E7b/E8b + Dolphins) - Confirm Rockhead levels	8	09-Aug-14	0%	8	19-Aug-14	17-Sep-18	27-Sep-18	1217	1217																												
GFXX089	E12 (E5b/E6b/E7b/E8b + Dolphins) - Bored Piles (2.35m dia. x 14 nr ; 2.00m dia x	216	13-Jul-14 A	9%	197	18-Mar-15	17-Mar-14	13-Nov-14	-101	19																												
GFXX089	E12D (E5b+ Dolphins) - Bored Piles (2.35m dia. x 4 nr (total 14) ; 2.00m dia x 3 nr	216	18-Aug-14 A	0%	216	14-Apr-15	17-Mar-14	05-Dec-14	-101	0																												
GFXX089	E12C (E6b) - Bored Piles (2.35m dia. x 3 nr)	216	18-Aug-14 A	0%	216	14-Apr-15	17-Mar-14	05-Dec-14	-101	0																												
GFXX089	E12B (E7b) - Bored Piles (2.35m dia. x 3 nr)	216	18-Aug-14 A	0%	216	14-Apr-15	17-Mar-14	05-Dec-14	-101	0																												
GFXX089	E12A (E8b + Dolphins) - Bored Piles (2.35m dia. x 4 nr (total 14) ; 2.00m dia x 3 nr	216	18-Aug-14 A	0%	216	14-Apr-15	17-Mar-14	05-Dec-14	-101	0																												
E13A, E13B, E13C & E13D (E8c/E7c/E6c/E5c)																																						
Foundation Works - E13																																						
Foundation Works - E13A (E8c) & E13B (E7c)																																						
GFXX099	E13A/B (E8c/E7c) Inst.Temp.Working Platform (Heavy)	39	10-Jul-14 A	20%	31	27-Aug-14	01-Aug-14	06-Sep-14	10	0																												
GFXX100	E13A/B (E8c/E7c & Dolphin) - Predrilling	26	27-Aug-14	0%	26	27-Sep-14	08-Sep-14	10-Oct-14	10	0																												
GFXX100	E13A/B (E8c/E7c & Dolphin) - Confirm Rockhead levels	8	27-Sep-14	0%	8	09-Oct-14	11-Oct-14	20-Oct-14	10	107																												
Foundation Works - E13C (E6c) & E13D (E5c)																																						
GFXX093	E13C/D (E6c/E5c + Dolphin) - Inst.Temp.Working Platform (Lightweight)	29	28-May-14 A	100%	0	29-Jun-14 A																																
GFXX094	E13C/D (E6c/E5c + Dolphin) - Predrilling	13	14-Jul-14 A	8%	12	04-Aug-14	17-Mar-14	29-Mar-14	-101	0																												
GFXX094	E13C/D (E6c/E5c + Dolphin) - Confirm Rockhead levels	8	04-Aug-14	0%	8	13-Aug-14	31-Mar-14	09-Apr-14	-101	0																												
GFXX095	E13C/D (E6c/E5c + Dolphin) - Bored Piles (2.20m dia. x 8 nr; 2.00m dia x 3nr))	128	13-Aug-14	0%	128	16-Jan-15	10-Apr-14	15-Sep-14	-101	0																												
GFXX095	E13D (E5c + Dolphin) - Bored Piles (2.20m dia. x 4 nr; 2.00m dia x 3nr))	128	13-Aug-14	0%	128	16-Jan-15	10-Apr-14	15-Sep-14	-101	0																												
GFXX615	E13C (E6c) - Bored Piles (2.20m dia. x 4 nr)	128	13-Aug-14	0%	128	16-Jan-15	10-Apr-14	15-Sep-14	-101	0																												
SUPERSTRUCTURE																																						
Viaduct B Superstructure																																						
Bridge B1 Superstructure																																						
Milestones																																						
Milestones Ready for PH Segment Erection																																						
B100030-1	Pier B16 (B1d) ready for Viaduct B1 PH segment erection	0		0%	0	23-Sep-14		10-Jun-15	209	0																												
At-Grade Roadworks and Other Works along Cheung Tung Road																																						
Re-alignment of Cheung Tung Road adjacent to Viaduct B																																						
RP00020	Construct new ESS adjacent to Viaduct B	60	30-Jun-14 A	10%	54	06-Oct-14	07-Mar-14	26-May-14	-87	0																												
RP00030	Inst. new equip. & testing / commissioning of new ESS	60	07-Oct-14	0%	60	17-Dec-14	27-May-14	29-Aug-14	-87	0																												
Viaduct B Slope Works																																						
SWVB0030	Slope 9SE-B/C8, B/C9, B/F9 - Form haul road	30	02-May-14 A	100%	0	21-Jun-14 A																																
Slope 9SE-B/C9																																						
Zone A																																						
SWVB1010	9SE-B/C9 Zone A - Form access track over crest of slope	6	16-Jun-14 A	100%	0	26-Jun-14 A																																
SWVB1020	9SE-B/C9 Zone A - Excav. to +25.00	2	23-Jun-14 A	100%	0	30-Jun-14 A																																
SWVB1030	9SE-B/C9 Zone A - Soil nail pull out test	6	23-Jun-14 A	100%	0	05-Jul-14 A																																

<ul style="list-style-type: none"> ■ Actual Work ■ Planned Bar ■ Critical Bar ◆ Milestone 	Project ID: J3518DWPPrD1-M14 Layout: J3518-DWP-3MRP Submission - M14 Filter: TASK filters: 3-Month Lookahead, No Level of Effort.	Tuen Mun - Chek Lap Kok Link - Southern Connection 3-Month Rolling Programme (Page 27 of 28 Pages) (Progress as of 21-Jul-14)	<table border="1"> <tr> <th>Date</th> <th>Revision</th> <th>Checked</th> <th>Approved</th> </tr> <tr> <td>28-Jun-14</td> <td></td> <td>FZ</td> <td></td> </tr> <tr> <td>29-Jul-14</td> <td></td> <td>FZ</td> <td></td> </tr> </table>	Date	Revision	Checked	Approved	28-Jun-14		FZ		29-Jul-14		FZ		DWG. No.: J3518/GCL/PGM/3MRP-M14
Date	Revision	Checked	Approved													
28-Jun-14		FZ														
29-Jul-14		FZ														

