

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration% Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2015															
												March				April				May				June			
												23	02	09	16	23	30	06	13	20	27	04	11	18	25	01	08
HY/2012/07 - TM-CLK Link-SC [DWP rE] - Status Update 21-03-2015																											
Contract Key Dates																											
Possession Dates / Access Period																											
POS02	Portion A (Commencement of Works+499 days)	0	21-Mar-15*	0%	0		01-Nov-14		-139	0	0%																
POS03	Portion B (Commencement of Works+619 days)	0	21-Mar-15*	0%	0		03-Mar-15		-18	307	0%																
General Submissions																											
General Requirements																											
Temporary Works Design																											
PR00130	Unloading Jetty at HKBCF - Working Platform design and approval	90	02-Jun-14 A	10%	81	02-Jul-15	12-Nov-14	17-Feb-15	-105	15	10%																
Land Works																											
PR00160	Propose/submit a performance review for piled fnds in accordance w/ ETWB TCW No. 4/20(101	26-May-14 A	80.2%	20	17-Apr-15	11-Jan-16	02-Feb-16	239	353	80%																
Land GI Works																											
PR02204	SQR Sampling & Testing and Approval	110	14-Aug-14 A	68.18%	35	06-May-15	27-Nov-14	09-Jan-15	-92	2	68%																
PR03110	Trial Pits along Cheung Tung Road	20	21-Oct-13 A	85%	3	24-Mar-15	27-Apr-18	30-Apr-18	917	5	85%																
Additional Land GI																											
PR03200	PBH25, 29, 30, 31 (Piers D9, C14, C16, C17)	33	11-Jan-14 A	75.76%	8	30-Mar-15	21-Apr-18	30-Apr-18	912	912	75%																
Design Submissions																											
Detailed Design (v18.8 18-08-14)																											
Ground Investigation																											
ARDD0009	Consultation with GEO	20	13-Aug-13 A	85%	3	25-Mar-15	14-Apr-15	16-Apr-15	16	42	85%																
ARDD0010	IC/SO Approval of Ground Investigation Interpretative Report - AP03.00	75	13-Aug-13 A	40%	45	22-May-15	30-Jan-17	31-Mar-17	485	0	50%																
ARDD0010-1	IC/SO Approval of Ground Investigation Interpretative Report - AP03.00	0		0%	0	22-May-15		31-Mar-17	485	0	0%																
ARDD0013-2	Additional GI Fieldwork, Lab Testing and Permitting - Other areas	60	16-Jul-13 A	80%	12	07-Apr-15	13-Apr-18	30-Apr-18	799	799	90%																
ARDD0017-2	IC/SO Approval of Additional GI Interpretative Report - AP03.00	75	29-Jan-14 A	40%	45	22-May-15	13-Feb-15	16-Apr-15	-26	0	30%																
ARDD0017-4	IC/SO Approval of Additional GI Interpretative Report - AP03.00	0		0%	0	22-May-15		16-Apr-15	-26	0	0%																
General Submissions																											
ARDD0037-1	Preparation of Seismic Performance Report Viaduct A,B,C,D - AP12.01	20	09-Apr-15	0%	20	06-May-15	23-Sep-15	20-Oct-15	119	0	0%																
ARDD0037-2	IC/SO Approval of Seismic Performance Report Viaduct A,B,C,D - AP12.01	75	07-May-15	0%	75	19-Aug-15	21-Oct-15	02-Feb-16	119	222	0%																
ARDD0037-4	Preparation of Seismic Performance Report Viaduct E - AP12.02	20	25-May-15	0%	20	19-Jun-15	23-Sep-15	20-Oct-15	87	0	0%																
ARDD0037-7	Preparation of Seismic Performance Report Viaduct F - AP12.03	20	23-Mar-15	0%	20	17-Apr-15	23-Sep-15	20-Oct-15	132	0	0%																
ARDD0037-8	IC/SO Approval of Seismic Performance Report Viaduct F - AP12.03	75	20-Apr-15	0%	75	31-Jul-15	21-Oct-15	02-Feb-16	132	0	0%																
ARDD0042-2	IC/SO Approval of O&M Facility Provisions DDA - BP11.01	75	14-Jan-15 A	40%	45	22-May-15	19-Aug-15	20-Oct-15	107	0	50%																
ARDD0042-4	IC/SO Approval of O&M Facility Provisions DDA - BP11.01	0		0%	0	22-May-15		20-Oct-15	107	65	0%																
Viaduct E5 and E6																											
Viaduct Design																											
Viaduct E5 E6 Superstructure Optimisation																											
TGP0540	Viaduct E5 & E6 - Preparation of Optimised Bearing Schedule	15	23-Mar-15	0%	15	10-Apr-15	27-Mar-18	16-Apr-18	786	17	0%																
TGP0550	Viaduct E5 & E6 - Preparation of Optimised Movement Joint Schedule	15	23-Mar-15	0%	15	10-Apr-15	10-Apr-18	30-Apr-18	796	796	0%																
Associated Construction Milestones																											
ARDD0175	Viaduct E5 & E6 - DDA approval ready for Initial Segment Casting	0	18-Apr-15	0%	0		21-Apr-15		4	82	0%																
Viaduct E7 & E8																											
Viaduct Design																											
Viaduct E7 E8 Superstructure Optimisation																											
TGP0740	Viaduct E7 & E8 - Preparation of Optimised Bearing Schedule	15	23-Mar-15	0%	15	10-Apr-15	27-Mar-18	16-Apr-18	786	17	0%																
TGP0750	Viaduct E7 & E8 - Preparation of Optimised Movement Joint Schedule	15	23-Mar-15	0%	15	10-Apr-15	10-Apr-18	30-Apr-18	796	796	0%																
Associated Construction Milestones																											
ARDD0220	Viaduct E7 & E8 - DDA approval ready for Initial Segment Casting	0	21-Mar-15	0%	0		22-Apr-15		33	111	0%																
Viaduct E2																											

<ul style="list-style-type: none"> ■ Actual Work ■ Planned Bar ■ Critical Bar ◆ Milestone 	Project ID: J3518DWPrE-M22 Layout: J3518-DWP-3MRP Submission - M22_ Filter: TASK filters: 3-Month Lookahead, No CC Milestones, No Level of Effort.	Tuen Mun - Chek Lap Kok Link - Southern Connection 3-Month Rolling Programme (Page 1 of 41 Pages) (Progress as of 21-Mar-15)	<table border="1"> <tr> <th>Date</th> <th>Revision</th> <th>Checked</th> <th>Approved</th> </tr> <tr> <td>09-Mar-15</td> <td></td> <td>DB</td> <td></td> </tr> <tr> <td>31-Mar-15</td> <td></td> <td>WY</td> <td></td> </tr> </table>	Date	Revision	Checked	Approved	09-Mar-15		DB		31-Mar-15		WY		DWG. No.: J3518/GCL/PGM/3MRP-M22
Date	Revision	Checked	Approved													
09-Mar-15		DB														
31-Mar-15		WY														

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2015																			
												March					April					May					June				
												23	02	09	16	23	30	06	13	20	27	04	11	18	25	01	08	15			
Viaduct Design																															
Viaduct E2 Superstructure Optimisation																															
TGP0240	Viaduct E2 - Preparation of Optimised Bearing Schedule	15	23-Mar-15	0%	15	10-Apr-15	27-Mar-18	16-Apr-18	786	17	0%																				
TGP0250	Viaduct E2 - Preparation of Optimised Movement Joint Schedule	15	23-Mar-15	0%	15	10-Apr-15	10-Apr-18	30-Apr-18	796	796	0%																				
Associated Construction Milestones																															
ARDD0266	Viaduct E2 - DDA approval ready for Initial Segment Casting	0	18-Apr-15	0%	0		06-Feb-15		-71	0	0%																				
Viaduct E1																															
Viaduct Design																															
ARDD0287-3	Viaduct E1 - Coordination and Further Issue of Construction Method and Temporary Works I	60	30-Jul-14 A	98.33%	1	23-Mar-15	30-Apr-18	30-Apr-18	810	0	98%																				
ARDD0287-4	Viaduct E1 - Preparation of Draft Working Drawing Set	60	30-Jul-14 A	98.33%	1	23-Mar-15	30-Apr-18	30-Apr-18	810	0	98%																				
ARDD0287-5	Viaduct E1 - GCL/FRE Final Coordinated Construction Method/Temporary Work Details	0		0%	0	23-Mar-15		30-Apr-18	810	810	0%																				
ARDD0287-8	Viaduct E1 - IC/SO Consent of Supplemental Working Drawings Viaduct E1	10	23-Mar-15	0%	10	03-Apr-15	24-Dec-14	07-Jan-15	-63	0	0%																				
ARDD0287-9	Viaduct E1 - IC/SO Consent of Supplemental Working Drawings Viaduct E1	0		0%	0	03-Apr-15		07-Jan-15	-63	10	0%																				
Viaduct D																															
Viaduct Design																															
ARDD0333-5	Viaduct D - GCL/FRE Final Coordinated Construction Method/Temporary Work Details	0		0%	0	23-Mar-15		30-Apr-18	811	811	0%																				
ARDD0333-6	Viaduct D - Preparation and Coordination of Working Drawing Set	10	17-Feb-15 A	100%	0	16-Mar-15 A					100%																				
ARDD0333-7	Viaduct D - Issue of Revised DDA Submission - DP14.03	0		100%	0	16-Mar-15 A					100%																				
ARDD0333-8	Viaduct D - IC/SO Consent of Supplemental Working Drawings Viaduct D	10	23-Mar-15	0%	10	03-Apr-15	07-Jan-15	20-Jan-15	-53	0	0%																				
ARDD0333-9	Viaduct D - IC/SO Consent of Supplemental Working Drawings Viaduct D	0		0%	0	03-Apr-15		20-Jan-15	-53	18	0%																				
Information to Contractor																															
ARDD0348	Viaduct D - Final Segment Types and Reinforcement	0		0%	0	03-Apr-15		20-Jan-15	-53	18	0%																				
ARDD0350	Viaduct D - Final Anchorage and PT Requirements	0		0%	0	03-Apr-15		20-Jan-15	-53	18	0%																				
ARDD0352	Viaduct D - Final Bearing Schedule	0		0%	0	03-Apr-15		30-Apr-18	801	801	0%																				
ARDD0354	Viaduct D - Final Movement Joint (MJ) Schedule	0		0%	0	03-Apr-15		20-Oct-15	142	49	0%																				
Viaduct C																															
Viaduct Design																															
ARDD0384	Viaduct C - IC/SO Approval of Sub & Superstructure DDA - DP13.03	75	22-Dec-14 A	40%	45	22-May-15	06-Jan-15	10-Mar-15	-54	0	50%																				
ARDD0384-1	Viaduct C - IC/SO Approval of Sub & Superstructure DDA - DP13.03	0		0%	0	22-May-15		10-Mar-15	-54	0	0%																				
ARDD0384-3	Viaduct C - Coordination and Further Issue of Construction Method and Temporary Works D	60	02-Mar-15 A	25%	45	22-May-15	16-Dec-14	17-Feb-15	-69	0	25%																				
ARDD0384-4	Viaduct C - Preparation of Draft DDA Working Drawing Set	60	02-Mar-15 A	25%	45	22-May-15	16-Dec-14	17-Feb-15	-69	0	25%																				
ARDD0384-5	Viaduct C - GCL/FRE Final Coordinated Construction Method/Temporary Work Details	0		0%	0	22-May-15		17-Feb-15	-69	0	0%																				
ARDD0384-6	Viaduct C - Preparation and Coordination of Working Drawing Set	10	25-May-15	0%	10	05-Jun-15	17-Feb-15	03-Mar-15	-69	0	0%																				
ARDD0384-7	Viaduct C - Submission of Working DDA Drawings for Viaduct C DP13.03	0		0%	0	05-Jun-15		03-Mar-15	-69	0	0%																				
ARDD0384-8	Viaduct C - IC/SO Consent of Supplemental Working Drawings Viaduct C	10	08-Jun-15	0%	10	19-Jun-15	03-Mar-15	17-Mar-15	-69	0	0%																				
ARDD0384-9	Viaduct C - IC/SO Consent of Supplemental Working Drawings Viaduct C	0		0%	0	19-Jun-15		17-Mar-15	-69	0	0%																				
Associated Construction Milestones																															
ARDD0413	Viaduct C - DDA approval ready for Commencement of Pilecaps C1-C17	0	23-May-15	0%	0		10-Mar-15		-74	0	0%																				
ARDD0414	Viaduct C - DDA approval ready for Initial Segment Casting	0	08-Jun-15	0%	0		16-Mar-15		-84	13	0%																				
Viaduct A																															
Viaduct Design																															
ARDD0430-2	Viaduct A - IC/SO Approval of Foundation DDA - DP11.01	75	04-Oct-14 A	40%	45	22-May-15	16-Apr-15	17-Jun-15	18	0	50%																				
ARDD0430-4	Viaduct A - IC/SO Approval of Foundation DDA - DP11.01	0		0%	0	22-May-15		17-Jun-15	18	0	0%																				
ARDD0433-1	Viaduct A - GCL Review of Draft DDA Rev A1 - DP11.03	5	19-Feb-15 A	40%	3	25-Mar-15	23-Dec-14	25-Dec-14	-64	0	0%																				
ARDD0433-2	Viaduct A - Update to Incorporate GCL Comments	10	26-Mar-15	0%	10	08-Apr-15	26-Dec-14	08-Jan-15	-64	0	0%																				
ARDD0434	Viaduct A - Submission of DDA - DP11.03	0		0%	0	08-Apr-15		08-Jan-15	-64	0	0%																				
ARDD0434-1	Viaduct A - Earliest IC Certificate for DDA DP11.02, DP11.03	0		0%	0	20-May-15		24-Aug-15	68	8	0%																				
ARDD0435	Viaduct A - IC/SO Approval of DDA DP11.03	75	25-May-15	0%	75	04-Sep-15	09-Jul-15	21-Oct-15	33	0	0%																				

<ul style="list-style-type: none"> █ Actual Work █ Planned Bar █ Critical Bar ◆ Milestone 	Project ID: J3518DWPrE-M22 Layout: J3518-DWP-3MRP Submission - M22_ Filter: TASK filters: 3-Month Lookahead, No CC Milestones, No Level of Effort.	Tuen Mun - Chek Lap Kok Link - Southern Connection 3-Month Rolling Programme (Page 2 of 41 Pages) (Progress as of 21-Mar-15)	<table border="1"> <tr> <th>Date</th> <th>Revision</th> <th>Checked</th> <th>Approved</th> </tr> <tr> <td>09-Mar-15</td> <td></td> <td>DB</td> <td></td> </tr> <tr> <td>31-Mar-15</td> <td></td> <td>WY</td> <td></td> </tr> </table>	Date	Revision	Checked	Approved	09-Mar-15		DB		31-Mar-15		WY		DWG. No.: J3518/GCL/PGM/3MRP-M22
Date	Revision	Checked	Approved													
09-Mar-15		DB														
31-Mar-15		WY														

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2015																
												March					April					May					June	
												23	02	09	16	23	30	06	13	20	27	04	11	18	25	01	08	15
ARDD0435-2	Viaduct A - GCL/FRE Issue of Construction Method/Temporary Work Data	0		0%	0	08-Apr-15		08-Jan-15	-64	0	0%							◆										
ARDD0435-3	Viaduct A - Coordination and Further Issue of Construction Method and Temporary Works D	60	09-Apr-15	0%	60	01-Jul-15	09-Jan-15	02-Apr-15	-64	0	0%																	
ARDD0435-4	Viaduct A - Preparation of Draft DDA Working Drawing Set	60	09-Apr-15	0%	60	01-Jul-15	09-Jan-15	02-Apr-15	-64	0	0%																	
Information to Contractor																												
ARDD0445	Viaduct A - Final Pilecap Reinforcement	0		0%	0	08-Apr-15		13-Feb-15	-38	0	0%							◆										
ARDD0447	Viaduct A - Final Pier Shapes and Reinforcement	0		0%	0	08-Apr-15		27-Feb-15	-28	11	0%							◆										
ARDD0450	Viaduct A - Final Segment Types and Reinforcement	0		0%	0	08-Apr-15		22-Jan-16	207	107	0%							◆										
ARDD0452	Viaduct A - Final Anchorage and PT Requirements	0		0%	0	08-Apr-15		22-Jan-16	207	107	0%							◆										
ARDD0454	Viaduct A - Final Bearing Schedule	0		0%	0	08-Apr-15		23-Dec-15	185	57	0%							◆										
ARDD0456	Viaduct A - Final Movement Joint (MJ) Schedule	0		0%	0	08-Apr-15		20-Oct-15	139	46	0%							◆										
Associated Construction Milestones																												
ARDD0463	Viaduct A - DDA approval ready for Commencement of Piling	0	18-Jun-15	0%	0		22-Oct-15		126	0	0%																	
Viaduct F1 & F3																												
Viaduct Design																												
ARDD0485	Viaduct F1 & F3 - IC/SO Approval of DDA - DP16.02, 16.03, 16.08, 16.09	75	25-Nov-14 A	40%	45	22-May-15	02-Mar-15	01-May-15	-15	25	50%																	
ARDD0486-2	Viaduct F1 & F3 - Coordination and Further Issue of Construction Method and Temporary W	60	02-Mar-15 A	25%	45	22-May-15	16-Feb-15	17-Apr-15	-25	0	25%																	
ARDD0486-3	Viaduct F1 & F3 - Preparation of Draft Working Drawing Set	60	02-Mar-15 A	25%	45	22-May-15	16-Feb-15	17-Apr-15	-25	0	25%																	
ARDD0486-4	Viaduct F1 & F3 - GCL/FRE Final Coordinated Construction Method/Temporary Work Detail:	0		0%	0	22-May-15		17-Apr-15	-25	0	0%																	
ARDD0486-5	Viaduct F1 & F3 - Preparation and Coordination of DDA/Working Drawing Set	10	25-May-15	0%	10	05-Jun-15	20-Apr-15	01-May-15	-25	0	0%																	
ARDD0486-6	Viaduct F1 & F3 - Submission of Working DDA Drawings Viaduct F1,F3 DP16.03, DP16.09	0		0%	0	05-Jun-15		06-Jul-15	21	0	0%																	
ARDD0486-7	Viaduct F1 & F3 - IC/SO Consent of Supplemental Working Drawings Viaduct F1,F3	10	08-Jun-15	0%	10	19-Jun-15	07-Jul-15	20-Jul-15	21	5	0%																	
Viaduct F2, F4 and F5																												
Viaduct Design																												
ARDD0529	Viaduct F2, F4 & F5 - IC/SO Approval of DDA - DP16.05, 06, 11, 12, 14, 15	75	25-Nov-14 A	20%	60	12-Jun-15	27-Apr-15	17-Jul-15	25	10	20%																	
ARDD0530-3	Viaduct F2, F4 & F5 - Coordination and Further Issue of Construction Method and Temporar	60	23-Mar-15	0%	60	12-Jun-15	26-Jan-15	17-Apr-15	-40	0	0%																	
ARDD0530-4	Viaduct F2, F4 & F5 - Preparation of Draft Working Drawing Set	60	23-Mar-15	0%	60	12-Jun-15	26-Jan-15	17-Apr-15	-40	0	0%																	
ARDD0530-5	Viaduct F2, F4 & F5 - GCL/FRE Final Coordination Construction Method/Temporary Work D	0		0%	0	12-Jun-15		17-Apr-15	-40	0	0%																	
ARDD0530-6	Viaduct F2, F4 & F5 - Preparation and Coordination of DDA/Working Drawing Set	10	15-Jun-15	0%	10	26-Jun-15	20-Apr-15	01-May-15	-40	0	0%																	
Parapet and Utility Trough																												
ARDD0562-4	IC/SO Approval of DDA -DP30.01	75	31-Jul-14 A	90.67%	7	31-Mar-15	07-Oct-15	15-Oct-15	142	0	90%																	
ARDD0562-5	IC/SO Approval of DDA -DP30.01	0		0%	0	31-Mar-15		15-Oct-15	142	0	0%																	
ARDD0566	IC/SO Approval of DDA -DP31.01	75	24-Oct-14 A	80%	15	10-Apr-15	25-Sep-15	15-Oct-15	134	0	60%																	
ARDD0566-1	IC/SO Approval of DDA -DP31.01	0		0%	0	10-Apr-15		15-Oct-15	134	22	0%																	
Slopedecks for Viaduct B: 9SE- B/C8, B/C9, B/F9, B/F85+ 10SW-A/F52, A/F53																												
ARDD0580-5	Preparation of Slope A/F52 Submission - CP12.03	20	10-Feb-15 A	30%	14	09-Apr-15	07-Apr-15	24-Apr-15	11	0	30%																	
ARDD0580-6	IC/SO Approval of Slope - CP12.03	75	10-Apr-15	0%	75	23-Jul-15	27-Apr-15	07-Aug-15	11	0	0%																	
Slopedecks for Viaduct C: 10NW -C/C22, C/C26, C/C27, C/F13, C/F14, C/F15																												
ARDD0587	IC/SO Approval of Slope Combined AIP/DDA -CP13.01	190	19-Nov-13 A	90%	19	16-Apr-15	23-Jun-16	19-Jul-16	328	0	90%																	
ARDD0587-1	IC/SO Approval of Slope Combined AIP/DDA -CP13.01	0		0%	0	16-Apr-15		19-Jul-16	328	162	0%																	
ARDD0588-1	Preparation of Fill Slope Combined AIP/DDA - CP13.02	20	21-Nov-14 A	30%	14	09-Apr-15	17-Mar-16	05-Apr-16	258	0	30%																	
ARDD0588-2	IC/SO Approval of Combined AIP/DDA -CP13.02	75	10-Apr-15	0%	75	23-Jul-15	06-Apr-16	19-Jul-16	258	0	0%																	
Slopedecks for Viaduct A: 9SE-B/FR8, B/R1, B/R2																												
ARDD0595	IC/SO Approval of Slope Combined AIP/DDA -CP11.01	75	31-Jul-14 A	90.67%	7	31-Mar-15	06-Nov-15	16-Nov-15	164	38	90%																	
ARDD0595-1	IC/SO Approval of Slope Combined AIP/DDA -CP11.01	0		0%	0	22-May-15		16-Nov-15	126	101	0%																	
Slopedecks for Viaduct D: 10NW -C/R4, C/F9, C/F10, C/F11, C/F17, C/F50																												
ARDD0603	IC/SO Approval of Slope Combined AIP/DDA -CP14.01	75	16-Dec-14 A	80%	15	10-Apr-15	15-May-15	04-Jun-15	39	0	90%																	
ARDD0603-1	IC/SO Approval of Slope Combined AIP/DDA -CP14.01	0		0%	0	10-Apr-15		04-Jun-15	39	30	0%																	
ARDD0604-1	Further Update of Combined AIP/DDA - CP14.02	20	23-Mar-15	0%	20	17-Apr-15	29-May-15	25-Jun-15	49	0	0%																	

- Actual Work
- Planned Bar
- Critical Bar
- Milestone

Project ID: J3518DWP-Pr-M22
Layout: J3518-DWP-3MRP Submission - M22_...
Filter: TASK filters: 3-Month Lookahead, No CC Milestones, No Level of Effort.

**Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 3 of 41 Pages)
(Progress as of 21-Mar-15)**

Date	Revision	Checked	Approved
09-Mar-15		DB	
31-Mar-15		WY	

DWG. No.:
J3518/GCL/PGM/3MRP-M22

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2015																
												March			April			May			June							
												23	02	09	16	23	30	06	13	20	27	04	11	18	25	01	08	15
ARDD0604-2	IC/SO Approval of Slope Combined AIP/DDA - CP14.02	75	20-Apr-15	0%	75	31-Jul-15	26-Jun-15	08-Oct-15	49	0	0%																	
Waterworks, Drainage & Utility Diversions																												
ARDD0629	IC/SO Approval of Waterworks, Drainage & Utility DDA - BP20.01	75	22-Jul-14 A	90.67%	7	31-Mar-15	12-May-15	20-May-15	36	0	90%																	
ARDD0629-1	IC/SO Approval of Waterworks, Drainage & Utility DDA - BP20.01	0		0%	0	31-Mar-15		20-May-15	36	0	0%																	
ARDD0629-2	Gov't Approval of Submissions for Waterworks, Drainage & Utility Diversions	75	02-Jan-14 A	90.67%	7	31-Mar-15	13-Feb-15	23-Feb-15	-26	0	90%																	
ARDD0630-3	IC/SO Approval of Deck Drainage DDA - BP20.02	75	30-Jun-14 A	90.67%	7	31-Mar-15	23-Mar-17	31-Mar-17	523	0	90%																	
ARDD0630-4	IC/SO Approval of Deck Drainage DDA - BP20.02	0		0%	0	31-Mar-15		31-Mar-17	523	0	0%																	
Viaduct Approach Ramp Retaining Walls																												
Approach Ramp D																												
ARDD0652	Approach D - IC/SO Approval of Approach Ramp D DDA - DP23.01	75	25-Sep-14 A	89.33%	8	22-May-15	07-Apr-15	16-Apr-15	-26	0	90%																	
ARDD0652-1	Approach D - IC/SO Approval of Approach Ramp D DDA - DP23.01	0		0%	0	22-May-15		16-Apr-15	-26	0	0%																	
Approach Ramp C																												
ARDD0658	Approach C - IC/SO Approval of Approach Ramp C DDA - DP20.01	75	03-Oct-14 A	80%	15	10-Apr-15	24-Feb-15	17-Mar-15	-19	0	80%																	
ARDD0658-1	Approach C - IC/SO Approval of Approach Ramp C DDA - DP20.01	0		0%	0	10-Apr-15		17-Mar-15	-19	0	0%																	
Approach Ramp B																												
ARDD0664	Approach B - IC/SO Approval of Approach Ramp B DDA - DP21.01	75	14-Oct-14 A	89.33%	8	01-Apr-15	30-Dec-15	08-Jan-16	202	0	90%																	
ARDD0664-1	Approach B - IC/SO Approval of Approach Ramp B DDA - DP21.01	0		0%	0	01-Apr-15		08-Jan-16	202	230	0%																	
Approach A																												
ARDD0670	Approach A - IC/SO Approval of Approach Ramp A DDA - DP20.01	75	03-Oct-14 A	80%	15	10-Apr-15	21-Jul-15	10-Aug-15	86	0	80%																	
ARDD0670-1	Approach A - IC/SO Approval of Approach Ramp A DDA - DP20.01	0		0%	0	10-Apr-15		10-Aug-15	86	69	0%																	
Approach F																												
ARDD0676	Approach F - IC/SO Approval of Approach Ramp F DDA - DP24.01	75	23-Dec-14 A	49.33%	38	13-May-15	31-Mar-15	21-May-15	6	0	50%																	
ARDD0676-1	Approach F - IC/SO Approval of Approach Ramp F DDA - DP24.01	0		0%	0	13-May-15		08-Dec-15	149	32	0%																	
Viaduct Pavement																												
ARDD871	Viaduct Pavement - IC/SO Approval of AIP/DDA - BP02.01	75	27-Jun-14 A	100%	0	09-Mar-15 A					100%																	
ARDD871-1	Viaduct Pavement - IC/SO Approval of AIP/DDA - BP02.01	0		100%	0	09-Mar-15 A					100%																	
Signs, Markings and Street Furniture																												
ARDD0688	IC/SO Approval of Signs, Markings & Street Furniture DDA - BP03.01	75	16-Oct-14 A	100%	0	26-Feb-15 A					100%																	
ARDD0688-1	IC/SO Approval of Signs, Markings & Street Furniture DDA - BP03.01	0		100%	0	26-Feb-15 A					100%																	
Landscape																												
ARDD0700	IC/SO Approval of DDA for landscape works - BP22.01	75	15-Oct-14 A	60%	30	01-May-15	23-Nov-15	01-Jan-16	175	0	60%																	
ARDD0700-1	IC/SO Approval of DDA for landscape works - BP22.01	0		0%	0	01-May-15		01-Jan-16	175	0	0%																	
ARDD0701	Water Supply Application to WSD	0		0%	0	01-May-15		01-Jan-16	175	0	0%																	
ARDD0702	Gov't Approval of LVIA	40	04-May-15	0%	40	26-Jun-15	04-Jan-16	26-Feb-16	175	168	0%																	
Remaining Works																												
ARDD0704	Preparation of Remaining Works AIP - ZP01.00	30	23-Mar-15	0%	30	01-May-15	29-Aug-16	07-Oct-16	375	0	0%																	
ARDD0705	IC/SO Approval of Remaining Works AIP - ZP01.00	40	04-May-15	0%	40	26-Jun-15	10-Oct-16	02-Dec-16	375	0	0%																	
Segment Target Geometry And Erection Engineering																												
Viaduct A																												
ARDD0716	Viaduct A - Confirmation of Erection Sequence from Freyssinet	0		0%	0	23-Mar-15		05-Feb-15	-31	0	0%																	
ARDD0717	Viaduct A - Erection Sequence Analysis	20	23-Mar-15	0%	20	17-Apr-15	06-Feb-15	05-Mar-15	-31	0	0%																	
ARDD0718	Viaduct A - Target Geometry Analysis	20	20-Apr-15	0%	20	15-May-15	06-Mar-15	02-Apr-15	-31	0	0%																	
ARDD0719	Viaduct A - Segment Geometry Schedules	10	18-May-15	0%	10	29-May-15	03-Apr-15	16-Apr-15	-31	33	0%																	
Viaduct C																												
ARDD0721	Viaduct C - Confirmation of Erection Sequence from Freyssinet	0		0%	0	23-Mar-15		05-Jan-15	-55	0	0%																	
ARDD0722	Viaduct C - Erection Sequence Analysis	20	23-Mar-15	0%	20	17-Apr-15	05-Jan-15	02-Feb-15	-55	0	0%																	
ARDD0723	Viaduct C - Target Geometry Analysis	20	20-Apr-15	0%	20	15-May-15	02-Feb-15	02-Mar-15	-55	0	0%																	
ARDD0724	Viaduct C - Segment Geometry Schedules	10	18-May-15	0%	10	29-May-15	02-Mar-15	16-Mar-15	-55	5	0%																	

<ul style="list-style-type: none"> ■ Actual Work ■ Planned Bar ■ Critical Bar ◆ Milestone 	Project ID: J3518DWPrE-M22 Layout: J3518-DWP-3MRP Submission - M22_ Filter: TASK filters: 3-Month Lookahead, No CC Milestones, No Level of Effort.	Tuen Mun - Chek Lap Kok Link - Southern Connection 3-Month Rolling Programme (Page 4 of 41 Pages) (Progress as of 21-Mar-15)	<table border="1"> <tr> <th>Date</th> <th>Revision</th> <th>Checked</th> <th>Approved</th> </tr> <tr> <td>09-Mar-15</td> <td></td> <td>DB</td> <td></td> </tr> <tr> <td>31-Mar-15</td> <td></td> <td>WY</td> <td></td> </tr> </table>	Date	Revision	Checked	Approved	09-Mar-15		DB		31-Mar-15		WY		DWG. No.: J3518/GCL/PGM/3MRP-M22
Date	Revision	Checked	Approved													
09-Mar-15		DB														
31-Mar-15		WY														

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2015																
												March					April					May					June	
												23	02	09	16	23	30	06	13	20	27	04	11	18	25	01	08	15
PR66018-1	Dismantle Tower Crane @ E9	12	21-Mar-15	0%	12	08-Apr-15	14-Apr-18	30-Apr-18	851	851	0%																	
PR66019	Erect & Commission Tower Crane @ E10	12	25-Apr-15	0%	12	09-May-15	11-May-15	28-May-15	13	18	0%																	
PR66019-1	Dismantle Tower Crane @ E10	12	21-Mar-15	0%	12	08-Apr-15	14-Apr-18	30-Apr-18	851	851	0%																	
PR66020	Erect & Commission Tower Crane @ E11	12	16-May-15	0%	12	02-Jun-15	17-Feb-15	06-Mar-15	-65	61	0%																	
PR66020-1	Dismantle Tower Crane @ E11	12	21-Mar-15	0%	12	08-Apr-15	14-Apr-18	30-Apr-18	851	851	0%																	
PR66021	Erect & Commission Tower Crane @ E12A	12	02-Jun-15	0%	12	19-Jun-15	08-Sep-15	24-Sep-15	73	110	0%																	
PR66021-1	Dismantle Tower Crane @ E12A	12	21-Mar-15	0%	12	08-Apr-15	14-Apr-18	30-Apr-18	851	851	0%																	
PR66022	Erect & Commission Tower Crane @ E12B	12	02-Jun-15	0%	12	19-Jun-15	06-Aug-15	22-Aug-15	47	91	0%																	
PR66022-1	Dismantle Tower Crane @ E12B	12	21-Mar-15	0%	12	08-Apr-15	14-Apr-18	30-Apr-18	851	851	0%																	
PR66023-1	Dismantle Tower Crane @ E13-Sth	12	21-Mar-15	0%	12	08-Apr-15	14-Apr-18	30-Apr-18	851	851	0%																	
PR66024-1	Dismantle Tower Crane @ E13-Nth	12	21-Mar-15	0%	12	08-Apr-15	14-Apr-18	30-Apr-18	851	851	0%																	
Equipment Platforms for Tower Cranes																												
PR66026	Inst.Temp.Eqpt.Platform (piles & deck) @ E4	24	21-Mar-15	0%	24	24-Apr-15	18-Dec-14	19-Jan-15	-74	0	0%																	
PR66027	Inst.Temp.Eqpt.Platform (piles & deck) @ E5	24	08-Apr-15	0%	24	09-May-15	06-May-15	08-Jun-15	21	0	0%																	
PR66028	Inst.Temp.Eqpt.Platform (piles & deck) @ E6	24	17-Apr-15	0%	24	19-May-15	11-Jul-15	12-Aug-15	60	0	0%																	
PR66030	Inst.Temp.Eqpt.Platform (piles & deck) @ E8	24	27-Mar-15	0%	24	02-May-15	09-Jul-15	08-Aug-15	71	0	0%																	
PR66031	Inst.Temp.Eqpt.Platform (piles & deck) @ E9	24	21-Mar-15	0%	24	24-Apr-15	22-Dec-14	22-Jan-15	-70	0	0%																	
PR66032	Inst.Temp.Eqpt.Platform (piles & deck) @ E10	24	21-Mar-15	0%	24	24-Apr-15	09-Apr-15	11-May-15	13	0	0%																	
PR66033	Inst.Temp.Eqpt.Platform (piles & deck) @ E11	24	14-Apr-15	0%	24	16-May-15	20-Jan-15	17-Feb-15	-65	0	0%																	
PR66034	Re-arrange temp.platform @ E12	24	30-Apr-15	0%	24	01-Jun-15	07-Jul-15	06-Aug-15	47	0	0%																	
Deck Segment Installation Equipment																												
Launching Gantry 1																												
PR67040	Launching Gantry Design	130	05-Feb-14 A	100%	0	23-Feb-15 A					100%																	
PR67041	Launching Gantry 1 Fabrication	130	10-Mar-14 A	100%	0	23-Feb-15 A					100%																	
PR67042	Launching Gantry 1 Delivery	24	25-Aug-14 A	100%	0	26-Feb-15 A					100%																	
Launching Gantry 2																												
PR67043	Launching Gantry 2 Fabrication	142	16-Jun-14 A	78.17%	31	30-Apr-15	27-Nov-14	05-Jan-15	-92	0	60%																	
PR67044	Launching Gantry 2 Delivery	12	02-May-15	0%	12	15-May-15	06-Jan-15	19-Jan-15	-92	0	0%																	
Lifting Frames																												
Lifting Frames 1 & 2																												
PR68011	Lifting Frame 1&2 Design	86	02-Jun-14 A	100%	0	16-Mar-15 A					100%																	
PR68012	Lifting Frame 1&2 Approval	24	28-Feb-15 A	75%	6	28-Mar-15	29-Dec-14	06-Jan-15	-68	0	80%																	
PR68013	Lifting Frame 1&2 Fabrication	24	30-Mar-15	0%	24	30-Apr-15	06-Jan-15	03-Feb-15	-68	0	0%																	
PR68014	Lifting Frame 1&2 Delivery	12	02-May-15	0%	12	15-May-15	03-Feb-15	17-Feb-15	-68	11	0%																	
Lifting Frames 3 & 4																												
PR68015	Lifting Frame 3&4 Design	70	02-Jun-14 A	100%	0	16-Mar-15 A					100%																	
PR68016	Lifting Frame 3&4 Approval	24	28-Feb-15 A	70.83%	7	28-Mar-15	05-Feb-15	13-Feb-15	-35	0	80%																	
PR68017	Lifting Frame 3&4 Fabrication	24	30-Mar-15	0%	24	30-Apr-15	13-Feb-15	17-Mar-15	-35	0	0%																	
PR68018	Lifting Frame 3&4 Delivery	12	02-May-15	0%	12	15-May-15	17-Mar-15	31-Mar-15	-35	24	0%																	
Lifting Frames 5 & 6																												
PR68019	Lifting Frame 5&6 Design	70	22-Dec-14 A	51.43%	34	05-May-15	08-Jun-15	18-Jul-15	61	0	15%																	
PR68020	Lifting Frame 5&6 Approval	60	26-Mar-15	0%	60	10-Jun-15	12-Jun-15	22-Aug-15	61	4	0%																	
PR68021	Lifting Frame 5&6 Fabrication	85	30-Mar-15	0%	85	15-Jul-15	11-Jun-15	19-Sep-15	57	0	0%																	
Unloading Frames																												
Type 1 (at B6 and D6)																												
PR69100	Unloading Frame Type 1 Design	50	05-May-14 A	86%	7	28-Mar-15	10-Jan-15	17-Jan-15	-57	0	40%																	
PR69110	Unloading Frame Type 1 Fabrication	80	16-Mar-15 A	31.25%	55	30-May-15	06-Jan-18	14-Mar-18	829	0	0%																	
PR69120	Unloading Frame Type 1 Delivery	24	01-Jun-15	0%	24	29-Jun-15	15-Mar-18	16-Apr-18	829	24	0%																	

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration% Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2015																
												March					April					May					June	
												23	02	09	16	23	30	06	13	20	27	04	11	18	25	01	08	15
Type 2 (at Bridge E1)																												
PR69170	Unloading Frame Type 2 Design	50	21-Mar-15	0%	50	23-May-15	10-Jan-15	12-Mar-15	-57	0	0%																	
PR69180	Unloading Frame Type 2 Fabrication	80	30-Apr-15	0%	80	05-Aug-15	07-Dec-17	16-Mar-18	776	0	0%																	
Type 4 (at HKBCF)																												
PR69250	Unloading Frame Type 4 Design	50	21-Mar-15	0%	50	23-May-15	10-Jan-15	12-Mar-15	-57	0	0%																	
PR69260	Unloading Frame Type 4 (BCF) Fabrication	80	30-Apr-15	0%	80	05-Aug-15	14-Feb-15	28-May-15	-57	0	0%																	
Deck Segments & Precast Pile Cap Shells																												
Preliminaries																												
MBBE0018	Precast Segment Mould Design (Viaduct E5, E6, E7 & E8)	42	05-Jul-14 A	59.52%	17	14-Apr-15	25-Mar-15	18-Apr-15	4	903	60%																	
MBBE0020	Precast Segment Mould Fabrication & Assembly (Viaduct E5, E6, E7 & E8)	52	21-Mar-15	0%	52	27-May-15	25-Mar-15	01-Jun-15	4	67	0%																	
MBBE0024	Precast Segment Mould Design (Viaduct E2)	42	28-Jun-14 A	59.52%	17	14-Apr-15	14-Jan-15	02-Feb-15	-54	903	60%																	
MBBE0026	Precast Segment Mould Fabrication & Assembly (Viaduct E2)	52	21-Mar-15	0%	52	27-May-15	14-Jan-15	18-Mar-15	-54	0	0%																	
MBBE0030	Precast Segment Mould Design (Viaduct E1)	42	30-Jul-14 A	59.52%	17	14-Apr-15	11-Dec-14	02-Feb-15	-80	878	40%																	
MBBE0032	Precast Segment Mould Fabrication & Assembly (Viaduct E1)	52	21-Mar-15	0%	52	27-May-15	11-Dec-14	13-Feb-15	-80	0	0%																	
MBBE0036	Precast Segment Mould Design (Viaduct D)	42	21-Mar-15	0%	42	14-May-15	13-Dec-14	03-Feb-15	-78	0	0%																	
MBBE0038	Precast Segment Mould Fabrication & Assembly (Viaduct D)	52	02-Apr-15	0%	52	08-Jun-15	27-Dec-14	02-Mar-15	-78	0	0%																	
MBBE0042	Precast Segment Mould Design (Viaduct C)	42	21-Mar-15	0%	42	14-May-15	06-Feb-15	31-Mar-15	-34	0	0%																	
MBBE0044	Precast Segment Mould Fabrication & Assembly (Viaduct C)	52	02-Apr-15	0%	52	08-Jun-15	18-Feb-15	28-Apr-15	-34	42	0%																	
MBBE0048	Precast Segment Mould Design (Viaduct A)	42	09-Apr-15	0%	42	29-May-15	17-Dec-15	06-Feb-16	209	0	0%																	
MBBE0050	Precast Segment Mould Fabrication & Erection (Viaduct A)	52	21-Apr-15	0%	52	23-Jun-15	31-Dec-15	04-Mar-16	209	95	0%																	
MBBE0054	Precast Segment Mould Design (Viaduct F1 to F5)	42	21-Mar-15	0%	42	14-May-15	15-Jun-15	04-Aug-15	67	0	0%																	
MBBE0056	Precast Segment Mould Fabrication & Erection (Viaduct F1 to F5)	52	02-Apr-15	0%	52	08-Jun-15	27-Jun-15	27-Aug-15	67	58	0%																	
Viaduct B																												
Precast Deck Segments																												
MBBE0130-1	B: Progressive Pier Head Segment Manufacture & Delivery remaining segments	54	02-Dec-14 A	0%	157	30-Sep-15	07-Mar-15	04-May-15	-12	875	16.7%																	
MBBE130	B: Commence Match Cast Segment Delivery	0	21-Mar-15	0%	0		30-Apr-18		920	920	0%																	
MBBE130-1	B: Progressive Match Cast Segment Manufacture & Delivery remaining segments (334 Nr)	96	24-Oct-14 A	10.42%	86	08-Jul-15	19-Nov-14	05-Mar-15	-99	0	10.48%																	
Viaduct E																												
Precast Pile Caps																												
Viaduct E1																												
PP7330	Production of Viaduct E1 Marine Precast Pile Cap Shells	80	17-Oct-14 A	50%	40	12-May-15	10-Mar-18	30-Apr-18	880	880	50%																	
Viaduct E2																												
PP7260	Production of Viaduct E2 Marine Precast Pile Cap Shells	80	27-Oct-14 A	33.75%	53	28-May-15	29-Jan-15	09-Apr-15	-41	0	33%																	
Viaduct E5, E6, E7 & E8																												
MBEC0120-5	E5-6-7-8: Commence Pile Cap Shell Casting on Approval of DDA	0	06-Jun-15	0%	0		15-Dec-14		-137	0	0%																	
PP7120	Production of Viaduct E5 & E6 Marine Precast Pile Cap Shells	60	06-Jun-15	0%	60	17-Aug-15	15-Dec-14	02-Mar-15	-137	0	0%																	
PP7190	Production of Viaduct E7 & E8 Marine Precast Pile Cap Shells	60	06-Jun-15	0%	60	17-Aug-15	15-Dec-14	02-Mar-15	-137	0	0%																	
Precast Deck Segments																												
MBE00014	Viaduct E2 - Pier Head Segment Casting	0	18-Apr-15	0%	0		06-Feb-15		-54	0	0%																	
Viaduct E1																												
MBEE0120-3	E1: Commence Segment Casting on Approval of DDA	0	18-Apr-15	0%	0		07-Jan-15		-80	0	0%																	
MBEE0130-3	E1: Commence Segment Delivery	0	26-May-15	0%	0		04-Mar-15		-65	15	0%																	
MBEE0130-5	E1: Progressive Segment Manufacture & Delivery remaining segments (189 Nr)	120	12-Jun-15	0%	120	04-Nov-15	04-Mar-15	31-Jul-15	-80	0	0%																	
Viaduct E2																												
MBEE0120-2	E2: Commence Segment Casting on Approval of DDA	0	18-Apr-15	0%	0		06-Feb-15		-54	0	0%																	
MBEE0130-2	E2: Commence Segment Delivery	0	02-Jun-15	0%	0		24-Mar-15		-54	0	0%																	
MBEE0130-7	E2: Progressive Segment Manufacture & Delivery remaining segments (358 Nr)	120	02-Jun-15	0%	120	24-Oct-15	24-Mar-15	19-Aug-15	-54	35	0%																	
Viaduct D																												

<ul style="list-style-type: none"> Actual Work Planned Bar Critical Bar Milestone 	Project ID: J3518DWP-Pre-M22 Layout: J3518-DWP-3MRP Submission - M22_ Filter: TASK filters: 3-Month Lookahead, No CC Milestones, No Level of Effort.	Tuen Mun - Chek Lap Kok Link - Southern Connection 3-Month Rolling Programme (Page 7 of 41 Pages) (Progress as of 21-Mar-15)	<table border="1"> <tr><th>Date</th><th>Revision</th><th>Checked</th><th>Approved</th></tr> <tr><td>09-Mar-15</td><td></td><td>DB</td><td></td></tr> <tr><td>31-Mar-15</td><td></td><td>WY</td><td></td></tr> </table>	Date	Revision	Checked	Approved	09-Mar-15		DB		31-Mar-15		WY		DWG. No.: J3518/GCL/PGM/3MRP-M22
Date	Revision	Checked	Approved													
09-Mar-15		DB														
31-Mar-15		WY														

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2015															
												March				April				May				June			
												23	02	09	16	23	30	06	13	20	27	04	11	18	25	01	08
Precast Pile Caps																											
MBDC0130-8	D: Progressive Pile Cap Shell Manufacture & Delivery remaining shells	90	07-Dec-14 A	42.22%	52	27-May-15	09-Feb-15	17-Apr-15	-32	868	42.8%																
Precast Deck Segments																											
MBDE0120	D: Commence Segment Casting on Approval of DDA	0	30-Apr-15	0%	0		21-Jan-15		-78	0	0%																
MBDE0130-1	D: Commence Pier Head Segment Delivery	0	06-Jun-15	0%	0		03-Jul-15		21	0	0%																
MBDE0130-5	D: Progressive Pier Head Segment Manufacture & Delivery	107	06-Jun-15	0%	107	13-Oct-15	03-Jul-15	07-Nov-15	21	23	0%																
Viaduct C																											
Precast Pile Caps																											
MBCC0120	C: Commence Pile Cap Shell Casting on Approval of DDA	0	21-Mar-15	0%	0		17-Jan-15		-51	0	0%																
MBCC0130	C: Commence Pile Cap Shell Delivery	0	22-May-15	0%	0		18-Mar-15		-51	0	0%																
MBCC0130-1	C: Progressive Pile Cap Shell Manufacture & Delivery remaining shells	80	22-May-15	0%	80	26-Aug-15	18-Mar-15	27-Jun-15	-51	0	0%																
PP7490	Production of initial Viaduct C Marine Precast Pile Cap Shells	38	21-Mar-15	0%	38	09-May-15	21-Jan-15	10-Mar-15	-48	0	0%																
Viaduct A																											
Precast Pile Caps																											
MBAC0120	A: Commence Pile Cap Shell Casting on Approval of DDA	0	21-Mar-15	0%	0		02-Sep-15		133	0	0%																
MBAC0130	A: Commence Pile Cap Shell Delivery	0	22-May-15	0%	0		11-Dec-15		168	30	0%																
PP7570	Production of initial Viaduct A Marine Precast Pile Cap Shells	40	11-May-15	0%	40	27-Jun-15	02-Sep-15	20-Oct-15	95	0	0%																
Parapets																											
MBEE0090	Approval of DDA to start Precast Parapets/Barriers Casting	0	01-Apr-15	0%	0		16-Oct-15		160	31	0%																
PP6010	Procure Sub-Contractor for Precast Parapets/Barriers	40	21-Mar-15	0%	40	12-May-15	28-Aug-15	15-Oct-15	129	0	0%																
PP6011	Precast Parapets/Barriers Detail Design & Procure Moulds	120	13-May-15	0%	120	05-Oct-15	16-Oct-15	11-Mar-16	129	0	0%																
PP6011-02	Viaduct B - Precast Parapets/Barriers Production & Delivery	120	13-May-15	0%	120	05-Oct-15	12-Feb-16	09-Jul-16	224	62	0%																
PP6011-03	Viaduct C - Precast Parapets/Barriers Production & Delivery	120	13-May-15	0%	120	05-Oct-15	16-Dec-15	17-May-16	180	0	0%																
PP6011-04	Viaduct D - Precast Parapets/Barriers Production & Delivery	120	13-May-15	0%	120	05-Oct-15	10-Dec-15	10-May-16	175	0	0%																
PP6011-05	Viaduct E - Precast Parapets/Barriers Production & Delivery	180	13-May-15	0%	180	15-Dec-15	16-Oct-15	27-May-16	129	173	0%																
PP6011-06	Viaduct F - Precast Parapets/Barriers Production & Delivery	120	13-May-15	0%	120	05-Oct-15	28-Jan-16	27-Jun-16	214	275	0%																
Materials																											
PP7010	Procure Sub-contractor for Signs & Street Furniture	90	21-Mar-15	0%	90	13-Jul-15	24-Jul-15	09-Nov-15	99	0	0%																
H-Piles																											
PP7550	Procurement of Viaduct A Socketted H-Piles	70	21-Mar-15	0%	70	17-Jun-15	29-Jul-15	20-Oct-15	103	0	0%																
Reinforcement																											
Bored Piles																											
PP7100	Rebar - Cut, Bend & Fabricate Pile Cage for Viaduct E5 & E6 Piles	185	07-Jul-14 A	40.54%	110	05-Aug-15	16-Oct-14	28-Feb-15	-128	810	40%																
PP7170	Rebar - Cut, Bend & Fabricate Pile Cage for Viaduct E7 & E8 Piles	185	07-Jul-14 A	40.54%	110	05-Aug-15	15-Dec-14	05-May-15	-77	810	40%																
PP7240	Rebar - Cut, Bend & Fabricate Pile Cage for Viaduct E2 Piles	106	15-Apr-14 A	50.94%	52	27-May-15	06-Dec-14	09-Feb-15	-84	133	50%																
PP7380	Rebar - Cut, Bend & Fabricate Pile Cage for Viaduct D Piles	25	28-Jul-14 A	68%	8	30-Mar-15	08-Jun-15	16-Jun-15	61	6	68%																
PP7460	Rebar - Cut, Bend & Fabricate Pile Cage for Viaduct C Piles	35	18-Aug-14 A	28.57%	25	23-Apr-15	10-Feb-15	14-Mar-15	-31	0	28%																
PP7540	Rebar - Cut, Bend & Fabricate Pile Cage for Viaduct A Piles	21	12-Aug-14 A	14.29%	18	15-Apr-15	04-Feb-15	28-Feb-15	-35	6	14%																
PP7620	Rebar - Cut, Bend & Fabricate Pile Cage for Viaduct F1 & F3 Piles	61	21-Mar-15	0%	61	06-Jun-15	17-Dec-14	04-Mar-15	-75	0	0%																
PP7690	Rebar - Cut, Bend & Fabricate Pile Cage for Viaduct F2, F4 & F5 Piles	73	21-Mar-15	0%	73	22-Jun-15	14-Jan-15	16-Apr-15	-54	0	0%																
Marine Pile Caps																											
PP7110	Rebar - Cut, Bend & Fabricate for Viaduct E5 & E6 Pile Caps	245	21-Mar-15	0%	245	16-Jan-16	16-Oct-14	14-Aug-15	-128	0	0%																
PP7180	Rebar - Cut, Bend & Fabricate for Viaduct E7 & E8 Pile Caps	102	21-Mar-15	0%	102	27-Jul-15	15-Dec-14	24-Apr-15	-77	0	0%																
PP7250	Rebar - Cut, Bend & Fabricate for Viaduct E2 Pile Caps	185	21-Mar-15	0%	185	04-Nov-15	06-Dec-14	27-Jul-15	-84	0	0%																
PP7320	Rebar - Cut, Bend & Fabricate for Viaduct E1 Pile Caps	67	11-Dec-14 A	7.46%	62	08-Jun-15	26-Nov-14	09-Feb-15	-93	0	7%																
PP7400	Rebar - Cut, Bend & Fabricate for Viaduct D Marine Pile Caps	47	18-Dec-14 A	6.38%	44	16-May-15	06-Mar-18	30-Apr-18	876	876	6%																
PP7480	Rebar - Cut, Bend & Fabricate for Viaduct C Marine Pile Caps	42	10-Apr-15	0%	42	30-May-15	08-Mar-18	30-Apr-18	865	865	0%																
PP7560	Rebar - Cut, Bend & Fabricate for Viaduct A Marine Pile Caps	36	23-Apr-15	0%	36	05-Jun-15	07-Sep-15	20-Oct-15	113	76	0%																

	Project ID: J3518DWPRe-M22	Tuen Mun - Chek Lap Kok Link - Southern Connection 3-Month Rolling Programme (Page 8 of 41 Pages) (Progress as of 21-Mar-15)	Date	Revision	Checked	Approved	DWG. No.: J3518/GCL/PGM/3MRP-M22
	Layout: J3518-DWP-3MRP Submission - M22_		09-Mar-15		DB		
	Filter: TASK filters: 3-Month Lookahead, No CC Milestones, No Level of Effort.		31-Mar-15		WY		

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2015																
												March					April					May					June	
												23	02	09	16	23	30	06	13	20	27	04	11	18	25	01	08	15
Marine Piers - Viaduct E																												
PP7270	Rebar - Cut, Bend & Fabricate for Viaduct E2 Piers	180	23-Apr-15	0%	180	26-Nov-15	07-Jan-15	18-Aug-15	-84	31	0%	[Gantt bar: 07-Jan-15 to 18-Aug-15]																
PP7340	Rebar - Cut, Bend & Fabricate for Viaduct E1 Piers	31	22-Feb-15 A	40%	19	08-Jun-15	19-Jan-15	09-Feb-15	-93	1	0%	[Gantt bar: 19-Jan-15 to 09-Feb-15]																
Land Pile Caps																												
PP7630	Rebar - Cut, Bend & Fabricate for Viaduct F1 & F3 Pile Caps	47	08-Jun-15	0%	47	03-Aug-15	08-Aug-15	03-Oct-15	51	0	0%	[Gantt bar: 08-Aug-15 to 03-Oct-15]																
PP7752	Rebar - Cut, Bend & Fabricate for Viaduct B Land Pile Caps	26	16-Jul-14 A	26.92%	19	16-Apr-15	09-Apr-18	30-Apr-18	901	901	26%	[Gantt bar: 16-Apr-15 to 30-Apr-18]																
PP7754	Rebar - Cut, Bend & Fabricate for Viaduct D Land Pile Caps	29	21-Mar-15	0%	29	28-Apr-15	08-Jun-15	13-Jul-15	61	0	0%	[Gantt bar: 28-Apr-15 to 13-Jul-15]																
PP7756	Rebar - Cut, Bend & Fabricate for Viaduct C Land Pile Caps	34	20-Apr-15	0%	34	30-May-15	10-Mar-15	23-Apr-15	-31	0	0%	[Gantt bar: 10-Mar-15 to 23-Apr-15]																
PP7758	Rebar - Cut, Bend & Fabricate for Viaduct A Land Pile Caps	12	23-Apr-15	0%	12	07-May-15	28-Feb-15	14-Mar-15	-41	0	0%	[Gantt bar: 28-Feb-15 to 14-Mar-15]																
Land / Marine Piers - Viaduct A, B, C, D & F																												
PP7060	Bending of Rebar for Viaduct B Piers	64	11-Aug-14 A	20.31%	51	26-May-15	26-Feb-18	30-Apr-18	869	869	20%	[Gantt bar: 26-Feb-18 to 30-Apr-18]																
PP7420	Bending of Rebar for Viaduct D Piers	71	23-Apr-15	0%	71	18-Jul-15	08-Jul-15	29-Sep-15	61	75	0%	[Gantt bar: 08-Jul-15 to 29-Sep-15]																
PP7500	Bending of Rebar for Viaduct C Piers	78	01-Jun-15	0%	78	01-Sep-15	13-Aug-15	14-Nov-15	61	0	0%	[Gantt bar: 13-Aug-15 to 14-Nov-15]																
PP7580	Bending of Rebar for Viaduct A Piers	23	08-May-15	0%	23	04-Jun-15	14-Mar-15	15-Apr-15	-41	0	0%	[Gantt bar: 14-Mar-15 to 15-Apr-15]																
In-Situ Formworks / Falseworks																												
PP7070	On-Site Preparation & Assembly of Pier Formwork for Viaduct B Piers	70	03-Sep-14 A	20%	56	01-Jun-15	17-Feb-15	30-Apr-15	-25	24	20%	[Gantt bar: 01-Jun-15 to 30-Apr-15]																
PP7140	On-Site Preparation & Assembly of Pier Formwork for Viaduct E5 & E6 Piers	90	30-Apr-15	0%	90	17-Aug-15	29-Nov-14	21-Mar-15	-120	22	0%	[Gantt bar: 17-Aug-15 to 21-Mar-15]																
PP7280	On-Site Preparation & Assembly of Pier Formwork for Viaduct E2 Piers	80	21-Mar-15	0%	80	30-Jun-15	01-Nov-14	06-Feb-15	-114	0	0%	[Gantt bar: 30-Jun-15 to 06-Feb-15]																
PP7350	On-Site Preparation & Assembly of Pier Formwork for Viaduct E1 Piers	60	21-Mar-15	0%	60	05-Jun-15	16-Dec-14	02-Mar-15	-76	5	0%	[Gantt bar: 05-Jun-15 to 02-Mar-15]																
PP7430	On-Site Preparation & Assembly of Pier Formwork for Viaduct D Piers	80	30-Apr-15	0%	80	05-Aug-15	18-Apr-15	24-Jul-15	-10	0	0%	[Gantt bar: 18-Apr-15 to 24-Jul-15]																
PP7510	On-Site Preparation & Assembly of Pier Formwork for Viaduct C Piers	80	30-Apr-15	0%	80	05-Aug-15	10-Jun-15	12-Sep-15	33	0	0%	[Gantt bar: 10-Jun-15 to 12-Sep-15]																
PP7710	On-Site Preparation & Assembly of Pier Formwork for Viaduct F2, F4 & F5 Pile Caps	60	30-Apr-15	0%	60	13-Jul-15	18-Apr-15	30-Jun-15	-10	0	0%	[Gantt bar: 18-Apr-15 to 30-Jun-15]																
PPPF02	Design & Fabrication of Falsework / Formwork & Delivery	120	20-Feb-14 A	75%	30	29-Apr-15	25-Oct-14	29-Nov-14	-120	0	75%	[Gantt bar: 29-Apr-15 to 29-Nov-14]																
Bearings																												
Viaduct A																												
PPBRA1	Preliminary Design of Bearings - Viaduct A	50	28-Apr-15	0%	50	27-Jun-15	27-Oct-15	23-Dec-15	149	0	0%	[Gantt bar: 27-Jun-15 to 23-Dec-15]																
Viaduct C																												
PPBRC1	Preliminary Design of Bearings - Viaduct C	50	22-Dec-14 A	40%	30	29-Apr-15	16-Dec-14	22-Jan-15	-76	0	40%	[Gantt bar: 29-Apr-15 to 22-Jan-15]																
PPBRC2	Confirmation of bearing assumption - Viaduct C	0		0%	0	29-Apr-15		22-Jan-15	-76	0	0%	[Gantt bar: 29-Apr-15 to 22-Jan-15]																
PPBRC3	Bearing design and submission - Viaduct C	12	30-Apr-15	0%	12	14-May-15	23-Jan-15	05-Feb-15	-76	0	0%	[Gantt bar: 14-May-15 to 05-Feb-15]																
PPBRC4	Design check by ICE - Viaduct C	24	15-May-15	0%	24	12-Jun-15	06-Feb-15	09-Mar-15	-76	0	0%	[Gantt bar: 12-Jun-15 to 09-Mar-15]																
PPBRC5	SO review & comment on design submission - Viaduct C	36	13-Jun-15	0%	36	27-Jul-15	10-Mar-15	24-Apr-15	-76	0	0%	[Gantt bar: 10-Mar-15 to 24-Apr-15]																
PPBRC7	Manufacture of Bearing - Viaduct C	54	13-Jun-15	0%	54	17-Aug-15	10-Mar-15	16-May-15	-76	0	0%	[Gantt bar: 10-Mar-15 to 16-May-15]																
Viaduct D																												
PPBRD4	Design check by ICE - Viaduct D	24	20-Dec-14 A	20.83%	19	16-Apr-15	31-Jan-15	25-Feb-15	-39	0	20%	[Gantt bar: 16-Apr-15 to 25-Feb-15]																
PPBRD5	SO review & comment on design submission - Viaduct D	36	17-Apr-15	0%	36	30-May-15	26-Feb-15	13-Apr-15	-39	0	0%	[Gantt bar: 26-Feb-15 to 13-Apr-15]																
PPBRD6	Bearing Design Amendment & re-issue - Viaduct D	12	01-Jun-15	0%	12	13-Jun-15	21-Apr-15	05-May-15	-33	6	0%	[Gantt bar: 21-Apr-15 to 05-May-15]																
PPBRD7	Manufacture of Bearing - Viaduct D	54	17-Apr-15	0%	54	22-Jun-15	26-Feb-15	05-May-15	-39	0	0%	[Gantt bar: 26-Feb-15 to 05-May-15]																
Viaduct E																												
PPBRE2	Confirmation of bearing assumption - Viaduct E (E1, E2, E5, E6, E7 & E8)	0		0%	0	21-Mar-15		30-Apr-18	920	920	0%	[Gantt bar: 21-Mar-15 to 30-Apr-18]																
PPBRE3	Bearing design and submission - Viaduct E (E1, E2, E5, E6, E7 & E8)	12	06-Jan-14 A	66.67%	4	25-Mar-15	26-Apr-18	30-Apr-18	916	916	65%	[Gantt bar: 25-Mar-15 to 30-Apr-18]																
PPBRE4	Design check by ICE - Viaduct E (E1, E2, E5, E6, E7 & E8)	24	06-Jun-14 A	16.67%	20	17-Apr-15	07-Apr-18	30-Apr-18	900	900	16%	[Gantt bar: 17-Apr-15 to 30-Apr-18]																
PPBRE5	SO review & comment on design submission - Viaduct E (E1, E2, E5, E6, E7 & E8)	36	10-Oct-14 A	5.56%	34	05-May-15	03-Mar-18	16-Apr-18	874	0	5%	[Gantt bar: 05-May-15 to 16-Apr-18]																
PPBRE6	Bearing Design Amendment & re-issue - Viaduct E (E1, E2, E5, E6, E7 & E8)	12	06-May-15	0%	12	19-May-15	17-Apr-18	30-Apr-18	874	0	0%	[Gantt bar: 19-May-15 to 30-Apr-18]																
PPBRE7	Manufacture of Bearing - Viaduct E (E1, E2, E5, E6, E7 & E8)	54	02-Jun-14 A	5.56%	51	26-May-15	26-Feb-18	30-Apr-18	869	869	5%	[Gantt bar: 26-May-15 to 30-Apr-18]																
PPBRE8	Testing Bearing - Viaduct E (E1, E2, E5, E6, E7 & E8)	24	30-Jun-14 A	4.17%	23	19-May-15	03-Apr-18	30-Apr-18	874	874	5%	[Gantt bar: 19-May-15 to 30-Apr-18]																
PPBRE9	Bearing Delivery - Viaduct E (E1, E2, E5, E6, E7 & E8)	48	18-Oct-14 A	4.17%	46	19-May-15	09-Dec-14	03-Feb-15	-82	0	5%	[Gantt bar: 19-May-15 to 03-Feb-15]																
Bridge E1																												

<ul style="list-style-type: none"> ■ Actual Work ■ Planned Bar ■ Critical Bar ◆ Milestone 	Project ID: J3518DWPrE-M22 Layout: J3518-DWP-3MRP Submission - M22_ Filter: TASK filters: 3-Month Lookahead, No CC Milestones, No Level of Effort.	Tuen Mun - Chek Lap Kok Link - Southern Connection 3-Month Rolling Programme (Page 9 of 41 Pages) (Progress as of 21-Mar-15)	<table border="1"> <thead> <tr> <th>Date</th> <th>Revision</th> <th>Checked</th> <th>Approved</th> </tr> </thead> <tbody> <tr> <td>09-Mar-15</td> <td></td> <td>DB</td> <td></td> </tr> <tr> <td>31-Mar-15</td> <td></td> <td>WY</td> <td></td> </tr> </tbody> </table>	Date	Revision	Checked	Approved	09-Mar-15		DB		31-Mar-15		WY		DWG. No.: J3518/GCL/PGM/3MRP-M22
Date	Revision	Checked	Approved													
09-Mar-15		DB														
31-Mar-15		WY														

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2015												
												March			April			May			June			
												23	02	09	16	23	30	06	13	20	27	04	11	18
PP7360	Site preparation Bearings for Viaduct E1	18	20-May-15	0%	18	15-Jun-15	04-Feb-15	27-Feb-15	-79	0	0%													
Bridge E2																								
PP7290	Site preparation Bearings for Viaduct E2	18	16-Jun-15	0%	18	11-Jul-15	28-Feb-15	20-Mar-15	-79	0	0%													
Viaduct F																								
PPBRF1	Preliminary Design of Bearings - Viaduct F	70	11-Apr-15	0%	70	06-Jul-15	17-Apr-15	11-Jul-15	5	0	0%													
Movement Joints																								
PPMJ01	Design & Submission of MJ	138	08-Feb-14 A	52.9%	65	11-Jun-15	04-Aug-15	20-Oct-15	108	855	30%													
PPMJ02-1	MJ Design Approval	96	26-May-14 A	39.58%	58	03-Jun-15	04-Aug-15	12-Oct-15	108	130	40%													
PPMJ02-2	Manufacture & delivery of MJ	188	21-Mar-15	0%	188	07-Nov-15	04-Aug-15	19-Mar-16	108	0	0%													
Other Sub-Contract Procurement																								
Pavement																								
PP7760-2	Procure Pavement Viaduct Sub-Contractor	36	21-Mar-15	0%	36	07-May-15	08-Oct-15	19-Nov-15	162	0	0%													
PP7760-4	Pavement Viaduct Sub-Contractor - Materials approvals & MS	90	08-May-15	0%	90	24-Aug-15	20-Nov-15	10-Mar-16	162	101	0%													
Structural Health Monitoring System (SHMS)																								
PP7778	SHMS - So approval of Final System Proposal	30	16-Dec-14 A	0%	30	29-Apr-15	10-Nov-14	15-Dec-14	-107	30	0%													
PP7780	SHMS - Prepare Civil Work Provision	66	21-Mar-15	0%	66	12-Jun-15	06-Oct-14	22-Dec-14	-137	0	0%													
PP7782	SHMS - Submit Precast Pile Cap Shell SHMS details for E5-E6-E7-E8	0	23-Apr-15	0%	0		03-Nov-14		-137	0	0%													
PP7786	SHMS - Submit Segment SHMS details for E5-E6-E7-E8	0	15-May-15	0%	0		24-Feb-15		-64	0	0%													
PP7788	SHMS - FAT & Delivery for Bridge E5-E6-E7-E8 equipment	54	23-Apr-15	0%	54	27-Jun-15	01-Dec-14	05-Feb-15	-113	14	0%													
Site Preparation / Mobilisations																								
Temp Traffic Mgt Submission & Approval																								
TTM00640	Earliest Implementation of TTM after TMLG Meeting No. 18	0	23-Mar-15	0%	0		08-Dec-15		186	20	0%													
TTM00650	Send TTMs to SO & Govt Depts for TMLG Meeting No. 19	0		0%	0	23-Mar-15		14-May-15	39	0	0%													
TTM00660	TMLG Meeting No. 19	0		0%	0	03-Apr-15*		28-May-15	39	0	0%													
TTM00670	Earliest Implementation of TTM after TMLG Meeting No. 19	0	20-Apr-15	0%	0		08-Dec-15		166	20	0%													
TTM00680	Send TTMs to SO & Govt Depts for TMLG Meeting No. 20	0		0%	0	17-Apr-15		11-Jun-15	39	0	0%													
TTM00690	TMLG Meeting No. 20	0		0%	0	01-May-15*		25-Jun-15	39	0	0%													
TTM00700	Earliest Implementation of TTM after TMLG Meeting No. 20	0	18-May-15	0%	0		08-Dec-15		146	20	0%													
TTM00710	Send TTMs to SO & Govt Depts for TMLG Meeting No. 21	0		0%	0	15-May-15		09-Jul-15	39	0	0%													
TTM00720	TMLG Meeting No. 21	0		0%	0	29-May-15*		23-Jul-15	39	0	0%													
TTM00730	Earliest Implementation of TTM after TMLG Meeting No. 21	0	15-Jun-15	0%	0		08-Dec-15		126	20	0%													
TTM00740	Send TTMs to SO & Govt Depts for TMLG Meeting No. 22	0		0%	0	12-Jun-15		06-Aug-15	39	0	0%													
Tree Felling / Transplant																								
Approved Trees in Contract																								
TR00200	Tree transplant for Viaduct B - affecting Piers B11 to B17	90	17-Feb-14 A	97.78%	2	23-Mar-15	09-May-16	10-May-16	313	861	95%													
TR00220	Tree transplant for Viaduct B - affecting Pier B18 & Abutment B	90	17-Feb-14 A	97.78%	2	23-Mar-15	09-Jan-16	11-Jan-16	220	861	95%													
TR00240	Tree transplant for Viaduct B - affecting realigned CTR	90	17-Feb-14 A	97.78%	2	23-Mar-15	24-Feb-15	25-Feb-15	-22	861	95%													
TR00250	Tree felling for Viaduct B - affecting Slopes 9SE-B/F9, C8 & C9	48	05-May-14 A	91.67%	4	25-Mar-15	25-Apr-18	30-Apr-18	859	859	90%													
TR00260	Tree felling for Viaduct C - affecting Piers C9 to Abutment C	24	30-Jan-14 A	83.33%	4	25-Mar-15	25-Apr-18	30-Apr-18	859	859	70%													
TR00270	Tree transplant for Viaduct C - affecting Piers C9 to Abutment C	90	17-Feb-14 A	35.56%	58	10-Jun-15	12-Feb-18	30-Apr-18	805	805	35%													
TR00280	Tree felling for Viaduct C - affecting realigned CTR	30	30-Jan-14 A	70%	9	31-Mar-15	19-Apr-18	30-Apr-18	854	854	70%													
TR00290	Tree transplant for Viaduct C - affecting realigned CTR	90	17-Feb-14 A	35.56%	58	10-Jun-15	12-Feb-18	30-Apr-18	805	805	35%													
Site Set Up for Works Area 3 and Site Offices along CEDD Access Road																								
PR30030	Works Area 3-A1/3-A2 - Construct 1.5m steel access bridge	30	21-Mar-15	0%	30	02-May-15	20-Mar-18	30-Apr-18	833	833	0%													
Temporary Working Platform at North Lantau																								
PR08080	Inst.Unloading Frame incl. T&C for seg.lift (incl. Load Test)	15	24-Oct-14 A	20%	12	08-Apr-15	29-Dec-14	12-Jan-15	-67	0	20%													
Unloading Jetty at HKBCF																								
PR09010	Unloading Jetty at HKBCF - Procurement of materials and lifting gantry	85	21-Mar-15	0%	85	20-Jul-15	12-Nov-14	25-Feb-15	-105	0	0%													

- Actual Work
- Planned Bar
- Critical Bar
- Milestone

Project ID: J3518DWPPrE-M22
Layout: J3518-DWP-3MRP Submission - M22_
Filter: TASK filters: 3-Month Lookahead, No CC
Milestones, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 10 of 41 Pages)
(Progress as of 21-Mar-15)

Date	Revision	Checked	Approved
09-Mar-15		DB	
31-Mar-15		WY	

DWG. No.:
J3518/GCL/PGM/3MRP-M22

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2015																
												March				April				May				June				
												23	02	09	16	23	30	06	13	20	27	04	11	18	25	01	08	15
CONSTRUCTION																												
PILING AND SUBSTRUCTURE																												
Viaduct A																												
Milestones - Marine Foundation																												
GFXX113-1	A7 (A1e) - Start date for piling	0	18-Jun-15	0%	0		14-Dec-15		148	0	0%																	
GFXX118-1	A6 (A1f) - Start date for piling	0	18-Jun-15	0%	0		31-Oct-15		111	69	0%																	
GFXX123-1	A5 (A2a) - Start date for piling	0	18-Jun-15	0%	0		13-Nov-15		122	81	0%																	
GFXX128-1	A4 (A2b) - Start date for piling	0	18-Jun-15	0%	0		15-Mar-16		221	69	0%																	
GFXX133-1	A3 (A2c) - Start date for piling	0	18-Jun-15	0%	0		14-Jan-16		172	74	0%																	
GFXX138-1	A2 (A2d) - Start date for piling	0	18-Jun-15	0%	0		14-Nov-15		123	69	0%																	
Milestones - Land Foundation																												
ZA00030	A9 (A1c) - Start date for piling	0	18-Jun-15	0%	0		12-Feb-16		194	104	0%																	
ZA00040	A10 (A1b) - Start date for piling	0	18-Jun-15	0%	0		22-Oct-15		103	66	0%																	
ZA00050	A11 (A1a) - Start date for piling	0	18-Jun-15	0%	0		15-Dec-15		149	128	0%																	
General																												
ZA00010	Viaduct A - Approval of Foundation DDA DP11.01	0		0%	0	22-May-15		17-Jun-15	18	0	0%																	
Bridge A2																												
Pier A1 (A2e)																												
Pile Cap Works																												
SA2E0070	A1 (A2e) - Marine Pile Cap M2 - Inst.Floating Seal & Casing Head Steelwork	7	21-Mar-15 A	0%	7	28-Mar-15	03-Feb-15	11-Feb-15	-36	0	0%																	
SA2E0080	A1 (A2e) - Marine Pile Cap M2 - Install precast shell in position	1	30-Mar-15	0%	1	30-Mar-15	11-Feb-15	12-Feb-15	-36	0	0%																	
SA2E0090	A1 (A2e) - Marine Pile Cap M2 - Inst.Access & make Watertight	3	31-Mar-15	0%	3	02-Apr-15	12-Feb-15	16-Feb-15	-36	0	0%																	
SA2E0100	A1 (A2e) - Marine Pile Cap M2 - Weld Fin plates/Plug Rebar & Concrete	9	08-Apr-15	0%	9	18-Apr-15	16-Feb-15	02-Mar-15	-36	0	0%																	
SA2E0110	A1 (A2e) - Marine Pile Cap M2 - Dewater precast shell / Remove Lifting Frame	2	20-Apr-15	0%	2	21-Apr-15	02-Mar-15	04-Mar-15	-36	0	0%																	
SA2E0120	A1 (A2e) - Marine Pile Cap M2 - Pile cut down	12	22-Apr-15	0%	12	07-May-15	04-Mar-15	18-Mar-15	-36	0	0%																	
SA2E0130	A1 (A2e) - Marine Pile Cap M2 - Rebar fixing, inst.inserts etc	12	08-May-15	0%	12	23-May-15	18-Mar-15	01-Apr-15	-36	0	0%																	
SA2E0140	A1 (A2e) - Marine Pile Cap M2 - Concreting	1	26-May-15	0%	1	26-May-15	01-Apr-15	02-Apr-15	-36	0	0%																	
SA2E0164	A1 (A2e) - Marine Pile Cap M2 - Curing incl. CJ preparation	6	27-May-15	0%	6	02-Jun-15	02-Apr-15	14-Apr-15	-36	0	0%																	
Pier Works																												
SA2E0170	A1 (A2e) - Type 4B-MJ Pier Temp. Support Platform	6	27-May-15	0%	6	02-Jun-15	02-Apr-15	14-Apr-15	-36	0	0%																	
SA2E0172	A1 (A2e) - Type 4B-MJ Pier Scaffolding (1st Lift)	1	04-Jun-15	0%	1	04-Jun-15	14-Apr-15	16-Apr-15	-36	1	0%																	
SA2E0180	A1 (A2e) - Type 4B-MJ Pier Rebarwork (1st Lift)	3	06-Jun-15	0%	3	10-Jun-15	16-Apr-15	20-Apr-15	-37	0	0%																	
SA2E0190	A1 (A2e) - Type 4B-MJ Pier Formwork & Prep for Concreting (1st Lift)	2	12-Jun-15	0%	2	13-Jun-15	20-Apr-15	22-Apr-15	-37	0	0%																	
SA2E0200	A1 (A2e) - Type 4B-MJ Pier Concreting (1st Lift)	1	15-Jun-15	0%	1	15-Jun-15	22-Apr-15	24-Apr-15	-37	0	0%																	
SA2E0202	A1 (A2e) - Type 4B-MJ Pier Curing & Striking of Forms incl. CJ prep (1st Lift)	2	16-Jun-15	0%	2	18-Jun-15	24-Apr-15	27-Apr-15	-37	0	0%																	
SA2E0210	A1 (A2e) - Type 4B-MJ Pier Scaffolding (2nd Lift)	2	19-Jun-15	0%	2	22-Jun-15	28-Apr-15	29-Apr-15	-37	0	0%																	
Pier A2 (A2d)																												
Foundation Works																												
GFXX137	A2 (A2d) - Inst.Temp.Working Platform	12	21-Mar-15*	0%	12	08-Apr-15	19-Jun-15	04-Jul-15	71	0	0%																	
GFXX138	A2 (A2d) - Pre-drilling (2 nos)	12	09-Apr-15	0%	12	22-Apr-15	06-Jul-15	18-Jul-15	71	0	0%																	
GFXX138-2	A2 (A2d) - Confirm Rockhead Levels	8	23-Apr-15	0%	8	02-May-15	20-Jul-15	28-Jul-15	71	17	0%																	
GFXX139	A2 (A2d) - Bored Piles (2.20m dia. x 2 nos)	90	23-May-15	0%	90	08-Sep-15	29-Jul-15	13-Nov-15	54	0	0%																	
Pier A3 (A2c)																												
Foundation Works																												
GFXX132	A3 (A2c) - Inst.Temp.Working Platform	12	06-Feb-15 A	100%	0	16-Mar-15 A					100%																	
GFXX133	A3 (A2c) - Pre-drilling (2 nos)	12	21-Mar-15 A	0%	12	08-Apr-15	26-Aug-15	08-Sep-15	127	0	0%																	
GFXX133-2	A3 (A2c) - Confirm Rockhead Levels	8	09-Apr-15	0%	8	17-Apr-15	09-Sep-15	17-Sep-15	127	29	0%																	
GFXX134	A3 (A2c) - Bored Piles (2 nos)	95	23-May-15	0%	95	14-Sep-15	18-Sep-15	13-Jan-16	98	0	0%																	

<ul style="list-style-type: none"> Actual Work Planned Bar Critical Bar Milestone 	Project ID: J3518DWP-RE-M22 Layout: J3518-DWP-3MRP Submission - M22_ Filter: TASK filters: 3-Month Lookahead, No CC Milestones, No Level of Effort.	Tuen Mun - Chek Lap Kok Link - Southern Connection 3-Month Rolling Programme (Page 11 of 41 Pages) (Progress as of 21-Mar-15)	<table border="1" style="width: 100%; border-collapse: collapse;"> <tr> <th>Date</th> <th>Revision</th> <th>Checked</th> <th>Approved</th> </tr> <tr> <td>09-Mar-15</td> <td></td> <td>DB</td> <td></td> </tr> <tr> <td>31-Mar-15</td> <td></td> <td>WY</td> <td></td> </tr> </table>	Date	Revision	Checked	Approved	09-Mar-15		DB		31-Mar-15		WY		DWG. No.: J3518/GCL/PGM/3MRP-M22
Date	Revision	Checked	Approved													
09-Mar-15		DB														
31-Mar-15		WY														

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration% Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2015																
												March				April				May				June				
												23	02	09	16	23	30	06	13	20	27	04	11	18	25	01	08	15
Pier A4 (A2b)																												
Foundation Works																												
GFXX127	A4 (A2b) - Inst.Temp.Working Platform	12	26-Feb-15 A	100%	0	20-Mar-15 A					100%																	
GFXX128	A4 (A2b) - Pre-drilling (2 nos)	13	21-Mar-15	0%	13	09-Apr-15	17-Jun-15	03-Jul-15	69	0	0%																	
GFXX128-2	A4 (A2b) - Confirm Rockhead Levels	8	10-Apr-15	0%	8	18-Apr-15	04-Jul-15	13-Jul-15	69	28	0%																	
GFXX129	A4 (A2b) - Bored Piles (2.20m dia. x 2 nos)	90	23-May-15	0%	90	08-Sep-15	14-Jul-15	29-Oct-15	41	0	0%																	
Pier A5 (A2a)																												
Foundation Works																												
GFXX122	A5 (A2a) - Inst.Temp.Working Platform	13	06-Mar-15 A	27%	9	01-Apr-15	22-Jun-15	03-Jul-15	73	0	50%																	
GFXX123	A5 (A2a) - Pre-drilling (2 nos)	12	01-Apr-15	0%	12	20-Apr-15	04-Jul-15	17-Jul-15	73	0	0%																	
GFXX123-2	A5 (A2a) - Confirm Rockhead Levels	8	20-Apr-15	0%	8	29-Apr-15	18-Jul-15	27-Jul-15	73	32	0%																	
GFXX124	A5 (A2a) - Bored Piles (2.20m dia. x 2 nos)	90	08-Jun-15	0%	90	22-Sep-15	28-Jul-15	12-Nov-15	41	0	0%																	
Pier A6 (A1f)																												
Foundation Works																												
GFXX118	A6 (A1f) - Pre-drilling (3 nos)	12	03-Mar-15 A	100%	0	11-Mar-15 A					100%																	
GFXX118-2	A6 (A1f) - Confirm Rockhead Levels	8	21-Mar-15	0%	8	30-Mar-15	06-Jul-15	14-Jul-15	83	41	0%																	
GFXX119	A6 (A1f) - Bored Piles (1.80m dia. x 3 nos)	90	23-May-15	0%	90	08-Sep-15	15-Jul-15	30-Oct-15	42	0	0%																	
Bridge A1																												
Pier A7 (A1e)																												
Foundation Works																												
GFXX113	A7 (A1e) - Pre-drilling (2 nos)	12	12-Feb-15 A	100%	0	25-Feb-15 A					100%																	
GFXX113-2	A7 (A1e) - Confirm Rockhead Levels	8	26-Feb-15 A	100%	0	06-Mar-15 A					100%																	
GFXX114	A7 (A1e) - Bored Piles (2.20m dia. x 2 nos)	90	26-Feb-15 A	22.22%	70	17-Jun-15	19-Sep-15	12-Dec-15	148	0	20%																	
GFXX115	A7 (A1e) - Sonic & Interface Coring	12	18-Jun-15	0%	12	03-Jul-15	14-Dec-15	29-Dec-15	148	0	0%																	
Pier A8 (A1d)																												
Preliminary Works for Land Piling																												
GFXX281	A8 (A1d) - Mobilise & Set up grouting equipment	24	12-Mar-15 A	100%	0	13-Mar-15 A					100%																	
GFXX281-1	A8 (A1d) - Pre-grouting Works	24	13-Mar-15 A	50%	12	08-Apr-15	17-Apr-18	30-Apr-18	908	0	50%																	
PA080020	A8 (A1d) - Erect MTR protective fence / Remove existing fence	12	26-Feb-15 A	100%	0	10-Mar-15 A					100%																	
PA080050	A8 (A1d) - Complete Civil Preparation Works for piling to commence	0		0%	0	08-Apr-15		30-Apr-18	851	851	0%																	
Socketted H-Pile installation																												
GFXX297-1	A8 (A1d) - Confirm Rockhead Levels	8	21-Mar-15	0%	8	30-Mar-15	10-Jul-15	18-Jul-15	87	87	0%																	
Pier A9 (A1c)																												
Preliminary Works for Land Piling																												
GFXX281-2	A9 (A1c) - Pre-grouting Works	24	21-Mar-15 A	0%	24	22-Apr-15	29-Mar-18	30-Apr-18	896	0	0%																	
PA090030	A09 (A1c) - Erect MTR protective fence	12	16-Mar-15 A	100%	0	19-Mar-15 A					100%																	
PA090050	A9 (A1c) - Set up piling platform	24	29-Jan-15 A	100%	0	04-Mar-15 A					100%																	
PA090060	A9 (A1c) - Complete civil preparation works for piling to commence	0		0%	0	22-Apr-15		30-Apr-18	840	840	0%																	
Socketted H-Pile installation																												
GFXX293	A9 (A1c) - Install SH Pile (11 no.)	120	30-May-15	0%	120	22-Oct-15	15-Sep-15	12-Feb-16	90	0	0%																	
Pier A10 (A1b)																												
Preliminary Works for Land Piling																												
GFXX281-3	A10 (A1b) - Pregroutings Works	24	21-Feb-15 A	100%	0	21-Feb-15 A					100%																	
PA100040	A10 (A1b) - Install Geo. Instru. & Baseline Monitoring	36	09-Feb-15 A	100%	0	21-Feb-15 A					100%																	
PA100050	A10 (A1b) - Set up piling platform	24	09-Feb-15 A	100%	0	21-Feb-15 A					100%																	
PA100060	A10 (A1b) - Complete civil preparation works for piling to commence	0		0%	0	21-Mar-15		30-Apr-18	863	863	0%																	
Socketted H-Pile installation																												
GFXX286-3	A10 (A1b) - Confirm Rockhead Levels	8	21-Mar-15	0%	8	30-Mar-15	21-Apr-18	30-Apr-18	912	912	0%																	

■ Actual Work
■ Planned Bar
■ Critical Bar
◆ ◆ Milestone

Project ID: J3518DWPRe-M22
 Layout: J3518-DWP-3MRP Submission - M22_
 Filter: TASK filters: 3-Month Lookahead, No CC
 Milestones, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 12 of 41 Pages)
(Progress as of 21-Mar-15)

Date	Revision	Checked	Approved
09-Mar-15		DB	
31-Mar-15		WY	

DWG. No.:
J3518/GCL/PGM/3MRP-M22

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2015																			
												March					April					May					June				
												23	02	09	16	23	30	06	13	20	27	04	11	18	25	01	08	15			
GFX288	A10 (A1b) - Install SH Pile (8 no.)	120	11-Mar-15 A	15%	102	27-Jul-15	19-Jun-15	20-Oct-15	71	0	15%																				
Pier A11 (A1a) & Abutment A																															
Preliminary Works for Land Piling																															
GFX281-4	A11 (A1a) - Pregrouting Works	24	22-Feb-15 A	100%	0	22-Feb-15 A					100%																				
PA110050	A11 (A1a) - Set up piling platform	24	09-Feb-15 A	100%	0	27-Feb-15 A					100%																				
PA110060	A11 (A1a) - Completion of civil preparation works for piling to commence	0		0%	0	21-Mar-15		28-Apr-15	27	0	0%																				
Socketted H-Pile installation																															
GFX286-4	A11 (A1a) - Confirm Rockhead Levels	8	21-Mar-15	0%	8	30-Mar-15	09-Jun-15	17-Jun-15	62	41	0%																				
GFX287	A11 (A1a) - Install SH Pile (6 no.)	149	23-May-15	0%	149	19-Nov-15	18-Jun-15	14-Dec-15	21	0	0%																				
Viaduct B																															
Bridge B3																															
Pier B2 (B3e)																															
Pier Head Segments																															
SB3E0380	B2 (B3e) - Pier Head Segment Diaphragm - Curing & Striking of Forms	6	19-Feb-15 A	100%	0	28-Feb-15 A					100%																				
Pier B3 (B3d)																															
Pier Head Segments																															
SB3D0372	B3 (B3d) - Pier Head Segment Lift & Fix (1 seg)	2	25-Feb-15 A	100%	0	25-Feb-15 A					100%																				
SB3D0374	B3 (B3d) - Pier Head Segment Diaphragm - Rebar	13	09-Mar-15 A	100%	0	13-Mar-15 A					100%																				
SB3D0376	B3 (B3d) - Pier Head Segment Diaphragm - Formwork & Prep for Concreting	8	11-Mar-15 A	100%	0	13-Mar-15 A					100%																				
SB3D0378	B3 (B3d) - Pier Head Segment Diaphragm - Concreting	2	13-Mar-15 A	100%	0	13-Mar-15 A					100%																				
SB3D0380	B3 (B3d) - Pier Head Segment Diaphragm - Curing & Striking of Forms	6	14-Mar-15 A	100%	0	20-Mar-15 A					100%																				
Pier B4 (B3c)																															
Pier Works																															
SB3C0340	B4 (B3c) - Type 4B Pier Head Curing/Striking of Forms/Remove Scaffolding	6	18-Feb-15 A	100%	0	02-Mar-15 A					100%																				
Pier Head Segments																															
SB3C0370	B4 (B3c) - Pier Head Segment - Temporary Platform	6	06-Mar-15 A	100%	0	10-Mar-15 A					100%																				
SB3C0372	B4 (B3c) - Pier Head Segment Lift & Fix (1 seg)	2	20-Mar-15 A	100%	0	20-Mar-15 A					100%																				
SB3C0374	B4 (B3c) - Pier Head Segment Diaphragm - Rebar	12	21-Mar-15	0%	12	08-Apr-15	02-Mar-15	16-Mar-15	-17	0	0%																				
SB3C0376	B4 (B3c) - Pier Head Segment Diaphragm - Formwork & Prep for Concreting	8	09-Apr-15	0%	8	18-Apr-15	16-Mar-15	25-Mar-15	-17	0	0%																				
SB3C0378	B4 (B3c) - Pier Head Segment Diaphragm - Concreting	2	20-Apr-15	0%	2	21-Apr-15	25-Mar-15	27-Mar-15	-17	0	0%																				
SB3C0380	B4 (B3c) - Pier Head Segment Diaphragm - Curing & Striking of Forms	6	22-Apr-15	0%	6	29-Apr-15	08-Apr-15	16-Apr-15	-11	0	0%																				
Pier B5 (B3b)																															
Pier Works																															
SB3B0340	B5 (B3b) - Type 4B Pier Head Curing/Striking of Forms/Remove Scaffolding	6	13-Feb-15 A	100%	0	25-Feb-15 A					100%																				
Pier Head Segments																															
SB3B0370	B5 (B3b) - Pier Head Segment - Temporary Platform	6	02-Mar-15 A	100%	0	09-Mar-15 A					100%																				
SB3B0372	B5 (B3b) - Pier Head Segment Lift & Fix (1 seg)	2	18-Mar-15 A	100%	0	18-Mar-15 A					100%																				
SB3B0374	B5 (B3b) - Pier Head Segment Diaphragm - Rebar	12	21-Mar-15	0%	12	08-Apr-15	23-Mar-15	10-Apr-15	2	0	0%																				
SB3B0376	B5 (B3b) - Pier Head Segment Diaphragm - Formwork & Prep for Concreting	8	09-Apr-15	0%	8	18-Apr-15	10-Apr-15	21-Apr-15	2	0	0%																				
SB3B0378	B5 (B3b) - Pier Head Segment Diaphragm - Concreting	2	20-Apr-15	0%	2	21-Apr-15	21-Apr-15	24-Apr-15	2	0	0%																				
SB3B0380	B5 (B3b) - Pier Head Segment Diaphragm - Curing & Striking of Forms	6	22-Apr-15	0%	6	29-Apr-15	02-May-15	09-May-15	8	0	0%																				
Pier B6 (B3a)																															
Pier Works																															
SB3A0310	B6 (B3a) - Type 4B-MJ Pier Head Rebarwork	5	23-Feb-15 A	100%	0	12-Mar-15 A					100%																				
SB3A0320	B6 (B3a) - Type 4B-MJ Pier Head Formwork & Prep for Concreting	5	13-Mar-15 A	50%	3	24-Mar-15	13-Feb-15	16-Feb-15	-28	0	70%																				
SB3A0330	B6 (B3a) - Type 4B-MJ Pier Head Concreting	1	24-Mar-15	0%	1	25-Mar-15	17-Feb-15	17-Feb-15	-28	0	0%																				
SB3A0340	B6 (B3a) - Type 4B-MJ Pier Head Curing/Striking of Forms/Remove Scaffolding	6	25-Mar-15	0%	6	01-Apr-15	18-Feb-15	27-Feb-15	-28	0	0%																				
SB3A0350	B6 (B3a) - Type 4B-Bearing Plinth	6	25-Mar-15	0%	6	01-Apr-15	18-Feb-15	27-Feb-15	-28	0	0%																				

<ul style="list-style-type: none"> ■ Actual Work ■ Planned Bar ■ Critical Bar ◆ Milestone 	Project ID: J3518DWPPr-M22 Layout: J3518-DWP-3MRP Submission - M22_ Filter: TASK filters: 3-Month Lookahead, No CC Milestones, No Level of Effort.	Tuen Mun - Chek Lap Kok Link - Southern Connection 3-Month Rolling Programme (Page 13 of 41 Pages) (Progress as of 21-Mar-15)	<table border="1"> <tr> <th>Date</th> <th>Revision</th> <th>Checked</th> <th>Approved</th> </tr> <tr> <td>09-Mar-15</td> <td></td> <td>DB</td> <td></td> </tr> <tr> <td>31-Mar-15</td> <td></td> <td>WY</td> <td></td> </tr> </table>	Date	Revision	Checked	Approved	09-Mar-15		DB		31-Mar-15		WY		DWG. No.: J3518/GCL/PGM/3MRP-M22
Date	Revision	Checked	Approved													
09-Mar-15		DB														
31-Mar-15		WY														





Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration% Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2015																			
												March					April					May					June				
												23	02	09	16	23	30	06	13	20	27	04	11	18	25	01	08	15			
Pier Head Segments																															
SB3A0370	B6 (B3a) - Pier Head Segment - Temporary Platform	6	01-Apr-15	0%	6	13-Apr-15	28-Feb-15	06-Mar-15	-28	0	0%	[Gantt Chart Bar]																			
SB3A0371	B6 (B3a) - Pier Head Segment bearings	2	13-Apr-15	0%	2	16-Apr-15	07-Mar-15	09-Mar-15	-28	0	0%	[Gantt Chart Bar]																			
SB3A0372	B6 (B3a) - Pier Head Segment Lift & Temp Support (2 seg)	7	16-Apr-15	0%	7	25-Apr-15	10-Mar-15	17-Mar-15	-28	0	0%	[Gantt Chart Bar]																			
Bridge B2																															
Pier B7 (B2f)																															
Pier Works																															
SB2F0242	B7 (B2f) - Type 4B Pier Curing & Striking of Forms incl. CJ prep (2nd Lift)	2	17-Feb-15 A	100%	0	25-Feb-15 A					100%	[Gantt Chart Bar]																			
SB2F0300	B7 (B2f) - Type 4B Pier Head Scaffolding	4	26-Feb-15 A	100%	0	10-Mar-15 A					100%	[Gantt Chart Bar]																			
SB2F0310	B7 (B2f) - Type 4B Pier Head Rebarwork	5	11-Mar-15 A	100%	0	18-Mar-15 A					100%	[Gantt Chart Bar]																			
SB2F0320	B7 (B2f) - Type 4B Pier Head Formwork & Prep for Concreting	4	20-Mar-15 A	60%	2	23-Mar-15	02-Jan-15	03-Jan-15	-64	0	60%	[Gantt Chart Bar]																			
SB2F0330	B7 (B2f) - Type 4B Pier Head Concreting	1	23-Mar-15	0%	1	24-Mar-15	05-Jan-15	05-Jan-15	-64	0	0%	[Gantt Chart Bar]																			
SB2F0340	B7 (B2f) - Type 4B Pier Head Curing/Striking of Forms/Remove Scaffolding	6	24-Mar-15	0%	6	31-Mar-15	06-Jan-15	12-Jan-15	-64	0	0%	[Gantt Chart Bar]																			
Pier Head Segments																															
SB2F0370	B7 (B2f) - Pier Head Segment - Temporary Platform	6	31-Mar-15	0%	6	11-Apr-15	13-Jan-15	19-Jan-15	-64	0	0%	[Gantt Chart Bar]																			
SB2F0372	B7 (B2f) - Pier Head Segment Lift & Fix (1 seg)	2	11-Apr-15	0%	2	14-Apr-15	20-Jan-15	21-Jan-15	-64	0	0%	[Gantt Chart Bar]																			
SB2F0374	B7 (B2f) - Pier Head Segment Diaphragm - Rebar	12	14-Apr-15	0%	12	30-Apr-15	22-Jan-15	04-Feb-15	-64	0	0%	[Gantt Chart Bar]																			
SB2F0376	B7 (B2f) - Pier Head Segment Diaphragm - Formwork & Prep for Concreting	8	30-Apr-15	0%	8	11-May-15	05-Feb-15	13-Feb-15	-64	0	0%	[Gantt Chart Bar]																			
SB2F0378	B7 (B2f) - Pier Head Segment Diaphragm - Concreting	2	11-May-15	0%	2	14-May-15	14-Feb-15	16-Feb-15	-64	0	0%	[Gantt Chart Bar]																			
SB2F0380	B7 (B2f) - Pier Head Segment Diaphragm - Curing & Striking of Forms	6	14-May-15	0%	6	22-May-15	27-Feb-15	05-Mar-15	-58	0	0%	[Gantt Chart Bar]																			
Pier B8 (B2e)																															
Pier Works																															
SB2E0230	B8 (B2e) - Type 5B Pier Head Scaffolding	3	02-Mar-15 A	100%	0	06-Mar-15 A					100%	[Gantt Chart Bar]																			
SB2E0240	B8 (B2e) - Type 5B Pier Head Rebarwork	4	07-Mar-15 A	100%	0	23-Mar-15 A					100%	[Gantt Chart Bar]																			
SB2E0250	B8 (B2e) - Type 5B Pier Head Formwork & Prep for Concreting	4	17-Mar-15 A	0%	4	25-Mar-15	20-Jan-15	23-Jan-15	-49	0	0%	[Gantt Chart Bar]																			
SB2E0260	B8 (B2e) - Type 5B Pier Head Concreting	1	26-Mar-15	0%	1	26-Mar-15	24-Jan-15	24-Jan-15	-49	0	0%	[Gantt Chart Bar]																			
SB2E0270	B8 (B2e) - Type 5B Pier Head Curing & Striking of Forms & Remove Scaffolding	6	27-Mar-15	0%	6	02-Apr-15	26-Jan-15	31-Jan-15	-49	0	0%	[Gantt Chart Bar]																			
SB2E0280	B8 (B2e) - Type 5B Pier Backfilling Works	4	31-Mar-15	0%	4	08-Apr-15	29-Jan-15	02-Feb-15	-49	0	0%	[Gantt Chart Bar]																			
Pier Head Segments																															
SB2E0370	B8 (B2e) - Pier Head Segment - Temporary Platform	6	09-Apr-15	0%	6	16-Apr-15	03-Feb-15	09-Feb-15	-49	18	0%	[Gantt Chart Bar]																			
SB2E0372	B8 (B2e) - Pier Head Segment Lift & Fix (1 seg)	2	11-May-15	0%	2	13-May-15	10-Feb-15	11-Feb-15	-67	0	0%	[Gantt Chart Bar]																			
SB2E0374	B8 (B2e) - Pier Head Segment Diaphragm - Rebar	12	14-May-15	0%	12	29-May-15	12-Feb-15	28-Feb-15	-67	0	0%	[Gantt Chart Bar]																			
SB2E0376	B8 (B2e) - Pier Head Segment Diaphragm - Formwork & Prep for Concreting	8	30-May-15	0%	8	10-Jun-15	02-Mar-15	10-Mar-15	-67	0	0%	[Gantt Chart Bar]																			
SB2E0378	B8 (B2e) - Pier Head Segment Diaphragm - Concreting	2	12-Jun-15	0%	2	13-Jun-15	11-Mar-15	12-Mar-15	-67	0	0%	[Gantt Chart Bar]																			
SB2E0380	B8 (B2e) - Pier Head Segment Diaphragm - Curing & Striking of Forms	6	15-Jun-15	0%	6	24-Jun-15	19-Mar-15	26-Mar-15	-61	0	0%	[Gantt Chart Bar]																			
Pier B9 (B2d)																															
Pier Works																															
SB2D0230	B9 (B2d) - Type 5B Pier Head Scaffolding	3	07-Mar-15 A	100%	0	21-Mar-15 A					100%	[Gantt Chart Bar]																			
SB2D0240	B9 (B2d) - Type 5B Pier Head Rebarwork	4	21-Mar-15 A	0%	4	25-Mar-15	13-Feb-15	17-Feb-15	-28	0	0%	[Gantt Chart Bar]																			
SB2D0250	B9 (B2d) - Type 5B Pier Head Formwork & Prep for Concreting	4	26-Mar-15	0%	4	30-Mar-15	18-Feb-15	25-Feb-15	-28	0	0%	[Gantt Chart Bar]																			
SB2D0260	B9 (B2d) - Type 5B Pier Head Concreting	1	31-Mar-15	0%	1	31-Mar-15	26-Feb-15	26-Feb-15	-28	0	0%	[Gantt Chart Bar]																			
SB2D0270	B9 (B2d) - Type 5B Pier Head Curing & Striking of Forms & Remove Scaffolding	6	01-Apr-15	0%	6	11-Apr-15	27-Feb-15	05-Mar-15	-28	0	0%	[Gantt Chart Bar]																			
SB2D0280	B9 (B2d) - Type 5B Pier Backfilling Works	4	09-Apr-15	0%	4	13-Apr-15	03-Mar-15	06-Mar-15	-28	0	0%	[Gantt Chart Bar]																			
Pier Head Segments																															
SB2D0370	B9 (B2d) - Pier Head Segment - Temporary Platform	6	14-Apr-15	0%	6	21-Apr-15	07-Mar-15	13-Mar-15	-28	14	0%	[Gantt Chart Bar]																			
SB2D0372	B9 (B2d) - Pier Head Segment Lift & Fix (1 seg)	2	11-May-15	0%	2	13-May-15	14-Mar-15	16-Mar-15	-42	0	0%	[Gantt Chart Bar]																			
SB2D0374	B9 (B2d) - Pier Head Segment Diaphragm - Rebar	12	14-May-15	0%	12	29-May-15	17-Mar-15	30-Mar-15	-42	0	0%	[Gantt Chart Bar]																			
SB2D0376	B9 (B2d) - Pier Head Segment Diaphragm - Formwork & Prep for Concreting	8	30-May-15	0%	8	10-Jun-15	31-Mar-15	13-Apr-15	-42	0	0%	[Gantt Chart Bar]																			

<ul style="list-style-type: none"> ■ Actual Work ■ Planned Bar ■ Critical Bar ◆ Milestone 	Project ID: J3518DWPPrE-M22 Layout: J3518-DWP-3MRP Submission - M22_ Filter: TASK filters: 3-Month Lookahead, No CC Milestones, No Level of Effort.	Tuen Mun - Chek Lap Kok Link - Southern Connection 3-Month Rolling Programme (Page 14 of 41 Pages) (Progress as of 21-Mar-15)				Date	Revision	Checked	Approved	DWG. No.: J3518/GCL/PGM/3MRP-M22
		09-Mar-15		DB						
		31-Mar-15		WY						

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2015																
												March				April				May				June				
												23	02	09	16	23	30	06	13	20	27	04	11	18	25	01	08	15
SB2A0380	B12 (B2a) - Type 5B-Bearing Plinth	4	13-Apr-15	0%	4	17-Apr-15	24-Jun-15	29-Jun-15	50	2	0%																	
Pier Head Segments																												
SB2A0370	B12 (B2a) - Pier Head Segment - Temporary Platform	6	27-Apr-15	0%	6	04-May-15	06-Jul-15	11-Jul-15	48	0	0%																	
SB2A0371	B12 (B2a) - Pier Head Segment Bearings	2	05-May-15	0%	2	06-May-15	13-Jul-15	14-Jul-15	48	3	0%																	
SB2A0372	B12 (B2a) - Pier Head Segment Lift & Temp Support (2 seg)	7	11-May-15	0%	7	19-May-15	15-Jul-15	23-Jul-15	45	0	0%																	
Bridge B1																												
Pier B13 (B1g)																												
Pier Works																												
SB1G0230	B13 (B1g) - Type 5B-B Pier Head Scaffolding	3	21-Mar-15 A	5%	3	24-Mar-15	02-May-15	05-May-15	29	0	5%																	
SB1G0240	B13 (B1g) - Type 5B-B Pier Head Rebarwork	4	24-Mar-15	0%	4	28-Mar-15	06-May-15	09-May-15	29	0	0%																	
SB1G0250	B13 (B1g) - Type 5B-B Pier Head Formwork & Prep for Concreting	4	28-Mar-15	0%	4	02-Apr-15	11-May-15	15-May-15	29	0	0%																	
SB1G0260	B13 (B1g) - Type 5B-B Pier Head Concreting	1	02-Apr-15	0%	1	08-Apr-15	16-May-15	16-May-15	29	0	0%																	
SB1G0270	B13 (B1g) - Type 5B-B Pier Head Curing & Striking of Forms & Remove Scaffolding	6	08-Apr-15	0%	6	16-Apr-15	18-May-15	26-May-15	29	0	0%																	
SB1G0280	B13 (B1g) - Type 5B-B Pier Backfilling Works	4	16-Apr-15	0%	4	21-Apr-15	27-May-15	30-May-15	29	0	0%																	
SB1G0290	B13 (B1g) - Type 5B-B Bearing Plinth	6	08-Apr-15	0%	6	16-Apr-15	18-May-15	26-May-15	29	0	0%																	
Pier Head Segments																												
SB1G0370	B13 (B1g) - Pier Head Segment - Temporary Platform	6	21-Apr-15	0%	6	29-Apr-15	01-Jun-15	08-Jun-15	29	0	0%																	
SB1G0372	B13 (B1g) - Pier Head Segment Lift & Fix (1 seg)	2	29-Apr-15	0%	2	02-May-15	10-Jun-15	12-Jun-15	29	0	0%																	
SB1G0374	B13 (B1g) - Pier Head Segment Diaphragm - Rebar	12	02-May-15	0%	12	18-May-15	13-Jun-15	02-Jul-15	29	0	0%																	
SB1G0376	B13 (B1g) - Pier Head Segment Diaphragm - Formwork & Prep for Concreting	8	18-May-15	0%	8	29-May-15	03-Jul-15	11-Jul-15	29	0	0%																	
SB1G0378	B13 (B1g) - Pier Head Segment Diaphragm - Concreting	2	29-May-15	0%	2	01-Jun-15	13-Jul-15	14-Jul-15	29	0	0%																	
SB1G0380	B13 (B1g) - Pier Head Segment Diaphragm - Curing & Striking of Forms	6	01-Jun-15	0%	6	10-Jun-15	23-Jul-15	30-Jul-15	35	0	0%																	
Pier B14 (B1f)																												
Pier Works																												
SB1F0210	B14 (B1f) - Type 5B Pier Formwork & Prep for Concreting (2nd Lift)	3	27-Feb-15 A	100%	0	02-Mar-15 A					100%																	
SB1F0220	B14 (B1f) - Type 5B Pier Concreting (2nd Lift)	1	03-Mar-15 A	100%	0	03-Mar-15 A					100%																	
SB1F0222	B14 (B1f) - Type 5B Pier Curing & Striking of Forms incl. CJ prep (2nd Lift)	2	05-Mar-15 A	100%	0	05-Mar-15 A					100%																	
SB1F0230	B14 (B1f) - Type 5B Pier Head Scaffolding	3	13-Mar-15 A	100%	0	17-Mar-15 A					100%																	
SB1F0240	B14 (B1f) - Type 5B Pier Head Rebarwork	4	18-Mar-15 A	100%	0	21-Mar-15 A					100%																	
SB1F0250	B14 (B1f) - Type 5B Pier Head Formwork & Prep for Concreting	4	21-Mar-15	0%	4	25-Mar-15	06-Jun-15	12-Jun-15	55	0	0%																	
SB1F0260	B14 (B1f) - Type 5B Pier Head Concreting	1	26-Mar-15	0%	1	26-Mar-15	13-Jun-15	13-Jun-15	55	0	0%																	
SB1F0270	B14 (B1f) - Type 5B Pier Head Curing & Striking of Forms & Remove Scaffolding	6	27-Mar-15	0%	6	02-Apr-15	15-Jun-15	24-Jun-15	55	0	0%																	
SB1F0280	B14 (B1f) - Type 5B Pier Backfilling Works	4	08-Apr-15	0%	4	11-Apr-15	26-Jun-15	30-Jun-15	55	0	0%																	
Pier Head Segments																												
SB1F0370	B14 (B1f) - Pier Head Segment - Temporary Platform	6	13-Apr-15	0%	6	20-Apr-15	02-Jul-15	08-Jul-15	55	0	0%																	
SB1F0372	B14 (B1f) - Pier Head Segment Lift & Fix (1 seg)	2	21-Apr-15	0%	2	22-Apr-15	09-Jul-15	10-Jul-15	55	0	0%																	
SB1F0374	B14 (B1f) - Pier Head Segment Diaphragm - Rebar	12	24-Apr-15	0%	12	08-May-15	11-Jul-15	25-Jul-15	55	0	0%																	
SB1F0376	B14 (B1f) - Pier Head Segment Diaphragm - Formwork & Prep for Concreting	8	09-May-15	0%	8	19-May-15	27-Jul-15	05-Aug-15	55	0	0%																	
SB1F0378	B14 (B1f) - Pier Head Segment Diaphragm - Concreting	2	20-May-15	0%	2	22-May-15	06-Aug-15	07-Aug-15	55	0	0%																	
SB1F0380	B14 (B1f) - Pier Head Segment Diaphragm - Curing & Striking of Forms	6	23-May-15	0%	6	30-May-15	17-Aug-15	24-Aug-15	61	0	0%																	
Pier B15 (B1e)																												
Pier Works																												
SB1E0280	B15 (B1e) - Type 5B Pier Backfilling Works	4	16-Mar-15 A	60%	2	23-Mar-15	20-Jul-15	21-Jul-15	84	0	60%																	
Pier Head Segments																												
SB1E0370	B15 (B1e) - Pier Head Segment - Temporary Platform	6	23-Mar-15	0%	6	30-Mar-15	22-Jul-15	28-Jul-15	84	4	0%																	
SB1E0372	B15 (B1e) - Pier Head Segment Lift & Fix (1 seg)	2	09-Apr-15	0%	2	10-Apr-15	30-Jul-15	31-Jul-15	80	0	0%																	
SB1E0374	B15 (B1e) - Pier Head Segment Diaphragm - Rebar	12	11-Apr-15	0%	12	27-Apr-15	01-Aug-15	15-Aug-15	80	0	0%																	
SB1E0376	B15 (B1e) - Pier Head Segment Diaphragm - Formwork & Prep for Concreting	8	28-Apr-15	0%	8	07-May-15	17-Aug-15	26-Aug-15	80	0	0%																	

	Project ID: J3518DWPRe-M22	Tuen Mun - Chek Lap Kok Link - Southern Connection 3-Month Rolling Programme (Page 16 of 41 Pages) (Progress as of 21-Mar-15)	Date	Revision	Checked	Approved	DWG. No.: J3518/GCL/PGM/3MRP-M22
	Layout: J3518-DWP-3MRP Submission - M22_		09-Mar-15		DB		
	Filter: TASK filters: 3-Month Lookahead, No CC Milestones, No Level of Effort.		31-Mar-15		WY		

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration% Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2015																			
												March					April					May					June				
												23	02	09	16	23	30	06	13	20	27	04	11	18	25	01	08	15			
SC3E0140	C7 (C3e) - Pile cap Curing & Striking of Forms incl. CJ prep	6	05-Jun-15	0%	6	13-Jun-15	21-Sep-15	26-Sep-15	79	0	0%																				
Pier Works																															
SC3E0150	C7 (C3e) - Type 5B Pier Scaffolding (1st Lift)	2	15-Jun-15	0%	2	16-Jun-15	29-Sep-15	30-Sep-15	79	7	0%																				
Pier C8 (C3d)																															
Pile Cap Works																															
SC3D0090	C8 (C3d) - Pile cap Excavation / ELS (incl. sheet piling)	36	08-Feb-15 A	60%	14	11-Apr-15	18-Sep-15	07-Oct-15	132	0	60%																				
SC3D0092	C8 (C3d) - Pile cap Pile breakdown to cut-off etc.	4	11-Apr-15	0%	4	17-Apr-15	08-Oct-15	12-Oct-15	132	27	0%																				
SC3D0100	C8 (C3d) - Pile cap Blinding	1	23-May-15	0%	1	23-May-15	13-Oct-15	13-Oct-15	105	0	0%																				
SC3D0110	C8 (C3d) - Pile cap Formwork	3	30-May-15	0%	3	02-Jun-15	20-Oct-15	23-Oct-15	105	0	0%																				
SC3D0120	C8 (C3d) - Pile cap Rebarwork	4	26-May-15	0%	4	29-May-15	15-Oct-15	19-Oct-15	105	0	0%																				
SC3D0122	C8 (C3d) - Pile cap Kicker Formwork	2	05-Jun-15	0%	2	06-Jun-15	31-Oct-15	02-Nov-15	109	4	0%																				
SC3D0130	C8 (C3d) - Pile cap Concreting	1	04-Jun-15	0%	1	04-Jun-15	24-Oct-15	24-Oct-15	105	0	0%																				
SC3D0140	C8 (C3d) - Pile cap Curing & Striking of Forms incl. CJ prep	6	05-Jun-15	0%	6	13-Jun-15	26-Oct-15	02-Nov-15	105	0	0%																				
Pier Works																															
SC3D0150	C8 (C3d) - Type 5B Pier Scaffolding (1st Lift)	2	15-Jun-15	0%	2	16-Jun-15	03-Nov-15	04-Nov-15	105	0	0%																				
SC3D0160	C8 (C3d) - Type 5B Pier Rebarwork (1st Lift)	3	18-Jun-15	0%	3	22-Jun-15	05-Nov-15	07-Nov-15	105	0	0%																				
Pier C9 (C3c)																															
Pile Cap Works																															
SC3C0090	C9 (C3c) - Pile cap Excavation / ELS (incl. sheet piling)	18	28-Feb-15 A	100%	0	07-Mar-15 A					100%																				
SC3C0092	C9 (C3c) - Pile cap Pile breakdown to cut-off etc.	4	09-Mar-15 A	100%	0	21-Mar-15 A					100%																				
SC3C0100	C9 (C3c) - Pile cap Blinding	1	21-Mar-15 A	100%	0	21-Mar-15 A					100%																				
SC3C0110	C9 (C3c) - Pile cap Formwork	3	26-Mar-15	0%	3	28-Mar-15	18-Nov-15	20-Nov-15	174	0	0%																				
SC3C0120	C9 (C3c) - Pile cap Rebarwork	4	21-Mar-15	0%	4	25-Mar-15	13-Nov-15	17-Nov-15	174	0	0%																				
SC3C0122	C9 (C3c) - Pile cap Kicker Formwork	2	31-Mar-15	0%	2	01-Apr-15	27-Nov-15	28-Nov-15	178	4	0%																				
SC3C0130	C9 (C3c) - Pile cap Concreting	1	30-Mar-15	0%	1	30-Mar-15	21-Nov-15	21-Nov-15	174	0	0%																				
SC3C0140	C9 (C3c) - Pile cap Curing & Striking of Forms incl. CJ prep	6	31-Mar-15	0%	6	10-Apr-15	23-Nov-15	28-Nov-15	174	0	0%																				
Pier Works																															
SC3C0150	C9 (C3c) - Type 5B Pier Scaffolding (1st Lift)	2	11-Apr-15	0%	2	13-Apr-15	30-Nov-15	01-Dec-15	174	0	0%																				
SC3C0160	C9 (C3c) - Type 5B Pier Rebarwork (1st Lift)	3	14-Apr-15	0%	3	17-Apr-15	02-Dec-15	04-Dec-15	174	0	0%																				
SC3C0170	C9 (C3c) - Type 5B Pier Formwork & Prep for Concreting (1st Lift)	2	18-Apr-15	0%	2	20-Apr-15	05-Dec-15	07-Dec-15	174	0	0%																				
SC3C0180	C9 (C3c) - Type 5B Pier Concreting (1st Lift)	1	21-Apr-15	0%	1	21-Apr-15	08-Dec-15	08-Dec-15	174	0	0%																				
SC3C0182	C9 (C3c) - Type 5B Pier Curing & Striking of Forms incl. CJ prep (1st Lift)	2	22-Apr-15	0%	2	24-Apr-15	09-Dec-15	12-Dec-15	176	0	0%																				
SC3C0190	C9 (C3c) - Type 5B Pier Scaffolding (2nd Lift)	2	25-Apr-15	0%	2	27-Apr-15	14-Dec-15	15-Dec-15	176	0	0%																				
SC3C0200	C9 (C3c) - Type 5B Pier Rebarwork (2nd Lift)	3	28-Apr-15	0%	3	30-Apr-15	16-Dec-15	18-Dec-15	176	0	0%																				
SC3C0210	C9 (C3c) - Type 5B Pier Formwork & Prep for Concreting (2nd Lift)	3	02-May-15	0%	3	05-May-15	19-Dec-15	22-Dec-15	176	0	0%																				
SC3C0220	C9 (C3c) - Type 5B Pier Concreting (2nd Lift)	1	06-May-15	0%	1	06-May-15	23-Dec-15	23-Dec-15	176	0	0%																				
SC3C0222	C9 (C3c) - Type 5B Pier Curing & Striking of Forms incl. CJ prep (2nd Lift)	2	07-May-15	0%	2	08-May-15	24-Dec-15	29-Dec-15	177	0	0%																				
SC3C0230	C9 (C3c) - Type 5B Pier Scaffolding (3rd Lift)	2	09-May-15	0%	2	11-May-15	30-Dec-15	31-Dec-15	177	0	0%																				
SC3C0240	C9 (C3c) - Type 5B Pier Rebarwork (3rd Lift)	2	13-May-15	0%	2	14-May-15	02-Jan-16	04-Jan-16	177	0	0%																				
SC3C0250	C9 (C3c) - Type 5B Pier Formwork & Prep for Concreting (3rd Lift)	2	15-May-15	0%	2	16-May-15	05-Jan-16	06-Jan-16	177	0	0%																				
SC3C0260	C9 (C3c) - Type 5B Pier Concreting (3rd Lift)	1	18-May-15	0%	1	18-May-15	07-Jan-16	07-Jan-16	177	0	0%																				
SC3C0262	C9 (C3c) - Type 5B Pier Curing & Striking of Forms incl. CJ prep (3rd Lift)	2	19-May-15	0%	2	20-May-15	08-Jan-16	09-Jan-16	177	0	0%																				
SC3C0270	C9 (C3c) - Type 5B Pier Head Scaffolding	3	22-May-15	0%	3	26-May-15	11-Jan-16	13-Jan-16	177	0	0%																				
SC3C0280	C9 (C3c) - Type 5B Pier Head Rebarwork	4	27-May-15	0%	4	30-May-15	14-Jan-16	18-Jan-16	177	0	0%																				
SC3C0290	C9 (C3c) - Type 5B Pier Head Formwork & Prep for Concreting	4	01-Jun-15	0%	4	05-Jun-15	19-Jan-16	22-Jan-16	177	0	0%																				
SC3C0300	C9 (C3c) - Type 5B Pier Head Concreting	1	06-Jun-15	0%	1	06-Jun-15	23-Jan-16	23-Jan-16	177	0	0%																				
SC3C0310	C9 (C3c) - Type 5B Pier Head Curing/Striking of Forms/Remove Scaffolding	6	08-Jun-15	0%	6	16-Jun-15	25-Jan-16	30-Jan-16	177	0	0%																				
SC3C0320	C9 (C3c) - Type 5B Pier Backfilling Works	4	18-Jun-15	0%	4	24-Jun-15	01-Feb-16	04-Feb-16	177	0	0%																				

 Actual Work	Project ID: J3518DWPrE-M22 Layout: J3518-DWP-3MRP Submission - M22_ Filter: TASK filters: 3-Month Lookahead, No CC Milestones, No Level of Effort.
 Planned Bar	
 Critical Bar	
 Milestone	

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 19 of 41 Pages)
(Progress as of 21-Mar-15)

Date	Revision	Checked	Approved
09-Mar-15		DB	
31-Mar-15		WY	

DWG. No.:
J3518/GCL/PGM/3MRP-M22

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2015												
												March			April			May			June			
												23	02	09	16	23	30	06	13	20	27	04	11	18
Pier C10 (C3b)																								
Foundation Works																								
GFXX418	C10 (C3b) - Bored Pile (2.20m dia. x 2 nos)	51	19-Jan-15 A	75%	13	09-Apr-15	29-Jun-15	14-Jul-15	78	0	75%													
GFXX421-2	C10 (C3b) - Sonic & Interface Coring Tests	12	06-Jun-15	0%	12	19-Jun-15	05-Aug-15	18-Aug-15	49	0	0%													
Pier C11 (C3a)																								
Foundation Works																								
GFXX416	C11 (C3a) - Bored Pile (2.00m dia. x 2 nos)	45	24-Jan-15 A	95%	2	24-Mar-15	30-Mar-17	01-Apr-17	602	91	95%													
GFXX421-3	C11 (C3a) - Sonic & Interface Coring Tests	12	12-Mar-15 A	30%	8	31-Mar-15	01-Sep-15	10-Sep-15	133	0	30%													
Bridge C2																								
Pier C12 (C2f)																								
Foundation Works																								
GFXX412	C12 (C2f) - Bored Pile (2.00m dia. x 2 nos)	66	21-Jan-15 A	71%	19	17-Apr-15	14-Sep-15	08-Oct-15	144	0	71%													
GFXX413	C12 (C2f) - Sonic & Interface Coring Tests	12	17-Apr-15	0%	12	02-May-15	24-Oct-15	06-Nov-15	156	12	0%													
GFXX422-4	C12 (C2f) - Selection of bored pile for Full Depth Coring	24	17-Apr-15	0%	24	16-May-15	09-Oct-15	06-Nov-15	144	0	0%													
GFXX422-8	C12 (C2f) - Bored Pile Full Depth Coring & Testing	24	16-May-15	0%	24	15-Jun-15	07-Nov-15	04-Dec-15	144	0	0%													
Pier C13 (C2e) Portal																								
Socketted H-Pile Installation																								
GFXX399-4	C13 (C2e) - Selction of pile for Loading Test	24	21-Mar-15	0%	24	22-Apr-15	22-Aug-15	18-Sep-15	124	0	0%													
GFXX399-6	C13 (C2e) - Loading Test for pre-bored H-pile	36	23-Apr-15	0%	36	05-Jun-15	19-Sep-15	03-Nov-15	124	0	0%													
Pile Cap Works																								
SC2ER090	C13B (C2e-R) - Pile cap Excavation / ELS	18	06-Jun-15	0%	18	04-Jul-15	04-Nov-15	24-Nov-15	111	0	0%													
Pier C14 (C2d)																								
Socketted H-Pile Installation																								
GFXX381-2	C14 (C2d) - Install SH Pile (12 nr)	60	07-Jan-15 A	100%	0	28-Feb-15 A					100%													
Pier C15 (C2c)																								
Socketted H-Pile Installation																								
GFXX381-3	C15 (C2c) - Install SH Pile (13 nr)	60	19-Jan-15 A	100%	0	21-Mar-15 A					100%													
Pier C16 (C2b)																								
Foundation Works																								
GFXX408	C16 (C2b) - Bored Pile (2.00m dia. x 2 nos)	52	13-May-15	0%	52	16-Jul-15	17-Aug-15	17-Oct-15	78	0	0%													
Bridge C1																								
Pier C17 (C2a)																								
Foundation Works																								
GFXX406	C17 (C2a) - Bored Pile (2.00m dia. x 2 nos)	52	09-Apr-15	0%	52	11-Jun-15	15-Jul-15	12-Sep-15	78	0	0%													
GFXX409-2	C17 (C2a) - Sonic & Interface Coring Tests	12	11-Jun-15	0%	12	26-Jun-15	10-Nov-15	23-Nov-15	124	0	0%													
Pier C18 (C3d) Portal																								
Pile Cap Works																								
SC1ER090	C18B (C1e-R) - Pile cap Excavation / ELS	18	09-Mar-15 A	80%	4	25-Mar-15	04-May-16	09-May-16	310	0	80%													
SC1ER092	C18B (C1e-R)- Pile cap Pile breakdown to cut-off etc	4	25-Mar-15	0%	4	30-Mar-15	09-May-16	13-May-16	310	37	0%													
SC1ER100	C18B (C1e-R)- Pile cap Blinding	1	23-May-15	0%	1	23-May-15	13-May-16	16-May-16	272	0	0%													
SC1ER110	C18B (C1e-R)- Pile cap Formwork	3	30-May-15	0%	3	02-Jun-15	21-May-16	25-May-16	272	0	0%													
SC1ER120	C18B (C1e-R)- Pile cap Rebarwork	4	26-May-15	0%	4	29-May-15	16-May-16	21-May-16	272	0	0%													
SC1ER122	C18B (C1e-R)- Pile cap Kicker Formwork	2	05-Jun-15	0%	2	06-Jun-15	01-Jun-16	06-Jun-16	277	4	0%													
SC1ER130	C18B (C1e-R)- Pile cap Concreting	1	04-Jun-15	0%	1	04-Jun-15	25-May-16	27-May-16	272	0	0%													
SC1ER140	C18B (C1e-R) - Pile cap Curing & Striking of Forms incl. CJ prep	6	05-Jun-15	0%	6	13-Jun-15	27-May-16	06-Jun-16	273	0	0%													
Pier Works																								
SC1EL150	C18A (C1e-L) - Pier Scaffolding (1st Lift)	3	21-Mar-15	0%	3	24-Mar-15	31-May-16	03-Jun-16	329	0	0%													
SC1EL160	C18A (C1e-L) - Pier Rebarwork (1st Lift)	3	25-Mar-15	0%	3	27-Mar-15	04-Jun-16	08-Jun-16	329	0	0%													

	Project ID: J3518DWPRe-M22 Layout: J3518-DWP-3MRP Submission - M22_ Filter: TASK filters: 3-Month Lookahead, No CC Milestones, No Level of Effort.	Tuen Mun - Chek Lap Kok Link - Southern Connection 3-Month Rolling Programme (Page 20 of 41 Pages) (Progress as of 21-Mar-15)	<table border="1"> <tr> <th>Date</th> <th>Revision</th> <th>Checked</th> <th>Approved</th> </tr> <tr> <td>09-Mar-15</td> <td></td> <td>DB</td> <td></td> </tr> <tr> <td>31-Mar-15</td> <td></td> <td>WY</td> <td></td> </tr> </table>	Date	Revision	Checked	Approved	09-Mar-15		DB		31-Mar-15		WY		DWG. No.: J3518/GCL/PGM/3MRP-M22
Date	Revision	Checked	Approved													
09-Mar-15		DB														
31-Mar-15		WY														

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2015																
												March			April			May			June							
												23	02	09	16	23	30	06	13	20	27	04	11	18	25	01	08	15
SC1EL170	C18A (C1e-L) - Pier Formwork & Prep for Concreting (1st Lift)	4	28-Mar-15	0%	4	01-Apr-15	10-Jun-16	14-Jun-16	329	0	0%																	
SC1EL180	C18A (C1e-L) - Pier Concreting (1st Lift)	1	02-Apr-15	0%	1	02-Apr-15	16-Jun-16	16-Jun-16	329	0	0%																	
SC1EL182	C18A (C1e-L) - Pier Curing & Striking of Forms incl. CJ prep (1st Lift)	2	08-Apr-15	0%	2	09-Apr-15	25-Jun-16	27-Jun-16	334	60	0%																	
SC1ER150	C18B (C1e-R) - Pier Scaffolding (1st Lift)	3	15-Jun-15	0%	3	18-Jun-15	06-Jun-16	11-Jun-16	273	0	0%																	
SC1ER160	C18B (C1e-R) - Pier Rebarwork (1st Lift)	3	19-Jun-15	0%	3	24-Jun-15	11-Jun-16	16-Jun-16	274	0	0%																	
Pier C19 (C1d)																												
Pier Works																												
SC1D0150	C19 (C1d) - Type 5B-B Pier/Pier Head Scaffolding	4	21-Mar-15	0%	4	25-Mar-15	07-Nov-16	10-Nov-16	447	0	0%																	
SC1D0160	C19 (C1d) - Type 5B-B Pier/Pier Head Head Rebarwork	4	26-Mar-15	0%	4	30-Mar-15	11-Nov-16	15-Nov-16	447	0	0%																	
SC1D0170	C19 (C1d) - Type 5B-B Pier/Pier Head Formwork & Prep for Concreting	4	31-Mar-15	0%	4	08-Apr-15	16-Nov-16	19-Nov-16	447	0	0%																	
SC1D0180	C19 (C1d) - Type 5B-B Pier/Pier Head Concreting	1	09-Apr-15	0%	1	09-Apr-15	21-Nov-16	21-Nov-16	447	0	0%																	
SC1D0190	C19 (C1d) - Type 5B-B Pier/Pier Head Curing/Striking of Forms/Remove Scaffolding	6	10-Apr-15	0%	6	17-Apr-15	22-Nov-16	28-Nov-16	447	0	0%																	
SC1D0195	C19 (C1d) - Type 5B-B Pier/Pier Head Backfilling Works	4	18-Apr-15	0%	4	22-Apr-15	29-Nov-16	02-Dec-16	447	152	0%																	
Pier C20 (C1c) & Abutment C																												
Pier Works																												
SC1C0150	C20 (C1c) - Pier/Pier Head Scaffolding	4	21-Mar-15	0%	4	25-Mar-15	14-Oct-16	19-Oct-16	429	0	0%																	
SC1C0160	C20 (C1c) - Pier/Pier Head Rebarwork	6	26-Mar-15	0%	6	01-Apr-15	19-Oct-16	28-Oct-16	429	0	0%																	
SC1C0170	C20 (C1c) - Pier/Pier Head Formwork	8	02-Apr-15	0%	8	16-Apr-15	28-Oct-16	08-Nov-16	431	0	0%																	
SC1C0180	C20 (C1c) - Pier/Pier Head Concreting	1	17-Apr-15	0%	1	17-Apr-15	09-Nov-16	09-Nov-16	431	0	0%																	
SC1C0190	C20 (C1c) - Pier/Pier Head Curing & Striking of Forms incl. CJ prep	6	18-Apr-15	0%	6	25-Apr-15	10-Nov-16	16-Nov-16	431	0	0%																	
Pier Head Segments																												
SC1C0370	C20 (C1c) - Pier Head Segment - Temporary Platform	6	27-Apr-15	0%	6	04-May-15	17-Nov-16	23-Nov-16	431	137	0%																	
Abutment & Approach Ramp C																												
SC1C0200	Abutment C - Walls & Staircase	48	21-Mar-15	0%	48	27-May-15	15-Jul-15	14-Sep-15	81	14	0%																	
SC1C0250	AR-C - RE Walls - Erect fencing, Excavation/formation/ drainage filter & bottom layer to grad l	12	11-Apr-15	0%	12	27-Apr-15	15-Jul-15	30-Jul-15	67	0	0%																	
SC1C0251	AR-C - RE Walls - Upper layers with backfill in stages	48	28-Apr-15	0%	48	06-Jul-15	31-Jul-15	30-Sep-15	67	0	0%																	
SC1C0252	AR-C - RE Walls - Base Slabs of top RC Walls	48	18-Jun-15	0%	48	21-Aug-15	15-Sep-15	18-Nov-15	69	0	0%																	
Viaduct D																												
Milestones - Marine Foundation																												
GFXX228	Viaduct D - ARUP issues Pile Spacing & Diameter for Temporary Platform Design	0		0%	0	21-Mar-15		30-Apr-18	920	920	0%																	
GFXX233-1	Pier D7 (D3e) - Completion of Piling Works	0		0%	0	21-Mar-15		01-Apr-17	604	180	0%																	
GFXX238-2	Pier D6 (D4a) - Completion of Piling Works	0		0%	0	21-Mar-15		28-Apr-15	29	54	0%																	
GFXX243-3	Pier D5 (D4b) - Completion of Piling Works	0		0%	0	21-Mar-15		18-Feb-15	-23	0	0%																	
GFXX248-1	Pier D4 (D4c) - Completion of Piling Works	0		0%	0	21-Mar-15		30-Jan-15	-39	0	0%																	
GFXX253-1	Pier D3 (D4d) - Completion of Piling Works	0		0%	0	21-Mar-15		01-Apr-17	604	180	0%																	
GFXX258-2	Pier D2 (D4e) - Completion of Piling Works	0		0%	0	21-Mar-15		01-Apr-17	604	180	0%																	
Milestones - Land Foundation																												
GFXX446B1	D15 (D2b) - Completion of piling works	0		0%	0	18-Apr-15		19-May-15	25	0	0%																	
GFXX454A1	D13 (D2d) - Completion of piling works	0		0%	0	28-Apr-15		17-Aug-15	92	0	0%																	
GFXX461C	D12 (D2e) - Start date for piling	0	13-Mar-15 A	100%	0						100%																	
GFXX466-2	D9 (D3c) - Completion of piling works	0		100%	0	06-Mar-15 A					100%																	
Bridge D3																												
Pier D1 (D4f)																												
Pile Cap Works																												
SD4F0164	D1 (D4f) - Marine Pile Cap M2 - Curing incl. CJ preparation	6	18-Feb-15 A	100%	0	27-Feb-15 A					100%																	
Pier Works																												
SD4F0170	D1 (D4f) - Type 4B-MJ Pier Temp. Support Platform	6	22-Feb-15 A	100%	0	28-Feb-15 A					100%																	
SD4F0172	D1 (D4f) - Type 4B-MJ Pier Scaffolding (1st Lift)	1	03-Mar-15 A	100%	0	10-Mar-15 A					100%																	

<ul style="list-style-type: none"> Actual Work Planned Bar Critical Bar Milestone 	Project ID: J3518DWPrE-M22 Layout: J3518-DWP-3MRP Submission - M22_ Filter: TASK filters: 3-Month Lookahead, No CC Milestones, No Level of Effort.	Tuen Mun - Chek Lap Kok Link - Southern Connection 3-Month Rolling Programme (Page 21 of 41 Pages) (Progress as of 21-Mar-15)	<table border="1" style="width: 100%;"> <tr><th>Date</th><th>Revision</th><th>Checked</th><th>Approved</th></tr> <tr><td>09-Mar-15</td><td></td><td>DB</td><td></td></tr> <tr><td>31-Mar-15</td><td></td><td>WY</td><td></td></tr> </table>	Date	Revision	Checked	Approved	09-Mar-15		DB		31-Mar-15		WY		DWG. No.: J3518/GCL/PGM/3MRP-M22
Date	Revision	Checked	Approved													
09-Mar-15		DB														
31-Mar-15		WY														

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration% Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2015											
												March			April			May			June		
												23	02	09	16	23	30	06	13	20	27	04	11
SD4F0180	D1 (D4f) - Type 4B-MJ Pier Rebarwork (1st Lift)	3	13-Mar-15 A	100%	0	19-Mar-15 A					100%												
SD4F0190	D1 (D4f) - Type 4B-MJ Pier Formwork & Prep for Concreting (1st Lift)	2	20-Mar-15 A	10%	2	23-Mar-15	01-Jun-15	02-Jun-15	51	0	10%												
SD4F0200	D1 (D4f) - Type 4B-MJ Pier Concreting (1st Lift)	1	23-Mar-15	0%	1	24-Mar-15	02-Jun-15	04-Jun-15	51	0	0%												
SD4F0202	D1 (D4f) - Type 4B-MJ Pier Curing & Striking of Forms incl. CJ prep (1st Lift)	2	24-Mar-15	0%	2	26-Mar-15	04-Jun-15	06-Jun-15	51	0	0%												
SD4F0210	D1 (D4f) - Type 4B-MJ Pier Scaffolding (2nd Lift)	2	26-Mar-15	0%	2	28-Mar-15	06-Jun-15	10-Jun-15	51	0	0%												
SD4F0220	D1 (D4f) - Type 4B-MJ Pier Rebarwork (2nd Lift)	3	28-Mar-15	0%	3	01-Apr-15	10-Jun-15	15-Jun-15	51	0	0%												
SD4F0230	D1 (D4f) - Type 4B-MJ Pier Formwork & Prep for Concreting (2nd Lift)	3	01-Apr-15	0%	3	09-Apr-15	15-Jun-15	19-Jun-15	51	0	0%												
SD4F0240	D1 (D4f) - Type 4B-MJ Pier Concreting (2nd Lift)	1	09-Apr-15	0%	1	10-Apr-15	19-Jun-15	22-Jun-15	51	0	0%												
SD4F0242	D1 (D4f) - Type 4B-MJ Pier Curing & Striking of Forms incl. CJ prep (2nd Lift)	2	10-Apr-15	0%	2	13-Apr-15	22-Jun-15	26-Jun-15	51	0	0%												
SD4F0300	D1 (D4f) - Type 4B-MJ Pier Head Scaffolding	4	13-Apr-15	0%	4	18-Apr-15	26-Jun-15	02-Jul-15	51	0	0%												
SD4F0310	D1 (D4f) - Type 4B-MJ Pier Head Rebarwork	5	18-Apr-15	0%	5	25-Apr-15	02-Jul-15	09-Jul-15	52	0	0%												
SD4F0320	D1 (D4f) - Type 4B-MJ Pier Head Formwork & Prep for Concreting	5	25-Apr-15	0%	5	02-May-15	10-Jul-15	15-Jul-15	52	0	0%												
SD4F0330	D1 (D4f) - Type 4B-MJ Pier Head Concreting	1	02-May-15	0%	1	04-May-15	17-Jul-15	17-Jul-15	52	0	0%												
SD4F0340	D1 (D4f) - Type 4B-MJ Pier Head Curing/Striking of Forms/Remove Scaffolding	6	04-May-15	0%	6	11-May-15	18-Jul-15	24-Jul-15	52	0	0%												
SD4F372	D1 (D4f) - Type 4B-Bearing Plinth	6	04-May-15	0%	6	11-May-15	18-Jul-15	24-Jul-15	52	0	0%												
Pier Head Segments																							
SD4F0370	D1 (D4f) - Pier Head Segment - Temporary Platform	6	13-May-15	0%	6	19-May-15	25-Jul-15	01-Aug-15	52	88	0%												
Pier D2 (D4e)																							
Pile Cap Works																							
SD4E0070	D2 (D4e) - Marine Pile Cap M2b - Inst.Floating Seal & Casing Head Steelwork	7	26-Feb-15 A	100%	0	03-Mar-15 A					100%												
SD4E0080	D2 (D4e) - Marine Pile Cap M2b - Install precast shell in position	1	04-Mar-15 A	100%	0	04-Mar-15 A					100%												
SD4E0090	D2 (D4e) - Marine Pile Cap M2b - Inst.Access & make Watertight	3	13-Mar-15 A	100%	0	16-Mar-15 A					100%												
SD4E0100	D2 (D4e) - Marine Pile Cap M2b - Weld Fin plates/Plug Rebar & Concrete	9	17-Mar-15 A	55.56%	4	25-Mar-15	19-Nov-15	23-Nov-15	179	0	50%												
SD4E0120	D2 (D4e) - Marine Pile Cap M2b - Dewater precast shell / Remove Lifting Frame	2	26-Mar-15	0%	2	27-Mar-15	24-Nov-15	25-Nov-15	179	0	0%												
SD4E0130	D2 (D4e) - Marine Pile Cap M2b - Pile cut down	8	28-Mar-15	0%	8	10-Apr-15	26-Nov-15	04-Dec-15	179	0	0%												
SD4E0140	D2 (D4e) - Marine Pile Cap M2b - Rebar fixing, inst.inserts etc	12	11-Apr-15	0%	12	27-Apr-15	05-Dec-15	18-Dec-15	179	0	0%												
SD4E0150	D2 (D4e) - Marine Pile Cap M2b - Concreting	1	28-Apr-15	0%	1	28-Apr-15	19-Dec-15	19-Dec-15	179	0	0%												
SD4E0160	D2 (D4e) - Marine Pile Cap M2b - Curing incl. CJ Preparation	6	29-Apr-15	0%	6	06-May-15	21-Dec-15	29-Dec-15	179	0	0%												
Pier Works																							
SD4E0170	D2 (D4e) - Type 4B Pier Temp. Support Platform	6	29-Apr-15	0%	6	06-May-15	21-Dec-15	29-Dec-15	179	0	0%												
SD4E0172	D2 (D4e) - Type 4B Pier Scaffolding (1st Lift)	1	07-May-15	0%	1	07-May-15	30-Dec-15	30-Dec-15	179	0	0%												
SD4E0180	D2 (D4e) - Type 4B Pier Rebarwork (1st Lift)	3	08-May-15	0%	3	11-May-15	31-Dec-15	04-Jan-16	179	0	0%												
SD4E0190	D2 (D4e) - Type 4B Pier Formwork & Prep for Concreting (1st Lift)	2	13-May-15	0%	2	14-May-15	05-Jan-16	06-Jan-16	179	0	0%												
SD4E0200	D2 (D4e) - Type 4B Pier Concreting (1st Lift)	1	15-May-15	0%	1	15-May-15	07-Jan-16	07-Jan-16	179	0	0%												
SD4E0202	D2 (D4e) - Type 4B Pier Curing & Striking of Forms incl. CJ prep (1st Lift)	2	16-May-15	0%	2	18-May-15	08-Jan-16	09-Jan-16	179	0	0%												
SD4E0210	D2 (D4e) - Type 4B Pier Scaffolding (2nd Lift)	2	19-May-15	0%	2	20-May-15	11-Jan-16	12-Jan-16	179	0	0%												
SD4E0220	D2 (D4e) - Type 4B Pier Rebarwork (2nd Lift)	3	22-May-15	0%	3	26-May-15	13-Jan-16	15-Jan-16	179	0	0%												
SD4E0230	D2 (D4e) - Type 4B Pier Formwork & Prep for Concreting (2nd Lift)	3	27-May-15	0%	3	29-May-15	16-Jan-16	19-Jan-16	179	0	0%												
SD4E0240	D2 (D4e) - Type 4B Pier Concreting (2nd Lift)	1	30-May-15	0%	1	30-May-15	20-Jan-16	20-Jan-16	179	0	0%												
SD4E0242	D2 (D4e) - Type 4B Pier Curing & Striking of Forms incl. CJ prep (2nd Lift)	2	01-Jun-15	0%	2	02-Jun-15	21-Jan-16	22-Jan-16	179	0	0%												
SD4E0300	D2 (D4e) - Type 4B Pier Head Scaffolding	4	04-Jun-15	0%	4	08-Jun-15	23-Jan-16	27-Jan-16	179	0	0%												
SD4E0310	D2 (D4e) - Type 4B Pier Head Rebarwork	5	10-Jun-15	0%	5	16-Jun-15	28-Jan-16	03-Feb-16	180	0	0%												
SD4E0320	D2 (D4e) - Type 4B Pier Head Formwork & Prep for Concreting	5	18-Jun-15	0%	5	26-Jun-15	04-Feb-16	12-Feb-16	180	0	0%												
Pier D3 (D4d)																							
Pile Cap Works																							
SD4D0070	D3 (D4d) - Marine Pile Cap M2b - Inst.Floating Seal & Casing Head Steelwork	7	27-Jan-15 A	100%	0	23-Feb-15 A					100%												
SD4D0080	D3 (D4d) - Marine Pile Cap M2b - Install precast shell in position	1	24-Feb-15 A	100%	0	24-Feb-15 A					100%												
SD4D0090	D3 (D4d) - Marine Pile Cap M2b - Inst.Access & make Watertight	3	25-Feb-15 A	100%	0	27-Feb-15 A					100%												

<div style="display: flex; flex-direction: column; gap: 5px;"> <div style="display: flex; align-items: center; gap: 5px;"> Actual Work</div> <div style="display: flex; align-items: center; gap: 5px;"> Planned Bar</div> <div style="display: flex; align-items: center; gap: 5px;"> Critical Bar</div> <div style="display: flex; align-items: center; gap: 5px;">◆ ◆ Milestone</div> </div>	Project ID: J3518DWPrE-M22 Layout: J3518-DWP-3MRP Submission - M22_ Filter: TASK filters: 3-Month Lookahead, No CC Milestones, No Level of Effort.	Tuen Mun - Chek Lap Kok Link - Southern Connection 3-Month Rolling Programme (Page 22 of 41 Pages) (Progress as of 21-Mar-15)	<table border="1" style="font-size: 8px;"> <thead> <tr> <th>Date</th> <th>Revision</th> <th>Checked</th> <th>Approved</th> </tr> </thead> <tbody> <tr> <td>09-Mar-15</td> <td></td> <td>DB</td> <td></td> </tr> <tr> <td>31-Mar-15</td> <td></td> <td>WY</td> <td></td> </tr> </tbody> </table>	Date	Revision	Checked	Approved	09-Mar-15		DB		31-Mar-15		WY		DWG. No.: <h2 style="margin: 0;">J3518/GCL/PGM/3MRP-M22</h2>
Date	Revision	Checked	Approved													
09-Mar-15		DB														
31-Mar-15		WY														

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2015																			
												March					April					May					June				
												23	02	09	16	23	30	06	13	20	27	04	11	18	25	01	08	15			
GFXX242	D5 (D4b) - Sonic & Interface Coring	12	17-Feb-15 A	100%	0	28-Feb-15 A					100%																				
GFXX243	D5 (D4b) - Dismantle removable panels of temp. platform	5	04-Mar-15 A	100%	0	09-Mar-15 A					100%																				
Pile Cap Works																															
SD4B0070	D5 (D4b) - Marine Pile Cap M2b - Inst.Floating Seal & Casing Head Steelwork	7	21-Mar-15	0%	7	28-Mar-15	23-Feb-15	02-Mar-15	-23	1	0%																				
SD4B0080	D5 (D4b) - Marine Pile Cap M2b - Install precast shell in position	1	31-Mar-15	0%	1	31-Mar-15	03-Mar-15	03-Mar-15	-24	0	0%																				
SD4B0090	D5 (D4b) - Marine Pile Cap M2b - Inst.Access & make Watertight	3	01-Apr-15	0%	3	08-Apr-15	04-Mar-15	06-Mar-15	-24	0	0%																				
SD4B0100	D5 (D4b) - Marine Pile Cap M2b - Weld Fin plates/Plug Rebar & Concrete	9	09-Apr-15	0%	9	20-Apr-15	07-Mar-15	17-Mar-15	-24	0	0%																				
SD4B0120	D5 (D4b) - Marine Pile Cap M2b - Dewater precast shell / Remove Lifting Frame	2	21-Apr-15	0%	2	22-Apr-15	18-Mar-15	19-Mar-15	-24	0	0%																				
SD4B0130	D5 (D4b) - Marine Pile Cap M2b - Pile cut down	8	24-Apr-15	0%	8	04-May-15	20-Mar-15	28-Mar-15	-24	0	0%																				
SD4B0140	D5 (D4b) - Marine Pile Cap M2b - Rebar fixing, inst.inserts etc	12	05-May-15	0%	12	19-May-15	30-Mar-15	17-Apr-15	-24	0	0%																				
SD4B0150	D5 (D4b) - Marine Pile Cap M2b - Concreting	1	20-May-15	0%	1	20-May-15	18-Apr-15	18-Apr-15	-24	0	0%																				
SD4B0160	D5 (D4b) - Marine Pile Cap M2b - Curing incl. CJ Preparation	6	22-May-15	0%	6	29-May-15	20-Apr-15	27-Apr-15	-24	0	0%																				
Pier Works																															
SD4B0170	D5 (D4b) - Type 4B Pier Temp. Support Platform	6	22-May-15	0%	6	29-May-15	20-Apr-15	27-Apr-15	-24	0	0%																				
SD4B0172	D5 (D4b) - Type 4B Pier Scaffolding (1st Lift)	1	30-May-15	0%	1	30-May-15	28-Apr-15	28-Apr-15	-24	0	0%																				
SD4B0180	D5 (D4b) - Type 4B Pier Rebarwork (1st Lift)	3	01-Jun-15	0%	3	04-Jun-15	29-Apr-15	02-May-15	-24	0	0%																				
SD4B0190	D5 (D4b) - Type 4B Pier Formwork & Prep for Concreting (1st Lift)	2	05-Jun-15	0%	2	06-Jun-15	04-May-15	05-May-15	-24	0	0%																				
SD4B0200	D5 (D4b) - Type 4B Pier Concreting (1st Lift)	1	08-Jun-15	0%	1	08-Jun-15	06-May-15	06-May-15	-24	0	0%																				
SD4B0202	D5 (D4b) - Type 4B Pier Curing & Striking of Forms incl. CJ prep (1st Lift)	2	10-Jun-15	0%	2	12-Jun-15	07-May-15	08-May-15	-24	0	0%																				
SD4B0210	D5 (D4b) - Type 4B Pier Scaffolding (2nd Lift)	2	13-Jun-15	0%	2	15-Jun-15	09-May-15	11-May-15	-24	0	0%																				
SD4B0220	D5 (D4b) - Type 4B Pier Rebarwork (2nd Lift)	2	16-Jun-15	0%	2	18-Jun-15	13-May-15	14-May-15	-24	0	0%																				
SD4B0230	D5 (D4b) - Type 4B Pier Formwork & Prep for Concreting (2nd Lift)	2	19-Jun-15	0%	2	22-Jun-15	15-May-15	16-May-15	-24	0	0%																				
Pier D6 (D4a)																															
Foundation Works																															
GFXX237	D6 (D4a) - Sonic & Interface Coring	12	30-Jan-15 A	100%	0	26-Feb-15 A					100%																				
GFXX237-1	D6 (D4a) - Selection of bored pile for Full Depth Coring	6	26-Feb-15 A	100%	0	26-Feb-15 A					100%																				
GFXX237-2	D6 (D4a) - Bored Pile Full Depth Coring & Testing	24	26-Feb-15 A	100%	0	26-Feb-15 A					100%																				
GFXX238	D6 (D4a) - Dismantle removable panels of temp. platform	5	26-Feb-15 A	100%	0	03-Mar-15 A					100%																				
Pile Cap Works																															
SD4A0070	D6 (D4a) - Marine Pile Cap M2 - Inst.Floating Seal & Casing Head Steelwork	7	30-May-15	0%	7	08-Jun-15	29-Apr-15	07-May-15	-23	0	0%																				
SD4A0080	D6 (D4a) - Marine Pile Cap M2 - Install precast shell in position	1	10-Jun-15	0%	1	10-Jun-15	08-May-15	08-May-15	-23	0	0%																				
SD4A0090	D6 (D4a) - Marine Pile Cap M2 - Inst.Access & make Watertight	3	12-Jun-15	0%	3	15-Jun-15	09-May-15	13-May-15	-23	0	0%																				
SD4A0100	D6 (D4a) - Marine Pile Cap M2 - Weld Fin plates/Plug Rebar & Concrete	9	16-Jun-15	0%	9	30-Jun-15	14-May-15	26-May-15	-23	0	0%																				
Bridge D2																															
Pier D7 (D3e)																															
Pile Cap Works																															
SD3E0080	D7 (D3e) - Marine Pile Cap M2b - Install precast shell in position	1	21-Mar-15	0%	1	21-Mar-15	25-Mar-15	25-Mar-15	3	0	0%																				
SD3E0090	D7 (D3e) - Marine Pile Cap M2b - Inst.Access & make Watertight	3	23-Mar-15	0%	3	25-Mar-15	26-Mar-15	28-Mar-15	3	0	0%																				
SD3E0100	D7 (D3e) - Marine Pile Cap M2b - Weld Fin plates/Plug Rebar & Concrete	9	26-Mar-15	0%	9	09-Apr-15	30-Mar-15	13-Apr-15	3	0	0%																				
SD3E0120	D7 (D3e) - Marine Pile Cap M2b - Dewater precast shell / Remove Lifting Frame	2	10-Apr-15	0%	2	11-Apr-15	14-Apr-15	16-Apr-15	3	0	0%																				
SD3E0130	D7 (D3e) - Marine Pile Cap M2b - Pile cut down	8	13-Apr-15	0%	8	22-Apr-15	17-Apr-15	27-Apr-15	3	0	0%																				
SD3E0140	D7 (D3e) - Marine Pile Cap M2b - Rebar fixing, inst.inserts etc	12	24-Apr-15	0%	12	08-May-15	28-Apr-15	13-May-15	3	0	0%																				
SD3E0150	D7 (D3e) - Marine Pile Cap M2b - Concreting	1	09-May-15	0%	1	09-May-15	14-May-15	14-May-15	3	0	0%																				
SD3E0160	D7 (D3e) - Marine Pile Cap M2b - Curing incl. CJ Preparation	6	11-May-15	0%	6	18-May-15	15-May-15	22-May-15	3	0	0%																				
Pier Works																															
SD3E0170	D7 (D3e) - Type 4B Pier Temp. Support Platform	6	11-May-15	0%	6	18-May-15	15-May-15	22-May-15	3	0	0%																				
SD3E0172	D7 (D3e) - Type 4B Pier Scaffolding (1st Lift)	1	19-May-15	0%	1	19-May-15	23-May-15	23-May-15	3	0	0%																				
SD3E0180	D7 (D3e) - Type 4B Pier Rebarwork (1st Lift)	3	20-May-15	0%	3	23-May-15	26-May-15	28-May-15	3	0	0%																				

	Project ID: J3518DWPPrE-M22 Layout: J3518-DWP-3MRP Submission - M22_ Filter: TASK filters: 3-Month Lookahead, No CC Milestones, No Level of Effort.	Tuen Mun - Chek Lap Kok Link - Southern Connection 3-Month Rolling Programme (Page 24 of 41 Pages) (Progress as of 21-Mar-15)	Date	Revision	Checked	Approved	DWG. No.: J3518/GCL/PGM/3MRP-M22
			09-Mar-15		DB		
			31-Mar-15		WY		

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration% Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2015																
												March			April			May			June							
												23	02	09	16	23	30	06	13	20	27	04	11	18	25	01	08	15
SD3E0190	D7 (D3e) - Type 4B Pier Formwork & Prep for Concreting (1st Lift)	2	26-May-15	0%	2	27-May-15	29-May-15	30-May-15	3	0	0%																	
SD3E0200	D7 (D3e) - Type 4B Pier Concreting (1st Lift)	1	28-May-15	0%	1	28-May-15	01-Jun-15	01-Jun-15	3	0	0%																	
SD3E0202	D7 (D3e) - Type 4B Pier Curing & Striking of Forms incl. CJ prep (1st Lift)	2	29-May-15	0%	2	30-May-15	02-Jun-15	05-Jun-15	4	0	0%																	
SD3E0210	D7 (D3e) - Type 4B Pier Scaffolding (2nd Lift)	2	01-Jun-15	0%	2	02-Jun-15	06-Jun-15	08-Jun-15	4	0	0%																	
SD3E0220	D7 (D3e) - Type 4B Pier Rebarwork (2nd Lift)	2	04-Jun-15	0%	2	05-Jun-15	10-Jun-15	12-Jun-15	4	0	0%																	
SD3E0230	D7 (D3e) - Type 4B Pier Formwork & Prep for Concreting (2nd Lift)	2	06-Jun-15	0%	2	08-Jun-15	13-Jun-15	15-Jun-15	4	0	0%																	
SD3E0240	D7 (D3e) - Type 4B Pier Concreting (2nd Lift)	1	10-Jun-15	0%	1	10-Jun-15	16-Jun-15	16-Jun-15	4	0	0%																	
SD3E0242	D7 (D3e) - Type 4B Pier Curing & Striking of Forms incl. CJ prep (2nd Lift)	2	12-Jun-15	0%	2	13-Jun-15	18-Jun-15	19-Jun-15	4	0	0%																	
SD3E0250	D7 (D3e) - Type 4B Pier Scaffolding (3rd Lift)	2	15-Jun-15	0%	2	16-Jun-15	22-Jun-15	24-Jun-15	4	0	0%																	
SD3E0260	D7 (D3e) - Type 4B Pier Rebarwork (3rd Lift)	3	18-Jun-15	0%	3	22-Jun-15	26-Jun-15	29-Jun-15	4	0	0%																	

Pier D8 (D3d)

Pile Cap Works

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration% Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete
SD3D0090	D8 (D3d) - Pile cap Excavation / ELS	36	05-Mar-15 A	70%	11	02-Apr-15	28-Apr-15	13-May-15	26	0	70%
SD3D0092	D8 (D3d) - Pile cap Pile breakdown to cut-off etc.	4	02-Apr-15	0%	4	11-Apr-15	13-May-15	18-May-15	26	0	0%
SD3D0100	D8 (D3d) - Pile cap Blinding	1	11-Apr-15	0%	1	13-Apr-15	18-May-15	19-May-15	26	0	0%
SD3D0110	D8 (D3d) - Pile cap Formwork	3	18-Apr-15	0%	3	22-Apr-15	26-May-15	29-May-15	26	0	0%
SD3D0120	D8 (D3d) - Pile cap Rebarwork	4	13-Apr-15	0%	4	18-Apr-15	19-May-15	26-May-15	26	0	0%
SD3D0122	D8 (D3d) - Pile cap Kicker Formwork	2	24-Apr-15	0%	2	27-Apr-15	06-Jun-15	08-Jun-15	31	4	0%
SD3D0130	D8 (D3d) - Pile cap Concreting	1	22-Apr-15	0%	1	24-Apr-15	29-May-15	30-May-15	26	0	0%
SD3D0140	D8 (D3d) - Pile cap Curing & Striking of Forms incl. CJ prep	6	24-Apr-15	0%	6	02-May-15	30-May-15	08-Jun-15	27	0	0%

Pier Works

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration% Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete
SD3D0150	D8 (D3d) - Type 5B Pier Scaffolding (1st Lift)	2	02-May-15	0%	2	05-May-15	10-Jun-15	12-Jun-15	27	0	0%
SD3D0160	D8 (D3d) - Type 5B Pier Rebarwork (1st Lift)	2	05-May-15	0%	2	07-May-15	13-Jun-15	15-Jun-15	27	0	0%
SD3D0170	D8 (D3d) - Type 5B Pier Formwork & Prep for Concreting (1st Lift)	2	07-May-15	0%	2	09-May-15	16-Jun-15	18-Jun-15	27	0	0%
SD3D0180	D8 (D3d) - Type 5B Pier Concreting (1st Lift)	1	09-May-15	0%	1	11-May-15	19-Jun-15	19-Jun-15	27	0	0%
SD3D0182	D8 (D3d) - Type 5B Pier Curing & Striking of Forms incl. CJ prep (1st Lift)	2	11-May-15	0%	2	14-May-15	22-Jun-15	24-Jun-15	27	0	0%
SD3D0190	D8 (D3d) - Type 5B Pier Scaffolding (2nd Lift)	2	14-May-15	0%	2	16-May-15	26-Jun-15	27-Jun-15	27	0	0%
SD3D0200	D8 (D3d) - Type 5B Pier Rebarwork (2nd Lift)	2	16-May-15	0%	2	19-May-15	29-Jun-15	30-Jun-15	27	0	0%
SD3D0210	D8 (D3d) - Type 5B Pier Formwork & Prep for Concreting (2nd Lift)	2	19-May-15	0%	2	22-May-15	02-Jul-15	03-Jul-15	27	0	0%
SD3D0220	D8 (D3d) - Type 5B Pier Concreting (2nd Lift)	1	22-May-15	0%	1	23-May-15	04-Jul-15	04-Jul-15	27	0	0%
SD3D0222	D8 (D3d) - Type 5B Pier Curing & Striking of Forms incl. CJ prep (2nd Lift)	2	23-May-15	0%	2	27-May-15	06-Jul-15	07-Jul-15	27	0	0%
SD3D0230	D8 (D3d) - Type 5B Pier Scaffolding (3rd Lift)	2	27-May-15	0%	2	29-May-15	08-Jul-15	09-Jul-15	27	0	0%
SD3D0240	D8 (D3d) - Type 5B Pier Rebarwork (3rd Lift)	3	29-May-15	0%	3	02-Jun-15	10-Jul-15	13-Jul-15	27	0	0%
SD3D0250	D8 (D3d) - Type 5B Pier Formwork & Prep for Concreting (3rd Lift)	3	02-Jun-15	0%	3	06-Jun-15	14-Jul-15	17-Jul-15	27	0	0%
SD3D0260	D8 (D3d) - Type 5B Pier Concreting (3rd Lift)	1	06-Jun-15	0%	1	08-Jun-15	18-Jul-15	18-Jul-15	27	0	0%
SD3D0262	D8 (D3d) - Type 5B Pier Curing & Striking of Forms incl. CJ prep (3rd Lift)	2	08-Jun-15	0%	2	12-Jun-15	20-Jul-15	21-Jul-15	27	0	0%
SD3D0270	D8 (D3d) - Type 5B Pier Head Scaffolding	3	12-Jun-15	0%	3	16-Jun-15	22-Jul-15	24-Jul-15	27	0	0%
SD3D0280	D8 (D3d) - Type 5B Pier Head Rebarwork	4	16-Jun-15	0%	4	24-Jun-15	25-Jul-15	30-Jul-15	27	0	0%

Pier D9 (D3c)

Socketted H-Pile Installation

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration% Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete
GFXX466	D9 (D3c) - Installation of SH Pile (16 nr)	80	20-Nov-14 A	100%	0	06-Mar-15 A					100%

Pile Cap Works

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration% Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete
SD3C0090	D9 (D3c) - Pile cap Excavation / ELS (incl. sheet piling)	45	13-Mar-15 A	80%	9	31-Mar-15	18-Jun-15	02-Jul-15	62	0	0%
SD3C0092	D9 (D3c) - Pile cap Pile breakdown to cut-off etc.	4	01-Apr-15	0%	4	09-Apr-15	03-Jul-15	07-Jul-15	62	0	0%
SD3C0100	D9 (D3c) - Pile cap Blinding	1	10-Apr-15	0%	1	10-Apr-15	08-Jul-15	08-Jul-15	62	0	0%
SD3C0110	D9 (D3c) - Pile cap Formwork	3	17-Apr-15	0%	3	20-Apr-15	14-Jul-15	17-Jul-15	62	0	0%
SD3C0120	D9 (D3c) - Pile cap Rebarwork	4	11-Apr-15	0%	4	16-Apr-15	09-Jul-15	13-Jul-15	62	0	0%
SD3C0122	D9 (D3c) - Pile cap Kicker Formwork	2	22-Apr-15	0%	2	24-Apr-15	24-Jul-15	25-Jul-15	66	4	0%

<ul style="list-style-type: none"> ■ Actual Work ■ Planned Bar ■ Critical Bar ◆ Milestone 	Project ID: J3518DWPPrE-M22 Layout: J3518-DWP-3MRP Submission - M22_ Filter: TASK filters: 3-Month Lookahead, No CC Milestones, No Level of Effort.	Tuen Mun - Chek Lap Kok Link - Southern Connection 3-Month Rolling Programme (Page 25 of 41 Pages) (Progress as of 21-Mar-15)	<table border="1"> <thead> <tr> <th>Date</th> <th>Revision</th> <th>Checked</th> <th>Approved</th> </tr> </thead> <tbody> <tr> <td>09-Mar-15</td> <td></td> <td>DB</td> <td></td> </tr> <tr> <td>31-Mar-15</td> <td></td> <td>WY</td> <td></td> </tr> </tbody> </table>	Date	Revision	Checked	Approved	09-Mar-15		DB		31-Mar-15		WY		DWG. No.: J3518/GCL/PGM/3MRP-M22
Date	Revision	Checked	Approved													
09-Mar-15		DB														
31-Mar-15		WY														

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2015																																		
												March					April				May				June																					
												23	02	09	16	23	30	06	13	20	27	04	11	18	25	01	08	15																		
SD3C0130	D9 (D3c) - Pile cap Concreting	1	21-Apr-15	0%	1	21-Apr-15	18-Jul-15	18-Jul-15	62	0	0%																																			
SD3C0140	D9 (D3c) - Pile cap Curing & Striking of Forms incl. CJ prep	6	22-Apr-15	0%	6	29-Apr-15	20-Jul-15	25-Jul-15	62	0	0%																																			
Pier Works																																														
SD3C0150	D9 (D3c) - Type 5B Pier Scaffolding (1st Lift)	2	30-Apr-15	0%	2	02-May-15	27-Jul-15	28-Jul-15	62	0	0%																																			
SD3C0160	D9 (D3c) - Type 5B Pier Rebarwork (1st Lift)	3	04-May-15	0%	3	06-May-15	30-Jul-15	01-Aug-15	62	0	0%																																			
SD3C0170	D9 (D3c) - Type 5B Pier Formwork & Prep for Concreting (1st Lift)	2	07-May-15	0%	2	08-May-15	03-Aug-15	04-Aug-15	62	0	0%																																			
SD3C0180	D9 (D3c) - Type 5B Pier Concreting (1st Lift)	1	09-May-15	0%	1	09-May-15	05-Aug-15	05-Aug-15	62	0	0%																																			
SD3C0182	D9 (D3c) - Type 5B Pier Curing & Striking of Forms incl. CJ prep (1st Lift)	2	11-May-15	0%	2	13-May-15	06-Aug-15	07-Aug-15	62	0	0%																																			
SD3C0190	D9 (D3c) - Type 5B Pier Scaffolding (2nd Lift)	2	14-May-15	0%	2	15-May-15	08-Aug-15	10-Aug-15	62	0	0%																																			
SD3C0200	D9 (D3c) - Type 5B Pier Rebarwork (2nd Lift)	3	16-May-15	0%	3	19-May-15	12-Aug-15	14-Aug-15	62	0	0%																																			
SD3C0210	D9 (D3c) - Type 5B Pier Formwork & Prep for Concreting (2nd Lift)	3	20-May-15	0%	3	23-May-15	15-Aug-15	18-Aug-15	62	0	0%																																			
SD3C0220	D9 (D3c) - Type 5B Pier Concreting (2nd Lift)	1	26-May-15	0%	1	26-May-15	19-Aug-15	19-Aug-15	62	0	0%																																			
SD3C0222	D9 (D3c) - Type 5B Pier Curing & Striking of Forms incl. CJ prep (2nd Lift)	2	27-May-15	0%	2	28-May-15	21-Aug-15	22-Aug-15	62	0	0%																																			
SD3C0230	D9 (D3c) - Type 5B Pier head Scaffolding	3	29-May-15	0%	3	01-Jun-15	24-Aug-15	26-Aug-15	62	0	0%																																			
SD3C0240	D9 (D3c) - Type 5B Pier Head Rebarwork	4	02-Jun-15	0%	4	06-Jun-15	27-Aug-15	31-Aug-15	62	0	0%																																			
SD3C0250	D9 (D3c) - Type 5B Pier Head Formwork & Prep for Concreting	4	08-Jun-15	0%	4	13-Jun-15	01-Sep-15	04-Sep-15	62	0	0%																																			
SD3C0260	D9 (D3c) - Type 5B Pier Head Concreting	1	15-Jun-15	0%	1	15-Jun-15	05-Sep-15	05-Sep-15	62	0	0%																																			
SD3C0262	D9 (D3c) - Type 5B Pier Head Curing & Striking of Forms incl. CJ prep	2	16-Jun-15	0%	2	18-Jun-15	07-Sep-15	08-Sep-15	62	0	0%																																			
SD3C0320	D9 (D3c) - Type 5B Pier Backfilling Works	4	19-Jun-15	0%	4	26-Jun-15	10-Sep-15	14-Sep-15	62	0	0%																																			
Pier D10 (D3b)																																														
Socketted H-Pile Installation D10																																														
GFXX461-5	D10B (D3b) - Installation of SH Pile (6 nr) - Resources Refer to D10A	80	21-Mar-15 A	0%	80	30-Jun-15	27-Feb-15	06-Jun-15	-19	0	0%																																			
Pier D11 (D3a)																																														
Socketted H-Pile Installation - D11 (D3a)																																														
GFXX461-7	D11B (D3a) - Installation of SH Pile (7 nr) - Resources Refer to D11A	90	21-Mar-15	0%	90	13-Jul-15	07-Mar-15	29-Jun-15	-12	0	0%																																			
Pier D12 (D2e)																																														
Preliminary Works for Land Piling																																														
PD120020	D12 (D2e) - Set up piling platform	30	03-Nov-14 A	50%	15	11-Apr-15	11-Apr-18	30-Apr-18	848	0	50%																																			
PD120030	D12 (D2e) - Complete Civil Preparation Works for piling to commence	0		0%	0	11-Apr-15		30-Apr-18	848	848	0%																																			
Socketted H-Pile Installation - D12 (D2e)																																														
GFXX461-3	D12A (D2e) - Installation of SH Pile (8 nr)	104	21-Mar-15	0%	104	29-Jul-15	30-Apr-15	02-Sep-15	30	0	0%																																			
GFXX461-9	D12B (D2e) - Installation of SH Pile (8 nr)	104	13-Mar-15 A	5%	99	23-Jul-15	20-Mar-15	22-Jul-15	-1	0	0%																																			
Pile Cap Works																																														
SD2EL090	D12A (D2e-L) - Pile cap Excavation / ELS	34	03-Nov-14 A	0%	103	12-Aug-15	16-Apr-15	02-Sep-15	17	0	0%																																			
Pier D13 (D2d)																																														
Socketted H-Pile Installation - D13 (D2d)																																														
GFXX454	D13 (D2d) - Installation of SH Pile (16 nos)	104	09-Feb-15 A	73%	28	28-Apr-15	15-Jul-15	17-Aug-15	92	0	73%																																			
GFXX472-7	D13 (D2d) - Selection of pile for Loading Test	6	28-Apr-15	0%	6	06-May-15	18-Aug-15	24-Aug-15	92	0	0%																																			
GFXX472-8	D13 (D2d) - Loading Test for pre-bored H-pile	36	06-May-15	0%	36	18-Jun-15	25-Aug-15	07-Oct-15	92	0	0%																																			
Pile Cap Works																																														
SD2D0090	D13 (D2d) - Pile cap Excavation / ELS (incl. sheet piling)	30	18-Jun-15	0%	30	30-Jul-15	08-Oct-15	14-Nov-15	84	0	0%																																			
Bridge D1																																														
Pier D14 (D2c)																																														
Pile Cap Works																																														
SD2CR110	D14B (D2c-R) - Pile cap Formwork	3	13-Feb-15 A	0%	3	24-Mar-15	27-Apr-18	30-Apr-18	860	860	0%																																			
SD2CR120	D14B (D2c-R) - Pile cap Rebarwork	4	10-Mar-15 A	100%	0	14-Mar-15 A					100%																																			
SD2CR122	D14B (D2c-R) - Pile cap Kicker Formwork	2	21-Mar-15	0%	2	23-Mar-15	15-Oct-15	16-Oct-15	151	2	0%																																			
SD2CR130	D14B (D2c-R) - Pile cap Concreting	1	18-Mar-15 A	100%	0	18-Mar-15 A					100%																																			

- Actual Work
- Planned Bar
- Critical Bar
- ◆ Milestone

Project ID: J3518DWPRe-M22
 Layout: J3518-DWP-3MRP Submission - M22_...
 Filter: TASK filters: 3-Month Lookahead, No CC Milestones, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 26 of 41 Pages)
(Progress as of 21-Mar-15)

Date	Revision	Checked	Approved
09-Mar-15		DB	
31-Mar-15		WY	

DWG. No.:
J3518/GCL/PGM/3MRP-M22

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2015														
												March					April				May				June	
												23	02	09	16	23	30	06	13	20	27	04	11	18	25	01
SD2CR140	D14B (D2c-R) - Pile cap Curing & Striking of Forms incl. CJ prep	6	19-Mar-15 A	100%	0	21-Mar-15 A					100%															
Pier Works																										
SD2CL150	D14A (D2c-L) - Pier Scaffolding (1st Lift)	1	23-Feb-15 A	100%	0	23-Feb-15 A					100%															
SD2CL160	D14A (D2c-L) - Pier Rebarwork (1st Lift)	2	21-Mar-15 A	0%	2	23-Mar-15	07-Oct-15	08-Oct-15	145	0	0%															
SD2CL170	D14A (D2c-L) - Pier Formwork & Prep for Concreting (1st Lift)	1	24-Mar-15	0%	1	24-Mar-15	09-Oct-15	09-Oct-15	145	0	0%															
SD2CL180	D14A (D2c-L) - Pier Concreting (1st Lift)	1	25-Mar-15	0%	1	25-Mar-15	10-Oct-15	10-Oct-15	145	0	0%															
SD2CL182	D14A (D2c-L) - Pier Curing & Striking of Forms incl. CJ prep (1st Lift)	2	26-Mar-15	0%	2	27-Mar-15	12-Oct-15	13-Oct-15	145	0	0%															
SD2CL190	D14A (D2c-L) - Pier Scaffolding (2nd Lift)	2	28-Mar-15	0%	2	30-Mar-15	15-Oct-15	16-Oct-15	145	0	0%															
SD2CL200	D14A (D2c-L) - Pier Rebarwork (2nd Lift)	3	31-Mar-15	0%	3	02-Apr-15	17-Oct-15	20-Oct-15	145	0	0%															
SD2CL210	D14A (D2c-L) - Pier Formwork & Prep for Concreting (2nd Lift)	3	08-Apr-15	0%	3	10-Apr-15	22-Oct-15	24-Oct-15	145	0	0%															
SD2CL220	D14A (D2c-L) - Pier Concreting (2nd Lift)	1	11-Apr-15	0%	1	11-Apr-15	26-Oct-15	26-Oct-15	145	0	0%															
SD2CL222	D14A (D2c-L) - Pier Curing & Striking of Forms incl. CJ prep (2nd Lift)	2	13-Apr-15	0%	2	14-Apr-15	27-Oct-15	28-Oct-15	145	20	0%															
SD2CR150	D14B (D2c-R) - Pier Scaffolding (1st Lift)	2	26-Mar-15	0%	2	27-Mar-15	17-Oct-15	19-Oct-15	149	0	0%															
SD2CR160	D14B (D2c-R) - Pier Rebarwork (1st Lift)	2	28-Mar-15	0%	2	30-Mar-15	20-Oct-15	22-Oct-15	149	0	0%															
SD2CR170	D14B (D2c-R) - Pier Formwork & Prep for Concreting (1st Lift)	2	31-Mar-15	0%	2	01-Apr-15	23-Oct-15	24-Oct-15	149	0	0%															
SD2CR180	D14B (D2c-R) - Pier Concreting (1st Lift)	1	02-Apr-15	0%	1	02-Apr-15	26-Oct-15	26-Oct-15	149	0	0%															
SD2CR182	D14B (D2c-R) - Pier Curing & Striking of Forms incl. CJ prep (1st Lift)	2	08-Apr-15	0%	2	09-Apr-15	27-Oct-15	28-Oct-15	149	24	0%															
Portal																										
SD2CR280	D14 (D2c) - Portal Beam Scaffolding	12	13-May-15	0%	12	28-May-15	30-Oct-15	12-Nov-15	125	0	0%															
SD2CR290	D14 (D2c) - Portal Beam Soffit Formwork	12	29-May-15	0%	12	15-Jun-15	13-Nov-15	26-Nov-15	125	0	0%															
SD2CR300	D14 (D2c) - Portal Beam Rebarwork & Inserts	16	16-Jun-15	0%	16	09-Jul-15	27-Nov-15	15-Dec-15	125	0	0%															
Pier D15 (D2b)																										
Socketted H-Pile Installation																										
GFXX446-2	D15 (D2b) - Installation of SH Pile (13 nr)	90	20-Jan-15 A	77%	21	18-Apr-15	24-Apr-15	19-May-15	25	0	30%															
Pile Cap Works																										
SD2B0090	D15 (D2b) - Pile cap Excavation / ELS (incl. sheet piling)	45	18-Apr-15	0%	45	22-Jun-15	20-May-15	23-Jul-15	23	0	0%															
Pier D16 (D2a)																										
Pile Cap Works																										
SD2A0090	D16 (D2a) - Pile cap Excavation / ELS (incl. sheet piling)	22	21-Mar-15	0%	22	21-Apr-15	28-Apr-15	27-May-15	26	0	0%															
SD2A0092	D16 (D2a) - Pile cap Pile breakdown to cut-off etc.	4	22-Apr-15	0%	4	27-Apr-15	28-May-15	01-Jun-15	26	0	0%															
SD2A0100	D16 (D2a) - Pile cap Blinding	1	28-Apr-15	0%	1	28-Apr-15	02-Jun-15	02-Jun-15	26	0	0%															
SD2A0110	D16 (D2a) - Pile cap Formwork	3	05-May-15	0%	3	07-May-15	10-Jun-15	13-Jun-15	26	0	0%															
SD2A0120	D16 (D2a) - Pile cap Rebarwork	4	29-Apr-15	0%	4	04-May-15	04-Jun-15	08-Jun-15	26	0	0%															
SD2A0122	D16 (D2a) - Pile cap Kicker Formwork	2	09-May-15	0%	2	11-May-15	24-Jun-15	26-Jun-15	30	4	0%															
SD2A0130	D16 (D2a) - Pile cap Concreting	1	08-May-15	0%	1	08-May-15	15-Jun-15	15-Jun-15	26	0	0%															
SD2A0140	D16 (D2a) - Pile cap Curing & Striking of Forms incl. CJ prep	6	09-May-15	0%	6	16-May-15	16-Jun-15	26-Jun-15	26	0	0%															
Pier Works																										
SD2A0150	D16 (D2a) - Type 5B Pier Scaffolding (1st Lift)	2	18-May-15	0%	2	19-May-15	27-Jun-15	29-Jun-15	26	0	0%															
SD2A0160	D16 (D2a) - Type 5B Pier Rebarwork (1st Lift)	3	20-May-15	0%	3	23-May-15	30-Jun-15	03-Jul-15	26	0	0%															
SD2A0170	D16 (D2a) - Type 5B Pier Formwork & Prep for Concreting (1st Lift)	2	26-May-15	0%	2	27-May-15	04-Jul-15	06-Jul-15	26	0	0%															
SD2A0180	D16 (D2a) - Type 5B Pier Concreting (1st Lift)	1	28-May-15	0%	1	28-May-15	07-Jul-15	07-Jul-15	26	0	0%															
SD2A0182	D16 (D2a) - Type 5B Pier Curing & Striking of Forms incl. CJ prep (1st Lift)	2	29-May-15	0%	2	30-May-15	08-Jul-15	09-Jul-15	26	0	0%															
SD2A0190	D16 (D2a) - Type 5B Pier Scaffolding (2nd Lift)	2	01-Jun-15	0%	2	02-Jun-15	10-Jul-15	11-Jul-15	26	0	0%															
SD2A0200	D16 (D2a) - Type 5B Pier Rebarwork (2nd Lift)	3	04-Jun-15	0%	3	06-Jun-15	13-Jul-15	15-Jul-15	26	0	0%															
SD2A0210	D16 (D2a) - Type 5B Pier Formwork & Prep for Concreting (2nd Lift)	3	08-Jun-15	0%	3	12-Jun-15	17-Jul-15	20-Jul-15	26	0	0%															
SD2A0220	D16 (D2a) - Type 5B Pier Concreting (2nd Lift)	1	13-Jun-15	0%	1	13-Jun-15	21-Jul-15	21-Jul-15	26	0	0%															
SD2A0222	D16 (D2a) - Type 5B Pier Curing & Striking of Forms incl. CJ prep (2nd Lift)	2	15-Jun-15	0%	2	16-Jun-15	22-Jul-15	23-Jul-15	26	0	0%															
SD2A0230	D16 (D2a) - Type 5B Pier Head Scaffolding	3	18-Jun-15	0%	3	22-Jun-15	24-Jul-15	27-Jul-15	26	0	0%															

<ul style="list-style-type: none"> █ Actual Work █ Planned Bar █ Critical Bar ◆ Milestone 	Project ID: J3518DWPrE-M22 Layout: J3518-DWP-3MRP Submission - M22_ Filter: TASK filters: 3-Month Lookahead, No CC Milestones, No Level of Effort.	Tuen Mun - Chek Lap Kok Link - Southern Connection 3-Month Rolling Programme (Page 27 of 41 Pages) (Progress as of 21-Mar-15)	<table border="1"> <thead> <tr> <th>Date</th> <th>Revision</th> <th>Checked</th> <th>Approved</th> </tr> </thead> <tbody> <tr> <td>09-Mar-15</td> <td></td> <td>DB</td> <td></td> </tr> <tr> <td>31-Mar-15</td> <td></td> <td>WY</td> <td></td> </tr> </tbody> </table>	Date	Revision	Checked	Approved	09-Mar-15		DB		31-Mar-15		WY		DWG. No.: J3518/GCL/PGM/3MRP-M22
Date	Revision	Checked	Approved													
09-Mar-15		DB														
31-Mar-15		WY														

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration% Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2015																			
												March					April					May					June				
												23	02	09	16	23	30	06	13	20	27	04	11	18	25	01	08	15			
Pier D17 (D1d)																															
Pile Cap Works																															
SD1D0092	D17 (D1d) - Pile cap Pile breakdown to cut-off etc.	4	14-Feb-15 A	100%	0	11-Mar-15 A					100%																				
SD1D0110	D17 (D1d) - Pile cap Formwork	3	12-Mar-15 A	100%	0	13-Mar-15 A					100%																				
SD1D0120	D17 (D1d) - Pile cap Rebarwork	4	20-Mar-15 A	0%	4	25-Mar-15	25-Apr-18	30-Apr-18	859	859	0%																				
SD1D0122	D17 (D1d) - Pile cap Kicker Formwork	2	23-Mar-15	0%	2	24-Mar-15	31-Mar-17	01-Apr-17	564	130	0%																				
SD1D0130	D17 (D1d) - Pile cap Concreting	1	21-Mar-15	0%	1	21-Mar-15	11-Mar-17	11-Mar-17	548	0	0%																				
SD1D0140	D17 (D1d) - Pile cap Curing & Striking of Forms incl. CJ prep	6	23-Mar-15	0%	6	28-Mar-15	23-Apr-18	30-Apr-18	856	856	0%																				
Pier Works																															
SD1D0150	D17 (D1d) - Type 5B-B Pier Scaffolding (1st Lift)	2	11-Mar-15 A	100%	0	13-Mar-15 A					100%																				
SD1D0160	D17 (D1d) - Type 5B-B Pier Rebarwork (1st Lift)	3	21-Mar-15	0%	3	24-Mar-15	13-Aug-15	15-Aug-15	103	0	0%																				
SD1D0170	D17 (D1d) - Type 5B-B Pier Formwork & Prep for Concreting (1st Lift)	3	25-Mar-15	0%	3	27-Mar-15	17-Aug-15	19-Aug-15	103	0	0%																				
SD1D0180	D17 (D1d) - Type 5B-B Pier Concreting (1st Lift)	1	28-Mar-15	0%	1	28-Mar-15	21-Aug-15	21-Aug-15	103	0	0%																				
SD1D0182	D17 (D1d) - Type 5B-B Pier Curing & Striking of Forms incl. CJ prep (1st Lift)	2	30-Mar-15	0%	2	31-Mar-15	22-Aug-15	24-Aug-15	103	0	0%																				
SD1D0190	D17 (D1d) - Type 5B-B Pier Head Scaffolding	3	01-Apr-15	0%	3	08-Apr-15	25-Aug-15	27-Aug-15	103	0	0%																				
SD1D0200	D17 (D1d) - Type 5B-B Pier Head Rebarwork	4	09-Apr-15	0%	4	13-Apr-15	28-Aug-15	01-Sep-15	103	0	0%																				
SD1D0210	D17 (D1d) - Type 5B-B Pier Head Formwork & Prep for Concreting	4	14-Apr-15	0%	4	18-Apr-15	02-Sep-15	05-Sep-15	103	0	0%																				
SD1D0220	D17 (D1d) - Type 5B-B Pier Head Concreting	1	20-Apr-15	0%	1	20-Apr-15	07-Sep-15	07-Sep-15	103	0	0%																				
SD1D0310	D17 (D1d) - Type 5B-B Pier Head Curing/Striking of Forms/Remove Scaffolding	6	21-Apr-15	0%	6	28-Apr-15	08-Sep-15	15-Sep-15	103	0	0%																				
SD1D0320	D17 (D1d) - Type 5B-B Pier Backfilling Works	4	29-Apr-15	0%	4	04-May-15	16-Sep-15	21-Sep-15	103	6	0%																				
Pier Head Segments																															
SD1D0370	D17 (D1d) - Pier Head Segment - Temporary Platform	6	13-May-15	0%	6	19-May-15	22-Sep-15	29-Sep-15	97	88	0%																				
Pier D18 (D1c)																															
Pier Works																															
SD1C0150	D18 (D1c) - Type 5B-B Pier Scaffolding (1st Lift)	2	11-Mar-15 A	100%	0	13-Mar-15 A					100%																				
SD1C0160	D18 (D1c) - Type 5B-B Pier Rebarwork (1st Lift)	3	17-Mar-15 A	100%	0	20-Mar-15 A					100%																				
SD1C0170	D18 (D1c) - Type 5B-B Pier Formwork & Prep for Concreting (1st Lift)	3	20-Mar-15 A	65%	1	23-Mar-15	14-Sep-15	15-Sep-15	129	0	0%																				
SD1C0180	D18 (D1c) - Type 5B-B Pier Concreting (1st Lift)	1	23-Mar-15	0%	1	24-Mar-15	16-Sep-15	16-Sep-15	129	0	0%																				
SD1C0182	D18 (D1c) - Type 5B-B Pier Curing & Striking of Forms incl. CJ prep (1st Lift)	2	24-Mar-15	0%	2	26-Mar-15	18-Sep-15	19-Sep-15	129	0	0%																				
SD1C0190	D18 (D1c) - Type 5B-B Pier Head Scaffolding	3	26-Mar-15	0%	3	30-Mar-15	21-Sep-15	23-Sep-15	129	0	0%																				
SD1C0200	D18 (D1c) - Type 5B-B Pier Head Rebarwork	4	30-Mar-15	0%	4	08-Apr-15	24-Sep-15	29-Sep-15	129	0	0%																				
SD1C0210	D18 (D1c) - Type 5B-B Pier Head Formwork & Prep for Concreting	4	08-Apr-15	0%	4	13-Apr-15	30-Sep-15	05-Oct-15	129	0	0%																				
SD1C0220	D18 (D1c) - Type 5B-B Pier Head Concreting	1	13-Apr-15	0%	1	14-Apr-15	06-Oct-15	06-Oct-15	129	0	0%																				
SD1C0310	D18 (D1c) - Type 5B-B Pier Head Curing/Striking of Forms/Remove Scaffolding	6	14-Apr-15	0%	6	22-Apr-15	07-Oct-15	13-Oct-15	129	0	0%																				
SD1C0320	D18 (D1c) - Type 5B-B Pier Backfilling Works	4	22-Apr-15	0%	4	28-Apr-15	15-Oct-15	19-Oct-15	129	11	0%																				
Pier Head Segments																															
SD1C0370	D18 (D1c) - Pier Head Segment - Temporary Platform	6	13-May-15	0%	6	19-May-15	20-Oct-15	27-Oct-15	118	88	0%																				
Pier D19 (D1b) & Abutment D																															
Pile Cap Works																															
SD1B0092	D19 (D1b) - Pile Breakdown to cut-off etc.	7	02-Mar-15 A	100%	0	05-Mar-15 A					100%																				
SD1B0110	D19 (D1b) - Pile cap Formwork	3	07-Mar-15 A	100%	0	10-Mar-15 A					100%																				
SD1B0120	D19 (D1b) - Pile cap Rebarwork	7	17-Mar-15 A	100%	0	19-Mar-15 A					100%																				
SD1B0122	D19 (D1b) - Pile cap Kicker Formwork	3	23-Mar-15	0%	3	25-Mar-15	19-Dec-15	22-Dec-15	204	3	0%																				
SD1B0130	D19 (D1b) - Pile cap Concreting	1	21-Mar-15	0%	1	21-Mar-15	15-Dec-15	15-Dec-15	201	0	0%																				
SD1B0140	D19 (D1b) - Pile cap Curing & Striking of Forms incl. CJ prep	6	23-Mar-15	0%	6	28-Mar-15	16-Dec-15	22-Dec-15	201	0	0%																				
Pier Works																															
SD1B0150	D19 (D1b) - Pier/Pier Head Scaffolding	4	30-Mar-15	0%	4	02-Apr-15	23-Dec-15	29-Dec-15	201	0	0%																				
SD1B0160	D19 (D1b) - Pier/Pier Head Rebarwork	6	08-Apr-15	0%	6	14-Apr-15	30-Dec-15	06-Jan-16	201	0	0%																				

<ul style="list-style-type: none"> ■ Actual Work ■ Planned Bar ■ Critical Bar ◆ Milestone 	Project ID: J3518DWPRe-M22 Layout: J3518-DWP-3MRP Submission - M22_ Filter: TASK filters: 3-Month Lookahead, No CC Milestones, No Level of Effort.	Tuen Mun - Chek Lap Kok Link - Southern Connection 3-Month Rolling Programme (Page 28 of 41 Pages) (Progress as of 21-Mar-15)	<table border="1"> <tr> <th>Date</th> <th>Revision</th> <th>Checked</th> <th>Approved</th> </tr> <tr> <td>09-Mar-15</td> <td></td> <td>DB</td> <td></td> </tr> <tr> <td>31-Mar-15</td> <td></td> <td>WY</td> <td></td> </tr> </table>	Date	Revision	Checked	Approved	09-Mar-15		DB		31-Mar-15		WY		DWG. No.: J3518/GCL/PGM/3MRP-M22
Date	Revision	Checked	Approved													
09-Mar-15		DB														
31-Mar-15		WY														

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2015																
												March				April				May				June				
												23	02	09	16	23	30	06	13	20	27	04	11	18	25	01	08	15
SD1B0170	D19 (D1b) - Pier/Pier Head Formwork	8	16-Apr-15	0%	8	25-Apr-15	07-Jan-16	15-Jan-16	201	0	0%	[Gantt Bar]																
SD1B0180	D19 (D1b) - Pier/Pier Head Concreting	1	27-Apr-15	0%	1	27-Apr-15	16-Jan-16	16-Jan-16	201	0	0%	[Gantt Bar]																
SD1B0190	D19 (D1b) - Pier/Pier Head Curing & Striking of Forms incl. CJ prep	6	28-Apr-15	0%	6	05-May-15	18-Jan-16	23-Jan-16	201	0	0%	[Gantt Bar]																
Pier Head Segments																												
SD1B0370	D19 (D1b) - Pier Head Segment - Temporary Platform	6	13-May-15	0%	6	19-May-15	25-Jan-16	30-Jan-16	196	88	0%	[Gantt Bar]																
Abutment & Approach Ramp D																												
SD1B0200	Abutment D - Walls & Staircase	48	21-Mar-15	0%	48	27-May-15	17-Apr-15	24-Jun-15	18	45	0%	[Gantt Bar]																
SD1B0250	AR-D - RE Walls - Erect MTR boundary fence, Excavation/formation/drainage filter & bottom	24	23-May-15	0%	24	29-Jun-15	17-Apr-15	18-May-15	-27	0	0%	[Gantt Bar]																
Viaduct E																												
Viaduct E1																												
Bridge E1 - Piling & Substructure																												
E1A, E1B, E1C & E1D (E1a1-2-3-4)																												
Pile Cap Works - E1A, E1B, E1C & E1D																												
Pile Cap Works - E1C/D (E1a2/E1a1)																												
SE1A2070	E1C/D (E1a2/E1a1) - Marine Pile Cap M1 - Inst.Floating Seal & Casing Head Steelwork	6	21-Mar-15	0%	6	27-Mar-15	05-Jan-15	12-Jan-15	-62	0	0%	[Gantt Bar]																
SE1A2080	E1C/D (E1a2/E1a1) - Marine Pile Cap M1 - Install precast shell in position	1	28-Mar-15	0%	1	28-Mar-15	12-Jan-15	13-Jan-15	-62	0	0%	[Gantt Bar]																
SE1A2090	E1C/D (E1a2/E1a1) - Marine Pile Cap M1 - Inst.Access & make Watertight	3	30-Mar-15	0%	3	01-Apr-15	13-Jan-15	16-Jan-15	-62	0	0%	[Gantt Bar]																
SE1A2100	E1C/D (E1a2/E1a1) - Marine Pile Cap M1 - Weld Fin Plates/Plug Rebar & Concrete	9	02-Apr-15	0%	9	17-Apr-15	16-Jan-15	27-Jan-15	-62	0	0%	[Gantt Bar]																
SE1A2120	E1C/D (E1a2/E1a1) - Marine Pile Cap M1 - Dewater precast shell / Remove Lifting Frame	2	18-Apr-15	0%	2	20-Apr-15	27-Jan-15	29-Jan-15	-62	0	0%	[Gantt Bar]																
SE1A2130	E1C/D (E1a2/E1a1) - Marine Pile Cap M1 - Pile cut down	8	21-Apr-15	0%	8	30-Apr-15	29-Jan-15	07-Feb-15	-62	0	0%	[Gantt Bar]																
SE1A2140	E1C/D (E1a2/E1a1) - Marine Pile Cap M1 - Rebar fixing, inst.inserts etc	14	02-May-15	0%	14	19-May-15	07-Feb-15	27-Feb-15	-62	0	0%	[Gantt Bar]																
SE1A2150	E1C/D (E1a2/E1a1) - Marine Pile Cap M1 - Concreting	1	20-May-15	0%	1	20-May-15	27-Feb-15	28-Feb-15	-62	0	0%	[Gantt Bar]																
SE1A2160	E1C/D (E1a2/E1a1) - Marine Pile Cap M1 - Curing incl. CJ Preparation	6	22-May-15	0%	6	29-May-15	28-Feb-15	07-Mar-15	-62	0	0%	[Gantt Bar]																
Pier Works - E1A, E1B, E1C & E1D																												
Pier Works - E1A (E1a4)																												
SE1A4170	E1A (E1a4) - Type 4B Pier Temp. Support Platform	6	03-Mar-15 A	100%	0	11-Mar-15 A					100%	[Gantt Bar]																
SE1A4172	E1A (E1a4) - Type 4B Pier Scaffolding (1st Lift)	1	12-Mar-15 A	100%	0	20-Mar-15 A					100%	[Gantt Bar]																
SE1A4180	E1A (E1a4) - Type 4B Pier Rebarwork (1st Lift)	3	21-Mar-15 A	0%	7	28-Mar-15	17-Jan-15	26-Jan-15	-51	0	60%	[Gantt Bar]																
SE1A4190	E1A (E1a4) - Type 4B Pier Formwork & Prep for Concreting (1st Lift)	3	30-Mar-15	0%	3	01-Apr-15	26-Jan-15	29-Jan-15	-51	0	0%	[Gantt Bar]																
SE1A4200	E1A (E1a4) - Type 4B Pier Concreting (1st Lift)	1	02-Apr-15	0%	1	02-Apr-15	29-Jan-15	30-Jan-15	-51	0	0%	[Gantt Bar]																
SE1A4202	E1A (E1a4) - Type 4B Pier Curing & Striking of Forms incl. CJ prep (1st Lift)	2	08-Apr-15	0%	2	09-Apr-15	30-Jan-15	02-Feb-15	-51	0	0%	[Gantt Bar]																
SE1A4300	E1A (E1a4) - Type 4B Pier Head Scaffolding	4	10-Apr-15	0%	4	14-Apr-15	02-Feb-15	06-Feb-15	-51	0	0%	[Gantt Bar]																
SE1A4310	E1A (E1a4) - Type 4B Pier Head Rebarwork	5	16-Apr-15	0%	5	21-Apr-15	06-Feb-15	12-Feb-15	-51	0	0%	[Gantt Bar]																
SE1A4320	E1A (E1a4) - Type 4B Pier Head Formwork & Prep for Concreting	5	22-Apr-15	0%	5	28-Apr-15	12-Feb-15	18-Feb-15	-51	0	0%	[Gantt Bar]																
SE1A4330	E1A (E1a4) - Type 4B Pier Head Concreting	1	29-Apr-15	0%	1	29-Apr-15	18-Feb-15	23-Feb-15	-51	0	0%	[Gantt Bar]																
SE1A4340	E1A (E1a4) - Type 4B Pier Head Curing/Striking of Forms/Remove Scaffolding	6	30-Apr-15	0%	6	07-May-15	23-Feb-15	02-Mar-15	-51	0	0%	[Gantt Bar]																
Pier Works - E1B (E1a3)																												
SE1A3170	E1B (E1a3) - Type 4B Pier Temp. Support Platform	6	03-Mar-15 A	100%	0	11-Mar-15 A					100%	[Gantt Bar]																
SE1A3172	E1B (E1a3) - Type 4B Pier Scaffolding (1st Lift)	1	22-Feb-15 A	100%	0	23-Feb-15 A					100%	[Gantt Bar]																
SE1A3180	E1B (E1a3) - Type 4B Pier Rebarwork (1st Lift)	2	25-Feb-15 A	100%	0	26-Feb-15 A					100%	[Gantt Bar]																
SE1A3190	E1B (E1a3) - Type 4B Pier Formwork & Prep for Concreting (1st Lift)	2	27-Feb-15 A	100%	0	28-Feb-15 A					100%	[Gantt Bar]																
SE1A3200	E1B (E1a3) - Type 4B Pier Concreting (1st Lift)	1	28-Feb-15 A	100%	0	28-Feb-15 A					100%	[Gantt Bar]																
SE1A3202	E1B (E1a3) - Type 4B Pier Curing & Striking of Forms incl. CJ prep (1st Lift)	2	02-Mar-15 A	100%	0	06-Mar-15 A					100%	[Gantt Bar]																
SE1A3210	E1B (E1a3) - Type 4B Pier Scaffolding (2nd Lift)	2	21-Mar-15	0%	2	23-Mar-15	29-Apr-15	02-May-15	27	0	0%	[Gantt Bar]																
SE1A3220	E1B (E1a3) - Type 4B Pier Rebarwork (2nd Lift)	3	24-Mar-15	0%	3	26-Mar-15	02-May-15	06-May-15	27	0	0%	[Gantt Bar]																
SE1A3230	E1B (E1a3) - Type 4B Pier Formwork & Prep for Concreting (2nd Lift)	2	27-Mar-15	0%	2	28-Mar-15	06-May-15	08-May-15	27	0	0%	[Gantt Bar]																
SE1A3240	E1B (E1a3) - Type 4B Pier Concreting (2nd Lift)	1	30-Mar-15	0%	1	30-Mar-15	08-May-15	09-May-15	27	0	0%	[Gantt Bar]																
SE1A3242	E1B (E1a3) - Type 4B Pier Curing & Striking of Forms incl. CJ prep (2nd Lift)	2	31-Mar-15	0%	2	01-Apr-15	09-May-15	13-May-15	27	0	0%	[Gantt Bar]																

■ Actual Work
■ Planned Bar
■ Critical Bar
◆ Milestone
◆ Milestone

Project ID: J3518DWPPrE-M22
 Layout: J3518-DWP-3MRP Submission - M22_
 Filter: TASK filters: 3-Month Lookahead, No CC
 Milestones, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 29 of 41 Pages)
(Progress as of 21-Mar-15)

Date	Revision	Checked	Approved
09-Mar-15		DB	
31-Mar-15		WY	

DWG. No.:

J3518/GCL/PGM/3MRP-M22

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration% Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2015																
												March				April				May				June				
												23	02	09	16	23	30	06	13	20	27	04	11	18	25	01	08	15
E3A,E3B, E3C & E3D (E2a - 1/2/3/4)																												
Pile Cap Works - E3A,E3B, E3C & E3D																												
Pile Cap Works																												
SE2A1090	E3 (E2a1/2/3/4)- Marine Pile Cap - Inst.Access & make Watertight	6	21-Mar-15	0%	6	27-Mar-15	16-Dec-14	22-Dec-14	-76	0	0%																	
SE2A1100	E3 (E2a1/2/3/4)- Marine Pile Cap - Weld Fin Plates / Plug Rebar & Concrete	2	28-Mar-15	0%	2	30-Mar-15	23-Dec-14	24-Dec-14	-76	0	0%																	
SE2A1110	E3 (E2a1/2/3/4)- Marine Pile Cap - Dewater precast shell / Remove Lifting Frame	2	31-Mar-15	0%	2	01-Apr-15	27-Dec-14	29-Dec-14	-76	0	0%																	
SE2A1120	E3 (E2a1/2/3/4)- Marine Pile Cap - Pile cut down 6nr	9	02-Apr-15	0%	9	17-Apr-15	30-Dec-14	09-Jan-15	-76	0	0%																	
SE2A1130	E3 (E2a1/2/3/4)- Marine Pile Cap - Rebar fixing (1st pour)	8	18-Apr-15	0%	8	28-Apr-15	10-Jan-15	19-Jan-15	-76	0	0%																	
SE2A1140	E3 (E2a1/2/3/4)- Marine Pile Cap - Concreting (First pour)	1	29-Apr-15	0%	1	29-Apr-15	20-Jan-15	20-Jan-15	-76	0	0%																	
SE2A1150	E3 (E2a1/2/3/4)- Marine Pile Cap - CJ preparation	3	30-Apr-15	0%	3	04-May-15	21-Jan-15	23-Jan-15	-76	0	0%																	
SE2A1160	E3 (E2a1/2/3/4)- Marine Pile Cap - Rebar fixing (Final pour)	6	05-May-15	0%	6	11-May-15	24-Jan-15	30-Jan-15	-76	0	0%																	
SE2A1162	E3 (E2a1/2/3/4)- Marine Pile Cap - Concreting (Final pour)	1	13-May-15	0%	1	13-May-15	31-Jan-15	31-Jan-15	-76	0	0%																	
SE2A1164	E3 (E2a1/2/3/4)- Marine Pile Cap - Curing incl. CJ preparation	6	14-May-15	0%	6	20-May-15	02-Feb-15	07-Feb-15	-76	0	0%																	
Pier Works - E3A,E3B, E3C & E3D																												
Pier Works - E3A (E2a4)																												
SE2A4170	E3A (E2a4) - Type 4B Pier Temp. Support Platform	4	14-May-15	0%	4	18-May-15	02-Feb-15	07-Feb-15	-74	0	0%																	
SE2A4172	E3A (E2a4) - Type 4B Pier Scaffolding (1st Lift)	1	19-May-15	0%	1	19-May-15	09-Feb-15	09-Feb-15	-74	0	0%																	
SE2A4180	E3A (E2a4) - Type 4B Pier Rebarwork (1st Lift)	2	20-May-15	0%	2	22-May-15	10-Feb-15	11-Feb-15	-74	0	0%																	
SE2A4190	E3A (E2a4) - Type 4B Pier Formwork & Prep for Concreting (1st Lift)	2	23-May-15	0%	2	26-May-15	12-Feb-15	14-Feb-15	-73	0	0%																	
SE2A4200	E3A (E2a4) - Type 4B Pier Concreting (1st Lift)	1	27-May-15	0%	1	27-May-15	16-Feb-15	16-Feb-15	-73	0	0%																	
SE2A4202	E3A (E2a4) - Type 4B Pier Curing & Striking of Forms incl. CJ prep (1st Lift)	2	28-May-15	0%	2	29-May-15	17-Feb-15	18-Feb-15	-73	0	0%																	
SE2A4300	E3A (E2a4) - Type 4B Pier Head Scaffolding	4	30-May-15	0%	4	04-Jun-15	23-Feb-15	26-Feb-15	-73	0	0%																	
SE2A4310	E3A (E2a4) - Type 4B Pier Head Rebarwork	5	05-Jun-15	0%	5	12-Jun-15	27-Feb-15	04-Mar-15	-73	0	0%																	
SE2A4320	E3A (E2a4) - Type 4B Pier Head Formwork & Prep for Concreting	5	13-Jun-15	0%	5	19-Jun-15	05-Mar-15	10-Mar-15	-73	0	0%																	
Pier Works - E3B (E2a3)																												
SE2A3170	E3B (E2a3) - Type 4B Pier Temp. Support Platform	4	14-May-15	0%	4	18-May-15	16-Feb-15	25-Feb-15	-62	0	0%																	
SE2A3172	E3B (E2a3) - Type 4B Pier Scaffolding (1st Lift)	1	19-May-15	0%	1	19-May-15	26-Feb-15	26-Feb-15	-62	0	0%																	
SE2A3180	E3B (E2a3) - Type 4B Pier Rebarwork (1st Lift)	2	20-May-15	0%	2	22-May-15	27-Feb-15	28-Feb-15	-62	0	0%																	
SE2A3190	E3B (E2a3) - Type 4B Pier Formwork & Prep for Concreting (1st Lift)	2	23-May-15	0%	2	26-May-15	02-Mar-15	04-Mar-15	-61	0	0%																	
SE2A3200	E3B (E2a3) - Type 4B Pier Concreting (1st Lift)	1	27-May-15	0%	1	27-May-15	05-Mar-15	05-Mar-15	-61	0	0%																	
SE2A3202	E3B (E2a3) - Type 4B Pier Curing & Striking of Forms incl. CJ prep (1st Lift)	2	28-May-15	0%	2	29-May-15	06-Mar-15	07-Mar-15	-61	0	0%																	
SE2A3300	E3B (E2a3) - Type 4B Pier Head Scaffolding	4	30-May-15	0%	4	04-Jun-15	09-Mar-15	12-Mar-15	-61	0	0%																	
SE2A3310	E3B (E2a3) - Type 4B Pier Head Rebarwork	5	05-Jun-15	0%	5	12-Jun-15	13-Mar-15	19-Mar-15	-60	0	0%																	
SE2A3320	E3B (E2a3) - Type 4B Pier Head Formwork & Prep for Concreting	5	13-Jun-15	0%	5	19-Jun-15	20-Mar-15	25-Mar-15	-60	0	0%																	
Pier Works - E3C (E2a2)																												
SE2A2170	E3C (E2a2) - Type 4B Pier Temp. Support Platform	6	19-May-15	0%	6	27-May-15	27-Feb-15	10-Mar-15	-57	0	0%																	
SE2A2172	E3C (E2a2) - Type 4B Pier Scaffolding (1st Lift)	2	28-May-15	0%	2	29-May-15	11-Mar-15	12-Mar-15	-57	0	0%																	
SE2A2180	E3C (E2a2) - Type 4B Pier Rebarwork (1st Lift)	3	30-May-15	0%	3	02-Jun-15	13-Mar-15	16-Mar-15	-57	0	0%																	
SE2A2190	E3C (E2a2) - Type 4B Pier Formwork & Prep for Concreting (1st Lift)	3	04-Jun-15	0%	3	06-Jun-15	17-Mar-15	19-Mar-15	-57	0	0%																	
SE2A2200	E3C (E2a2) - Type 4B Pier Concreting (1st Lift)	1	08-Jun-15	0%	1	08-Jun-15	20-Mar-15	20-Mar-15	-57	0	0%																	
SE2A2202	E3C (E2a2) - Type 4B Pier Curing & Striking of Forms incl. CJ prep (1st Lift)	2	10-Jun-15	0%	2	12-Jun-15	21-Mar-15	23-Mar-15	-57	0	0%																	
SE2A2300	E3C (E2a2) - Type 4B Pier Head Scaffolding	4	13-Jun-15	0%	4	18-Jun-15	24-Mar-15	27-Mar-15	-57	0	0%																	
SE2A2310	E3C (E2a2) - Type 4B Pier Head Rebarwork	5	19-Jun-15	0%	5	27-Jun-15	28-Mar-15	02-Apr-15	-57	0	0%																	
Pier Works - E3D (E2a1)																												
SE2A1170	E3D (E2a1) - Type 4B Pier Temp. Support Platform	6	19-May-15	0%	6	27-May-15	18-Mar-15	26-Mar-15	-43	0	0%																	
SE2A1172	E3D (E2a1) - Type 4B Pier Scaffolding (1st Lift)	2	28-May-15	0%	2	29-May-15	27-Mar-15	28-Mar-15	-43	0	0%																	
SE2A1180	E3D (E2a1) - Type 4B Pier Rebarwork (1st Lift)	3	30-May-15	0%	3	02-Jun-15	30-Mar-15	01-Apr-15	-43	0	0%																	
SE2A1190	E3D (E2a1) - Type 4B Pier Formwork & Prep for Concreting (1st Lift)	3	04-Jun-15	0%	3	06-Jun-15	02-Apr-15	09-Apr-15	-43	0	0%																	

<ul style="list-style-type: none"> ■ Actual Work ■ Planned Bar ■ Critical Bar ◆ Milestone 	Project ID: J3518DWPPrE-M22 Layout: J3518-DWP-3MRP Submission - M22_ Filter: TASK filters: 3-Month Lookahead, No CC Milestones, No Level of Effort.	Tuen Mun - Chek Lap Kok Link - Southern Connection 3-Month Rolling Programme (Page 32 of 41 Pages) (Progress as of 21-Mar-15)	Date	Revision	Checked	Approved	DWG. No.: J3518/GCL/PGM/3MRP-M22
			09-Mar-15		DB		
			31-Mar-15		WY		

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2015																									
												23	02	09	16	23	30	06	13	20	27	04	11	18	25	01	08	15									
SE2A1200	E3D (E2a1) - Type 4B Pier Concreting (1st Lift)	1	08-Jun-15	0%	1	08-Jun-15	10-Apr-15	10-Apr-15	-43	0	0%																										
SE2A1202	E3D (E2a1) - Type 4B Pier Curing & Striking of Forms incl. CJ prep (1st Lift)	2	10-Jun-15	0%	2	12-Jun-15	11-Apr-15	13-Apr-15	-43	0	0%																										
SE2A1300	E3D (E2a1) - Type 4B Pier Head Scaffolding	4	13-Jun-15	0%	4	18-Jun-15	14-Apr-15	18-Apr-15	-43	0	0%																										
SE2A1310	E3D (E2a1) - Type 4B Pier Head Rebarwork	5	19-Jun-15	0%	5	27-Jun-15	20-Apr-15	25-Apr-15	-43	0	0%																										
E4A & E4B (E2b - 1/2)																																					
Pile Cap Works - E4A & E4B																																					
Pile Cap Works																																					
SE2B0070	E4 (E2b1/2) - Marine Pile Cap - Inst.Floating Seal & Casing Head Steelwork	6	06-Feb-15 A	100%	0	27-Feb-15 A					100%	█																									
SE2B0080	E4 (E2b1/2) - Marine Pile Cap - Install precast shell in position (3 units)	4	28-Feb-15 A	100%	0	12-Mar-15 A					100%	█	█																								
SE2B0090	E4 (E2b1/2) - Marine Pile Cap - Inst.Access & make Watertight	6	16-Mar-15 A	0%	6	27-Mar-15	20-Dec-14	30-Dec-14	-72	0	50%																										
SE2B0100	E4 (E2b1/2) - Marine Pile Cap - Weld Fin Plates / Plug Rebar & Concrete	2	28-Mar-15	0%	2	30-Mar-15	30-Dec-14	02-Jan-15	-72	0	0%																										
SE2B0110	E4 (E2b1/2) - Marine Pile Cap - Dewater precast shell / Remove Lifting Frame	2	31-Mar-15	0%	2	01-Apr-15	02-Jan-15	05-Jan-15	-72	0	0%																										
SE2B0120	E4 (E2b1/2) - Marine Pile Cap - Pile cut down 4nr	6	02-Apr-15	0%	6	13-Apr-15	05-Jan-15	12-Jan-15	-72	0	0%																										
SE2B0130	E4 (E2b1/2) - Marine Pile Cap - Rebar fixing (1st pour)	6	14-Apr-15	0%	6	21-Apr-15	12-Jan-15	19-Jan-15	-72	0	0%																										
SE2B0140	E4 (E2b1/2) - Marine Pile Cap - Concreting (First pour)	1	22-Apr-15	0%	1	22-Apr-15	19-Jan-15	20-Jan-15	-72	0	0%																										
SE2B0150	E4 (E2b1/2) - Marine Pile Cap - CJ preparation	2	24-Apr-15	0%	2	25-Apr-15	20-Jan-15	22-Jan-15	-72	0	0%																										
SE2B0160	E4 (E2b1/2) - Marine Pile Cap - Rebar fixing (Final pour)	4	27-Apr-15	0%	4	30-Apr-15	22-Jan-15	27-Jan-15	-72	0	0%																										
SE2B0162	E4 (E2b1/2) - Marine Pile Cap - Concreting (Final pour)	1	02-May-15	0%	1	02-May-15	27-Jan-15	28-Jan-15	-72	0	0%																										
SE2B0164	E4 (E2b1/2) - Marine Pile Cap - Curing incl. CJ preparation	4	04-May-15	0%	4	07-May-15	28-Jan-15	02-Feb-15	-72	2	0%																										
Pier Works - E4A & E4B																																					
Pier Works - E4A (E2b2)																																					
SE2B2020	E4A (E2b2) - Seagull Pier Falsework & Scaffolding (1st wall pour)	1	11-May-15	0%	1	11-May-15	02-Feb-15	03-Feb-15	-74	0	0%																										
SE2B2030	E4A (E2b2) - Seagull Pier Rebar Fixing (1st wall pour)	3	13-May-15	0%	3	15-May-15	03-Feb-15	06-Feb-15	-74	30	0%																										
E5A & E5B (E2c - 1/2)																																					
Foundation Works - E5A & E5B																																					
Foundation Works																																					
GFXX047	E5 (E2c) - Bored Piles (2.20m dia. x 4 nos)	74	02-Feb-15 A	84%	12	08-Apr-15	14-Feb-15	04-Mar-15	-26	0	84%	█	█	█	█																						
GFXX048	E5 (E2c) - Sonic & Interface Coring	12	08-Apr-15	0%	12	22-Apr-15	04-Mar-15	18-Mar-15	-26	0	0%																										
GFXX049	E5 (E2c) - Dismantle Temporary Removable Piling Platform	9	22-Apr-15	0%	9	04-May-15	18-Mar-15	28-Mar-15	-26	0	0%																										
Pile Cap Works - E5A & E5B																																					
Pile Cap Works																																					
SE2C007	E5 (E2c1/2) - Marine Pile Cap - Inst.Floating Seal & Casing Head Steelwork	6	04-May-15	0%	6	11-May-15	28-Mar-15	09-Apr-15	-24	12	0%																										
SE2C008	E5 (E2c1/2) - Marine Pile Cap - Install precast shell in position (3 units)	4	29-May-15	0%	4	02-Jun-15	09-Apr-15	14-Apr-15	-37	0	0%																										
SE2C009	E5 (E2c1/2) - Marine Pile Cap - Inst.Access & make Watertight	6	04-Jun-15	0%	6	12-Jun-15	14-Apr-15	22-Apr-15	-37	0	0%																										
SE2C010	E5 (E2c1/2) - Marine Pile Cap - Weld Fin Plates / Plug Rebar & Concrete	2	13-Jun-15	0%	2	15-Jun-15	22-Apr-15	25-Apr-15	-37	0	0%																										
SE2C011	E5 (E2c1/2) - Marine Pile Cap - Dewater precast shell / Remove Lifting Frame	2	16-Jun-15	0%	2	18-Jun-15	25-Apr-15	28-Apr-15	-37	0	0%																										
SE2C012	E5 (E2c1/2) - Marine Pile Cap - Pile cut down 4nr	9	19-Jun-15	0%	9	03-Jul-15	28-Apr-15	09-May-15	-37	0	0%																										
E6A & E6B (E2d - 1/2)																																					
Foundation Works - E6A & E6B																																					
Foundation Works																																					
GFXX05	E6 (E2d) - Confirm Rockhead levels	8	14-Feb-15 A	100%	0	24-Feb-15 A					100%	█																									
GFXX052	E6 (E2d) - Bored Piles (2.50m dia. x 4 nr)	72	24-Feb-15 A	73%	19	17-Apr-15	20-Mar-15	16-Apr-15	-1	0	73%	█	█	█	█																						
GFXX053	E6 (E2d) - Sonic & Interface Coring	19	17-Apr-15	0%	19	11-May-15	16-Apr-15	09-May-15	-1	0	0%																										
GFXX054	E6 (E2d) - Selection of bored pile for Full Depth Coring	6	04-May-15	0%	6	11-May-15	02-May-15	09-May-15	-1	0	0%																										
GFXX055	E6 (E2d) - Bored Pile Full Depth Coring & Testing	24	11-May-15	0%	24	09-Jun-15	09-May-15	08-Jun-15	-1	0	0%																										
GFXX056	E6 (E2d) - Dismantle Temporary Removable Piling Platform	6	09-Jun-15	0%	6	16-Jun-15	08-Jun-15	15-Jun-15	-1	0	0%																										
E7A & E7B (E2e - 1/2)																																					
Foundation Works - E7A & E7B																																					

<ul style="list-style-type: none"> █ Actual Work █ Planned Bar █ Critical Bar ◆ Milestone 	Project ID: J3518DWPrE-M22 Layout: J3518-DWP-3MRP Submission - M22_ Filter: TASK filters: 3-Month Lookahead, No CC Milestones, No Level of Effort.	Tuen Mun - Chek Lap Kok Link - Southern Connection 3-Month Rolling Programme (Page 33 of 41 Pages) (Progress as of 21-Mar-15)	Date	Revision	Checked	Approved	DWG. No.: J3518/GCL/PGM/3MRP-M22
			09-Mar-15		DB		
			31-Mar-15		WY		

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2015																			
												March					April					May					June				
												23	02	09	16	23	30	06	13	20	27	04	11	18	25	01	08	15			
Foundation Works																															
GFX05	E7 (E2e) - Relocation & Install, Temporary Removable Platform from E11 to E7	6	18-Feb-15 A	100%	0	27-Feb-15 A					100%	[Gantt bar: 18-Feb-15 to 27-Feb-15, 100% complete]																			
GFX057	E7 (E2e) - Bored Piles (2.50m dia. x 4 nr)	78	10-Feb-15 A	5%	74	24-Jun-15	29-Nov-14	03-Mar-15	-90	0	0%	[Gantt bar: 10-Feb-15 to 24-Jun-15, 5% complete]																			
E8A & E8B (E2f - 1/2)																															
Foundation Works - E8A & E8B																															
Foundation Works																															
GFX062	E8 (E2f) - Bored Piles (2.50m dia. x 4 nr)	102	24-Dec-14 A	95%	5	27-Mar-15	14-May-15	20-May-15	41	0	40%	[Gantt bar: 24-Dec-14 to 27-Mar-15, 95% complete]																			
GFX063	E8 (E2f) - Sonic & Interface Coring	12	27-Mar-15	0%	12	15-Apr-15	20-May-15	04-Jun-15	41	0	0%	[Gantt bar: 27-Mar-15 to 15-Apr-15, 0% complete]																			
GFX064	E8 (E2f) - Dismantle Temporary Removable Piling Platform	7	15-Apr-15	0%	7	23-Apr-15	04-Jun-15	12-Jun-15	41	0	0%	[Gantt bar: 15-Apr-15 to 23-Apr-15, 0% complete]																			
E9A & E9B (E2g - 1/2)																															
Pile Cap Works - E9A & E9B																															
Pile Cap Works																															
SE2G00	E9 (E2g1/2) - Marine Pile Cap - Inst.Floating Seal & Casing Head Steelwork	6	12-Feb-15 A	100%	0	02-Mar-15 A					100%	[Gantt bar: 12-Feb-15 to 02-Mar-15, 100% complete]																			
SE2G00	E9 (E2g1/2) - Marine Pile Cap - Install precast shell in position (3 units)	4	03-Mar-15 A	100%	0	21-Mar-15 A					100%	[Gantt bar: 03-Mar-15 to 21-Mar-15, 100% complete]																			
SE2G00	E9 (E2g1/2) - Marine Pile Cap - Inst.Access & make Watertight	6	21-Mar-15	0%	6	27-Mar-15	19-Dec-14	29-Dec-14	-72	0	0%	[Gantt bar: 21-Mar-15 to 27-Mar-15, 0% complete]																			
SE2G01	E9 (E2g1/2) - Marine Pile Cap - Weld Fin Plates / Plug Rebar & Concrete	2	28-Mar-15	0%	2	30-Mar-15	29-Dec-14	31-Dec-14	-72	0	0%	[Gantt bar: 28-Mar-15 to 30-Mar-15, 0% complete]																			
SE2G01	E9 (E2g1/2) - Marine Pile Cap - Dewater precast shell / Remove Lifting Frame	2	31-Mar-15	0%	2	01-Apr-15	31-Dec-14	03-Jan-15	-72	0	0%	[Gantt bar: 31-Mar-15 to 01-Apr-15, 0% complete]																			
SE2G01	E9 (E2g1/2) - Marine Pile Cap - Pile cut down 6nr	9	02-Apr-15	0%	9	17-Apr-15	03-Jan-15	14-Jan-15	-72	0	0%	[Gantt bar: 02-Apr-15 to 17-Apr-15, 0% complete]																			
SE2G01	E9 (E2g1/2) - Marine Pile Cap - Rebar fixing (1st pour)	8	18-Apr-15	0%	8	28-Apr-15	14-Jan-15	23-Jan-15	-72	0	0%	[Gantt bar: 18-Apr-15 to 28-Apr-15, 0% complete]																			
SE2G01	E9 (E2g1/2) - Marine Pile Cap - Concreting (First pour)	1	29-Apr-15	0%	1	29-Apr-15	23-Jan-15	24-Jan-15	-72	0	0%	[Gantt bar: 29-Apr-15 to 29-Apr-15, 0% complete]																			
SE2G01	E9 (E2g1/2) - Marine Pile Cap - CJ preparation	3	30-Apr-15	0%	3	04-May-15	24-Jan-15	28-Jan-15	-72	0	0%	[Gantt bar: 30-Apr-15 to 04-May-15, 0% complete]																			
SE2G01	E9 (E2g1/2) - Marine Pile Cap - Rebar fixing (Final pour)	6	05-May-15	0%	6	11-May-15	28-Jan-15	04-Feb-15	-72	0	0%	[Gantt bar: 05-May-15 to 11-May-15, 0% complete]																			
SE2G01	E9 (E2g1/2) - Marine Pile Cap - Concreting (Final pour)	1	13-May-15	0%	1	13-May-15	04-Feb-15	05-Feb-15	-72	0	0%	[Gantt bar: 13-May-15 to 13-May-15, 0% complete]																			
SE2G01	E9 (E2g1/2) - Marine Pile Cap - Curing incl. CJ preparation	6	14-May-15	0%	6	20-May-15	05-Feb-15	12-Feb-15	-72	0	0%	[Gantt bar: 14-May-15 to 20-May-15, 0% complete]																			
Pier Works - E9A & E9B																															
Pier Works - E9A (E2g2)																															
SE2G20	E9A (E2g2) - Seagull Pier Falsework & Scaffolding (1st wall pour)	2	10-Jun-15	0%	2	12-Jun-15	11-May-15	14-May-15	-20	0	0%	[Gantt bar: 10-Jun-15 to 12-Jun-15, 0% complete]																			
SE2G20	E9A (E2g2) - Seagull Pier Rebar Fixing (1st wall pour)	3	13-Jun-15	0%	3	16-Jun-15	14-May-15	18-May-15	-20	0	0%	[Gantt bar: 13-Jun-15 to 16-Jun-15, 0% complete]																			
SE2G20	E9A (E2g2) - Seagull Pier Formwork & Prep. for concreting (1st wall pour)	2	18-Jun-15	0%	2	19-Jun-15	18-May-15	20-May-15	-20	0	0%	[Gantt bar: 18-Jun-15 to 19-Jun-15, 0% complete]																			
Pier Works - E9B (E2g1)																															
SE2G10	E9B (E2g1) - Seagull Pier Falsework & Scaffolding (1st wall pour)	2	14-May-15	0%	2	15-May-15	05-Feb-15	07-Feb-15	-72	0	0%	[Gantt bar: 14-May-15 to 15-May-15, 0% complete]																			
SE2G10	E9B (E2g1) - Seagull Pier Rebar Fixing (1st wall pour)	3	16-May-15	0%	3	19-May-15	07-Feb-15	11-Feb-15	-72	0	0%	[Gantt bar: 16-May-15 to 19-May-15, 0% complete]																			
SE2G10	E9B (E2g1) - Seagull Pier Formwork & Prep. for concreting (1st wall pour)	2	20-May-15	0%	2	22-May-15	11-Feb-15	13-Feb-15	-72	0	0%	[Gantt bar: 20-May-15 to 22-May-15, 0% complete]																			
SE2G10	E9B (E2g1) - Seagull Pier Concreting (1st wall pour)	1	23-May-15	0%	1	23-May-15	13-Feb-15	14-Feb-15	-72	0	0%	[Gantt bar: 23-May-15 to 23-May-15, 0% complete]																			
SE2G10	E9B (E2g1) - Seagull Pier Curing & Striking of Forms incl. CJ Prep. (1st wall pour)	2	26-May-15	0%	2	27-May-15	14-Feb-15	17-Feb-15	-72	0	0%	[Gantt bar: 26-May-15 to 27-May-15, 0% complete]																			
SE2G10	E9B (E2g1) - Seagull Pier Falsework & Scaffolding (2nd wall pour)	2	28-May-15	0%	2	29-May-15	17-Feb-15	23-Feb-15	-72	0	0%	[Gantt bar: 28-May-15 to 29-May-15, 0% complete]																			
SE2G10	E9B (E2g1) - Seagull Pier Rebar Fixing (2nd wall pour)	4	30-May-15	0%	4	04-Jun-15	23-Feb-15	27-Feb-15	-72	0	0%	[Gantt bar: 30-May-15 to 04-Jun-15, 0% complete]																			
SE2G10	E9B (E2g1) - Seagull Pier Formwork & Prep. for concreting (2nd wall pour)	2	05-Jun-15	0%	2	06-Jun-15	27-Feb-15	02-Mar-15	-72	0	0%	[Gantt bar: 05-Jun-15 to 06-Jun-15, 0% complete]																			
SE2G11	E9B (E2g1) - Seagull Pier Concreting (2nd wall pour)	1	08-Jun-15	0%	1	08-Jun-15	02-Mar-15	03-Mar-15	-72	0	0%	[Gantt bar: 08-Jun-15 to 08-Jun-15, 0% complete]																			
SE2G11	E9B (E2g1) - Seagull Pier Curing & Striking of Forms incl. CJ Prep. (2nd wall pour)	2	10-Jun-15	0%	2	12-Jun-15	03-Mar-15	05-Mar-15	-72	0	0%	[Gantt bar: 10-Jun-15 to 12-Jun-15, 0% complete]																			
SE2G11	E9B (E2g1) - Seagull Pier Falsework & Scaffolding (diaphragm slab, 3rd pour)	2	13-Jun-15	0%	2	15-Jun-15	05-Mar-15	07-Mar-15	-72	0	0%	[Gantt bar: 13-Jun-15 to 15-Jun-15, 0% complete]																			
SE2G11	E9B (E2g1) - Seagull Pier Soffit Formwork (diaphragm slab, 3rd pour)	2	16-Jun-15	0%	2	18-Jun-15	07-Mar-15	10-Mar-15	-72	0	0%	[Gantt bar: 16-Jun-15 to 18-Jun-15, 0% complete]																			
SE2G11	E9B (E2g1) - Seagull Pier Rebar Fixing (diaphragm slab, 3rd pour)	3	19-Jun-15	0%	3	24-Jun-15	10-Mar-15	13-Mar-15	-72	0	0%	[Gantt bar: 19-Jun-15 to 24-Jun-15, 0% complete]																			
E10A & E10B (E2h - 1/2)																															
Pile Cap Works - E10A & E10B																															
Pile Cap Works																															
SE2H00	E10 (E2h1/2) - Marine Pile Cap - Inst.Floating Seal & Casing Head Steelwork	6	11-Mar-15 A	0%	6	27-Mar-15	14-Mar-15	21-Mar-15	-6	0	0%	[Gantt bar: 11-Mar-15 to 27-Mar-15, 0% complete]																			
SE2H00	E10 (E2h1/2) - Marine Pile Cap - Install precast shell in position (3 units)	4	28-Mar-15	0%	4	01-Apr-15	21-Mar-15	26-Mar-15	-6	0	0%	[Gantt bar: 28-Mar-15 to 01-Apr-15, 0% complete]																			

	Project ID: J3518DWPPrE-M22 Layout: J3518-DWP-3MRP Submission - M22_ Filter: TASK filters: 3-Month Lookahead, No CC Milestones, No Level of Effort.	Tuen Mun - Chek Lap Kok Link - Southern Connection 3-Month Rolling Programme (Page 34 of 41 Pages) (Progress as of 21-Mar-15)	<table border="1"> <tr> <th>Date</th> <th>Revision</th> <th>Checked</th> <th>Approved</th> </tr> <tr> <td>09-Mar-15</td> <td></td> <td>DB</td> <td></td> </tr> <tr> <td>31-Mar-15</td> <td></td> <td>WY</td> <td></td> </tr> </table>	Date	Revision	Checked	Approved	09-Mar-15		DB		31-Mar-15		WY		DWG. No.: J3518/GCL/PGM/3MRP-M22
Date	Revision	Checked	Approved													
09-Mar-15		DB														
31-Mar-15		WY														

Activity ID	Activity Name	Orig. Dur.	Act. Start / FC Early Start	Duration % Complete	Rem. Dur.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2015																		
												March				April				May				June						
												23	02	09	16	23	30	06	13	20	27	04	11	18	25	01	08	15		
SE2H00E	E10 (E2h1/2) - Marine Pile Cap - Inst.Access & make Watertight	6	02-Apr-15	0%	6	13-Apr-15	26-Mar-15	02-Apr-15	-6	0	0%																			
SE2H01C	E10 (E2h1/2) - Marine Pile Cap - Weld Fin Plates / Plug Rebar & Concrete	2	14-Apr-15	0%	2	16-Apr-15	02-Apr-15	09-Apr-15	-6	0	0%																			
SE2H011	E10 (E2h1/2) - Marine Pile Cap - Dewater precast shell / Remove Lifting Frame	2	17-Apr-15	0%	2	18-Apr-15	09-Apr-15	11-Apr-15	-6	0	0%																			
SE2H012	E10 (E2h1/2) - Marine Pile Cap - Pile cut down 6nr	9	20-Apr-15	0%	9	30-Apr-15	11-Apr-15	24-Apr-15	-6	0	0%																			
SE2H013	E10 (E2h1/2) - Marine Pile Cap - Rebar fixing (1st pour)	8	02-May-15	0%	8	11-May-15	24-Apr-15	05-May-15	-6	0	0%																			
SE2H014	E10 (E2h1/2) - Marine Pile Cap - Concreting (First pour)	1	13-May-15	0%	1	13-May-15	05-May-15	06-May-15	-6	0	0%																			
SE2H01E	E10 (E2h1/2) - Marine Pile Cap - CJ preparation	3	14-May-15	0%	3	16-May-15	06-May-15	09-May-15	-6	0	0%																			
SE2H01E	E10 (E2h1/2) - Marine Pile Cap - Rebar fixing (Final pour)	6	18-May-15	0%	6	26-May-15	09-May-15	18-May-15	-6	0	0%																			
SE2H01E	E10 (E2h1/2) - Marine Pile Cap - Concreting (Final pour)	1	27-May-15	0%	1	27-May-15	18-May-15	19-May-15	-6	0	0%																			
SE2H01E	E10 (E2h1/2) - Marine Pile Cap - Curing incl. CJ preparation	6	28-May-15	0%	6	04-Jun-15	19-May-15	28-May-15	-6	0	0%																			
Pier Works - E10A & E10B																														
Pier Works - E10A (E2h2)																														
SE2H20Z	E10A (E2h2) - Seagull Pier Falsework & Scaffolding (1st wall pour)	2	05-Jun-15	0%	2	06-Jun-15	28-May-15	30-May-15	-6	0	0%																			
SE2H20Z	E10A (E2h2) - Seagull Pier Rebar Fixing (1st wall pour)	3	08-Jun-15	0%	3	12-Jun-15	30-May-15	04-Jun-15	-6	0	0%																			
SE2H20Z	E10A (E2h2) - Seagull Pier Formwork & Prep. for concreting (1st wall pour)	2	13-Jun-15	0%	2	15-Jun-15	04-Jun-15	06-Jun-15	-6	0	0%																			
SE2H20E	E10A (E2h2) - Seagull Pier Concreting (1st wall pour)	1	16-Jun-15	0%	1	16-Jun-15	06-Jun-15	08-Jun-15	-6	0	0%																			
SE2H20E	E10A (E2h2) - Seagull Pier Curing & Striking of Forms incl. CJ Prep. (1st wall pour)	2	18-Jun-15	0%	2	19-Jun-15	08-Jun-15	12-Jun-15	-6	0	0%																			
Viaduct E5, E6, E7 & E8																														
Milestones - Marine Foundation																														
GFX105	Piling Works Completion of E5E6a/E7E8a in Bridge E5 - E8	0		0%	0	06-May-15		15-Jan-15	-87	0	0%																			
GFX106	Piling Works Completion of E5b/E6b, E7b/E8b, Dolphin E5b & E8b in Bridge E5 - E8	0		0%	0	21-May-15		08-Jun-15	14	33	0%																			
Milestones - Land Foundation																														
GFX012	Land Access to BCF (Available in Month 17)	0	21-Mar-15	0%	0		01-Nov-14		-139	0	0%																			
GFX546-1	E14D (E5d) - Start date for piling	0	22-May-15	0%	0		02-May-15		-16	102	0%																			
GFX547-1	E14C (E6d) - Start date for piling	0	22-May-15	0%	0		13-Aug-15		68	93	0%																			
E11A & E11B (E5E6a/E7E8a)																														
Foundation Works - E11A & E11B																														
Foundation Works																														
GFX084	E11 (E5E6a/E7E8a) - Bored Piles (2.5m dia. x 10 nr)	130	10-Jul-14 A	87%	17	14-Apr-15	02-Dec-14	22-Dec-14	-87	0	80%																			
GFX084	E11 (E5E6a/E7E8a) - Bored Piles (2.5m dia. x 10 nr) 25% in total	130	10-Jul-14 A	87%	17	14-Apr-15	02-Dec-14	22-Dec-14	-87	0	80%																			
GFX084	E11 (E5E6a/E7E8a) - Bored Piles (2.5m dia. x 10 nr) 25% in total	130	10-Jul-14 A	87%	17	14-Apr-15	02-Dec-14	22-Dec-14	-87	0	80%																			
GFX084	E11 (E5E6a/E7E8a) - Bored Piles (2.5m dia. x 10 nr) 25% in total	130	10-Jul-14 A	87%	17	14-Apr-15	02-Dec-14	22-Dec-14	-87	0	80%																			
GFX084	E11 (E5E6a/E7E8a) - Bored Piles (2.5m dia. x 10 nr) 25% in total	130	10-Jul-14 A	87%	17	14-Apr-15	02-Dec-14	22-Dec-14	-87	0	80%																			
GFX085	E11 (E5E6a/E7E8a) - Sonic & Interface Coring	12	14-Apr-15	0%	12	28-Apr-15	22-Dec-14	08-Jan-15	-87	0	0%																			
GFX086	E11 (E5E6a/E7E8a) - Dismantle Temporary Removable Piling Platform in Pier E11	6	28-Apr-15	0%	6	06-May-15	08-Jan-15	15-Jan-15	-87	0	0%																			
Pile Cap Works - E11A & E11B																														
Pile Cap Works																														
SE5A0070	E11 (E5E6/E7E8a) - Marine Pile Cap - Inst.Floating Seal & Casing Head Steelwork	6	06-May-15	0%	6	14-May-15	15-Jan-15	22-Jan-15	-85	41	0%																			
E12A, E12B, E12C & E12D (E8b/E7b/E6b/E5b)																														
Foundation Works - E12																														
Foundation Works																														
GFX089	E12 (E5b/E6b/E7b/E8b) - Bored Piles (2.5m dia. x 14 nr)	151	09-Jul-14 A	80.13%	30	29-Apr-15	10-Apr-15	16-May-15	14	0	90%																			
GFX089	E12A & E12D (E5b, E8b) - Dolphins - Bored Piles (2.20m dia x 6 nr)	60	01-Nov-14 A	50%	30	29-Apr-15	25-Nov-16	31-Dec-16	499	30	60%																			
GFX089	E12A & E12D (E5b, E8b) - Dolphins - Bored Piles (2.20m dia x 6 nr) 50% in total	60	21-Mar-15	0%	60	05-Jun-15	25-Nov-16	08-Feb-17	499	0	0%																			
GFX089	E12A & E12D (E5b, E8b) - Dolphins - Bored Piles (2.20m dia x 6 nr) 50% in total	60	21-Mar-15	0%	60	05-Jun-15	25-Nov-16	08-Feb-17	499	0	0%																			
GFX089	E12 (E5b/E6b/E7b/E8b) - Bored Piles (2.5m dia. x 14 nr) 25% in total	151	09-Jul-14 A	80.13%	30	29-Apr-15	10-Apr-15	16-May-15	14	0	90%																			
GFX089	E12 (E5b/E6b/E7b/E8b) - Bored Piles (2.5m dia. x 14 nr) 25% in total	151	09-Jul-14 A	80.13%	30	29-Apr-15	10-Apr-15	16-May-15	14	0	90%																			
GFX089	E12 (E5b/E6b/E7b/E8b) - Bored Piles (2.5m dia. x 14 nr) 25% in total	151	09-Jul-14 A	80.13%	30	29-Apr-15	10-Apr-15	16-May-15	14	0	90%																			

■ Actual Work
■ Planned Bar
■ Critical Bar
◆ Milestone

Project ID: J3518DWPre-M22
 Layout: J3518-DWP-3MRP Submission - M22_
 Filter: TASK filters: 3-Month Lookahead, No CC
 Milestones, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 35 of 41 Pages)
(Progress as of 21-Mar-15)

Date	Revision	Checked	Approved
09-Mar-15		DB	
31-Mar-15		WY	

DWG. No.:
J3518/GCL/PGM/3MRP-M22

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2015																			
												March					April					May					June				
												23	02	09	16	23	30	06	13	20	27	04	11	18	25	01	08	15			
GFXX089	E12 (E5b/E6b/E7b/E8b) - Bored Piles (2.5m dia. x 14 nr) 25% in total	151	09-Jul-14 A	80.13%	30	29-Apr-15	10-Apr-15	16-May-15	14	0	90%	[Gantt bar: 10-Apr-15 to 16-May-15]																			
GFXX091	E12 (E5b/E6b/E7b/E8b) - Sonic & Interface Coring	12	30-Apr-15	0%	12	14-May-15	16-May-15	01-Jun-15	14	0	0%	[Gantt bar: 16-May-15 to 01-Jun-15]																			
GFXX091	E12 (E5b/E6b/E7b/E8b Dolphins only) - Sonic & Interface Coring	12	06-Jun-15	0%	12	19-Jun-15	09-Feb-17	22-Feb-17	499	0	0%	[Gantt bar: 09-Feb-17 to 22-Feb-17]																			
GFXX092	E12 (E5b/E6b/E7b/E8b) - Dismantle Removable Piling Platform in Pier E12	6	15-May-15	0%	6	21-May-15	01-Jun-15	08-Jun-15	14	0	0%	[Gantt bar: 01-Jun-15 to 08-Jun-15]																			
E13A, E13B, E13C & E13D (E8c/E7c/E6c/E5c)																															
Foundation Works - E13																															
Foundation Works - E13A (E8c) & E13B (E7c)																															
GFXX101	E13A/B (E8c/E7c) - Bored Piles (2.5m dia. x 10 nr)	172	27-Dec-14 A	27.91%	124	21-Aug-15	16-Jun-15	13-Nov-15	69	0	20%	[Gantt bar: 16-Jun-15 to 13-Nov-15]																			
GFXX101	E13A/B (E8c/E7c) - Bored Piles (2.5m dia. x 10 nr) 50% in total	172	27-Dec-14 A	27.91%	124	21-Aug-15	16-Jun-15	13-Nov-15	69	0	20%	[Gantt bar: 16-Jun-15 to 13-Nov-15]																			
GFXX101	E13A/B (E8c/E7c) - Bored Piles (2.5m dia. x 10 nr) 50% in total	172	27-Dec-14 A	27.91%	124	21-Aug-15	16-Jun-15	13-Nov-15	69	0	20%	[Gantt bar: 16-Jun-15 to 13-Nov-15]																			
Foundation Works - E13C (E6c) & E13D (E5c)																															
GFXX095	E13C/D (E6c/E5c) - Bored Piles (2.50m dia. x 10 nr)	128	23-Aug-14 A	39.06%	78	27-Jun-15	24-Dec-14	01-Apr-15	-68	0	40%	[Gantt bar: 24-Dec-14 to 01-Apr-15]																			
GFXX095	E13C/D (E6c/E5c) - Bored Piles (2.50m dia. x 10 nr) 50% in total	128	23-Aug-14 A	39.06%	78	27-Jun-15	24-Dec-14	01-Apr-15	-68	0	40%	[Gantt bar: 24-Dec-14 to 01-Apr-15]																			
GFXX095	E13C/D (E6c/E5c) - Bored Piles (2.50m dia. x 10 nr) 50% in total	128	23-Aug-14 A	39.06%	78	27-Jun-15	24-Dec-14	01-Apr-15	-68	0	40%	[Gantt bar: 24-Dec-14 to 01-Apr-15]																			
E14A, E14B, E14C & E14D (E8d/E7d/E6d/E5d)																															
Foundation Works - E14																															
GFXX545	Mobilization & Assembling Bored Pile Plant & Equipment for Viaducts in HKBCF	5	21-Mar-15	0%	5	26-Mar-15	01-Nov-14	07-Nov-14	-113	0	0%	[Gantt bar: 01-Nov-14 to 07-Nov-14]																			
Foundation Works - E14A (E8d)																															
GFXX544	E14A (E8d) - Pre-drilling for Piles (4 nos)	24	29-May-15	0%	24	26-Jun-15	02-Apr-15	05-May-15	-43	0	0%	[Gantt bar: 02-Apr-15 to 05-May-15]																			
Foundation Works - E14B (E7d)																															
GFXX544	E14B (E7d) - Pre-drilling for Piles (3 nos)	24	29-May-15	0%	24	26-Jun-15	19-Mar-15	20-Apr-15	-55	0	0%	[Gantt bar: 19-Mar-15 to 20-Apr-15]																			
Foundation Works - E14C (E6d)																															
GFXX544	E14C (E6d) - Pre-drilling for Piles (3 nos)	30	02-Apr-15	0%	30	12-May-15	17-Nov-14	20-Dec-14	-111	0	0%	[Gantt bar: 17-Nov-14 to 20-Dec-14]																			
GFXX544	E14C (E6d) - Confirm Rockhead levels	8	13-May-15	0%	8	21-May-15	22-Dec-14	02-Jan-15	-111	0	0%	[Gantt bar: 22-Dec-14 to 02-Jan-15]																			
GFXX547	E14C (E6d) - Bored Piles (2.20m dia. x 3 nos)	93	22-May-15	0%	93	10-Sep-15	03-Jan-15	29-Apr-15	-111	0	0%	[Gantt bar: 03-Jan-15 to 29-Apr-15]																			
Foundation Works - E14D (E5d)																															
GFXX544	E14D (E5d) - Pre-drilling for Piles (4 nos)	30	02-Apr-15	0%	30	12-May-15	07-Nov-14	12-Dec-14	-118	0	0%	[Gantt bar: 07-Nov-14 to 12-Dec-14]																			
GFXX544	E14D (E5d) - Confirm Rockhead levels	8	13-May-15	0%	8	21-May-15	12-Dec-14	22-Dec-14	-118	0	0%	[Gantt bar: 12-Dec-14 to 22-Dec-14]																			
GFXX546	E14D (E5d) - Bored Piles (2.20m dia. x 4 nos)	102	22-May-15	0%	102	21-Sep-15	22-Dec-14	02-May-15	-118	0	0%	[Gantt bar: 22-Dec-14 to 02-May-15]																			
Viaduct F																															
Viaduct F1																															
General F1																															
Milestones																															
GFXX553-8	F2 (F1c) - Start date for piling	0	09-May-15	0%	0		17-Apr-15		-18	72	0%	◆																			
GFXX553-9	F3 (F1d) - Start date for piling	0	09-May-15	0%	0		12-Sep-15		105	84	0%	◆																			
F1 (F1b)																															
Foundation Works																															
GFXX553-1	F1 (F1b) - Pre-drilling for Piles (2 nos)	24	29-Apr-15	0%	24	28-May-15	16-Feb-15	18-Mar-15	-55	0	0%	[Gantt bar: 16-Feb-15 to 18-Mar-15]																			
GFXX553-4	F1 (F1b) - Confirm Rockhead Levels	8	29-May-15	0%	8	06-Jun-15	24-Apr-15	04-May-15	-28	60	0%	[Gantt bar: 24-Apr-15 to 04-May-15]																			
F2 (F1c)																															
Foundation Works																															
GFXX553-2	F2 (F1c) - Pre-drilling for Piles (2 nos)	24	27-Mar-15	0%	24	28-Apr-15	05-Dec-14	05-Jan-15	-90	0	0%	[Gantt bar: 05-Dec-14 to 05-Jan-15]																			
GFXX553-5	F2 (F1c) - Confirm Rockhead Levels	8	29-Apr-15	0%	8	08-May-15	06-Jan-15	14-Jan-15	-90	0	0%	[Gantt bar: 06-Jan-15 to 14-Jan-15]																			
GFXX556	F2 (F1c) - Bored Piles (2.20m dia. x 2 nos)	72	09-May-15	0%	72	04-Aug-15	15-Jan-15	16-Apr-15	-90	0	0%	[Gantt bar: 15-Jan-15 to 16-Apr-15]																			
F3 (F1d)																															
Foundation Works																															
GFXX553-3	F3 (F1d) - Pre-drilling for Piles (2 nos)	24	27-Mar-15	0%	24	28-Apr-15	08-Dec-14	07-Jan-15	-88	0	0%	[Gantt bar: 08-Dec-14 to 07-Jan-15]																			
GFXX553-6	F3 (F1d) - Confirm Rockhead Levels	8	29-Apr-15	0%	8	08-May-15	08-Jan-15	16-Jan-15	-88	0	0%	[Gantt bar: 08-Jan-15 to 16-Jan-15]																			

■ Actual Work
■ Planned Bar
■ Critical Bar
◆ Milestone

Project ID: J3518DWP-Pre-M22
 Layout: J3518-DWP-3MRP Submission - M22_
 Filter: TASK filters: 3-Month Lookahead, No CC
 Milestones, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 36 of 41 Pages)
(Progress as of 21-Mar-15)

Date	Revision	Checked	Approved
09-Mar-15		DB	
31-Mar-15		WY	

DWG. No.:
J3518/GCL/PGM/3MRP-M22

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration% Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2015																														
												March					April				May				June																	
												23	02	09	16	23	30	06	13	20	27	04	11	18	25	01	08	15														
GFXX557	F3 (F1d) - Bored Piles (2.20m dia. x 2 nos)	84	09-May-15	0%	84	18-Aug-15	17-Jan-15	04-May-15	-88	0	0%																															
Viaduct F2																																										
General F2																																										
Milestones																																										
GFXX561-	F6 (F2d) - Start date for piling	0	09-May-15	0%	0		04-Jul-15		45	72	0%																															
GFXX561-9	F5 (F2c) - Start date for piling	0	09-May-15	0%	0		08-Jul-15		48	72	0%																															
F4 (F2b)																																										
Foundation Works																																										
GFXX561-1	F4 (F2b) - Pre-drilling for piles (2 nos)	24	29-Apr-15	0%	24	28-May-15	02-Mar-15	28-Mar-15	-46	0	0%																															
GFXX561-6	F4 (F2b) - Confirm Rockhead Levels	8	29-May-15	0%	8	06-Jun-15	30-Mar-15	11-Apr-15	-46	48	0%																															
F5 (F2c)																																										
Foundation Works																																										
GFXX561-2	F5 (F2c) - Pre-drilling for Piles (2 nos)	24	27-Mar-15	0%	24	28-Apr-15	01-Dec-14	30-Dec-14	-94	0	0%																															
GFXX561-8	F5 (F2c) - Confirm Rockhead Levels	8	29-Apr-15	0%	8	08-May-15	31-Dec-14	09-Jan-15	-94	0	0%																															
GFXX564	F5 (F2c) - Bored Piles (2.20m dia. x 2 nos)	72	09-May-15	0%	72	04-Aug-15	10-Jan-15	11-Apr-15	-94	0	0%																															
F6 (F2d)																																										
Foundation Works																																										
GFXX561-	F6 (F2d) - Confirm Rockhead Levels	8	29-Apr-15	0%	8	08-May-15	02-Feb-15	10-Feb-15	-67	0	0%																															
GFXX561-3	F6 (F2d) - Pre-drilling for Piles (2 nos)	24	27-Mar-15	0%	24	28-Apr-15	05-Jan-15	31-Jan-15	-67	0	0%																															
GFXX565	F6 (F2d) - Bored Piles (2.20m dia. x 2 nos)	72	09-May-15	0%	72	04-Aug-15	11-Feb-15	14-May-15	-67	0	0%																															
Viaduct F3																																										
General F3																																										
Milestones																																										
GFXX571-6	F9 (F3d) - Start date for piling	0	09-May-15	0%	0		14-Jul-15		53	84	0%																															
GFXX571-8	F10 (F3c) - Start date for piling	0	08-Jun-15	0%	0		15-Sep-15		83	72	0%																															
F9 (F3d-1/F3d-2)																																										
Foundation Works - F9 (F3d-1/F3d-2)																																										
Foundation Works																																										
GFXX571	F9 (F3d) - Pre-drilling for Piles (4 nos)	24	27-Mar-15	0%	24	28-Apr-15	14-Jan-15	11-Feb-15	-59	0	0%																															
GFXX571	F9 (F3d) - Confirm Rockhead Levels	8	29-Apr-15	0%	8	08-May-15	11-Feb-15	24-Feb-15	-59	0	0%																															
GFXX575	F9 (F3d) - Bored Piles (2.20m dia. x 4 nos)	84	09-May-15	0%	84	18-Aug-15	24-Feb-15	09-Jun-15	-59	0	0%																															
F10 (F3c-1/F3c-2)																																										
Foundation Works - Pier F10																																										
Foundation Works																																										
GFXX571	F10 (F3c) - Pre-drilling for Piles (4 nos)	24	29-Apr-15	0%	24	28-May-15	05-Mar-15	01-Apr-15	-43	0	0%																															
GFXX571	F10 (F3c) - Confirm Rockhead Levels	8	29-May-15	0%	8	06-Jun-15	11-Jun-15	19-Jun-15	11	0	0%																															
GFXX574	F10 (F3c) - Bored Piles (2.20m dia. x 4 nos)	72	08-Jun-15	0%	72	01-Sep-15	22-Jun-15	14-Sep-15	11	0	0%																															
Viaduct F5																																										
General F5																																										
Milestones																																										
GFXX586-5	F13 (F5d) - Start date for piling	0	09-May-15	0%	0		08-Dec-15		176	84	0%																															
F13 (F5d)																																										
Foundation Works																																										
GFXX586-1	F13 (F5d) - Pre-drilling for Piles (3 nos)	24	27-Mar-15	0%	24	28-Apr-15	16-Jan-15	12-Feb-15	-57	0	0%																															
GFXX586-4	F13 (F5d) - Confirm Rockhead Levels	8	29-Apr-15	0%	8	08-May-15	13-Feb-15	25-Feb-15	-57	0	0%																															
GFXX589	F13 (F5d) - Bored Piles (2.20m dia. x 3 nos)	84	09-May-15	0%	84	18-Aug-15	26-Feb-15	10-Jun-15	-57	0	0%																															
F14 (F5c)																																										
Foundation Works																																										

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2015																																				
												March					April					May					June																					
												23	02	09	16	23	30	06	13	20	27	04	11	18	25	01	08	15																				
GFX586-2	F14 (F5c) - Pre-drilling for Piles (2 nos)	24	29-Apr-15	0%	24	28-May-15	31-Mar-15	02-May-15	-21	0	0%																																					
GFX586-6	F14 (F5c) - Confirm Rockhead Levels	8	29-May-15	0%	8	06-Jun-15	06-May-15	14-May-15	-19	48	0%																																					
F15 (F5b)																																																
Foundation Works																																																
GFX586-3	F15 (F5b) - Pre-drilling for Piles (2 nos)	24	29-May-15	0%	24	26-Jun-15	30-Apr-15	30-May-15	-23	0	0%																																					
Viaduct F4																																																
F16 (F4a/F5a)																																																
Foundation Works																																																
GFX579-1	F16 (F4a/F5a) - Pre-drilling for Piles (4 nos)	24	29-May-15	0%	24	26-Jun-15	04-May-15	01-Jun-15	-21	0	0%																																					
Approach Ramp F																																																
Approach Ramp Land Foundation - HKBCF																																																
Milestones																																																
GFX611	AR-F - Start date for piling	0	14-May-15	0%	0			12-Jul-15		59	47	0%																																				
Approach Ramp F Piling																																																
GFX593	AR-F - Pre-drilling for Piles (28 nos)	24	21-Mar-15	0%	24	22-Apr-15	14-Apr-15	12-May-15	16	0	0%																																					
GFX594	AR-F - Confirm Rockhead Levels	8	23-Apr-15	0%	8	02-May-15	13-May-15	21-May-15	16	9	0%																																					
GFX595	AR-F - Bored Piles (28 nos.)	218	14-May-15	0%	218	02-Feb-16	22-May-15	13-Feb-16	7	0	0%																																					
SUPERSTRUCTURE																																																
Assembling, relocation and dismantle of lifting equipment																																																
Launching Gantry 1																																																
NS11170	Assembly of Launching Gantry LG1 onto Pier B1/B2 (incl.Load Test)	19	13-Mar-15 A	26.32%	14	10-Apr-15	15-Dec-14	03-Jan-15	-77	0	0%																																					
NS11180	Viaduct B3 - Learning Curve Gantry LG1	20	11-Apr-15	0%	20	05-May-15	03-Jan-15	27-Jan-15	-77	0	0%																																					
NS11210	Viaduct B3 - Launching LG1 Over Piers to B07 (B2f) - LG1	5	23-May-15	0%	5	29-May-15	11-Feb-15	17-Feb-15	-79	0	0%																																					
PR20130	Assembly of Launching Gantry LG1 on Temp.Loading Platform	36	15-Sep-14 A	100%	0	12-Mar-15 A						100%																																				
Launching Gantry 2																																																
FR00099	Assembly of Launching Gantry LG2 on Temp.Loading Platform	30	16-May-15	0%	30	22-Jun-15	20-Jan-15	26-Feb-15	-92	1	0%																																					
Adjustable Lifting Frame 1&2																																																
NS10140	Viaduct B3 - Pier B4 - Assemble / Load Test Lifting Frame ALF 1/2	25	30-May-15	0%	25	29-Jun-15	17-Feb-15	21-Mar-15	-79	0	0%																																					
Wide Lifting Frame 3&4																																																
NS10520	Viaduct E2 - Pier E4A - Assemble / Load Test Lifting Frame WLF 3/4	25	15-Jun-15*	0%	25	15-Jul-15	31-Mar-15	05-May-15	-59	0	0%																																					
Viaduct B Superstructure																																																
Bridge B3 Superstructure																																																
Milestones																																																
Milestones Ready for PH Segment Erection																																																
B300010-1	Pier B6 (B3a) ready for Viaduct B3 PH segment erection	0		0%	0	01-Apr-15		27-Feb-15	-28	0	0%																																					
B300020-1	Pier B5 (B3b) ready for Viaduct B3 PH segment erection	0		0%	0	21-Mar-15		18-May-15	42	109	0%																																					
B300030-1	Pier B4 (B3c) ready for Viaduct B3 PH segment erection	0		0%	0	21-Mar-15		30-Apr-18	863	863	0%																																					
Milestones Ready for Deck Segment Erection																																																
B300010	Pier B6 (B3a) ready for Viaduct B3 deck segment erection	0		0%	0	25-Apr-15		17-Mar-15	-28	62	0%																																					
B300020	Pier B5 (B3b) ready for Viaduct B3 deck segment erection	0		0%	0	29-Apr-15		09-May-15	8	48	0%																																					
B300030	Pier B4 (B3c) ready for Viaduct B3 deck segment erection	0		0%	0	29-Apr-15		16-Apr-15	-11	48	0%																																					
B300040	Pier B3 (B3d) ready for Viaduct B3 deck segment erection	0		0%	0	21-Mar-15		28-Apr-15	27	76	0%																																					
B300050	Pier B2 (B3e) ready for Viaduct B3 deck segment erection	0		0%	0	21-Mar-15		27-Jan-15	-43	32	0%																																					
Deck installation																																																
NS11190	Viaduct B3 - Cantilever at Pier B2 (B3e) (14 seg) - LG1	7	06-May-15	0%	7	14-May-15	27-Jan-15	04-Feb-15	-75	0	0%																																					
NS11200	Viaduct B3 - End Span at Pier B1 (B3f) (up) (7 seg) - LG1	6	15-May-15	0%	6	22-May-15	04-Feb-15	11-Feb-15	-75	0	0%																																					
Bridge B2 Superstructure																																																
Milestones																																																

<ul style="list-style-type: none"> Actual Work Planned Bar Critical Bar Milestone 	Project ID: J3518DWPre-M22 Layout: J3518-DWP-3MRP Submission - M22_ Filter: TASK filters: 3-Month Lookahead, No CC Milestones, No Level of Effort.	Tuen Mun - Chek Lap Kok Link - Southern Connection 3-Month Rolling Programme (Page 38 of 41 Pages) (Progress as of 21-Mar-15)	Date	Revision	Checked	Approved	DWG. No.: J3518/GCL/PGM/3MRP-M22
			09-Mar-15		DB		
			31-Mar-15		WY		

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration% Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2015																			
												March					April					May					June				
												23	02	09	16	23	30	06	13	20	27	04	11	18	25	01	08	15			
Milestones Ready for PH Segment Erection																															
B200010-1	Pier B12 (B2a) ready for Viaduct B2 PH segment erection	0		0%	0	20-Apr-15		04-Jul-15	52	4	0%																				
B200020-1	Pier B11 (B2b) ready for Viaduct B2 PH segment erection	0		0%	0	09-Apr-15		06-May-15	21	0	0%																				
B200030-1	Pier B10 (B2c) ready for Viaduct B2 PH segment erection	0		0%	0	28-Apr-15		09-Apr-15	-13	1	0%																				
B200040-1	Pier B9 (B2d) ready for Viaduct B2 PH segment erection	0		0%	0	11-Apr-15		06-Mar-15	-27	1	0%																				
B200050-1	Pier B8 (B2e) ready for Viaduct B2 PH segment erection	0		0%	0	02-Apr-15		02-Feb-15	-48	1	0%																				
B200060-1	Pier B7 (B2f) ready for Viaduct B2 PH segment erection	0		0%	0	31-Mar-15		12-Jan-15	-64	0	0%																				
B200070-1	Pier B6 (B3a) ready for Viaduct B2 PH segment erection	0		0%	0	01-Apr-15		27-Feb-15	-28	0	0%																				
Milestones Ready for Deck Segment Erection																															
B200010	Pier B12 (B2a) ready for Viaduct B2 deck segment erection	0		0%	0	19-May-15		23-Jul-15	45	134	0%																				
B200020	Pier B11 (B2b) ready for Viaduct B2 deck segment erection	0		0%	0	28-May-15		07-Jul-15	27	116	0%																				
B200060	Pier B7 (B2f) ready for Viaduct B2 deck segment erection	0		0%	0	22-May-15		05-Mar-15	-58	31	0%																				
B200070	Pier B6 (B3a) ready for Viaduct B2 deck segment erection	0		0%	0	25-Apr-15		17-Mar-15	-28	62	0%																				
Bridge B1 Superstructure																															
Milestones																															
Milestones Ready for PH Segment Erection																															
B100050-1	Pier B14 (B1f) ready for Viaduct B1 PH segment erection	0		0%	0	02-Apr-15		24-Jun-15	55	0	0%																				
B100060-1	Pier B13 (B1g) ready for Viaduct B1 PH segment erection	0		0%	0	16-Apr-15		26-May-15	29	0	0%																				
B100070-1	Pier B12 (B2a) ready for Viaduct B1 PH segment erection	0		0%	0	20-Apr-15		29-Jun-15	48	0	0%																				
Milestones Ready for Deck Segment Erection																															
B100030	Pier B16 (B1d) ready for Viaduct B1 deck segment erection	0		0%	0	29-Apr-15		04-Mar-17	515	449	0%																				
B100040	Pier B15 (B1e) ready for Viaduct B1 deck segment erection	0		0%	0	18-May-15		12-Sep-15	86	175	0%																				
B100050	Pier B14 (B1f) ready for Viaduct B1 deck segment erection	0		0%	0	30-May-15		24-Aug-15	61	150	0%																				
B100060	Pier B13 (B1g) ready for Viaduct B1 deck segment erection	0		0%	0	10-Jun-15		30-Jul-15	35	124	0%																				
B100070	Pier B12 (B2a) ready for Viaduct B1 deck segment erection	0		0%	0	19-May-15		15-Aug-15	63	152	0%																				
Viaduct C Superstructure																															
Bridge C3 Superstructure																															
Milestones																															
Milestones Ready for PH Segment Erection																															
C300030-1	Pier C9 (C3c) ready for Viaduct C3 PH segment erection	0		0%	0	16-Jun-15		30-Jan-16	177	0	0%																				
Bridge C1 Superstructure																															
Milestones																															
Milestones Ready for PH Segment Erection																															
C100010-1	Pier C20 (C1c) ready for Viaduct C1 PH segment erection	0		0%	0	25-Apr-15		16-Nov-16	431	0	0%																				
C100020-1	Pier C19 (C1d) ready for Viaduct C1 PH segment erection	0		0%	0	17-Apr-15		28-Nov-16	447	0	0%																				
Viaduct D Superstructure																															
Bridge D3 Superstructure																															
Milestones																															
Milestones Ready for PH Segment Erection																															
D300060-1	Pier D1 (D4f) ready for Viaduct D3 PH segment erection	0		0%	0	11-May-15		24-Jul-15	52	0	0%																				
Bridge D2 Superstructure																															
Milestones																															
Milestones Ready for PH Segment Erection																															
D200050-1	Pier D9 (D3c) ready for Viaduct D2 PH segment erection	0		0%	0	18-Jun-15		08-Sep-15	62	0	0%																				
Bridge D1 Superstructure																															
Milestones																															
Milestones Ready for PH Segment Erection																															
D100010-1	Pier D19 (D1b) ready for Viaduct D1 PH segment erection	0		0%	0	05-May-15		23-Jan-16	201	5	0%																				

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration% Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2015																
												March			April			May			June							
												23	02	09	16	23	30	06	13	20	27	04	11	18	25	01	08	15
D100020-1	Pier D18 (D1c) ready for Viaduct D1 PH segment erection	0		0%	0	22-Apr-15		19-Oct-15	133	15	0%								◆									
D100030-1	Pier D17 (D1d) ready for Viaduct D1 PH segment erection	0		0%	0	28-Apr-15		15-Sep-15	103	0	0%								◆									
Viaduct E																												
Bridge E1 Superstructure																												
Milestones																												
Milestones Ready for PH Segment Erection																												
E100030-1	Pier D1 (D4f) ready for Viaduct E1 PH segment erection	0		0%	0	11-May-15		24-Jul-15	52	0	0%								◆									
E100070-1	Pier E1B (E1a3) ready for Viaduct E1 PH segment erection	0		0%	0	04-May-15		12-Jun-15	27	0	0%								◆									
E100080-1	Pier E1A (E1a4) ready for Viaduct E1 PH segment erection	0		0%	0	07-May-15		02-Mar-15	-51	0	0%								◆									
Bridge E2 Superstructure																												
Milestones																												
Milestones Ready for Deck Segment Erection																												
E507060-1	Viaduct E5 - Complete segment erection for interface span E13D(E5c) to E14D(E5d) with HI	0		0%	0	21-Mar-15		18-Jun-16	341	441	0%								◆									
At-Grade Roadworks and Other Works along Cheung Tung Road																												
Re-alignment of Cheung Tung Road adjacent to Viaduct B																												
RP00020	Construct new ESS adjacent to Viaduct B	60	15-Sep-14 A	28.33%	43	19-May-15	14-Feb-15	13-Apr-15	-27	0	28%																	
RP00030	Inst. new equip. & testing / commissioning of new ESS	60	20-May-15	0%	60	12-Aug-15	14-Apr-15	08-Jul-15	-27	0	0%																	
RW50020	CTR Re-alignment adj. to Via.B - Diversion of water mains	140	01-Apr-15	0%	140	10-Oct-15	24-Feb-15	31-Aug-15	-31	0	0%																	
RW50090	CTR Re-alignment adj. to Via.B - Diversion of Drainage	120	07-May-15	0%	120	16-Oct-15	24-Mar-15	04-Sep-15	-31	0	0%																	
Box Culvert Extension																												
BCE0110	Construct staircases & backfill to required elevation	12	21-Mar-15	0%	12	08-Apr-15	22-Aug-15	04-Sep-15	110	0	0%																	
BCE0120	Construct step irons at 300c/c staggerd & new railings	6	05-Jan-15 A	0%	6	27-Mar-15	29-Aug-15	04-Sep-15	116	6	50%																	
BCE0130	Construct all proposed connecting U-Channels	12	21-Mar-15	0%	12	08-Apr-15	22-Aug-15	04-Sep-15	110	141	0%																	
Viaduct B Slope Works																												
Slope 9SE-B/C9																												
SWVB1130A	Rockfall Fence Construction	57	20-Jan-15 A	45.61%	31	04-May-15	25-Feb-17	01-Apr-17	536	527	70%																	
Zone A & B																												
SWVB1170	9SE-B/C9 Zone A1 - Raking Drain 15 nr @ +8.5	5	19-Jan-15 A	50%	3	24-Mar-15	27-Apr-18	30-Apr-18	861	861	50%																	
SWVB1190	9SE-B/C9 Zone A1 - Form 375UC @ +5.5	12	21-Mar-15 A	0%	12	08-Apr-15	14-Apr-18	30-Apr-18	851	851	5%																	
SWVB1270	9SE-B/C9 Zone A2 & B - Inst. 300UC @ +15.0	10	13-Mar-15 A	5%	10	01-Apr-15	18-Apr-18	30-Apr-18	854	854	5%																	
SWVB1340	9SE-B/C9 Zone A2 & B - Raking Drain 13 nr @ +10.5	4	02-Feb-15 A	0%	4	25-Mar-15	25-Apr-18	30-Apr-18	859	859	50%																	
SWVB1360	9SE-B/C9 Zone A2 & B - Soil nail 34 nr @ +9.0 Row A	13	19-Jan-15 A	0%	13	09-Apr-15	13-Apr-18	30-Apr-18	850	850	90%																	
SWVB1390	9SE-B/C9 Zone A2 & B - Form 375UC @ +5.5	12	21-Mar-15 A	0%	12	08-Apr-15	14-Apr-18	30-Apr-18	851	851	5%																	
SWVB1399	9SE-B/C9 Zone A & B - Hydroseeding	6	21-Mar-15 A	0%	6	27-Mar-15	25-Aug-15	31-Aug-15	112	72	5%																	
Zone C & D																												
SWVB1470	9SE-B/C9 Zone C & D - Raking Drain 12 nr @ +19.0	4	21-Mar-15 A	0%	4	25-Mar-15	25-Apr-18	30-Apr-18	859	859	5%																	
SWVB1500	9SE-B/C9 Zone C & D - Raking Drain 14 nr @ +17.0	4	21-Mar-15 A	0%	4	25-Mar-15	30-Oct-15	03-Nov-15	162	4	5%																	
SWVB1510	9SE-B/C9 Zone C & D - Form 375UC @ approx +16.0	18	13-Mar-15 A	40%	11	02-Apr-15	16-Apr-18	30-Apr-18	852	852	20%																	
SWVB1530	9SE-B/C9 Zone C & D - Raking Drain 9 nr @ +8.0 in rock	8	17-Feb-15 A	0%	8	30-Mar-15	24-Oct-15	03-Nov-15	158	0	50%																	
SWVB1550	9SE-B/C9 Zone C & D - Form 375UC @ +5.5	18	21-Mar-15 A	0%	18	16-Apr-15	18-Nov-15	08-Dec-15	178	20	5%																	
SWVB1560	9SE-B/C9 Zone C & D - Install Geo. Instru. & Baseline Monitoring	30	31-Mar-15	0%	30	13-May-15	04-Nov-15	08-Dec-15	158	0	0%																	
SWVB1570	9SE-B/C9 Zone C & D - Hydroseeding	12	14-May-15	0%	12	29-May-15	09-Dec-15	22-Dec-15	158	28	0%																	
Slope 9SE-B/C8																												
SWVB2140	9SE-B/C8 - Install Geo. Instru. & Baseline Monitoring	30	08-Jan-15 A	40%	18	16-Apr-15	07-Apr-18	30-Apr-18	845	845	30%																	
SWVB2140A	Rockfall Fence Construction	57	20-Jan-15 A	45.61%	31	04-May-15	25-Feb-17	01-Apr-17	536	527	70%																	
SWVB2150	9SE-B/C8 -Hydroseeding	6	12-Feb-15 A	0%	6	27-Mar-15	24-Jul-15	31-Jul-15	88	0	80%																	
Slope 9SE-B/F9																												
SWVB3070	9SE-B/F9 - Raking Drain 17 nr	5	21-Mar-15 A	0%	5	26-Mar-15	24-Apr-18	30-Apr-18	858	858	5%																	

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2015																
												March					April					May					June	
												23	02	09	16	23	30	06	13	20	27	04	11	18	25	01	08	15
SWVB3110	9SE-B/F9 - Install Geo. Instru. & Baseline Monitoring	30	22-Jan-15 A	0%	30	02-May-15	20-Mar-18	30-Apr-18	833	833	50%	[Gantt bar: 22-Jan-15 to 02-May-15]																
SWVB3120A	Rockfall Fence Construction	57	20-Jan-15 A	45.61%	31	04-May-15	25-Feb-17	01-Apr-17	536	527	70%	[Gantt bar: 20-Jan-15 to 01-Apr-17]																
Slope 9SE-B/F85																												
SWVB4020	9SE-B/F85 - Filling & forming slope	18	28-Mar-15	0%	18	24-Apr-15	01-Aug-15	24-Aug-15	88	0	0%	[Gantt bar: 24-Apr-15 to 24-Aug-15]																
SWVB4030	9SE-B/F85 - Form UC	12	25-Apr-15	0%	12	09-May-15	19-Oct-15	03-Nov-15	130	0	0%	[Gantt bar: 09-May-15 to 03-Nov-15]																
SWVB4035	9SE-B/F85 - Install Geo. Instru. & Baseline Monitoring	30	11-May-15	0%	30	24-Jun-15	04-Nov-15	08-Dec-15	130	0	0%	[Gantt bar: 24-Jun-15 to 08-Dec-15]																
Re-alignment of Cheung Tung Road adjacent to Viaduct C																												
West Portion																												
RW61000	Realign CTR (West of Abut. C) - Site Clearance	42	03-Sep-14 A	76.19%	10	01-Apr-15	15-Jan-15	26-Jan-15	-53	32	75%	[Gantt bar: 03-Sep-14 to 26-Jan-15]																
RW61010	Realign CTR (West of Abut. C) - Road drainage works	60	15-Jan-15 A	38.33%	37	24-Jun-15	09-Mar-15	27-Apr-15	-40	18	40%	[Gantt bar: 15-Jan-15 to 27-Apr-15]																
RW61020	Realign CTR (West of Abut. C) - Utility diversion	90	19-May-15	0%	90	18-Sep-15	09-Mar-15	11-Jul-15	-53	0	0%	[Gantt bar: 18-Sep-15 to 11-Jul-15]																
RW61082	Realign CTR (West of Abut. C) - Road formation	48	20-Nov-14 A	31.25%	33	18-May-15	16-Dec-14	26-Jan-15	-85	0	30%	[Gantt bar: 18-May-15 to 26-Jan-15]																
RW61084	Realign CTR (West of Abut. C) - Retaining Wall C1	48	13-Oct-14 A	75%	12	08-Apr-15	05-Dec-14	18-Dec-14	-85	0	75%	[Gantt bar: 08-Apr-15 to 18-Dec-14]																
East Portion																												
RW60000	Realign CTR (East of Abut. C) - Site Clearance	54	01-Dec-14 A	18.52%	44	20-May-15	03-Dec-14	26-Jan-15	-87	0	18%	[Gantt bar: 20-May-15 to 26-Jan-15]																
RW60005	Realign CTR (East of Abut. C) - Road formation	66	22-May-15	0%	66	21-Aug-15	27-Jan-15	22-Apr-15	-87	0	0%	[Gantt bar: 21-Aug-15 to 22-Apr-15]																
Emergency Gates G6 & G7																												
RP10070	Construct Expressway Fence /Beam Barriers betw new Gates G6 & G7	24	30-Oct-14 A	25%	18	16-Apr-15	07-Apr-18	30-Apr-18	845	845	25%	[Gantt bar: 16-Apr-15 to 30-Apr-18]																
ESS Sub-Station																												
RP10020	Construct new ESS-C Sub.Stn. adjacent to Viaduct C	48	30-Jun-14 A	85.42%	7	28-Mar-15	21-Apr-18	30-Apr-18	856	856	85%	[Gantt bar: 28-Mar-15 to 30-Apr-18]																
RP10030	Inst.Eqpt. & Testing / commissioning of new ESS	60	16-Mar-15 A	50%	30	02-May-15	27-Jan-15	05-Mar-15	-43	0	0%	[Gantt bar: 02-May-15 to 05-Mar-15]																
RP10040	Removal of equipment in existing ESS	30	04-May-15	0%	30	13-Jun-15	06-Mar-15	14-Apr-15	-43	0	0%	[Gantt bar: 13-Jun-15 to 14-Apr-15]																
RP10050	Demolish the existing ESS	6	15-Jun-15	0%	6	24-Jun-15	16-Apr-15	22-Apr-15	-43	44	0%	[Gantt bar: 24-Jun-15 to 22-Apr-15]																
Natural Terrain Hazard Mitigation Works																												
NTHM Works - West Portion																												
Check Dam no. 1 (CD1)																												
GFXX497	Predrilling Works for Check Dams	25	21-Mar-15	0%	25	25-Apr-15	04-May-15	05-Jun-15	30	0	0%	[Gantt bar: 25-Apr-15 to 05-Jun-15]																
GFXX499	CD1 - Mobilization of rig for MiniPile	6	18-Apr-15	0%	6	25-Apr-15	29-May-15	05-Jun-15	30	0	0%	[Gantt bar: 25-Apr-15 to 05-Jun-15]																
GFXX500	CD1 - Installation of MiniPile (13nos.)	52	27-Apr-15	0%	52	09-Jul-15	06-Jun-15	17-Aug-15	30	0	0%	[Gantt bar: 09-Jul-15 to 17-Aug-15]																
Watermains & All Assoc Works from Tung Chung to Southern Landfall																												
WM00030	Trial trench works for watermains along existing CTR	157	26-May-14 A	75.16%	39	14-May-15	14-Mar-16	05-May-16	272	66	75%	[Gantt bar: 14-May-15 to 05-May-16]																
WM00120	Lay DN450 Fresh Water Main along re-aligned CTR (app. 500 m at 12m/day)	48	10-Jun-15	0%	48	14-Aug-15	18-Jun-15	21-Aug-15	5	0	0%	[Gantt bar: 14-Aug-15 to 21-Aug-15]																

<ul style="list-style-type: none"> ■ Actual Work ■ Planned Bar ■ Critical Bar ◆ Milestone 	Project ID: J3518DWPrE-M22 Layout: J3518-DWP-3MRP Submission - M22_ Filter: TASK filters: 3-Month Lookahead, No CC Milestones, No Level of Effort.	Tuen Mun - Chek Lap Kok Link - Southern Connection 3-Month Rolling Programme (Page 41 of 41 Pages) (Progress as of 21-Mar-15)	Date	Revision	Checked	Approved	DWG. No.: J3518/GCL/PGM/3MRP-M22
			09-Mar-15		DB		
			31-Mar-15		WY		