

Activity ID	Activity Name	Orig. Dum.	Act. Start / FC Early Start	Duration % Complete	Rem. Dum.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2015																				
												June					July					August					September					
												8	25	01	08	15	22	29	06	13	20	27	03	10	17	24	31	07	14	21		
<b>HY/2012/07 - TM-CLK Link-SC [DWP rE1] - Status Update 21-06-2015</b>																																
<b>Contract Key Dates</b>																																
<b>Possession Dates / Access Period</b>																																
POS02	Portion A (Commencement of Works+499 days)	0	21-Jun-15*	0%	0		03-Jun-15		-18	0	0%																					
POS03	Portion B (Commencement of Works+619 days)	0	21-Jun-15*	0%	0		03-Jun-15		-18	0	0%																					
<b>Section Completion Dates</b>																																
<b>Vacate Works Area</b>																																
VAC05	Vacate Works Area WA5 (Zone 5C) (Commencement of Works+758 days)	0		0%	0	19-Jul-15*		19-Jul-15	0	1245	0%																					
<b>General Submissions</b>																																
<b>General Requirements</b>																																
<b>Temporary Works Design</b>																																
PR00130	Unloading Jetty at HKBCF - Working Platform design and approval	90	02-Jun-14 A	60%	36	03-Aug-15	14-May-15	26-Jun-15	-31	1002	10%																					
<b>Land Works</b>																																
PR00160	Propose/submit a performance review for piled fnds in accordance w/ ETWB	101	26-May-14 A	80.2%	20	15-Jul-15	13-Jan-16	04-Feb-16	169	363	80%																					
<b>Land GI Works</b>																																
PR02204	SQR Sampling & Testing and Approval	110	14-Aug-14 A	68.18%	35	01-Aug-15	24-Sep-14	05-Nov-14	-217	0	68%																					
PR03110	Trial Pits along Cheung Tung Road	20	21-Oct-13 A	85%	3	24-Jun-15	03-Nov-14	05-Nov-14	-185	34	85%																					
<b>Design Submissions</b>																																
<b>Detailed Design (v18.8 18-08-14)</b>																																
<b>General Submissions</b>																																
ARDD0037-1	Preparation of Seismic Performance Report Viaduct A,B,C,D - AP12.01	20	22-Jun-15	0%	20	17-Jul-15	25-Sep-15	22-Oct-15	69	0	0%																					
ARDD0037-2	IC/SO Approval of Seismic Performance Report Viaduct A,B,C,D - AP12.01	75	20-Jul-15	0%	75	30-Oct-15	23-Oct-15	04-Feb-16	69	241	0%																					
ARDD0037-4	Preparation of Seismic Performance Report Viaduct E - AP12.02	20	22-Jun-15	0%	20	17-Jul-15	25-Sep-15	22-Oct-15	69	0	0%																					
ARDD0037-5	IC/SO Approval of Seismic Performance Report Viaduct E - AP12.02	75	20-Jul-15	0%	75	30-Oct-15	23-Oct-15	04-Feb-16	69	0	0%																					
ARDD0037-7	Preparation of Seismic Performance Report Viaduct F - AP12.03	20	22-Jun-15	0%	20	17-Jul-15	25-Sep-15	22-Oct-15	69	0	0%																					
ARDD0037-8	IC/SO Approval of Seismic Performance Report Viaduct F - AP12.03	75	20-Jul-15	0%	75	30-Oct-15	23-Oct-15	04-Feb-16	69	0	0%																					
ARDD0042-2	IC/SO Approval of O&M Facility Provisions DDA - BP11.01	75	14-Jan-15 A	40%	45	21-Aug-15	21-Aug-15	22-Oct-15	44	0	50%																					
ARDD0042-4	IC/SO Approval of O&M Facility Provisions DDA - BP11.01	0		0%	0	21-Aug-15		22-Oct-15	44	65	0%																					
<b>Viaduct E5 and E6</b>																																
<b>Viaduct Design</b>																																
<b>Viaduct E5 E6 Superstructure Optimisation</b>																																
TGP0550	Viaduct E5 & E6 - Preparation of Optimised Movement Joint Schedule	15	03-Feb-15 A	45%	8	02-Jul-15	24-Nov-15	04-Dec-15	112	76	45%																					
<b>Viaduct E7 &amp; E8</b>																																
<b>Viaduct Design</b>																																
<b>Viaduct E7 E8 Superstructure Optimisation</b>																																
TGP0750	Viaduct E7 & E8 - Preparation of Optimised Movement Joint Schedule	15	03-Feb-15 A	40%	9	02-Jul-15	24-Nov-15	04-Dec-15	111	75	40%																					
<b>Associated Construction Milestones</b>																																
ARDD0220	Viaduct E7 & E8 - DDA approval ready for Initial Segment Casting	0	21-Jun-15	0%	0		26-May-15		-26	106	0%																					
<b>Viaduct D</b>																																
<b>Viaduct Design</b>																																
ARDD0333	Viaduct D - IC/SO Consent of Supplemental Working Drawings Viaduct D	10	28-Apr-15 A	80%	2	23-Jun-15	13-Nov-14	14-Nov-14	-157	0	80%																					
ARDD0333	Viaduct D - IC/SO Consent of Supplemental Working Drawings Viaduct D	0		0%	0	23-Jun-15		14-Nov-14	-157	0	0%																					
<b>Viaduct C</b>																																
<b>Viaduct Design</b>																																
ARDD0384	Viaduct C - Coordination and Further Issue of Construction Method and Temp	60	02-Mar-15 A	25%	45	21-Aug-15	15-Oct-18	14-Dec-18	865	0	0%																					
ARDD0384	Viaduct C - GCL/FRE Final Coordinated Construction Method/Temporary Wo	0		0%	0	21-Aug-15		14-Dec-18	865	865	0%																					
ARDD0384	Viaduct C - Preparation and Coordination of Working Drawing Set	10	22-Apr-15 A	80%	2	23-Jun-15	26-Feb-15	27-Feb-15	-82	0	100%																					
ARDD0384	Viaduct C - Submission of Working DDA Drawings for Viaduct C DP13.03	0		0%	0	23-Jun-15		27-Mar-15	-62	38	0%																					
ARDD0384	Viaduct C - IC/SO Consent of Supplemental Working Drawings Viaduct C	10	17-Aug-15	0%	10	28-Aug-15	30-Mar-15	10-Apr-15	-100	0	0%																					
ARDD0384	Viaduct C - IC/SO Consent of Supplemental Working Drawings Viaduct C	0		0%	0	28-Aug-15		10-Apr-15	-100	0	0%																					
<b>Associated Construction Milestones</b>																																
ARDD0413	Viaduct C - DDA approval ready for Commencement of Pilecaps C1-C17	0	21-Jun-15	0%	0		19-Dec-14		-184	1	0%																					
ARDD0414	Viaduct C - DDA approval ready for Initial Segment Casting	0	29-Aug-15	0%	0		10-Apr-15		-141	1	0%																					
<b>Viaduct A</b>																																
<b>Viaduct Design</b>																																
ARDD0433	Viaduct A - Review and Update of Draft DDA Rev A1 - DP11.03	15	19-Feb-15 A	80%	3	24-Jun-15	12-Dec-18	14-Dec-18	907	907	80%																					
ARDD0434	Viaduct A - Earliest IC Certificate for DDA DP11.02, DP11.03	0		0%	0	22-Jun-15		14-Jan-16	149	0	0%																					
ARDD0435	Viaduct A - IC/SO Approval of DDA DP11.03	75	23-Feb-15 A	60%	30	18-Aug-15	02-Feb-16	14-Mar-16	149	0	60%																					
ARDD0435	Viaduct A - IC/SO Approval of DDA DP11.03	0		0%	0	18-Aug-15		14-Mar-16	149	25	0%																					
ARDD0435	Viaduct A - GCL/FRE Issue of Construction Method/Temporary Work Data	0		0%	0	22-Jun-15		18-Nov-15	108	0	0%																					
ARDD0435	Viaduct A - Coordination and Further Issue of Construction Method and Temp	60	22-Jun-15	0%	60	11-Sep-15	19-Nov-15	10-Feb-16	108	0	0%																					

■ Actual Work  
■ Planned Bar  
■ Critical Bar  
◆ Milestone

Project ID: J3518DWP rE1-M25  
 Layout: J3518-DWP-3MRP Submission - M25  
 Filter: TASK filters: 3-Month Lookahead, No CC Milestones, No Level of Effort.

**Tuen Mun - Chek Lap Kok Link - Southern Connection**  
**3-Month Rolling Programme (Page 1 of 33 Pages)**  
**(Progress as of 21-June-15)**

Date	Revision	Checked	Approved
29-May-15		WY	
02-Jul-15		HF	KWY

**DWG. No.:**  
**J3518/GCL/PGM/3MRP-M25**





Activity ID	Activity Name	Orig. Dum.	Act. Start / FC Early Start	Duration % Complete	Rem. Dum.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2015																				
												June					July					August					September					
												8	25	01	08	15	22	29	06	13	20	27	03	10	17	24	31	07	14	21		
<b>Lifting Frames 3 &amp; 4</b>																																
PR68017	Lifting Frame 3&4 Fabrication	85	29-Sep-14 A	67.06%	28	24-Jul-15	11-Feb-15	18-Mar-15	-102	0	10%																					
PR68018	Lifting Frame 3&4 Delivery	30	25-Jul-15	0%	30	28-Aug-15	19-Mar-15	27-Apr-15	-102	82	0%																					
<b>Lifting Frames 5 &amp; 6</b>																																
PR68019	Lifting Frame 5&6 Design	70	22-Jun-15	0%	70	11-Sep-15	15-Nov-14	07-Feb-15	-174	0	0%																					
PR68020	Lifting Frame 5&6 Approval	60	12-Sep-15	0%	60	24-Nov-15	09-Feb-15	27-Apr-15	-174	0	0%																					
<b>Unloading Frames</b>																																
<b>Type 1 (at B6 and D6)</b>																																
PR69110	Unloading Frame Type 1 Fabrication	80	23-Feb-15 A	28.75%	57	27-Aug-15	11-Apr-15	18-Jun-15	-58	0	0%																					
PR69120	Unloading Frame Type 1 Delivery (UF-1A & UF-1B)	24	28-Aug-15	0%	24	24-Sep-15	19-Jun-15	18-Jul-15	-58	5	0%																					
<b>Type 2 (at Bridge E1)</b>																																
PR69170	Unloading Frame Type 2 Design	50	22-Jun-15	0%	50	19-Aug-15	18-Aug-15	16-Oct-15	48	0	0%																					
PR69180	Unloading Frame Type 2 Fabrication	80	28-Jul-15	0%	80	31-Oct-15	22-Sep-15	29-Dec-15	48	0	0%																					
<b>Deck Segments &amp; Precast Pile Cap Shells</b>																																
<b>Preliminaries</b>																																
MBBE0050	Precast Segment Mould Fabrication & Erection (Viaduct A)	52	24-Dec-14 A	98.08%	1	22-Jun-15	23-Dec-15	23-Dec-15	154	0	100%																					
MBBE0054	Precast Segment Mould Design (Viaduct F1 to F5)	42	22-Jun-15	0%	42	10-Aug-15	19-Jun-15	08-Aug-15	-1	0	0%																					
MBBE0056	Precast Segment Mould Fabrication & Erection (Viaduct F1 to F5)	52	04-Jul-15	0%	52	02-Sep-15	03-Jul-15	01-Sep-15	-1	62	0%																					
<b>Viaduct B</b>																																
<b>Precast Deck Segments</b>																																
MBBE130-1	B: Progressive Match Cast Segment Manufacture & Delivery remaining segm	598	24-Oct-14 A	23.91%	455	29-Dec-16	22-Oct-14	06-May-16	-195	0	10.48%																					
<b>Viaduct E</b>																																
<b>Precast Pile Caps</b>																																
<b>Viaduct E2</b>																																
PP7260	Production of Viaduct E2 Marine Precast Pile Cap Shells	80	12-Nov-14 A	0%	85	30-Sep-15	01-Apr-15	17-Jul-15	-63	953	33%																					
<b>Viaduct E5, E6, E7 &amp; E8</b>																																
PP7120	Production of Viaduct E5 & E6 Marine Precast Pile Cap Shells	151	13-Apr-15 A	59.6%	61	01-Sep-15	07-Jan-15	21-Mar-15	-132	977	0%																					
PP7190	Production of Viaduct E7 & E8 Marine Precast Pile Cap Shells	151	13-Apr-15 A	45.7%	82	25-Sep-15	07-Jan-15	20-Apr-15	-132	956	0%																					
<b>Precast Deck Segments</b>																																
MBE00014	Viaduct E2 - Pier Head Segment Casting	0	17-Jul-15	0%	0		22-Nov-14		-189	0	0%																					
<b>Viaduct E1</b>																																
MBEE013	E1: Progressive Segment Manufacture & Delivery remaining segments (188 t	457	08-Apr-15 A	2.41%	446	16-Dec-16	25-Nov-14	01-Jun-16	-166	592	0%																					
<b>Viaduct E2</b>																																
MBEE012	E2: Commence Segment Casting on Approval of DDA	0	17-Jul-15	0%	0		22-Nov-14		-189	0	0%																					
MBEE013	E2: Progressive Segment Manufacture & Delivery remaining segments (414 t	376	29-Jul-15	0%	376	01-Nov-16	04-Dec-14	12-Mar-16	-189	47	0%																					
<b>Viaduct D</b>																																
<b>Precast Pile Caps</b>																																
MBDC013	D: Progressive Pile Cap Shell Manufacture & Delivery remaining shells	143	29-Sep-14 A	85.31%	21	16-Jul-15	22-Nov-18	15-Dec-18	1017	1017	42.8%																					
<b>Precast Deck Segments</b>																																
MBDE0120	D: Commence Segment Casting on Approval of DDA	0	24-Jun-15	0%	0		17-Nov-14		-175	0	0%																					
MBDE013	D: Progressive Match Cast Segment Manufacture & Delivery (311 Nr)	315	20-Aug-15	0%	315	09-Sep-16	15-Jan-15	05-Feb-16	-175	1	0%																					
<b>Viaduct C</b>																																
<b>Precast Pile Caps</b>																																
MBCC013	C: Progressive Pile Cap Shell Manufacture & Delivery remaining shells	117	01-Dec-14 A	96.58%	4	25-Jun-15	30-Dec-14	05-Jan-15	-138	1034	0%																					
<b>Precast Deck Segments</b>																																
MBCE0120	C: Commence Segment Casting on Approval of DDA	0	31-Aug-15	0%	0		11-Apr-15		-117	0	0%																					
MBCE013	C: Progressive Segment Manufacture & Delivery remaining segments (388 N	265	31-Aug-15	0%	265	23-Jul-16	11-Apr-15	01-Mar-16	-117	0	0%																					
<b>Viaduct A</b>																																
<b>Precast Pile Caps</b>																																
MBAC013	A: Progressive Pile Cap Shell Manufacture & Delivery remaining shells	274	23-Jun-15	0%	274	25-May-16	24-Dec-15	26-Nov-16	154	11	0%																					
<b>Parapets</b>																																
MBEE0090	Approval of DDA to start Precast Parapets/Barriers Casting	0	02-Jul-15	0%	0		14-Feb-15		-107	32	0%																					
PP6010	Procure Sub-Contractor for Precast Parapets/Barriers	40	22-Jun-15	0%	40	07-Aug-15	29-Dec-14	13-Feb-15	-139	0	0%																					
PP6011	Precast Parapets/Barriers Detail Design & Procure Moulds	120	08-Aug-15	0%	120	31-Dec-15	14-Feb-15	16-Jul-15	-139	0	0%																					
<b>Materials</b>																																
PP7010	Procure Sub-contractor for Signs & Street Furniture	90	22-Jun-15	0%	90	07-Oct-15	15-Aug-15	01-Dec-15	46	0	0%																					
<b>In-Situ Formworks / Falseworks</b>																																
PPPF02	Design & Fabrication of Falsework / Formwork & Delivery	120	20-Feb-14 A	75%	30	27-Jul-15	20-Jun-16	25-Jul-16	295	419	75%																					
<b>Bearings</b>																																
<b>Viaduct A</b>																																
PPBRA1	Preliminary Design of Bearings - Viaduct A	50	11-Jul-15	0%	50	07-Sep-15	06-Oct-15	03-Dec-15	72	0	0%																					
PPBRA2	Confirmation of bearing assumption - Viaduct A	0		0%	0	07-Sep-15		03-Dec-15	72	0	0%																					

■ Actual Work  
■ Planned Bar  
■ Critical Bar  
◆ Milestone

Project ID: J3518DWPPrE1-M25  
 Layout: J3518-DWP-3MRP Submission - M25  
 Filter: TASK filters: 3-Month Lookahead, No CC Milestones, No Level of Effort.

**Tuen Mun - Chek Lap Kok Link - Southern Connection**  
**3-Month Rolling Programme (Page 4 of 33 Pages)**  
**(Progress as of 21-June-15)**

Date	Revision	Checked	Approved
29-May-15		WY	
02-Jul-15		HF	KWY

**DWG. No.:**  
**J3518/GCL/PGM/3MRP-M25**



Activity ID	Activity Name	Orig. Dum.	Act. Start / FC Early Start	Duration % Complete	Rem. Dum.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2015																											
												June							July							August							September						
												8	25	01	08	15	22	29	06	13	20	27	03	10	17	24	31	07	14	21									
<b>Milestones - Land Foundation</b>																																							
ZA00030	A9 (A1c) - Start date for piling	0	22-Jun-15	0%	0		14-Jan-16		170	81	0%																												
ZA00051	A11 (A1a) - Completion of piling works	0	22-Jun-15	0%	0		20-Jan-16		175	118	0%																												
<b>General</b>																																							
ZA00010	Viaduct A - Approval of Foundation DDA DP11.01	0		0%	0	22-Jun-15		14-Dec-18	910	910	0%																												
<b>Bridge A2</b>																																							
<b>Pier A1 (A2e)</b>																																							
<b>Pile Cap Works</b>																																							
SA2E0120	A1 (A2e) - Marine Pile Cap M2 - Pile cut down	12	22-Jun-15	0%	12	08-Jul-15	16-Jan-16	29-Jan-16	162	0	0%																												
SA2E0130	A1 (A2e) - Marine Pile Cap M2 - Rebar fixing, inst.inserts etc	12	09-Jul-15	0%	12	23-Jul-15	30-Jan-16	16-Feb-16	162	0	0%																												
SA2E0140	A1 (A2e) - Marine Pile Cap M2 - Concreting	1	24-Jul-15	0%	1	24-Jul-15	17-Feb-16	17-Feb-16	162	0	0%																												
SA2E0164	A1 (A2e) - Marine Pile Cap M2 - Curing incl. CJ preparation	6	25-Jul-15	0%	6	01-Aug-15	18-Feb-16	24-Feb-16	162	0	0%																												
<b>Pier Works</b>																																							
SA2E0170	A1 (A2e) - Type 4B-MJ Pier Temp. Support Platform & Scaffold (1st Lift)	6	25-Jul-15	0%	6	01-Aug-15	18-Feb-16	24-Feb-16	162	0	0%																												
SA2E0180	A1 (A2e) - Type 4B-MJ Pier Rebarwork, Formwork & Prep (1st Lift)	5	03-Aug-15	0%	5	07-Aug-15	25-Feb-16	01-Mar-16	162	0	0%																												
SA2E0200	A1 (A2e) - Type 4B-MJ Pier Concreting, Curing & Striking, CJ prep (1st Lift)	3	08-Aug-15	0%	3	12-Aug-15	02-Mar-16	04-Mar-16	162	0	0%																												
SA2E0210	A1 (A2e) - Type 4B-MJ Pier Scaffolding (2nd Lift)	2	13-Aug-15	0%	2	14-Aug-15	05-Mar-16	07-Mar-16	162	0	0%																												
SA2E0220	A1 (A2e) - Type 4B-MJ Pier Rebarwork, Formwork & Prep (2nd Lift)	6	15-Aug-15	0%	6	22-Aug-15	08-Mar-16	14-Mar-16	162	0	0%																												
SA2E0240	A1 (A2e) - Type 4B-MJ Pier Concreting, Curing & Striking, CJ prep (2nd Lift)	3	24-Aug-15	0%	3	26-Aug-15	15-Mar-16	17-Mar-16	162	0	0%																												
SA2E0300	A1 (A2e) - Type 4B-MJ Pier Head Scaffolding	4	27-Aug-15	0%	4	31-Aug-15	18-Mar-16	22-Mar-16	162	0	0%																												
SA2E0310	A1 (A2e) - Type 4B-MJ Pier Head Rebarwork, Formwork & Prep	10	01-Sep-15	0%	10	12-Sep-15	23-Mar-16	07-Apr-16	162	0	0%																												
SA2E0330	A1 (A2e) - Type 4B-MJ Pier Head Concreting	1	14-Sep-15	0%	1	14-Sep-15	08-Apr-16	08-Apr-16	162	0	0%																												
SA2E0340	A1 (A2e) - Type 4B-MJ Pier Head Curing/Striking of Forms/Remove Scaffold	6	15-Sep-15	0%	6	22-Sep-15	09-Apr-16	16-Apr-16	162	0	0%																												
SA2E0350	A1 (A2e) - Type 4B- Bearing Plinth	6	15-Sep-15	0%	6	22-Sep-15	09-Apr-16	16-Apr-16	162	0	0%																												
<b>Pier A2 (A2d)</b>																																							
<b>Foundation Works</b>																																							
GFXX139	A2 (A2d) - Bored Piles (2.20m dia. x 3 nos)	120	20-May-15 A	20%	96	14-Oct-15	08-Oct-15	01-Feb-16	90	0	20%																												
<b>Pier A3 (A2c)</b>																																							
<b>Foundation Works</b>																																							
GFXX134	A3 (A2c) - Bored Piles (2.20m dia. x 3 nos)	105	02-Apr-15 A	33%	70	12-Sep-15	23-Nov-15	19-Feb-16	129	0	33%																												
GFXX135	A3 (A2c) - Sonic & Interface Coring	12	12-Sep-15	0%	12	26-Sep-15	19-Feb-16	04-Mar-16	129	0	0%																												
<b>Pier A4 (A2b)</b>																																							
<b>Foundation Works</b>																																							
GFXX129	A4 (A2b) - Bored Piles (2.20m dia. x 3 nos)	80	28-Apr-15 A	30%	56	26-Aug-15	24-Dec-15	05-Mar-16	156	0	30%																												
GFXX130	A4 (A2b) - Sonic & Interface Coring	12	27-Aug-15	0%	12	09-Sep-15	05-Mar-16	19-Mar-16	156	0	0%																												
GFXX131	A4 (A2b) - Dismantle removable panels of temp. platform	5	10-Sep-15	0%	5	15-Sep-15	19-Mar-16	29-Mar-16	156	0	0%																												
<b>Pile Cap Works</b>																																							
SA2B0070	A4 (A2b) - Marine Pile Cap M2b - Inst.Floating Seal & Casing Head Steelwork	7	16-Sep-15	0%	7	24-Sep-15	29-Mar-16	07-Apr-16	153	0	0%																												
<b>Pier A5 (A2a)</b>																																							
<b>Foundation Works</b>																																							
GFXX124	A5 (A2a) - Bored Piles (2.20m dia. x 3 nos)	100	13-May-15 A	30%	70	11-Sep-15	09-Dec-15	07-Mar-16	143	0	30%																												
GFXX125	A5 (A2a) - Sonic & Interface Coring	12	12-Sep-15	0%	12	25-Sep-15	07-Mar-16	21-Mar-16	143	0	0%																												
<b>Pier A6 (A1f)</b>																																							
<b>Foundation Works</b>																																							
GFXX119	A6 (A1f) - Bored Piles (1.80m dia. x 3 nos)	80	24-Mar-15 A	100%	0	27-May-15 A					100%																												
GFXX120	A6 (A1f) - Sonic & Interface Coring	12	22-Jun-15	0%	12	06-Jul-15	11-Dec-15	24-Dec-15	144	0	0%																												
GFXX121	A6 (A1f) - Selection of bored pile for Full Depth Coring	6	29-Jun-15	0%	6	06-Jul-15	18-Dec-15	24-Dec-15	144	0	0%																												
GFXX121	A6 (A1f) - Bored Pile Full Depth Coring & Testing	24	07-Jul-15	0%	24	03-Aug-15	28-Dec-15	25-Jan-16	144	0	0%																												
GFXX121	A6 (A1f) - Dismantle removable panels of temp. platform	5	04-Aug-15	0%	5	08-Aug-15	26-Jan-16	30-Jan-16	144	0	0%																												
<b>Pile Cap Works</b>																																							
SA1F0070	A6 (A1f) - Marine Pile Cap M2 - Inst.Floating Seal & Casing Head Steelwork	7	10-Aug-15	0%	7	18-Aug-15	01-Feb-16	11-Feb-16	138	0	0%																												
SA1F0080	A6 (A1f) - Marine Pile Cap M2 - Install precast shell in position	1	19-Aug-15	0%	1	19-Aug-15	12-Feb-16	12-Feb-16	138	0	0%																												
SA1F0090	A6 (A1f) - Marine Pile Cap M2 - Inst.Access & make Watertight	3	21-Aug-15	0%	3	24-Aug-15	13-Feb-16	16-Feb-16	138	0	0%																												
SA1F0100	A6 (A1f) - Marine Pile Cap M2 - Weld Fin plates/Plug Rebar & Concrete	9	25-Aug-15	0%	9	03-Sep-15	17-Feb-16	26-Feb-16	138	0	0%																												
SA1F0110	A6 (A1f) - Marine Pile Cap M2 - Dewater precast shell / Remove Lifting Frame	2	04-Sep-15	0%	2	05-Sep-15	27-Feb-16	29-Feb-16	138	0	0%																												
SA1F0120	A6 (A1f) - Marine Pile Cap M2 - Pile cut down	12	07-Sep-15	0%	12	22-Sep-15	01-Mar-16	14-Mar-16	138	0	0%																												
<b>Bridge A1</b>																																							
<b>Pier A7 (A1e)</b>																																							
<b>Foundation Works</b>																																							
GFXX116	A7 (A1e) - Dismantle removable panels of temp. platform	5	22-Jun-15	0%	5	26-Jun-15	10-Dec-15	15-Dec-15	143	0	0%																												
<b>Pile Cap Works</b>																																							
SA1E0070	A7 (A1e) - Marine Pile Cap M2b - Inst.Floating Seal & Casing Head Steelwork	7	27-Jun-15	0%	7	06-Jul-15	16-Dec-15	23-Dec-15	135	0	0%																												
SA1E0080	A7 (A1e) - Marine Pile Cap M2b - Install precast shell in position	1	07-Jul-15	0%	1	07-Jul-15	24-Dec-15	24-Dec-15	135	0	0%																												
SA1E0090	A7 (A1e) - Marine Pile Cap M2b - Inst.Access & make Watertight	3	08-Jul-15	0%	3	10-Jul-15	28-Dec-15	30-Dec-15	135	0	0%																												

■ Actual Work  
■ Planned Bar  
■ Critical Bar  
◆ Milestone

Project ID: J3518DWPPrE1-M25  
 Layout: J3518-DWP-3MRP Submission - M25  
 Filter: TASK filters: 3-Month Lookahead, No CC Milestones, No Level of Effort.

**Tuen Mun - Chek Lap Kok Link - Southern Connection**  
**3-Month Rolling Programme (Page 6 of 33 Pages)**  
**(Progress as of 21-June-15)**

Date	Revision	Checked	Approved
29-May-15		WY	
02-Jul-15		HF	KWY

**DWG. No.:**  
**J3518/GCL/PGM/3MRP-M25**





























Activity ID	Activity Name	Orig. Dum.	Act. Start / FC Early Start	Duration % Complete	Rem. Dum.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2015																												
												June							July							August							September							
												8	25	01	08	15	22	29	06	13	20	27	03	10	17	24	31	07	14	21										
SD3C016	D9 (D3c) - Type 5B Pier Rebarwork (1st Lift)	3	15-Jun-15 A	100%	0	19-Jul-15 A					100%	[Gantt bar: 15-Jun-15 to 19-Jul-15]																												
SD3C017	D9 (D3c) - Type 5B Pier Formwork & Prep for Concreting (1st Lift)	2	22-Jun-15	0%	2	24-Jun-15	06-May-15	07-May-15	-32	0	0%	[Gantt bar: 22-Jun-15 to 24-Jun-15]																												
SD3C018	D9 (D3c) - Type 5B Pier Concreting (1st Lift)	1	26-Jun-15	0%	1	26-Jun-15	08-May-15	08-May-15	-32	0	0%	[Gantt bar: 26-Jun-15 to 26-Jun-15]																												
SD3C019	D9 (D3c) - Type 5B Pier Curing & Striking of Forms incl. CJ prep (1st Lift)	2	27-Jun-15	0%	2	29-Jun-15	09-May-15	11-May-15	-32	0	0%	[Gantt bar: 27-Jun-15 to 29-Jun-15]																												
SD3C019	D9 (D3c) - Type 5B Pier Scaffolding (2nd Lift)	2	30-Jun-15	0%	2	02-Jul-15	13-May-15	14-May-15	-32	0	0%	[Gantt bar: 30-Jun-15 to 02-Jul-15]																												
SD3C020	D9 (D3c) - Type 5B Pier Rebarwork (2nd Lift)	3	03-Jul-15	0%	3	06-Jul-15	15-May-15	18-May-15	-32	0	0%	[Gantt bar: 03-Jul-15 to 06-Jul-15]																												
SD3C021	D9 (D3c) - Type 5B Pier Formwork & Prep for Concreting (2nd Lift)	3	07-Jul-15	0%	3	09-Jul-15	19-May-15	22-May-15	-32	0	0%	[Gantt bar: 07-Jul-15 to 09-Jul-15]																												
SD3C022	D9 (D3c) - Type 5B Pier Concreting (2nd Lift)	1	10-Jul-15	0%	1	10-Jul-15	23-May-15	23-May-15	-32	0	0%	[Gantt bar: 10-Jul-15 to 10-Jul-15]																												
SD3C022	D9 (D3c) - Type 5B Pier Curing & Striking of Forms incl. CJ prep (2nd Lift)	2	11-Jul-15	0%	2	13-Jul-15	26-May-15	27-May-15	-32	0	0%	[Gantt bar: 11-Jul-15 to 13-Jul-15]																												
SD3C023	D9 (D3c) - Type 5B Pier head Scaffolding	3	14-Jul-15	0%	3	17-Jul-15	28-May-15	30-May-15	-32	0	0%	[Gantt bar: 14-Jul-15 to 17-Jul-15]																												
SD3C024	D9 (D3c) - Type 5B Pier Head Rebarwork	4	18-Jul-15	0%	4	22-Jul-15	01-Jun-15	05-Jun-15	-32	0	0%	[Gantt bar: 18-Jul-15 to 22-Jul-15]																												
SD3C025	D9 (D3c) - Type 5B Pier Head Formwork & Prep for Concreting	4	23-Jul-15	0%	4	27-Jul-15	06-Jun-15	12-Jun-15	-32	0	0%	[Gantt bar: 23-Jul-15 to 27-Jul-15]																												
SD3C026	D9 (D3c) - Type 5B Pier Head Concreting	1	28-Jul-15	0%	1	28-Jul-15	13-Jun-15	13-Jun-15	-32	0	0%	[Gantt bar: 28-Jul-15 to 28-Jul-15]																												
SD3C026	D9 (D3c) - Type 5B Pier Head Curing & Striking of Forms incl. CJ prep	2	30-Jul-15	0%	2	31-Jul-15	15-Jun-15	16-Jun-15	-32	0	0%	[Gantt bar: 30-Jul-15 to 31-Jul-15]																												
SD3C032	D9 (D3c) - Type 5B Pier Backfilling Works	4	05-Jun-15 A	100%	0	09-Jun-15 A					100%	[Gantt bar: 05-Jun-15 to 09-Jun-15]																												
<b>Pier Head Segments</b>																																								
SD3C037	D9 (D3c) - Pier Head Segment - Temporary Platform	6	01-Aug-15	0%	6	07-Aug-15	18-Jun-15	27-Jun-15	-32	9	0%	[Gantt bar: 01-Aug-15 to 07-Aug-15]																												
SD3C037	D9 (D3c) - Pier Head Segment Lift & Fix (1 seg)	2	21-Aug-15	0%	2	22-Aug-15	29-Jun-15	30-Jun-15	-41	0	0%	[Gantt bar: 21-Aug-15 to 22-Aug-15]																												
SD3C037	D9 (D3c) - Pier Head Segment Diaphragm - Rebar	12	24-Aug-15	0%	12	05-Sep-15	02-Jul-15	15-Jul-15	-41	0	0%	[Gantt bar: 24-Aug-15 to 05-Sep-15]																												
SD3C037	D9 (D3c) - Pier Head Segment Diaphragm - Formwork	8	07-Sep-15	0%	8	16-Sep-15	17-Jul-15	25-Jul-15	-41	0	0%	[Gantt bar: 07-Sep-15 to 16-Sep-15]																												
SD3C037	D9 (D3c) - Pier Head Segment Diaphragm - Concreting	2	18-Sep-15	0%	2	19-Sep-15	27-Jul-15	28-Jul-15	-41	0	0%	[Gantt bar: 18-Sep-15 to 19-Sep-15]																												
<b>Pier D10 (D3b)</b>																																								
<b>Socketted H-Pile Installation D10</b>																																								
GFXX46	D10B (D3b) - Installation of SH Pile (8 nr)	80	21-Mar-15 A	87.5%	10	03-Jul-15	11-Mar-15	21-Mar-15	-81	0	87.5%	[Gantt bar: 21-Mar-15 to 03-Jul-15]																												
<b>Pile Cap Works</b>																																								
SD3BR01	D10B (D3b-R) - Pile cap Excavation / ELS (incl. sheet piling)	12	04-Jul-15	0%	12	18-Jul-15	23-Mar-15	09-Apr-15	-71	0	0%	[Gantt bar: 04-Jul-15 to 18-Jul-15]																												
SD3BR01	D10B (D3b-R) - Pile cap Pile breakdown to cut-off etc	3	20-Jul-15	0%	3	22-Jul-15	10-Apr-15	13-Apr-15	-71	0	0%	[Gantt bar: 20-Jul-15 to 22-Jul-15]																												
SD3BR11	D10B (D3b-R) - Pile cap Blinding	1	23-Jul-15	0%	1	23-Jul-15	14-Apr-15	14-Apr-15	-71	0	0%	[Gantt bar: 23-Jul-15 to 23-Jul-15]																												
SD3BR11	D10B (D3b-R) - Pile cap Formwork	3	28-Jul-15	0%	3	31-Jul-15	20-Apr-15	22-Apr-15	-71	0	0%	[Gantt bar: 28-Jul-15 to 31-Jul-15]																												
SD3BR11	D10B (D3b-R) - Pile cap Rebarwork	3	24-Jul-15	0%	3	27-Jul-15	16-Apr-15	18-Apr-15	-71	0	0%	[Gantt bar: 24-Jul-15 to 27-Jul-15]																												
SD3BR11	D10B (D3b-R) - Pile cap Kicker Formwork	2	03-Aug-15	0%	2	04-Aug-15	30-Apr-15	02-May-15	-67	4	0%	[Gantt bar: 03-Aug-15 to 04-Aug-15]																												
SD3BR11	D10B (D3b-R) - Pile cap Concreting	1	01-Aug-15	0%	1	01-Aug-15	24-Apr-15	24-Apr-15	-71	0	0%	[Gantt bar: 01-Aug-15 to 01-Aug-15]																												
SD3BR11	D10B (D3b-R) - Pile cap Curing & Striking of Forms incl. CJ prep	6	03-Aug-15	0%	6	08-Aug-15	25-Apr-15	02-May-15	-71	0	0%	[Gantt bar: 03-Aug-15 to 08-Aug-15]																												
<b>Pier Works</b>																																								
SD3BL11	D10A (D3b-L) - Pier Scaffolding (2nd Lift)	2	19-May-15 A	100%	0	23-May-15 A					100%	[Gantt bar: 19-May-15 to 23-May-15]																												
SD3BL21	D10A (D3b-L) - Pier Rebarwork (2nd Lift)	3	27-May-15 A	100%	0	29-May-15 A					100%	[Gantt bar: 27-May-15 to 29-May-15]																												
SD3BL21	D10A (D3b-L) - Pier Formwork & Prep for Concreting (2nd Lift)	2	30-May-15 A	100%	0	02-Jun-15 A					100%	[Gantt bar: 30-May-15 to 02-Jun-15]																												
SD3BL22	D10A (D3b-L) - Pier Concreting (2nd Lift)	1	03-Jun-15 A	100%	0	03-Jun-15 A					100%	[Gantt bar: 03-Jun-15 to 03-Jun-15]																												
SD3BL22	D10A (D3b-L) - Pier Curing & Striking of Forms incl. CJ prep (2nd Lift)	2	04-Jun-15 A	100%	0	05-Jun-15 A					100%	[Gantt bar: 04-Jun-15 to 05-Jun-15]																												
SD3BL23	D10A (D3b-L) - Pier Scaffolding (3rd Lift)	3	09-Jun-15 A	100%	0	11-Jun-15 A					100%	[Gantt bar: 09-Jun-15 to 11-Jun-15]																												
SD3BL24	D10A (D3b-L) - Pier Rebarwork (3rd Lift)	3	12-Jun-15 A	100%	0	15-Jun-15 A					100%	[Gantt bar: 12-Jun-15 to 15-Jun-15]																												
SD3BL25	D10A (D3b-L) - Pier Formwork & Prep for Concreting (3rd Lift)	3	17-Jun-15 A	100%	0	19-Jun-15 A					100%	[Gantt bar: 17-Jun-15 to 19-Jun-15]																												
SD3BL26	D10A (D3b-L) - Pier Concreting (3rd Lift)	1	22-Jun-15	0%	1	22-Jun-15	15-Jun-15	15-Jun-15	-4	0	0%	[Gantt bar: 22-Jun-15 to 22-Jun-15]																												
SD3BL26	D10A (D3b-L) - Pier Curing & Striking of Forms incl. CJ prep (3rd Lift)	2	24-Jun-15	0%	2	26-Jun-15	16-Jun-15	18-Jun-15	-4	66	0%	[Gantt bar: 24-Jun-15 to 26-Jun-15]																												
SD3BR11	D10B (D3b-R) - Pier Scaffolding (1st Lift)	2	10-Aug-15	0%	2	12-Aug-15	04-May-15	05-May-15	-71	0	0%	[Gantt bar: 10-Aug-15 to 12-Aug-15]																												
SD3BR11	D10B (D3b-R) - Pier Rebarwork (1st Lift)	3	13-Aug-15	0%	3	15-Aug-15	06-May-15	08-May-15	-71	0	0%	[Gantt bar: 13-Aug-15 to 15-Aug-15]																												
SD3BR11	D10B (D3b-R) - Pier Formwork & Prep for Concreting (1st Lift)	2	17-Aug-15	0%	2	18-Aug-15	09-May-15	11-May-15	-71	0	0%	[Gantt bar: 17-Aug-15 to 18-Aug-15]																												
SD3BR11	D10B (D3b-R) - Pier Concreting (1st Lift)	1	19-Aug-15	0%	1	19-Aug-15	13-May-15	13-May-15	-71	0	0%	[Gantt bar: 19-Aug-15 to 19-Aug-15]																												
SD3BR11	D10B (D3b-R) - Pier Curing & Striking of Forms incl. CJ prep (1st Lift)	2	21-Aug-15	0%	2	22-Aug-15	14-May-15	15-May-15	-71	0	0%	[Gantt bar: 21-Aug-15 to 22-Aug-15]																												
SD3BR11	D10B (D3b-R) - Pier Scaffolding (2nd Lift)	2	24-Aug-15	0%	2	25-Aug-15	16-May-15	18-May-15	-71	0	0%	[Gantt bar: 24-Aug-15 to 25-Aug-15]																												
SD3BR21	D10B (D3b-R) - Pier Rebarwork (2nd Lift)	3	26-Aug-15	0%	3	28-Aug-15	19-May-15	22-May-15	-71	0	0%	[Gantt bar: 26-Aug-15 to 28-Aug-15]																												
SD3BR21	D10B (D3b-R) - Pier Formwork & Prep for Concreting (2nd Lift)	2	29-Aug-15	0%	2	31-Aug-15	23-May-15	26-May-15	-71	0	0%	[Gantt bar: 29-Aug-15 to 31-Aug-15]																												
SD3BR21	D10B (D3b-R) - Pier Concreting (2nd Lift)	1	01-Sep-15	0%	1	01-Sep-15	27-May-15	27-May-15	-71	0	0%	[Gantt bar: 01-Sep-15 to 01-Sep-15]																												
SD3BR21	D10B (D3b-R) - Pier Curing & Striking of Forms incl. CJ prep (2nd Lift)	2	02-Sep-15	0%	2	03-Sep-15	28-May-15	30-May-15	-70	0	0%	[Gantt bar: 02-Sep-15 to 03-Sep-15]																												
SD3BR21	D10B (D3b-R) - Pier Scaffolding (3rd Lift)	3	04-Sep-15	0%	3	07-Sep-15	01-Jun-15	04-Jun-15	-70	0	0%	[Gantt bar: 04-Sep-15 to 07-Sep-15]																												
SD3BR21	D10B (D3b-R) - Pier Rebarwork (3rd Lift)	3	08-Sep-15	0%	3	11-Sep-15	05-Jun-15	08-Jun-15	-70	0	0%	[Gantt bar: 08-Sep-15 to 11-Sep-15]																												
SD3BR21	D10B (D3b-R) - Pier Formwork & Prep for Concreting (3rd Lift)	3	12-Sep-15	0%	3	15-Sep-15	10-Jun-15	13-Jun-15	-70	0	0%	[Gantt bar: 12-Sep-15 to 15-Sep-15]																												
SD3BR21	D10B (D3b-R) - Pier Concreting (3rd Lift)	1	16-Sep-15	0%	1	16-Sep-15	15-Jun-15	15-Jun-15	-70	0	0%	[Gantt bar: 16-Sep-15 to 16-Sep-15]																												
SD3BR21	D10B (D3b-R) - Pier Curing & Striking of Forms incl. CJ prep (3rd Lift)	2	18-Sep-15	0%	2	19-Sep-15	16-Jun-15	18-Jun-15	-70	0	0%	[Gantt bar: 18-Sep-15 to 19-Sep-15]																												
<b>Pier D11 (D3a)</b>																																								
<b>Socketted H-Pile Installation - D11 (D3a)</b>																																								
GFXX46	D11B (D3a) - Installation of SH Pile (8 nr)	90	09-Apr-15 A	30%	63	03-Sep-15	20-Jan-15	11-Apr-15	-121	0	30%	[Gantt bar: 09-Apr-15 to 03-Sep-15]																												

■ Actual Work  
■ Planned Bar  
■ Critical Bar  
◆ Milestone

Project ID: J3518DWPPrE1-M25  
 Layout: J3518-DWP-3MRP Submission - M25  
 Filter: TASK filters: 3-Month Lookahead, No CC Milestones, No Level of Effort.

**Tuen Mun - Chek Lap Kok Link - Southern Connection**  
**3-Month Rolling Programme (Page 19 of 33 Pages)**  
**(Progress as of 21-June-15)**

Date	Revision	Checked	Approved
29-May-15		WY	
02-Jul-15		HF	KWY

**DWG. No.:**  
**J3518/GCL/PGM/3MRP-M25**







Activity ID	Activity Name	Orig. Dum.	Act. Start / FC Early Start	Duration % Complete	Rem. Dum.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2015																				
												June					July					August					September					
												8	25	01	08	15	22	29	06	13	20	27	03	10	17	24	31	07	14	21		
<b>Bridge E1 - Piling &amp; Substructure</b>																																
<b>E1A, E1B, E1C &amp; E1D (E1a1-2-3-4)</b>																																
<b>Pile Cap Works - E1A, E1B, E1C &amp; E1D</b>																																
<b>Pile Cap Works - E1C/D (E1a2/E1a1)</b>																																
SE1A2	E1C/D (E1a2/E1a1) - Marine Pile Cap M1 - Inst.Access & make Watertight	3	22-Jun-15	0%	3	26-Jun-15	20-Nov-14	24-Nov-14	-162	0	0%																					
SE1A2	E1C/D (E1a2/E1a1) - Marine Pile Cap M1 - Weld Fin Plates/Plug Rebar & C	9	27-Jun-15	0%	9	08-Jul-15	24-Nov-14	04-Dec-14	-162	0	0%																					
SE1A2	E1C/D (E1a2/E1a1) - Marine Pile Cap M1 - Dewater precast shell / Remove	2	09-Jul-15	0%	2	10-Jul-15	04-Dec-14	06-Dec-14	-162	0	0%																					
SE1A2	E1C/D (E1a2/E1a1) - Marine Pile Cap M1 - Pile cut down	8	11-Jul-15	0%	8	21-Jul-15	06-Dec-14	16-Dec-14	-162	0	0%																					
SE1A2	E1C/D (E1a2/E1a1) - Marine Pile Cap M1 - Rebar fixing, inst.inserts etc	14	22-Jul-15	0%	14	07-Aug-15	16-Dec-14	05-Jan-15	-162	0	0%																					
SE1A2	E1C/D (E1a2/E1a1) - Marine Pile Cap M1 - Concreting	1	08-Aug-15	0%	1	08-Aug-15	05-Jan-15	06-Jan-15	-162	0	0%																					
SE1A2	E1C/D (E1a2/E1a1) - Marine Pile Cap M1 - Curing incl. CJ Preparation	6	10-Aug-15	0%	6	17-Aug-15	06-Jan-15	13-Jan-15	-162	0	0%																					
<b>Pier Works - E1A, E1B, E1C &amp; E1D</b>																																
<b>Pier Works - E1A (E1a4)</b>																																
SE1A4	E1A (E1a4) - Type 4B Pier Head Rebarwork, Formwork & Prep	10	13-Apr-15 A	100%	0	22-May-15 A					100%																					
SE1A4	E1A (E1a4) - Type 4B Pier Head Concreting	1	23-May-15 A	100%	0	23-Jun-15 A					100%																					
SE1A4	E1A (E1a4) - Type 4B Pier Head Curing/Striking of Forms/Remove Scaffoldir	6	24-May-15 A	100%	0	28-May-15 A					100%																					
<b>Pier Works - E1B (E1a3)</b>																																
SE1A3	E1B (E1a3) - Type 4B Pier Head Rebarwork, Formwork & Prep	10	26-May-15 A	100%	0	17-Jun-15 A					100%																					
SE1A3	E1B (E1a3) - Type 4B Pier Head Concreting	1	22-Jun-15	0%	1	22-Jun-15	11-Mar-15	12-Mar-15	-73	0	0%																					
SE1A3	E1B (E1a3) - Type 4B Pier Head Curing/Striking of Forms/Remove Scaffoldir	6	24-Jun-15	0%	6	02-Jul-15	12-Mar-15	19-Mar-15	-73	0	0%																					
<b>Pier Works - E1C (E1a2)</b>																																
SE1A2	E1C (E1a2) - Type 4B Pier Temp. Support Platform & Scaffold (1st Lift)	6	10-Aug-15	0%	6	17-Aug-15	06-Jan-15	13-Jan-15	-162	0	0%																					
SE1A2	E1C (E1a2) - Type 4B Pier Rebarwork, Formwork & Prep (1st Lift)	4	18-Aug-15	0%	4	22-Aug-15	13-Jan-15	17-Jan-15	-162	0	0%																					
SE1A2	E1C (E1a2) - Type 4B Pier Concreting, Curing & Striking, CJ prep (1st Lift)	3	24-Aug-15	0%	3	26-Aug-15	17-Jan-15	21-Jan-15	-162	0	0%																					
SE1A2	E1C (E1a2) - Type 4B Pier Scaffolding (2nd Lift)	2	27-Aug-15	0%	2	28-Aug-15	21-Jan-15	23-Jan-15	-162	0	0%																					
SE1A2	E1C (E1a2) - Type 4B Pier Rebarwork, Formwork & Prep (2nd Lift)	5	29-Aug-15	0%	5	03-Sep-15	23-Jan-15	29-Jan-15	-162	0	0%																					
SE1A2	E1C (E1a2) - Type 4B Pier Concreting, Curing & Striking, CJ prep (2nd Lift)	3	04-Sep-15	0%	3	07-Sep-15	29-Jan-15	02-Feb-15	-162	0	0%																					
SE1A2	E1C (E1a2) - Type 4B Pier Head Scaffolding	4	08-Sep-15	0%	4	12-Sep-15	02-Feb-15	06-Feb-15	-162	0	0%																					
SE1A2	E1C (E1a2) - Type 4B Pier Head Rebarwork, Formwork & Prep	10	14-Sep-15	0%	10	25-Sep-15	06-Feb-15	18-Feb-15	-162	0	0%																					
<b>Pier Works - E1D (E1a1)</b>																																
SE1A1	E1D (E1a1) - Type 4B Pier Temp. Support Platform & Scaffold (1st Lift)	6	10-Aug-15	0%	6	17-Aug-15	19-Jan-16	26-Jan-16	127	0	0%																					
SE1A1	E1D (E1a1) - Type 4B Pier Rebarwork, Formwork & Prep (1st Lift)	3	18-Aug-15	0%	3	21-Aug-15	26-Jan-16	29-Jan-16	127	0	0%																					
SE1A1	E1D (E1a1) - Type 4B Pier Concreting, Curing & Striking, CJ prep (1st Lift)	3	22-Aug-15	0%	3	25-Aug-15	29-Jan-16	02-Feb-16	127	0	0%																					
SE1A1	E1D (E1a1) - Type 4B Pier Scaffolding (2nd Lift)	2	26-Aug-15	0%	2	27-Aug-15	02-Feb-16	04-Feb-16	127	0	0%																					
SE1A1	E1D (E1a1) - Type 4B Pier Rebarwork, Formwork & Prep (2nd Lift)	5	28-Aug-15	0%	5	02-Sep-15	04-Feb-16	13-Feb-16	127	0	0%																					
SE1A1	E1D (E1a1) - Type 4B Pier Concreting, Curing & Striking, CJ prep (2nd Lift)	3	03-Sep-15	0%	3	05-Sep-15	13-Feb-16	17-Feb-16	127	0	0%																					
SE1A1	E1D (E1a1) - Type 4B Pier Head Scaffolding	4	07-Sep-15	0%	4	11-Sep-15	17-Feb-16	22-Feb-16	127	0	0%																					
SE1A1	E1D (E1a1) - Type 4B Pier Head Rebarwork, Formwork & Prep	10	12-Sep-15	0%	10	24-Sep-15	22-Feb-16	04-Mar-16	127	0	0%																					
<b>Pier Head Segments - E1A, E1B, E1C &amp; E1D</b>																																
<b>Pier Head Segments - E1A (E1a4)</b>																																
SE1A4	E1A (E1a4) - Pier Head Segment - Temporary Platform	2	01-Jun-15 A	100%	0	05-Jun-15 A					100%																					
SE1A4	E1A (E1a4) - Pier Head Segment Lift & Fix (1 seg)	2	22-Jun-15	0%	2	24-Jun-15	25-Nov-14	27-Nov-14	-158	0	0%																					
SE1A4	E1A (E1a4) - Pier Head Segment Diaphragm - Rebar	13	26-Jun-15	0%	13	11-Jul-15	27-Nov-14	11-Dec-14	-158	0	0%																					
SE1A4	E1A (E1a4) - Pier Head Segment Diaphragm - Formwork & Prep for Concreti	8	11-Jul-15	0%	8	22-Jul-15	12-Dec-14	20-Dec-14	-158	0	0%																					
SE1A4	E1A (E1a4) - Pier Head Segment Diaphragm - Concreting	2	22-Jul-15	0%	2	24-Jul-15	22-Dec-14	23-Dec-14	-158	0	0%																					
SE1A4	E1A (E1a4) - Pier Head Segment Diaphragm - Curing & Striking of Forms	6	24-Jul-15	0%	6	01-Aug-15	24-Dec-14	02-Jan-15	-158	0	0%																					
<b>Pier Head Segments - E1B (E1a3)</b>																																
SE1A3	E1B (E1a3) - Pier Head Segment - Temporary Platform	2	03-Jul-15	0%	2	04-Jul-15	19-Mar-15	21-Mar-15	-73	0	0%																					
SE1A3	E1B (E1a3) - Pier Head Segment Lift & Fix (1 seg)	2	06-Jul-15	0%	2	07-Jul-15	21-Mar-15	24-Mar-15	-73	0	0%																					
SE1A3	E1B (E1a3) - Pier Head Segment Diaphragm - Rebar	12	08-Jul-15	0%	12	22-Jul-15	24-Mar-15	11-Apr-15	-73	0	0%																					
SE1A3	E1B (E1a3) - Pier Head Segment Diaphragm - Formwork & Prep for Concreti	8	23-Jul-15	0%	8	01-Aug-15	11-Apr-15	22-Apr-15	-73	0	0%																					
SE1A3	E1B (E1a3) - Pier Head Segment Diaphragm - Concreting	3	03-Aug-15	0%	3	05-Aug-15	22-Apr-15	25-Apr-15	-73	0	0%																					
SE1A3	E1B (E1a3) - Pier Head Segment Diaphragm - Curing & Striking of Forms	6	05-Aug-15	0%	6	13-Aug-15	27-Apr-15	04-May-15	-73	0	0%																					
<b>E2A, E2B, E2C &amp; E2D (E1b1-2-3-4)</b>																																
<b>Pile Cap Works - E2A, E2B, E2C &amp; E2D</b>																																
<b>Pile Cap Works - E2B (E1b3)</b>																																
SE1B3	E2B (E1b3) - Marine Pile Cap M1 - Pile cut down	8	18-May-15 A	25%	6	30-Jun-15	21-Oct-14	28-Oct-14	-187	0	20%																					
SE1B3	E2B (E1b3) - Marine Pile Cap M1 - Rebar fixing, inst.inserts etc	18	02-Jul-15	0%	18	23-Jul-15	28-Oct-14	19-Nov-14	-187	0	0%																					
SE1B3	E2B (E1b3) - Marine Pile Cap M1 - Concreting	1	24-Jul-15	0%	1	24-Jul-15	19-Nov-14	20-Nov-14	-187	0	0%																					
SE1B3	E2B (E1b3) - Marine Pile Cap M1 - Curing incl. CJ Preparation	6	25-Jul-15	0%	6	01-Aug-15	20-Nov-14	27-Nov-14	-187	0	0%																					
<b>Pier Works - E2A, E2B, E2C &amp; E2D</b>																																
<b>Pier Works - E2A (E1b4)</b>																																
SE1B4	E2A (E1b4) - Type 4B Pier Rebarwork, Formwork & Prep (1st Lift)	4	18-Apr-15 A	100%	0	26-May-15 A					100%																					
SE1B4	E2A (E1b4) - Type 4B Pier Concreting, Curing & Striking, CJ prep (1st Lift)	3	27-May-15 A	100%	0	03-Jun-15 A					100%																					

■ Actual Work  
■ Planned Bar  
■ Critical Bar  
◆ Milestone

Project ID: J3518DWPPrE1-M25  
 Layout: J3518-DWP-3MRP Submission - M25  
 Filter: TASK filters: 3-Month Lookahead, No CC Milestones, No Level of Effort.

**Tuen Mun - Chek Lap Kok Link - Southern Connection**  
**3-Month Rolling Programme (Page 23 of 33 Pages)**  
**(Progress as of 21-June-15)**

Date	Revision	Checked	Approved
29-May-15		WY	
02-Jul-15		HF	KWY

**DWG. No.:**  
**J3518/GCL/PGM/3MRP-M25**





Activity ID	Activity Name	Orig. Dum.	Act. Start / FC Early Start	Duration % Complete	Rem. Dum.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2015																					
												June					July					August					September						
												8	25	01	08	15	22	29	06	13	20	27	03	10	17	24	31	07	14	21			
<b>Pile Cap Works</b>																																	
SE2A1	E3 (E2a1/2/3/4)- Marine Pile Cap - Pile cut down 6nr	9	11-May-15 A	55.56%	4	27-Jun-15	30-Oct-14	03-Nov-14	-180	0	95%																						
SE2A1	E3 (E2a1/2/3/4)- Marine Pile Cap - Rebar fixing (1st pour)	8	29-Jun-15	0%	8	08-Jul-15	04-Nov-14	12-Nov-14	-180	0	0%																						
SE2A1	E3 (E2a1/2/3/4)- Marine Pile Cap - Concreting (First pour)	1	09-Jul-15	0%	1	09-Jul-15	13-Nov-14	13-Nov-14	-180	0	0%																						
SE2A1	E3 (E2a1/2/3/4)- Marine Pile Cap - CJ preparation	3	10-Jul-15	0%	3	13-Jul-15	14-Nov-14	17-Nov-14	-180	0	0%																						
SE2A1	E3 (E2a1/2/3/4)- Marine Pile Cap - Rebar fixing (Final pour)	6	14-Jul-15	0%	6	21-Jul-15	18-Nov-14	24-Nov-14	-180	0	0%																						
SE2A1	E3 (E2a1/2/3/4)- Marine Pile Cap - Concreting (Final pour)	1	22-Jul-15	0%	1	22-Jul-15	25-Nov-14	25-Nov-14	-180	0	0%																						
SE2A1	E3 (E2a1/2/3/4)- Marine Pile Cap - Curing incl. CJ preparation	6	23-Jul-15	0%	6	30-Jul-15	26-Nov-14	02-Dec-14	-180	0	0%																						
<b>Pier Works - E3A,E3B, E3C &amp; E3D</b>																																	
<b>Pier Works - E3A (E2a4)</b>																																	
SE2A4	E3A (E2a4) - Type 4B-MJ Pier Temp. Support Platform & Scaffold (1st Lift)	5	24-Jul-15	0%	5	30-Jul-15	27-Nov-14	02-Dec-14	-180	0	0%																						
SE2A4	E3A (E2a4) - Type 4B-MJ Pier Rebarwork, Formwork & Prep (1st Lift)	4	31-Jul-15	0%	4	04-Aug-15	03-Dec-14	06-Dec-14	-180	0	0%																						
SE2A4	E3A (E2a4) - Type 4B-MJ Pier Concreting, Curing & Striking, CJ prep (1st Lif	3	05-Aug-15	0%	3	07-Aug-15	08-Dec-14	10-Dec-14	-180	0	0%																						
SE2A4	E3A (E2a4) - Type 4B-MJ Pier Head Scaffolding	4	08-Aug-15	0%	4	13-Aug-15	11-Dec-14	15-Dec-14	-180	0	0%																						
SE2A4	E3A (E2a4) - Type 4B-MJ Pier Head Rebarwork, Formwork & Prep	10	14-Aug-15	0%	10	26-Aug-15	16-Dec-14	29-Dec-14	-180	0	0%																						
SE2A4	E3A (E2a4) - Type 4B-MJ Pier Head Concreting	1	27-Aug-15	0%	1	27-Aug-15	30-Dec-14	30-Dec-14	-180	0	0%																						
SE2A4	E3A (E2a4) - Type 4B-MJ Pier Head Curing/Striking of Forms/Remove Scaffr	6	28-Aug-15	0%	6	03-Sep-15	31-Dec-14	07-Jan-15	-180	0	0%																						
<b>Pier Works - E3B (E2a3)</b>																																	
SE2A3	E3B (E2a3) - Type 4B-MJ Pier Temp. Support Platform & Scaffold (1st Lift)	5	24-Jul-15	0%	5	30-Jul-15	20-Dec-14	27-Dec-14	-160	0	0%																						
SE2A3	E3B (E2a3) - Type 4B-MJ Pier Rebarwork, Formwork & Prep (1st Lift)	4	31-Jul-15	0%	4	04-Aug-15	29-Dec-14	02-Jan-15	-160	0	0%																						
SE2A3	E3B (E2a3) - Type 4B-MJ Pier Concreting, Curing & Striking, CJ prep (1st Lif	3	05-Aug-15	0%	3	07-Aug-15	03-Jan-15	06-Jan-15	-160	0	0%																						
SE2A3	E3B (E2a3) - Type 4B-MJ Pier Head Scaffolding	4	08-Aug-15	0%	4	13-Aug-15	07-Jan-15	10-Jan-15	-160	0	0%																						
SE2A3	E3B (E2a3) - Type 4B-MJ Pier Head Rebarwork, Formwork & Prep	10	14-Aug-15	0%	10	26-Aug-15	12-Jan-15	22-Jan-15	-160	0	0%																						
SE2A3	E3B (E2a3) - Type 4B-MJ Pier Head Concreting	1	27-Aug-15	0%	1	27-Aug-15	23-Jan-15	23-Jan-15	-160	0	0%																						
SE2A3	E3B (E2a3) - Type 4B-MJ Pier Head Curing/Striking of Forms/Remove Scaffr	6	28-Aug-15	0%	6	03-Sep-15	24-Jan-15	30-Jan-15	-160	0	0%																						
<b>Pier Works - E3C (E2a2)</b>																																	
SE2A2	E3C (E2a2) - Type 4B-MJ Pier Temp. Support Platform & Scaffold (1st Lift)	6	31-Jul-15	0%	6	06-Aug-15	10-Jan-15	16-Jan-15	-150	0	0%																						
SE2A2	E3C (E2a2) - Type 4B-MJ Pier Rebarwork, Formwork & Prep (1st Lift)	6	07-Aug-15	0%	6	14-Aug-15	17-Jan-15	23-Jan-15	-150	0	0%																						
SE2A2	E3C (E2a2) - Type 4B-MJ Pier Concreting, Curing & Striking, CJ prep (1st Lif	3	15-Aug-15	0%	3	18-Aug-15	24-Jan-15	27-Jan-15	-150	0	0%																						
SE2A2	E3C (E2a2) - Type 4B-MJ Pier Head Scaffolding	4	19-Aug-15	0%	4	24-Aug-15	28-Jan-15	31-Jan-15	-150	0	0%																						
SE2A2	E3C (E2a2) - Type 4B-MJ Pier Head Rebarwork, Formwork & Prep	10	25-Aug-15	0%	10	04-Sep-15	02-Feb-15	12-Feb-15	-150	0	0%																						
SE2A2	E3C (E2a2) - Type 4B-MJ Pier Head Concreting	1	05-Sep-15	0%	1	05-Sep-15	13-Feb-15	13-Feb-15	-150	0	0%																						
SE2A2	E3C (E2a2) - Type 4B-MJ Pier Head Curing/Striking of Forms/Remove Scaffr	6	07-Sep-15	0%	6	14-Sep-15	14-Feb-15	24-Feb-15	-150	0	0%																						
<b>Pier Works - E3D (E2a1)</b>																																	
SE2A1	E3D (E2a1) - Type 4B-MJ Pier Temp. Support Platform & Scaffold (1st Lift)	6	31-Jul-15	0%	6	06-Aug-15	14-Jan-16	20-Jan-16	131	0	0%																						
SE2A1	E3D (E2a1) - Type 4B-MJ Pier Rebarwork, Formwork & Prep (1st Lift)	6	07-Aug-15	0%	6	14-Aug-15	21-Jan-16	27-Jan-16	131	0	0%																						
SE2A1	E3D (E2a1) - Type 4B-MJ Pier Concreting, Curing & Striking, CJ prep (1st Lif	3	15-Aug-15	0%	3	18-Aug-15	28-Jan-16	30-Jan-16	131	0	0%																						
SE2A1	E3D (E2a1) - Type 4B-MJ Pier Head Scaffolding	4	19-Aug-15	0%	4	24-Aug-15	01-Feb-16	04-Feb-16	131	0	0%																						
SE2A1	E3D (E2a1) - Type 4B-MJ Pier Head Rebarwork, Formwork & Prep	10	25-Aug-15	0%	10	04-Sep-15	05-Feb-16	19-Feb-16	131	0	0%																						
SE2A1	E3D (E2a1) - Type 4B-MJ Pier Head Concreting	1	05-Sep-15	0%	1	05-Sep-15	20-Feb-16	20-Feb-16	131	0	0%																						
SE2A1	E3D (E2a1) - Type 4B-MJ Pier Head Curing/Striking of Forms/Remove Scaffr	6	07-Sep-15	0%	6	14-Sep-15	22-Feb-16	27-Feb-16	131	0	0%																						
<b>Pier Head Segements - E3A,E3B, E3C &amp; E3D</b>																																	
<b>Pier Head Segment - E3A (E2a4)</b>																																	
SE2A4	E3A (E2a4) - Pier Head Segment - Temporary Platform	2	04-Sep-15	0%	2	05-Sep-15	08-Jan-15	09-Jan-15	-180	45	0%																						
<b>E4A &amp; E4B (E2b - 1/2)</b>																																	
<b>Pile Cap Works - E4A &amp; E4B</b>																																	
<b>Pile Cap Works</b>																																	
SE2B0	E4 (E2b1/2 ) - Marine Pile Cap - Dewater precast shell / Remove Lifting Fran	2	11-May-15 A	0%	2	24-Jun-15	12-Nov-14	13-Nov-14	-169	0	95%																						
SE2B0	E4 (E2b1/2 ) - Marine Pile Cap - Pile cut down 4nr	6	26-Jun-15	0%	6	03-Jul-15	14-Nov-14	20-Nov-14	-169	0	0%																						
SE2B0	E4 (E2b1/2 ) - Marine Pile Cap - Rebar fixing (1st pour)	6	04-Jul-15	0%	6	10-Jul-15	21-Nov-14	27-Nov-14	-169	0	0%																						
SE2B0	E4 (E2b1/2 ) - Marine Pile Cap - Concreting (First pour)	1	11-Jul-15	0%	1	11-Jul-15	28-Nov-14	28-Nov-14	-169	0	0%																						
SE2B0	E4 (E2b1/2 ) - Marine Pile Cap - CJ preparation	2	13-Jul-15	0%	2	14-Jul-15	29-Nov-14	01-Dec-14	-169	0	0%																						
SE2B0	E4 (E2b1/2 ) - Marine Pile Cap - Rebar fixing (Final pour)	4	15-Jul-15	0%	4	20-Jul-15	02-Dec-14	05-Dec-14	-169	0	0%																						
SE2B0	E4 (E2b1/2 ) - Marine Pile Cap - Concreting (Final pour)	1	21-Jul-15	0%	1	21-Jul-15	06-Dec-14	06-Dec-14	-169	0	0%																						
SE2B0	E4 (E2b1/2 ) - Marine Pile Cap - Curing incl. CJ preparation	4	22-Jul-15	0%	4	25-Jul-15	08-Dec-14	11-Dec-14	-169	0	0%																						
<b>Pier Works - E4A &amp; E4B</b>																																	
<b>Pier Works - E4A (E2b2)</b>																																	
SE2B2	E4A (E2b2) - Seagull Pier Falsework & Scaffolding (1st wall pour)	2	27-Jul-15	0%	2	28-Jul-15	12-Dec-14	13-Dec-14	-169	0	0%																						
SE2B2	E4A (E2b2) - Seagull Pier Rebar Fixing, Formwork & Prep (1st wall pour)	6	30-Jul-15	0%	6	05-Aug-15	15-Dec-14	20-Dec-14	-169	0	0%																						
SE2B2	E4A (E2b2) - Seagull Pier Concreting, Curing & Striking, CJ Prep (1st wall pc	3	06-Aug-15	0%	3	08-Aug-15	22-Dec-14	24-Dec-14	-169	0	0%																						
SE2B2	E4A (E2b2) - Seagull Pier Falsework & Scaffolding (diaphragm slab, 2nd pou	1	10-Aug-15	0%	1	10-Aug-15	27-Dec-14	27-Dec-14	-169	0	0%																						
SE2B2	E4A (E2b2) - Seagull Pier Rebar Fixing, Formwork & Prep (diaphragm slab, 2	6	12-Aug-15	0%	6	18-Aug-15	29-Dec-14	05-Jan-15	-169	0	0%																						
SE2B2	E4A (E2b2) - Seagull Pier Concreting, Curing & Striking, CJ Prep (diaphragm	3	19-Aug-15	0%	3	22-Aug-15	06-Jan-15	08-Jan-15	-169	0	0%																						

■ Actual Work  
■ Planned Bar  
■ Critical Bar  
◆ Milestone

Project ID: J3518DWPPrE1-M25  
 Layout: J3518-DWP-3MRP Submission - M25  
 Filter: TASK filters: 3-Month Lookahead, No CC  
 Milestones, No Level of Effort.

**Tuen Mun - Chek Lap Kok Link - Southern Connection**  
**3-Month Rolling Programme (Page 25 of 33 Pages)**  
**(Progress as of 21-June-15)**

Date	Revision	Checked	Approved
29-May-15		WY	
02-Jul-15		HF	KWY

**DWG. No.:**  
**J3518/GCL/PGM/3MRP-M25**

















