

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2015																																							
												September					October				November			December																											
												24	31	07	14	21	28	05	12	19	26	02	09	16	23	30	07	14	21																						
<b>HY/2012/07 - TM-CLK Link-SC [DWP rE1] - Status Update 21-09-2015 yet</b>																																																			
<b>Contract Key Dates</b>																																																			
<b>Possession Dates / Access Period</b>																																																			
POS02	Portion A (Commencement of Works+499 days)	0	21-Sep-15*	0%	0		03-Jun-15		-110	0	0%																																								
POS03	Portion B (Commencement of Works+619 days)	0	21-Sep-15*	0%	0		03-Jun-15		-110	0	0%																																								
<b>Section Completion Dates</b>																																																			
<b>Vacate Works Area</b>																																																			
VAC05	Vacate Works Area WA5 (Zone 5C) (Commencement of Works+758 days)	0		0%	0	21-Sep-15*		19-Jul-15	-63	1230	0%																																								
<b>General Submissions</b>																																																			
<b>General Requirements</b>																																																			
<b>Temporary Works Design</b>																																																			
PR00130	Unloading Jetty at HKBCF - Working Platform design and approval	90	02-Jun-14 A	60%	36	04-Nov-15	25-Jul-15	04-Sep-15	-49	963	10%																																								
<b>Land Works</b>																																																			
PR00160	Propose/submit a performance review for piled fnds in accordance w/ ETW	101	26-May-14 A	80.2%	20	15-Oct-15	08-Mar-16	02-Apr-16	136	363	80%																																								
<b>Land GI Works</b>																																																			
PR02204	SQR Sampling & Testing and Approval	110	14-Aug-14 A	68.18%	35	03-Nov-15	27-Nov-14	09-Jan-15	-241	0	68%																																								
PR03110	Trial Pits along Cheung Tung Road	20	21-Oct-13 A	90%	2	22-Sep-15	08-Jan-15	09-Jan-15	-208	33	85%																																								
<b>Design Submissions</b>																																																			
<b>Detailed Design (v18.8 18-08-14)</b>																																																			
<b>General Submissions</b>																																																			
ARDD0037-1	Preparation of Seismic Performance Report Viaduct A,B,C,D - AP12.01	20	21-Sep-15	0%	20	16-Oct-15	24-Nov-15	21-Dec-15	46	0	0%																																								
ARDD0037-2	IC/SO Approval of Seismic Performance Report Viaduct A,B,C,D - AP12.01	75	19-Oct-15	0%	75	29-Jan-16	22-Dec-15	04-Apr-16	46	244	0%																																								
ARDD0037-4	Preparation of Seismic Performance Report Viaduct E - AP12.02	20	21-Sep-15	0%	20	16-Oct-15	24-Nov-15	21-Dec-15	46	0	0%																																								
ARDD0037-5	IC/SO Approval of Seismic Performance Report Viaduct E - AP12.02	75	19-Oct-15	0%	75	29-Jan-16	22-Dec-15	04-Apr-16	46	0	0%																																								
ARDD0037-7	Preparation of Seismic Performance Report Viaduct F - AP12.03	20	21-Sep-15	0%	20	16-Oct-15	24-Nov-15	21-Dec-15	46	0	0%																																								
ARDD0037-8	IC/SO Approval of Seismic Performance Report Viaduct F - AP12.03	75	19-Oct-15	0%	75	29-Jan-16	22-Dec-15	04-Apr-16	46	0	0%																																								
ARDD0042-2	IC/SO Approval of O&M Facility Provisions DDA - BP11.01	75	14-Jan-15 A	50%	38	11-Nov-15	29-Oct-15	21-Dec-15	29	0	50%																																								
ARDD0042-4	IC/SO Approval of O&M Facility Provisions DDA - BP11.01	0		0%	0	11-Nov-15		21-Dec-15	29	73	0%																																								
<b>Viaduct E5 and E6</b>																																																			
<b>Viaduct Design</b>																																																			
<b>Viaduct E5 E6 Superstructure Optimisation</b>																																																			
TGP0550	Viaduct E5 & E6 - Preparation of Optimised Movement Joint Schedule	15	03-Feb-15 A	80%	3	23-Sep-15	25-Jan-16	27-Jan-16	90	83	80%																																								
<b>Viaduct E7 &amp; E8</b>																																																			
<b>Viaduct Design</b>																																																			
<b>Viaduct E7 E8 Superstructure Optimisation</b>																																																			
TGP0750	Viaduct E7 & E8 - Preparation of Optimised Movement Joint Schedule	15	03-Feb-15 A	80%	3	23-Sep-15	25-Jan-16	27-Jan-16	90	83	80%																																								
<b>Viaduct C</b>																																																			
<b>Viaduct Design</b>																																																			
ARDD0384-3	Viaduct C - Coordination and Further Issue of Construction Method and Te	60	02-Mar-15 A	40%	36	09-Nov-15	14-Dec-18	01-Feb-19	844	0	40%																																								
ARDD0384-5	Viaduct C - GCL/FRE Final Coordinated Construction Method/Temporary \	0		0%	0	09-Nov-15		01-Feb-19	844	844	0%																																								
<b>Viaduct A</b>																																																			
<b>Viaduct Design</b>																																																			
ARDD0435	Viaduct A - IC/SO Approval of DDA DP11.03	75	23-Feb-15 A	100%	0	17-Sep-15 A					100%																																								
ARDD0435-1	Viaduct A - IC/SO Approval of DDA DP11.03	0		100%	0	17-Sep-15 A					100%																																								
ARDD0435-2	Viaduct A - GCL/FRE Issue of Construction Method/Temporary Work Data	0		0%	0	21-Sep-15		01-Feb-19	880	880	0%																																								
ARDD0435-3	Viaduct A - Coordination and Further Issue of Construction Method and Ter	60	01-Jun-15 A	50%	30	30-Oct-15	31-Dec-15	10-Feb-16	73	18	50%																																								
ARDD0435-4	Viaduct A - Preparation of Draft DDA Working Drawing Set	60	01-Jun-15 A	20%	48	25-Nov-15	07-Dec-15	10-Feb-16	55	0	20%																																								
ARDD0435-5	Viaduct A - GCL/FRE Final Coordinated Construction Method/Temporary V	0		0%	0	25-Nov-15		10-Feb-16	55	0	0%																																								
ARDD0435-6	Viaduct A - Preparation and Coordination of Working Drawing Set	10	26-Nov-15	0%	10	09-Dec-15	11-Feb-16	24-Feb-16	55	0	0%																																								
ARDD0435-7	Viaduct A - Submission of Working Drawings for Viaduct A DP11.03	0		0%	0	09-Dec-15		13-Apr-16	90	0	0%																																								
ARDD0435-8	Viaduct A - IC/SO Consent of Supplemental Working Drawings Viaduct A	10	10-Dec-15	0%	10	23-Dec-15	14-Apr-16	27-Apr-16	90	0	0%																																								
<b>Viaduct F1 &amp; F3</b>																																																			
<b>Viaduct Design</b>																																																			
ARDD0486-2	Viaduct F1 & F3 - Coordination and Further Issue of Construction Method ;	60	02-Mar-15 A	10%	54	03-Dec-15	29-Jan-15	14-Apr-15	-167	0	10%																																								
ARDD0486-3	Viaduct F1 & F3 - Preparation of Draft Working Drawing Set	60	02-Mar-15 A	10%	54	03-Dec-15	29-Jan-15	14-Apr-15	-167	0	10%																																								
ARDD0486-4	Viaduct F1 & F3 - GCL/FRE Final Coordinated Construction Method/Temp	0		0%	0	03-Dec-15		14-Apr-15	-167	0	0%																																								
ARDD0486-5	Viaduct F1 & F3 - Preparation and Coordination of DDA/Working Drawing	10	04-Dec-15	0%	10	17-Dec-15	15-Apr-15	28-Apr-15	-167	0	0%																																								

--











Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2015															
												September				October				November				December			
												24	31	07	14	21	28	05	12	19	26	02	09	16	23	30	07
<b>General</b>																											
ZA00010	Viaduct A - Approval of Foundation DDA DP11.01	0		0%	0	21-Sep-15		01-Feb-19	880	880	0%																
<b>Bridge A2</b>																											
<b>Pier A1 (A2e)</b>																											
<b>Pier Works</b>																											
SA2E0180	A1 (A2e) - Type 4B-MJ Pier Rebarwork, Formwork & Prep (1st Lift)	5	20-Aug-15 A	100%	0	27-Aug-15 A					100%																
SA2E0200	A1 (A2e) - Type 4B-MJ Pier Concreting, Curing & Striking, CJ prep (1st Lift)	3	28-Aug-15 A	100%	0	04-Sep-15 A					100%																
SA2E0210	A1 (A2e) - Type 4B-MJ Pier Scaffolding (2nd Lift)	2	05-Sep-15 A	100%	0	15-Sep-15 A					100%																
SA2E0220	A1 (A2e) - Type 4B-MJ Pier Rebarwork, Formwork & Prep (2nd Lift)	6	16-Sep-15 A	50%	3	23-Sep-15	08-Apr-16	11-Apr-16	157	0	50%																
SA2E0240	A1 (A2e) - Type 4B-MJ Pier Concreting, Curing & Striking, CJ prep (2nd Lil)	3	24-Sep-15	0%	3	26-Sep-15	12-Apr-16	15-Apr-16	157	0	0%																
SA2E0300	A1 (A2e) - Type 4B-MJ Pier Head Scaffolding	4	29-Sep-15	0%	4	03-Oct-15	16-Apr-16	21-Apr-16	157	0	0%																
SA2E0310	A1 (A2e) - Type 4B-MJ Pier Head Rebarwork, Formwork & Prep	10	05-Oct-15	0%	10	16-Oct-15	22-Apr-16	04-May-16	157	0	0%																
SA2E0330	A1 (A2e) - Type 4B-MJ Pier Head Concreting	1	17-Oct-15	0%	1	17-Oct-15	05-May-16	05-May-16	157	0	0%																
SA2E0340	A1 (A2e) - Type 4B-MJ Pier Head Curing/Striking of Forms/Remove Scaff	6	19-Oct-15	0%	6	26-Oct-15	06-May-16	12-May-16	157	0	0%																
SA2E0350	A1 (A2e) - Type 4B- Bearing Plinth	6	19-Oct-15	0%	6	26-Oct-15	06-May-16	12-May-16	157	0	0%																
<b>Pier Head Segments</b>																											
SA2E0380	A1 (A2e) - Pier Head Segment - Temporary Platform	6	27-Oct-15	0%	6	03-Nov-15	13-May-16	21-May-16	157	0	0%																
SA2E0381	A1 (A2e) - Pier Head Segment Bearings	2	04-Nov-15	0%	2	05-Nov-15	23-May-16	24-May-16	157	0	0%																
SA2E0382	A1 (A2e) - Pier Head Segment Lift & Temp Support (2 seg)	7	06-Nov-15	0%	7	13-Nov-15	25-May-16	03-Jun-16	157	0	0%																
<b>Pier A2 (A2d)</b>																											
<b>Foundation Works</b>																											
GFXX139	A2 (A2d) - Bored Piles (2.20m dia. x 3 nos)	120	20-May-15 A	100%	0	07-Sep-15 A					100%																
GFXX140	A2 (A2d) - Sonic & Interface Coring	12	21-Sep-15	0%	12	06-Oct-15	02-Feb-16	18-Feb-16	109	0	0%																
GFXX141	A2 (A2d) - Dismantle removable panels of temp. platform	5	07-Oct-15	0%	5	12-Oct-15	19-Feb-16	24-Feb-16	109	0	0%																
<b>Pile Cap Works</b>																											
SA2D0070	A2 (A2d) - Marine Pile Cap M2b - Inst.Floating Seal & Casing Head Steelw	7	27-Oct-15	0%	7	05-Nov-15	25-Feb-16	03-Mar-16	96	0	0%																
SA2D0080	A2 (A2d) - Marine Pile Cap M2b - Install precast shell in position	1	05-Nov-15	0%	1	06-Nov-15	04-Mar-16	04-Mar-16	96	0	0%																
SA2D0090	A2 (A2d) - Marine Pile Cap M2b - Inst.Access & make Watertight	3	06-Nov-15	0%	3	10-Nov-15	05-Mar-16	08-Mar-16	96	0	0%																
SA2D0100	A2 (A2d) - Marine Pile Cap M2b - Weld Fin plates/Plug Rebar & Concrete	9	10-Nov-15	0%	9	20-Nov-15	09-Mar-16	18-Mar-16	96	0	0%																
SA2D0120	A2 (A2d) - Marine Pile Cap M2b - Dewater precast shell / Remove Lifting F	2	20-Nov-15	0%	2	23-Nov-15	19-Mar-16	21-Mar-16	96	0	0%																
SA2D0130	A2 (A2d) - Marine Pile Cap M2b - Pile cut down	8	23-Nov-15	0%	8	02-Dec-15	22-Mar-16	02-Apr-16	96	0	0%																
SA2D0140	A2 (A2d) - Marine Pile Cap M2b - Rebar fixing, inst.inserts etc	12	02-Dec-15	0%	12	16-Dec-15	05-Apr-16	19-Apr-16	96	0	0%																
SA2D0150	A2 (A2d) - Marine Pile Cap M2b - Concreting	1	16-Dec-15	0%	1	17-Dec-15	21-Apr-16	21-Apr-16	96	0	0%																
SA2D0160	A2 (A2d) - Marine Pile Cap M2b - Curing incl. CJ Preparation	6	17-Dec-15	0%	6	24-Dec-15	22-Apr-16	28-Apr-16	96	0	0%																
<b>Pier Works</b>																											
SA2D0170	A2 (A2d) - Type 4B Pier Temp. Support Platform & Scaffold (1st Lift)	6	17-Dec-15	0%	6	24-Dec-15	22-Apr-16	28-Apr-16	96	0	0%																
<b>Pier A3 (A2c)</b>																											
<b>Pile Cap Works</b>																											
SA2C0070	A3 (A2c) - Marine Pile Cap M2b - Inst.Floating Seal & Casing Head Steelw	7	21-Aug-15 A	100%	0	06-Sep-15 A					100%																
SA2C0080	A3 (A2c) - Marine Pile Cap M2b -Install precast shell in position	1	07-Sep-15 A	100%	0	07-Sep-15 A					100%																
SA2C0090	A3 (A2c) - Marine Pile Cap M2b - Inst.Access & make Watertight	3	08-Sep-15 A	30%	2	23-Sep-15	21-Mar-16	23-Mar-16	146	0	30%																
SA2C0100	A3 (A2c) - Marine Pile Cap M2b - Weld Fin plates/Plug Rebar & Concrete	9	23-Sep-15	0%	9	06-Oct-15	23-Mar-16	07-Apr-16	146	0	0%																
SA2C0120	A3 (A2c) - Marine Pile Cap M2b - Dewater precast shell / Remove Lifting F	2	06-Oct-15	0%	2	08-Oct-15	07-Apr-16	09-Apr-16	146	0	0%																
SA2C0130	A3 (A2c) - Marine Pile Cap M2b - Pile cut down	8	08-Oct-15	0%	8	19-Oct-15	09-Apr-16	21-Apr-16	146	0	0%																
SA2C0140	A3 (A2c) - Marine Pile Cap M2b - Rebar fixing, inst.inserts etc	12	19-Oct-15	0%	12	04-Nov-15	21-Apr-16	06-May-16	146	0	0%																
SA2C0150	A3 (A2c) - Marine Pile Cap M2b - Concreting	1	04-Nov-15	0%	1	05-Nov-15	06-May-16	07-May-16	146	0	0%																
SA2C0160	A3 (A2c) - Marine Pile Cap M2b - Curing incl. CJ Preparation	6	05-Nov-15	0%	6	12-Nov-15	07-May-16	16-May-16	146	0	0%																
<b>Pier Works</b>																											
SA2C0170	A3 (A2c) - Type 4B Pier Temp. Support Platform & Scaffold (1st Lift)	6	05-Nov-15	0%	6	12-Nov-15	07-May-16	16-May-16	146	0	0%																
SA2C0180	A3 (A2c) - Type 4B Pier Rebarwork, Formwork & Prep (1st Lift)	5	12-Nov-15	0%	5	18-Nov-15	16-May-16	23-May-16	146	0	0%																
SA2C0200	A3 (A2c) - Type 4B Pier Concreting, Curing & Striking, CJ prep (1st Lift)	3	18-Nov-15	0%	3	21-Nov-15	23-May-16	27-May-16	146	0	0%																
SA2C0210	A3 (A2c) - Type 4B Pier Scaffolding (2nd Lift)	2	21-Nov-15	0%	2	24-Nov-15	27-May-16	30-May-16	146	0	0%																
SA2C0220	A3 (A2c) - Type 4B Pier Rebarwork, Formwork & Prep (2nd Lift)	6	24-Nov-15	0%	6	01-Dec-15	30-May-16	08-Jun-16	146	0	0%																
SA2C0240	A3 (A2c) - Type 4B Pier Concreting, Curing & Striking, CJ prep (2nd Lift)	3	01-Dec-15	0%	3	04-Dec-15	08-Jun-16	13-Jun-16	146	0	0%																
SA2C0300	A3 (A2c) - Type 4B Pier Head Scaffolding	4	04-Dec-15	0%	4	09-Dec-15	13-Jun-16	20-Jun-16	146	0	0%																
SA2C0310	A3 (A2c) - Type 4B Pier Head Rebarwork, Formwork & Prep	10	09-Dec-15	0%	10	21-Dec-15	20-Jun-16	05-Jul-16	146	0	0%																
<b>Pier A4 (A2b)</b>																											
<b>Foundation Works</b>																											
GFXX131	A4 (A2b) - Dismantle removable panels of temp. platform	5	15-Aug-15 A	100%	0	21-Aug-15 A					100%																
<b>Pile Cap Works</b>																											
SA2B0070	A4 (A2b) - Marine Pile Cap M2b - Inst.Floating Seal & Casing Head Steelw	7	21-Sep-15	0%	7	29-Sep-15	29-Mar-16	07-Apr-16	150	0	0%																
SA2B0080	A4 (A2b) - Marine Pile Cap M2b - Install precast shell in position	1	30-Sep-15	0%	1	30-Sep-15	07-Apr-16	08-Apr-16	150	0	0%																
SA2B0090	A4 (A2b) - Marine Pile Cap M2b - Inst.Access & make Watertight	3	02-Oct-15	0%	3	05-Oct-15	08-Apr-16	12-Apr-16	150	0	0%																

■ Actual Work  
■ Planned Bar  
■ Critical Bar  
◆ Milestone

Project ID: J3518DWPPrE1-M28  
 Layout: J3518-DWP-3MRP Submission - M28  
 Filter: TASK filters: 3-Month Lookahead, No CC  
 Milestones, No Level of Effort.

**Tuen Mun - Chek Lap Kok Link - Southern Connection**  
**3-Month Rolling Programme (Page 6 of 32 Pages)**  
**(Progress as of 21-Sep -15)**

Date	Revision	Checked	Approved
28-Jul-15		PKN	KWY
01-Sep-15		PKN	KWY
30-Sep-15		PKN	KWY

**DWG. No.:**  
**J3518/GCL/PGM/3MRP-M28**















































Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2015																							
												September				October				November				December											
												24	31	07	14	21	28	05	12	19	26	02	09	16	23	30	07	14	21						
SE2B2030	E4A (E2b2) - Seagull Pier Rebar Fixing, Formwork & Prep (1st wall pour)	6	29-Jul-15 A	100%	0	18-Sep-15 A					100%	[Gantt bar: 29-Jul-15 to 18-Sep-15]																							
SE2B2050	E4A (E2b2) - Seagull Pier Concreting, Curing & Striking, CJ Prep (1st wall pour)	3	19-Sep-15 A	10%	3	23-Sep-15	18-Feb-15	24-Feb-15	-156	0	10%	[Gantt bar: 19-Sep-15 to 23-Sep-15]																							
SE2B2070	E4A (E2b2) - Seagull Pier Falsework & Scaffolding (diaphragm slab, 2nd pour)	1	23-Sep-15	0%	1	24-Sep-15	25-Feb-15	25-Feb-15	-156	0	0%	[Gantt bar: 23-Sep-15 to 24-Sep-15]																							
SE2B2080	E4A (E2b2) - Seagull Pier Rebar Fixing, Formwork & Prep (diaphragm slab)	6	24-Sep-15	0%	6	03-Oct-15	26-Feb-15	04-Mar-15	-156	0	0%	[Gantt bar: 24-Sep-15 to 03-Oct-15]																							
SE2B2100	E4A (E2b2) - Seagull Pier Concreting, Curing & Striking, CJ Prep (diaphragm slab)	3	03-Oct-15	0%	3	07-Oct-15	05-Mar-15	07-Mar-15	-156	0	0%	[Gantt bar: 03-Oct-15 to 07-Oct-15]																							
SE2B2120	E4A (E2b2) - Seagull Pier Falsework & Scaffolding (3rd wall pour)	2	07-Oct-15	0%	2	09-Oct-15	09-Mar-15	10-Mar-15	-156	0	0%	[Gantt bar: 07-Oct-15 to 09-Oct-15]																							
SE2B2140	E4A (E2b2) - Seagull Pier Rebar Fixing, Formwork & Prep (3rd wall pour)	6	09-Oct-15	0%	6	17-Oct-15	11-Mar-15	17-Mar-15	-156	0	0%	[Gantt bar: 09-Oct-15 to 17-Oct-15]																							
SE2B2160	E4A (E2b2) - Seagull Pier Concreting, Curing & Striking, CJ Prep (3rd wall pour)	3	17-Oct-15	0%	3	22-Oct-15	18-Mar-15	20-Mar-15	-156	0	0%	[Gantt bar: 17-Oct-15 to 22-Oct-15]																							
SE2B2300	E4A (E2b2) - Seagull Pier Falsework & Scaffolding (top slab, 4th pour)	2	19-Oct-15	0%	2	22-Oct-15	19-Mar-15	20-Mar-15	-156	0	0%	[Gantt bar: 19-Oct-15 to 22-Oct-15]																							
SE2B2320	E4A (E2b2) - Seagull Pier Rebar Fixing, Formwork & Prep (top slab, 4th pour)	6	22-Oct-15	0%	6	30-Oct-15	21-Mar-15	27-Mar-15	-156	0	0%	[Gantt bar: 22-Oct-15 to 30-Oct-15]																							
SE2B2340	E4A (E2b2) - Seagull Pier Concreting, Curing & Striking, CJ Prep (top slab, 4th pour)	4	30-Oct-15	0%	4	04-Nov-15	28-Mar-15	01-Apr-15	-156	0	0%	[Gantt bar: 30-Oct-15 to 04-Nov-15]																							
<b>Pier Works - E4B (E2b1)</b>																																			
SE2B1020	E4B (E2b1) - Seagull Pier Falsework & Scaffolding (1st wall pour)	3	17-Aug-15 A	100%	0	24-Aug-15 A					100%	[Gantt bar: 17-Aug-15 to 24-Aug-15]																							
SE2B1030	E4B (E2b1) - Seagull Pier Rebar Fixing, Formwork & Prep (1st wall pour)	6	25-Aug-15 A	75%	2	22-Sep-15	08-Apr-15	09-Apr-15	-121	0	75%	[Gantt bar: 25-Aug-15 to 22-Sep-15]																							
SE2B1050	E4B (E2b1) - Seagull Pier Concreting, Curing & Striking, CJ Prep (1st wall pour)	3	22-Sep-15	0%	3	25-Sep-15	10-Apr-15	13-Apr-15	-121	0	0%	[Gantt bar: 22-Sep-15 to 25-Sep-15]																							
SE2B1180	E4B (E2b1) - Seagull Pier Falsework & Scaffolding (diaphragm slab, 2nd pour)	2	25-Sep-15	0%	2	29-Sep-15	14-Apr-15	16-Apr-15	-121	0	0%	[Gantt bar: 25-Sep-15 to 29-Sep-15]																							
SE2B1200	E4B (E2b1) - Seagull Pier Rebar Fixing, Formwork & Prep (diaphragm slab)	6	29-Sep-15	0%	6	07-Oct-15	17-Apr-15	24-Apr-15	-121	0	0%	[Gantt bar: 29-Sep-15 to 07-Oct-15]																							
SE2B1220	E4B (E2b1) - Seagull Pier Concreting, Curing & Striking, CJ Prep (diaphragm slab)	3	07-Oct-15	0%	3	10-Oct-15	25-Apr-15	28-Apr-15	-121	0	0%	[Gantt bar: 07-Oct-15 to 10-Oct-15]																							
SE2B1240	E4B (E2b1) - Seagull Pier Falsework & Scaffolding (3rd wall pour)	2	10-Oct-15	0%	2	13-Oct-15	29-Apr-15	30-Apr-15	-121	0	0%	[Gantt bar: 10-Oct-15 to 13-Oct-15]																							
SE2B1260	E4B (E2b1) - Seagull Pier Rebar Fixing, Formwork & Prep (3rd wall pour)	6	13-Oct-15	0%	6	22-Oct-15	02-May-15	08-May-15	-121	0	0%	[Gantt bar: 13-Oct-15 to 22-Oct-15]																							
SE2B1280	E4B (E2b1) - Seagull Pier Concreting, Curing & Striking, CJ Prep (3rd wall pour)	3	22-Oct-15	0%	3	26-Oct-15	09-May-15	13-May-15	-121	0	0%	[Gantt bar: 22-Oct-15 to 26-Oct-15]																							
SE2B1300	E4B (E2b1) - Seagull Pier Falsework & Scaffolding (top slab, 4th pour)	2	23-Oct-15	0%	2	26-Oct-15	11-May-15	13-May-15	-121	0	0%	[Gantt bar: 23-Oct-15 to 26-Oct-15]																							
SE2B1320	E4B (E2b1) - Seagull Pier Rebar Fixing, Formwork & Prep (top slab, 4th pour)	6	26-Oct-15	0%	6	03-Nov-15	14-May-15	20-May-15	-121	0	0%	[Gantt bar: 26-Oct-15 to 03-Nov-15]																							
SE2B1340	E4B (E2b1) - Seagull Pier Concreting, Curing & Striking, CJ Prep (top slab, 4th pour)	4	03-Nov-15	0%	4	07-Nov-15	22-May-15	27-May-15	-121	0	0%	[Gantt bar: 03-Nov-15 to 07-Nov-15]																							
<b>Pier Head Segments - E4A &amp; E4B</b>																																			
<b>Pier head Segment - E4A (E2b2)</b>																																			
SE2B2262	E4A (E2b2) - Pier Head Segment - Temporary Platform	2	04-Nov-15	0%	2	06-Nov-15	02-Apr-15	08-Apr-15	-156	0	0%	[Gantt bar: 04-Nov-15 to 06-Nov-15]																							
SE2B2264	E4A (E2b2) - Pier Head Segment Lift & Fix (4 seg)	4	06-Nov-15	0%	4	11-Nov-15	09-Apr-15	14-Apr-15	-155	0	0%	[Gantt bar: 06-Nov-15 to 11-Nov-15]																							
SE2B2266	E4A (E2b2) - Pier Head Segment Diaphragm Works	24	11-Nov-15	0%	24	09-Dec-15	16-Apr-15	16-May-15	-155	0	0%	[Gantt bar: 11-Nov-15 to 09-Dec-15]																							
SE2B2360	E4A (E2b2) - Precast Deck Segment Falsework Erection & Temp. Tie	12	27-Nov-15	0%	12	11-Dec-15	05-May-15	19-May-15	-155	0	0%	[Gantt bar: 27-Nov-15 to 11-Dec-15]																							
SE2B2370	E4A (E2b2) - Precast Deck Segment Infill Erection & Adjustment (4 seg)	12	11-Dec-15	0%	12	28-Dec-15	20-May-15	05-Jun-15	-155	0	0%	[Gantt bar: 11-Dec-15 to 28-Dec-15]																							
<b>Pier head Segment - E4B (E2b1)</b>																																			
SE2B1162	E4B (E2b1) - Pier Head Segment - Temporary Platform	2	07-Nov-15	0%	2	10-Nov-15	28-May-15	29-May-15	-121	0	0%	[Gantt bar: 07-Nov-15 to 10-Nov-15]																							
SE2B1164	E4B (E2b1) - Pier Head Segment Lift & Fix (4 seg)	4	10-Nov-15	0%	4	14-Nov-15	30-May-15	05-Jun-15	-120	0	0%	[Gantt bar: 10-Nov-15 to 14-Nov-15]																							
SE2B1166	E4B (E2b1) - Pier Head Segment Diaphragm Works	24	14-Nov-15	0%	24	12-Dec-15	06-Jun-15	11-Jul-15	-120	0	0%	[Gantt bar: 14-Nov-15 to 12-Dec-15]																							
SE2B1360	E4B (E2b1) - Precast Deck Segment Falsework Erection & Temp. Tie	12	01-Dec-15	0%	12	15-Dec-15	30-Jun-15	14-Jul-15	-120	0	0%	[Gantt bar: 01-Dec-15 to 15-Dec-15]																							
SE2B1370	E4B (E2b1) - Precast Deck Segment Infill Erection & Adjustment (4 seg)	12	15-Dec-15	0%	12	31-Dec-15	15-Jul-15	30-Jul-15	-120	0	0%	[Gantt bar: 15-Dec-15 to 31-Dec-15]																							
<b>E5A &amp; E5B (E2c - 1/2)</b>																																			
<b>Pile Cap Works - E5A &amp; E5B</b>																																			
<b>Pile Cap Works</b>																																			
SE2C010	E5 (E2c1/2) - Marine Pile Cap - Weld Fin Plates / Plug Rebar & Concrete	2	21-Aug-15 A	100%	0	08-Sep-15 A					100%	[Gantt bar: 21-Aug-15 to 08-Sep-15]																							
SE2C011	E5 (E2c1/2) - Marine Pile Cap - Dewater precast shell / Remove Lifting Frame	2	10-Sep-15 A	20%	2	22-Sep-15	02-Jul-15	03-Jul-15	-62	0	20%	[Gantt bar: 10-Sep-15 to 22-Sep-15]																							
SE2C012	E5 (E2c1/2) - Marine Pile Cap - Pile cut down 4nr	9	22-Sep-15	0%	9	05-Oct-15	04-Jul-15	14-Jul-15	-62	0	0%	[Gantt bar: 22-Sep-15 to 05-Oct-15]																							
SE2C013	E5 (E2c1/2) - Marine Pile Cap - Rebar fixing (1st pour)	8	05-Oct-15	0%	8	15-Oct-15	15-Jul-15	24-Jul-15	-62	0	0%	[Gantt bar: 05-Oct-15 to 15-Oct-15]																							
SE2C014	E5 (E2c1/2) - Marine Pile Cap - Concreting (First pour)	1	15-Oct-15	0%	1	16-Oct-15	25-Jul-15	25-Jul-15	-62	0	0%	[Gantt bar: 15-Oct-15 to 16-Oct-15]																							
SE2C015	E5 (E2c1/2) - Marine Pile Cap - CJ preparation	3	16-Oct-15	0%	3	20-Oct-15	27-Jul-15	30-Jul-15	-62	0	0%	[Gantt bar: 16-Oct-15 to 20-Oct-15]																							
SE2C016	E5 (E2c1/2) - Marine Pile Cap - Rebar fixing (Final pour)	6	20-Oct-15	0%	6	28-Oct-15	31-Jul-15	06-Aug-15	-62	0	0%	[Gantt bar: 20-Oct-15 to 28-Oct-15]																							
SE2C017	E5 (E2c1/2) - Marine Pile Cap - Concreting (Final pour)	1	28-Oct-15	0%	1	30-Oct-15	07-Aug-15	07-Aug-15	-62	0	0%	[Gantt bar: 28-Oct-15 to 30-Oct-15]																							
SE2C018	E5 (E2c1/2) - Marine Pile Cap - Curing incl. CJ preparation	6	30-Oct-15	0%	6	06-Nov-15	08-Aug-15	15-Aug-15	-62	0	0%	[Gantt bar: 30-Oct-15 to 06-Nov-15]																							
<b>Pier Works - E5A &amp; E5B</b>																																			
<b>Pier Works - E5A (E2c2)</b>																																			
SE2C202	E5A (E2c2) - Seagull Pier Falsework & Scaffolding (1st wall pour)	3	03-Nov-15	0%	3	06-Nov-15	13-Aug-15	15-Aug-15	-62	0	0%	[Gantt bar: 03-Nov-15 to 06-Nov-15]																							
SE2C203	E5A (E2c2) - Seagull Pier Rebar Fixing, Formwork & Prep (1st wall pour)	7	06-Nov-15	0%	7	14-Nov-15	17-Aug-15	25-Aug-15	-62	0	0%	[Gantt bar: 06-Nov-15 to 14-Nov-15]																							
SE2C204	E5A (E2c2) - Seagull Pier Concreting, Curing & Striking, CJ Prep (1st wall pour)	3	14-Nov-15	0%	3	18-Nov-15	28-Aug-15	31-Aug-15	-60	0	0%	[Gantt bar: 14-Nov-15 to 18-Nov-15]																							
SE2C207	E5A (E2c2) - Seagull Pier Falsework & Scaffolding (diaphragm slab, 2nd pour)	2	18-Nov-15	0%	2	20-Nov-15	01-Sep-15	02-Sep-15	-60	0	0%	[Gantt bar: 18-Nov-15 to 20-Nov-15]																							
SE2C208	E5A (E2c2) - Seagull Pier Rebar Fixing, Formwork & Prep (diaphragm slab)	7	20-Nov-15	0%	7	28-Nov-15	04-Sep-15	12-Sep-15	-60	0	0%	[Gantt bar: 20-Nov-15 to 28-Nov-15]																							
SE2C210	E5A (E2c2) - Seagull Pier Concreting, Curing & Striking, CJ Prep (diaphragm slab)	3	28-Nov-15	0%	3	02-Dec-15	14-Sep-15	16-Sep-15	-60	0	0%	[Gantt bar: 28-Nov-15 to 02-Dec-15]																							
SE2C212	E5A (E2c2) - Seagull Pier Falsework & Scaffolding (3rd wall pour)	3	02-Dec-15	0%	3	05-Dec-15	18-Sep-15	21-Sep-15	-60	0	0%	[Gantt bar: 02-Dec-15 to 05-Dec-15]																							
SE2C214	E5A (E2c2) - Seagull Pier Rebar Fixing, Formwork & Prep (3rd wall pour)	7	05-Dec-15	0%	7	14-Dec-15	22-Sep-15	30-Sep-15	-60	0	0%	[Gantt bar: 05-Dec-15 to 14-Dec-15]																							
SE2C216	E5A (E2c2) - Seagull Pier Concreting, Curing & Striking, CJ Prep (3rd wall pour)	3	14-Dec-15	0%	3	17-Dec-15	02-Oct-15	05-Oct-15	-60	0	0%	[Gantt bar: 14-Dec-15 to 17-Dec-15]																							
SE2C230	E5A (E2c2) - Seagull Pier Falsework & Scaffolding (top slab, 4th pour)	3	15-Dec-15	0%	3	18-Dec-15	03-Oct-15	06-Oct-15	-60	0	0%	[Gantt bar: 15-Dec-15 to 18-Dec-15]																							
SE2C232	E5A (E2c2) - Seagull Pier Rebar Fixing, Formwork & Prep (top slab, 4th pour)	7	18-Dec-15	0%	7	29-Dec-15	07-Oct-15	15-Oct-15	-60	0	0%	[Gantt bar: 18-Dec-15 to 29-Dec-15]																							
<b>Pier Works - E5B (E2c1)</b>																																			

■ Actual Work  
■ Planned Bar  
■ Critical Bar  
◆ Milestone

Project ID: J3518DWPPrE1-M28  
 Layout: J3518-DWP-3MRP Submission - M28  
 Filter: TASK filters: 3-Month Lookahead, No CC  
 Milestones, No Level of Effort.

**Tuen Mun - Chek Lap Kok Link - Southern Connection**  
**3-Month Rolling Programme (Page 22 of 32 Pages)**  
**(Progress as of 21-Sep -15)**

Date	Revision	Checked	Approved
28-Jul-15		PKN	KWY
01-Sep-15		PKN	KWY
30-Sep-15		PKN	KWY

**DWG. No.:**  
**J3518/GCL/PGM/3MRP-M28**





















Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2015															
												September				October				November				December			
												24	31	07	14	21	28	05	12	19	26	02	09	16	23	30	07
<b>Viaduct A Superstructure</b>																											
<b>Bridge A2 Superstructure</b>																											
<b>Milestones</b>																											
<b>Milestones Ready for PH Segment Erection</b>																											
A200010-1	Pier A6 (A1f) ready for Viaduct A2 PH segment erection	0		0%	0	09-Dec-15		16-Jun-16	143	45	0%																
A200060-1	Pier A1 (A2e) ready for Viaduct A2 PH segment erection	0		0%	0	26-Oct-15		12-May-16	157	0	0%																
<b>Milestones Ready for Deck Segment Erection</b>																											
A200060	Pier A1 (A2e) ready for Viaduct A2 deck segment erection	0		0%	0	13-Nov-15		03-Jun-16	157	416	0%																
<b>Bridge A1 Superstructure</b>																											
<b>Milestones</b>																											
<b>Milestones Ready for PH Segment Erection</b>																											
A100020-1	Pier A10 (A1b) ready for Viaduct A1 PH segment erection	0		0%	0	16-Dec-15		03-Aug-16	172	0	0%																
A100030-1	Pier A9 (A1c) ready for Viaduct A1 PH segment erection	0		0%	0	04-Dec-15		31-May-16	137	0	0%																
A100040-1	Pier A8 (A1d) ready for Viaduct A1 PH segment erection	0		0%	0	23-Nov-15		20-May-16	139	0	0%																
A100050-1	Pier A7 (A1e) ready for Viaduct A1 PH segment erection	0		0%	0	12-Dec-15		19-Apr-16	99	42	0%																
A100060-1	Pier A6 (A1f) ready for Viaduct A1 PH segment erection	0		0%	0	09-Dec-15		16-Jun-16	143	45	0%																
<b>Viaduct B Superstructure</b>																											
<b>Bridge B3 Superstructure</b>																											
<b>Milestones</b>																											
<b>Milestones Ready for Deck Segment Erection</b>																											
B300010	Pier B6 (B3a) ready for Viaduct B3 deck segment erection	0		0%	0	21-Sep-15		12-Mar-15	-140	28	0%																
B300020	Pier B5 (B3b) ready for Viaduct B3 deck segment erection	0		0%	0	21-Sep-15		01-Feb-19	942	942	0%																
B300030	Pier B4 (B3c) ready for Viaduct B3 deck segment erection	0		0%	0	21-Sep-15		30-Jun-16	216	76	0%																
<b>Deck installation</b>																											
FR000025	Viaduct B3 - End Span at Pier B1 (B3f) (up) (7 seg) - LG1	5	22-Sep-15	0%	5	26-Sep-15	24-Nov-14	28-Nov-14	-228	0	0%																
FR001156	Viaduct B3 - Cantilever at Pier B5 (B3b) (12 seg) ALF 1/2	8	20-May-15 A	100%	0	21-Sep-15	27-Jul-15	27-Jul-15	-41	0	100%																
<b>Bridge B2 Superstructure</b>																											
<b>Milestones</b>																											
<b>Milestones Ready for PH Segment Erection</b>																											
B200010-1	Pier B12 (B2a) ready for Viaduct B2 PH segment erection	0		0%	0	21-Sep-15		01-Feb-19	942	942	0%																
B200030-1	Pier B10 (B2c) ready for Viaduct B2 PH segment erection	0		0%	0	21-Sep-15		01-Feb-19	942	942	0%																
B200040-1	Pier B9 (B2d) ready for Viaduct B2 PH segment erection	0		0%	0	21-Sep-15		01-Feb-19	942	942	0%																
<b>Milestones Ready for Deck Segment Erection</b>																											
B200010	Pier B12 (B2a) ready for Viaduct B2 deck segment erection	0		0%	0	21-Sep-15		01-Jun-15	-81	87	0%																
B200020	Pier B11 (B2b) ready for Viaduct B2 deck segment erection	0		0%	0	21-Sep-15		18-May-15	-91	77	0%																
B200030	Pier B10 (B2c) ready for Viaduct B2 deck segment erection	0		0%	0	10-Oct-15		24-Apr-15	-125	43	0%																
B200040	Pier B9 (B2d) ready for Viaduct B2 deck segment erection	0		0%	0	21-Sep-15		24-Mar-15	-130	38	0%																
B200050	Pier B8 (B2e) ready for Viaduct B2 deck segment erection	0		0%	0	21-Sep-15		14-Feb-15	-159	9	0%																
B200060	Pier B7 (B2f) ready for Viaduct B2 deck segment erection	0		0%	0	21-Sep-15		01-Feb-19	942	942	0%																
B200070	Pier B6 (B3a) ready for Viaduct B2 deck segment erection	0		0%	0	21-Sep-15		12-Mar-15	-140	28	0%																
<b>Deck installation</b>																											
FR000008	Viaduct B2 - Cantilever at Pier B7 (B2f) (16 seg) - LG1	9	09-Jun-15 A	12.5%	8	30-Sep-15	05-Feb-15	13-Feb-15	-167	0	12.5%																
FR000010	Viaduct B2 - End Span at Pier B6 (B3a) (up) (6 seg) - LG1	6	27-Oct-15	0%	6	04-Nov-15	13-Mar-15	19-Mar-15	-167	0	0%																
FR000011	Viaduct B2 - Cantilever at Pier B8 (B2e) (20 seg) - MTR Crossing - LG1	18	02-Oct-15	0%	18	26-Oct-15	16-Feb-15	11-Mar-15	-167	0	0%																
FR000012	Viaduct B2 - Cantilever at Pier B9 (B2d) (20 seg) - MTR Crossing - LG1	17	09-Nov-15	0%	17	28-Nov-15	25-Mar-15	18-Apr-15	-167	0	0%																
FR000013	Viaduct B2 - Cantilever at Pier B10 (B2c) (18 seg) - HWay Crossing - LG1	15	03-Dec-15	0%	15	21-Dec-15	25-Apr-15	14-May-15	-167	0	0%																
<b>Bridge B1 Superstructure</b>																											
<b>Milestones</b>																											
<b>Milestones Ready for PH Segment Erection</b>																											
B100060-1	Pier B13 (B1g) ready for Viaduct B1 PH segment erection	0		0%	0	21-Sep-15		01-Feb-19	942	942	0%																
B100070-1	Pier B12 (B2a) ready for Viaduct B1 PH segment erection	0		0%	0	21-Sep-15		01-Feb-19	942	942	0%																
<b>Milestones Ready for Deck Segment Erection</b>																											
B100030	Pier B16 (B1d) ready for Viaduct B1 deck segment erection	0		0%	0	21-Sep-15		17-Sep-16	277	434	0%																
B100040	Pier B15 (B1e) ready for Viaduct B1 deck segment erection	0		0%	0	27-Oct-15		08-Aug-15	-60	108	0%																
B100050	Pier B14 (B1f) ready for Viaduct B1 deck segment erection	0		0%	0	27-Oct-15		18-Jul-15	-77	91	0%																
B100060	Pier B13 (B1g) ready for Viaduct B1 deck segment erection	0		0%	0	21-Sep-15		13-Jun-15	-73	95	0%																
B100070	Pier B12 (B2a) ready for Viaduct B1 deck segment erection	0		0%	0	21-Sep-15		07-Jul-15	-58	110	0%																
<b>Viaduct C Superstructure</b>																											
<b>Bridge C4 Superstructure</b>																											
<b>Milestones</b>																											
<b>Milestones Ready for PH Segment Erection</b>																											

<ul style="list-style-type: none"> <li><span style="color: blue;">■</span> Actual Work</li> <li><span style="color: green;">■</span> Planned Bar</li> <li><span style="color: red;">■</span> Critical Bar</li> <li>◆ Milestone</li> </ul>	Project ID: J3518DWPPrE1-M28 Layout: J3518-DWP-3MRP Submission - M28 Filter: TASK filters: 3-Month Lookahead, No CC Milestones, No Level of Effort.	<b>Tuen Mun - Chek Lap Kok Link - Southern Connection</b> <b>3-Month Rolling Programme (Page 29 of 32 Pages)</b> <b>(Progress as of 21-Sep -15)</b>	<table border="1"> <thead> <tr> <th>Date</th> <th>Revision</th> <th>Checked</th> <th>Approved</th> </tr> </thead> <tbody> <tr> <td>28-Jul-15</td> <td></td> <td>PKN</td> <td>KWY</td> </tr> <tr> <td>01-Sep-15</td> <td></td> <td>PKN</td> <td>KWY</td> </tr> <tr> <td>30-Sep-15</td> <td></td> <td>PKN</td> <td>KWY</td> </tr> </tbody> </table>	Date	Revision	Checked	Approved	28-Jul-15		PKN	KWY	01-Sep-15		PKN	KWY	30-Sep-15		PKN	KWY	<b>DWG. No.:</b> <b>J3518/GCL/PGM/3MRP-M28</b>
Date	Revision	Checked	Approved																	
28-Jul-15		PKN	KWY																	
01-Sep-15		PKN	KWY																	
30-Sep-15		PKN	KWY																	







Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2015															
												September				October				November				December			
												24	31	07	14	21	28	05	12	19	26	02	09	16	23	30	07
<b>At-Grade Roadworks along NLH Westbound</b>																											
RW10003	NLH W/B (Viaduct C) - Gantry Footing (GT326, GT327, GT328) - Verge (	54	05-May-15 A	100%	0	18-Sep-15 A					100%																
RW10005	NLH W/B (Viaduct C) - Implement TTM - Verge for Gantry Footings (GT32	2	21-Sep-15*	0%	2	22-Sep-15	10-Aug-15	12-Aug-15	-31	0	0%																
RW10007	NLH W/B (Viaduct C) - Gantry Footing (GT324, GT325) - Verge (KD3)	35	23-Sep-15	0%	35	07-Nov-15	13-Aug-15	26-Sep-15	-31	0	0%																
RW10009	NLH W/B (Viaduct C) - Implement TTM - Median for Gantry Footings (GT:	2	09-Nov-15	0%	2	10-Nov-15	29-Sep-15	30-Sep-15	-31	0	0%																
RW10009A	NLH W/B (Viaduct C) - Gantry Footing (GT326, GT327, GT328) - Median	72	11-Nov-15	0%	72	05-Feb-16	02-Oct-15	30-Dec-15	-31	0	0%																
<b>At-Grade Roadworks along NLH Eastbound</b>																											
RW21000	NLH E/B (Viaduct A) - Implement TTM - Verge for Slope Works & Gantry F	2	19-Nov-15	0%	2	20-Nov-15	12-Mar-16	14-Mar-16	92	0	0%																
RW21001	NLH E/B (Viaduct A) - Gantry Footing (GT319, GT320) - Verge (KD5)	36	21-Nov-15	0%	36	05-Jan-16	15-Mar-16	03-May-16	92	0	0%																
<b>At-Grade Roadworks and Other Works along Cheung Tung Road</b>																											
<b>Re-alignment of Cheung Tung Road adjacent to Viaduct B</b>																											
RW50020	CTR Re-alignment adj. to Via.B - Diversion of utilities (Gas, DN1000, powe	177	12-Jan-15 A	40.11%	106	30-Jan-16	27-Apr-15	18-Sep-15	-107	0	70%																
RW50020A	CTR Re-alignment adj. to Via.B - Additional(gas, DN1000, telecom) utilities	114	05-Sep-15 A	10%	103	30-Jan-16	02-Jun-15	20-Oct-15	-83	24	10%																
<b>Viaduct B Slope Works</b>																											
<b>Slope 9SE-B/F85</b>																											
SWVB4030	9SE-B/F85 - Form UC	12	21-Sep-15	0%	12	06-Oct-15	26-Sep-15	12-Oct-15	5	0	0%																
SWVB4035	9SE-B/F85 - Install Geo. Instru. & Baseline Monitoring	30	07-Oct-15	0%	30	13-Nov-15	13-Oct-15	19-Nov-15	5	0	0%																
SWVB4040	9SE-B/F85 - Hydroseeding	12	14-Nov-15	0%	12	27-Nov-15	20-Nov-15	03-Dec-15	5	112	0%																
<b>Re-alignment of Cheung Tung Road adjacent to Viaduct C</b>																											
<b>West Portion</b>																											
RW61000	Realign CTR (West of Abut. C) - Site Clearance	42	03-Sep-14 A	76.19%	10	03-Oct-15	11-Apr-15	24-Apr-15	-118	9	100%																
RW61010	Realign CTR (West of Abut. C) - Road drainage works	60	15-Jan-15 A	80%	12	14-Nov-15	27-Aug-15	11-Sep-15	-49	0	80%																
RW61020	Realign CTR (West of Abut. C) - Utility diversion	90	24-Mar-15 A	30%	63	13-Jan-16	12-Sep-15	01-Dec-15	-34	887	30%																
RW61030	Realign CTR (West of Abut. C) - Sub-base work	48	16-Nov-15	0%	48	13-Jan-16	12-Sep-15	13-Nov-15	-49	0	0%																
RW61082	Realign CTR (West of Abut. C) - Road formation	48	20-Nov-14 A	60.42%	19	15-Oct-15	27-Mar-15	24-Apr-15	-127	0	30%																
<b>East Portion</b>																											
RW60000	Realign CTR (East of Abut. C) - Site Clearance	48	23-Feb-15 A	91.67%	4	24-Sep-15	20-Apr-15	24-Apr-15	-112	15	0%																
RW60005	Realign CTR (East of Abut. C) - Road formation	66	16-Oct-15	0%	66	06-Jan-16	25-Apr-15	25-Jul-15	-127	0	0%																
RW60010	Realign CTR (East of Abut. C) - Road drainage works	60	23-Nov-15	0%	60	03-Feb-16	05-Jun-15	26-Aug-15	-127	0	0%																
<b>Viaduct C Slope Works</b>																											
<b>Slope 10NW-C/F15</b>																											
SWVC6000	10NW-C/F15 - Slope works	24	19-Dec-15	0%	24	19-Jan-16	27-Aug-16	26-Sep-16	188	0	0%																
<b>Natural Terrain Hazard Mitigation Works</b>																											
<b>NTHM Works - West Portion</b>																											
<b>Check Dam no. 2 (CD2)</b>																											
GFXX510	CD2 - Selection of load test	12	21-Sep-15	0%	12	06-Oct-15	09-Dec-15	22-Dec-15	63	0	0%																
GFXX511	CD2 - Loading Test	12	07-Oct-15	0%	12	22-Oct-15	23-Dec-15	08-Jan-16	63	0	0%																
<b>Check Dam no. 3 (CD3)</b>																											
GFXX515	CD3 - Mobilization of rig for Tie Back	5	21-Sep-15	0%	5	25-Sep-15	04-Jan-16	08-Jan-16	82	19	0%																
GFXX516	CD3 - Installation of Tie Back (30nos.)	67	23-Oct-15	0%	67	13-Jan-16	09-Jan-16	02-Apr-16	63	0	0%																
<b>At grade Roadworks and Other Works at Southern Landfall</b>																											
RW30005	South Landfall - Initial record survey	12	21-Sep-15	0%	12	06-Oct-15	18-Sep-15	03-Oct-15	-2	28	0%																
RW30010	South Landfall - Mobilisation for Portion B Works	24	11-Nov-15	0%	24	09-Dec-15	05-Oct-15	04-Nov-15	-30	0	0%																
RW30014	South Landfall - DN300 Fresh water main works installation & connection (l	60	09-Dec-15	0%	60	24-Feb-16	24-Mar-16	18-Jun-16	85	0	0%																
<b>Watermains &amp; All Assoc Works from Tung Chung to Southern Landfall</b>																											
WM00120	Lay DN450 Fresh Water Main along re-aligned CTR (app. 500 m at 12m/c	48	22-Apr-15 A	20%	38	10-Nov-15	25-May-16	20-Jul-16	193	0	20%																
WM00150	Lay DN450 watermain from Tung Chung to realigned CTR (1st 500m - 2 w	50	10-Nov-15	0%	50	11-Jan-16	22-Jul-16	22-Sep-16	193	0	0%																
<b>Pressure Testing</b>																											
TC00010	Pressure Test DN450 Fresh Water Main along re-aligned CTR (app. 520 n	12	10-Nov-15	0%	12	24-Nov-15	18-Mar-17	31-Mar-17	383	630	0%																

■ Actual Work  
■ Planned Bar  
■ Critical Bar  
◆ Milestone

Project ID: J3518DWPRe1-M28  
 Layout: J3518-DWP-3MRP Submission - M28  
 Filter: TASK filters: 3-Month Lookahead, No CC  
 Milestones, No Level of Effort.

**Tuen Mun - Chek Lap Kok Link - Southern Connection**  
**3-Month Rolling Programme (Page 32 of 32 Pages)**  
**(Progress as of 21-Sep -15)**

Date	Revision	Checked	Approved
28-Jul-15		PKN	KWY
01-Sep-15		PKN	KWY
30-Sep-15		PKN	KWY

**DWG. No.:**  
**J3518/GCL/PGM/3MRP-M28**