

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2015												2016													
												2015					January							February					March				April				
												21	28	04	11	18	01	08	15	22	29	05	12	19	26	02	09	16	23	03	10	17	24	01	08	15	22
PR67044	Launching Gantry 2 Delivery	12	10-Apr-15 A	0%	12	03-Feb-16	07-May-19	21-May-19	972	972	0%	[Gantt Bar]																									
Lifting Frames																																					
Lifting Frames 3 & 4																																					
PR68017	Lifting Frame 3&4 Fabrication	85	29-Sep-14 A	67%	28	26-Feb-16	16-Mar-15	22-Apr-15	-251	0	67%	[Gantt Bar]																									
PR68018	Lifting Frame 3&4 Delivery	30	26-Feb-16	0%	30	06-Apr-16	23-Apr-15	29-May-15	-251	20	0%	[Gantt Bar]																									
Lifting Frames 5 & 6																																					
PR68019	Lifting Frame 5&6 Design	70	21-Jan-16	0%	70	19-Apr-16	20-Jan-15	18-Apr-15	-296	0	0%	[Gantt Bar]																									
PR68020	Lifting Frame 5&6 Approval	60	20-Apr-16	0%	60	02-Jul-16	20-Apr-15	02-Jul-15	-296	0	0%	[Gantt Bar]																									
Unloading Frames																																					
Type 1 (at B6 and D6)																																					
PR69110	Unloading Frame Type 1 Fabrication	80	23-Feb-15 A	28%	58	05-Apr-16	06-Oct-15	12-Dec-15	-88	0	28%	[Gantt Bar]																									
PR69120	Unloading Frame Type 1 Delivery (UF-1A & UF-1B)	24	05-Apr-16	0%	24	04-May-16	14-Dec-15	13-Jan-16	-88	0	0%	[Gantt Bar]																									
Type 2 (at Bridge E1)																																					
PR69170	Unloading Frame Type 2 Design	50	21-Jan-16	0%	50	22-Mar-16	04-Nov-15	04-Jan-16	-64	0	0%	[Gantt Bar]																									
PR69180	Unloading Frame Type 2 Fabrication	80	29-Feb-16	0%	80	07-Jun-16	09-Dec-15	17-Mar-16	-64	0	0%	[Gantt Bar]																									
Deck Segments & Precast Pile Cap Shells																																					
Preliminaries																																					
MBBE0050	Precast Segment Mould Fabrication & Erection (Viaduct A)	52	24-Dec-14 A	100%	0	21-Jan-16	13-Jul-15	13-Jul-15	-157	984	100%	[Gantt Bar]																									
MBBE0054	Precast Segment Mould Design (Viaduct F1 to F5)	42	21-Jan-16	0%	42	12-Mar-16	25-Aug-15	15-Oct-15	-121	0	0%	[Gantt Bar]																									
MBBE0056	Precast Segment Mould Fabrication & Erection (Viaduct F1 to F5)	52	02-Feb-16	0%	52	09-Apr-16	07-Sep-15	09-Nov-15	-121	51	0%	[Gantt Bar]																									
Viaduct B																																					
Precast Deck Segments																																					
MBBE130-1	B: Progressive Match Cast Segment Manufacture & Delivery remaining segments	597	24-Oct-14 A	51.09%	292	14-Jan-17	07-Jul-15	30-Jun-16	-163	20	10.48%	[Gantt Bar]																									
Viaduct E																																					
Precast Pile Caps																																					
Viaduct E2																																					
PP7260	Production of Viaduct E2 Marine Precast Pile Cap Shells	80	12-Nov-14 A	33%	54	30-Mar-16	13-Mar-19	21-May-19	930	930	33%	[Gantt Bar]																									
Viaduct E5, E6, E7 & E8																																					
PP7120	Production of Viaduct E5 & E6 Marine Precast Pile Cap Shells	151	13-Apr-15 A	59.6%	61	08-Apr-16	03-Feb-15	22-Apr-15	-284	923	0%	[Gantt Bar]																									
PP7190	Production of Viaduct E7 & E8 Marine Precast Pile Cap Shells	151	13-Apr-15 A	45.7%	82	04-May-16	10-Nov-16	18-Feb-17	238	902	0%	[Gantt Bar]																									
Precast Deck Segments																																					
MBE00014	Viaduct E2 - Pier Head Segment Casting	0	21-Jan-16	0%	0		21-May-19		984	984	0%	[Gantt Bar]																									
Viaduct E1																																					
MBEE0130-5	E1: Progressive Segment Manufacture & Delivery remaining segments (18)	456	08-Apr-15 A	60%	182	02-Sep-16	03-Oct-15	18-May-16	-90	52	60%	[Gantt Bar]																									
Viaduct E2																																					
MBEE0130-7	E2: Progressive Segment Manufacture & Delivery remaining segments (41)	376	06-May-15 A	3.6%	362	11-Apr-17	06-Mar-15	30-May-16	-260	622	3.6%	[Gantt Bar]																									
Viaduct E5, E6, E7 & E8																																					
MBEE0130-9	E5-6-7-8: Progressive Segment Manufacture & Delivery remaining segments	360	06-May-15 A	3.6%	347	23-Mar-17	06-Jul-15	03-Sep-16	-164	637	3.6%	[Gantt Bar]																									
Viaduct D																																					
Precast Deck Segments																																					
MBDE0130-7	D: Progressive Match Cast Segment Manufacture & Delivery (311 Nr)	315	05-May-15 A	22.6%	244	16-Nov-16	13-Aug-15	11-Jun-16	-131	10	22.6%	[Gantt Bar]																									
Viaduct C																																					
Precast Deck Segments																																					
MBCE0130-1	C: Progressive Segment Manufacture & Delivery remaining segments (38E)	265	19-May-15 A	14.7%	226	27-Oct-16	05-Oct-15	12-Jul-16	-89	43	14.7%	[Gantt Bar]																									
Viaduct A																																					
Precast Pile Caps																																					
MBAC0130-1	A: Progressive Pile Cap Shell Manufacture & Delivery remaining shells	274	09-Apr-15 A	57.1%	118	17-Jun-16	21-Dec-18	21-May-19	866	866	57.1%	[Gantt Bar]																									
Parapets																																					
PP6010	Procure Sub-Contractor for Precast Parapets/Barriers	40	21-Aug-15 A	0%	40	10-Mar-16	24-Oct-15	09-Dec-15	-73	80	0%	[Gantt Bar]																									
PP6011	Precast Parapets/Barriers Detail Design & Procure Moulds	120	06-Oct-15 A	0%	120	20-Jun-16	06-May-15	26-Sep-15	-213	0	0%	[Gantt Bar]																									
Materials																																					
PP7010	Procure Sub-contractor for Signs & Street Furniture	90	21-Jan-16	0%	90	13-May-16	04-Sep-15	21-Dec-15	-113	0	0%	[Gantt Bar]																									
Bearings																																					
Viaduct A																																					
PPBRA5	SO review & comment on design submission - Viaduct A	36	21-Jan-16	0%	36	05-Mar-16	18-Mar-16	04-May-16	46	0	0%	[Gantt Bar]																									
PPBRA6	Bearing Design Amendment & re-issue - Viaduct A	12	07-Mar-16	0%	12	19-Mar-16	12-May-16	26-May-16	52	6	0%	[Gantt Bar]																									
PPBRA7	Manufacture of Bearing - Viaduct A	54	21-Jan-16	0%	54	30-Mar-16	18-Mar-16	26-May-16	46	0	0%	[Gantt Bar]																									

■ Actual Work
■ Planned Bar
■ Critical Bar
◆ Milestone

Project ID: J3518DWP-E2-M32
 Layout: J3518-DWP-3MRP Submission - M32
 Filter: TASK filters: 3-Month Lookahead, No CC
 Milestones, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 3 of 24 Pages)
(Progress as of 21-Jan-16)

Date	Revision	Checked	Approved
01-Dec-15		PKN	KWY
28-Dec-15		PKN	KWY
30-Jan-16		PKN	KWY

DWG. No.:
J3518/GCL/PGM/3MRP-M32

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2016																																								
												2015							January							February							March							April												
												21	28	04	11	18	25	01	08	15	22	29	07	14	21	28	04	11	18	25	01	08	15	22	29	07	14	21	28	04	11	18	25									
SA1F0200	A6 (A1f) - Type 4B-MJ Pier Concreting, Curing & Striking, CJ prep (1st Lift)	3	18-Dec-15 A	100%	0	22-Dec-15 A					100%																																									
SA1F0210	A6 (A1f) - Type 4B-MJ Pier Scaffolding (2nd Lift)	2	23-Dec-15 A	100%	0	31-Dec-15 A					100%																																									
SA1F0220	A6 (A1f) - Type 4B-MJ Pier Rebarwork, Formwork & Prep (2nd Lift)	5	02-Jan-16 A	100%	0	19-Jan-16 A					100%																																									
SA1F0240	A6 (A1f) - Type 4B-MJ Pier Concreting, Curing & Striking, CJ prep (2nd Lift)	3	20-Jan-16 A	50%	2	22-Jan-16	05-Jul-16	06-Jul-16	122	0	50%																																									
SA1F0250	A6 (A1f) - Type 4B-MJ Pier Scaffolding (3rd Lift)	2	22-Jan-16	0%	2	25-Jan-16	07-Jul-16	08-Jul-16	122	0	0%																																									
SA1F0260	A6 (A1f) - Type 4B-MJ Pier Rebarwork, Formwork & Prep (3rd Lift)	5	25-Jan-16	0%	5	30-Jan-16	09-Jul-16	15-Jul-16	122	0	0%																																									
SA1F0280	A6 (A1f) - Type 4B-MJ Pier Concreting, Curing & Striking, CJ prep (3rd Lift)	3	30-Jan-16	0%	3	03-Feb-16	16-Jul-16	19-Jul-16	122	0	0%																																									
SA1F0300	A6 (A1f) - Type 4B-MJ Pier Head Scaffolding	4	03-Feb-16	0%	4	11-Feb-16	20-Jul-16	25-Jul-16	122	0	0%																																									
SA1F0310	A6 (A1f) - Type 4B-MJ Pier Head Rebarwork, Formwork & Prep	9	11-Feb-16	0%	9	22-Feb-16	26-Jul-16	04-Aug-16	122	0	0%																																									
SA1F0330	A6 (A1f) - Type 4B-MJ Pier Head Concreting	1	22-Feb-16	0%	1	23-Feb-16	05-Aug-16	05-Aug-16	122	0	0%																																									
SA1F0340	A6 (A1f) - Type 4B-MJ Pier Head Curing/Striking of Forms/Remove Scaff	6	23-Feb-16	0%	6	01-Mar-16	06-Aug-16	13-Aug-16	122	73	0%																																									
SA1F0350	A6 (A1f) - Type 4B-Bearing Plinth	6	23-Feb-16	0%	6	01-Mar-16	06-Aug-16	13-Aug-16	122	73	0%																																									
Bridge A1																																																				
Pier A8 (A1d)																																																				
Pier Works																																																				
SA1D0200	A8 (A1d) - Type 5B Pier Rebarwork (2nd Lift)	3	17-Dec-15 A	100%	0	21-Dec-15 A					100%																																									
SA1D0210	A8 (A1d) - Type 5B Pier Formwork & Prep for Concreting (2nd Lift)	2	22-Dec-15 A	100%	0	24-Dec-15 A					100%																																									
SA1D0220	A8 (A1d) - Type 5B Pier Concreting (2nd Lift)	1	29-Dec-15 A	100%	0	29-Dec-15 A					100%																																									
SA1D0222	A8 (A1d) - Type 5B Pier Curing & Striking of Forms incl. CJ prep (2nd Lift)	2	30-Dec-15 A	100%	0	07-Jan-16 A					100%																																									
SA1D0230	A8 (A1d) - Type 5B Pier Head Scaffolding	3	08-Feb-16 A	100%	0	16-Feb-16 A					100%																																									
SA1D0240	A8 (A1d) - Type 5B Pier Head Rebarwork	4	19-Jan-16 A	100%	0	22-Jan-16 A					100%																																									
SA1D0250	A8 (A1d) - Type 5B Pier Head Formwork & Prep for Concreting	4	21-Jan-16	0%	4	25-Jan-16	18-Jun-15	24-Jun-15	-167	0	0%																																									
SA1D0260	A8 (A1d) - Type 5B Pier Head Concreting	1	26-Jan-16	0%	1	26-Jan-16	26-Jun-15	26-Jun-15	-167	0	0%																																									
SA1D0270	A8 (A1d) - Type 5B Pier Head Curing & Striking of Forms & Remove Scaff	6	27-Jan-16	0%	6	02-Feb-16	27-Jun-15	04-Jul-15	-167	0	0%																																									
SA1D0280	A8 (A1d) - Type 5B Pier Backfilling Works	4	30-Jan-16	0%	4	03-Feb-16	02-Jul-15	06-Jul-15	-167	92	0%																																									
Pier A10 (A1b)																																																				
Pier Works																																																				
SA1B0190	A10 (A1b) - Type 5B Pier Head Scaffolding	3	16-Dec-15 A	100%	0	21-Dec-15 A					100%																																									
SA1B0200	A10 (A1b) - Type 5B Pier Head Rebarwork & Cast-in items	4	22-Dec-15 A	100%	0	11-Jan-16 A					100%																																									
SA1B0210	A10 (A1b) - Type 5B Pier Head Formwork & Prep for Concreting	4	14-Jan-16 A	100%	0	18-Jan-16 A					100%																																									
SA1B0220	A10 (A1b) - Type 5B Pier Head Concreting	1	21-Jan-16	0%	1	21-Jan-16	04-Sep-15	05-Sep-15	-109	0	0%																																									
SA1B0270	A10 (A1b) - Type 5B Pier Head Curing & Striking of Forms & Remove Scal	6	22-Jan-16	0%	6	28-Jan-16	05-Sep-15	14-Sep-15	-109	0	0%																																									
SA1B0280	A10 (A1b) - Type 5B Pier Backfilling Works	4	26-Jan-16	0%	4	29-Jan-16	10-Sep-15	15-Sep-15	-109	96	0%																																									
Pier A7 (A1e)																																																				
Pier Works																																																				
SA1E0210	A7 (A1e) - Type 5B Pier Scaffolding (2nd Lift)	2	19-Dec-15 A	100%	0	24-Dec-15 A					100%																																									
SA1E0220	A7 (A1e) - Type 5B Pier Rebarwork, Formwork & Prep (2nd Lift)	5	28-Dec-15 A	100%	0	13-Jan-16 A					100%																																									
SA1E0240	A7 (A1e) - Type 5B Pier Concreting, Curing & Striking, CJ prep (2nd Lift)	3	14-Jan-16 A	100%	0	19-Feb-16 A					100%																																									
SA1E0250	A7 (A1e) - Type 5B Pier Scaffolding (3rd Lift)	2	20-Feb-16 A	30%	1	22-Jan-16	30-May-16	31-May-16	99	0	30%																																									
SA1E0260	A7 (A1e) - Type 5B Pier Rebarwork, Formwork & Prep (3rd Lift)	5	22-Jan-16	0%	5	28-Jan-16	01-Jun-16	08-Jun-16	99	0	0%																																									
SA1E0280	A7 (A1e) - Type 5B Pier Concreting, Curing & Striking, CJ prep (3rd Lift)	3	28-Jan-16	0%	3	01-Feb-16	10-Jun-16	13-Jun-16	99	0	0%																																									
SA1E0300	A7 (A1e) - Type 5B Pier Head Scaffolding	4	01-Feb-16	0%	4	05-Feb-16	14-Jun-16	20-Jun-16	99	0	0%																																									
SA1E0310	A7 (A1e) - Type 5B Pier Head Rebarwork, Formwork & Prep	9	05-Feb-16	0%	9	19-Feb-16	22-Jun-16	04-Jul-16	99	0	0%																																									
SA1E0330	A7 (A1e) - Type 5B Pier Head Concreting	1	19-Feb-16	0%	1	20-Feb-16	05-Jul-16	05-Jul-16	99	0	0%																																									
SA1E0340	A7 (A1e) - Type 5B Pier Head Curing/Striking of Forms/Remove Scaffolding	6	20-Feb-16	0%	6	27-Feb-16	06-Jul-16	13-Jul-16	99	75	0%																																									
Pier A9 (A1c)																																																				
Pile Cap Works																																																				
SA1C0140	A9 (A1c) - Pile cap Curing & Striking of Forms incl. CJ prep	6	14-Dec-15 A	100%	0	21-Dec-15 A					100%																																									
Pier Works																																																				
SA1C0150	A9 (A1c) - Type 5B Pier Scaffolding (1st Lift)	2	21-Jan-16	0%	2	22-Jan-16	05-Jun-15	08-Jun-15	-175	0	0%																																									
SA1C0160	A9 (A1c) - Type 5B Pier Rebarwork (1st Lift)	3	23-Jan-16	0%	3	26-Jan-16	08-Jun-15	13-Jun-15	-175	0	0%																																									
SA1C0170	A9 (A1c) - Type 5B Pier Formwork & Prep for Concreting (1st Lift)	2	27-Jan-16	0%	2	28-Jan-16	13-Jun-15	16-Jun-15	-175	0	0%																																									
SA1C0180	A9 (A1c) - Type 5B Pier Concreting (1st Lift)	1	29-Jan-16	0%	1	29-Jan-16	16-Jun-1																																													

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2015												2016													
												2015					2016					2016					2016										
												21	28	04	11	18	25	01	08	15	22	29	07	14	21	28	04	11	18	25							
SC1C0250	AR-C - RE Walls - Erect fencing, Excavation/formation/ drainage filter & bo	12	22-Apr-15 A	90%	1	22-Jan-16	13-Feb-16	15-Feb-16	17	0	90%	[Gantt bar: 22-Jan-16 to 15-Feb-16]																									
SC1C0251	AR-C - RE Walls - Upper layers with backfill in stages	48	22-Jan-16	0%	48	22-Mar-16	15-Feb-16	16-Apr-16	17	0	0%	[Gantt bar: 22-Jan-16 to 16-Apr-16]																									
SC1C0252	AR-C - RC Walls - Base Slabs	49	08-Apr-15 A	50%	25	22-Mar-16	14-Mar-16	16-Apr-16	17	0	50%	[Gantt bar: 22-Mar-16 to 16-Apr-16]																									
SC1C0253	AR-C - RC Walls - Side Walls	48	16-Feb-16	0%	48	18-Apr-16	14-Mar-16	18-May-16	23	0	0%	[Gantt bar: 14-Mar-16 to 18-May-16]																									
SC1C0254	AR-C - RC Walls - Backfill	12	18-Apr-16	0%	12	04-May-16	19-May-16	03-Jun-16	23	0	0%	[Gantt bar: 19-May-16 to 03-Jun-16]																									
Viaduct D																																					
Bridge D3																																					
Pier D5 (D4b)																																					
Pier Head Segments																																					
SD4B0370	D5 (D4b) - Pier Head Segment - Temporary Platform	6	12-Dec-15 A	100%	0	22-Jan-16 A					100%	[Gantt bar: 22-Jan-16 to 22-Jan-16]																									
SD4B0372	D5 (D4b) - Pier Head Segment Lift & Fix (1 seg)	2	21-Jan-16	0%	2	22-Jan-16	22-Oct-15	23-Oct-15	-74	0	0%	[Gantt bar: 22-Jan-16 to 23-Oct-15]																									
SD4B0374	D5 (D4b) - Pier Head Segment Diaphragm - Rebar	12	23-Jan-16	0%	12	05-Feb-16	24-Oct-15	07-Nov-15	-74	0	0%	[Gantt bar: 05-Feb-16 to 07-Nov-15]																									
SD4B0376	D5 (D4b) - Pier Head Segment Diaphragm - Formwork & Prep for Concre	8	06-Feb-16	0%	8	18-Feb-16	09-Nov-15	17-Nov-15	-74	0	0%	[Gantt bar: 18-Feb-16 to 17-Nov-15]																									
SD4B0378	D5 (D4b) - Pier Head Segment Diaphragm - Concreting	2	19-Feb-16	0%	2	20-Feb-16	18-Nov-15	19-Nov-15	-74	0	0%	[Gantt bar: 20-Feb-16 to 19-Nov-15]																									
SD4B0380	D5 (D4b) - Pier Head Segment Diaphragm - Curing & Striking of Forms	6	22-Feb-16	0%	6	27-Feb-16	20-Nov-15	26-Nov-15	-74	0	0%	[Gantt bar: 27-Feb-16 to 26-Nov-15]																									
Pier D4 (D4c)																																					
Pier Head Segments																																					
SD4C0374	D4 (D4c) - Pier Head Segment Diaphragm - Rebar	12	30-Nov-15 A	100%	0	14-Jan-16 A					100%	[Gantt bar: 14-Jan-16 to 14-Jan-16]																									
SD4C0376	D4 (D4c) - Pier Head Segment Diaphragm - Formwork & Prep for Concret	8	18-Dec-15 A	100%	0	20-Jan-16 A					100%	[Gantt bar: 20-Jan-16 to 20-Jan-16]																									
SD4C0378	D4 (D4c) - Pier Head Segment Diaphragm - Concreting	2	20-Jan-16 A	100%	0	20-Jan-16 A					100%	[Gantt bar: 20-Jan-16 to 20-Jan-16]																									
SD4C0380	D4 (D4c) - Pier Head Segment Diaphragm - Curing & Striking of Forms	6	21-Jan-16 A	0%	6	27-Jan-16	18-Nov-15	24-Nov-15	-52	0	0%	[Gantt bar: 27-Jan-16 to 24-Nov-15]																									
Pier D1 (D4f)																																					
Pier Head Segments																																					
SD4F0370	D1 (D4f) - Pier Head Segment - Temporary Platform	6	21-Jan-16	0%	6	27-Jan-16	19-Nov-15	25-Nov-15	-51	32	0%	[Gantt bar: 27-Jan-16 to 25-Nov-15]																									
SD4F0371	D1 (D4f) - Pier Head Segment Bearings	2	09-Mar-16	0%	2	10-Mar-16	26-Nov-15	27-Nov-15	-83	0	0%	[Gantt bar: 10-Mar-16 to 27-Nov-15]																									
SD4F0372	D1 (D4f) - Pier Head Segment Lift & Temp Support (2 seg)	7	11-Mar-16	0%	7	18-Mar-16	28-Nov-15	05-Dec-15	-83	48	0%	[Gantt bar: 18-Mar-16 to 05-Dec-15]																									
Pier D3 (D4d)																																					
Pier Head Segments																																					
SD4D0374	D3 (D4d) - Pier Head Segment Diaphragm - Rebar	18	13-Nov-15 A	50%	9	30-Jan-16	10-May-19	21-May-19	942	942	50%	[Gantt bar: 30-Jan-16 to 21-May-19]																									
SD4D0376	D3 (D4d) - Pier Head Segment Diaphragm - Formwork & Prep for Concre	8	20-Nov-15 A	50%	4	25-Jan-16	17-May-19	21-May-19	947	947	50%	[Gantt bar: 25-Jan-16 to 21-May-19]																									
SD4D0378	D3 (D4d) - Pier Head Segment Diaphragm - Concreting	2	24-Nov-15 A	50%	1	21-Jan-16	23-Mar-16	23-Mar-16	50	2	50%	[Gantt bar: 21-Jan-16 to 23-Mar-16]																									
SD4D0380	D3 (D4d) - Pier Head Segment Diaphragm - Curing & Striking of Forms	6	25-Nov-15 A	50%	3	23-Jan-16	21-Mar-16	23-Mar-16	48	0	50%	[Gantt bar: 23-Jan-16 to 23-Mar-16]																									
Pier D6 (D4a)																																					
Pier Works																																					
SD4A0340	D6 (D4a) - Type 4B-MJ Pier Head Curing/Striking of Forms/Remove Scaffi	6	10-Dec-15 A	60%	2	23-Jan-16	25-Nov-15	27-Nov-15	-45	4	60%	[Gantt bar: 23-Jan-16 to 27-Nov-15]																									
SD4A372	D6 (D4a) - Type 4B-Bearing Plinth	6	21-Jan-16	0%	6	27-Jan-16	21-Nov-15	27-Nov-15	-49	0	0%	[Gantt bar: 27-Jan-16 to 27-Nov-15]																									
Pier Head Segments																																					
SD4A0370	D6 (D4a) - Pier Head Segment - Temporary Platform	6	28-Jan-16	0%	6	03-Feb-16	28-Nov-15	04-Dec-15	-49	26	0%	[Gantt bar: 03-Feb-16 to 04-Dec-15]																									
SD4A0371	D6 (D4a) - Pier Head Segment Bearings	2	09-Mar-16	0%	2	10-Mar-16	05-Dec-15	07-Dec-15	-75	0	0%	[Gantt bar: 10-Mar-16 to 07-Dec-15]																									
SD4A0372	D6 (D4a) - Pier Head Segment Lift & Temp Support (2 seg)	7	11-Mar-16	0%	7	18-Mar-16	08-Dec-15	15-Dec-15	-75	56	0%	[Gantt bar: 18-Mar-16 to 15-Dec-15]																									
Pier D2 (D4e)																																					
Pier Head Segments																																					
SD4E0376	D2 (D4e) - Pier Head Segment Diaphragm - Formwork & Prep for Concre	8	10-Nov-15 A	50%	4	25-Jan-16	17-May-19	21-May-19	947	947	50%	[Gantt bar: 25-Jan-16 to 21-May-19]																									
SD4E0378	D2 (D4e) - Pier Head Segment Diaphragm - Concreting	2	13-Nov-15 A	50%	1	21-Jan-16	08-Apr-16	08-Apr-16	60	2	50%	[Gantt bar: 21-Jan-16 to 08-Apr-16]																									
SD4E0380	D2 (D4e) - Pier Head Segment Diaphragm - Curing & Striking of Forms	6	18-Nov-15 A	50%	3	23-Jan-16	06-Apr-16	08-Apr-16	58	0	50%	[Gantt bar: 23-Jan-16 to 08-Apr-16]																									
Bridge D2																																					
Pier D8 (D3d)																																					
Pier Works																																					
SD3D0240	D8 (D3d) - Type 5B Pier Rebarwork (3rd Lift)	3	19-Nov-15 A	100%	0	21-Jan-16	21-May-19	21-May-19	951	951	100%	[Gantt bar: 21-Jan-16 to 21-May-19]																									
Pier Head Segments																																					
SD3D0370	D8 (D3d) - Pier Head Segment - Temporary Platform	6	21-Jan-16	0%	6	27-Jan-16	10-Nov-15	16-Nov-15	-59	0	0%	[Gantt bar: 27-Jan-16 to 16-Nov-15]																									
SD3D0372	D8 (D3d) - Pier Head Segment Lift & Fix (1 seg)	2	28-Jan-16	0%	2	29-Jan-16	17-Nov-15	18-Nov-15	-59	0	0%	[Gantt bar: 29-Jan-16 to 18-Nov-15]																									
SD3D0374	D8 (D3d) - Pier Head Segment Diaphragm - Rebar	13	30-Jan-16	0%	13	17-Feb-16	19-Nov-15	03-Dec-15	-59	0	0%	[Gantt bar: 17-Feb-16 to 03-Dec-15]																									
SD3D0376	D8 (D3d) - Pier Head Segment Diaphragm - Formwork	8	18-Feb-16	0%	8	26-Feb-16	04-Dec-15	12-Dec-15	-59	0	0%	[Gantt bar: 26-Feb-16 to 12-Dec-15]																									
SD3D0378	D8 (D3d) - Pier Head Segment Diaphragm - Concreting	2	27-Feb-16	0%	2	29-Feb-16	14-Dec-15	15-Dec-15	-59	0	0%	[Gantt bar: 29-Feb-16 to 15-Dec-15]																									
SD3D0380	D8 (D3d) - Pier Head Segment Diaphragm - Curing & Striking of Forms	6	01-Mar-16	0%	6	07-Mar-16	16-Dec-15	22-Dec-15	-59	72	0%	[Gantt bar: 07-Mar-16 to 22-Dec-15]																									
Pier D7 (D3e)																																					
Pier Head Segments																																					
SD3E0370	D7 (D3e) - Pier Head Segment - Temporary Platform	6	14-Dec-15 A	100%	0	24-Dec-15 A					100%	[Gantt bar: 24-Dec-15 to 24-Dec-15]																									
SD3E0372	D7 (D3e) - Pier Head Segment Lift & Fix (1 seg)	2	30-Dec-15 A	100%	0	30-Dec-15 A					100%	[Gantt bar: 30-Dec-15 to 30-Dec-15]																									
SD3E0374	D7 (D3e) - Pier Head Segment Diaphragm - Rebar	12	07-Jan-16 A	50%	6	27-Jan-16	15-May-19	21-May-19	945	945	50%	[Gantt bar: 27-Jan-16 to 21-May-19]																									
SD3E0376	D7 (D3e) - Pier Head Segment Diaphragm - Formwork & Prep for Concre	8	21-Jan-16 A	50%	4	25-Jan-16	26-Nov-15	30-Nov-15	-45	0	50%	[Gantt bar: 25-Jan-16 to 30-Nov-15]																									

■ Actual Work
■ Planned Bar
■ Critical Bar
◆ Milestone

Project ID: J3518DWPPrE2-M32
 Layout: J3518-DWP-3MRP Submission - M32
 Filter: TASK filters: 3-Month Lookahead, No CC
 Milestones, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 10 of 24 Pages)
(Progress as of 21-Jan-16)

Date	Revision	Checked	Approved
01-Dec-15		PKN	KWY
28-Dec-15		PKN	KWY
30-Jan-16		PKN	KWY

DWG. No.:
J3518/GCL/PGM/3MRP-M32

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2016															
												January					February				March			April			
												21	28	04	11	18	25	01	08	15	22	29	07	14	21	28	04
Pier Head Segments - E2B (E1b3)																											
SE1B3374	E2B (E1b3) - Pier Head Segment Diaphragm - Rebar	12	09-Nov-15 A	100%	0	24-Dec-15 A					100%	[Gantt Bar: 09-Nov-15 to 24-Dec-15]															
SE1B3376	E2B (E1b3) - Pier Head Segment Diaphragm - Formwork & Prep for Conc	10	25-Nov-15 A	100%	0	27-Dec-15 A					100%	[Gantt Bar: 25-Nov-15 to 27-Dec-15]															
SE1B3378	E2B (E1b3) - Pier Head Segment Diaphragm - Concreting	3	28-Nov-15 A	100%	0	28-Dec-15 A					100%	[Gantt Bar: 28-Nov-15 to 28-Dec-15]															
SE1B3380	E2B (E1b3) - Pier Head Segment Diaphragm - Curing & Striking of Forms	6	29-Dec-15 A	100%	0	07-Jan-16 A					100%	[Gantt Bar: 29-Dec-15 to 07-Jan-16]															
Pier Head Segments - E2C (E1b2)																											
SE1B2374	E2C (E1b2) - Pier Head Segment Diaphragm - Rebar	13	11-Dec-15 A	50%	7	28-Jan-16	14-May-19	21-May-19	945	945	50%	[Gantt Bar: 11-Dec-15 to 28-Jan-16]															
SE1B2376	E2C (E1b2) - Pier Head Segment Diaphragm - Formwork & Prep for Conc	8	21-Dec-15 A	50%	4	25-Jan-16	17-May-19	21-May-19	947	947	50%	[Gantt Bar: 21-Dec-15 to 25-Jan-16]															
SE1B2378	E2C (E1b2) - Pier Head Segment Diaphragm - Concreting	2	28-Dec-15 A	50%	1	21-Jan-16	14-Jan-16	14-Jan-16	-6	0	50%	[Gantt Bar: 28-Dec-15 to 21-Jan-16]															
SE1B2380	E2C (E1b2) - Pier Head Segment Diaphragm - Curing & Striking of Forms	6	22-Jan-16	0%	6	28-Jan-16	15-Jan-16	22-Jan-16	-5	101	0%	[Gantt Bar: 22-Jan-16 to 28-Jan-16]															
Pier Head Segments - E2D (E1b1)																											
SE1B1370	E2D (E1b1) - Pier Head Segment - Temporary Platform	2	18-Dec-15 A	100%	0	21-Dec-15 A					100%	[Gantt Bar: 18-Dec-15 to 21-Dec-15]															
SE1B1372	E2D (E1b1) - Pier Head Segment Lift & Fix (1 seg)	2	21-Jan-16	0%	2	22-Jan-16	10-May-16	12-May-16	85	0	0%	[Gantt Bar: 21-Jan-16 to 22-Jan-16]															
SE1B1374	E2D (E1b1) - Pier Head Segment Diaphragm - Rebar	12	23-Jan-16	0%	12	05-Feb-16	13-May-16	30-May-16	85	0	0%	[Gantt Bar: 23-Jan-16 to 05-Feb-16]															
SE1B1376	E2D (E1b1) - Pier Head Segment Diaphragm - Formwork & Prep for Conc	8	06-Feb-16	0%	8	18-Feb-16	31-May-16	11-Jun-16	85	0	0%	[Gantt Bar: 06-Feb-16 to 18-Feb-16]															
SE1B1378	E2D (E1b1) - Pier Head Segment Diaphragm - Concreting	2	19-Feb-16	0%	2	20-Feb-16	13-Jun-16	14-Jun-16	85	0	0%	[Gantt Bar: 19-Feb-16 to 20-Feb-16]															
SE1B1380	E2D (E1b1) - Pier Head Segment Diaphragm - Curing & Striking of Forms	6	22-Feb-16	0%	6	27-Feb-16	16-Jun-16	24-Jun-16	85	216	0%	[Gantt Bar: 22-Feb-16 to 27-Feb-16]															
Viaduct E2																											
Bridge E2 - Piling & Substructure																											
E3A, E3B, E3C & E3D (E2a - 1/2/3/4)																											
Pier Head Segments - E3A, E3B, E3C & E3D																											
Pier Head Segment - E3A (E2a4)																											
SE2A4372	E3A (E2a4) - Pier Head Segment Lift & Temp Support (2 seg)	9	29-Dec-15 A	100%	0	02-Jan-16 A					100%	[Gantt Bar: 29-Dec-15 to 02-Jan-16]															
Pier Head Segment - E3C (E2a2)																											
SE2A2371	E3C (E2a2) - Pier Head Segment Bearings	2	07-Mar-16	0%	2	08-Mar-16	02-Jan-16	04-Jan-16	-52	0	0%	[Gantt Bar: 07-Mar-16 to 08-Mar-16]															
SE2A2372	E3C (E2a2) - Pier Head Segment Lift & Temp Support (2 seg)	7	09-Mar-16	0%	7	16-Mar-16	05-Jan-16	15-Jan-16	-49	57	0%	[Gantt Bar: 09-Mar-16 to 16-Mar-16]															
Pier Head Segment - E3D (E2a1)																											
SE2A1371	E3D (E2a1) - Pier Head Segment Bearings	2	07-Mar-16	0%	2	08-Mar-16	16-Apr-16	18-Apr-16	30	0	0%	[Gantt Bar: 07-Mar-16 to 08-Mar-16]															
SE2A1372	E3D (E2a1) - Pier Head Segment Lift & Temp Support (2 seg)	7	09-Mar-16	0%	7	16-Mar-16	19-Apr-16	28-Apr-16	31	162	0%	[Gantt Bar: 09-Mar-16 to 16-Mar-16]															
E4A & E4B (E2b - 1/2)																											
Pier Works - E4A & E4B																											
Pier Works - E4A (E2b2)																											
SE2B2140	E4A (E2b2) - Seagull Pier Rebar Fixing, Formwork & Prep (3rd pour, arm)	24	17-Nov-15 A	100%	0	28-Dec-15 A					100%	[Gantt Bar: 17-Nov-15 to 28-Dec-15]															
SE2B2160	E4A (E2b2) - Seagull Pier Concreting, Curing & Striking, CJ Prep (3rd pour)	5	29-Dec-15 A	100%	0	09-Jan-16 A					100%	[Gantt Bar: 29-Dec-15 to 09-Jan-16]															
SE2B2300	E4A (E2b2) - Seagull Pier Falsework & Scaffolding (4th pour, upper diaphragm)	3	10-Jan-16 A	100%	0	17-Jan-16 A					100%	[Gantt Bar: 10-Jan-16 to 17-Jan-16]															
SE2B2320	E4A (E2b2) - Seagull Pier Rebar Fixing, Formwork & Prep (4th pour, upper diaphragm)	5	08-Jan-16 A	30%	4	25-Jan-16	13-Feb-15	17-Feb-15	-257	0	30%	[Gantt Bar: 08-Jan-16 to 25-Jan-16]															
SE2B2340	E4A (E2b2) - Seagull Pier Concreting, Curing & Striking, CJ Prep (4th pour)	6	25-Jan-16	0%	6	01-Feb-16	25-Feb-15	03-Mar-15	-254	3	0%	[Gantt Bar: 25-Jan-16 to 01-Feb-16]															
Pier Works - E4B (E2b1)																											
SE2B1240	E4B (E2b1) - Seagull Pier Falsework & Scaffolding (3rd pour, arm)	6	21-Dec-15 A	50%	3	23-Jan-16	14-Feb-15	17-Feb-15	-256	1	50%	[Gantt Bar: 21-Dec-15 to 23-Jan-16]															
SE2B1260	E4B (E2b1) - Seagull Pier Rebar Fixing, Formwork & Prep (3rd pour, arm)	28	25-Jan-16	0%	28	01-Mar-16	18-Feb-15	25-Mar-15	-257	0	0%	[Gantt Bar: 25-Jan-16 to 01-Mar-16]															
SE2B1280	E4B (E2b1) - Seagull Pier Concreting, Curing & Striking, CJ Prep (3rd pour)	5	01-Mar-16	0%	5	07-Mar-16	26-Mar-15	31-Mar-15	-257	0	0%	[Gantt Bar: 01-Mar-16 to 07-Mar-16]															
SE2B1300	E4B (E2b1) - Seagull Pier Falsework & Scaffolding (4th pour, upper diaphragm)	6	08-Mar-16	0%	6	15-Mar-16	02-Apr-15	13-Apr-15	-257	0	0%	[Gantt Bar: 08-Mar-16 to 15-Mar-16]															
SE2B1320	E4B (E2b1) - Seagull Pier Rebar Fixing, Formwork & Prep (4th pour, upper diaphragm)	12	15-Mar-16	0%	12	01-Apr-16	14-Apr-15	29-Apr-15	-257	0	0%	[Gantt Bar: 15-Mar-16 to 01-Apr-16]															
SE2B1340	E4B (E2b1) - Seagull Pier Concreting, Curing & Striking, CJ Prep (4th pour)	4	01-Apr-16	0%	4	07-Apr-16	30-Apr-15	05-May-15	-257	0	0%	[Gantt Bar: 01-Apr-16 to 07-Apr-16]															
Pier Head Segments - E4A & E4B																											
Pier head Segment - E4A (E2b2)																											
SE2B2262	E4A (E2b2) - Pier Head Segment - Temporary Platform	2	04-Feb-16	0%	2	05-Feb-16	04-Mar-15	05-Mar-15	-256	0	0%	[Gantt Bar: 04-Feb-16 to 05-Feb-16]															
SE2B2264	E4A (E2b2) - Pier Head Segment Lift & Fix (4 seg)	4	06-Feb-16	0%	4	13-Feb-16	06-Mar-15	11-Mar-15	-255	0	0%	[Gantt Bar: 06-Feb-16 to 13-Feb-16]															
SE2B2266	E4A (E2b2) - Pier Head Segment Diaphragm Works	24	15-Feb-16	0%	24	12-Mar-16	12-Mar-15	13-Apr-15	-255	0	0%	[Gantt Bar: 15-Feb-16 to 12-Mar-16]															
SE2B2360	E4A (E2b2) - Precast Deck Segment Falsework Erection & Temp. Tie	12	02-Mar-16	0%	12	15-Mar-16	28-Mar-15	16-Apr-15	-255	0	0%	[Gantt Bar: 02-Mar-16 to 15-Mar-16]															
SE2B2370	E4A (E2b2) - Precast Deck Segment Infill Erection & Adjustment (4 seg)	12	16-Mar-16	0%	12	01-Apr-16	17-Apr-15	02-May-15	-255	0	0%	[Gantt Bar: 16-Mar-16 to 01-Apr-16]															
SE2B2380	E4A (E2b2) - Precast Deck Segment Insitu Stitch joints	8	02-Apr-16	0%	8	12-Apr-16	04-May-15	13-May-15	-255	0	0%	[Gantt Bar: 02-Apr-16 to 12-Apr-16]															
SE2B2390	E4A (E2b2) - Precast Deck Segment Stressing	4	13-Apr-16	0%	4	18-Apr-16	14-May-15	18-May-15	-255	0	0%	[Gantt Bar: 13-Apr-16 to 18-Apr-16]															
SE2B2400	E4A (E2b2) - Precast Deck Segment Falsework & Temp. Tie Removal	6	19-Apr-16	0%	6	26-Apr-16	19-May-15	27-May-15	-255	0	0%	[Gantt Bar: 19-Apr-16 to 26-Apr-16]															
Pier head Segment - E4B (E2b1)																											
SE2B1162	E4B (E2b1) - Pier Head Segment - Temporary Platform	2	07-Apr-16	0%	2	09-Apr-16	06-May-15	07-May-15	-257	0	0%	[Gantt Bar: 07-Apr-16 to 09-Apr-16]															
SE2B1164	E4B (E2b1) - Pier Head Segment Lift & Fix (4 seg)	4	09-Apr-16	0%	4	15-Apr-16	08-May-15	14-May-15	-256	0	0%	[Gantt Bar: 09-Apr-16 to 15-Apr-16]															
SE2B1166	E4B (E2b1) - Pier Head Segment Diaphragm Works	24	15-Apr-16	0%	24	18-May-16	15-May-15	18-Jun-15	-256	0	0%	[Gantt Bar: 15-Apr-16 to 18-May-16]															
E5A & E5B (E2c - 1/2)																											
Pier Works - E5A & E5B																											
Pier Works - E5A (E2c2)																											
SE2C202	E5A (E2c2) - Seagull Pier Falsework & Scaffolding (1st pour, Lower Stem)	3	29-Dec-15 A	100%	0	02-Jan-16 A					100%	[Gantt Bar: 29-Dec-15 to 02-Jan-16]															
SE2C203	E5A (E2c2) - Seagull Pier Combine Shell Installation, Rebar Fixing, Formwork	7	04-Jan-16 A	100%	0	09-Jan-16 A					100%	[Gantt Bar: 04-Jan-16 to 09-Jan-16]															

■ Actual Work
■ Planned Bar
■ Critical Bar
◆ Milestone

Project ID: J3518DWPPrE2-M32
 Layout: J3518-DWP-3MRP Submission - M32
 Filter: TASK filters: 3-Month Lookahead, No CC
 Milestones, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 13 of 24 Pages)
(Progress as of 21-Jan-16)

Date	Revision	Checked	Approved
01-Dec-15		PKN	KWY
28-Dec-15		PKN	KWY
30-Jan-16		PKN	KWY

DWG. No.:
J3518/GCL/PGM/3MRP-M32

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2015		2016																										
												January				February				March				April																
												21	28	04	11	18	25	01	08	15	22	29	07	14	21	28	04	11	18	25										
SE2E1250	E7B (E2e1) - Seagull Pier Concreting, Curing & Striking, CJ Prep (5th pour	4	01-Apr-16	0%	4	06-Apr-16	29-Apr-16	04-May-16	21	0	0%																													
SE2E1300	E7B (E2e1) - Seagull Pier Falsework & Scaffolding (6th pour, uppder Diapt	2	02-Apr-16	0%	2	05-Apr-16	30-Apr-16	03-May-16	21	0	0%																													
SE2E1320	E7B (E2e1) - Seagull Pier Rebar Fixing, Formwork & Prep (6th pour, uppd	6	06-Apr-16	0%	6	12-Apr-16	04-May-16	10-May-16	21	0	0%																													
SE2E1340	E7B (E2e1) - Seagull Pier Concreting, Curing & Striking, CJ Prep (6th pour	4	13-Apr-16	0%	4	18-Apr-16	11-May-16	16-May-16	21	0	0%																													
Pier head Segment - E7A & E7B																																								
Pier head Segment - E7A (E2e2)																																								
SE2E2262	E7A (E2e2) - Pier Head Segment - Temporary Platform	2	11-Apr-16	0%	2	12-Apr-16	10-Jun-16	11-Jun-16	43	0	0%																													
SE2E2264	E7A (E2e2) - Pier Head Segment Lift & Fix (4 seg)	4	13-Apr-16	0%	4	18-Apr-16	13-Jun-16	18-Jun-16	43	0	0%																													
SE2E2266	E7A (E2e2) - Pier Head Segment Diaphragm Works	30	19-Apr-16	0%	30	28-May-16	20-Jun-16	29-Jul-16	43	0	0%																													
Pier head Segment - E7B (E2e1)																																								
SE2E1162	E7B (E2e1) - Pier Head Segment - Temporary Platform	2	19-Apr-16	0%	2	21-Apr-16	18-May-16	19-May-16	21	0	0%																													
E8A & E8B (E2f - 1/2)																																								
Pile Cap Works - E8A & E8B																																								
Pile Cap Works																																								
SE2F0164	E8 (E2f1/2) - Marine Pile Cap - Curing incl. CJ preparation	6	18-Dec-15 A	100%	0	28-Dec-15 A					100%																													
Pier Works - E8A & E8B																																								
Pier Works - E8A (E2f2)																																								
SE2F2020	E8A (E2f2) - Seagull Pier Falsework & Scaffolding (1st pour, Lower Stem)	4	14-Jan-16 A	90%	0	21-Jan-16	03-Feb-16	03-Feb-16	12	0	90%																													
SE2F2030	E8A (E2f2) - Seagull Pier Combine Shell Installation, Rebar Fixing, Formwc	7	21-Jan-16	0%	7	29-Jan-16	04-Feb-16	15-Feb-16	12	0	0%																													
SE2F2050	E8A (E2f2) - Seagull Pier Concreting, Curing & Striking, CJ Prep (1st pour,	3	29-Jan-16	0%	3	02-Feb-16	16-Feb-16	18-Feb-16	12	0	0%																													
SE2F2070	E8A (E2f2) - Seagull Pier Falsework & Scaffolding (2nd pour, Lower Diaph	2	02-Feb-16	0%	2	04-Feb-16	19-Feb-16	20-Feb-16	12	0	0%																													
SE2F2080	E8A (E2f2) - Seagull Pier Combine Shell Installation, Rebar Fixing, Formwc	7	04-Feb-16	0%	7	16-Feb-16	22-Feb-16	29-Feb-16	12	0	0%																													
SE2F2100	E8A (E2f2) - Seagull Pier Concreting, Curing & Striking, CJ Prep (2nd pour	3	16-Feb-16	0%	3	19-Feb-16	01-Mar-16	03-Mar-16	12	0	0%																													
SE2F2120	E8A (E2f2) - Seagull Pier Falsework & Scaffolding (3rd pour, Lower Arm)	4	19-Feb-16	0%	4	24-Feb-16	04-Mar-16	08-Mar-16	12	0	0%																													
SE2F2140	E8A (E2f2) - Seagull Pier Rebar Fixing, Formwork & Prep (3rd pour, Lowe	7	24-Feb-16	0%	7	03-Mar-16	09-Mar-16	16-Mar-16	12	0	0%																													
SE2F2160	E8A (E2f2) - Seagull Pier Concreting, Curing & Striking, CJ Prep (3rd pour,	3	03-Mar-16	0%	3	07-Mar-16	17-Mar-16	19-Mar-16	12	0	0%																													
SE2F2180	E8A (E2f2) - Seagull Pier Falsework & Scaffolding (4th pour, Interface laye	2	07-Mar-16	0%	2	09-Mar-16	21-Mar-16	22-Mar-16	12	0	0%																													
SE2F2200	E8A (E2f2) - Seagull Pier Combine Shell Installation, Rebar Fixing, Formwc	7	09-Mar-16	0%	7	17-Mar-16	23-Mar-16	02-Apr-16	12	0	0%																													
SE2F2220	E8A (E2f2) - Seagull Pier Concreting, Curing & Striking, CJ Prep (4th pour,	3	17-Mar-16	0%	3	21-Mar-16	05-Apr-16	07-Apr-16	12	0	0%																													
SE2F2240	E8A (E2f2) - Seagull Pier Falsework & Scaffolding (5th pour, Upper Arm)	2	18-Mar-16	0%	2	21-Mar-16	06-Apr-16	07-Apr-16	12	0	0%																													
SE2F2260	E8A (E2f2) - Seagull Pier Rebar Fixing, Formwork & Prep (5th pour, Uppe	6	21-Mar-16	0%	6	31-Mar-16	08-Apr-16	15-Apr-16	12	0	0%																													
SE2F2280	E8A (E2f2) - Seagull Pier Concreting, Curing & Striking, CJ Prep (5th pour,	4	31-Mar-16	0%	4	06-Apr-16	16-Apr-16	21-Apr-16	12	0	0%																													
SE2F2300	E8A (E2f2) - Seagull Pier Falsework & Scaffolding (6th pour, Upper Diaphr	2	01-Apr-16	0%	2	05-Apr-16	18-Apr-16	19-Apr-16	12	0	0%																													
SE2F2320	E8A (E2f2) - Seagull Pier Rebar Fixing, Formwork & Prep (6th pour, Uppe	6	05-Apr-16	0%	6	12-Apr-16	21-Apr-16	27-Apr-16	12	0	0%																													
SE2F2340	E8A (E2f2) - Seagull Pier Concreting, Curing & Striking, CJ Prep (6th pour,	4	12-Apr-16	0%	4	18-Apr-16	28-Apr-16	03-May-16	12	32	0%																													
Pier Works - E8B (E2f1)																																								
SE2F1020	E8B (E2f1) - Seagull Pier Falsework & Scaffolding (1st pour, Lower Stem)	4	21-Jan-16	0%	4	25-Jan-16	28-Dec-15	31-Dec-15	-20	0	0%																													
SE2F1030	E8B (E2f1) - Seagull Pier Combine Shell Installation, Rebar Fixing, Formwc	7	26-Jan-16	0%	7	02-Feb-16	02-Jan-16	09-Jan-16	-20	0	0%																													
SE2F1050	E8B (E2f1) - Seagull Pier Concreting, Curing & Striking, CJ Prep (1st pour,	3	03-Feb-16	0%	3	05-Feb-16	11-Jan-16	13-Jan-16	-20	0	0%																													
SE2F1070	E8B (E2f1) - Seagull Pier Falsework & Scaffolding (2nd pour, Lower Diaph	2	06-Feb-16	0%	2	11-Feb-16	14-Jan-16	15-Jan-16	-20	0	0%																													
SE2F1080	E8B (E2f1) - Seagull Pier Shell Installation, Rebar Fixing, Formwork & Prep	7	12-Feb-16	0%	7	19-Feb-16	16-Jan-16	23-Jan-16	-20	0	0%																													
SE2F1100	E8B (E2f1) - Seagull Pier Concreting, Curing & Striking, CJ Prep (2nd pour	3	20-Feb-16	0%	3	23-Feb-16	25-Jan-16	27-Jan-16	-20	0	0%																													
SE2F1120	E8B (E2f1) - Seagull Pier Falsework & Scaffolding (3rd pour, Lower Arm)	4	24-Feb-16	0%	4	27-Feb-16	28-Jan-16	01-Feb-16	-20	0	0%																													
SE2F1140	E8B (E2f1) - Seagull Pier Rebar Fixing, Formwork & Prep (3rd pour, Lowe	7	29-Feb-16	0%	7	07-Mar-16	02-Feb-16	12-Feb-16	-20	0	0%																													
SE2F1160	E8B (E2f1) - Seagull Pier Concreting, Curing & Striking, CJ Prep (3rd pour,	3	08-Mar-16	0%	3	10-Mar-16	13-Feb-16	16-Feb-16	-20	0	0%																													
SE2F1180	E8B (E2f1) - Seagull Pier Falsework & Scaffolding (4th pour, Interface laye	2	11-Mar-16	0%	2	12-Mar-16	17-Feb-16	18-Feb-16	-20	0	0%																													
SE2F1200	E8B (E2f1) - Seagull Pier Shell Installation, Rebar Fixing, Formwork & Prep	7	14-Mar-16	0%	7	21-Mar-16	19-Feb-16	26-Feb-16	-20	0	0%																													
SE2F1220	E8B (E2f1) - Seagull Pier Concreting, Curing & Striking, CJ Prep (4th pour,	3	22-Mar-16	0%	3	24-Mar-16	27-Feb-16	01-Mar-16	-20	0	0%																													
SE2F1240	E8B (E2f1) - Seagull Pier Falsework & Scaffolding (5th pour, Upper Arm)	2	23-Mar-16	0%	2	24-Mar-16	29-Feb-16	01-Mar-16	-20	0	0%																													
SE2F1260	E8B (E2f1) - Seagull Pier Rebar Fixing, Formwork & Prep (5th pour, Uppe	6	29-Mar-16	0%	6	05-Apr-16	02-Mar-16	08-Mar-16	-20	0	0%																													
SE2F1280	E8B (E2f1) - Seagull Pier Concreting, Curing & Striking, CJ Prep (5th pour,	4	06-Apr-16	0%	4	09-Apr-16	09-Mar-16	12-Mar-16	-20	0	0%																													
SE2F1300	E8B (E2f1) - Seagull Pier Falsework & Scaffolding (6th pour, Upper Diaphr	2	07-Apr-16	0%	2	08-Apr-16	10-Mar-16	11-Mar-16	-20	0	0%																													
SE2F1320	E8B (E2f1) - Seagull Pier Rebar Fixing, Formwork & Prep (6th pour, Uppe	6	09-Apr-16	0%	6	16-Apr-16	12-Mar-16	18-Mar-16	-20	0	0%																													
SE2F1340	E8B (E2f1) - Seagull Pier Concreting, Curing & Striking, CJ Prep (6th pour,	4	18-Apr-16	0%	4	22-Apr-16	19-Mar-16	23-Mar-16	-20	0	0%																													
E9A & E9B (E2g - 1/2)																																								
Pier Works - E9A &amp																																								

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2015												2016													
												2015					2016					2016					2016										
												21	28	04	11	18	25	01	08	15	22	29	07	14	21	28	04	11	18	25							
F6 (F2d)																																					
Foundation Works																																					
GFXX561-	F6 (F2d) - Confirm Rockhead Levels	8	15-Apr-15 A	62.5%	3	23-Jan-16	20-Dec-14	23-Dec-14	-319	9	0%																										
GFXX565	F6 (F2d) - Bored Piles (1.80m dia. x 3 nos)	105	04-Feb-16	0%	105	16-Jun-16	24-Dec-14	07-May-15	-328	0	0%																										
F7 (F2e)																																					
Foundation Works																																					
GFXX561-	F7 (F2e) - Confirm Rockhead Levels	8	21-Jan-16	0%	8	29-Jan-16	26-Oct-15	03-Nov-15	-72	241	0%																										
F5 (F2c)																																					
Foundation Works																																					
GFXX561-8	F5 (F2c) - Confirm Rockhead Levels	8	21-Jan-16	0%	8	29-Jan-16	20-Dec-14	31-Dec-14	-319	4	0%																										
GFXX564	F5 (F2c) - Bored Piles (1.80m dia. x 3 nos)	98	04-Feb-16	0%	98	07-Jun-16	02-Jan-15	05-May-15	-323	0	0%																										
F8 (F2f) & Abutment																																					
Foundation Works																																					
GFXX561-	F8 (F2f) - Confirm Rockhead Levels	8	25-Feb-16	0%	8	04-Mar-16	12-Mar-16	21-Mar-16	14	215	0%																										
GFXX561-5	F8 (F2f) - Pre-drilling for Piles (2 nos)	24	25-Jan-16	0%	24	24-Feb-16	13-Feb-16	11-Mar-16	14	0	0%																										
Viaduct F3																																					
F9 (F3d-1/F3d-2)																																					
Foundation Works - F9 (F3d-1/F3d-2)																																					
Foundation Works																																					
GFXX571	F9 (F3d) - Confirm Rockhead Levels	8	21-Jan-16	0%	8	29-Jan-16	18-Dec-14	29-Dec-14	-321	4	0%																										
GFXX575	F9 (F3d) - Bored Piles (1.80m dia. x 4 nos)	112	04-Feb-16	0%	112	24-Jun-16	30-Dec-14	19-May-15	-325	0	0%																										
F10 (F3c-1/F3c-2)																																					
Foundation Works - Pier F10																																					
Foundation Works																																					
GFXX571	F10 (F3c) - Confirm Rockhead Levels	8	21-Jan-16	0%	8	29-Jan-16	04-Mar-15	13-Mar-15	-262	4	0%																										
GFXX574	F10 (F3c) - Bored Piles (1.80m dia. x 4 nos)	84	04-Feb-16	0%	84	21-May-16	13-Mar-15	27-Jun-15	-266	0	0%																										
F11 (F3b-1/F3b-2)																																					
Foundation Works - Pier F11 (F3b-1/F3b-2)																																					
Foundation Works																																					
GFXX571	F11 (F3b) - Confirm Rockhead Levels	8	21-Jan-16	0%	8	29-Jan-16	25-Aug-15	02-Sep-15	-121	207	0%																										
F12 (F3a) & Abutment																																					
Foundation Works																																					
GFXX571-	F12 (F3a) - Confirm Rockhead Levels	8	25-Feb-16	0%	8	04-Mar-16	11-Jan-16	19-Jan-16	-36	292	0%																										
GFXX571-4	F12 (F3a) - Pre-drilling for Piles (2 nos)	24	25-Jan-16	0%	24	24-Feb-16	10-Dec-15	09-Jan-16	-36	0	0%																										
Viaduct F5																																					
F13 (F5d)																																					
Foundation Works																																					
GFXX586-1	F13 (F5d) - Pre-drilling for Piles (3 nos)	24	04-Jun-15 A	100%	0	21-Jan-16	14-Apr-15	14-Apr-15	-230	0	100%																										
GFXX586-4	F13 (F5d) - Confirm Rockhead Levels	8	21-Jan-16	0%	8	29-Jan-16	15-Apr-15	23-Apr-15	-230	102	0%																										
F14 (F5c)																																					
Foundation Works																																					
GFXX586-6	F14 (F5c) - Confirm Rockhead Levels	8	21-Jan-16	0%	8	29-Jan-16	17-Jun-15	27-Jun-15	-178	88	0%																										
F15 (F5b)																																					
Foundation Works																																					
GFXX586-3	F15 (F5b) - Pre-drilling for Piles (3 nos)	24	23-Jun-15 A	66.67%	8	29-Jan-16	14-Sep-15	22-Sep-15	-105	0	66.7%																										
GFXX586-8	F15 (F5b) - Confirm Rockhead Levels	8	30-Jan-16	0%	8	11-Feb-16	23-Sep-15	03-Oct-15	-105	227	0%																										
Viaduct F4																																					
F16 (F4a/F5a)																																					
Foundation Works																																					
GFXX579-1	F16 (F4a/F5a) - Pre-drilling for Piles (8 nos)	24	14-May-15 A	62.5%	9	30-Jan-16	05-Aug-15	14-Aug-15	-138	0	62.5%																										
GFXX579-4	F16 (F4a/F5a) - Confirm Rockhead Levels	8	01-Feb-16	0%	8	12-Feb-16	31-Aug-15	09-Sep-15	-125	198	0%																										
F17 (F4b)																																					
Foundation Works																																					
GFXX579-2	F17 (F4b) - Pre-drilling for Piles (3 nos)	24	01-Feb-16	0%	24	02-Mar-16	15-Aug-15	12-Sep-15	-138	0	0%																										
GFXX579-6	F17 (F4b) - Confirm Rockhead Levels	8	03-Mar-16	0%	8	11-Mar-16	14-Sep-15	22-Sep-15	-138	177	0%																										
F18 (F4c) & Abutment																																					
Foundation Works																																					
GFXX579-3	F18 (F4c) - Pre-drilling for Piles (2 nos)	24	25-Jan-16	0%	24	24-Feb-16	21-Nov-15	18-Dec-15	-52	0	0%																										
GFXX579-7	F18 (F4c) - Confirm Rockhead Levels	8	25-Feb-16	0%	8	04-Mar-16	19-Dec-15	30-Dec-15	-52	214	0%																										
Approach Ramp F																																					
Approach Ramp Land Foundation - HKBCF																																					

■ Actual Work
■ Planned Bar
■ Critical Bar
◆ Milestone

Project ID: J3518DWPPrE2-M32
 Layout: J3518-DWP-3MRP Submission - M32
 Filter: TASK filters: 3-Month Lookahead, No CC
 Milestones, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 21 of 24 Pages)
(Progress as of 21-Jan-16)

Date	Revision	Checked	Approved
01-Dec-15		PKN	KWY
28-Dec-15		PKN	KWY
30-Jan-16		PKN	KWY

DWG. No.:
J3518/GCL/PGM/3MRP-M32

