

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2016															
												September				October				November				December			
												22	29	05	12	19	26	03	10	17	24	31	07	14	21	28	05
HY/2012/07 - TM-CLK Link-SC [DWP Revision G] - Status Update 21-09-2016																											
Contract Key Dates																											
Possession Dates / Access Period																											
POS02-6	Portion A - Area 6	0	21-Sep-16*	0%	0		25-Jun-16		-88	0	0%																
Section Completion Dates																											
Vacate Works Area																											
VAC05	Vacate Works Area WA5 (Zone 5C) (CoW + 758 days) - Letter D06850	0		0%	0	21-Sep-16*		29-Jun-16	-83	1325	0%																
General Submissions																											
General Requirements																											
Land Works																											
Land GI Works																											
PR02204	SQR Sampling & Testing and Approval	110	14-Aug-14 A	94.55%	6	27-Sep-16	30-Mar-15	09-Apr-15	-438	52	95%																
Design Submissions																											
Detailed Design (v18.8 18-08-14)																											
General Submissions																											
ARDD0037-2	IC/SO Approval of Seismic Performance Report Viaduct A,B,C,D - AP12.01	75	22-Feb-16 A	60%	30	02-Nov-16	25-May-16	07-Jul-16	-82	358	60%																
ARDD0037-5	IC/SO Approval of Seismic Performance Report Viaduct E - AP12.02	75	22-Feb-16 A	80%	15	12-Oct-16	16-Jun-16	07-Jul-16	-67	373	80%																
ARDD0037-7	Preparation of Seismic Performance Report Viaduct F - AP12.03	160	21-Aug-15 A	5%	152	05-May-17	06-Aug-15	16-Mar-16	-279	0	5%																
ARDD0040-1	Preparation of Operation and Maintenance Manual - AP08.00	30	01-Sep-15 A	5%	29	01-Nov-16	02-Feb-16	16-Mar-16	-156	5	0%																
ARDD0040-2	IC/SO Approval of Operation and Maintenance Manual - AP08.00	75	08-Nov-16	0%	75	28-Feb-17	17-Mar-16	07-Jul-16	-161	279	0%																
ARDD0042-2	IC/SO Approval of O&M Facility Provisions DDA - BP11.01	75	14-Jan-15 A	54.67%	34	08-Nov-16	26-Jan-16	16-Mar-16	-161	0	50%																
Viaduct A																											
Viaduct Design																											
ARDD0435-8	Viaduct A - IC/SO Consent of Supplemental Working Drawings Viaduct A	10	10-Sep-15 A	98%	0	21-Sep-16	30-May-16	30-May-16	-78	0	98%																
ARDD0435-9	Viaduct A - IC/SO Consent of Supplemental Working Drawings Viaduct A	0		0%	0	21-Sep-16		30-May-16	-78	0	0%																
Viaduct F1 & F3																											
Viaduct Design																											
ARDD0486-2	Viaduct F1 & F3 - Coordination and Further Issue of Construction Method :	60	02-Mar-15 A	16.67%	50	30-Nov-16	22-Dec-15	07-Mar-16	-184	0	16.7%																
ARDD0486-3	Viaduct F1 & F3 - Preparation of Draft Working Drawing Set	60	02-Mar-15 A	16.67%	50	30-Nov-16	22-Dec-15	07-Mar-16	-184	0	16.7%																
ARDD0486-5	Viaduct F1 & F3 - Preparation and Coordination of DDA/Working Drawing	10	01-Dec-16	0%	10	14-Dec-16	08-Mar-16	21-Mar-16	-184	0	0%																
ARDD0486-7	Viaduct F1 & F3 - IC/SO Consent of Supplemental Working Drawings Viad	10	15-Dec-16	0%	10	30-Dec-16	22-Mar-16	07-Apr-16	-184	0	0%																
Viaduct F2, F4 and F5																											
Viaduct Design																											
ARDD0530-2	Viaduct F2, F4 & F5 - GCL/FRE Issue of Construction Method/Temporary	0		0%	0	21-Sep-16		05-Nov-15	-216	0	0%																
ARDD0530-3	Viaduct F2, F4 & F5 - Coordination and Further Issue of Construction Mettr	60	21-Sep-16	0%	60	14-Dec-16	06-Nov-15	01-Feb-16	-216	0	0%																
ARDD0530-4	Viaduct F2, F4 & F5 - Preparation of Draft Working Drawing Set	60	21-Sep-16	0%	60	14-Dec-16	06-Nov-15	01-Feb-16	-216	0	0%																
ARDD0530-6	Viaduct F2, F4 & F5 - Preparation and Coordination of DDA/Working Draw	10	15-Dec-16	0%	10	30-Dec-16	02-Feb-16	18-Feb-16	-216	0	0%																
ARDD0530-8	Viaduct F2, F4 & F5 - IC/SO Consent of Supplemental Drawings of Viaduc	10	15-Dec-16	0%	10	30-Dec-16	22-Mar-16	07-Apr-16	-184	0	0%																
Parapet and Utility Trough																											
ARDD0562-4	IC/SO Approval of DDA -DP30.01	75	31-Jul-14 A	98%	2	22-Sep-16	15-Feb-16	16-Feb-16	-150	33	98%																
ARDD0566	IC/SO Approval of DDA -DP31.01	75	24-Oct-14 A	89.33%	8	30-Sep-16	02-Feb-16	16-Feb-16	-156	0	80%																
ARDD0566-1	IC/SO Approval of DDA -DP31.01	0		0%	0	30-Sep-16		16-Feb-16	-156	93	0%																
Slopeworks for Viaduct D: 10NW -C/R4, C/F9, C/F10, C/F11, C/F17, C/F50																											
ARDD0603	IC/SO Approval of Slope Combined AIP/DDA -CP14.01	75	16-Dec-14 A	78.67%	16	13-Oct-16	04-Jun-15	25-Jun-15	-323	0	95%																
ARDD0603-1	IC/SO Approval of Slope Combined AIP/DDA -CP14.01	0		0%	0	13-Oct-16		25-Jun-15	-323	0	0%																
ARDD0604-2	IC/SO Approval of Slope Combined AIP/DDA -CP14.02	75	23-May-15 A	78.67%	16	13-Oct-16	13-Oct-15	04-Nov-15	-233	0	75%																
ARDD0604-3	IC/SO Approval of Revised Slope Combined AIP/DDA -CP14.02	0		0%	0	13-Oct-16		04-Nov-15	-233	90	0%																
Waterworks, Drainage & Utility Diversions																											
ARDD0629	IC/SO Approval of Waterworks, Drainage & Utility DDA - BP20.01	75	22-Jul-14 A	61.33%	29	01-Nov-16	22-Dec-15	02-Feb-16	-184	0	95%																
ARDD0629-1	IC/SO Approval of Waterworks, Drainage & Utility DDA - BP20.01	0		0%	0	01-Nov-16		02-Feb-16	-184	273	0%																
ARDD0629-2	Gov't Approval of Submissions for Waterworks, Drainage & Utility Diversior	75	02-Jan-14 A	61.33%	29	01-Nov-16	22-Dec-15	02-Feb-16	-184	0	95%																
Viaduct Approach Ramp Retaining Walls																											
Approach Ramp B																											
ARDD0664	Approach B - IC/SO Approval of Approach Ramp B DDA -DP21.01	75	14-Oct-14 A	90%	8	30-Sep-16	21-Jan-16	01-Feb-16	-164	0	90%																
ARDD0664-1	Approach B - IC/SO Approval of Approach Ramp B DDA -DP21.01	0		0%	0	30-Sep-16		01-Feb-16	-164	24	0%																
Approach A																											
ARDD0670-1	Approach A - IC/SO Approval of Approach Ramp A DDA - DP20.01	0		0%	0	21-Sep-16		07-May-20	894	894	0%																

■ Actual Work
■ Planned Bar
■ Critical Bar
◆ Milestone

Project ID: J3518DWPrg-M40
 Layout: J3518-DWP-3MRP Submission - M40
 Filter: TASK filters: 3-Month Lookahead, No CC
 Milestones, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 1 of 12 Pages)
(Progress as of 21-Sep-16)

Date	Revision	Checked	Approved
29-Jul-16		PKN	HF
30-Aug-16		PKN	HF
03-Oct-16		PKN	HF

DWG. No.:
J3518/GCL/PGM/3MRP-M40

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2016																							
												September				October				November				December											
												22	29	05	12	19	26	03	10	17	24	31	07	14	21	28	05	12	19	26					
Viaduct D																																			
Precast Deck Segments																																			
MBDE0130-7	D: Progressive Match Cast Segment Manufacture & Delivery (311 Nr)	315	05-May-15 A	56.9%	136	07-Mar-17	11-Feb-16	27-Jul-16	-182	129	56.9%																								
Viaduct C																																			
Precast Deck Segments																																			
MBCE0130-1	C: Progressive Segment Manufacture & Delivery remaining segments (38E	265	19-May-15 A	41%	156	31-Mar-17	23-Nov-15	06-Jun-16	-245	90	41%																								
Viaduct A																																			
Precast Deck Segments																																			
MBAA1100	Viaduct A - Pier Head Segment Casting	0	21-Sep-16	0%	0		31-May-16		-94	0	0%																								
MBAE0120	A: Commence Segment Casting on Approval of DDA	0	21-Sep-16	0%	0		31-May-16		-94	0	0%																								
MBAE0130-1	A: Progressive Segment Manufacture & Delivery remaining segments (179	122	21-Sep-16	0%	122	20-Feb-17	31-May-16	25-Oct-16	-94	85	0%																								
Parapets																																			
PP6010	Procure Sub-Contractor for Precast Parapets/Barriers	40	21-Aug-15 A	0%	40	08-Nov-16	28-Dec-15	16-Feb-16	-217	80	37.5%																								
PP6011	Precast Parapets/Barriers Detail Design & Procure Moulds	120	06-Oct-15 A	0%	120	16-Feb-17	29-Jul-15	18-Dec-15	-342	0	37.5%																								
Materials																																			
Bearings																																			
Viaduct A																																			
PPBRA5	SO review & comment on design submission - Viaduct A	36	21-Sep-16	0%	36	03-Nov-16	22-Apr-16	04-Jun-16	-125	0	0%																								
PPBRA6	Bearing Design Amendment & re-issue - Viaduct A	12	04-Nov-16	0%	12	17-Nov-16	14-Jun-16	27-Jun-16	-119	6	0%																								
PPBRA7	Manufacture of Bearing - Viaduct A	54	21-Sep-16	0%	54	24-Nov-16	22-Apr-16	27-Jun-16	-125	0	0%																								
PPBRA8	Testing Bearing - Viaduct A	18	25-Nov-16	0%	18	15-Dec-16	28-Jun-16	19-Jul-16	-125	0	0%																								
PPBRA9	Bearing Delivery - Viaduct A	48	16-Dec-16	0%	48	16-Feb-17	20-Jul-16	13-Sep-16	-125	0	0%																								
Viaduct C																																			
PPBRC99	Site preparation Bearings for Viaduct C	6	21-Sep-16	0%	6	27-Sep-16	29-Apr-20	07-May-20	1065	1065	0%																								
Viaduct D																																			
PPBRD99	Site preparation Bearings for Viaduct D	38	21-Sep-16	0%	38	05-Nov-16	24-Feb-16	12-Apr-16	-171	21	0%																								
Viaduct E																																			
PPBRE3	Bearing design and submission - Viaduct E (E1, E2, E5, E6, E7 & E8)	12	28-Nov-13 A	75%	3	23-Sep-16	04-Jan-16	06-Jan-16	-212	0	100%																								
PPBRE4	Design check by ICE - Viaduct E (E1, E2, E5, E6, E7 & E8)	24	04-Apr-14 A	37.5%	15	08-Oct-16	04-Jan-16	20-Jan-16	-212	0	100%																								
PPBRE5	SO review & comment on design submission - Viaduct E (E1, E2, E5, E6, E	36	26-Sep-14 A	25%	27	24-Oct-16	04-Jan-16	03-Feb-16	-212	0	100%																								
PPBRE6	Bearing Design Amendment & re-issue - Viaduct E (E1, E2, E5, E6, E7 & E	12	25-Oct-16	0%	12	07-Nov-16	04-Feb-16	20-Feb-16	-212	0	0%																								
PPBRE7	Manufacture of Bearing - Viaduct E (E1, E2, E5, E6, E7 & E8)	54	02-Jun-14 A	27.78%	39	07-Nov-16	04-Jan-16	20-Feb-16	-212	0	100%																								
PPBRE8	Testing Bearing - Viaduct E (E1, E2, E5, E6, E7 & E8)	24	03-Aug-15 A	0%	51	21-Nov-16	04-Jan-16	05-Mar-16	-212	0	100%																								
PPBRE9	Bearing Delivery - Viaduct E (E1, E2, E5, E6, E7 & E8)	48	19-Nov-14 A	0%	87	05-Jan-17	04-Jan-16	21-Apr-16	-212	0	100%																								
Bridge E1																																			
PP7360	Site preparation Bearings for Viaduct E1	18	03-Oct-16	0%	18	25-Oct-16	23-Mar-16	16-Apr-16	-156	8	0%																								
Bridge E2																																			
PP7290	Site preparation Bearings for Viaduct E2	18	18-Oct-16	0%	18	07-Nov-16	31-Mar-16	21-Apr-16	-164	48	0%																								
Viaduct F																																			
PPBRF1	Preliminary Design of Bearings - Viaduct F	70	21-Sep-16	0%	70	13-Dec-16	07-Aug-15	30-Oct-15	-334	0	0%																								
PPBRF3	Bearing design and submission - Viaduct F	12	14-Dec-16	0%	12	29-Dec-16	31-Oct-15	13-Nov-15	-334	0	0%																								
Movement Joints																																			
PPMJ01	Design & Submission of MJ	138	08-Feb-14 A	75.36%	34	01-Nov-16	19-Oct-15	27-Nov-15	-274	1037	30%																								
PPMJ02-1	MJ Design Approval	96	26-May-14 A	39.58%	58	29-Nov-16	19-Oct-15	28-Dec-15	-274	0	40%																								
PPMJ02-2	Manufacture & delivery of MJ	188	21-Sep-16	0%	188	13-May-17	19-Oct-15	08-Jun-16	-274	0	0%																								
Other Sub-Contract Procurement																																			
Structural Health Monitoring System (SHMS)																																			
PP7778	SHMS - So approval of Final System Proposal	30	16-Dec-14 A	73.33%	8	29-Sep-16	30-Jul-15	07-Aug-15	-341	0	75%																								
PP7780	SHMS - Prepare Civil Work Provision	66	21-Sep-16	0%	66	08-Dec-16	30-Jul-15	16-Oct-15	-341	0	0%																								
PP7788	SHMS - FAT & Delivery for Bridge E5-E6-E7-E8 equipment	54	21-Oct-16	0%	54	22-Dec-16	27-Aug-15	31-Oct-15	-341	0	0%																								
Site Preparation / Mobilisations																																			
Tree Felling / Transplant																																			
Approved Trees in Contract																																			
TR00220	Tree transplant for Viaduct B - affecting Pier B18 & Abutment B	90	17-Feb-14 A	92.22%	7	28-Sep-16	02-Feb-16	12-Feb-16	-187	1064	96%																								
Unloading Jetty at HKBCF																																			
PR09070	Unloading Jetty at HKBCF - Install Unloading Frame incl. testing/commissio	56	26-Jul-16 A	70%	17	12-Oct-16	15-Mar-16	07-Apr-16	-154	234	70%																								

■ Actual Work
■ Planned Bar
■ Critical Bar
◆ Milestone

Project ID: J3518DWPrG-M40
 Layout: J3518-DWP-3MRP Submission - M40
 Filter: TASK filters: 3-Month Lookahead, No CC
 Milestones, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 3 of 12 Pages)
(Progress as of 21-Sep-16)

Date	Revision	Checked	Approved
29-Jul-16		PKN	HF
30-Aug-16		PKN	HF
03-Oct-16		PKN	HF

DWG. No.:
J3518/GCL/PGM/3MRP-M40

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2016																						
												September				October				November				December										
												22	29	05	12	19	26	03	10	17	24	31	07	14	21	28	05	12	19	26				
PILING AND SUBSTRUCTURE																																		
Viaduct A																																		
Bridge A2																																		
Pier A1 (A2e)																																		
Pier Head Segments																																		
SA2E0382	A1 (A2e) - Pier Head Segment Lift & Temp Support (2 seg)	7	21-Sep-16	0%	7	28-Sep-16	19-Jul-16	26-Jul-16	-54	125	0%																							
Bridge A1																																		
Abutment & Approach Ramp A																																		
SA1A0250	AR-A - RE Walls - Excavation/formation/drainage filter & bottom layer to g	72	14-Mar-16 A	79.17%	15	08-Oct-16	18-Apr-20	07-May-20	1056	1056	10%																							
SA1A0290	AR-A - RC Walls construction	48	21-Sep-16	0%	48	17-Nov-16	08-Jul-16	01-Sep-16	-63	126	0%																							
Viaduct B																																		
Bridge B1																																		
Pier B17 (B1c)																																		
Socketted H-Pile Installation																																		
GFXX324-3	B17 (B1c) - Predrilling	6	03-Oct-16	0%	6	08-Oct-16	02-Mar-16	08-Mar-16	-174	0	0%																							
GFXX324-5	B17 (B1c) - Confirm Rockhead Levels	6	11-Oct-16	0%	6	17-Oct-16	09-Mar-16	15-Mar-16	-174	0	0%																							
GFXX325-3	B17 (B1c) - Install SH Pile (10 nr) (incl. proof drilling)	45	18-Oct-16	0%	45	08-Dec-16	16-Mar-16	12-May-16	-174	0	0%																							
Pile Cap Works																																		
SB1C0090	B17 (B1c) - Pile cap Excavation / ELS (incl. sheet piling)	18	09-Dec-16	0%	18	31-Dec-16	13-May-16	03-Jun-16	-174	0	0%																							
Pier B18 (B1b) & Abutment B																																		
Preliminary Works for Land Piling																																		
PB180030	B18 (B1b) - Install Geo. Instru. & Baseline Monitoring	36	21-Sep-16	0%	36	03-Nov-16	18-Dec-15	01-Feb-16	-223	0	0%																							
Socketted H-Pile Installation																																		
GFXX324-4	B18 (B1b) - Predrilling	6	04-Nov-16	0%	6	10-Nov-16	02-Feb-16	11-Feb-16	-223	0	0%																							
GFXX324-6	B18 (B1b) - Confirm Rockhead Levels	6	11-Nov-16	0%	6	17-Nov-16	12-Feb-16	18-Feb-16	-223	0	0%																							
GFXX325-4	B18 (B1b) - Install SH Pile (6 no.) (incl. proof drilling)	27	18-Nov-16	0%	27	19-Dec-16	19-Feb-16	21-Mar-16	-223	0	0%																							
Pile Cap Works																																		
SB1B0090	B18 (B1b) - Pile cap Excavation / ELS	18	20-Dec-16	0%	18	12-Jan-17	22-Mar-16	15-Apr-16	-223	0	0%																							
Viaduct C																																		
Bridge C3																																		
Pier C8 (C3d)																																		
Pier Head Segments																																		
SC3D0378	C8 (C3d) - Pier Head Segment Diaphragm - Rebar, Formwork, Concreting	19	27-Jul-16 A	0%	19	14-Oct-16	29-Dec-15	20-Jan-16	-216	0	30%																							
SC3D0380	C8 (C3d) - Pier Head Segment Diaphragm - Curing & Striking of Forms	6	15-Oct-16	0%	6	21-Oct-16	21-Jan-16	27-Jan-16	-216	59	0%																							
Pier C10 (C3b)																																		
Pier Head Segments																																		
SC3B0372	C10 (C3b) - Pier Head Segment Lift & Fix (1 seg)	2	27-Aug-16 A	100%	0	28-Aug-16 A					100%																							
SC3B0378	C10 (C3b) - Pier Head Segment Diaphragm - Rebar, Formwork, Concretir	24	21-Sep-16	0%	24	20-Oct-16	05-Apr-16	03-May-16	-140	0	0%																							
SC3B0380	C10 (C3b) - Pier Head Segment Diaphragm - Curing & Striking of Forms	6	21-Oct-16	0%	6	27-Oct-16	04-May-16	10-May-16	-140	135	0%																							
Pier C9 (C3c)																																		
Pier Head Segments																																		
SC3C0378	C9 (C3c) - Pier Head Segment Diaphragm - Rebar, Formwork, Concreting	30	17-Jun-16 A	100%	0	02-Sep-16 A					100%																							
SC3C0380	C9 (C3c) - Pier Head Segment Diaphragm - Curing & Striking of Forms	3	03-Sep-16 A	100%	0	06-Sep-16 A					100%																							
Pier C11 (C3a)																																		
Pier Head Segments																																		
SC3A382	C11 (C3a) - C11-B Diaphragm	24	30-Aug-16 A	33.33%	16	11-Oct-16	21-May-16	08-Jun-16	-102	173	50%																							
Bridge C2																																		
Pier C16 (C2b)																																		
Pier Head Segments																																		
SC2B380	C16 (C2b) - C16A Diaphragm	24	21-Sep-16	0%	24	20-Oct-16	15-Feb-16	12-Mar-16	-179	0	0%																							
SC2B382	C16 (C2b) - C16B Diaphragm	24	21-Oct-16	0%	24	17-Nov-16	14-Mar-16	14-Apr-16	-179	0	0%																							
Bridge C1																																		
Pier C18 (C3d) Portal																																		
Portal																																		
SC1ER280	C18 (C1e) - Portal Beam Scaffolding	12	23-Jun-16 A	100%	0	05-Sep-16 A					100%																							
SC1ER310	C18 (C1e) - Portal Beam Rebar, Formwork, Concreting	45	15-Jul-16 A	60%	18	13-Oct-16	29-Jan-16	22-Feb-16	-190	0	80%																							
SC1ER320	C18 (C1e) - Pier Head Curing/Striking of Forms/Remove Scaffolding	14	14-Oct-16	0%	14	29-Oct-16	23-Feb-16	09-Mar-16	-190	16	0%																							
Pier C17 (C2a)																																		
Pier Head Segments																																		
SC2A0370	C17 (C2a) - Pier Head Segment - Temporary Platform	6	19-Jul-16 A	0%	37	04-Nov-16	09-Nov-15	21-Dec-15	-257	0	1%																							

■ Actual Work
■ Planned Bar
■ Critical Bar
◆ Milestone

Project ID: J3518DWPrg-M40
 Layout: J3518-DWP-3MRP Submission - M40
 Filter: TASK filters: 3-Month Lookahead, No CC
 Milestones, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 4 of 12 Pages)
(Progress as of 21-Sep-16)

Date	Revision	Checked	Approved
29-Jul-16		PKN	HF
30-Aug-16		PKN	HF
03-Oct-16		PKN	HF

DWG. No.:
J3518/GCL/PGM/3MRP-M40

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2016																		
												September				October				November				December						
												22	29	05	12	19	26	03	10	17	24	31	07	14	21	28	05	12	19	26
GFXX540	Review BCF Foundation Design, Pile Test & Finalize Design	67	21-Sep-16	0%	67	09-Dec-16	17-Sep-14	05-Dec-14	-596	0	0%	[Gantt bar: 17-Sep-14 to 05-Dec-14]																		
GFXX545	Mobilization & Assembling Bored Pile Plant & Equipment for Viaducts in HKI	14	10-Dec-16	0%	14	28-Dec-16	06-Dec-14	22-Dec-14	-596	0	0%	[Gantt bar: 06-Dec-14 to 22-Dec-14]																		
Foundation Works - E14A (E8d)																														
GFXX549	E14A (E8d) - Bored Piles (2.20m dia. x 3 nos)	102	27-Jul-16 A	50%	51	21-Nov-16	17-Jun-15	17-Aug-15	-376	0	50%	[Gantt bar: 17-Jun-15 to 17-Aug-15]																		
GFXX598	E14A (E8d) - Sonic & Interface Coring	12	22-Nov-16	0%	12	05-Dec-16	11-Jan-16	23-Jan-16	-257	0	0%	[Gantt bar: 11-Jan-16 to 23-Jan-16]																		
Foundation Works - E14B (E7d)																														
GFXX548	E14B (E7d) - Bored Piles(2.20m dia. x 3 nos)	90	14-Sep-16 A	5%	86	04-Jan-17	07-Oct-15	19-Jan-16	-284	0	5%	[Gantt bar: 07-Oct-15 to 19-Jan-16]																		
Foundation Works - E14C (E6d)																														
GFXX547	E14C (E6d) - Bored Piles (2.20m dia. x 3 nos)	80	13-Sep-16 A	10%	72	15-Dec-16	29-Jul-15	23-Oct-15	-342	0	10%	[Gantt bar: 29-Jul-15 to 23-Oct-15]																		
GFXX598	E14C (E6d) - Sonic & Interface Coring	12	16-Dec-16	0%	12	31-Dec-16	24-Oct-15	06-Nov-15	-342	0	0%	[Gantt bar: 24-Oct-15 to 06-Nov-15]																		
Foundation Works - E14D (E5d)																														
GFXX546	E14D (E5d) - Bored Piles (2.20m dia. x 4 nos)	92	22-Nov-16	0%	92	15-Mar-17	18-Aug-15	05-Dec-15	-376	0	0%	[Gantt bar: 18-Aug-15 to 05-Dec-15]																		
Pile Cap Works - E14																														
Pile Cap Works - E14A (E8d)																														
SE8D0090	E14A (E8d) - Pile cap Excavation / ELS (Open cut)	7	06-Dec-16	0%	7	13-Dec-16	25-Jan-16	01-Feb-16	-257	20	0%	[Gantt bar: 25-Jan-16 to 01-Feb-16]																		
Viaduct F																														
Viaduct F2																														
F5 (F2c)																														
Foundation Works																														
GFXX564	F5 (F2c) - Bored Piles (1.80m dia. x 3 nos)	69	30-Nov-16	0%	69	25-Feb-17	28-Nov-15	23-Feb-16	-298	0	0%	[Gantt bar: 28-Nov-15 to 23-Feb-16]																		
Viaduct F3																														
F12 (F3a) & Abutment																														
Foundation Works																														
GFXX572	F12 (F3a) - Bored Piles (2.20m dia. x 2 nos)	68	16-Dec-16	0%	68	11-Mar-17	23-Dec-15	17-Mar-16	-291	0	0%	[Gantt bar: 23-Dec-15 to 17-Mar-16]																		
Viaduct F5																														
F13 (F5d)																														
Foundation Works																														
GFXX589	F13 (F5d) - Bored Piles (1.80m dia. x 3 nos)	97	09-Aug-16 A	40%	58	30-Nov-16	17-Sep-15	27-Nov-15	-298	0	40%	[Gantt bar: 17-Sep-15 to 27-Nov-15]																		
GFXX598-	F13 (F5d) - Sonic & interface Coring Tests	12	30-Nov-16	0%	12	14-Dec-16	20-May-16	02-Jun-16	-161	0	0%	[Gantt bar: 20-May-16 to 02-Jun-16]																		
GFXX599-	F13 (F5d) - Selection of bored pile for Full Depth Coring	24	30-Nov-16	0%	24	30-Dec-16	20-May-16	17-Jun-16	-161	0	0%	[Gantt bar: 20-May-16 to 17-Jun-16]																		
Approach Ramp F																														
Approach Ramp Land Foundation - HKBCF																														
Approach Ramp F Piling																														
GFXX593	AR-F - Pre-drilling for Piles (25 nos)	24	10-Dec-16	0%	24	10-Jan-17	17-Feb-15	19-Mar-15	-537	0	0%	[Gantt bar: 17-Feb-15 to 19-Mar-15]																		
SUPERSTRUCTURE																														
Assembling, relocation and dismantle of lifting equipment																														
Launching Gantry 2																														
FR000099	Assembly of Launching Gantry LG2 on Temp.Loading Platform	12	06-May-15 A	0%	12	05-Oct-16	22-Apr-20	07-May-20	1059	1059	0%	[Gantt bar: 22-Apr-20 to 07-May-20]																		
Viaduct B Superstructure																														
Bridge B3 Superstructure																														
Deck installation																														
FR000024	Viaduct B3 - End Span at Pier B6 (B3a) (dwn) (7 seg) - Crane	10	31-Oct-16*	0%	10	10-Nov-16	05-Jul-16	15-Jul-16	-98	198	0%	[Gantt bar: 05-Jul-16 to 15-Jul-16]																		
Bridge B2 Superstructure																														
Deck installation																														
FR000011B	Viaduct B2 - Cantilever at Pier B10 (B2c) (16 seg) - by crane	17	16-Jun-16 A	20%	14	07-Oct-16	20-Apr-20	07-May-20	1057	1057	43.8%	[Gantt bar: 20-Apr-20 to 07-May-20]																		
FR000011C	Viaduct B2 - Complete stitches and launch to B11	22	21-Sep-16	0%	22	18-Oct-16	22-Apr-16	19-May-16	-125	0	0%	[Gantt bar: 22-Apr-16 to 19-May-16]																		
FR000014	Viaduct B2 - Cantilever at Pier B11 (B2b) (16 seg) - LG1 (2 shifts)	4	19-Oct-16	0%	4	22-Oct-16	20-May-16	24-May-16	-125	0	0%	[Gantt bar: 20-May-16 to 24-May-16]																		
FR000014A	Viaduct B2 - Launching LG1 B11 to B12 - 2 shifts	1	24-Oct-16	0%	1	24-Oct-16	25-May-16	25-May-16	-125	0	0%	[Gantt bar: 25-May-16 to 25-May-16]																		
FR000015	Viaduct B2 - End Span at Pier B12 (B2a) (6 seg) - LG1 (2 shifts)	6	25-Oct-16	0%	6	31-Oct-16	26-May-16	01-Jun-16	-125	0	0%	[Gantt bar: 26-May-16 to 01-Jun-16]																		
FR0000211	Viaduct B2 - Complete B6/B7/B8 stitches & stressing & transport segments	49	13-Jan-16 A	52.58%	23	19-Oct-16	27-Aug-16	23-Sep-16	-20	156	100%	[Gantt bar: 27-Aug-16 to 23-Sep-16]																		
Bridge B1 Superstructure																														
Deck installation																														
FR000017	Viaduct B1 - End Span at Pier B12 (B2a) (6 seg) - LG1 (2 shifts)	14	01-Nov-16	0%	14	16-Nov-16	01-Aug-16	16-Aug-16	-76	0	0%	[Gantt bar: 01-Aug-16 to 16-Aug-16]																		
FR000017-T	Viaduct B1 - Launching LG1 B12 to B14 & 1st pair - 2 shifts	4	01-Nov-16	0%	4	04-Nov-16	11-Aug-16	15-Aug-16	-67	0	0%	[Gantt bar: 11-Aug-16 to 15-Aug-16]																		
FR000017A	Viaduct B1 - Launching B12 to B15 & 1st pair - 2 shifts	5	17-Nov-16	0%	5	22-Nov-16	17-Aug-16	22-Aug-16	-76	0	0%	[Gantt bar: 17-Aug-16 to 22-Aug-16]																		
FR000018	Viaduct B1 - Cantilever at Pier B14 (B1f) (24 seg) - LG1 (2 shifts)	6	05-Nov-16	0%	6	11-Nov-16	16-Aug-16	22-Aug-16	-67	9	0%	[Gantt bar: 16-Aug-16 to 22-Aug-16]																		
FR000018B	Viaduct B1 - Cantilever at B13 (24 seg) - 2 shifts	6	21-Sep-16	0%	6	27-Sep-16	25-Jul-16	30-Jul-16	-49	27	0%	[Gantt bar: 25-Jul-16 to 30-Jul-16]																		
FR000019	Viaduct B1 - Cantilever at Pier B15 (B1e) (26 seg) - LG1 (2 shifts)	7	23-Nov-16	0%	7	30-Nov-16	23-Aug-16	30-Aug-16	-76	0	0%	[Gantt bar: 23-Aug-16 to 30-Aug-16]																		
FR000019A	Viaduct B1 - Launching B15 to B16 & 1st pair - 2 shifts	3	01-Dec-16	0%	3	03-Dec-16	31-Aug-16	02-Sep-16	-76	0	0%	[Gantt bar: 31-Aug-16 to 02-Sep-16]																		
FR000020	Viaduct B1 - Cantilever at Pier B16 (B1d) (25 seg) - LG1	7	05-Dec-16	0%	7	12-Dec-16	03-Sep-16	10-Sep-16	-76	0	0%	[Gantt bar: 03-Sep-16 to 10-Sep-16]																		

<ul style="list-style-type: none"> █ Actual Work █ Planned Bar █ Critical Bar ◆ Milestone 	Project ID: J3518DWPrg-M40 Layout: J3518-DWP-3MRP Submission - M40 Filter: TASK filters: 3-Month Lookahead, No CC Milestones, No Level of Effort.	Tuen Mun - Chek Lap Kok Link - Southern Connection 3-Month Rolling Programme (Page 9 of 12 Pages) (Progress as of 21-Sep-16)	<table border="1"> <thead> <tr> <th>Date</th> <th>Revision</th> <th>Checked</th> <th>Approved</th> </tr> </thead> <tbody> <tr> <td>29-Jul-16</td> <td></td> <td>PKN</td> <td>HF</td> </tr> <tr> <td>30-Aug-16</td> <td></td> <td>PKN</td> <td>HF</td> </tr> <tr> <td>03-Oct-16</td> <td></td> <td>PKN</td> <td>HF</td> </tr> </tbody> </table>	Date	Revision	Checked	Approved	29-Jul-16		PKN	HF	30-Aug-16		PKN	HF	03-Oct-16		PKN	HF	DWG. No.: J3518/GCL/PGM/3MRP-M40
Date	Revision	Checked	Approved																	
29-Jul-16		PKN	HF																	
30-Aug-16		PKN	HF																	
03-Oct-16		PKN	HF																	

