

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2016												2017					
												October				November				December				January					
												19	26	03	10	17	24	31	07	14	21	28	05	12	19	26	02	09	16
<b>HY/2012/07 - TM-CLK Link-SC [DWP Revision G] - Status Update 21-10-2016</b>																													
<b>Contract Key Dates</b>																													
<b>Possession Dates / Access Period</b>																													
POS02-6	Portion A - Area 6	0	21-Oct-16*	0%	0		25-Jun-16		-118	0	0%																		
<b>Section Completion Dates</b>																													
KD03	Achievement of Stage 3 (1016 days) 5 Apr 2016 (EoT No. 5, 2.5 days)	0		0%	0	29-Dec-16*		05-Apr-16	-268	1204	0%																		
<b>Vacate Works Area</b>																													
VAC05	Vacate Works Area WA5 (Zone 5C) (CoW + 758 days) - Letter D06850	0	21-Oct-16*	0%	0		29-Jun-16		-113	1274	0%																		
<b>General Submissions</b>																													
<b>General Requirements</b>																													
<b>Land Works</b>																													
<b>Land GI Works</b>																													
PR02204	SQR Sampling & Testing and Approval	110	14-Aug-14 A	94.55%	6	27-Oct-16	30-Mar-15	09-Apr-15	-462	34	95%																		
<b>Design Submissions</b>																													
<b>Detailed Design (v18.8 18-08-14)</b>																													
<b>General Submissions</b>																													
ARDD0037-2	IC/SO Approval of Seismic Performance Report Viaduct A,B,C,D - AP12.01	75	22-Feb-16 A	60%	30	01-Dec-16	25-May-16	07-Jul-16	-103	323	60%																		
ARDD0037-5	IC/SO Approval of Seismic Performance Report Viaduct E - AP12.02	75	22-Feb-16 A	80%	15	10-Nov-16	16-Jun-16	07-Jul-16	-88	338	80%																		
ARDD0037-7	Preparation of Seismic Performance Report Viaduct F - AP12.03	160	21-Aug-15 A	5%	152	06-Jun-17	06-Aug-15	16-Mar-16	-300	0	5%																		
ARDD0040-1	Preparation of Operation and Maintenance Manual - AP08.00	30	01-Sep-15 A	5%	29	30-Nov-16	02-Feb-16	16-Mar-16	-177	5	0%																		
ARDD0040-2	IC/SO Approval of Operation and Maintenance Manual - AP08.00	75	07-Dec-16	0%	75	29-Mar-17	17-Mar-16	07-Jul-16	-182	244	0%																		
ARDD0042-2	IC/SO Approval of O&M Facility Provisions DDA - BP11.01	75	14-Jan-15 A	54.67%	34	07-Dec-16	26-Jan-16	16-Mar-16	-182	0	50%																		
<b>Viaduct A</b>																													
<b>Viaduct Design</b>																													
ARDD0435-8	Viaduct A - IC/SO Consent of Supplemental Working Drawings Viaduct A	10	10-Sep-15 A	98%	0	21-Oct-16	30-May-16	30-May-16	-99	0	98%																		
ARDD0435-9	Viaduct A - IC/SO Consent of Supplemental Working Drawings Viaduct A	0		0%	0	21-Oct-16		30-May-16	-99	0	0%																		
<b>Viaduct F1 &amp; F3</b>																													
<b>Viaduct Design</b>																													
ARDD0486-2	Viaduct F1 & F3 - Coordination and Further Issue of Construction Method :	60	14-Oct-16 A	90%	6	28-Oct-16	29-Feb-16	07-Mar-16	-161	0	90%																		
ARDD0486-3	Viaduct F1 & F3 - Preparation of Draft Working Drawing Set	60	14-Oct-16 A	90%	6	28-Oct-16	29-Feb-16	07-Mar-16	-161	0	90%																		
ARDD0486-5	Viaduct F1 & F3 - Preparation and Coordination of DDA/Working Drawing	10	31-Oct-16	0%	10	11-Nov-16	08-Mar-16	21-Mar-16	-161	0	0%																		
ARDD0486-7	Viaduct F1 & F3 - IC/SO Consent of Supplemental Working Drawings Viad	10	14-Nov-16	0%	10	25-Nov-16	22-Mar-16	07-Apr-16	-161	44	0%																		
<b>Viaduct F2, F4 and F5</b>																													
<b>Viaduct Design</b>																													
ARDD0530-2	Viaduct F2, F4 & F5 - GCL/FRE Issue of Construction Method/Temporary	0		0%	0	21-Oct-16		05-Nov-15	-237	0	0%																		
ARDD0530-3	Viaduct F2, F4 & F5 - Coordination and Further Issue of Construction Mett	60	21-Oct-16	0%	60	17-Jan-17	06-Nov-15	01-Feb-16	-237	0	0%																		
ARDD0530-4	Viaduct F2, F4 & F5 - Preparation of Draft Working Drawing Set	60	21-Oct-16	0%	60	17-Jan-17	06-Nov-15	01-Feb-16	-237	0	0%																		
ARDD0530-6	Viaduct F2, F4 & F5 - Preparation and Coordination of DDA/Working Draw	10	18-Jan-17	0%	10	02-Feb-17	02-Feb-16	18-Feb-16	-237	0	0%																		
ARDD0530-8	Viaduct F2, F4 & F5 - IC/SO Consent of Supplemental Drawings of Viaduc	10	18-Jan-17	0%	10	02-Feb-17	22-Mar-16	07-Apr-16	-205	0	0%																		
<b>Parapet and Utility Trough</b>																													
ARDD0562-4	IC/SO Approval of DDA -DP30.01	75	31-Jul-14 A	98%	2	24-Oct-16	15-Feb-16	16-Feb-16	-171	32	98%																		
ARDD0566	IC/SO Approval of DDA -DP31.01	75	24-Oct-14 A	89.33%	8	01-Nov-16	02-Feb-16	16-Feb-16	-177	0	80%																		
ARDD0566-1	IC/SO Approval of DDA -DP31.01	0		0%	0	01-Nov-16		16-Feb-16	-177	41	0%																		
<b>Slopeworks for Viaduct D: 10NW -C/R4, C/F9, C/F10, C/F11, C/F17, C/F50</b>																													
ARDD0603	IC/SO Approval of Slope Combined AIP/DDA -CP14.01	75	16-Dec-14 A	78.67%	16	11-Nov-16	04-Jun-15	25-Jun-15	-344	0	95%																		
ARDD0603-1	IC/SO Approval of Slope Combined AIP/DDA -CP14.01	0		0%	0	11-Nov-16		25-Jun-15	-344	0	0%																		
ARDD0604-2	IC/SO Approval of Slope Combined AIP/DDA -CP14.02	75	23-May-15 A	100%	0	14-Oct-16 A					100%																		
ARDD0604-3	IC/SO Approval of Revised Slope Combined AIP/DDA -CP14.02	0		100%	0	14-Oct-16 A					100%																		
<b>Waterworks, Drainage &amp; Utility Diversions</b>																													
ARDD0629	IC/SO Approval of Waterworks, Drainage & Utility DDA - BP20.01	75	22-Jul-14 A	61.33%	29	30-Nov-16	22-Dec-15	02-Feb-16	-205	0	95%																		
ARDD0629-1	IC/SO Approval of Waterworks, Drainage & Utility DDA - BP20.01	0		0%	0	30-Nov-16		02-Feb-16	-205	238	0%																		
ARDD0629-2	Gov't Approval of Submissions for Waterworks, Drainage & Utility Diversior	75	02-Jan-14 A	61.33%	29	30-Nov-16	22-Dec-15	02-Feb-16	-205	0	95%																		
<b>Viaduct Approach Ramp Retaining Walls</b>																													
<b>Approach Ramp B</b>																													
ARDD0664	Approach B - IC/SO Approval of Approach Ramp B DDA -DP21.01	75	14-Oct-14 A	90%	8	01-Nov-16	31-May-16	10-Jun-16	-99	0	90%																		
ARDD0664-1	Approach B - IC/SO Approval of Approach Ramp B DDA -DP21.01	0		0%	0	01-Nov-16		10-Jun-16	-99	79	0%																		
<b>Approach A</b>																													

■ Actual Work  
■ Planned Bar  
■ Critical Bar  
◆ Milestone

Project ID: J3518DWPrG-M41  
 Layout: J3518-DWP-3MRP Submission - M41  
 Filter: TASK filters: 3-Month Lookahead, No CC  
 Milestones, No Level of Effort.

**Tuen Mun - Chek Lap Kok Link - Southern Connection**  
**3-Month Rolling Programme (Page 1 of 13 Pages)**  
**(Progress as of 21-Oct-16)**

Date	Revision	Checked	Approved
30-Aug-16		PKN	HF
03-Oct-16		PKN	HF
31-Oct-16		PKN	GL

**DWG. No.:**  
**J3518/GCL/PGM/3MRP-M41**



Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2016												2017					
												October					November				December			January					
												19	26	03	10	17	24	31	07	14	21	28	05	12	19	26	02	09	16
<b>Viaduct D</b>																													
<b>Precast Deck Segments</b>																													
MBDE0130-7	D: Progressive Match Cast Segment Manufacture & Delivery (311 Nr)	315	05-May-15 A	56.9%	136	04-Apr-17	11-Feb-16	27-Jul-16	-206	129	56.9%																		
<b>Viaduct C</b>																													
<b>Precast Deck Segments</b>																													
MBCE0130-1	C: Progressive Segment Manufacture & Delivery remaining segments (38E	265	19-May-15 A	41%	156	05-May-17	23-Nov-15	06-Jun-16	-269	50	41%																		
<b>Viaduct A</b>																													
<b>Precast Deck Segments</b>																													
MBAA1100	Viaduct A - Pier Head Segment Casting	0	21-Oct-16	0%	0		31-May-16		-118	0	0%																		
MBAE0120	A: Commence Segment Casting on Approval of DDA	0	21-Oct-16	0%	0		31-May-16		-118	0	0%																		
MBAE0130-1	A: Progressive Segment Manufacture & Delivery remaining segments (179	122	21-Oct-16	0%	122	20-Mar-17	31-May-16	25-Oct-16	-118	87	0%																		
<b>Parapets</b>																													
PP6010	Procure Sub-Contractor for Precast Parapets/Barriers	40	21-Aug-15 A	0%	40	06-Dec-16	28-Dec-15	16-Feb-16	-241	20	37.5%																		
PP6011	Precast Parapets/Barriers Detail Design & Procure Moulds	120	06-Oct-15 A	50%	60	31-Dec-16	09-Oct-15	18-Dec-15	-306	0	50%																		
PP6011-02	Viaduct B - Precast Parapets/Barriers Production & Delivery	120	03-Jan-17	0%	120	02-Jun-17	18-Feb-16	15-Jul-16	-260	0	0%																		
PP6011-04	Viaduct D - Precast Parapets/Barriers Production & Delivery	120	03-Jan-17	0%	120	02-Jun-17	17-Feb-16	14-Jul-16	-261	0	0%																		
<b>Materials</b>																													
<b>Bearings</b>																													
<b>Viaduct A</b>																													
PPBRA5	SO review & comment on design submission - Viaduct A	36	21-Oct-16	0%	36	01-Dec-16	22-Apr-16	04-Jun-16	-149	0	0%																		
PPBRA6	Bearing Design Amendment & re-issue - Viaduct A	12	02-Dec-16	0%	12	15-Dec-16	14-Jun-16	27-Jun-16	-143	6	0%																		
PPBRA7	Manufacture of Bearing - Viaduct A	54	21-Oct-16	0%	54	22-Dec-16	22-Apr-16	27-Jun-16	-149	0	0%																		
PPBRA8	Testing Bearing - Viaduct A	18	23-Dec-16	0%	18	16-Jan-17	28-Jun-16	19-Jul-16	-149	0	0%																		
PPBRA9	Bearing Delivery - Viaduct A	48	17-Jan-17	0%	48	16-Mar-17	20-Jul-16	13-Sep-16	-149	0	0%																		
<b>Viaduct C</b>																													
PPBRC99	Site preparation Bearings for Viaduct C	6	21-Oct-16	0%	6	27-Oct-16	07-Apr-20	16-Apr-20	1025	1025	0%																		
<b>Viaduct D</b>																													
PPBRD99	Site preparation Bearings for Viaduct D	38	21-Oct-16	0%	38	03-Dec-16	24-Feb-16	12-Apr-16	-195	21	0%																		
<b>Viaduct E</b>																													
PPBRE3	Bearing design and submission - Viaduct E (E1, E2, E5, E6, E7 & E8)	12	28-Nov-13 A	75%	3	24-Oct-16	04-Jan-16	06-Jan-16	-236	0	100%																		
PPBRE4	Design check by ICE - Viaduct E (E1, E2, E5, E6, E7 & E8)	24	04-Apr-14 A	37.5%	15	07-Nov-16	04-Jan-16	20-Jan-16	-236	0	100%																		
PPBRE5	SO review & comment on design submission - Viaduct E (E1, E2, E5, E6, E	36	26-Sep-14 A	25%	27	21-Nov-16	04-Jan-16	03-Feb-16	-236	0	100%																		
PPBRE6	Bearing Design Amendment & re-issue - Viaduct E (E1, E2, E5, E6, E7 & E	12	22-Nov-16	0%	12	05-Dec-16	04-Feb-16	20-Feb-16	-236	0	0%																		
PPBRE7	Manufacture of Bearing - Viaduct E (E1, E2, E5, E6, E7 & E8)	54	02-Jun-14 A	27.78%	39	05-Dec-16	04-Jan-16	20-Feb-16	-236	0	100%																		
PPBRE8	Testing Bearing - Viaduct E (E1, E2, E5, E6, E7 & E8)	24	03-Aug-15 A	0%	51	19-Dec-16	04-Jan-16	05-Mar-16	-236	0	100%																		
PPBRE9	Bearing Delivery - Viaduct E (E1, E2, E5, E6, E7 & E8)	48	19-Nov-14 A	0%	87	06-Feb-17	04-Jan-16	21-Apr-16	-236	0	100%																		
<b>Bridge E1</b>																													
PP7360	Site preparation Bearings for Viaduct E1	18	01-Nov-16	0%	18	22-Nov-16	23-Mar-16	16-Apr-16	-180	8	0%																		
<b>Bridge E2</b>																													
PP7290	Site preparation Bearings for Viaduct E2	18	15-Nov-16	0%	18	05-Dec-16	31-Mar-16	21-Apr-16	-188	48	0%																		
<b>Viaduct F</b>																													
PPBRF1	Preliminary Design of Bearings - Viaduct F	70	21-Oct-16	0%	70	13-Jan-17	07-Aug-15	30-Oct-15	-358	0	0%																		
PPBRF3	Bearing design and submission - Viaduct F	12	14-Jan-17	0%	12	27-Jan-17	31-Oct-15	13-Nov-15	-358	0	0%																		
<b>Movement Joints</b>																													
PPMJ01	Design & Submission of MJ	138	08-Feb-14 A	75.36%	34	29-Nov-16	19-Oct-15	27-Nov-15	-298	997	30%																		
PPMJ02-1	MJ Design Approval	96	26-May-14 A	60%	38	05-Dec-16	11-Nov-15	28-Dec-15	-278	20	60%																		
PPMJ02-2	Manufacture & delivery of MJ	188	21-Oct-16	0%	188	12-Jun-17	19-Oct-15	08-Jun-16	-298	0	0%																		
<b>Other Sub-Contract Procurement</b>																													
<b>Structural Health Monitoring System (SHMS)</b>																													
PP7778	SHMS - So approval of Final System Proposal	30	16-Dec-14 A	73.33%	8	29-Oct-16	30-Jul-15	07-Aug-15	-365	0	75%																		
PP7780	SHMS - Prepare Civil Work Provision	66	21-Oct-16	0%	66	09-Jan-17	30-Jul-15	16-Oct-15	-365	0	0%																		
PP7788	SHMS - FAT & Delivery for Bridge E5-E6-E7-E8 equipment	54	18-Nov-16	0%	54	23-Jan-17	27-Aug-15	31-Oct-15	-365	0	0%																		
<b>Site Preparation / Mobilisations</b>																													
<b>Tree Felling / Transplant</b>																													
<b>Approved Trees in Contract</b>																													
TR00220	Tree transplant for Viaduct B - affecting Pier B18 & Abutment B	90	17-Feb-14 A	100%	0	30-Sep-16 A					100%																		
<b>Unloading Jetty at HKBCF</b>																													
PR09070	Unloading Jetty at HKBCF - Install Unloading Frame incl. testing/commissio	56	26-Jul-16 A	70%	17	09-Nov-16	15-Mar-16	07-Apr-16	-178	158	70%																		

<ul style="list-style-type: none"> <li><span style="color: blue;">■</span> Actual Work</li> <li><span style="color: green;">■</span> Planned Bar</li> <li><span style="color: red;">■</span> Critical Bar</li> <li><span style="color: black;">◆</span> Milestone</li> </ul>	<p>Project ID: J3518DWPrg-M41  Layout: J3518-DWP-3MRP Submission - M41  Filter: TASK filters: 3-Month Lookahead, No CC  Milestones, No Level of Effort.</p>	<p><b>Tuen Mun - Chek Lap Kok Link - Southern Connection</b>  <b>3-Month Rolling Programme (Page 3 of 13 Pages)</b>  <b>(Progress as of 21-Oct-16)</b></p>	<table border="1"> <thead> <tr> <th>Date</th> <th>Revision</th> <th>Checked</th> <th>Approved</th> </tr> </thead> <tbody> <tr> <td>30-Aug-16</td> <td></td> <td>PKN</td> <td>HF</td> </tr> <tr> <td>03-Oct-16</td> <td></td> <td>PKN</td> <td>HF</td> </tr> <tr> <td>31-Oct-16</td> <td></td> <td>PKN</td> <td>GL</td> </tr> </tbody> </table>	Date	Revision	Checked	Approved	30-Aug-16		PKN	HF	03-Oct-16		PKN	HF	31-Oct-16		PKN	GL	<p><b>DWG. No.:</b>  <b>J3518/GCL/PGM/3MRP-M41</b></p>
Date	Revision	Checked	Approved																	
30-Aug-16		PKN	HF																	
03-Oct-16		PKN	HF																	
31-Oct-16		PKN	GL																	







Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2016												2017							
												October					November				December			January							
												19	26	03	10	17	24	31	07	14	21	28	05	12	19	26	02	09	16	23	
E10B2040	E10B - Seagull Pier Temp. Work, Rebar, Formwork, Concreting - Upper D	24	30-Jul-16 A	100%	0	22-Sep-16 A					100%																				
E10B2050	E10B - Seagull Pier Curing, CJ, Remove Formwork & Falsework	20	23-Sep-16 A	100%	0	08-Oct-16 A					100%																				
<b>Pier head Segments - E10A &amp; E10B</b>																															
<b>Pier head Segments - E10A (E2h2)</b>																															
E10A3110	E10A - Temp. Work, Rail Beams	20	02-Sep-16 A	100%	0	14-Oct-16 A					100%																				
E10A3120	E10A - Install Pierhead Segments (4 nr)	6	26-Sep-16 A	100%	0	15-Oct-16 A					100%																				
E10A3130	E10A - Diaphragm of PHS - Formwork, Rebar, Concreting	52	21-Oct-16	0%	52	20-Dec-16	06-Jun-16	06-Aug-16	-113	0	0%																				
E10A3140	E10A - Remove Rail Beams	14	21-Dec-16	0%	14	09-Jan-17	08-Aug-16	23-Aug-16	-113	0	0%																				
E10A3150	E10A - Install Infill Segments (4 nr), Adjust, Stress, Stitch & Remove Equipr	21	10-Jan-17	0%	21	06-Feb-17	24-Aug-16	17-Sep-16	-113	60	0%																				
<b>Pier head Segments - E10B (E2h1)</b>																															
E10B3110	E10B - Temp. Work, Rail Beams	21	21-Oct-16	0%	21	14-Nov-16	02-Mar-16	29-Mar-16	-189	0	0%																				
E10B3120	E10B - Install Pierhead Segments (4 nr)	7	15-Nov-16	0%	7	22-Nov-16	30-Mar-16	07-Apr-16	-189	0	0%																				
E10B3130	E10B - Diaphragm of PHS - Formwork, Rebar, Concreting	52	23-Nov-16	0%	52	25-Jan-17	08-Apr-16	10-Jun-16	-189	0	0%																				
<b>Viaduct E5, E6, E7 &amp; E8</b>																															
<b>E11A &amp; E11B (E5E6a/E7E8a)</b>																															
<b>Pier Works - E11A &amp; E11B</b>																															
<b>Pier Works - E11A (E7E8a)</b>																															
E11A2040	E11A - Seagull Pier Temp. Work, Rebar, Formwork, Concreting - Upper Ar	44	30-Jul-16 A	100%	0	14-Oct-16 A					100%																				
E11A2050	E11A - Seagull Pier Curing, CJ, Remove Formwork & Falsework	21	15-Oct-16 A	10%	19	11-Nov-16	30-Jul-15	20-Aug-15	-365	0	10%																				
<b>Pier Works - E11B (E5E6a)</b>																															
E11B2040	E11B - Seagull Pier Temp. Work, Rebar, Formwork, Concreting - Upper Ar	64	26-Aug-16 A	30%	45	12-Dec-16	06-Jul-15	26-Aug-15	-386	0	30%																				
E11B2050	E11B - Seagull Pier Curing, CJ, Remove Formwork & Falsework	21	12-Dec-16	0%	21	09-Jan-17	27-Aug-15	19-Sep-15	-386	0	0%																				
<b>Pier Head Segments - E11A &amp; E11B</b>																															
<b>Pier Head Segments - E11A (E7E8a)</b>																															
E11A3110	E11A - Temp. Work, Grillages, Spreader Beams, Rail Beams	25	11-Nov-16	0%	25	10-Dec-16	21-Aug-15	18-Sep-15	-365	0	0%																				
E11A3120	E11A - Install Pierhead Segments (4 nr)	6	10-Dec-16	0%	6	17-Dec-16	19-Sep-15	25-Sep-15	-365	0	0%																				
E11A3130	E11A - Diaphragm of PHS - Formwork, Rebar, Concreting	97	17-Dec-16	0%	97	21-Apr-17	26-Sep-15	23-Jan-16	-365	0	0%																				
<b>Pier Head Segments - E11B (E5E6a)</b>																															
E11B3110	E11B - Temp. Work, Spreader Beams, Rail Beams	24	09-Jan-17	0%	24	09-Feb-17	21-Sep-15	20-Oct-15	-386	0	0%																				
<b>E12A, E12B, E12C &amp; E12D (E8b/E7b/E6b/E5b)</b>																															
<b>Pile Cap Works - E12A, E12B, E12C &amp; E12D</b>																															
<b>Pile Cap Works - Dolphin E12A (E8b)</b>																															
SE8BD130	E12A (E8b) - Dolphin - Marine Pile Cap - Fixings, Dewatering & Trimming o	11	21-Oct-16	0%	11	02-Nov-16	10-Feb-17	22-Feb-17	90	0	0%																				
SE8BD150	E12A (E8b) - Dolphin - Marine Pile Cap - Rebar, Concreting	5	03-Nov-16	0%	5	08-Nov-16	23-Feb-17	28-Feb-17	90	237	0%																				
<b>Bridge E8 - Pier E12A (E8b)</b>																															
<b>Pier Head Segments - E12A</b>																															
<b>Pier Head Segments</b>																															
E12A3110	E12A - Temp. Work, Grillages, Megashore Towers, Rail Beams	29	20-Dec-16	0%	29	26-Jan-17	07-Sep-15	12-Oct-15	-384	0	0%																				
<b>Pier Works - E12A</b>																															
<b>Pier Works</b>																															
E12A2030	E12A - Seagull Pier Temp. Work, Rebar, Formwork, Concreting - Lower Ar	30	04-Jul-16 A	100%	0	29-Sep-16 A					100%																				
E12A2040	E12A - Seagull Pier Temp. Work, Rebar, Formwork, Concreting - Upper Ar	44	30-Sep-16 A	30%	31	25-Nov-16	08-Jul-15	12-Aug-15	-384	0	30%																				
E12A2050	E12A - Seagull Pier Curing, CJ, Remove Formwork & Falsework	21	25-Nov-16	0%	21	20-Dec-16	13-Aug-15	05-Sep-15	-384	0	0%																				
<b>Bridge E7 - Pier E12B (E7b)</b>																															
<b>Pier Head Segments - E12B</b>																															
<b>Pier Head Segments</b>																															
E12B3110	E12B - Temp. Work, Grillages, Megashore Towers, Rail Beams	29	30-Nov-16	0%	29	06-Jan-17	23-Jul-15	25-Aug-15	-405	0	0%																				
E12B3120	E12B - Install Pierhead Segments (4 nr)	7	06-Jan-17	0%	7	14-Jan-17	26-Aug-15	02-Sep-15	-405	0	0%																				
E12B3130	E12B - Diaphragm of PHS - Formwork, Rebar, Concreting	100	14-Jan-17	0%	100	22-May-17	03-Sep-15	04-Jan-16	-405	0	0%																				
<b>Pier Works - E12B</b>																															
<b>Pier Works</b>																															
E12B2050	E12B - Seagull Pier Temp. Work, Rebar, Formwork, Concreting - Upper Ar	44	31-Aug-16 A	70%	13	05-Nov-16	10-Jun-15	26-Jun-15	-405	0	70%																				
E12B2060	E12B - Seagull Pier Curing, CJ, Remove Formwork & Falsework	21	05-Nov-16	0%	21	30-Nov-16	27-Jun-15	22-Jul-15	-405	0	0%																				
<b>Bridge E6 - Pier E12C (E6b)</b>																															
<b>Pier Head Segments - E12C</b>																															
<b>Pier Head Segments</b>																															
E12C3110	E12C - Temp. Work, Grillages, Megashore Towers, Rail Beams	29	15-Dec-16	0%	29	21-Jan-17	04-Dec-15	09-Jan-16	-306	0	0%																				
<b>Pier Works - E12C</b>																															
<b>Pier Works</b>																															
E12C2030	E12C - Seagull Pier Temp. Work, Rebar, Formwork, Concreting - Lower Ai	30	13-Jun-16 A	100%	0	21-Sep-16 A					100%																				
E12C2040	E12C - Seagull Pier Temp. Work, Rebar, Formwork, Concreting - Upper Ai	44	22-Sep-16 A	40%	26	21-Nov-16	08-Oct-15	09-Nov-15	-306	0	40%																				
E12C2050	E12C - Seagull Pier Curing, CJ, Remove Formwork & Falsework	21	21-Nov-16	0%	21	15-Dec-16	10-Nov-15	03-Dec-15	-306	0	0%																				

<ul style="list-style-type: none"> <li><span style="color: blue;">■</span> Actual Work</li> <li><span style="color: green;">■</span> Planned Bar</li> <li><span style="color: red;">■</span> Critical Bar</li> <li><span style="color: black;">◆</span> Milestone</li> </ul>	Project ID: J3518DWPrg-M41 Layout: J3518-DWP-3MRP Submission - M41 Filter: TASK filters: 3-Month Lookahead, No CC Milestones, No Level of Effort.	<b>Tuen Mun - Chek Lap Kok Link - Southern Connection</b> <b>3-Month Rolling Programme (Page 7 of 13 Pages)</b> <b>(Progress as of 21-Oct-16)</b>	<table border="1"> <tr> <th>Date</th> <th>Revision</th> <th>Checked</th> <th>Approved</th> </tr> <tr> <td>30-Aug-16</td> <td></td> <td>PKN</td> <td>HF</td> </tr> <tr> <td>03-Oct-16</td> <td></td> <td>PKN</td> <td>HF</td> </tr> <tr> <td>31-Oct-16</td> <td></td> <td>PKN</td> <td>GL</td> </tr> </table>	Date	Revision	Checked	Approved	30-Aug-16		PKN	HF	03-Oct-16		PKN	HF	31-Oct-16		PKN	GL	<b>DWG. No.:</b> <b>J3518/GCL/PGM/3MRP-M41</b>
Date	Revision	Checked	Approved																	
30-Aug-16		PKN	HF																	
03-Oct-16		PKN	HF																	
31-Oct-16		PKN	GL																	

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2016												2017			
												October					November				December			January			
												19	26	03	10	17	24	31	07	14	21	28	05	12	19	26	02
<b>Bridge E5 - Pier E12D (E5b)</b>																											
<b>Pier Works - E12D</b>																											
<b>Pier Works</b>																											
E12D2030	E12D - Seagull Pier Temp. Work, Rebar, Formwork, Concreting - Lower Ar	30	19-Jul-16 A	60%	12	03-Nov-16	19-Oct-15	02-Nov-15	-298	0	60%	[Gantt Bar]															
E12D2040	E12D - Seagull Pier Temp. Work, Rebar, Formwork, Concreting - Upper Ar	44	04-Nov-16	0%	44	24-Dec-16	03-Nov-15	23-Dec-15	-298	0	0%	[Gantt Bar]															
E12D2050	E12D - Seagull Pier Curing, CJ, Remove Formwork & Falsework	21	28-Dec-16	0%	21	21-Jan-17	24-Dec-15	20-Jan-16	-298	0	0%	[Gantt Bar]															
<b>E13A, E13B, E13C &amp; E13D (E8c/E7c/E6c/E5c)</b>																											
<b>Bridge E8 - Pier E13A (E8c)</b>																											
<b>Pier Works - E13A</b>																											
<b>Pier Works</b>																											
E13A2030	E13A - Seagull Pier Temp. Work, Rebar, Formwork, Concreting - Lower Ar	31	27-Jul-16 A	100%	0	15-Oct-16 A					100%	[Gantt Bar]															
E13A2040	E13A - Seagull Pier Temp. Work, Rebar, Formwork, Concreting - Upper Ar	44	17-Oct-16 A	0%	44	10-Dec-16	30-May-15	22-Jul-15	-415	0	0%	[Gantt Bar]															
E13A2050	E13A - Seagull Pier Curing, CJ, Remove Formwork & Falsework	21	12-Dec-16	0%	21	07-Jan-17	23-Jul-15	15-Aug-15	-415	0	0%	[Gantt Bar]															
<b>Pier Head Segments - E13A</b>																											
<b>Pier Head Segments</b>																											
E13A3110	E13A - Temp. Work, Grillages, Megashore Towers, Rail Beams	26	09-Jan-17	0%	26	10-Feb-17	17-Aug-15	15-Sep-15	-415	0	0%	[Gantt Bar]															
<b>Bridge E7 - Pier E13B (E7c)</b>																											
<b>Pier Works - E13B</b>																											
<b>Pier Works</b>																											
E13B2020	E13B - Seagull Pier Temp. Work, Rebar, Formwork, Concreting - Lower Ar	28	13-Aug-16 A	70%	8	31-Oct-16	18-Apr-15	28-Apr-15	-448	0	70%	[Gantt Bar]															
E13B2030	E13B - Seagull Pier Temp. Work, Rebar, Formwork, Concreting - Upper Ar	40	31-Oct-16	0%	40	16-Dec-16	29-Apr-15	16-Jun-15	-448	0	0%	[Gantt Bar]															
E13B2040	E13B - Seagull Pier Curing, CJ, Remove Formwork & Falsework	21	16-Dec-16	0%	21	13-Jan-17	17-Jun-15	13-Jul-15	-448	0	0%	[Gantt Bar]															
<b>Pier Head Segments - E13B</b>																											
<b>Pier Head Segments</b>																											
E13B3110	E13B - Temp. Work, Grillages, Megashore Towers, Rail Beams	22	13-Jan-17	0%	22	11-Feb-17	14-Jul-15	07-Aug-15	-448	0	0%	[Gantt Bar]															
<b>Bridge E6 - Pier E13C (E6c)</b>																											
<b>Pier Works - E13C</b>																											
<b>Pier Works</b>																											
E13C2010	E13C - Seagull Pier Temp. Work, Rebar, Formwork, Concreting - Lower D	21	02-Sep-16 A	100%	0	29-Sep-16 A					100%	[Gantt Bar]															
E13C2020	E13C - Seagull Pier Temp. Work, Rebar, Formwork, Concreting - Lower Ar	30	30-Sep-16 A	30%	21	14-Nov-16	13-Jun-15	09-Jul-15	-403	0	30%	[Gantt Bar]															
E13C2030	E13C - Seagull Pier Temp. Work, Rebar, Formwork, Concreting - Upper Ar	44	15-Nov-16	0%	44	07-Jan-17	10-Jul-15	29-Aug-15	-403	0	0%	[Gantt Bar]															
E13C2040	E13C - Seagull Pier Curing, CJ, Remove Formwork & Falsework	21	09-Jan-17	0%	21	04-Feb-17	31-Aug-15	23-Sep-15	-403	0	0%	[Gantt Bar]															
<b>Bridge E5 - Pier E13D (E5c)</b>																											
<b>Pier Works - E13D</b>																											
<b>Pier Works</b>																											
E13D2010	E13D - Seagull Pier Temp. Work, Rebar, Formwork, Concreting - Lower D	21	21-Sep-16 A	100%	0	08-Oct-16 A					100%	[Gantt Bar]															
E13D2020	E13D - Seagull Pier Temp. Work, Rebar, Formwork, Concreting - Lower Ar	30	10-Oct-16 A	10%	27	21-Nov-16	14-Jul-15	13-Aug-15	-379	0	10%	[Gantt Bar]															
E13D2030	E13D - Seagull Pier Temp. Work, Rebar, Formwork, Concreting - Upper Ar	44	22-Nov-16	0%	44	14-Jan-17	14-Aug-15	06-Oct-15	-379	0	0%	[Gantt Bar]															
E13D2040	E13D - Seagull Pier Curing, CJ, Remove Formwork & Falsework	21	16-Jan-17	0%	21	11-Feb-17	07-Oct-15	31-Oct-15	-379	0	0%	[Gantt Bar]															
<b>E14A, E14B, E14C &amp; E14D (E8d/E7d/E6d/E5d)</b>																											
<b>Foundation Works - E14</b>																											
GFXX540	Review BCF Foundation Design, Pile Test & Finalize Design	67	19-Jul-16 A	80%	13	05-Nov-16	27-Mar-20	16-Apr-20	1018	1018	80%	[Gantt Bar]															
GFXX545	Mobilization & Assembling Bored Pile Plant & Equipment for Viaducts in HKI	14	11-Jul-16 A	0%	40	06-Dec-16	06-Nov-14	22-Dec-14	-579	0	100%	[Gantt Bar]															
<b>Foundation Works - E14A (E8d)</b>																											
GFXX549	E14A (E8d) - Bored Piles (2.20m dia. x 3 nos)	102	27-Jul-16 A	65.69%	35	30-Nov-16	27-Nov-15	09-Jan-16	-265	0	85%	[Gantt Bar]															
GFXX598	E14A (E8d) - Sonic & Interface Coring	12	01-Dec-16	0%	12	14-Dec-16	11-Jan-16	23-Jan-16	-265	0	0%	[Gantt Bar]															
<b>Foundation Works - E14B (E7d)</b>																											
GFXX548	E14B (E7d) - Bored Piles(2.20m dia. x 3 nos)	90	14-Sep-16 A	40%	54	22-Dec-16	14-Nov-15	19-Jan-16	-276	0	40%	[Gantt Bar]															
GFXX598	E14B (E7d) - Sonic & Interface Coring	12	23-Dec-16	0%	12	09-Jan-17	20-Jan-16	02-Feb-16	-276	0	0%	[Gantt Bar]															
<b>Foundation Works - E14C (E6d)</b>																											
GFXX547	E14C (E6d) - Bored Piles (2.20m dia. x 3 nos)	80	13-Sep-16 A	35%	52	20-Dec-16	21-Aug-15	23-Oct-15	-346	0	35%	[Gantt Bar]															
GFXX598	E14C (E6d) - Sonic & Interface Coring	12	21-Dec-16	0%	12	06-Jan-17	24-Oct-15	06-Nov-15	-346	0	0%	[Gantt Bar]															
<b>Foundation Works - E14D (E5d)</b>																											
GFXX546	E14D (E5d) - Bored Piles (2.20m dia. x 4 nos)	92	18-Oct-16 A	5%	87	07-Feb-17	22-Aug-15	05-Dec-15	-344	0	5%	[Gantt Bar]															
<b>Pile Cap Works - E14</b>																											
<b>Pile Cap Works - E14A (E8d)</b>																											
SE8D0090	E14A (E8d) - Pile cap Excavation / ELS (Open cut)	7	15-Dec-16	0%	7	22-Dec-16	25-Jan-16	01-Feb-16	-265	36	0%	[Gantt Bar]															
<b>Pile Cap Works - E14B (E7d)</b>																											
SE7D0090	E14B (E7d) - Pile cap Excavation / ELS (Open cut)	7	10-Jan-17	0%	7	17-Jan-17	03-Feb-16	13-Feb-16	-276	17	0%	[Gantt Bar]															
<b>Pile Cap Works - E14C (E6d)</b>																											
SE6D0090	E14C (E6d) - Pile cap Excavation / ELS (Open cut)	7	07-Jan-17	0%	7	14-Jan-17	07-Nov-15	14-Nov-15	-346	19	0%	[Gantt Bar]															
<b>Viaduct F</b>																											

<ul style="list-style-type: none"> <li><span style="color: blue;">█</span> Actual Work</li> <li><span style="color: green;">█</span> Planned Bar</li> <li><span style="color: red;">█</span> Critical Bar</li> <li>◆ Milestone</li> </ul>	Project ID: J3518DWPrG-M41 Layout: J3518-DWP-3MRP Submission - M41 Filter: TASK filters: 3-Month Lookahead, No CC Milestones, No Level of Effort.	<b>Tuen Mun - Chek Lap Kok Link - Southern Connection</b> <b>3-Month Rolling Programme (Page 8 of 13 Pages)</b> <b>(Progress as of 21-Oct-16)</b>	<table border="1"> <thead> <tr> <th>Date</th> <th>Revision</th> <th>Checked</th> <th>Approved</th> </tr> </thead> <tbody> <tr> <td>30-Aug-16</td> <td></td> <td>PKN</td> <td>HF</td> </tr> <tr> <td>03-Oct-16</td> <td></td> <td>PKN</td> <td>HF</td> </tr> <tr> <td>31-Oct-16</td> <td></td> <td>PKN</td> <td>GL</td> </tr> </tbody> </table>	Date	Revision	Checked	Approved	30-Aug-16		PKN	HF	03-Oct-16		PKN	HF	31-Oct-16		PKN	GL	<b>DWG. No.:</b> <b>J3518/GCL/PGM/3MRP-M41</b>
Date	Revision	Checked	Approved																	
30-Aug-16		PKN	HF																	
03-Oct-16		PKN	HF																	
31-Oct-16		PKN	GL																	



Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2016												2017					
												October					November				December			January					
												19	26	03	10	17	24	31	07	14	21	28	05	12	19	26	02	09	16
<b>Viaduct F1</b>																													
<b>F1 (F1b)</b>																													
<b>Foundation Works</b>																													
GFXX555	F1 (F1b) - Bored Piles (1.80m dia. x 3 nos)	74	23-Sep-16 A	26%	55	23-Dec-16	10-Nov-15	15-Jan-16	-280	0	26%	[Gantt Bar: 23-Sep-16 to 15-Jan-16]																	
GFXX598-5	F1 (F1b) - Sonic & interface Coring Tests	12	23-Dec-16	0%	12	10-Jan-17	16-Jan-16	29-Jan-16	-280	0	0%	[Gantt Bar: 16-Jan-16 to 29-Jan-16]																	
<b>Pile Cap Works</b>																													
SF1B0090	F1 (F1b) - Pile cap Excavation / ELS (Open cut)	7	10-Jan-17	0%	7	18-Jan-17	30-Jan-16	06-Feb-16	-280	0	0%	[Gantt Bar: 30-Jan-16 to 06-Feb-16]																	
SF1B0092	F1 (F1b) - Pile Breakdown to cut-off etc.	4	18-Jan-17	0%	4	23-Jan-17	11-Feb-16	15-Feb-16	-280	0	0%	[Gantt Bar: 11-Feb-16 to 15-Feb-16]																	
<b>F2 (F1c)</b>																													
<b>Foundation Works</b>																													
GFXX556	F2 (F1c) - Bored Piles (1.80m dia. x 3 nos)	78	18-Jan-17*	0%	78	26-Apr-17	30-Jul-15	31-Oct-15	-438	0	0%	[Gantt Bar: 30-Jul-15 to 31-Oct-15]																	
<b>F3 (F1d)</b>																													
<b>Foundation Works</b>																													
GFXX557	F3 (F1d) - Bored Piles (1.80m dia. x 3 nos)	128	28-Sep-16 A	0%	146	20-Apr-17	21-Mar-15	16-Sep-15	-469	0	33%	[Gantt Bar: 21-Mar-15 to 16-Sep-15]																	
<b>Viaduct F2</b>																													
<b>F5 (F2c)</b>																													
<b>Foundation Works</b>																													
GFXX564	F5 (F2c) - Bored Piles (1.80m dia. x 3 nos)	69	05-Oct-16 A	27%	50	19-Dec-16	19-Dec-15	23-Feb-16	-245	0	27%	[Gantt Bar: 19-Dec-15 to 23-Feb-16]																	
GFXX598-9	F5 (F2c) - Sonic & interface Coring Tests	12	19-Dec-16	0%	12	05-Jan-17	30-Aug-16	12-Sep-16	-92	0	0%	[Gantt Bar: 30-Aug-16 to 12-Sep-16]																	
<b>Pile Cap Works</b>																													
SF2C0090	F5 (F2c) - Pile cap Excavation / ELS (Open cut)	14	05-Jan-17	0%	14	21-Jan-17	13-Sep-16	29-Sep-16	-92	0	0%	[Gantt Bar: 13-Sep-16 to 29-Sep-16]																	
<b>F7 (F2e)</b>																													
<b>Foundation Works</b>																													
GFXX566	F7 (F2e) - Bored Piles (1.80m dia. x 3 nos)	96	19-Dec-16	0%	96	21-Apr-17	24-Feb-16	22-Jun-16	-245	0	0%	[Gantt Bar: 24-Feb-16 to 22-Jun-16]																	
<b>F8 (F2f) &amp; Abutment</b>																													
<b>Foundation Works</b>																													
GFXX567	F8 (F2f) - Bored Piles (1.80m dia. x 2 nos)	112	23-Dec-16	0%	112	17-May-17	11-Mar-16	28-Jul-16	-236	0	0%	[Gantt Bar: 11-Mar-16 to 28-Jul-16]																	
<b>Viaduct F3</b>																													
<b>F9 (F3d-1/F3d-2)</b>																													
<b>Foundation Works - F9 (F3d-1/F3d-2)</b>																													
<b>Foundation Works</b>																													
GFXX575	F9 (F3d) - Bored Piles (1.80m dia. x 4 nos)	118	07-Dec-16	0%	118	06-May-17	05-Aug-15	23-Dec-15	-400	0	0%	[Gantt Bar: 05-Aug-15 to 23-Dec-15]																	
<b>F10 (F3c-1/F3c-2)</b>																													
<b>Foundation Works - Pier F10</b>																													
<b>Foundation Works</b>																													
GFXX574	F10 (F3c) - Bored Piles (1.80m dia. x 4 nos)	92	07-Dec-16	0%	92	30-Mar-17	13-May-15	31-Aug-15	-469	0	0%	[Gantt Bar: 13-May-15 to 31-Aug-15]																	
<b>F12 (F3a) &amp; Abutment</b>																													
<b>Foundation Works</b>																													
GFXX572	F12 (F3a) - Bored Piles (2.20m dia. x 2 nos)	68	21-Dec-16	0%	68	16-Mar-17	23-Dec-15	17-Mar-16	-295	0	0%	[Gantt Bar: 23-Dec-15 to 17-Mar-16]																	
<b>Viaduct F5</b>																													
<b>F13 (F5d)</b>																													
<b>Foundation Works</b>																													
GFXX589	F13 (F5d) - Bored Piles (1.80m dia. x 3 nos)	97	09-Aug-16 A	67%	32	28-Nov-16	09-Apr-16	19-May-16	-159	0	67%	[Gantt Bar: 09-Apr-16 to 19-May-16]																	
GFXX598-:	F13 (F5d) - Sonic & interface Coring Tests	12	28-Nov-16	0%	12	12-Dec-16	20-May-16	02-Jun-16	-159	0	0%	[Gantt Bar: 20-May-16 to 02-Jun-16]																	
GFXX599-:	F13 (F5d) - Selection of bored pile for Full Depth Coring	24	28-Nov-16	0%	24	28-Dec-16	20-May-16	17-Jun-16	-159	0	0%	[Gantt Bar: 20-May-16 to 17-Jun-16]																	
GFXX599-:	F13 (F5d) - Bored Pile Full Depth Coring & Testing	24	28-Dec-16	0%	24	26-Jan-17	18-Jun-16	16-Jul-16	-159	0	0%	[Gantt Bar: 18-Jun-16 to 16-Jul-16]																	
<b>F14 (F5c)</b>																													
<b>Foundation Works</b>																													
GFXX588	F14 (F5c) - Bored Piles (1.80m dia. x 3 nos)	118	07-Dec-16	0%	118	06-May-17	10-Apr-15	29-Aug-15	-496	0	0%	[Gantt Bar: 10-Apr-15 to 29-Aug-15]																	
<b>Approach Ramp F</b>																													
<b>Approach Ramp Land Foundation - HKBCF</b>																													
<b>Approach Ramp F Piling</b>																													
GFXX593	AR-F - Pre-drilling for Piles (25 nos)	24	21-Oct-16	0%	24	17-Nov-16	17-Feb-15	19-Mar-15	-494	0	0%	[Gantt Bar: 17-Feb-15 to 19-Mar-15]																	
GFXX594	AR-F - Submit Pre-drilling Records	8	18-Nov-16	0%	8	26-Nov-16	20-Mar-15	28-Mar-15	-494	85	0%	[Gantt Bar: 20-Mar-15 to 28-Mar-15]																	
<b>SUPERSTRUCTURE</b>																													
<b>Assembling, relocation and dismantle of lifting equipment</b>																													
<b>Launching Gantry 2</b>																													
FR000099	Assembly of Launching Gantry LG2 on Temp.Loading Platform	12	06-May-15 A	0%	12	03-Nov-16	30-Mar-20	16-Apr-20	1019	1019	0%	[Gantt Bar: 30-Mar-20 to 16-Apr-20]																	
<b>Viaduct B Superstructure</b>																													
<b>Bridge B3 Superstructure</b>																													

■ Actual Work  
■ Planned Bar  
■ Critical Bar  
◆ Milestone

Project ID: J3518DWPrG-M41  
 Layout: J3518-DWP-3MRP Submission - M41  
 Filter: TASK filters: 3-Month Lookahead, No CC  
 Milestones, No Level of Effort.

**Tuen Mun - Chek Lap Kok Link - Southern Connection**  
**3-Month Rolling Programme (Page 9 of 13 Pages)**  
**(Progress as of 21-Oct-16)**

Date	Revision	Checked	Approved
30-Aug-16		PKN	HF
03-Oct-16		PKN	HF
31-Oct-16		PKN	GL

**DWG. No.:**  
**J3518/GCL/PGM/3MRP-M41**







Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2016												2017			
												October				November				December				January			
												19	26	03	10	17	24	31	07	14	21	28	05	12	19	26	02
WM00120	Lay DN450 Fresh Water Main along re-aligned CTR (app. 500 m at 12m/c	48	22-Apr-15 A	0%	59	30-Dec-16	04-Feb-20	16-Apr-20	972	972	80%	[Gantt bar: blue from Oct 17 to Oct 24, green from Oct 24 to Dec 26]															
WM00180	Lay DN450 watermain from Tung Chung to realigned CTR (last 400m - 2 v	40	06-Sep-16 A	0%	59	30-Dec-16	13-Mar-17	26-May-17	116	0	10%	[Gantt bar: blue from Oct 17 to Oct 24, green from Oct 24 to Dec 26]															
<b>Pressure Testing</b>																											
TC00010	Pressure Test DN450 Fresh Water Main along re-aligned CTR (app. 520 n	12	18-Sep-15 A	0%	34	29-Nov-16	29-Apr-17	10-Jun-17	153	529	80%	[Gantt bar: blue from Oct 17 to Oct 24, green from Oct 24 to Dec 26]															
TC00020	Pressure Test DN450 Fresh Water Main from Tung Chung to re-aligned C	12	31-Dec-16	0%	12	14-Jan-17	27-May-17	10-Jun-17	116	492	0%	[Gantt bar: green from Dec 26 to Jan 23]															

- Actual Work
- Planned Bar
- Critical Bar
- Milestone

Project ID: J3518DWPrG-M41  
 Layout: J3518-DWP-3MRP Submission - M41  
 Filter: TASK filters: 3-Month Lookahead, No CC  
 Milestones, No Level of Effort.

**Tuen Mun - Chek Lap Kok Link - Southern Connection**  
**3-Month Rolling Programme (Page 13 of 13 Pages)**  
**(Progress as of 21-Oct-16)**

Date	Revision	Checked	Approved
30-Aug-16		PKN	HF
03-Oct-16		PKN	HF
31-Oct-16		PKN	GL

**DWG. No.:**  
**J3518/GCL/PGM/3MRP-M41**