

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete	2017																	
										February					March				April				May				
										23	30	06	13	20	27	06	13	20	27	03	10	17	24	01	08	15	22
Contract Milestones																											
Key Dates for Completion																											
Stage of the Works																											
Completion Date																											
General																											
KD03	KD3 - Stage 3: TCSS Along NLH Near Viaduct C, D (EoT 5-Apr-16)	0		0	21-Feb-17*		05-Apr-16	-321	0%																		
Portion Handover Dates																											
Possession of the Works Area																											
Access Dates																											
General																											
POS02-6B	Portion A - Area 6B (To be confirmed)	0	21-Feb-17*	0		15-Dec-15		-434	0%																		
Design																											
Detailed Design																											
General Submissions																											
Reports & Manuals																											
General																											
ARDD0037-8	IC/SO Approval of Seismic Performance Report Viaduct F - AP12.03	75	12-Jan-17 A	75	25-May-17	08-Apr-16	08-Jul-16	-260	0%																		
ARDD0040-2	IC/SO Approval of Operation and Maintenance Manual - AP08.00	75	20-Oct-15 A	16	10-Mar-17	20-Jun-16	08-Jul-16	-201	0%																		
ARDD0042-2	IC/SO Approval of O&M Facility Provisions DDA - BP11.01	75	14-Jan-15 A	16	10-Mar-17	20-Jun-16	08-Jul-16	-201	50%																		
Slope Works Near Viaduct A																											
Feature 9SE-B/FR8, B/R1, B/R2																											
Slope Works Design																											
ARDD0596	Preparation of remaining portion of Slope FR8 Combined AIP/DDA - CP11.	35	21-Dec-16 A	11	04-Mar-17	19-Jan-16	30-Jan-16	-322	50%																		
ARDD0596-1	IC/SO Approval of Slope Combined AIP/DDA - CP11.01	60	06-Mar-17	60	20-May-17	01-Feb-16	18-Apr-16	-322	0%																		
Slope Works Near Viaduct C																											
Feature 10NW-C/C22, C/C26, C/C27, C/F13, C/F14, C/F15																											
Slope Works Design																											
ARDD0589-1	Preparation of Slope Combined AIP/DDA - CP13.01	60	21-Feb-17*	60	08-May-17	19-Jul-16	27-Sep-16	-177	0%																		
ARDD0589-2	IC/SO Approval of Combined AIP/DDA - CP13.01	28	08-May-17	28	05-Jun-17	28-Sep-16	25-Oct-16	-223	0%																		
ARDD0590	Newfill slopes PF1 & PF2 Preparation of Combined AIP/DDA - CP13.01	60	21-Feb-17	60	08-May-17	05-Jul-16	12-Sep-16	-189	0%																		
ARDD0590-1	New fill slopes PF1 & PF2 IC/SO Approval of combined AIP/DDA - CP13.0	28	09-May-17	28	10-Jun-17	13-Sep-16	18-Oct-16	-189	0%																		
Slope Works Near Viaduct D																											
Feature 10NW-C/R4, C/F9, C/F10, C/F11, C/F17, C/F50																											
Slope Works Design																											
ARDD0603	IC/SO Approval of Slope Combined AIP/DDA-CP14.01	75	16-Dec-14 A	7	28-Feb-17	17-Feb-16	24-Feb-16	-300	75%																		
ARDD0603-1	IC/SO Approval of Slope Combined AIP/DDA-CP14.01	0		0	28-Feb-17		24-Feb-16	-300	0%																		
Watermain, Drainage & Utility Diversions																											
General																											
Design																											
ARDD0629	IC/SO Approval of Waterworks, Drainage & Utility DDA - BP20.01	75	22-Jul-14 A	22	17-Mar-17	01-Mar-16	29-Mar-16	-289	95%																		
ARDD0629-1	IC/SO Approval of Waterworks, Drainage & Utility DDA - BP20.01	0		0	17-Mar-17		29-Mar-16	-289	0%																		
ARDD0629-2	Gov't Approval of Submissions for Waterworks, Drainage & Utility Diversior	75	02-Jan-14 A	22	17-Mar-17	01-Mar-16	29-Mar-16	-289	95%																		
Viaduct Approach Ramp Retaining Walls																											
Abutment & Approach Ramp B																											
Design																											
ARDD0664	Approach B - IC/SO Approval of Approach Ramp B DDA-DP21.01	75	14-Oct-14 A	4	24-Feb-17	09-Mar-16	12-Mar-16	-282	95%																		
ARDD0664-1	Approach B - IC/SO Approval of Approach Ramp B DDA-DP21.01	0		0	24-Feb-17		12-Mar-16	-282	0%																		
Abutment & Approach Ramp F																											
Design																											
ARDD0676	Approach F - IC/SO Approval of Approach Ramp F DDA-DP24.01	75	23-Dec-14 A	34	31-Mar-17	13-May-16	23-Jun-16	-231	70%																		
ARDD0676-1	Approach F - IC/SO Approval of Approach Ramp F DDA-DP24.01	0		0	31-Mar-17		23-Jun-16	-231	0%																		
Segment Target Geometry & Erection Engineering																											
Viaduct A																											

■ Actual Work
■ Planned Bar
■ Critical Bar
◆ Milestone

Project ID: TMCLK-DWPH-M45
 Layout: J3518-DWP-3MRP Submission - M45
 Filter: TASK filters: 3-Month Lookahead, No CC Milestones, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 1 of 13 Pages)
(Progress as of 21-Feb-17)

Date	Revision	Checked	Approved
03-Jan-17		PKN	GL
26-Jan-17		PKN	GL
28-Feb-17		PKN	GL

DWG. No.:
J3518/GCL/PGM/3MRP-M45

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete	2017																			
										February					March					April					May				
										23	30	06	13	20	27	06	13	20	27	03	10	17	24	01	08	15	22		
Design																													
ARDD0718	Viaduct A - Target Geometry Analysis	20	21-Dec-16 A	2	22-Feb-17	02-Apr-20	03-Apr-20	923	0%	[Gantt Bar: 21-Dec-16 to 02-Apr-20]																			
ARDD0719-5	Viaduct A - Issue Erection Manual	20	21-Dec-16 A	2	22-Feb-17	06-Apr-16	07-Apr-16	-262	0%	[Gantt Bar: 21-Dec-16 to 06-Apr-16]																			
Viaduct E5 & E6																													
Design																													
ARDD0734	Viaduct E5 & E6 - Segment Geometry Schedules	10	05-May-14 A	10	03-Mar-17	08-Oct-15	19-Oct-15	-406	90%	[Gantt Bar: 03-Mar-17 to 19-Oct-15]																			
TGP0570	Viaduct E5 & E6 - Issue of Optimised Casting Data and Segment Catalogue	40	30-Apr-15 A	10	03-Mar-17	08-Oct-15	19-Oct-15	-406	90%	[Gantt Bar: 03-Mar-17 to 19-Oct-15]																			
TGP0590	Viaduct E5 & E6 - Issue Erection Manual	10	04-Mar-17	10	15-Mar-17	20-Oct-15	31-Oct-15	-406	0%	[Gantt Bar: 15-Mar-17 to 31-Oct-15]																			
Viaduct E7 & E8																													
Design																													
ARDD0739	Viaduct E7 & E8 - Segment Geometry Schedules	10	05-May-14 A	10	03-Mar-17	08-Oct-15	19-Oct-15	-406	90%	[Gantt Bar: 03-Mar-17 to 19-Oct-15]																			
TGP0760	Viaduct E7 & E8 - Issue of Optimised Casting Data and Segment Catalogue	40	31-Jul-15 A	10	03-Mar-17	08-Oct-15	19-Oct-15	-406	90%	[Gantt Bar: 03-Mar-17 to 19-Oct-15]																			
TGP0790	Viaduct E7 & E8 - Issue Erection Manual	10	04-Mar-17	10	15-Mar-17	20-Oct-15	31-Oct-15	-406	0%	[Gantt Bar: 15-Mar-17 to 31-Oct-15]																			
Viaduct F																													
Design																													
ARDD0752	Viaduct F - Erection Sequence Analysis	13	21-Feb-17*	13	07-Mar-17	09-Oct-15	24-Oct-15	-405	0%	[Gantt Bar: 07-Mar-17 to 24-Oct-15]																			
ARDD0753	Viaduct F - Target Geometry Analysis	30	08-Mar-17	30	12-Apr-17	26-Oct-15	28-Nov-15	-405	0%	[Gantt Bar: 12-Apr-17 to 28-Nov-15]																			
ARDD0754	Viaduct F - Segment Geometry Schedules	10	13-Apr-17	10	27-Apr-17	30-Nov-15	10-Dec-15	-405	0%	[Gantt Bar: 27-Apr-17 to 10-Dec-15]																			
ARDD0754-1	Viaduct F - Issue of Pierhead Segments Bridge F1, F2, F3, F4 & F5	0		0	27-Apr-17		03-Apr-20	872	0%	[Milestone: 03-Apr-20]																			
ARDD0754-5	Viaduct F - Issue Erection Manual	30	28-Apr-17	30	05-Jun-17	11-Dec-15	18-Jan-16	-405	0%	[Gantt Bar: 05-Jun-17 to 18-Jan-16]																			
Procurement																													
Deck Segment Installation Equipment																													
K-Frames																													
Viaduct A to F																													
Equipment Delivery																													
PR67120	Steelworks for K-Frame	0		0	07-Feb-17 A				100%	[Milestone: 07-Feb-17]																			
PR67130	Hydraulic for K-Frame	0		0	28-Feb-17*		03-Apr-20	918	0%	[Milestone: 28-Feb-17]																			
Strand Jacks																													
Viaduct A to F																													
Equipment Delivery																													
PR67140	Steelworks for 294T Strand Jack module	0		0	07-Feb-17 A				100%	[Milestone: 07-Feb-17]																			
PR67150	Hydraulic for 294T Strand Jack	0		0	28-Feb-17*		03-Apr-20	918	0%	[Milestone: 28-Feb-17]																			
Crab																													
Viaduct A to F																													
Equipment Delivery																													
PR67160	Steelworks for 294T Crab - Batch 1	0		0	07-Feb-17 A				100%	[Milestone: 07-Feb-17]																			
PR67170	Steelworks for 294T Crab - Batch 2	0		0	28-Feb-17*		03-Apr-20	918	0%	[Milestone: 28-Feb-17]																			
Travelling Hanging Beams (Self-Launch)																													
Viaduct A to F																													
Equipment Delivery																													
PR67070	Steelworks for Self-Launching System - Batch 1	0		0	28-Feb-17*		07-May-16	-242	0%	[Milestone: 28-Feb-17]																			
PR67080	Steelworks for Self-Launching System - Batch 2	0		0	31-Mar-17*		07-May-16	-268	0%	[Milestone: 31-Mar-17]																			
PR67090	Steelworks for Self-Launching System - Batch 3	0		0	18-Apr-17*		07-May-16	-279	0%	[Milestone: 18-Apr-17]																			
PR67100	2 nos. Hydraulic Cylinder & Associated Accessories for Spare	0		0	18-Apr-17*		07-May-16	-279	0%	[Milestone: 18-Apr-17]																			
PR67110	Power Pack for Hydraulic System for Self-Launching System	0		0	18-Apr-17*		07-May-16	-279	0%	[Milestone: 18-Apr-17]																			
Precast Deck Segments																													
Preliminaries																													
Viaduct F																													
General																													
MBBE0054	Precast Segment Mould Design (Viaduct F1 to F5)	42	01-Sep-16 A	14	08-Mar-17	06-Oct-16	22-Oct-16	-111	65%	[Gantt Bar: 08-Mar-17 to 22-Oct-16]																			
MBBE0056	Precast Segment Mould Fabrication & Erection (Viaduct F1 to F5)	52	23-Feb-17	52	28-Apr-17	08-Oct-16	08-Dec-16	-111	0%	[Gantt Bar: 28-Apr-17 to 08-Dec-16]																			
Viaduct A - Bridge A2-A1																													
Segment Manufacture																													
General																													
MBAE0130-1	A: Progressive Segment Manufacture (179 Nr)	180	13-Jun-16 A	78	29-May-17	12-Feb-16	19-May-16	-304	65%	[Gantt Bar: 29-May-17 to 19-May-16]																			

█ Actual Work
█ Planned Bar
█ Critical Bar
◆ Milestone

Project ID: TMCLK-DWPH-M45
 Layout: J3518-DWP-3MRP Submission - M45
 Filter: TASK filters: 3-Month Lookahead, No CC Milestones, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 2 of 13 Pages)
(Progress as of 21-Feb-17)

Date	Revision	Checked	Approved
03-Jan-17		PKN	GL
26-Jan-17		PKN	GL
28-Feb-17		PKN	GL

DWG. No.:
J3518/GCL/PGM/3MRP-M45

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete	2017																			
										February					March					April					May				
										23	30	06	13	20	27	06	13	20	27	03	10	17	24	01	08	15	22		
Viaduct E - Bridge E2																													
Segment Manufacture																													
General																													
MBEE0130-7	E2: Progressive Segment Manufacture (404 Nr)	376	06-May-15 A	75	25-May-17	31-Dec-15	05-Apr-16	-337	90%																				
Viaduct E - Bridge E5, E6, E7, E8																													
Segment Manufacture																													
General																													
MBEE0130-9	E5-6-7-8: Progressive Segment Manufacture (544Nr)	360	06-May-15 A	167	12-Sep-17	22-Sep-15	18-Apr-16	-418	45%																				
Viaduct F - Bridge F1-F5																													
Segment Manufacture																													
General																													
MBFE0130-1	F: Progressive Segment Manufacture (300 Nr)	252	27-Oct-16 A	197	19-Oct-17	15-Apr-16	08-Dec-16	-254	20%																				
Precast Parapets & Barriers																													
Viaduct A to F																													
Precast Parapet Manufacture																													
General																													
PP6011-01	Viaduct A - Precast Parapets/Barriers Production	90	01-Sep-16 A	130	31-Jul-17	06-Apr-16	08-Sep-16	-262	20%																				
PP6011-02	Viaduct B - Precast Parapets/Barriers Production	120	03-May-16 A	79	31-May-17	07-Jun-16	08-Sep-16	-211	55%																				
PP6011-03	Viaduct C - Precast Parapets/Barriers Production	120	01-Apr-16 A	55	29-Apr-17	04-Mar-16	12-May-16	-286	65%																				
PP6011-04	Viaduct D - Precast Parapets/Barriers Production	120	01-Mar-16 A	55	29-Apr-17	04-Mar-16	12-May-16	-286	65%																				
PP6011-05	Viaduct E - Precast Parapets/Barriers Production	180	02-Jul-16 A	183	30-Sep-17	09-Mar-16	20-Oct-16	-282	30%																				
Bearings																													
Viaduct A																													
Bearing Design & Manufacture																													
General																													
PPBRA5	SO review & comment on design submission - Viaduct A	36	21-Oct-16 A	10	03-Mar-17	12-Nov-16	23-Nov-16	-80	70%																				
PPBRA6	Bearing Design Amendment & re-issue - Viaduct A	12	04-Mar-17	12	17-Mar-17	24-Nov-16	07-Dec-16	-80	0%																				
PPBRA7	Manufacture of Bearing - Viaduct A	54	21-Oct-16 A	28	24-Mar-17	05-Nov-16	07-Dec-16	-86	50%																				
PPBRA8	Testing Bearing - Viaduct A	18	25-Mar-17	18	19-Apr-17	08-Dec-16	30-Dec-16	-86	0%																				
PPBRA9	Bearing Delivery - Viaduct A	48	20-Apr-17	48	17-Jun-17	31-Dec-16	01-Mar-17	-86	0%																				
Viaduct C																													
Bearing Design & Manufacture																													
General																													
PPBRC6	Bearing Design Ammendment & re-issue - Viaduct C	11	21-Feb-17	11	04-Mar-17	06-Feb-16	22-Feb-16	-306	0%																				
PPBRC99	Site preparation Bearings for Viaduct C	6	06-Mar-17	6	11-Mar-17	23-Feb-16	29-Feb-16	-306	0%																				
Viaduct D																													
Bearing Design & Manufacture																													
General																													
PPBRD99	Site preparation Bearings for Viaduct D	38	21-Feb-17	38	06-Apr-17	02-Feb-16	19-Mar-16	-310	0%																				
Viaduct E																													
Bearing Design & Manufacture																													
General																													
PP7290	Site preparation Bearings for Viaduct E2	18	27-Apr-16 A	13	07-Mar-17	10-Mar-16	24-Mar-16	-281	85%																				
PP7360	Site preparation Bearings for Viaduct E1	18	10-Feb-15 A	3	23-Feb-17	08-Dec-15	10-Dec-15	-355	90%																				
PPBRE3	Bearing design and submission - Viaduct E (E1, E2, E5, E6, E7 & E8)	12	28-Nov-13 A	3	23-Feb-17	08-Dec-15	10-Dec-15	-355	90%																				
PPBRE4	Design check by ICE - Viaduct E (E1, E2, E5, E6, E7 & E8)	24	04-Apr-14 A	3	09-Mar-17	22-Dec-15	24-Dec-15	-355	85%																				
PPBRE5	SO review & comment on design submission - Viaduct E (E1, E2, E5, E6, E7 & E8)	36	26-Sep-14 A	0	23-Mar-17	11-Jan-16	11-Jan-16	-355	80%																				
PPBRE6	Bearing Design Amendment & re-issue - Viaduct E (E1, E2, E5, E6, E7 & E8)	12	24-Mar-17	12	07-Apr-17	12-Jan-16	25-Jan-16	-355	0%																				
PPBRE7	Manufacture of Bearing - Viaduct E (E1, E2, E5, E6, E7 & E8)	54	02-Jun-14 A	13	07-Apr-17	11-Jan-16	25-Jan-16	-355	70%																				
PPBRE8	Testing Bearing - Viaduct E (E1, E2, E5, E6, E7 & E8)	24	03-Aug-15 A	30	25-Apr-17	05-Jan-16	11-Feb-16	-355	60%																				
PPBRE9	Bearing Delivery - Viaduct E (E1, E2, E5, E6, E7 & E8)	48	19-Nov-14 A	59	09-Jun-17	13-Jan-16	24-Mar-16	-355	50%																				
Viaduct F																													
Bearing Design & Manufacture																													
General																													
PPBRF1	Preliminary Design of Bearings - Viaduct F	60	21-Oct-16 A	7	28-Feb-17	29-Sep-15	07-Oct-15	-413	0%																				
PPBRF3	Bearing design and submission - Viaduct F	12	01-Mar-17	12	14-Mar-17	08-Oct-15	22-Oct-15	-413	0%																				

■ Actual Work
■ Planned Bar
■ Critical Bar
◆ Milestone

Project ID: TMCLK-DWPH-M45
 Layout: J3518-DWP-3MRP Submission - M45
 Filter: TASK filters: 3-Month Lookahead, No CC
 Milestones, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 3 of 13 Pages)
(Progress as of 21-Feb-17)

Date	Revision	Checked	Approved
03-Jan-17		PKN	GL
26-Jan-17		PKN	GL
28-Feb-17		PKN	GL

DWG. No.:
J3518/GCL/PGM/3MRP-M45

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete	2017																	
										February						March				April				May			
										23	30	06	13	20	27	06	13	20	27	03	10	17	24	01	08	15	22
A10-C5310	A10 - Install PH Segment (1 nr)	2	26-Apr-17*	2	27-Apr-17	03-May-16	04-May-16	-291	0%																		
A10-C5410	A10 - PHS Diaphragm - Rebar, Formwork, Concreting	30	28-Apr-17	30	05-Jun-17	05-May-16	10-Jun-16	-291	0%																		
Pier A11 (A1a)																											
Pier Head Segment																											
A11-C5210	A11 - PHS - Temporary Platform	12	28-Mar-17	12	11-Apr-17	18-Jul-16	30-Jul-16	-208	0%																		
A11-C5310	A11 - Install PH Segment (1nr)	2	12-Apr-17*	2	13-Apr-17	01-Aug-16	02-Aug-16	-208	0%																		
Ramp A																											
Abutment & Approach Ramp A																											
Ramp Structure																											
ARA-C6140	Ramp A - Remaining RE & RC Walls	48	02-Mar-17*	48	02-May-17	21-Jan-16	19-Mar-16	-328	0%																		
ARA-C6150	Ramp A - Backfill to Walls	18	25-Apr-17	18	17-May-17	14-Mar-16	07-Apr-16	-328	0%																		
Ramp Finishes, E&M & Roadworks																											
ARA-C7710	Ramp A - Parapet Panels	42	18-May-17	42	07-Jul-17	08-Apr-16	28-May-16	-328	0%																		
Viaduct B - Bridge B1																											
Pier B17 (B1c)																											
Pile Cap																											
B17-C3110	B17 - Pile Cap Excavation / ELS & Break Pile	24	17-Jan-17 A	27	23-Mar-17	12-Dec-15	15-Jan-16	-351	0%																		
B17-C3210	B17 - Pile Cap Blinding, Rebar, Formwork, Concrete	15	24-Mar-17	15	11-Apr-17	16-Jan-16	02-Feb-16	-351	0%																		
B17-C3310	B17 - Pile Cap Curing, Strike Formwork, CJ Prep, Backfill	6	12-Apr-17	6	21-Apr-17	03-Feb-16	12-Feb-16	-351	0%																		
Pier																											
B17-C4110	B17 - Pier Scaffold, Rebar, Formwork, Concrete (1st Lift)	12	22-Apr-17	12	08-May-17	13-Feb-16	26-Feb-16	-351	0%																		
B17-C4210	B17 - Pier Scaffold, Rebar, Formwork, Concrete (2nd Lift)	15	09-May-17	15	25-May-17	27-Feb-16	15-Mar-16	-351	0%																		
Pier B18 (B1b)																											
Pile Cap																											
B18-C3110	B18 - Pile Cap Excavation / ELS & Break Pile	24	24-Mar-17*	24	25-Apr-17	14-Apr-16	12-May-16	-282	0%																		
B18-C3210	B18 - Pile Cap Blinding, Rebar, Formwork, Concrete	15	26-Apr-17	15	15-May-17	13-May-16	31-May-16	-282	0%																		
B18-C3310	B18 - Pile Cap Curing, Strike Formwork, CJ Prep, Backfill	6	16-May-17	6	22-May-17	01-Jun-16	07-Jun-16	-282	0%																		
Ramp B																											
Abutment & Approach Ramp B																											
Ramp Structure																											
ARB-C6110	Ramp B - Erect Fence / Enabling Works	12	16-Jan-17 A	11	04-Mar-17	01-Mar-16	12-Mar-16	-289	75%																		
ARB-C6120	Ramp B - RE Wall - Excavation & Bottom Layer to Grnd Level	36	06-Mar-17	36	20-Apr-17	14-Mar-16	28-Apr-16	-289	0%																		
ARB-C6130	Ramp B - RE Wall - Upper Layer With Backfill in Stages	48	21-Apr-17	48	19-Jun-17	29-Apr-16	27-Jun-16	-289	0%																		
Ramp C																											
Abutment & Approach Ramp C																											
Ramp Structure																											
ARC-C6140	Ramp C - RC Wall - Backfill	12	16-May-16 A	5	25-Feb-17	04-Feb-16	12-Feb-16	-308	90%																		
ARC-C6150	Ramp C - Utility - Termination of 800 Tee	72	21-Sep-16 A	5	25-Feb-17	04-Feb-16	12-Feb-16	-308	0%																		
ARC-C6160	Ramp C - Utility - Remove 800 Tee & Backfill	12	27-Feb-17	12	11-Mar-17	13-Feb-16	26-Feb-16	-308	0%																		
ARC-C6170	Ramp C - RE Wall - Remaining Bays at 800 Tee	36	13-Mar-17	36	27-Apr-17	27-Feb-16	13-Apr-16	-308	0%																		
ARC-C6180	Ramp C - RC Wall - Remaining Bays at 800 Tee	36	28-Apr-17	36	12-Jun-17	14-Apr-16	27-May-16	-308	0%																		
Ramp Finishes, E&M & Roadworks																											
ARC-C7710	Ramp C - Parapet Panels (Initial)	24	26-Sep-16 A	19	14-Mar-17	05-May-16	27-May-16	-238	75%																		
Viaduct D - Bridge D2																											
Pier D13 (D2d)																											
Pier Head Segment																											
D13-C5410	D13 - PHS Diaphragm - Rebar, Formwork, Concreting	42	12-Sep-16 A	0	20-Feb-17 A				100%																		
D13-C5420	D13 - PHS Diaphragm - Curing, Striking of Forms, Remove Scaffold	21	21-Feb-17	21	16-Mar-17	02-Feb-16	29-Feb-16	-310	0%																		
Ramp D																											
Abutment & Approach Ramp D																											
Ramp Structure																											
ARD-C6150	Ramp D - Backfill Embankment	90	02-Nov-15 A	0	20-Feb-17 A				100%																		
Ramp Finishes, E&M & Roadworks																											
ARD-C7710	Ramp D - Parapet Panels	42	15-Oct-16 A	67	16-May-17	20-Feb-16	13-May-16	-297	50%																		
ARD-C7720	Ramp D - Ducting, Gantry & TCSS Provisions (KD4)	36	02-May-17	36	14-Jun-17	29-Apr-16	13-Jun-16	-297	0%																		
Viaduct E - Bridge E2																											

■ Actual Work
■ Planned Bar
■ Critical Bar
◆ Milestone

Project ID: TMCLK-DWPH-M45
 Layout: J3518-DWP-3MRP Submission - M45
 Filter: TASK filters: 3-Month Lookahead, No CC Milestones, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 5 of 13 Pages)
(Progress as of 21-Feb-17)

Date	Revision	Checked	Approved
03-Jan-17		PKN	GL
26-Jan-17		PKN	GL
28-Feb-17		PKN	GL

DWG. No.:
J3518/GCL/PGM/3MRP-M45

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete	2017																	
										February					March				April				May				
										23	30	06	13	20	27	06	13	20	27	03	10	17	24	01	08	15	22
Pier E4A (E2b2)																											
Pier Head Segment																											
E04A-C5150	E4A - IFS Stitch & Remove Equipment	9	13-Jan-17 A	0	07-Feb-17 A				100%																		
Pier E4B (E2b1)																											
Pier Head Segment																											
E04B-C5130	E4B - Diaphragm of PHS - Formwork, Rebar, Concreting	125	14-Sep-16 A	0	26-Jan-17 A				100%																		
E04B-C5140	E4B - Remove Rail Beams, Megashore Towers	8	27-Jan-17 A	8	01-Mar-17	13-Jul-16	21-Jul-16	-182	60%																		
E04B-C5145	E4B - Install Infill Segments (4 nr) - THB	21	02-Mar-17	21	25-Mar-17	22-Jul-16	15-Aug-16	-182	0%																		
E04B-C5150	E4B - IFS Stitch & Remove Equipment	10	27-Mar-17	10	07-Apr-17	16-Aug-16	26-Aug-16	-182	0%																		
Pier E5A (E2c2)																											
Pier Head Segment																											
E05A-C5150	E5A - IFS Stitch & Remove Equipment	12	03-Jan-17 A	0	01-Feb-17 A				100%																		
Pier E5B (E2c1)																											
Pier Head Segment																											
E05B-C5150	E5B - IFS Stitch & Remove Equipment	12	05-Jan-17 A	0	25-Jan-17 A				100%																		
Pier E6A (E2d2)																											
Pier Head Segment																											
E06A-C5150	E6A - IFS Stitch & Remove Equipment	11	19-Jan-17 A	0	06-Feb-17 A				100%																		
Pier E6B (E2d1)																											
Pier Head Segment																											
E06B-C5145	E6B - Install Infill Segments (4 nr) - THB	17	16-Dec-16 A	0	06-Feb-17 A				100%																		
E06B-C5150	E6B - IFS Stitch & Remove Equipment	10	07-Feb-17 A	0	20-Feb-17 A				100%																		
Pier E7A (E2e2)																											
Pier Head Segment																											
E07A-C5145	E7A - Install Infill Segments (4 nr) - THB	18	07-Jan-17 A	4	24-Feb-17	04-Mar-16	08-Mar-16	-286	75%																		
E07A-C5150	E7A - IFS Stitch & Remove Equipment	10	25-Feb-17	10	08-Mar-17	09-Mar-16	19-Mar-16	-286	0%																		
Pier E7B (E2e1)																											
Pier Head Segment																											
E07B-C5140	E7B - Remove Rail Beams	15	21-Jan-17 A	0	17-Feb-17 A				100%																		
E07B-C5145	E7B - Install Infill Segments (4 nr) - THB	18	18-Feb-17 A	23	18-Mar-17	15-Dec-15	13-Jan-16	-349	25%																		
E07B-C5150	E7B - IFS Stitch & Remove Equipment	10	20-Mar-17	10	30-Mar-17	14-Jan-16	25-Jan-16	-349	0%																		
Pier E8A (E2f2)																											
Pier Head Segment																											
E08A-C5145	E8A - Install Infill Segments (4 nr) - THB	18	18-Jan-17 A	10	03-Mar-17	28-Apr-16	10-May-16	-243	25%																		
E08A-C5150	E8A - IFS Stitch & Remove Equipment	10	04-Mar-17	10	15-Mar-17	11-May-16	23-May-16	-243	0%																		
Pier E8B (E2f1)																											
Pier Head Segment																											
E08B-C5140	E8B - Remove Rail Beams	8	11-Jan-17 A	0	09-Feb-17 A				100%																		
E08B-C5145	E8B - Install Infill Segments (4 nr) - THB	18	26-Jan-17 A	15	09-Mar-17	22-Apr-16	10-May-16	-248	25%																		
E08B-C5150	E8B - IFS Stitch & Remove Equipment	10	10-Mar-17	10	21-Mar-17	11-May-16	23-May-16	-248	0%																		
Pier E9A (E2g2)																											
Pier Head Segment																											
E09A-C5140	E9A - Remove Rail Beams, Crane	14	19-Jan-17 A	0	14-Feb-17 A				100%																		
E09A-C5145	E9A - Install Infill Segments (4 nr) - THB	18	03-Feb-17 A	23	18-Mar-17	24-Feb-16	21-Mar-16	-294	50%																		
E09A-C5150	E9A - IFS Stitch & Remove Equipment	10	20-Mar-17	10	30-Mar-17	22-Mar-16	06-Apr-16	-294	0%																		
Pier E9B (E2g1)																											
Pier Head Segment																											
E09B-C5130	E9B - Diaphragm of PHS - Formwork, Rebar, Concreting	33	17-Oct-16 A	0	25-Jan-17 A				100%																		
E09B-C5140	E9B - Remove Rail Beams	36	26-Jan-17 A	0	18-Feb-17 A				100%																		
E09B-C5145	E9B - Install Infill Segments (4 nr) - THB	19	20-Mar-17*	19	11-Apr-17	05-Apr-16	26-Apr-16	-286	0%																		
E09B-C5150	E9B - IFS Stitch & Remove Equipment	10	12-Apr-17	10	26-Apr-17	27-Apr-16	09-May-16	-286	0%																		
Pier E10A (E2h2)																											
Pier Head Segment																											
E10A-C5140	E10A - Remove Rail Beams, Crane	13	20-Jan-17 A	0	20-Feb-17 A				100%																		
E10A-C5145	E10A - Install Infill Segments (4 nr) - THB	17	03-Mar-17*	17	22-Mar-17	26-May-16	15-Jun-16	-230	0%																		
E10A-C5150	E10A - IFS Stitch & Remove Equipment	12	23-Mar-17	12	06-Apr-17	16-Jun-16	29-Jun-16	-230	0%																		
Pier E10B (E2h1)																											

	Project ID: TMCLK-DWPH-M45 Layout: J3518-DWP-3MRP Submission - M45 Filter: TASK filters: 3-Month Lookahead, No CC Milestones, No Level of Effort.	<p align="center">Tuen Mun - Chek Lap Kok Link - Southern Connection</p> <p align="center">3-Month Rolling Programme (Page 6 of 13 Pages)</p> <p align="center">(Progress as of 21-Feb-17)</p>	<table border="1"> <thead> <tr> <th>Date</th> <th>Revision</th> <th>Checked</th> <th>Approved</th> </tr> </thead> <tbody> <tr> <td>03-Jan-17</td> <td></td> <td>PKN</td> <td>GL</td> </tr> <tr> <td>26-Jan-17</td> <td></td> <td>PKN</td> <td>GL</td> </tr> <tr> <td>28-Feb-17</td> <td></td> <td>PKN</td> <td>GL</td> </tr> </tbody> </table>	Date	Revision	Checked	Approved	03-Jan-17		PKN	GL	26-Jan-17		PKN	GL	28-Feb-17		PKN	GL	DWG. No.: J3518/GCL/PGM/3MRP-M45
Date	Revision	Checked	Approved																	
03-Jan-17		PKN	GL																	
26-Jan-17		PKN	GL																	
28-Feb-17		PKN	GL																	

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete	2017															
										February				March				April				May			
										23	30	06	13	20	27	06	13	20	27	03	10	17	24	01	08
Pier E13D (E5c)																									
Pier																									
E13D-C4040	E13D Pier - Curing, CJ, Remove Formwork & Falsework	12	31-Dec-16 A	0	02-Feb-17 A				100%																
Pier Head Segment / Infill Segment																									
E13D-C5110	E13D - Temp. Work, Grillages, Megashore Towers, Rail Beams	29	03-Feb-17 A	29	25-Mar-17	15-Aug-15	18-Sep-15	-449	35%																
E13D-C5120	E13D - Install PH Segment (4 nr)	8	27-Mar-17	8	04-Apr-17	19-Sep-15	29-Sep-15	-449	0%																
E13D-C5130	E13D - Diaphragm of PHS - Formwork, Rebar, Concreting	77	06-Apr-17	77	12-Jul-17	30-Sep-15	02-Jan-16	-449	0%																
Pier E14A (E8d)																									
Foundation - Bored Piles																									
E14A-C2210	E14A EB Pile - Curing & Sonic Test	18	31-Dec-16 A	0	06-Feb-17 A				100%																
E14A-C2220	E14A EB Pile - Full Depth Core & Test	12	02-Feb-17 A	0	16-Feb-17 A				100%																
Pile Cap																									
E14A-C3110	E14A Pile Cap - Excavate, Break Pile Head	15	13-Feb-17 A	18	13-Mar-17	06-Aug-15	26-Aug-15	-457	0%																
E14A-C3210	E14A Pile Cap - Blinding, Formwork, Rebar, Concrete	19	14-Mar-17	19	04-Apr-17	27-Aug-15	18-Sep-15	-457	0%																
E14A-C3310	E14A Pile Cap - Curing, Remove Formwork, Backfill	12	06-Apr-17	12	22-Apr-17	19-Sep-15	05-Oct-15	-457	0%																
Pier																									
E14A-C4110	E14A Pier - Scaffold, Rebar, Formwork, Concrete (1st Lift)	13	24-Apr-17	13	10-May-17	06-Oct-15	20-Oct-15	-457	0%																
E14A-C4210	E14A Pier - Scaffold, Rebar, Formwork, Concrete (2nd Lift)	18	11-May-17	18	01-Jun-17	22-Oct-15	11-Nov-15	-457	0%																
Pier E14B (E7d)																									
Foundation - Bored Piles																									
E14B-C2140	E14B EB Pile - Excavate, Rebar, Concrete (3rd) P1	19	19-Dec-16 A	0	21-Jan-17 A				100%																
E14B-C2210	E14B EB Pile - Curing & Sonic Test	18	12-Jan-17 A	0	07-Feb-17 A				100%																
E14B-C2220	E14B EB Pile - Full Depth Core & Test	12	01-Feb-17 A	0	15-Feb-17 A				100%																
Pile Cap																									
E14B-C3110	E14B Pile Cap - Excavate, Break Pile Head	15	16-Feb-17 A	24	20-Mar-17	23-Jul-15	19-Aug-15	-469	0%																
E14B-C3210	E14B Pile Cap - Blinding, Formwork, Rebar, Concrete	19	21-Mar-17	19	12-Apr-17	20-Aug-15	11-Sep-15	-469	0%																
E14B-C3310	E14B Pile Cap - Curing, Remove Formwork, Backfill	12	13-Apr-17	12	29-Apr-17	12-Sep-15	25-Sep-15	-469	0%																
Pier																									
E14B-C4110	E14B Pier - Scaffold, Rebar, Formwork, Concrete (1st Lift)	13	17-May-17*	13	01-Jun-17	26-Sep-15	13-Oct-15	-481	0%																
Pier E14C (E6d)																									
Foundation - Bored Piles																									
E14C-C2210	E14C EB Pile - Curing & Sonic Test	18	18-Jan-17 A	0	10-Feb-17 A				100%																
Pile Cap																									
E14C-C3110	E14C Pile Cap - Excavate, Break Pile Head	15	11-Feb-17 A	7	28-Feb-17	05-Nov-15	12-Nov-15	-383	50%																
E14C-C3210	E14C Pile Cap - Blinding, Formwork, Rebar, Concrete	19	01-Mar-17	19	22-Mar-17	13-Nov-15	04-Dec-15	-383	0%																
E14C-C3310	E14C Pile Cap - Curing, Remove Formwork, Backfill	12	23-Mar-17	12	06-Apr-17	05-Dec-15	18-Dec-15	-383	0%																
Pier																									
E14C-C4110	E14C Pier - Scaffold, Rebar, Formwork, Concrete (1st Lift)	13	07-Apr-17	13	25-Apr-17	19-Dec-15	06-Jan-16	-383	0%																
E14C-C4210	E14C Pier - Scaffold, Rebar, Formwork, Concrete (2nd Lift)	18	26-Apr-17	18	18-May-17	07-Jan-16	27-Jan-16	-383	0%																
E14C-C4310	E14C Pier - Scaffold, Rebar, Formwork, Concrete (3rd Lift)	18	19-May-17	18	09-Jun-17	28-Jan-16	20-Feb-16	-383	0%																
Pier E14D (E5d)																									
Foundation - Bored Piles																									
E14D-C2140	E14D EB Pile - Excavate, Rebar, Concrete (3rd) P1	18	13-Jan-17 A	0	18-Feb-17 A				100%																
E14D-C2150	E14D EB Pile - Excavate, Rebar, Concrete (4th) P3	18	16-Jan-17 A	12	06-Mar-17	05-May-15	18-May-15	-534	15%																
E14D-C2210	E14D EB Pile - Curing & Sonic Test	18	07-Mar-17	18	27-Mar-17	19-May-15	09-Jun-15	-534	0%																
Pile Cap																									
E14D-C3110	E14D Pile Cap - Excavate, Break Pile Head	15	28-Mar-17	15	18-Apr-17	10-Jun-15	27-Jun-15	-534	0%																
E14D-C3210	E14D Pile Cap - Blinding, Formwork, Rebar, Concrete	19	19-Apr-17	19	12-May-17	29-Jun-15	21-Jul-15	-534	0%																
E14D-C3310	E14D Pile Cap - Curing, Remove Formwork, Backfill	12	13-May-17	12	26-May-17	22-Jul-15	04-Aug-15	-534	0%																
Viaduct F - Bridge F1																									
Pier F1 (F1b)																									
Foundation - Bored Piles																									
F01-C2210	F1 EB Pile - Curing & Sonic Test	18	15-Dec-16 A	0	16-Feb-17 A				100%																
Pile Cap																									
F01-C3110	F1 Pile Cap - Excavate, Break Pile Head	15	17-Feb-17 A	12	06-Mar-17	08-Aug-15	21-Aug-15	-455	10%																
F01-C3210	F1 Pile Cap - Blinding, Formwork, Rebar, Concrete	19	07-Mar-17	19	28-Mar-17	22-Aug-15	14-Sep-15	-455	0%																
F01-C3310	F1 Pile Cap - Curing, Remove Formwork, Backfill	12	29-Mar-17	12	12-Apr-17	15-Sep-15	29-Sep-15	-455	0%																
Pier																									

- Actual Work
- Planned Bar
- Critical Bar
- Milestone

Project ID: TMCLK-DWPH-M45
 Layout: J3518-DWP-3MRP Submission - M45
 Filter: TASK filters: 3-Month Lookahead, No CC Milestones, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 8 of 13 Pages)
(Progress as of 21-Feb-17)

Date	Revision	Checked	Approved
03-Jan-17		PKN	GL
26-Jan-17		PKN	GL
28-Feb-17		PKN	GL

DWG. No.:
J3518/GCL/PGM/3MRP-M45

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete	2017																		
										February				March				April				May						
										23	30	06	13	20	27	06	13	20	27	03	10	17	24	01	08	15	22	
Pier F10 (F3c)																												
Foundation - Bored Piles																												
F10-C2140	F10 EB Pile - Excavate, Rebar, Concrete (3rd) P4	18	07-Jan-17 A	0	07-Feb-17 A				100%																			
F10-C2150	F10 EB Pile - Excavate, Rebar, Concrete (4th) P2	14	18-Jan-17 A	0	09-Feb-17 A				100%																			
F10-C2210	F10 EB Pile - Curing & Sonic Test	18	20-Feb-17 A	17	11-Mar-17	19-Jan-16	06-Feb-16	-322	5%																			
Pile Cap																												
F10-C3110	F10 Pile Cap - Excavate, Break Pile Head	24	24-Apr-17*	24	23-May-17	11-Feb-16	09-Mar-16	-354	0%																			
Pier F11 (F3b)																												
Foundation - Bored Piles																												
F11-C2130	F11 EB Pile - Excavate, Rebar, Concrete (2nd) P3	17	19-Dec-16 A	0	23-Jan-17 A				100%																			
F11-C2140	F11 EB Pile - Excavate, Rebar, Concrete (3rd) P1	17	11-Jan-17 A	15	09-Mar-17	15-Mar-16	05-Apr-16	-277	33%																			
F11-C2150	F11 EB Pile - Excavate, Rebar, Concrete (4th) P4	17	06-Feb-17 A	21	16-Mar-17	15-Mar-16	12-Apr-16	-277	33%																			
F11-C2210	F11 EB Pile - Curing & Sonic Test	18	17-Mar-17	18	07-Apr-17	13-Apr-16	04-May-16	-277	0%																			
Pier F12 (F3a)																												
Foundation - Bored Piles																												
F12-C2110	F12 Fr Pile - Set-up Plant & Install Sleeve	8	16-Mar-17*	8	24-Mar-17	10-Dec-15	18-Dec-15	-373	0%																			
F12-C2120	F12 Fr Pile - Excavate, Rebar, Concrete (1st) P1	12	25-Mar-17	12	08-Apr-17	19-Dec-15	05-Jan-16	-373	0%																			
F12-C2130	F12 Fr Pile - Excavate, Rebar, Concrete (2nd) P2	12	18-Apr-17*	12	02-May-17	06-Jan-16	19-Jan-16	-377	0%																			
F12-C2140	F12 Fr Pile - Excavate, Rebar, Concrete (3rd) P3	12	15-May-17*	12	27-May-17	20-Jan-16	02-Feb-16	-386	0%																			
Viaduct F - Bridge F4																												
Pier F16 (F5a/F4a)																												
Foundation - Bored Piles																												
F16-C2120	F16 EB Pile - Excavate, Rebar, Concrete (1st) P3	24	30-Dec-16 A	7	28-Feb-17	08-Oct-15	15-Oct-15	-406	85%																			
F16-C2130	F16 EB Pile - Excavate, Rebar, Concrete (2nd) P1	24	06-Mar-17*	24	01-Apr-17	16-Oct-15	13-Nov-15	-410	0%																			
F16-C2140	F16 EB Pile - Excavate, Rebar, Concrete (3rd) P2	24	06-Apr-17*	24	09-May-17	14-Nov-15	11-Dec-15	-412	0%																			
F16-C2150	F16 EB Pile - Excavate, Rebar, Concrete (3rd) P4	25	16-May-17*	25	14-Jun-17	12-Dec-15	13-Jan-16	-417	0%																			
Pier F17 (F4b)																												
Foundation - Bored Piles																												
F17-C2120	F17 EB Pile - Excavate, Rebar, Concrete (1st) P1	18	07-Jan-17 A	0	13-Feb-17 A				100%																			
F17-C2130	F17 EB Pile - Excavate, Rebar, Concrete (2nd) P2	18	17-Feb-17 A	27	23-Mar-17	14-Dec-15	16-Jan-16	-350	0%																			
F17-C2140	F17 EB Pile - Excavate, Rebar, Concrete (3rd) P3	18	10-Apr-17*	18	05-May-17	18-Jan-16	06-Feb-16	-363	0%																			
F17-C2210	F17 EB Pile - Curing & Sonic Test	18	06-May-17	18	26-May-17	11-Feb-16	02-Mar-16	-363	0%																			
Viaduct F - Bridge F5																												
Pier F13 (F5d)																												
Foundation - Bored Piles																												
F13-C2210	F13 EB Pile - Curing & Sonic Test	18	09-Jan-17 A	0	26-Jan-17 A				100%																			
F13-C2220	F13 EB Pile - Full Depth Core & Test	12	01-Feb-17 A	0	14-Feb-17 A				100%																			
Pile Cap																												
F13-C3110	F13 Pile Cap - ELS/Excavate, Break Pile Head	22	14-Mar-17*	22	08-Apr-17	30-Nov-15	24-Dec-15	-380	0%																			
F13-C3210	F13 Pile Cap - Blinding, Formwork, Rebar, Concrete	19	10-Apr-17	19	06-May-17	28-Dec-15	19-Jan-16	-380	0%																			
F13-C3310	F13 Pile Cap - Curing, Remove Formwork, Backfill	12	08-May-17	12	20-May-17	20-Jan-16	02-Feb-16	-380	0%																			
Pier F14 (F5c)																												
Foundation - Bored Piles																												
F14-C2120	F14 Fr Pile - Excavate, Rebar, Concrete (1st) P2	15	21-Jan-17 A	10	03-Mar-17	23-Feb-16	04-Mar-16	-295	70%																			
F14-C2130	F14 Fr Pile - Excavate, Rebar, Concrete (2nd) P1	15	08-Mar-17*	15	24-Mar-17	05-Mar-16	22-Mar-16	-298	0%																			
F14-C2140	F14 Fr Pile - Excavate, Rebar, Concrete (3rd) P3	15	13-Apr-17*	15	05-May-17	23-Mar-16	13-Apr-16	-313	0%																			
F14-C2210	F14 Fr Pile - Curing & Sonic Test	18	06-May-17	18	26-May-17	14-Apr-16	05-May-16	-313	0%																			
Pier F15 (F5b)																												
Foundation - Bored Piles																												
F15-C2110	F15 Fr Pile - Set-up Plant & Install Sleeve	5	04-Feb-17 A	0	06-Feb-17 A				100%																			
F15-C2120	F15 Fr Pile - Excavate, Rebar, Concrete (1st) P3	15	07-Feb-17 A	18	13-Mar-17	17-Mar-16	11-Apr-16	-275	20%																			
F15-C2130	F15 Fr Pile - Excavate, Rebar, Concrete (2nd) P2	18	30-Mar-17*	18	24-Apr-17	12-Apr-16	03-May-16	-289	0%																			
F15-C2140	F15 Fr Pile - Excavate, Rebar, Concrete (3rd) P1	15	12-May-17*	15	29-May-17	04-May-16	21-May-16	-302	0%																			
Superstructure & Associated Works																												
Viaduct A																												
Bridge A2																												
Deck Span Segment																												

Actual Work
 Planned Bar
 Critical Bar
 Milestone

Project ID: TMCLK-DWPH-M45
 Layout: J3518-DWP-3MRP Submission - M45
 Filter: TASK filters: 3-Month Lookahead, No CC
 Milestones, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 10 of 13 Pages)
(Progress as of 21-Feb-17)

Date	Revision	Checked	Approved
03-Jan-17		PKN	GL
26-Jan-17		PKN	GL
28-Feb-17		PKN	GL

DWG. No.:
J3518/GCL/PGM/3MRP-M45

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete	2017																		
										February				March				April				May						
											23	30	06	13	20	27	06	13	20	27	03	10	17	24	01	08	15	22
At-Grade Works Along North Lantau Highway																												
Slope Works Near Viaduct A																												
Slope 9SE-B/FR8																												
GFX491	9SE-B/FR8 - New wall foundation	72	18-May-17	72	11-Aug-17	07-May-16	02-Aug-16	-304	0%																			
Slope Works Near Viaduct D																												
Slope 10NW-C/F10																												
M201160	10NW-C/F10 - Slope works (incl. L-Shape Ret. Walls)	110	01-Apr-17*	110	16-Aug-17	12-Apr-16	22-Aug-16	-291	0%																			
Slope 10NW-C/R4																												
M201170	10NW-C/R4 - Slope works	80	13-May-17	80	16-Aug-17	19-May-16	22-Aug-16	-291	0%																			
Road Works Along NLH Eastbound																												
General																												
RW20079	NLH E/B (Viaduct D) - Ch650 - 175 - Roadwork	60	11-Jan-17 A	130	31-Jul-17	28-Oct-16	04-Apr-17	-93	15%																			
RW20084	NLH E/B Viaduct A - Ch250 - 370 - Roadwork (SL & HS) & reinstatement c	60	17-Dec-16 A	77	27-May-17	31-Dec-16	04-Apr-17	-40	30%																			
RW21011	NLH E/B (Viaduct A) - Implement TTM for tie-in works	2	24-Apr-17	2	25-Apr-17	05-May-16	06-May-16	-287	0%																			
RW21012	NLH E/B (Gantries 319 - 322) Footing and erection of A frames	60	26-Apr-17	60	08-Jul-17	07-May-16	19-Jul-16	-287	0%																			
At-Grade Works Along Cheung Tung Road																												
Slope Works Near Viaduct C																												
Slope 10NW-C/F14																												
SWVC5000	10NW-C/F14 - Slope works	42	06-May-17*	42	24-Jun-17	06-Aug-16	24-Sep-16	-219	0%																			
Slope 10NW-C/F15																												
SWVC6000	10NW-C/F15 - Slope works	42	06-May-17*	42	24-Jun-17	13-Aug-16	03-Oct-16	-213	0%																			
Re-alignment of CTR Along Viaduct B																												
General																												
RP00064	Ch620-750: telecom, 11KV & 132KV ducting	20	20-Aug-15 A	33	30-Mar-17	24-Mar-16	06-May-16	-269	80%																			
RP00071	Ch620-750: towngas(DN250+DN400) connection	19	10-Mar-17*	19	31-Mar-17	14-Apr-16	06-May-16	-270	0%																			
RP00072	Ch620-700 DN1000 connection	1	09-Mar-17*	1	09-Mar-17	09-Mar-17	09-Mar-17	0	0%																			
RP00075	Ch100-300: duct laying for 11KV	20	01-Apr-17*	20	28-Apr-17	07-May-16	31-May-16	-270	0%																			
RP00076	Ch100-300: lay telecom cable	10	29-Apr-17*	10	12-May-17	01-Jun-16	13-Jun-16	-270	0%																			
RP00077	Ch100-300: street lighting & draw pit	13	13-May-17	13	27-May-17	14-Jun-16	28-Jun-16	-270	0%																			
RP00079	Ch100-300: watermain(DN450+DN1000)	142	29-Apr-15 A	12	06-Mar-17	08-Jul-16	21-Jul-16	-186	90%																			
RP00081-3	Ch100-300 watermain DN1000 remaining pipework and connection	58	23-Dec-16 A	14	08-Mar-17	06-Jul-16	21-Jul-16	-188	85%																			
Re-alignment of CTR Along Viaduct C																												
West Portion																												
RW61012	Realign CTR (West of Abut C) - tie out drainage	100	03-Feb-17 A	54	28-Apr-17	23-Nov-16	27-Jan-17	-71	15%																			
RW61020	Realign CTR (West of Abut. C) - Utillity diversion	90	24-Mar-15 A	48	21-Apr-17	23-Nov-16	20-Jan-17	-71	70%																			
RW61030	Realign CTR (West of Abut. C) - Sub-base work	48	15-Dec-15 A	60	08-May-17	23-Nov-16	07-Feb-17	-71	60%																			
RW61050	Realign CTR (West of Abut. C) - Street Light Poles & street furniture	18	29-Apr-17	18	22-May-17	01-Feb-17	21-Feb-17	-71	0%																			
RW61060	Realign CTR (West of Abut. C) - E&M works & Testing/Commissioning	12	16-May-17	12	29-May-17	15-Feb-17	28-Feb-17	-71	0%																			
East Portion																												
RW60005	Realign CTR (East of Abut. C) - Drainage for tie-in	143	01-Dec-16 A	120	19-Jul-17	20-Feb-16	18-Jul-16	-297	30%																			
RW60030	Realign CTR (East of Abut. C) - Drainage and roadwork for permanent tie	104	03-Jan-17 A	180	27-Sep-17	20-Feb-16	27-Sep-16	-297	20%																			
Watermain from Tung Chung to Southern Landfall																												
Watermain Works																												
General																												
WM00120	Lay DN450 Fresh Water Main at Re-aligned CTR (approx. 500m)	48	22-Apr-15 A	101	26-Jun-17	24-Jun-16	24-Oct-16	-197	40%																			
WM00170	Lay DN450 Watermain Tung Chung to Re-aligned CTR (3rd 500m)	50	01-Jun-16 A	61	09-May-17	11-Aug-16	24-Oct-16	-157	50%																			
WM00180	Lay DN450 Watermain from Tung Chung to Re-aligned CTR (last 400m)	76	21-Oct-16 A	27	23-Mar-17	21-Sep-16	24-Oct-16	-123	80%																			

	Actual Work
	Planned Bar
	Critical Bar
	Milestone

Project ID: TMCLK-DWPH-M45
Layout: J3518-DWP-3MRP Submission - M45
Filter: TASK filters: 3-Month Lookahead, No CC Milestones, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 13 of 13 Pages)
(Progress as of 21-Feb-17)

Date	Revision	Checked	Approved
03-Jan-17		PKN	GL
26-Jan-17		PKN	GL
28-Feb-17		PKN	GL

DWG. No.:
J3518/GCL/PGM/3MRP-M45