

| Activity ID  | Activity Name  | Orig. Durn. | Act. Start / FC Early Start | Rem. Durn.  | Act. Finish / FC Early Finish | Late Start  | Late Finish | Total Float | Physical % Complete | 2017    |    |    |    |    |    |          |    |    |    |          |    | 2018 |    |         |    |    |    |
|--|--|-------------|-----------------------------|-------------|-------------------------------|-------------|-------------|-------------|---------------------|---------|----|----|----|----|----|----------|----|----|----|----------|----|------|----|---------|----|----|----|
|  |  |             |                             |             |                               |             |             |             |                     | October |    |    |    |    |    | November |    |    |    | December |    |      |    | January |    |    |    |
|  |  |             |                             |             |                               |             |             |             |                     | 8       | 25 | 02 | 09 | 16 | 23 | 30       | 06 | 13 | 20 | 27       | 04 | 11   | 18 | 25      | 01 | 08 | 15 |
| <b>Contract Milestones</b>                                   |  |             |                             |             |                               |             |             |             |                     |         |    |    |    |    |    |          |    |    |    |          |    |      |    |         |    |    |    |
| <b>Key Dates for Completion</b>                              |  |             |                             |             |                               |             |             |             |                     |         |    |    |    |    |    |          |    |    |    |          |    |      |    |         |    |    |    |
| <b>Stage of the Works</b>                                    |  |             |                             |             |                               |             |             |             |                     |         |    |    |    |    |    |          |    |    |    |          |    |      |    |         |    |    |    |
| <b>Completion Date</b>                                       |  |             |                             |             |                               |             |             |             |                     |         |    |    |    |    |    |          |    |    |    |          |    |      |    |         |    |    |    |
| <b>General</b>   |  |             |                             |             |                               |             |             |             |                     |         |    |    |    |    |    |          |    |    |    |          |    |      |    |         |    |    |    |
| KD03   | KD3 - Stage 3: TCSS Along NLH Near Viaduct C, D (EoT 8-Apr-16) |             | 0                           |             | 0                             | 21-Oct-17*  | 08-Apr-16   | -560        | 0%                  |         |    |    |    |    |    |          |    |    |    |          |    |      |    |         |    |    |    |
| <b>Portion Handover Dates</b>                                |  |             |                             |             |                               |             |             |             |                     |         |    |    |    |    |    |          |    |    |    |          |    |      |    |         |    |    |    |
| <b>Possession of the Works Area</b>                          |  |             |                             |             |                               |             |             |             |                     |         |    |    |    |    |    |          |    |    |    |          |    |      |    |         |    |    |    |
| <b>Access Dates</b>  |  |             |                             |             |                               |             |             |             |                     |         |    |    |    |    |    |          |    |    |    |          |    |      |    |         |    |    |    |
| <b>General</b>   |  |             |                             |             |                               |             |             |             |                     |         |    |    |    |    |    |          |    |    |    |          |    |      |    |         |    |    |    |
| POS02-6B   | Portion A - Area 6B (To be confirmed)                          |             | 0                           | 21-Oct-17*  | 0                             |             | 06-Aug-20   | 1021        | 0%                  |         |    |    |    |    |    |          |    |    |    |          |    |      |    |         |    |    |    |
| <b>Design</b>  |  |             |                             |             |                               |             |             |             |                     |         |    |    |    |    |    |          |    |    |    |          |    |      |    |         |    |    |    |
| <b>Detailed Design</b>                                       |  |             |                             |             |                               |             |             |             |                     |         |    |    |    |    |    |          |    |    |    |          |    |      |    |         |    |    |    |
| <b>Slope Works Near Viaduct A</b>                            |  |             |                             |             |                               |             |             |             |                     |         |    |    |    |    |    |          |    |    |    |          |    |      |    |         |    |    |    |
| <b>Feature 9SE-B/FR8, B/R1, B/R2</b>                         |  |             |                             |             |                               |             |             |             |                     |         |    |    |    |    |    |          |    |    |    |          |    |      |    |         |    |    |    |
| <b>Slope Works Design</b>                                    |  |             |                             |             |                               |             |             |             |                     |         |    |    |    |    |    |          |    |    |    |          |    |      |    |         |    |    |    |
| ARDD0596-1   | IC/SO Approval of Slope Combined AIP/DDA - CP11.01             |             | 60                          | 13-Jun-17 A | 40                            | 07-Dec-17   | 31-May-16   | 18-Jul-16   | -415                | 50%     |    |    |    |    |    |          |    |    |    |          |    |      |    |         |    |    |    |
| <b>Slope Works Near Viaduct C</b>                            |  |             |                             |             |                               |             |             |             |                     |         |    |    |    |    |    |          |    |    |    |          |    |      |    |         |    |    |    |
| <b>Feature 10NW-C/G22, C/G26, C/G27, C/F13, C/F14, C/F15</b> |  |             |                             |             |                               |             |             |             |                     |         |    |    |    |    |    |          |    |    |    |          |    |      |    |         |    |    |    |
| <b>Slope Works Design</b>                                    |  |             |                             |             |                               |             |             |             |                     |         |    |    |    |    |    |          |    |    |    |          |    |      |    |         |    |    |    |
| ARDD0589-2   | IC/SO Approval of Combined AIP/DDA - CP13.01                   |             | 28                          | 01-Jun-17 A | 20                            | 14-Nov-17   | 26-Jul-16   | 17-Aug-16   | -369                | 90%     |    |    |    |    |    |          |    |    |    |          |    |      |    |         |    |    |    |
| <b>Segment Target Geometry &amp; Erection Engineering</b>    |  |             |                             |             |                               |             |             |             |                     |         |    |    |    |    |    |          |    |    |    |          |    |      |    |         |    |    |    |
| <b>Viaduct F</b>   |  |             |                             |             |                               |             |             |             |                     |         |    |    |    |    |    |          |    |    |    |          |    |      |    |         |    |    |    |
| <b>Design</b>  |  |             |                             |             |                               |             |             |             |                     |         |    |    |    |    |    |          |    |    |    |          |    |      |    |         |    |    |    |
| ARDD0754-5   | Viaduct F - Issue Erection Manual                              |             | 30                          | 26-Jun-17 A | 30                            | 25-Nov-17   | 11-Nov-16   | 15-Dec-16   | -279                | 80%     |    |    |    |    |    |          |    |    |    |          |    |      |    |         |    |    |    |
| <b>Procurement</b>   |  |             |                             |             |                               |             |             |             |                     |         |    |    |    |    |    |          |    |    |    |          |    |      |    |         |    |    |    |
| <b>Precast Deck Segments</b>                                 |  |             |                             |             |                               |             |             |             |                     |         |    |    |    |    |    |          |    |    |    |          |    |      |    |         |    |    |    |
| <b>Viaduct F - Bridge F1-F5</b>                              |  |             |                             |             |                               |             |             |             |                     |         |    |    |    |    |    |          |    |    |    |          |    |      |    |         |    |    |    |
| <b>Segment Manufacture</b>                                   |  |             |                             |             |                               |             |             |             |                     |         |    |    |    |    |    |          |    |    |    |          |    |      |    |         |    |    |    |
| <b>General</b>   |  |             |                             |             |                               |             |             |             |                     |         |    |    |    |    |    |          |    |    |    |          |    |      |    |         |    |    |    |
| MBFE0130-1   | F: Progressive Segment Manufacture (300 Nr)                    |             | 252                         | 27-Oct-16 A | 0                             | 11-Oct-17 A |             |             | 100%                |         |    |    |    |    |    |          |    |    |    |          |    |      |    |         |    |    |    |
| <b>Precast Parapets &amp; Barriers</b>                       |  |             |                             |             |                               |             |             |             |                     |         |    |    |    |    |    |          |    |    |    |          |    |      |    |         |    |    |    |
| <b>Viaduct A to F</b>  |  |             |                             |             |                               |             |             |             |                     |         |    |    |    |    |    |          |    |    |    |          |    |      |    |         |    |    |    |
| <b>Precast Parapet Manufacture</b>                           |  |             |                             |             |                               |             |             |             |                     |         |    |    |    |    |    |          |    |    |    |          |    |      |    |         |    |    |    |
| <b>General</b>   |  |             |                             |             |                               |             |             |             |                     |         |    |    |    |    |    |          |    |    |    |          |    |      |    |         |    |    |    |
| PP6011-01  | Viaduct A - Precast Parapets/Barriers Production               |             | 90                          | 01-Sep-16 A | 90                            | 07-Feb-18   | 12-Sep-16   | 30-Dec-16   | -328                | 55%     |    |    |    |    |    |          |    |    |    |          |    |      |    |         |    |    |    |
| PP6011-02  | Viaduct B - Precast Parapets/Barriers Production               |             | 120                         | 03-May-16 A | 30                            | 25-Nov-17   | 20-Sep-16   | 26-Oct-16   | -322                | 80%     |    |    |    |    |    |          |    |    |    |          |    |      |    |         |    |    |    |
| PP6011-03  | Viaduct C - Precast Parapets/Barriers Production               |             | 120                         | 01-Apr-16 A | 24                            | 18-Nov-17   | 10-Jul-20   | 06-Aug-20   | 802                 | 90%     |    |    |    |    |    |          |    |    |    |          |    |      |    |         |    |    |    |
| PP6011-04  | Viaduct D - Precast Parapets/Barriers Production               |             | 120                         | 01-Mar-16 A | 20                            | 14-Nov-17   | 15-Jul-20   | 06-Aug-20   | 806                 | 90%     |    |    |    |    |    |          |    |    |    |          |    |      |    |         |    |    |    |
| PP6011-05  | Viaduct E - Precast Parapets/Barriers Production               |             | 180                         | 02-Jul-16 A | 156                           | 04-May-18   | 16-May-16   | 18-Nov-16   | -428                | 40%     |    |    |    |    |    |          |    |    |    |          |    |      |    |         |    |    |    |
| PP6011-06  | Viaduct F - Precast Parapets/Barriers Production               |             | 198                         | 21-Oct-17*  | 198                           | 25-Jun-18   | 18-Feb-17   | 18-Oct-17   | -200                | 0%      |    |    |    |    |    |          |    |    |    |          |    |      |    |         |    |    |    |
| <b>Bearings</b>  |  |             |                             |             |                               |             |             |             |                     |         |    |    |    |    |    |          |    |    |    |          |    |      |    |         |    |    |    |
| <b>Viaduct F</b>   |  |             |                             |             |                               |             |             |             |                     |         |    |    |    |    |    |          |    |    |    |          |    |      |    |         |    |    |    |
| <b>Bearing Design &amp; Manufacture</b>                      |  |             |                             |             |                               |             |             |             |                     |         |    |    |    |    |    |          |    |    |    |          |    |      |    |         |    |    |    |
| <b>General</b>   |  |             |                             |             |                               |             |             |             |                     |         |    |    |    |    |    |          |    |    |    |          |    |      |    |         |    |    |    |
| PPBRF9   | Bearing Delivery - Viaduct F                                   |             | 34                          | 18-Jul-17 A | 66                            | 10-Jan-18   | 16-Mar-17   | 08-Jun-17   | -178                | 30%     |    |    |    |    |    |          |    |    |    |          |    |      |    |         |    |    |    |
| <b>Movement Joints</b>                                       |  |             |                             |             |                               |             |             |             |                     |         |    |    |    |    |    |          |    |    |    |          |    |      |    |         |    |    |    |
| <b>Viaduct A to F</b>  |  |             |                             |             |                               |             |             |             |                     |         |    |    |    |    |    |          |    |    |    |          |    |      |    |         |    |    |    |
| <b>MJ Design &amp; Manufacture</b>                           |  |             |                             |             |                               |             |             |             |                     |         |    |    |    |    |    |          |    |    |    |          |    |      |    |         |    |    |    |
| <b>General</b>   |  |             |                             |             |                               |             |             |             |                     |         |    |    |    |    |    |          |    |    |    |          |    |      |    |         |    |    |    |
| PP6MJ02-2  | Manufacture & delivery of MJ                                   |             | 180                         | 01-Apr-17 A | 126                           | 24-Mar-18   | 21-Mar-16   | 23-Aug-16   | -470                | 80%     |    |    |    |    |    |          |    |    |    |          |    |      |    |         |    |    |    |

■ Actual Work  
■ Planned Bar  
■ Critical Bar  
◆ Milestone

Project ID: TMCLK-DWPI-1-M53  
 Layout: J3518-DWP-3MRP Submission - M53  
 Filter: TASK filters: 3-Month Lookahead, No CC  
 Milestones, No Level of Effort.

**Tuen Mun - Chek Lap Kok Link - Southern Connection**  
**3-Month Rolling Programme (Page 1 of 10 Pages)**  
**(Progress as of 21-Oct-17)**

| Date      | Revision | Checked | Approved |
|-----------|----------|---------|----------|
| 29-Aug-17 |          | PKN     | HF       |
| 29-Sep-17 |          | PKN     | HF       |
| 30-Oct-17 |          | PKN     | HF       |

**DWG. No.:**  
**J3518/GCL/PGM/3MRP-M53**

| Activity ID                                   | Activity Name   | Orig. Durn. | Act. Start / FC Early Start | Rem. Durn. | Act. Finish / FC Early Finish | Late Start | Late Finish | Total Float | Physical % Complete | 2017    |    |    |    |    |          |    |    |    |          |    |    | 2018    |    |    |    |    |    |    |  |  |  |  |  |  |  |  |
|---|---|-------------|-----------------------------|------------|-------------------------------|------------|-------------|-------------|---------------------|---------|----|----|----|----|----------|----|----|----|----------|----|----|---------|----|----|----|----|----|----|--|--|--|--|--|--|--|--|
|   |   |             |                             |            |                               |            |             |             |                     | October |    |    |    |    | November |    |    |    | December |    |    | January |    |    |    |    |    |    |  |  |  |  |  |  |  |  |
|   |   |             |                             |            |                               |            |             |             |                     | 08      | 25 | 02 | 09 | 16 | 23       | 30 | 06 | 13 | 20       | 27 | 04 | 11      | 18 | 25 | 01 | 08 | 15 | 22 |  |  |  |  |  |  |  |  |
| <b>Construction</b>                           |   |             |                             |            |                               |            |             |             |                     |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |
| <b>Foundation &amp; Substructure Works</b>    |   |             |                             |            |                               |            |             |             |                     |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |
| <b>Ramp A</b>                                 |   |             |                             |            |                               |            |             |             |                     |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |
| <b>Abutment &amp; Approach Ramp A</b>         |   |             |                             |            |                               |            |             |             |                     |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |
| <b>Ramp Structure</b>                         |   |             |                             |            |                               |            |             |             |                     |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |
| ARA-C6142                                     | Ramp A - Remaining RC Wall (Bay Wa2-Wa5 & Bay 9-12) with Backfill     | 120         | 04-Aug-17 A                 | 0          | 20-Oct-17 A                   |            |             |             | 100%                |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |
| ARA-C6150                                     | Ramp A - Backfill to Walls  | 111         | 04-Sep-17 A                 | 12         | 04-Nov-17                     | 05-Oct-16  | 19-Oct-16   | -310        | 0%                  |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |
| <b>Ramp Finishes, E&amp;M &amp; Roadworks</b> |   |             |                             |            |                               |            |             |             |                     |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |
| ARA-C7710                                     | Ramp A - Parapet Panels   | 30          | 06-Nov-17                   | 30         | 09-Dec-17                     | 20-Oct-16  | 23-Nov-16   | -310        | 0%                  |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |
| ARA-C7720                                     | Ramp A - Ducting, Gantry & TCSS Provisions (KD5)                      | 30          | 20-Nov-17                   | 30         | 23-Dec-17                     | 03-Nov-16  | 07-Dec-16   | -310        | 0%                  |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |
| ARA-C7810                                     | Ramp A - Drainage, Fire Main & E&M Services                           | 42          | 11-Dec-17                   | 42         | 31-Jan-18                     | 23-Dec-16  | 16-Feb-17   | -285        | 0%                  |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |
| ARA-C7820                                     | Ramp A - Railings, Light Poles, Signs & Street Furniture              | 24          | 27-Dec-17                   | 24         | 24-Jan-18                     | 10-Feb-17  | 09-Mar-17   | -261        | 0%                  |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |
| <b>Viaduct B - Bridge B1</b>                  |   |             |                             |            |                               |            |             |             |                     |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |
| <b>Pier B17 (B1c)</b>                         |   |             |                             |            |                               |            |             |             |                     |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |
| <b>Pier Head Segment</b>                      |   |             |                             |            |                               |            |             |             |                     |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |
| B17-C5420                                     | B17 - PHS Diaphragm - Curing & Striking of Forms                      | 3           | 18-Sep-17 A                 | 1          | 21-Oct-17                     | 06-Aug-20  | 06-Aug-20   | 825         | 0%                  |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |
| <b>Pier B18 (B1b)</b>                         |   |             |                             |            |                               |            |             |             |                     |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |
| <b>Pier Head Segment</b>                      |   |             |                             |            |                               |            |             |             |                     |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |
| B18-C5310                                     | B18 - PHS Lift & Temp Support (1 seg)                                 | 2           | 26-Sep-17 A                 | 0          | 26-Sep-17 A                   |            |             |             | 100%                |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |
| <b>Ramp B</b>                                 |   |             |                             |            |                               |            |             |             |                     |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |
| <b>Abutment &amp; Approach Ramp B</b>         |   |             |                             |            |                               |            |             |             |                     |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |
| <b>Ramp Structure</b>                         |   |             |                             |            |                               |            |             |             |                     |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |
| ARB-C6130                                     | Ramp B - RE Wall - Panel Installation from 3rd Row to 6th Row         | 66          | 30-Aug-17 A                 | 28         | 23-Nov-17                     | 06-Jun-16  | 09-Jul-16   | -410        | 0%                  |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |
| ARB-C6135                                     | Ramp B - RE Wall - Panel installation from 7th Row to 11th Row        | 72          | 24-Nov-17                   | 72         | 22-Feb-18                     | 11-Jul-16  | 04-Oct-16   | -410        | 0%                  |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |
| ARB-C6140                                     | Ramp B - RC Wall - Base Slab  | 92          | 21-Oct-17                   | 92         | 09-Feb-18                     | 04-Jun-16  | 22-Sep-16   | -411        | 0%                  |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |
| ARB-C6150                                     | Ramp B - RC Wall - Side Wall  | 92          | 06-Nov-17                   | 92         | 27-Feb-18                     | 20-Jun-16  | 07-Oct-16   | -411        | 0%                  |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |
| <b>Ramp C</b>                                 |   |             |                             |            |                               |            |             |             |                     |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |
| <b>Abutment &amp; Approach Ramp C</b>         |   |             |                             |            |                               |            |             |             |                     |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |
| <b>Ramp Finishes, E&amp;M &amp; Roadworks</b> |   |             |                             |            |                               |            |             |             |                     |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |
| ARC-C7715                                     | Ramp C - Parapet Panels (Remaining)                                   | 24          | 25-Apr-17 A                 | 26         | 21-Nov-17                     | 03-Jun-16  | 05-Jul-16   | -412        | 95%                 |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |
| ARC-C7720                                     | Ramp C - Ducting, Gantry & TCSS Provisions (KD4)                      | 36          | 22-Nov-17                   | 36         | 05-Jan-18                     | 06-Jul-16  | 16-Aug-16   | -412        | 0%                  |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |
| ARC-C7810                                     | Ramp C - Drainage, Fire Main & E&M Services                           | 54          | 13-Dec-17                   | 54         | 20-Feb-18                     | 27-Jul-16  | 28-Sep-16   | -412        | 0%                  |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |
| ARC-C7820                                     | Ramp C - Railings, Light Poles, Signs & Street Furniture              | 30          | 29-Dec-17                   | 30         | 02-Feb-18                     | 10-Aug-16  | 13-Sep-16   | -412        | 0%                  |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |
| <b>Ramp D</b>                                 |   |             |                             |            |                               |            |             |             |                     |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |
| <b>Abutment &amp; Approach Ramp D</b>         |   |             |                             |            |                               |            |             |             |                     |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |
| <b>Ramp Finishes, E&amp;M &amp; Roadworks</b> |   |             |                             |            |                               |            |             |             |                     |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |
| ARD-C7720                                     | Ramp D - Ducting, Gantry & TCSS Provisions (KD4)                      | 36          | 21-Oct-17                   | 36         | 02-Dec-17                     | 02-Feb-16  | 17-Mar-16   | -508        | 0%                  |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |
| ARD-C7810                                     | Ramp D - Drainage, Fire Main & E&M Services                           | 54          | 13-Nov-17                   | 54         | 17-Jan-18                     | 26-Feb-16  | 04-May-16   | -508        | 0%                  |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |
| ARD-C7820                                     | Ramp D - Railings, Light Poles, Signs & Street Furniture              | 30          | 04-Dec-17                   | 30         | 10-Jan-18                     | 18-Mar-16  | 26-Apr-16   | -508        | 0%                  |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |
| ARD-C7830                                     | Ramp D - Deck Paving & Roadmarking (KD14)                             | 18          | 11-Jan-18                   | 18         | 31-Jan-18                     | 27-Apr-16  | 19-May-16   | -508        | 0%                  |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |
| <b>Viaduct E - Bridge E5, E6, E7, E8</b>      |   |             |                             |            |                               |            |             |             |                     |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |
| <b>Pier E12A (E8b)</b>                        |   |             |                             |            |                               |            |             |             |                     |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |
| <b>Pile Cap Dolphin</b>                       |   |             |                             |            |                               |            |             |             |                     |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |
| E12A-C3130                                    | E12A - Dolphin - Marine Pile Cap - Fixings, Dewatering & Trim Pile    | 11          | 26-Sep-17 A                 | 0          | 11-Oct-17 A                   |            |             |             | 100%                |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |
| E12A-C3150                                    | E12A - Dolphin - Marine Pile Cap - Rebar, Concreting                  | 5           | 11-Oct-17 A                 | 0          | 17-Oct-17 A                   |            |             |             | 100%                |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |
| E12A-C3160                                    | E12A - Dolphin - Marine Pile Cap - CJ preparation & Curing            | 3           | 17-Oct-17 A                 | 0          | 20-Oct-17 A                   |            |             |             | 100%                |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |
| <b>Pier E12D (E5b)</b>                        |   |             |                             |            |                               |            |             |             |                     |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |
| <b>Pile Cap Dolphin</b>                       |   |             |                             |            |                               |            |             |             |                     |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |
| E12D-C3070                                    | E12D Dolphin - Marine Pile Cap - Collar frame to perm. casing of pile | 3           | 21-Oct-17*                  | 3          | 24-Oct-17                     | 12-Oct-17  | 14-Oct-17   | -8          | 0%                  |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |
| E12D-C3080                                    | E12D Dolphin - Marine Pile Cap - Install precast shell in position    | 24          | 25-Oct-17                   | 24         | 22-Nov-17                     | 16-Oct-17  | 13-Nov-17   | -8          | 0%                  |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |
| E12D-C3130                                    | E12D Dolphin - Marine Pile Cap - Fixings, Dewatering & Trim Pile      | 11          | 23-Nov-17                   | 11         | 05-Dec-17                     | 14-Nov-17  | 25-Nov-17   | -8          | 0%                  |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |
| E12D-C3150                                    | E12D Dolphin - Marine Pile Cap - Rebar, Concreting                    | 5           | 06-Dec-17                   | 5          | 11-Dec-17                     | 27-Nov-17  | 01-Dec-17   | -8          | 0%                  |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |
| E12D-C3160                                    | E12D Dolphin - Marine Pile Cap - CJ preparation & Curing              | 3           | 12-Dec-17                   | 3          | 14-Dec-17                     | 02-Dec-17  | 05-Dec-17   | -8          | 0%                  |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |
| <b>Pier Head Segment / Infill Segment</b>     |   |             |                             |            |                               |            |             |             |                     |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |
| E12D-C5150                                    | E12D - IFS Stitch & Remove Equipment                                  | 12          | 20-Sep-17 A                 | 0          | 04-Oct-17 A                   |            |             |             | 100%                |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |
| <b>Pier E13A (E8c)</b>                        |   |             |                             |            |                               |            |             |             |                     |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |

■ Actual Work  
■ Planned Bar  
■ Critical Bar  
◆ Milestone

Project ID: TMCLK-DWPI-1-M53  
 Layout: J3518-DWP-3MRP Submission - M53  
 Filter: TASK filters: 3-Month Lookahead, No CC  
 Milestones, No Level of Effort.

**Tuen Mun - Chek Lap Kok Link - Southern Connection**  
**3-Month Rolling Programme (Page 2 of 10 Pages)**  
**(Progress as of 21-Oct-17)**

| Date      | Revision | Checked | Approved |
|-----------|----------|---------|----------|
| 29-Aug-17 |          | PKN     | HF       |
| 29-Sep-17 |          | PKN     | HF       |
| 30-Oct-17 |          | PKN     | HF       |

**DWG. No.:**  
**J3518/GCL/PGM/3MRP-M53**

| Activity ID   | Activity Name  | Orig. Durn. | Act. Start / FC Early Start | Rem. Durn. | Act. Finish / FC Early Finish | Late Start | Late Finish | Total Float | Physical % Complete | 2017    |    |    |    |          |    |    |    |          |    |    |    | 2018    |    |    |    |    |    |    |  |  |  |  |  |  |  |
|---|--|-------------|-----------------------------|------------|-------------------------------|------------|-------------|-------------|---------------------|---------|----|----|----|----------|----|----|----|----------|----|----|----|---------|----|----|----|----|----|----|--|--|--|--|--|--|--|
|   |  |             |                             |            |                               |            |             |             |                     | October |    |    |    | November |    |    |    | December |    |    |    | January |    |    |    |    |    |    |  |  |  |  |  |  |  |
|   |  |             |                             |            |                               |            |             |             |                     | 08      | 25 | 02 | 09 | 16       | 23 | 30 | 06 | 13       | 20 | 27 | 04 | 11      | 18 | 25 | 01 | 08 | 15 | 22 |  |  |  |  |  |  |  |
| <b>Pile Cap Dolphin</b>                             |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |
| E13A-C3070  | E13A Dolphin - Marine Pile Cap - Floating Seal & Casing Head Steelwork | 3           | 15-Dec-17                   | 3          | 18-Dec-17                     | 06-Dec-17  | 08-Dec-17   | -8          | 0%                  |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |
| E13A-C3080  | E13A Dolphin - Marine Pile Cap - Install precast shell in position     | 24          | 19-Dec-17                   | 24         | 18-Jan-18                     | 09-Dec-17  | 09-Jan-18   | -8          | 0%                  |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |
| E13A-C3130  | E13A Dolphin - Marine Pile Cap - Fixings, Dewatering & Trim Pile       | 11          | 19-Jan-18                   | 11         | 31-Jan-18                     | 10-Jan-18  | 22-Jan-18   | -8          | 0%                  |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |
| <b>Pier Head Segment / Infill Segment</b>           |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |
| E13A-C5140  | E13A - Remove Rail Beams, Spreader Beams, Brackets, Crane              | 30          | 14-Aug-17 A                 | 0          | 07-Oct-17 A                   |            |             |             | 100%                |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |
| E13A-C5145  | E13A - Install Infill Segments (6 nr) - THB                            | 28          | 09-Oct-17 A                 | 7          | 30-Oct-17                     | 01-Jun-17  | 08-Jun-17   | -119        | 0%                  |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |
| E13A-C5150  | E13A - IFS Stitch & Remove Equipment                                   | 12          | 31-Oct-17                   | 12         | 13-Nov-17                     | 09-Jun-17  | 22-Jun-17   | -119        | 0%                  |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |
| <b>Pier E13B (E7c)</b>                              |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |
| <b>Pier Head Segment / Infill Segment</b>           |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |
| E13B-C5145  | E13B - Install Infill Segments (6 nr) - THB                            | 42          | 06-Sep-17 A                 | 0          | 02-Oct-17 A                   |            |             |             | 100%                |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |
| E13B-C5150  | E13B - IFS Stitch & Remove Equipment                                   | 12          | 03-Oct-17 A                 | 0          | 14-Oct-17 A                   |            |             |             | 100%                |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |
| <b>Pier E13C (E6c)</b>                              |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |
| <b>Pier Head Segment / Infill Segment</b>           |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |
| E13C-C5145  | E13C - Install Infill Segments (6 nr) - THB                            | 42          | 09-Sep-17 A                 | 0          | 16-Oct-17 A                   |            |             |             | 100%                |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |
| E13C-C5150  | E13C - IFS Stitch & Remove Equipment                                   | 12          | 17-Oct-17 A                 | 2          | 23-Oct-17                     | 03-Feb-17  | 04-Feb-17   | -213        | 0%                  |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |
| <b>Pier E13D (E5c)</b>                              |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |
| <b>Pier Head Segment / Infill Segment</b>           |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |
| E13D-C5145  | E13D - Install Infill Segments (6 nr) - THB                            | 28          | 21-Sep-17 A                 | 2          | 23-Oct-17                     | 21-Jan-17  | 23-Jan-17   | -221        | 0%                  |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |
| E13D-C5150  | E13D - IFS Stitch & Remove Equipment                                   | 12          | 24-Oct-17                   | 12         | 07-Nov-17                     | 24-Jan-17  | 09-Feb-17   | -221        | 0%                  |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |
| <b>Pier E14A (E8d)</b>                              |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |
| <b>Pier Head Segment</b>                            |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |
| E14A-C5110  | E14A Pier Head - Scaffold, Temp Works                                  | 17          | 16-Sep-17 A                 | 0          | 27-Sep-17 A                   |            |             |             | 100%                |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |
| E14A-C5210  | E14A Pier Head - Erect PH Segment (2 nr)                               | 4           | 28-Sep-17 A                 | 0          | 29-Sep-17 A                   |            |             |             | 100%                |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |
| E14A-C5310  | E14A Pier Head - Construct Diaphragm (2nd Cast) in PHS                 | 65          | 30-Sep-17 A                 | 50         | 19-Dec-17                     | 11-Nov-16  | 11-Jan-17   | -279        | 0%                  |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |
| E14A-C5410  | E14A Pier Head - Curing, Stitching, Remove Temp Works                  | 17          | 20-Dec-17                   | 17         | 11-Jan-18                     | 12-Jan-17  | 03-Feb-17   | -279        | 0%                  |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |
| <b>Pier E14B (E7d)</b>                              |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |
| <b>Pier Head Segment</b>                            |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |
| E14B-C5410  | E14B Pier Head - Curing, Stitching, Remove Temp Works                  | 17          | 19-Sep-17 A                 | 0          | 20-Oct-17 A                   |            |             |             | 100%                |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |
| <b>Pier E14C (E6d)</b>                              |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |
| <b>Pier</b>   |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |
| E14C-C4410  | E14C Pier - Scaffold, Rebar, Formwork, Concrete (4th Lift)             | 18          | 27-Jun-17 A                 | 0          | 03-Oct-17 A                   |            |             |             | 100%                |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |
| E14C-C4510  | E14C Pier - Curing, Remove Formwork                                    | 5           | 04-Oct-17 A                 | 0          | 10-Oct-17 A                   |            |             |             | 100%                |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |
| <b>Pier Head Segment</b>                            |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |
| E14C-C5110  | E14C Pier Head - Scaffold, Temp Works                                  | 17          | 20-Dec-17 A                 | 17         | 10-Nov-17                     | 16-Mar-17  | 05-Apr-17   | -178        | 0%                  |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |
| E14C-C5210  | E14C Pier Head - Erect PH Segment (2 nr)                               | 4           | 11-Nov-17                   | 4          | 15-Nov-17                     | 06-Apr-17  | 10-Apr-17   | -178        | 0%                  |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |
| E14C-C5310  | E14C Pier Head - Construct Diaphragm (2nd Cast) in PHS                 | 65          | 16-Nov-17                   | 65         | 02-Feb-18                     | 11-Apr-17  | 03-Jul-17   | -178        | 0%                  |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |
| <b>Pier E14D (E5d)</b>                              |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |
| <b>Pier</b>   |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |
| E14D-C4310  | E14D Pier - Scaffold, Rebar, Formwork, Concrete (3rd Lift)             | 16          | 18-Jul-17 A                 | 0          | 23-Sep-17 A                   |            |             |             | 100%                |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |
| E14D-C4410  | E14D Pier - Scaffold, Rebar, Formwork, Concrete (4th Lift)             | 16          | 24-Sep-17 A                 | 0          | 27-Sep-17 A                   |            |             |             | 100%                |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |
| E14D-C4510  | E14D Pier - Curing, Remove Formwork                                    | 5           | 28-Sep-17 A                 | 0          | 04-Oct-17 A                   |            |             |             | 100%                |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |
| <b>Pier Head Segment</b>                            |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |
| E14D-C5110  | E14D Pier Head - Erect Steel Temp Tower on E14D                        | 26          | 09-Oct-17 A                 | 0          | 20-Oct-17 A                   |            |             |             | 100%                |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |
| E14D-C5210  | E14D Pier Head - Erect PH Segment (1 nr)                               | 2           | 11-Jan-18                   | 2          | 12-Jan-18                     | 24-Jan-17  | 25-Jan-17   | -285        | 0%                  |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |
| E14D-C5310  | E14D Pier Head - Construct Diaphragm (2nd Cast) in PHS                 | 50          | 13-Jan-18                   | 50         | 15-Mar-18                     | 26-Jan-17  | 28-Mar-17   | -285        | 0%                  |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |
| <b>Temporary Tower Between Pier E14D &amp; E13D</b> |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |
| E14D-C5740  | E14D-E13D Temp Tower - Erect Steel Tower                               | 28          | 22-Aug-17 A                 | 0          | 30-Sep-17 A                   |            |             |             | 100%                |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |
| <b>Viaduct F - Bridge F1</b>                        |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |
| <b>Pier F1 (F1b)</b>                                |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |
| <b>Pier Head Segment</b>                            |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |
| F01-C5310   | F1 Pier Head - Construct Diaphragm (2nd Cast) in PHS                   | 41          | 06-Oct-17 A                 | 0          | 06-Oct-17 A                   |            |             |             | 100%                |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |
| F01-C5410   | F1 Pier Head - Curing, Remove Temp Works                               | 5           | 06-Oct-17 A                 | 0          | 06-Oct-17 A                   |            |             |             | 100%                |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |
| <b>Pier F2 (F1c)</b>                                |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |
| <b>Pier</b>   |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |
| F02-C4410   | F2 Pier - Scaffold, Rebar, Formwork, Concrete (4th Lift)               | 18          | 14-Sep-17 A                 | 0          | 27-Sep-17 A                   |            |             |             | 100%                |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |
| F02-C4510   | F2 Pier - Scaffold, Rebar, Formwork, Concrete (5th Lift)               | 18          | 28-Sep-17 A                 | 4          | 25-Oct-17                     | 06-Dec-16  | 09-Dec-16   | -258        | 0%                  |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |
| F02-C4610   | F2 Pier - Curing, Remove Formwork                                      | 5           | 25-Oct-17                   | 5          | 01-Nov-17                     | 10-Dec-16  | 15-Dec-16   | -258        | 0%                  |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |

■ Actual Work  
■ Planned Bar  
■ Critical Bar  
◆ Milestone

Project ID: TMCLK-DWPI-1-M53  
 Layout: J3518-DWP-3MRP Submission - M53  
 Filter: TASK filters: 3-Month Lookahead, No CC  
 Milestones, No Level of Effort.

**Tuen Mun - Chek Lap Kok Link - Southern Connection**  
**3-Month Rolling Programme (Page 3 of 10 Pages)**  
**(Progress as of 21-Oct-17)**

| Date      | Revision | Checked | Approved |
|-----------|----------|---------|----------|
| 29-Aug-17 |          | PKN     | HF       |
| 29-Sep-17 |          | PKN     | HF       |
| 30-Oct-17 |          | PKN     | HF       |

**DWG. No.:**  
**J3518/GCL/PGM/3MRP-M53**





| Activity ID                                  | Activity Name  | Orig. Durn. | Act. Start / FC Early Start | Rem. Durn. | Act. Finish / FC Early Finish | Late Start | Late Finish | Total Float | Physical % Complete | 2017    |    |    |    |          |    |    |    |          |    |    |    | 2018    |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
|--|--|-------------|-----------------------------|------------|-------------------------------|------------|-------------|-------------|---------------------|---------|----|----|----|----------|----|----|----|----------|----|----|----|---------|----|----|----|----|----|----|--|--|--|--|--|--|--|--|--|
|  |  |             |                             |            |                               |            |             |             |                     | October |    |    |    | November |    |    |    | December |    |    |    | January |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
|  |  |             |                             |            |                               |            |             |             |                     | 8       | 25 | 02 | 09 | 16       | 23 | 30 | 06 | 13       | 20 | 27 | 04 | 11      | 18 | 25 | 01 | 08 | 15 | 22 |  |  |  |  |  |  |  |  |  |
| <b>Pier F13 (F5d)</b>                        |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| <b>Pier</b>                                  |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| F13-C4210                                    | F13 Pier - Scaffold, Rebar, Formwork, Concrete (2nd Lift)          | 18          | 10-Aug-17 A                 | 6          | 27-Oct-17                     | 03-Mar-17  | 09-Mar-17   | -189        | 50%                 |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| F13-C4310                                    | F13 Pier - Curing, Remove Formwork                                 | 5           | 30-Oct-17                   | 5          | 03-Nov-17                     | 10-Mar-17  | 15-Mar-17   | -189        | 0%                  |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| <b>Pier Head Segment</b>                     |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| F13-C5110                                    | F13 Pier Head - Scaffold, Temp Works                               | 17          | 04-Nov-17                   | 17         | 23-Nov-17                     | 16-Mar-17  | 05-Apr-17   | -189        | 0%                  |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| F13-C5210                                    | F13 Pier Head - Erect PH Segment (1 nr)                            | 2           | 24-Nov-17                   | 2          | 25-Nov-17                     | 06-Apr-17  | 07-Apr-17   | -189        | 0%                  |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| F13-C5310                                    | F13 Pier Head - Construct Diaphragm (2nd Cast) in PHS              | 41          | 27-Nov-17                   | 41         | 16-Jan-18                     | 08-Apr-17  | 01-Jun-17   | -189        | 0%                  |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| F13-C5410                                    | F13 Pier Head - Curing, Remove Temp Works                          | 5           | 17-Jan-18                   | 5          | 22-Jan-18                     | 02-Jun-17  | 07-Jun-17   | -189        | 0%                  |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| <b>Pier F14 (F5c)</b>                        |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| <b>Pier</b>                                  |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| F14-C4210                                    | F14 Pier - Scaffold, Rebar, Formwork, Concrete (2nd Lift)          | 18          | 01-Sep-17 A                 | 0          | 10-Oct-17 A                   |            |             |             | 100%                |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| F14-C4310                                    | F14 Pier - Scaffold, Rebar, Formwork, Concrete (3rd Lift)          | 18          | 10-Oct-17 A                 | 0          | 10-Oct-17 A                   |            |             |             | 100%                |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| F14-C4410                                    | F14 Pier - Curing, Remove Formwork                                 | 5           | 11-Oct-17 A                 | 0          | 14-Oct-17 A                   |            |             |             | 100%                |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| <b>Pier Head Segment</b>                     |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| F14-C5110                                    | F14 Pier Head - Scaffold, Temp Works                               | 17          | 27-Nov-17                   | 17         | 15-Dec-17                     | 29-Nov-17  | 18-Dec-17   | 2           | 0%                  |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| F14-C5210                                    | F14 Pier Head - Erect PH Segment (1 nr)                            | 2           | 16-Dec-17                   | 2          | 18-Dec-17                     | 19-Dec-17  | 20-Dec-17   | 2           | 0%                  |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| F14-C5310                                    | F14 Pier Head - Construct Diaphragm (2nd Cast) in PHS              | 41          | 19-Dec-17                   | 41         | 07-Feb-18                     | 21-Dec-17  | 09-Feb-18   | 2           | 0%                  |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| <b>Pier F15 (F5b)</b>                        |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| <b>Pile Cap</b>                              |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| F15-C3110                                    | F15 Pile Cap - Excavate, Break Pile Head                           | 15          | 21-Oct-17*                  | 15         | 08-Nov-17                     | 31-Aug-17  | 16-Sep-17   | -42         | 0%                  |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| F15-C3210                                    | F15 Pile Cap - Blinding, Formwork, Rebar, Concrete                 | 19          | 09-Nov-17                   | 19         | 30-Nov-17                     | 18-Sep-17  | 11-Oct-17   | -42         | 0%                  |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| F15-C3310                                    | F15 Pile Cap - Curing, Remove Formwork, Backfill                   | 12          | 01-Dec-17                   | 12         | 14-Dec-17                     | 12-Oct-17  | 25-Oct-17   | -42         | 0%                  |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| <b>Pier</b>                                  |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| F15-C4110                                    | F15 Pier - Scaffold, Rebar, Formwork, Concrete (1st Lift)          | 13          | 15-Dec-17*                  | 13         | 02-Jan-18                     | 26-Oct-17  | 10-Nov-17   | -42         | 0%                  |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| F15-C4210                                    | F15 Pier - Scaffold, Rebar, Formwork, Concrete (2nd Lift)          | 18          | 03-Jan-18                   | 18         | 23-Jan-18                     | 11-Nov-17  | 01-Dec-17   | -42         | 0%                  |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| <b>Ramp F</b>                                |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| <b>Abutment &amp; Approach Ramp F</b>        |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| <b>Foundation - Bored Piles</b>              |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| ARF-C2120                                    | Ramp F Fr Pile - Sleeve, Casing, Excavate, Rebar, Concrete (20 nr) | 126         | 19-May-17 A                 | 0          | 14-Oct-17 A                   |            |             |             | 100%                |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| ARF-C2210                                    | Ramp F Fr Pile - Curing & Sonic Test                               | 18          | 15-Oct-17 A                 | 14         | 07-Nov-17                     | 15-May-17  | 31-May-17   | -133        | 0%                  |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| <b>Ramp Structure</b>                        |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| ARF-C6110                                    | Ramp F - Strip Beams   | 24          | 07-Nov-17                   | 24         | 05-Dec-17                     | 01-Jun-17  | 28-Jun-17   | -133        | 0%                  |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| ARF-C6120                                    | Ramp F - Ground Beams  | 54          | 05-Dec-17                   | 54         | 09-Feb-18                     | 29-Jun-17  | 31-Aug-17   | -133        | 0%                  |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| ARF-C6130                                    | Ramp F - RC Columns  | 54          | 19-Jan-18                   | 54         | 27-Mar-18                     | 11-Aug-17  | 14-Oct-17   | -133        | 0%                  |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| <b>Superstructure &amp; Associated Works</b> |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| <b>Viaduct A</b>                             |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| <b>Bridge A2</b>                             |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| <b>Deck Span Segment</b>                     |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| VA2-C6510                                    | Viaduct A2 - Final Stitch & Stressing to Span                      | 24          | 21-Oct-17                   | 24         | 18-Nov-17                     | 15-Aug-16  | 10-Sep-16   | -352        | 0%                  |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| <b>Deck Finishes, E&amp;M and Roadworks</b>  |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| VA2-C7710                                    | Viaduct A2 - Parapet Panels  | 48          | 20-Nov-17                   | 48         | 17-Jan-18                     | 12-Sep-16  | 09-Nov-16   | -352        | 0%                  |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| VA2-C7720                                    | Viaduct A2 - Gantry & TCSS Provisions (KD5)                        | 36          | 04-Jan-18                   | 36         | 14-Feb-18                     | 27-Oct-16  | 07-Dec-16   | -352        | 0%                  |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| VA2-C7810                                    | Viaduct A2 - Drainage, Fire Main & E&M Services                    | 60          | 18-Jan-18                   | 60         | 04-Apr-18                     | 10-Jan-17  | 23-Mar-17   | -303        | 0%                  |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| <b>Bridge A1</b>                             |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| <b>Deck Span Segment</b>                     |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| A06-C6320                                    | A6 - End Span to A7 (8 nr) - THB                                   | 34          | 24-Feb-17 A                 | 10         | 02-Nov-17                     | 03-Aug-16  | 13-Aug-16   | -362        | 75%                 |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| A09-C6510                                    | A9 - Cantilever Span (Remaining 20 nr) (MTR) - KF                  | 32          | 21-Aug-17 A                 | 0          | 11-Oct-17 A                   |            |             |             | 100%                |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| A10-C6310                                    | A10 - Cantilever Span (Initial 5 nr) - Crane                       | 10          | 18-Oct-17 A                 | 4          | 26-Oct-17                     | 11-Jul-16  | 14-Jul-16   | -383        | 0%                  |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| A10-C6410                                    | A10 - Relocate & Install KF  | 9           | 21-Oct-17                   | 9          | 01-Nov-17                     | 09-Jul-16  | 19-Jul-16   | -383        | 0%                  |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| A10-C6510                                    | A10 - Cantilever Span (Remaining 7 nr) - KF                        | 14          | 02-Nov-17                   | 14         | 17-Nov-17                     | 20-Jul-16  | 04-Aug-16   | -383        | 0%                  |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| A11-C6210                                    | A11 - Falsework for End Span to A10                                | 24          | 21-Oct-17                   | 24         | 18-Nov-17                     | 08-Jul-16  | 04-Aug-16   | -384        | 0%                  |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| A11-C6310                                    | A11 - End Span to A10 (4 nr) - Crane                               | 8           | 20-Nov-17                   | 8          | 28-Nov-17                     | 05-Aug-16  | 13-Aug-16   | -384        | 0%                  |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| VA1-C6510                                    | Viaduct A1 - Final Stitch & Stressing to Span                      | 24          | 29-Nov-17                   | 24         | 28-Dec-17                     | 15-Aug-16  | 10-Sep-16   | -384        | 0%                  |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| <b>Deck Finishes, E&amp;M and Roadworks</b>  |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| VA1-C7710                                    | Viaduct A1 - Parapet Panels  | 60          | 29-Dec-17                   | 60         | 13-Mar-18                     | 12-Sep-16  | 23-Nov-16   | -384        | 0%                  |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| <b>Viaduct B</b>                             |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |
| <b>Bridge B3</b>                             |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |

■ Actual Work  
■ Planned Bar  
■ Critical Bar  
◆ Milestone

Project ID: TMCLK-DWPI-1-M53  
 Layout: J3518-DWP-3MRP Submission - M53  
 Filter: TASK filters: 3-Month Lookahead, No CC  
 Milestones, No Level of Effort.

**Tuen Mun - Chek Lap Kok Link - Southern Connection**  
**3-Month Rolling Programme (Page 6 of 10 Pages)**  
**(Progress as of 21-Oct-17)**

| Date      | Revision | Checked | Approved |
|-----------|----------|---------|----------|
| 29-Aug-17 |          | PKN     | HF       |
| 29-Sep-17 |          | PKN     | HF       |
| 30-Oct-17 |          | PKN     | HF       |

**DWG. No.:**  
**J3518/GCL/PGM/3MRP-M53**

| Activity ID                                | Activity Name  | Orig. Durn. | Act. Start / FC Early Start | Rem. Durn. | Act. Finish / FC Early Finish | Late Start | Late Finish | Total Float | Physical % Complete | 2017    |    |    |    |          |    |    |    |          |    |    |    | 2018    |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|--|--|-------------|-----------------------------|------------|-------------------------------|------------|-------------|-------------|---------------------|---------|----|----|----|----------|----|----|----|----------|----|----|----|---------|----|----|----|----|----|----|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|
|  |  |             |                             |            |                               |            |             |             |                     | October |    |    |    | November |    |    |    | December |    |    |    | January |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|  |  |             |                             |            |                               |            |             |             |                     | 8       | 25 | 02 | 09 | 16       | 23 | 30 | 06 | 13       | 20 | 27 | 04 | 11      | 18 | 25 | 01 | 08 | 15 | 22 |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| <b>Deck Fnishes, E&amp;M and Roadworks</b> |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| VB3-C7710                                  | Viaduct B3 - Parapet Panels                                  | 48          | 16-Dec-16 A                 | 0          | 20-Oct-17 A                   |            |             |             | 100%                |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| VB3-C7720                                  | Viaduct B3 - Gantry & TCSS Provisions (KD5)                  | 36          | 21-Oct-17*                  | 36         | 02-Dec-17                     | 27-Oct-16  | 07-Dec-16   | -292        | 0%                  |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| VB3-C7810                                  | Viaduct B3 - Drainage, Fire Main & E&M Services              | 60          | 06-Nov-17                   | 60         | 17-Jan-18                     | 10-Jan-17  | 23-Mar-17   | -243        | 0%                  |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| VB3-C7820                                  | Viaduct B3 - Railings, Light Poles, Signs & Street Furniture | 30          | 04-Dec-17                   | 30         | 10-Jan-18                     | 10-Feb-17  | 16-Mar-17   | -243        | 0%                  |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| VB3-C7830                                  | Viaduct B3 - Deck Paving & Roadmarking (KD12)                | 18          | 11-Jan-18                   | 18         | 31-Jan-18                     | 17-Mar-17  | 07-Apr-17   | -243        | 0%                  |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| <b>Bridge B2</b>                           |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| <b>Deck Fnishes, E&amp;M and Roadworks</b> |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| VB2-C7710                                  | Viaduct B2 - Parapet Panels                                  | 60          | 21-Aug-17 A                 | 42         | 09-Dec-17                     | 05-Oct-16  | 23-Nov-16   | -310        | 30%                 |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| VB2-C7720                                  | Viaduct B2 - Gantry & TCSS Provisions (KD5)                  | 36          | 13-Nov-17                   | 36         | 23-Dec-17                     | 27-Oct-16  | 07-Dec-16   | -310        | 0%                  |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| VB2-C7810                                  | Viaduct B2 - Drainage, Fire Main & E&M Services              | 48          | 11-Dec-17                   | 48         | 07-Feb-18                     | 24-Jan-17  | 23-Mar-17   | -261        | 0%                  |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| VB2-C7820                                  | Viaduct B2 - Railings, Light Poles, Signs & Street Furniture | 30          | 27-Dec-17                   | 30         | 31-Jan-18                     | 10-Feb-17  | 16-Mar-17   | -261        | 0%                  |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| <b>Bridge B1</b>                           |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| <b>Deck Span Segment</b>                   |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| B17-C6310                                  | B17 - Cantilever Span (26 nr) - Crane                        | 35          | 22-Sep-17 A                 | 31         | 27-Nov-17                     | 02-Jul-20  | 06-Aug-20   | 795         | 0%                  |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| B18-C6210                                  | B18 - Falsework for End Span to B11                          | 24          | 31-Aug-17 A                 | 0          | 27-Sep-17 A                   |            |             |             | 100%                |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| B18-C6310                                  | B18 - End Span to B17 (8 nr) - Crane                         | 14          | 28-Sep-17 A                 | 34         | 30-Nov-17                     | 13-Jul-16  | 20-Aug-16   | -380        | 0%                  |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| VB1-C6510                                  | Viaduct B1 - Final Stitch & Stressing to Span                | 24          | 01-Dec-17                   | 24         | 30-Dec-17                     | 22-Aug-16  | 19-Sep-16   | -380        | 0%                  |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| <b>Deck Fnishes, E&amp;M and Roadworks</b> |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| VB1-C7710                                  | Viaduct B1 - Parapet Panels                                  | 48          | 02-Jan-18                   | 48         | 01-Mar-18                     | 20-Sep-16  | 16-Nov-16   | -380        | 0%                  |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| <b>Viaduct C</b>                           |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| <b>Bridge C4</b>                           |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| <b>Deck Fnishes, E&amp;M and Roadworks</b> |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| VC4-C7710                                  | Viaduct C4 - Parapet Panels                                  | 48          | 12-Jun-17 A                 | 48         | 16-Dec-17                     | 16-May-16  | 12-Jul-16   | -428        | 20%                 |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| VC4-C7720                                  | Viaduct C4 - Gantry & TCSS Provisions (KD4)                  | 36          | 04-Dec-17                   | 36         | 17-Jan-18                     | 28-Jun-16  | 09-Aug-16   | -428        | 0%                  |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| VC4-C7810                                  | Viaduct C4 - Drainage, Fire Main & E&M Services              | 60          | 18-Dec-17                   | 60         | 03-Mar-18                     | 13-Jul-16  | 21-Sep-16   | -428        | 0%                  |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| VC4-C7820                                  | Viaduct C4 - Railings, Light Poles, Signs & Street Furniture | 30          | 18-Jan-18                   | 30         | 24-Feb-18                     | 10-Aug-16  | 13-Sep-16   | -428        | 0%                  |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| <b>Bridge C3</b>                           |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| <b>Deck Fnishes, E&amp;M and Roadworks</b> |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| VC3-C7710                                  | Viaduct C3 - Parapet Panels                                  | 60          | 16-Aug-17 A                 | 48         | 16-Dec-17                     | 30-May-16  | 26-Jul-16   | -416        | 0%                  |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| VC3-C7720                                  | Viaduct C3 - Gantry & TCSS Provisions (KD4)                  | 36          | 20-Nov-17                   | 36         | 03-Jan-18                     | 28-Jun-16  | 09-Aug-16   | -416        | 0%                  |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| VC3-C7810                                  | Viaduct C3 - Drainage, Fire Main & E&M Services              | 48          | 18-Dec-17                   | 48         | 14-Feb-18                     | 27-Jul-16  | 21-Sep-16   | -416        | 0%                  |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| VC3-C7820                                  | Viaduct C3 - Railings, Light Poles, Signs & Street Furniture | 30          | 17-Jan-18                   | 30         | 23-Feb-18                     | 10-Aug-16  | 13-Sep-16   | -427        | 0%                  |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| <b>Bridge C2</b>                           |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| <b>Deck Fnishes, E&amp;M and Roadworks</b> |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| VC2-C7710                                  | Viaduct C2 - Parapet Panels                                  | 48          | 13-Jun-17 A                 | 54         | 23-Dec-17                     | 07-May-16  | 12-Jul-16   | -434        | 15%                 |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| VC2-C7720                                  | Viaduct C2 - Gantry & TCSS Provisions (KD4)                  | 36          | 11-Dec-17                   | 36         | 24-Jan-18                     | 28-Jun-16  | 09-Aug-16   | -434        | 0%                  |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| VC2-C7810                                  | Viaduct C2 - Drainage, Fire Main & E&M Services              | 60          | 27-Dec-17                   | 60         | 10-Mar-18                     | 13-Jul-16  | 21-Sep-16   | -434        | 0%                  |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| <b>Bridge C1</b>                           |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| <b>Deck Fnishes, E&amp;M and Roadworks</b> |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| VC1-C7710                                  | Viaduct C1 - Parapet Panels                                  | 48          | 31-May-17 A                 | 26         | 21-Nov-17                     | 11-Jun-16  | 12-Jul-16   | -406        | 0%                  |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| VC1-C7720                                  | Viaduct C1 - Gantry & TCSS Provisions (KD4)                  | 36          | 08-Nov-17                   | 36         | 19-Dec-17                     | 28-Jun-16  | 09-Aug-16   | -406        | 0%                  |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| VC1-C7810                                  | Viaduct C1 - Drainage, Fire Main & E&M Services              | 60          | 22-Nov-17                   | 60         | 02-Feb-18                     | 13-Jul-16  | 21-Sep-16   | -406        | 0%                  |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| VC1-C7820                                  | Viaduct C1 - Railings, Light Poles, Signs & Street Furniture | 30          | 20-Dec-17                   | 30         | 26-Jan-18                     | 10-Aug-16  | 13-Sep-16   | -406        | 0%                  |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| <b>Viaduct D</b>                           |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| <b>Bridge D3</b>                           |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| <b>Deck Span Segment</b>                   |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| D06-C6610                                  | D6 - Launch LG1 from D6 to E2B for Dismantling               | 18          | 07-Aug-17 A                 | 13         | 06-Nov-17                     | 28-Apr-16  | 13-May-16   | -441        | 100%                |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| <b>Deck Fnishes, E&amp;M and Roadworks</b> |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| VD3-C7710                                  | Viaduct D3 - Parapet Panels                                  | 48          | 18-Sep-17 A                 | 40         | 07-Dec-17                     | 25-May-16  | 12-Jul-16   | -420        | 0%                  |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| VD3-C7720                                  | Viaduct D3 - Gantry & TCSS Provisions (KD4)                  | 36          | 24-Nov-17                   | 36         | 08-Jan-18                     | 28-Jun-16  | 09-Aug-16   | -420        | 0%                  |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| VD3-C7810                                  | Viaduct D3 - Drainage, Fire Main & E&M Services              | 60          | 08-Dec-17                   | 60         | 22-Feb-18                     | 13-Jul-16  | 21-Sep-16   | -420        | 0%                  |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| <b>Bridge D2</b>                           |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| <b>Deck Fnishes, E&amp;M and Roadworks</b> |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| VD2-C7710                                  | Viaduct D2 - Parapet Panels                                  | 60          | 01-Sep-17 A                 | 51         | 20-Dec-17                     | 26-May-16  | 26-Jul-16   | -419        | 0%                  |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| VD2-C7720                                  | Viaduct D2 - Gantry & TCSS Provisions (KD4)                  | 36          | 23-Nov-17                   | 36         | 06-Jan-18                     | 28-Jun-16  | 09-Aug-16   |             |                     |         |    |    |    |          |    |    |    |          |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |

| Activity ID                                | Activity Name  | Orig. Durn. | Act. Start / FC Early Start | Rem. Durn. | Act. Finish / FC Early Finish | Late Start | Late Finish | Total Float | Physical % Complete | 2017    |    |    |    |    |          |    |    |    |          |    |    | 2018    |    |    |    |    |    |  |  |  |  |
|--|--|-------------|-----------------------------|------------|-------------------------------|------------|-------------|-------------|---------------------|---------|----|----|----|----|----------|----|----|----|----------|----|----|---------|----|----|----|----|----|--|--|--|--|
|  |  |             |                             |            |                               |            |             |             |                     | October |    |    |    |    | November |    |    |    | December |    |    | January |    |    |    |    |    |  |  |  |  |
|  |  |             |                             |            |                               |            |             |             |                     | 8       | 25 | 02 | 09 | 16 | 30       | 06 | 13 | 20 | 27       | 04 | 11 | 18      | 25 | 01 | 08 | 15 | 22 |  |  |  |  |
| <b>Bridge D1</b>                           |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |  |  |  |  |
| <b>Deck Finales, E&amp;M and Roadworks</b> |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |  |  |  |  |
| VD1-C7710                                  | Viaduct D1 - Parapet Panels  | 48          | 01-Jun-17 A                 | 12         | 04-Nov-17                     | 28-Jun-16  | 12-Jul-16   | -392        | 0%                  |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |  |  |  |  |
| VD1-C7720                                  | Viaduct D1 - Gantry & TCSS Provisions (KD4)                        | 36          | 21-Oct-17                   | 36         | 02-Dec-17                     | 28-Jun-16  | 09-Aug-16   | -392        | 0%                  |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |  |  |  |  |
| VD1-C7810                                  | Viaduct D1 - Drainage, Fire Main & E&M Services                    | 60          | 06-Nov-17                   | 60         | 17-Jan-18                     | 13-Jul-16  | 21-Sep-16   | -392        | 0%                  |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |  |  |  |  |
| VD1-C7820                                  | Viaduct D1 - Railings, Light Poles, Signs & Street Furniture       | 30          | 04-Dec-17                   | 30         | 10-Jan-18                     | 10-Aug-16  | 13-Sep-16   | -392        | 0%                  |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |  |  |  |  |
| VD1-C7830                                  | Viaduct D1 - Deck Paving & Roadmarking (KD14)                      | 18          | 11-Jan-18                   | 18         | 31-Jan-18                     | 14-Sep-16  | 06-Oct-16   | -392        | 0%                  |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |  |  |  |  |
| <b>Viaduct E</b>                           |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |  |  |  |  |
| <b>Bridge E1</b>                           |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |  |  |  |  |
| <b>Deck Span Segment</b>                   |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |  |  |  |  |
| VE1-C6510                                  | Viaduct E1 - E3A/E4A, E3B/E4A & E3C/E4B Stitches                   | 12          | 21-Sep-17 A                 | 0          | 06-Oct-17 A                   |            |             |             | 100%                |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |  |  |  |  |
| <b>Deck Finales, E&amp;M and Roadworks</b> |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |  |  |  |  |
| VE1AB-C7710                                | Viaduct E1A/B - Parapet Panels                                     | 48          | 21-Oct-17                   | 48         | 16-Dec-17                     | 16-May-16  | 12-Jul-16   | -428        | 0%                  |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |  |  |  |  |
| VE1AB-C7720                                | Viaduct E1A/B - Gantry & TCSS Provisions (KD4)                     | 36          | 04-Dec-17                   | 36         | 17-Jan-18                     | 28-Jun-16  | 09-Aug-16   | -428        | 0%                  |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |  |  |  |  |
| VE1AB-C7810                                | Viaduct E1A/B - Drainage, Fire Main & E&M Services                 | 60          | 18-Dec-17                   | 60         | 03-Mar-18                     | 13-Jul-16  | 21-Sep-16   | -428        | 0%                  |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |  |  |  |  |
| VE1AB-C7820                                | Viaduct E1A/B - Railings, Light Poles, Signs & Street Furniture    | 30          | 18-Jan-18                   | 30         | 24-Feb-18                     | 10-Aug-16  | 13-Sep-16   | -428        | 0%                  |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |  |  |  |  |
| VE1CD-C7710                                | Viaduct E1C/D - Parapet Panels                                     | 48          | 07-Nov-17                   | 48         | 04-Jan-18                     | 16-May-16  | 12-Jul-16   | -441        | 0%                  |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |  |  |  |  |
| VE1CD-C7720                                | Viaduct E1C/D - Gantry & TCSS Provisions (KD4)                     | 36          | 19-Dec-17                   | 36         | 01-Feb-18                     | 28-Jun-16  | 09-Aug-16   | -441        | 0%                  |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |  |  |  |  |
| VE1CD-C7810                                | Viaduct E1C/D - Drainage, Fire Main & E&M Services                 | 60          | 05-Jan-18                   | 60         | 19-Mar-18                     | 13-Jul-16  | 21-Sep-16   | -441        | 0%                  |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |  |  |  |  |
| <b>Bridge E2</b>                           |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |  |  |  |  |
| <b>Deck Span Segment</b>                   |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |  |  |  |  |
| E03A-C6410                                 | E3A - Launch LG1 from E3B to E3A - *LG1                            | 3           | 25-Sep-17 A                 | 0          | 27-Sep-17 A                   |            |             |             | 100%                |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |  |  |  |  |
| E03A-C6510                                 | E3A - End Span to E4A (7 nr) - *LG1                                | 7           | 28-Sep-17 A                 | 0          | 30-Sep-17 A                   |            |             |             | 100%                |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |  |  |  |  |
| E03A-C6610                                 | E3A/B - Stitch between E3A/B and E4A                               | 12          | 02-Oct-17 A                 | 0          | 06-Oct-17 A                   |            |             |             | 100%                |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |  |  |  |  |
| E03A-C6710                                 | E3A - Launch LG1 from E3A to E4/E5 for Dismantling                 | 6           | 16-Sep-17 A                 | 0          | 14-Oct-17 A                   |            |             |             | 100%                |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |  |  |  |  |
| E03B-C6410                                 | E3B - Launch LG1 from E2B to E3B - *LG1                            | 3           | 16-Sep-17 A                 | 0          | 14-Oct-17 A                   |            |             |             | 100%                |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |  |  |  |  |
| E06A-C6410                                 | E6A - Drop in (E6A-E5A) - THB                                      | 30          | 13-Jul-17 A                 | 0          | 30-Sep-17 A                   |            |             |             | 100%                |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |  |  |  |  |
| E06A-C6510                                 | E6A & E6B - Quarter Span (E6-E7) - TLB                             | 30          | 04-Jul-17 A                 | 12         | 02-Nov-17                     | 09-Jul-17  | 20-Jul-17   | -101        | 50%                 |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |  |  |  |  |
| E06A-C6520                                 | E6A & E6B - E5A/E6A & E5B/E6B Stitches                             | 8           | 03-Nov-17                   | 8          | 10-Nov-17                     | 21-Jul-17  | 28-Jul-17   | -101        | 0%                  |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |  |  |  |  |
| E06A-C6530                                 | E7A & E7B - E6A/E7A & E6B/E7B Stitches                             | 8           | 13-Nov-17                   | 8          | 20-Nov-17                     | 31-Jul-17  | 07-Aug-17   | -101        | 0%                  |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |  |  |  |  |
| E06A-C6610                                 | E6A/E7A: Install Bearing & Stress Continuity Tendons               | 12          | 21-Nov-17                   | 12         | 04-Dec-17                     | 08-Aug-17  | 21-Aug-17   | -87         | 0%                  |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |  |  |  |  |
| E06A-C6620                                 | E6B/E7B: Install Bearing & Stress Continuity Tendons               | 12          | 21-Nov-17                   | 12         | 04-Dec-17                     | 08-Aug-17  | 21-Aug-17   | -87         | 0%                  |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |  |  |  |  |
| E06B-C6510                                 | E6B - Drop in (E6B-E5B) - THB                                      | 30          | 30-Sep-17 A                 | 7          | 27-Oct-17                     | 15-Jul-17  | 21-Jul-17   | -95         | 0%                  |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |  |  |  |  |
| E08A-C6410                                 | E8A - Drop in (E8A-E7A) - THB                                      | 30          | 30-Sep-17 A                 | 18         | 08-Nov-17                     | 17-Jul-20  | 06-Aug-20   | 904         | 0%                  |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |  |  |  |  |
| E08A-C6510                                 | E8A & E8B - Quarter Span (E8-E9) - TLB                             | 30          | 16-Sep-17 A                 | 30         | 20-Nov-17                     | 16-Aug-17  | 14-Sep-17   | -63         | 0%                  |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |  |  |  |  |
| E08A-C6520                                 | E8A & E8B - E7A/E8A & E7B/E8B Stitches                             | 8           | 21-Nov-17                   | 8          | 28-Nov-17                     | 15-Sep-17  | 22-Sep-17   | -63         | 0%                  |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |  |  |  |  |
| E08A-C6530                                 | E9A & E9B - E8A/E9A & E8B/E9B Stitches                             | 8           | 02-Dec-17                   | 8          | 09-Dec-17                     | 26-Sep-17  | 06-Oct-17   | -63         | 0%                  |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |  |  |  |  |
| E08A-C6610                                 | E8A/E9A: Install Bearing & Stress Continuity Tendons               | 12          | 10-Dec-17                   | 12         | 21-Dec-17                     | 07-Oct-17  | 18-Oct-17   | -63         | 0%                  |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |  |  |  |  |
| E08A-C6620                                 | E8B/E9B: Install Bearing & Stress Continuity Tendons               | 12          | 10-Dec-17                   | 12         | 21-Dec-17                     | 07-Oct-17  | 18-Oct-17   | -63         | 0%                  |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |  |  |  |  |
| E08B-C6510                                 | E8B - Drop in (E8B-E7B) - THB                                      | 30          | 11-Oct-17 A                 | 20         | 10-Nov-17                     | 26-Aug-17  | 14-Sep-17   | -53         | 0%                  |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |  |  |  |  |
| E10A-C6410                                 | E10A - Drop in (E10A-E9A) - THB                                    | 30          | 09-Sep-17 A                 | 77         | 08-Jan-18                     | 31-Jul-17  | 18-Oct-17   | -79         | 0%                  |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |  |  |  |  |
| E11B-C6410                                 | E11B - Bifurcation Span to E10B (12 nr) with 1st Stitch - THB      | 48          | 24-Jul-17 A                 | 0          | 28-Sep-17 A                   |            |             |             | 100%                |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |  |  |  |  |
| E11B-C6510                                 | E10A & E10B - Quarter span (E10-E11) - TLB                         | 30          | 30-Aug-17 A                 | 140        | 16-Mar-18                     | 26-Apr-17  | 15-Sep-17   | -172        | 0%                  |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |  |  |  |  |
| VE2-C6610                                  | Viaduct E2 - Dismantle LG1   | 48          | 07-Nov-17                   | 48         | 04-Jan-18                     | 11-Jul-17  | 04-Sep-17   | -99         | 0%                  |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |  |  |  |  |
| VE2-C6620                                  | Viaduct E2 - Dismantle LG2   | 48          | 21-Oct-17                   | 48         | 16-Dec-17                     | 26-Jun-17  | 21-Aug-17   | -98         | 0%                  |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |  |  |  |  |
| <b>Deck Finales, E&amp;M and Roadworks</b> |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |  |  |  |  |
| VE21-C7710                                 | Viaduct E2-1 (E3-E6) - Parapet Panels                              | 48          | 19-Dec-17                   | 48         | 15-Feb-18                     | 22-Aug-17  | 18-Oct-17   | -99         | 0%                  |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |  |  |  |  |
| <b>Bridge E5</b>                           |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |  |  |  |  |
| <b>Deck Span Segment</b>                   |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |  |  |  |  |
| E11B-C6310                                 | E11B Deck - Bifurcation Span to E12B (18 nr) with 1st Stitch - THB | 48          | 27-Jul-17 A                 | 0          | 28-Sep-17 A                   |            |             |             | 100%                |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |  |  |  |  |
| E12D-C6110                                 | E12D Deck - Install THB  | 8           | 05-Oct-17 A                 | 0          | 05-Oct-17 A                   |            |             |             | 100%                |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |  |  |  |  |
| E12D-C6210                                 | E12D Deck - Cantilever Span (16 seg) with 2 stitches - THB         | 45          | 05-Oct-17 A                 | 60         | 20-Dec-17                     | 30-Dec-16  | 05-Mar-17   | -282        | 0%                  |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |  |  |  |  |
| E12D-C6220                                 | E12D Deck - Install WLF  | 7           | 21-Dec-17                   | 7          | 28-Dec-17                     | 06-Mar-17  | 12-Mar-17   | -282        | 0%                  |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |  |  |  |  |
| E12D-C6230                                 | E12D Deck - Cantilever span (26 seg) with 1 stitch - WLF           | 53          | 31-Dec-17                   | 53         | 26-Feb-18                     | 15-Mar-17  | 08-May-17   | -282        | 0%                  |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |  |  |  |  |
| E13D-C6110                                 | E13D Deck - Install KF and THB                                     | 6           | 08-Nov-17                   | 6          | 13-Nov-17                     | 10-Feb-17  | 15-Feb-17   | -263        | 0%                  |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |  |  |  |  |
| E13D-C6210                                 | E13D Deck - Cantilever Span (22 seg) with 2 stitches - KF and THB  | 49          | 14-Nov-17                   | 49         | 03-Jan-18                     | 16-Feb-17  | 06-Apr-17   | -263        | 0%                  |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |  |  |  |  |
| E13D-C6220                                 | E13D Deck - Cantilever span (20 seg) with 1 stitch - KF and THB    | 43          | 04-Jan-18                   | 43         | 15-Feb-18                     | 07-Apr-17  | 20-May-17   | -263        | 0%                  |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |  |  |  |  |
| E14D-C6110                                 | E14D Deck - Preparation Works & Deliver Underslung Truss to Site   | 18          | 21-Oct-17                   | 18         | 11-Nov-17                     | 04-Nov-16  | 24-Nov-16   | -285        | 0%                  |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |  |  |  |  |
| E14D-C6115                                 | E14D Deck - Install Truss/Fixings & Initial ICE Check              | 15          | 13-Nov-17                   | 15         | 29-Nov-17                     | 25-Nov-16  | 12-Dec-16   | -285        | 0%                  |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |  |  |  |  |
| E14D-C6120                                 | E14D Deck - Install Sliding System, T&C & Final ICE Check          | 15          | 30-Nov-17                   | 15         | 16-Dec-17                     | 13-Dec-16  | 31-Dec-16   | -285        | 0%                  |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |  |  |  |  |
| E14D-C6210                                 | E14D Deck - End Span to E13D Segment '7' to '2' (6 nr) - Crane     | 18          | 18-Dec-17                   | 18         | 10-Jan-18                     | 03-Jan-17  | 23-Jan-17   | -285        | 0%                  |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |  |  |  |  |

■ Actual Work  
■ Planned Bar  
■ Critical Bar  
◆ Milestone

Project ID: TMCLK-DWPI-1-M53  
 Layout: J3518-DWP-3MRP Submission - M53  
 Filter: TASK filters: 3-Month Lookahead, No CC  
 Milestones, No Level of Effort.

**Tuen Mun - Chek Lap Kok Link - Southern Connection**  
**3-Month Rolling Programme (Page 8 of 10 Pages)**  
**(Progress as of 21-Oct-17)**

| Date      | Revision | Checked | Approved |
|-----------|----------|---------|----------|
| 29-Aug-17 |          | PKN     | HF       |
| 29-Sep-17 |          | PKN     | HF       |
| 30-Oct-17 |          | PKN     | HF       |



| Activity ID                                      | Activity Name   | Orig. Durn. | Act. Start / FC Early Start | Rem. Durn. | Act. Finish / FC Early Finish | Late Start | Late Finish | Total Float | Physical % Complete | 2017                                |    |    |    |    |          |    |    |    |          |    |    | 2018    |    |    |    |    |    |    |  |
|--|---|-------------|-----------------------------|------------|-------------------------------|------------|-------------|-------------|---------------------|-------------------------------------|----|----|----|----|----------|----|----|----|----------|----|----|---------|----|----|----|----|----|----|--|
|  |   |             |                             |            |                               |            |             |             |                     | October                             |    |    |    |    | November |    |    |    | December |    |    | January |    |    |    |    |    |    |  |
|  |   |             |                             |            |                               |            |             |             |                     | 8                                   | 25 | 02 | 09 | 16 | 23       | 30 | 06 | 13 | 20       | 27 | 04 | 11      | 18 | 25 | 01 | 08 | 15 | 22 |  |
| <b>Bridge E6</b>                                 |   |             |                             |            |                               |            |             |             |                     |                                     |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |
| <b>Deck Span Segment</b>                         |   |             |                             |            |                               |            |             |             |                     |                                     |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |
| E12C-C6210                                       | E12C Deck - Cantilever Span (42 seg) with 2 stitches - THB      | 67          | 10-Sep-17 A                 | 67         | 28-Dec-17                     | 15-Jun-17  | 21-Aug-17   | -124        | 5%                  | [Gantt Bar: 15-Jun-17 to 21-Aug-17] |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |
| E13C-C6110                                       | E13C Deck - Install KF and THB                                  | 6           | 24-Oct-17*                  | 6          | 30-Oct-17                     | 06-Feb-17  | 11-Feb-17   | -253        | 0%                  | [Gantt Bar: 06-Feb-17 to 11-Feb-17] |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |
| E13C-C6210                                       | E13C Deck - Cantilever Span (18 seg) with 1 stitch - KF and THB | 36          | 31-Oct-17                   | 36         | 05-Dec-17                     | 12-Feb-17  | 19-Mar-17   | -253        | 0%                  | [Gantt Bar: 12-Feb-17 to 19-Mar-17] |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |
| E13C-C6220                                       | E13C Deck - Install TLB with T&C                                | 19          | 04-Dec-17                   | 19         | 22-Dec-17                     | 18-Mar-17  | 06-Apr-17   | -253        | 0%                  | [Gantt Bar: 18-Mar-17 to 06-Apr-17] |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |
| E13C-C6230                                       | E13C Deck - Cantilever span (26 seg) with 1 stitch - KF and THB | 51          | 23-Dec-17                   | 51         | 13-Feb-18                     | 14-Jul-17  | 02-Sep-17   | -158        | 0%                  | [Gantt Bar: 14-Jul-17 to 02-Sep-17] |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |
| <b>Bridge E7</b>                                 |   |             |                             |            |                               |            |             |             |                     |                                     |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |
| <b>Deck Span Segment</b>                         |   |             |                             |            |                               |            |             |             |                     |                                     |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |
| E12B-C6210                                       | E12B Deck - Cantilever Span (40 seg) with 3 stitches - WLF      | 66          | 04-Sep-17 A                 | 60         | 20-Dec-17                     | 27-Apr-17  | 27-Jun-17   | -171        | 5%                  | [Gantt Bar: 27-Apr-17 to 27-Jun-17] |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |
| E13B-C6110                                       | E13B Deck - Install KF  | 7           | 21-Nov-17*                  | 7          | 27-Nov-17                     | 13-Jan-17  | 19-Jan-17   | -300        | 0%                  | [Gantt Bar: 13-Jan-17 to 19-Jan-17] |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |
| E13B-C6210                                       | E13B Deck - Cantilever Span (44 seg) with 3 stitches - KF       | 82          | 28-Nov-17                   | 82         | 23-Feb-18                     | 20-Jan-17  | 16-Apr-17   | -300        | 0%                  | [Gantt Bar: 20-Jan-17 to 16-Apr-17] |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |
| <b>Bridge E8</b>                                 |   |             |                             |            |                               |            |             |             |                     |                                     |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |
| <b>Deck Span Segment</b>                         |   |             |                             |            |                               |            |             |             |                     |                                     |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |
| E12A-C6210                                       | E12A Deck - Install THB   | 8           | 23-Sep-17 A                 | 0          | 30-Sep-17 A                   |            |             |             | 100%                | [Gantt Bar: 23-Sep-17 to 30-Sep-17] |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |
| E12A-C6410                                       | E12A Deck - Cantilever Span (22 nr) with 1st stitch - THB       | 45          | 01-Oct-17 A                 | 30         | 20-Nov-17                     | 09-Dec-16  | 12-Jan-17   | -300        | 0%                  | [Gantt Bar: 09-Dec-16 to 12-Jan-17] |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |
| E12A-C6420                                       | E12A deck - Install WLF & install (18nr) - WLF                  | 52          | 23-Dec-17                   | 52         | 14-Feb-18                     | 30-Jun-17  | 21-Aug-17   | -171        | 0%                  | [Gantt Bar: 30-Jun-17 to 21-Aug-17] |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |
| E13A-C6210                                       | E13A Deck - Install KF  | 7           | 21-Dec-17                   | 7          | 28-Dec-17                     | 23-Jun-17  | 29-Jun-17   | -176        | 0%                  | [Gantt Bar: 23-Jun-17 to 29-Jun-17] |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |
| E13A-C6410                                       | E13A Deck - Cantilever Span(32 nr) with 3 stitches - KF         | 72          | 29-Dec-17                   | 72         | 15-Mar-18                     | 30-Jun-17  | 10-Sep-17   | -176        | 0%                  | [Gantt Bar: 30-Jun-17 to 10-Sep-17] |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |
| E14A-C6510                                       | E14A Deck - End Span to E13A (1 nr) with 1st Pair - Crane       | 9           | 12-Jan-18                   | 9          | 22-Jan-18                     | 31-Jul-17  | 09-Aug-17   | -136        | 0%                  | [Gantt Bar: 31-Jul-17 to 09-Aug-17] |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |
| <b>Viaduct F</b>                                 |   |             |                             |            |                               |            |             |             |                     |                                     |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |
| <b>Bridge F1</b>                                 |   |             |                             |            |                               |            |             |             |                     |                                     |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |
| <b>Deck Span Segment</b>                         |   |             |                             |            |                               |            |             |             |                     |                                     |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |
| E14A-C6110                                       | E14A Deck - End Span to F1 (1 nr) with 1st Pair -THB            | 9           | 12-Jan-18                   | 9          | 22-Jan-18                     | 04-Feb-17  | 14-Feb-17   | -279        | 0%                  | [Gantt Bar: 04-Feb-17 to 14-Feb-17] |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |
| F01-C6210  | F1 Deck - Install THB   | 3           | 07-Oct-17 A                 | 0          | 11-Oct-17 A                   |            |             |             | 100%                | [Gantt Bar: 07-Oct-17 to 11-Oct-17] |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |
| F01-C6310  | F1 Deck - Cantilever Span (10 nr) - THB (Props at 5th Pair)     | 42          | 12-Oct-17 A                 | 7          | 30-Oct-17                     | 01-Mar-17  | 08-Mar-17   | -191        | 0%                  | [Gantt Bar: 01-Mar-17 to 08-Mar-17] |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |
| <b>Bridge F2</b>                                 |   |             |                             |            |                               |            |             |             |                     |                                     |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |
| <b>Deck Span Segment</b>                         |   |             |                             |            |                               |            |             |             |                     |                                     |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |
| F05-C6210  | F5 Deck - Install THB   | 3           | 06-Jan-18                   | 3          | 09-Jan-18                     | 12-Jan-17  | 14-Jan-17   | -291        | 0%                  | [Gantt Bar: 12-Jan-17 to 14-Jan-17] |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |
| F05-C6220  | F5 Deck - Cantilever Span (10 nr) - THB (Props at 5th Pair)     | 42          | 10-Jan-18                   | 42         | 02-Mar-18                     | 16-Jan-17  | 08-Mar-17   | -291        | 0%                  | [Gantt Bar: 16-Jan-17 to 08-Mar-17] |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |
| <b>CEDD Access Track Re-Provisioning Works</b>   |   |             |                             |            |                               |            |             |             |                     |                                     |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |
| <b>Viaduct A to D</b>                            |   |             |                             |            |                               |            |             |             |                     |                                     |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |
| <b>Access Tracks</b>                             |   |             |                             |            |                               |            |             |             |                     |                                     |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |
| <b>General</b>                                   |   |             |                             |            |                               |            |             |             |                     |                                     |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |
| PR30060  | Construct perm. realignment of CEDD access track at Pier A8     | 42          | 29-Nov-17                   | 42         | 19-Jan-18                     | 02-Dec-16  | 23-Jan-17   | -293        | 0%                  | [Gantt Bar: 02-Dec-16 to 23-Jan-17] |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |
| PR30070  | Construct perm. realignment of CEDD access track at Pier B8     | 42          | 22-Dec-17                   | 42         | 12-Feb-18                     | 28-Dec-16  | 18-Feb-17   | -293        | 0%                  | [Gantt Bar: 28-Dec-16 to 18-Feb-17] |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |
| PR30080  | Construct perm. realignment of CEDD access track at Pier C7     | 42          | 18-Jan-18                   | 42         | 10-Mar-18                     | 21-Jan-17  | 14-Mar-17   | -293        | 0%                  | [Gantt Bar: 21-Jan-17 to 14-Mar-17] |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |
| <b>At-Grade Works &amp; Miscellaneous Works</b>  |   |             |                             |            |                               |            |             |             |                     |                                     |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |
| <b>At-Grade Works Along North Lantau Highway</b> |   |             |                             |            |                               |            |             |             |                     |                                     |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |
| <b>Slope Works Near Viaduct D</b>                |   |             |                             |            |                               |            |             |             |                     |                                     |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |
| <b>Slope 10NW-C/F9</b>                           |   |             |                             |            |                               |            |             |             |                     |                                     |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |
| M201200  | 10NW-C/F9 - Slope works (incl. L-Shape Ret. Walls)              | 110         | 21-Oct-17                   | 110        | 06-Mar-18                     | 19-Sep-16  | 02-Feb-17   | -323        | 0%                  | [Gantt Bar: 19-Sep-16 to 02-Feb-17] |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |
| <b>Slope 10NW-C/F10</b>                          |   |             |                             |            |                               |            |             |             |                     |                                     |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |
| M201160  | 10NW-C/F10 - Slope works (incl. L-Shape Ret. Walls)             | 110         | 09-Sep-17 A                 | 80         | 26-Jan-18                     | 06-Aug-16  | 10-Nov-16   | -359        | 10%                 | [Gantt Bar: 06-Aug-16 to 10-Nov-16] |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |
| <b>Slope 10NW-C/R4</b>                           |   |             |                             |            |                               |            |             |             |                     |                                     |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |
| M201170  | 10NW-C/R4 - Slope works   | 80          | 21-Oct-17                   | 80         | 26-Jan-18                     | 06-Aug-16  | 10-Nov-16   | -359        | 0%                  | [Gantt Bar: 06-Aug-16 to 10-Nov-16] |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |
| <b>Slope 10NW-C/F50</b>                          |   |             |                             |            |                               |            |             |             |                     |                                     |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |
| M201150  | 10NW-C/F50 - Slope works  | 165         | 11-Jan-17 A                 | 62         | 05-Jan-18                     | 27-Aug-16  | 10-Nov-16   | -341        | 5%                  | [Gantt Bar: 27-Aug-16 to 10-Nov-16] |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |
| <b>Road Works Along NLH Westbound</b>            |   |             |                             |            |                               |            |             |             |                     |                                     |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |
| <b>General</b>                                   |   |             |                             |            |                               |            |             |             |                     |                                     |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |
| RW10020  | NLH W/B (Viaduct C) - Road Drainage Works for tie-in            | 104         | 26-Jun-17 A                 | 56         | 28-Dec-17                     | 01-Feb-17  | 07-Apr-17   | -215        | 15%                 | [Gantt Bar: 01-Feb-17 to 07-Apr-17] |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |
| <b>Road Works Along NLH Eastbound</b>            |   |             |                             |            |                               |            |             |             |                     |                                     |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |
| <b>General</b>                                   |   |             |                             |            |                               |            |             |             |                     |                                     |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |
| RW20080-1  | Ch650 - 800 Portion 4 (viaduct D area) : Roadwork               | 81          | 11-Jan-17 A                 | 12         | 04-Nov-17                     | 24-Mar-17  | 07-Apr-17   | -171        | 90%                 | [Gantt Bar: 24-Mar-17 to 07-Apr-17] |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |
| RW20080-2  | Ch475 - 650 Portion 5 (viaduct D area) : Roadwork               | 81          | 11-Jan-17 A                 | 12         | 04-Nov-17                     | 24-Mar-17  | 07-Apr-17   | -171        | 87%                 | [Gantt Bar: 24-Mar-17 to 07-Apr-17] |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |
| RW20080-3  | Ch275 - 475 Portion 6 (viaduct D area) : Roadwork               | 162         | 11-Jan-17 A                 | 59         | 02-Jan-18                     | 25-Jan-17  | 07-Apr-17   | -218        | 75%                 | [Gantt Bar: 25-Jan-17 to 07-Apr-17] |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |
| RW20080-4  | Ch157 - 275 Portion 7 (Viaduct D area) : Roadwork               | 98          | 11-Jan-17 A                 | 24         | 18-Nov-17                     | 10-Mar-17  | 07-Apr-17   | -183        | 77%                 | [Gantt Bar: 10-Mar-17 to 07-Apr-17] |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |    |    |    |  |

■ Actual Work  
■ Planned Bar  
■ Critical Bar  
◆ Milestone

Project ID: TMCLK-DWPI-1-M53  
 Layout: J3518-DWP-3MRP Submission - M53  
 Filter: TASK filters: 3-Month Lookahead, No CC  
 Milestones, No Level of Effort.

**Tuen Mun - Chek Lap Kok Link - Southern Connection**  
**3-Month Rolling Programme (Page 9 of 10 Pages)**  
**(Progress as of 21-Oct-17)**

| Date      | Revision | Checked | Approved |
|-----------|----------|---------|----------|
| 29-Aug-17 |          | PKN     | HF       |
| 29-Sep-17 |          | PKN     | HF       |
| 30-Oct-17 |          | PKN     | HF       |

**DWG. No.:**  
**J3518/GCL/PGM/3MRP-M53**

| Activity ID   | Activity Name  | Orig. Durn. | Act. Start / FC Early Start | Rem. Durn. | Act. Finish / FC Early Finish | Late Start | Late Finish | Total Float | Physical % Complete | 2017    |    |    |    |    |          |    |    |    |          |    |    | 2018    |    |    |    |
|---|--|-------------|-----------------------------|------------|-------------------------------|------------|-------------|-------------|---------------------|---------|----|----|----|----|----------|----|----|----|----------|----|----|---------|----|----|----|
|   |  |             |                             |            |                               |            |             |             |                     | October |    |    |    |    | November |    |    |    | December |    |    | January |    |    |    |
|   |  |             |                             |            |                               |            |             |             |                     | 08      | 25 | 02 | 09 | 16 | 23       | 30 | 06 | 13 | 20       | 27 | 04 | 11      | 18 | 25 | 01 |
| RW20084   | NLH E/B Viaduct A - Ch200-388 Roadwork (SL & HS) & Reinstale NLH | 127         | 17-Dec-16 A                 | 24         | 18-Nov-17                     | 10-Mar-17  | 07-Apr-17   | -183        | 75%                 |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |
| <b>At-Grade Works Along Cheung Tung Road</b>          |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |
| <b>Slope Works Near Viaduct B</b>                     |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |
| <b>Slope 9SE-B/F85</b>                                |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |
| SWVB4020  | 9SE-B/F85 - Filling & forming slope                              | 36          | 02-Jan-18                   | 36         | 12-Feb-18                     | 16-Aug-18  | 27-Sep-18   | 183         | 0%                  |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |
| <b>Slope Works Near Viaduct C</b>                     |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |
| <b>Slope 10NW-C/C26</b>                               |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |
| SWVC1995  | TTA for closure of NLH HS  | 2           | 13-Nov-17                   | 2          | 14-Nov-17                     | 16-Aug-16  | 17-Aug-16   | -369        | 0%                  |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |
| SWVC2000  | 10NW-C/C26 - Slope works   | 166         | 15-Nov-17                   | 166        | 09-Jun-18                     | 18-Aug-16  | 09-Mar-17   | -369        | 0%                  |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |
| <b>Slope PF1 &amp; PF2</b>                            |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |
| SWVC7000  | PF1 & PF2 slope works  | 18          | 21-Oct-17                   | 18         | 11-Nov-17                     | 26-Jul-16  | 15-Aug-16   | -369        | 0%                  |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |
| <b>Slope 10NW-C/F13</b>                               |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |
| SWVC4000  | 10NW-C/F13 - Slope works   | 100         | 01-Sep-17 A                 | 86         | 02-Feb-18                     | 30-Jul-16  | 10-Nov-16   | -365        | 0%                  |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |
| <b>Slope 10NW-C/F14</b>                               |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |
| SWVC5000  | 10NW-C/F14 - Slope works   | 100         | 01-Sep-17 A                 | 95         | 13-Feb-18                     | 14-Jun-16  | 05-Oct-16   | -404        | 0%                  |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |
| <b>Slope 10NW-C/F15</b>                               |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |
| SWVC6000  | 10NW-C/F15 - Slope works   | 108         | 01-Sep-17 A                 | 100        | 22-Feb-18                     | 07-Jun-16  | 05-Oct-16   | -409        | 0%                  |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |
| <b>Re-alignment of CTR Along Viaduct B</b>            |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |
| <b>General</b>  |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |
| RP00074-3   | Ch100-300: Road Drainage   | 38          | 06-May-17 A                 | 7          | 30-Oct-17                     | 30-Jul-20  | 06-Aug-20   | 819         | 85%                 |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |
| RP00076   | Ch100-300: Lay Telecom Cable                                     | 10          | 22-May-17 A                 | 120        | 17-Mar-18                     | 11-Mar-20  | 06-Aug-20   | 706         | 85%                 |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |
| RP00077   | Ch100-300: Street Lighting & Draw Pit                            | 13          | 27-Jun-17 A                 | 120        | 17-Mar-18                     | 11-Mar-20  | 06-Aug-20   | 706         | 25%                 |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |
| RP00078   | Ch100-300: Relocation of Vent Pipe                               | 18          | 13-May-17 A                 | 120        | 17-Mar-18                     | 11-Mar-20  | 06-Aug-20   | 706         | 55%                 |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |
| RP00083   | Ch100-300: Drainage & Roadwork for New CTR                       | 52          | 13-May-17 A                 | 52         | 21-Dec-17                     | 22-Oct-16  | 21-Dec-16   | -296        | 30%                 |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |
| RP00084   | Ch100-300: TTA to New CTR  | 1           | 22-Dec-17                   | 1          | 22-Dec-17                     | 22-Dec-16  | 22-Dec-16   | -296        | 0%                  |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |
| <b>Re-alignment of CTR Along Viaduct C</b>            |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |
| <b>East Portion</b>                                   |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |
| RW60060   | CTR East (stage 3) TTA 090-6 : Roadwork                          | 66          | 14-Jul-17 A                 | 48         | 16-Dec-17                     | 01-Dec-16  | 01-Feb-17   | -262        | 0%                  |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |
| RW60070   | CTR East (stage 4) : Roadwork                                    | 55          | 18-Dec-17                   | 55         | 26-Feb-18                     | 02-Feb-17  | 07-Apr-17   | -262        | 0%                  |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |
| RW60080   | CTR Tie in Works   | 116         | 18-May-17 A                 | 60         | 03-Jan-18                     | 24-Jan-17  | 07-Apr-17   | -219        | 20%                 |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |
| <b>Emergency Gates G6 &amp; G7</b>                    |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |
| RP10100   | Open re-aligned CTR & activate new gates G6 & G7                 | 0           | 01-Dec-17                   | 0          |                               | 10-Mar-17  |             | -217        | 0%                  |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |
| RP10110   | Remove old gates G6 & G7 and reprovision Expressway Fence        | 24          | 01-Dec-17                   | 24         | 30-Dec-17                     | 10-Mar-17  | 07-Apr-17   | -217        | 0%                  |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |
| <b>At-Grade Works at Southern Landfall</b>            |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |
| <b>HKBCF Area</b>                                     |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |
| <b>General</b>  |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |
| RW30005   | South Landfall - Initial record survey                           | 12          | 28-Dec-17                   | 12         | 12-Jan-18                     | 19-Oct-17  | 02-Nov-17   | -57         | 0%                  |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |
| RW30010   | South Landfall - Mobilisation for Portion B Works                | 24          | 12-Jan-18                   | 24         | 09-Feb-18                     | 03-Nov-17  | 30-Nov-17   | -57         | 0%                  |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |
| RW30028-2   | Construct FMH2046 and Lay Pipe Work                              | 14          | 27-Jun-17 A                 | 0          | 03-Oct-17 A                   |            |             |             | 100%                |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |
| RW30028-3   | Construct FMH2047 and Lay Pipe Work                              | 14          | 27-Jun-17 A                 | 0          | 03-Oct-17 A                   |            |             |             | 100%                |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |
| RW30028-4   | Construct FMH2048 and Lay Pipe Work                              | 14          | 07-Oct-17 A                 | 2          | 23-Oct-17                     | 26-Jun-17  | 27-Jun-17   | -98         | 0%                  |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |
| RW30028-5   | Construct FMH2049 and Lay Pipe Work                              | 14          | 24-Oct-17                   | 14         | 09-Nov-17                     | 28-Jun-17  | 14-Jul-17   | -98         | 0%                  |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |
| <b>Watermain from Tung Chung to Southern Landfall</b> |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |
| <b>Watermain Works</b>                                |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |
| <b>General</b>  |  |             |                             |            |                               |            |             |             |                     |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |
| WM00120   | Lay DN450 Fresh Water Main at Re-aligned CTR (approx. 500m)      | 48          | 22-Apr-15 A                 | 12         | 04-Nov-17                     | 29-Nov-17  | 12-Dec-17   | 32          | 90%                 |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |
| WM00210   | Viaduct B3 - Lay DN450 Fresh Water Main                          | 36          | 18-Jan-18                   | 36         | 03-Mar-18                     | 13-Dec-17  | 26-Jan-18   | -28         | 0%                  |         |    |    |    |    |          |    |    |    |          |    |    |         |    |    |    |

Actual Work  
 Planned Bar  
 Critical Bar  
 Milestone

Project ID: TMCLK-DWPI-1-M53  
 Layout: J3518-DWP-3MRP Submission - M53  
 Filter: TASK filters: 3-Month Lookahead, No CC  
 Milestones, No Level of Effort.

**Tuen Mun - Chek Lap Kok Link - Southern Connection**  
**3-Month Rolling Programme (Page 10 of 10 Pages)**  
**(Progress as of 21-Oct-17)**

| Date      | Revision | Checked | Approved |
|-----------|----------|---------|----------|
| 29-Aug-17 |          | PKN     | HF       |
| 29-Sep-17 |          | PKN     | HF       |
| 30-Oct-17 |          | PKN     | HF       |

**DWG. No.:**  
**J3518/GCL/PGM/3MRP-M53**